GOVERNMENT OF INDIA MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA UNSTARRED QUESTION NO. 645 ANSWERED ON 6TH FEBRUARY, 2025

DELHI-AMRITSAR-KATRA GREEN FIELD EXPRESSWAY

645. SHRI SUKHJINDER SINGH RANDHAWA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the time by which the Delhi-Amritsar- Katra Greenfield Expressway including the arm to Amritsar is expected to be fully completed;
- (b) the current status of construction for different sections of this expressway particularly in Punjab;
- (c) whether there is any proposal under consideration to make this expressway toll-free or provide toll exemptions for vehicles bearing registration numbers of Gurdaspur, Pathankot and Amritsar districts, if so, the details thereof; and
- (d) whether there are any plans to introduce special toll rates or exemptions for electric vehicles using this expressway, if so, the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS (SHRI NITIN JAIRAM GADKARI)

(a) and (b) The details are enclosed as Annexure.

- (c) Toll fee is collected from road users as per the provisions of National Highways Fee (Determination of Rates and Collection) Rules, 2008 and its subsequent amendments. There is no provision in Fee Rules for exemption of toll fee for any district as a whole.
- (d) No such proposal is under consideration by the Ministry.

Annexure

Annexure referred to in reply to part (a) and (b) of Lok Sabha Unstarred Question No. 645 answered on 06.02.2025 asked by Shri Sukhjinder Singh Randhawa regarding Delhi-Amritsar- Katra Green Field Expressway.

Sr.No	State	Package	Chainage		Length (Status	Award Date	Date of Commencment	Revised scheduled date of	
			From	to	Km)	Status		Commencinent	completio n	
1	Haryan a	Pkg-1	0+000	34+000	34	Provisionally Completed	05.03.2021	27.12.2021	PCC issued on 26.09.2024	
2	Haryan a	Pkg-2	34+000	60+800	26.8	Provisionally Completed	05.03.2021	14.01.2022	PCC issued on 26.09.2024	
3	Haryan a	Pkg-3	60+800	91+400	30.6	Provisionally Completed	05.03.2021	24.12.2021	PCC issued on 21.05.2024	
4	Haryan a	Pkg-4	91+400	120+25 0	28.85	Provisionally Completed	18.03.2021	14.12.2021	PCC issued on 25.09.2024	
5	Haryan a	Pkg-5	120+25 0	157+92 0	37.67	Under Construction	07.06.2021	23.05.2022	30.04.2025	
6	Punjab	Pkg-6	157+92 0	188+83 0	30.91	Completed	12.07.2021	23.05.2022	CC issued on 09.05.2024	
7	Punjab	Pkg-7	188+83 0	225+77 0	36.94	Under Construction	20.07.2021	11.07.2022	30.06.2025	
8	Punjab	Pkg-8	225+77 0	260+86 0	35.09	Under Construction	12.07.2021	15.03.2023	31.03.2026	
9	Punjab	Pkg-9	260+86 0	303+90 0	43.04	Under Construction	20.04.2021	18.07.2022	30.09.2025	
10	Punjab	Pkg-10	303+90 0	319+40 0	39.5	Under Construction	28.05.2021	11.07.2022	30.09.2025	
11	Punjab	Pkg-11	319+40 0	362+42 0	43.02	Under Construction	28.05.2021	15.11.2022	31.03.2026	
12	Punjab	Pkg-12	362+42 0	397+70 0	35.28	Under Construction	23.04.2021	01.01.2024	30.12.2025	
13	Punjab	Pkg-13	397+70 0	423+50 0	25.8	Under Existing 4-lane under BOT Concessionaire.				
14	Punjab	Spur-I	24+000	41+000	16.9	Under Construction	25.03.2022	17.04.2023	16.04.2027	
15	Punjab	Spur-II	41+000	71+000	30.05	The EPC Contract has been terminated. The work will be taken up after resolving LA issues.				
16	Punjab	Spur-III	71+000	99+000	28.07	Under Construction	12.05.2022	27.10.2022	31.12.2025	

17	J&K	Pkg-14	423+50 0	468+10 0	44.6	Under Construction	13.12.2021	26.09.2022	31.07.2025
18	J&K	Pkg-15	468+10 0	503+25 0	35.15	Under Construction	15.12.2021	26.09.2022	30.09.2025
19	J&K	Pkg-16	_	515+00 0 7+385	20.385	Under Construction	06.10.2021	27.09.2022	25.09.2025
20	J&K	Pkg-17	515+00 0 550+90 0	528+30 0 566+52 0	28.92	Under Construction	01.08.2022	15.06.2023	19.02.2026
21	J&K	Pkg-18	530+00 0	545+30 0	15.3	Under Construction	21.03.2023	21.11.2023	31.03.2026
	Total				667				
