

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 1954
ANSWERED ON 28TH JULY, 2016

EAST-WEST CORRIDOR PROJECT

1954. KUMARI SUSHMITA DEV:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) the present status of East-West Corridor Project from May 2014 in Assam, particularly in the District of Cachar and Dima Hasao; and

(b) the time by which it is likely to be completed?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI PON. RADHAKRISHNAN)

(a) to (b) Madam, present Status of East-West Corridor project with National Highways Authority of India (NHAI) in the state of Assam is placed at Annexure.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF LOK SABHA UNSTARRED QUESTION NO. 1954 ANSWERED ON 28.07.2016 ASKED BY KUMARI SUSHMITA DEV REGARDING 'EAST-WEST CORRIDOR PROJECT'

Sl. No	Project	NH No. (Old / New)	District	Total Length (Km)	Length completed up to April, 2014 (Km)	Length completed from May, 2014 to June, 2016 (Km)	Total length completed (Km)	Likely completion date	Remarks
1	4 laning from WB Border (Srirampur) to Kochugaon section (AS-12)	31C / 27	Kokrajhar (BTC)	30.000	27.595	0.000	27.595	-	Project terminated w.e.f. 29.03.2016
2	4 laning from Kachugaon to Karigaon section (AS-11)	31C / 27		29.715	25.053	4.662	29.715	Sep-16	Work under progress.
3	4 laning from Karigaon to Rakhaldobi section (AS-10)	31C / 27	Bongaigaon & Chirang (BTC)	32.683	28.550	3.983	32.533	Sep-16	Work under progress.
4	4 laning from Rakhaldobi to Patiladoha section (AS-09)	31 / 27	Bongaigaon	21.500	21.500	0.000	21.500	-	Project Completed
5	4 laning from Patiladoha to Kaljhar section (AS-08)	31 / 27	Barpeta & Baska (BTC)	30.000	30.000	0.000	30.000	-	Project Completed
6	4 laning from Kaljhar to Patacharkuchi section (AS-07)	31 / 27	Barpeta	27.300	22.100	0.990	23.090	Dec-16	Work under progress.
7	4 laning from Patacharkuchi to Nalbari section(AS-06)	31 / 27	Nalbari & Baska (BTC)	24.700	23.900	0.200	24.100	Sep-16	
8	4 laning from Nalbari to Puthimari section (AS-05)	31 / 27	Nalbari & Kamrup (Rural)	28.000	24.250	3.750	28.000	-	Project Substantially Completed
9	4 laning from Puthimari to Amingaon section (AS-04)	31 / 27	Kamrup (Rural)	26.814	21.750	5.064	26.814	-	Project Substantially Completed
10	Construction of New Brahamaputra Bridge (Amingaon to Jalukbari) (AS-28)	31 / 27	Kamrup (Metrol)	4.700	0.300	2.980	3.280	Sep-16	Work under progress.
11	4 laning of Guwahati Bypass	37 / 27		18.000	18.000	0.000	18.000	-	Project Completed
12	4 laning from Khanapara (Guwahati) to Sonapur (AS-03)	37 / 27		19.100	18.000	0.900	18.900	Sep-16	Work under progress.
13	4 laning from Sonapur to Jagiroad section (AS-20)	37 / 27		22.000	21.260	0.380	21.640	Sep-16	Work under progress.
14	4 laning from Jagirod to Dharmatul section (AS-19)	37 / 27	Morigaon	25.500	24.870	0.630	25.500	-	Project Substantially

									Completed
15	4 laning from Dharmaful to Raha section (AS-02)	37 / 27	Morigaon & Nagaon	24.500	23.860	0.640	24.500	Sep-16	Work under progress.
16	4 laning from Raha to Nagaon section (i/c Naogaon Bypass) (AS-18)	37 / 27	Nagaon	23.663	23.663	0.000	23.663	-	Project Completed
17	4 laning from Naogaon to Doboka section (AS-17)	36 / 27		30.362	30.362	0.000	30.362	-	Project Completed
18	4 laning from Doboka to Lanka section (i/c Daboka Bypass) (AS-16)	54 / 27		24.032	24.032	0.000	24.032	-	Project Completed
19	4 laning from Lanka to Udali section (AS-15)	54 / 27		18.000	18.000	0.000	18.000	-	Project Completed
20	4 laning from Udali to Manderdisa (Lumding) section (AS-27)	54 / 27		20.500	13.500	5.000	18.500	Dec-16	Incessant rain since April, 2016 has affected the progress of work
21	4 laning from Manderdisa (Lumding) to Hatikhali section(AS-26)	54 / 27	Dima Hasao	22.900	11.150	9.530	20.680	Dec-16	
22	4 laning from Hatikhali to Lailing section(AS-25)	54 / 27	27.600	10.000	13.290	23.290	Mar-17		
23	4 laning from Lailing to Maibong section (AS-24)	54 / 27	15.550	13.700	1.285	14.985	Dec-16		
24	4 laning from Maibong to Narimbanglo section (AS-23)	54 / 27	15.570	14.250	0.550	14.800	Sep-16		
25	4 laning from Narimbanglo to Jatinga section (AS-22)	54 / 27	23.380	14.695	5.050	19.745	Mar-17		
26	4 laning from Jatinga to Harangajao section (AS-21)	54 / 27	25.190	4.000	0.000	4.000	Slow progress by the contractor. Notice under clause 46.1 under GCC of Contract Agreement served to contractor by the Engineer, M/s ICT Pvt. Ltd. LA, Landslide & sinking zone has affected the progress		
27	4 laning from Balachera to Silchar section (AS-01)	54 / 27	Cachar	25.760	25.760	0.000	25.760	-	Project Completed
Total				637.019	534.100	58.884	592.984		
