

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 4784
ANSWERED ON 21ST AUGUST, 2025**

UNDERPASSES AND OVER-BRIDGES ON NHs

4784. SHRI AZAD KIRTI JHA :

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of passenger underpasses, overpasses and foot over-bridges constructed on the National Highways (NHs) during the last ten years, year-wise, State-wise including in west Bengal especially in Bardhaman–Durgapur Lok Sabha Constituency;**
- (b) the funds utilized by the National Highways Authority of India (NHAI) for the above constructions during the last ten years, State-wise and year-wise; and**
- (c) whether any pedestrian underpasses, overpasses and foot over-bridges approved during the last ten years are experiencing construction delays and are not progressing as scheduled, if so, the details thereof and the reasons for delay therein, State-wise including West Bengal especially in Bardhaman–Durgapur Lok Sabha Constituency?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) to (c) The State wise and year wise details of passenger underpasses, overpasses and foot over bridges approved during last 10 years including fund utilized and reasons for delay are at Annexure-I. The details of passenger underpasses, overpasses and foot over bridges in the Bardhaman-Durgapur Lok Sabha constituency are at Annexure-II.

ANNEXURE-I

ANNEXURE REFERRED TO IN REPLY OF PARTS (a), (b) AND (c) OF LOK SABHA UNSTARRED QUESTION NO. 4784 FOR ANSWER ON 21.08.2025 ASKED BY SHRI AZAD KIRTI JHA REGARDING UNDERPASSES AND OVER-BRIDGES ON NHs

Details of passenger under passes

State s	Ye ar	S. N O.	Location of PUP approved/san ctioned (Chainage/Na me of place, NH No.)	Cost (Rs. In Crore)	Expend iture (Rs. In Crore)	Date of sanction/app roval	Sche dule date of comp letion	Current Status	Reason for delay(If any)
Andhr a Prade sh	20 24 - 25	1	Km 157+118 /Ramapuram / NE-7	1.57	1.49	12.11.2024	31.05 .2025	Comple ted	
	20 23 - 24	1	Km.62+900 / Tadukupeta/ NH-716	Form part of 4-laning project	-	11.03.2024	13.12 .2026	In- Progres s	
		2	Km. 65+000 / VK Puram/NH- 716	Form part of 4-laning project		11.03.2024	13.12 .2026	In- Progres s	
		3	Km. 67+758 / Nagari Bypass road /NH-716	Form part of 4-laning project		11.03.2024	13.12 .2026	In- Progres s	
		4	Km. 69+867 / Nagari road /NH-716	Form part of 4-laning project		11.03.2024	13.12 .2026	In- Progres s	
		5	Km. 71+880 / Nagari Government Hospital road /NH-716	Form part of 4-laning project		11.03.2024	13.12 .2026	In- Progres s	
		6	Km. 75+020 / Kannamitta /NH-716	Form part of 4-laning project		11.03.2024	13.12 .2026	In- Progres s	
		7	Km. 77+223 / Kailasapura m /NH-716	Form part of 4-laning project		11.03.2024	13.12 .2026	In- Progres s	

		8	Km. 97+186 / Kaluru /NH-716	Form part of 4-laning project		11.03.2024	13.12.2026	In-Progress	
		9	Km. 99+645 / Vakulamatha Temple road/NH-716	Form part of 4-laning project		11.03.2024	13.12.2026	In-Progress	
		10	Km. 102+200 / Upparapalli /NH-716	Form part of 4-laning project		11.03.2024	13.12.2026	In-Progress	
		11	Km.106+800 / Taj Junction /NH-716	Form part of 4-laning project		11.03.2024	13.12.2026	In-Progress	
		12	Km.108+570 / Narayanadri Hospital Junction /NH-716	Form part of 4-laning project		11.03.2024	13.12.2026	In-Progress	
	2022 - 23	NIL							
	2021 - 22								
	2020 - 21	1	156+273 / Ramapuram / NE-7	Form part of BCE Project	-	14.10.2020	28.08.2024	Completed	
		2	Km 157+790 / 189 Kothapalli / NE-7	Form part of BCE Project		14.10.2020	28.08.2024	Completed	
		3	Km 159+117 Kothapalli / NE-7	Form part of BCE Project		14.10.2020	28.08.2024	Completed	
		4	Km 160+242 / Vasanthapuram / NE-7	Form part of BCE Project		14.10.2020	28.08.2024	Completed	
		5	Km 163+910 / Pasumanda / NE-7	Form part of BCE Project		14.10.2020	28.08.2024	Completed	
		6	Km 165+296 / Thimmaiahpalle / NE-7	Form part of BCE Project		14.10.2020	28.08.2024	Completed	
		7	Km 165+970 / Thimmaiahpalle / NE-7	Form part of BCE Project		14.10.2020	28.08.2024	Completed	
		1	PUP at Km. 106+500 (Gopalapuram) of Khammam -	0.5	0.5	18-12-2020	25-09-2024	Completed	

			Devarapalle Section of NH 365BG Package - IV					
	2	PUP at Km. 109+460 (T. Narasapuram) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	3	PUP at Km. 113+431 (Guravaigude m) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	4	PUP at Km. 114+055 (Gurvaigude m) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	5	PUP at Km. 114+822 (Guruvaigude m) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	6	PUP at Km. 116+831 (Epigunta)of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	7	PUP at Km. 117+732 (Epigunta) of Khammam - Devarapalle Section of NH 365BG	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	

			Package - IV						
		8	PUP at Km.119+851 (Tirumaladevipeta), of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	
		9	PUP at Km. 121+950 (Tirumaladevipeta) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	
		10	PUP at Km. 123+117 (Tirumaladevipeta) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	
		11	PUP at Km. 126+654 (Valampetla) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	
		12	PUP at Km. 127+556 (Valampetla) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	
		13	PUP at Km. 127+789 (Valampetla) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	

		14	PUP at Km. 130+915 (Devulapalli) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	
		15	PUP at Km. 131+424 (Devulapalli) of Khammam - Devarapalle Section of NH 365BG Package - IV	0.5	0.5	18-12-2020	25-09-2024	Completed	
		16	PUP at Km. 134+463 (Lakkavaram) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Under Construction	COS works, Court cases, Delay in Shifting of EHT Lines and Michaung cyclone
		17	PUP at Km. 136+689 (Guruvayigudem) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Completed	
		18	PUP at Km. 137+915 (Tirumalapuram) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Completed	
		19	PUP at Km. 140+716 (Pangidigudem) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Completed	

		20	PUP at Km. 141+820 (Tirumalapuram) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Completed	
		21	PUP at Km. 144+520 (Rajavaram) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Under Construction	COS works, Court cases, Delay in Shifting of EHT Lines and Michaung cyclone
		22	PUP at Km. 144+951 (Rajavaram) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Completed	
		23	PUP at Km. 145+567 (Eduvadalapalem) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Completed	
		24	PUP at Km. 146+660 (Eduvadalapalem) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Under Construction	COS works, Court cases, Delay in Shifting of EHT Lines and Michaung cyclone
		25	PUP at Km. 148+510 (Eduvadalapalem) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25-09-2024	Completed	
		26	PUP at Km. 150+515 (Ponguturu) of Khammam - Devarapalle	0.5	0.5	18-12-2020	25-09-2024	Completed	

			Section of NH 365BG Package - V					
	27	PUP at Km. 151+900 (Kannaigudem) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25- 09- 2024	Under Constr uction	COS works, Court cases, Delay in Shifting of EHT Lines and Michaung cyclone
	28	PUP at Km. 155+294 (Yadavolu) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	29	PUP at Km.157+900 (Vadalakunta) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	30	PUP at Km. 158+815 (Devarapalle) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
	31	PUP at Km. 161+492 (Devarapalle) of Khammam - Devarapalle Section of NH 365BG Package - V	0.5	0.5	18-12-2020	25- 09- 2024	Comple ted	
20 19 - 20	1	At 2+921 NH26(Vzm bypass)	Rs 3.23 Crores including approach es and RE wall	Rs 3.23 Crores includin g approa ches and RE wall	23-03-2018	30- 04- 2019	Comple ted	NA

		2	At 10+598 NH26(Vzm bypass)	Rs 3.23 Crores including approach es and RE wall	Rs 3.23 Crores includin g approa ches and RE wall	23-03-2018	25- 05- 2019	Comple ted	NA
		3	Km 271+210 mts (NH 65 at Kanaka Dura temple main entrance) Vijayawada.	5.50 Cr	5.50 Cr	05-11-2015	16- 10- 2020	Comple ted	NA
		4	PUP at Km 1040.690 of Gundugolanu to Kalaparru section of NH-16 (PKG- I)	1	1	27-01-2020	15- 06- 2023	Comple ted	
	20 18 - 19	1	PUP at Km 1064.415 of Kalaparru to Chinna Avutupalli section of NH-16 (PKG- II)	1	1	21-02-2019	31- 01- 2022	Comple ted	
	20 17 - 18	1	PUP at Km. 536.700 at turakulakota village of Icchapuram to narsannapet a section of Nh-16	15	15	21-07-2017	08- 11- 2019	comple ted on 18.02.2 021	
	20 16 - 17	1	PUP at Km.215+930 at Jillella Village of Kadapa - Kurnool section of NH-40 was approved under Chnage of Scope	1.54	1.54	30-05-2016	30- 05- 2021 7	Comple ted	
	20 15 - 16	NIL							
	Aruna	20	NIL						

chal Prade sh	24 - 25								
	20 23 - 24								
	20 22 - 23	1	JK PKG 6 (100+400), NH 713	2.93	2.93	15-09-2022	31- 05- 2023	Operati onal	
	20 21 - 22								
	20 20 - 21								
	20 19 - 20								
	20 18 - 19	NIL							
	20 17 - 18								
	20 16 - 17								
	20 15 - 16								
Assa m	20 24 - 25	NIL							
	20 23 - 24								
	20 22 - 23	1	184+357 / Satpokhali / NH-17	1264.90					
		2	184+620 / Satpokhali / NH-17	Part of Bil-Ghy Pkg-10	425.17	31-03-2023	18- 06- 2026	ongoi ng	NA
		3	185+695 / Dhantola / NH-17						

	4	185+930 / Dhantola / NH-17						
	5	186+150 / Dhantola / NH-17						
	6	187+227 / Dhantola / NH-17						
	7	188+836 / Barhanti Moniary / NH-17						
	8	189+962 / Parakuchi / NH-17						
	9	190+105 / Parakuchi / NH-17						
	10	191+035 / Urput / NH-17						
	11	191+716 / Chayani Moniari / NH-17						
	12	192+388 / Maliata / NH-17						
	13	193+253 / Maliata / NH-17						
	14	194+617 / Lochana / NH-17						
	15	194+818 / Lochana / NH-17						
	16	195+138 / Lochana / NH-17						
20 21 - 22	NIL							
20 20 - 21	1	166+225 (NH-37)	1.5 (Approx)	1.5 (Approx)	07-03-2005	19-07-2008	Comple ted	NA
2	182+223 (NH-37)							
20 19 - 20	1	194+816 (NH-37)	1.5 (Approx)	1.5 (Approx)	30-04-2005	27-06-2008	Comple ted	NA
2	204+553 (NH-37)							
20	NIL							

	18 - 19								
	20 17 - 18	1	2nd Km, NH-208A	Not Available	Not Availab le	27-10-2016	27-05-2017	Comple ted	NA
	20 16 - 17	1	234+305 (NH-37)	1.5 (Approx)	1.5 (Approx)	30-06-2005	30-06-2008	Comple ted	NA
		2	235+675 (NH-37)						
		3	237+910 (NH-37)						
		4	244+250 (NH-37)						
		5	247+230 (NH-37)						
		6	249+320 (NH-37)						
	20 15 - 16	1	206+858 (NH-37)	1.5 (Approx)	1.5 (Approx)	30-04-2005	30-Jun-08	Comple ted	NA
		2	207+958 (NH-37)						
		3	210+092 (NH-37)						
		4	211+028 (NH-37)						
		5	221+411 (NH-37)						
		6	225+837 (NH-37)						
		7	1095+765 (NH-31)			30-06-2005	01-06-2008	Comple ted	NA
		8	1100+100 (NH-31)						
		9	549+873/Khatkhathi/NH-02	385.57 Part of Demow-Moran Pkg	389.71	14-01-2016	20-07-2024	Ongoin g	Reasons for delay: (i) Ealy LA Issues (ii) Limited Working Season (iii) Poor Performance of EPC Contractors leading to termination of 1 Contract
		10	561+630/Tiloi /NH-02						
Bihar	20 24 - 25	1	12+200, Umagaon-Saharsa, Pkg-5	0.7	0.24	15-12-2023	14-12-2025	comple ted	PUP in place of Additional VUP
		2	229+223, NH-2	0.26	0.26	20-03-2025	31-07-2025	Comple ted	NA

		3	Patiyasa Chowk /CH-0+430, NH-27	2.77	-	09-03-2024	18-11-2026	Work In Progress	NA
		4	Patiyasa Chowk /CH-1+290, NH-27	2.77	-			Work In Progress	NA
		5	Majhauria Chowk /CH-0+400, NH-27	2.77	-			Work In Progress	NA
		6	Majhauria Chowk /CH-1+240, NH-27	2.77	-			Work In Progress	NA
		7	Garha Chowk/CH-0+390, NH-27	2.77	-			Work In Progress	NA
		8	Garha Chowk/CH-1+170, NH-27	2.77	-			Work In Progress	NA
		9	Satanpur Junction/CH-580+960, NH-122	2.77	1.52			Completed	NA
		10	Satanpur Junction/CH-581+390, NH-122	2.77	-			Work In Progress	NA
	20-23-24	1	kanhauri-ramnagar(12+160), NH-131G	0.8	0.8	08-03-2021	31-08-2024	Completed	NA
		2	1+662, NH-28A	3.07	3.07	15-02-2019	04-10-2020	Completed	NA
		3	10+727, NH-28A						NA
		4	23+809, NH-28A						NA
		5	27+605, NH-28A						NA
		6	38+500, NH-28A						NA
		7	44+268, NH-28A						NA
		8	47+689, NH-28A						NA
		9	56+574, NH-28A						NA
		10	61+419, NH-28A						NA
		11	Ch. 9+290/ Daniyawan/ NH-30A (New NH-431)	2.943 Cr.	2.537 Cr.	-	-	Completed	NA

	20 22 - 23	1	Koilwar-Bhojpur (NH-922) Ch-32+050	0.65	0.65	04-07-2017	01-01-2020	Completed	NA
		2	Koilwar-Bhojpur- Ch-71+400	0.65	0.65	04-07-2017	01-01-2020	Completed	NA
		3	Bhojpur-Buxar - Ch-83+700	0.65	0.65	18-04-2018	01-01-2020	Completed	NA
		4	Bhojpur-Buxar Ch-112+250	0.65	0.65	18-04-2018	01-01-2020	Completed	NA
		5	5+950, NH-80	0.71	0.71	20-07-2022	completed		NA
		6	60+100/Rajauli/NH-20	3.0625	3.0625	27-06-2022	01-09-2022	Completed	NA
		7	85+800/Nawada/NH-20			12-01-2023	03-03-2023	Completed	NA
		8	86+945/Nawada/NH-20			12-01-2023	12-03-2023	Completed	NA
		9	87+685/Nawada/NH-20			12-01-2023	26-03-2023	Completed	NA
		10	96+510/Amipur/NH-20			12-01-2023	05-04-2023	Completed	NA
		11	199.820, NH-227	0.9638	0.9638	31.03.2020	01.10.2022	COMPLETED	NA
		12	202.500, NH-227	0.9638	0.9638	31.03.2020	01.10.2022	COMPLETED	NA
		13	208.700, NH-227	0.9638	0.9638	31.03.2020	01.10.2022	COMPLETED	NA
	20 21 - 22	NIL							
	20 20 - 21	1	Ch. 207+565 (NH-19)	0.77	0.77	27-01-2021	26-01-2022	Completed	NA
	20 19 - 20	1	Ch. 204+320 (NH-19)	2.106	2.106	13-05-2020	12-05-2021	Completed	NA
	20 18 - 19	1	Ch. 176+728 (NH-19)	1.45	1.45	18-06-2018	17-06-2019	Completed	NA

2017-18	1	Ch. 8+800/ Daniyawan/ NH-30A (New NH-431)	9.535 Cr.	9.535 Cr.	Sanctioned in Project "Rehabilitation and Upgradation to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Fatuah-Harnaut-Barh Section (km0 to km69.6) of NH-30A in the State of Bihar under Phase-1 of National Highways Inter-connectivity Improvement Project (NHIIP)" under EPC Mode vide MoRTH letter no. RW/NH-12013/21/6/2010/SP(A/7)/P-9 dated-20.11.2013, 06.08.2014, 28.10.2014	05-08-2019 (As per Agreement)	Completed	
2016-17	NIL							
2015-16	1	Patna-Bakhtiyarpur ch-198+300	0.55	0.55	26-09-2011	10-04-2015	Completed	NA
	2	Patna-Bakhtiyarpur-Ch-213+140	0.55	0.55	26-09-2011	10-04-2015	Completed	NA
	3	Patna-Bakhtiyarpur-Ch-216+080	0.55	0.55	26-09-2011	10-04-2015	Completed	NA
	4	Patna-Bakhtiyarpur-Ch- 221-195	0.55	0.55	26-09-2011	10-04-2015	Completed	NA

		5	Patna-Bakhtiyarpur-Ch- 225+475	0.55	0.55	26-09-2011	10-04-2015	Completed	NA
Chhattisgarh	2024-25	NIL							
	2023-24	1	33+670 (PUP), Raipur-Kodebod section of NH-30	Under the scope of agreement of 4-laning of Raipur-Kodebod section of NH-30	-	-	20-06-2023	Completed	NA
	2022-23	NIL							
	2021-22								
	2020-21								
	2019-20	1	Ch. 54+300 (Chanderi) NH-130	CUP/PUP are constructed within the Scope of the Concessionaire during 4-laning project.	05-05-2016	04-05-2018	Completed	NA	
		2	Ch. 57+147 (Damakheda) NH-130				Completed	NA	
		3	Ch. 65+048 (Limtara) NH-130				Completed	NA	
		4	Ch. 75+384 (Naraynpur) NH-130				Completed	NA	
		5	Ch. 87+274 (Jhagarkapa) NH-130				Completed	NA	
	2018-19	NIL							
	2017-18	1	Raipur-Simga Project Ch. 33.585, near Tarpongi Village, NH-30	Constructed within the Scope of the Contractor during 4/6-laning project.	10-11-2015	20-04-2018	Completed	NA	
		2	Ch. 91+800 (Sargaon)	CUP/PUP are constructed within	21-04-2016	20-04-	Completed	NA	

			NH-130	the Scope of the Concessionaire during 4-laning project.			2018	
	3		Ch. 100+840 (Hardi) NH-130					
	4		Ch. 118+800 (Hardikala) NH-130					
	5		135+462 (PUP), CG/OD Border to Aurang section of NH-53	Under the scope of agreement of 4-laning of CG/OD Border to Aurang section of NH-53 (BOT)	-	-	25-07-2017	Completed
	6		136+675 (PUP), CG/OD Border to Aurang section of NH-53		-	-		Completed
	7		154+500 (PUP), CG/OD Border to Aurang section of NH-53		-	-		Completed
	8		156+744 (PUP), CG/OD Border to Aurang section of NH-53		-	-		Completed
	9		169+920 (PUP), CG/OD Border to Aurang section of NH-53		-	-		Completed
	10		170+879 (PUP), CG/OD Border to Aurang section of NH-53		-	-		Completed
	11		234+481 (PUP), CG/OD Border to Aurang section of NH-53		-	-		Completed

		12	235+041 (PUP), CG/OD Border to Aurang section of NH-53		-	-		Comple ted	
	20 16 - 17	1	114+116 (PUP), CG/OD Border to Aurang section of NH-53	Under the scope of agreemen t of 4- laning of CG/OD Border to Aurang section of NH-53 (BOT)	-	-	06- 05- 2016	Comple ted	NA
		2	117+759 (PUP), CG/OD Border to Aurang section of NH-53		-	-			
		3	228+216 (PUP), CG/OD Border to Aurang section of NH-53		-	-			
	20 15 - 16	NIL							
Goa	20 24 - 25	NIL							
	20 23 - 24								
	20 22 - 23								
	20 21 - 22								
	20 20 - 21	1	Km 493.650 (Dhargilim)	0.38	0.38	14-03-2017	08- 01- 2021	Operati onal	NA
	20 19 - 20	NIL							

	2018-19								
	2017-18								
	2016-17								
	2015-16								
Gujarat	2024-25	NIL							
	2023-24	1	NH-147 Infocity Chainage Km 13.800	35.88	35.88	19.12.2017	01.01.2023	Completed	NA
		2	NH-147 Adalaj Chainage Km 20.500	91.26	91.26	19.12.2017	14.06.2023	Completed	NA
	2022-23	1	117+210 NH-754 A	1.14	1.14	03-11-2023	20-02-2025	Completed	NA
		2	91+550 NH-754 A	1.79	1.79	06-11-2023	12-02-2025		NA
		3	90+200 NH-754 A	4.41	4.41				NA
		4	362+864 on NH-48	7	7	17-06-2022	03-05-2025	Completed	NA
		5	30+220 on NH-151A	No separate amount sanctioned, included in the project cost and COD of project has been issued w.e.f. 14.02.2025	13-05-2020	28-10-2021	Completed	NA	
		6	30+505 on NH-151A		13-05-2020	28-10-2021	Completed	NA	
	2021-22	NIL							

	20 20 - 21	1	On NH-48 at 447+804 449+879 456+067 458+415 463+905 466+460 469+123 472+615 474+177 478+284 480+652 486+204 488+984 491+305 492+843 493+942 496+424 497+365 501+168 502+701 504+919 508+773 512+284 513+946 520+595 524+241 527+040 530+409 531+205, 533+486, 536+400 & 538+730	No separate amount sanctioned, included in the project cost		06-08-2024	06-06-2025	Completed	On account of various defaults of the Concessionaire
		2	On NH-48 513+100 528+780 531+818 539+450	11	11	06-08-2024	06-06-2025	Completed	

		3	On Vadodara Mumbai Expressway Pkg-2 (NE-4) 342.050 342.562 343.150 345.050 345.670 346.400 347.100 347.900 349.100 349.950 350.850 352.320 352.695	32.87	32.87	31-01-2019	29-01-2021	Completed	-
		4	On Vadodara Mumbai Expressway Pkg-3 (NE-4) 300.725 301.790 302.350 303.245 304.170 305.085 305.850 306.250 306.850 309.550 310.480 311.650 312.280 313.075 314.850 315.870 317.100 317.650 318.275 319.580 320.330 320.825 322.550	67.08	67.08	08-03-2019	07-03-2021	Completed	-
		5	56+358 62+920 68+490 71+982 76+050 88+500 92+900 on NH-51	No separate amount sanctioned, included in the project cost		24-03-2021	24-09-2022	Completed	-

		6	108+710, 117+700, 125+868, 125+955, 129+408 132+870 on NH-51	No separate amount sanctioned, included in the project cost		24-03-2021	24-09-2022	Completed	-
20 19 - 20		1	540+797 on NH-48	No separate amount sanctioned, included in the project cost		15-11-2016	10-05-2019	Completed	-
		2	541+297 on NH-48						
		3	546+527 on NH-48						
		4	546+818 on NH-48						
		5	548+737 on NH-48						
		6	549+268 on NH-48						
		7	553+617 on NH-48						
		8	554+107 on NH-48						
		9	555+078 on NH-48						
		10	555+518 on NH-48						
		11	On Vadodara Mumbai Expressway Pkg-I (NE-4) 357.326 357.975 358.348 359.397 359.868 362.160 362.682 364.274 365.165 367.150 367.590 378.740	43.94	43.94	18-01-2019	17-01-2021	Completed	-

		12	On Vadodara Mumbai Expressway Pkg-2 (NE-4) 323.700 324.410 324.900 326.400 327.550 328.150 328.800 329.750 331.450 332.675 333.370 333.795 334.390 334.880 335.850 336.375 338.477 338.970 339.680 340.427 340.855	53.09	53.09	31-01-2019	29-01-2021	Completed	-
		13	On Vadodara Mumbai Expressway Pkg-3 (NE-4) 292.010 295.170 296.150 297.220 297.900 298.380 299.100	20.41	20.41	08-03-2019	07-03-2021	Completed	-
2018-19	1		232+896 257+515 249+260 on NH-51	No separate amount sanctioned, included in the project cost		01-02-2018	31-07-2021	Completed	-
2017-18	1		38+177 48+910 53+915 on NH-51	No separate amount sanctioned, included in the project cost		07-02-2017	06-08-2019	Completed	-

		2	158+590 165+436 178+365 179+690 on NH-51	No separate amount sanctioned, included in the project cost	20-03-2017	16-09-2019	03 Nos. of PUP has been constructed and completed. 01 No. PUP is under construction at Hemal Village, which will be completed by 30.09.2025	1.) Land Acquisition, 2.) COVID Effect 3.) Slow Progress by Concessionaire 4.) Cyclone effect
		3	184+398 200+580 206+873 213+323 on NH-51	No separate amount sanctioned, included in the project cost	09-02-2017	08-08-2019	Completed	-
		4	255+139 on NE-04	No separate amount sanctioned, included in the project cost	19-02-2018	05-07-2021	Completed	Due Land Acquisition and Covid
		5	257+914 on NE-04					
		6	260+882 on NE-04					
		7	261+882 on NE-04					
		8	265+632 on NE-04					
		9	267+707 on NE-04					
		10	268+832 on NE-04					
		11	269+451 on NE-04					
		12	271+077 on NE-04					
		13	272+232 on NE-04					
		14	276+474 on NE-04					
		15	278+459 on NE-04					
		16	281+034 on NE-04					
		17	282+109 on NE-04					

		18	285+784 on NE-04						
		19	286+500 on NE-04						
		20	288+230 on NE-04						
		21	289+380 on NE-04						
		22	291+184 on NE-04						
	20 16 - 17	1	NIL						
	20 15 - 16	1	324.200 on NH-48	No separate amount sanctioned, included in the consolidated COS approved	2011	2016	Comple ted	Taken up under COS	
		2	350+920 on NH-48						
		3	371+800 on NH-48						
Delhi / UP / Harya na	20 24 - 25		District Baghapat DSDEC, Pkg-I NH-334G						
		1	0+750	Part of CA	Part of CA	31-08-2024	31- 10- 2025	UI	
		2	2+114						
		3	8+046						
		4	12+555						
		5	14+107						
		6	15+739						
		7	16+178						
		8	17+306						
		9	17+687						
		10	18+094						
		11	18+474						
		12	20+996						
		13	23+691						
		14	26+057						
		District Baghpat DSDEC, Pkg- II	Part of CA	Part of CA	31-08-2024	31- 10- 2025	UI		
	15	27+965							
	16	31+675							
	17	32+200							
	18	35+865							
	19	40+170							
		District Muzaffarnaga							

		r: DSDEC, Pkg- II-					
	20	43+666					
	21	45+925					
	22	50+780					
	23	53+232					
	24	56+050					
		District Shamli:- DSDEC, Pkg- III					
	25	57.988					
	26	58.28					
	27	58.362					
	28	59.18					
	29	60.553					
	30	60.932					
	31	61.159					
	32	62.672					
	33	63.071					
	34	63.495					
	35	64.7					
	36	65.18					
	37	65.948					
	38	66.663					
	39	67.156	Part of CA	Part of CA	31-08-2024	26- 05- 2025	Comple ted
	40	67.511					
	41	67.964					
	42	68.3					
	43	69.3					
	44	69.3					
	45	70					
	46	70.16					
	47	71.366					
	48	72.092					
	49	74.644					
	50	77.062					
	51	77.381					
	52	77.994					
	53	78.7					
	54	79.315					
	55	79.715					

	56	80.05					
	57	80.6					
	58	81.118					
		District Shamli:- DSDEC, Pkg- IV					
	59	82+870					
	60	83+149					
	61	84+763					
	62	86+917					
	63	88+948					
		District Saharanpur:- DSDEC, Pkg- IV					
	64	92+000					
	65	93+668					
	66	94+490					
	67	95+138					
	68	95+957					
	69	96+959					
	70	97+796					
	71	98+151					
	72	98+355	Part of CA	Part of CA	31-08-2024	31- 10- 2025	UI
	73	98+703					
	74	104+004					
	75	104+690					
	76	105+450					
	77	108+345					
	78	109+420					
	79	110+405					
	80	111+428					
	81	111+719					
	82	112+340					
	83	112+590					
	84	113+076					
	85	114+370					
	86	115+744					
	87	116+131					
	88	117+028					
	89	118+340					
	90	118+736					

	20 23 - 24	91	119+068						
			NH-344M						
		92	NH-344M Km-4.100	1.64	1.64	03-07-2020	28-02-2025	Completed	
		93	NH-344M Km-4+530	2.35	2.35	03-07-2020	28-02-2025	Completed	
		94	NH-344M Km-6+400	2.35	2.35	03-07-2020	28-02-2025	Completed	
		95	NH-344M Km-7+000	2.64	2.64	03-07-2020	28-02-2025	Completed	
		96	NH-344M Km-13+200	2.35	2.35	03-07-2020	28-02-2025	Completed	
		97	NH-344M Km-11+945	2.35	2.35	03-07-2020	28-02-2025	Completed	
		98	NH-344M Km-0+950	2.35	2.35	03-07-2020	28-02-2025	Completed	
		99	NH-344M Km-2+530	2.35	2.35	03-07-2020	28-02-2025	Completed	
		100	NH-344M Km-9+968	2.35	2.35	03-07-2020	28-02-2025	Completed	
		101	NH-344M Km-10+200	2.35	2.35	03-07-2020	28-02-2025	Completed	
		102	NH-344M Km-8.500	2.35	2.35	03-07-2020	28-02-2025	Completed	
			NH-709AD						
			Shamli to Muzaffarnagar section of NH-709AD, Pkg-II Shamli:-	Part of CA	Part of CA	22-10-2022	02-01-2024	Completed	
		1	46+350						
		2	45+173						
		3	46+628						
		4	49+922						
		5	52+487						
			Shamli to Muzaffarnagar section of NH-709AD, Pkg-II Muzaffarnagar						

		r:-					
	6	61+325					
	7	55+325					
	8	58+352					
	9	63+600					
	10	65+088					
	11	65+488					
	12	71+701					
	13	72+725					
	14	74+668					
	15	78+105					
	16	83+087					
	17	85+904					
	18	85+906					
	19	86+166					
	20	86+313					
	21	55+323					
	22	59+865					
	23	63+473					
	24	66+781					
	25	69+850					
	26	72+420					
	27	76+013					
	28	82+427					
	29	83+380					
	30	85+953					
		NH-709B					
		Shamli to Saharanpur section of NH-709B, Pkg-II Shamli:-	Part of CA	Part of CA	26-09-2021	23-03-2025	Completed
	31	64+115					
	32	64+787					
	33	66+800					
	34	68+730					
	35	76+400					
		Shamli to Saharanpur section of NH-709B,					

		Pkg-II Saharanpur:-					
	36	94+760					
	37	96+050					
	38	96+900					
	39	100+700					
	40	104+900					
	41	110+200					
	42	111+700					
	43	113+580					
	44	113+950					
	45	115+200					
	46	121+100					
		NH-709AD					
		Panipat- Shamli section of NH-709AD, Pkg-I Panipat:-					
	47	0+157					
	48	1+162					
	49	1+774					
	50	2+829					
	51	4+742					
	52	6+041					
	53	7+408					
	54	7+841					
	55	8+835					
	56	10+790					
	57	13+140					
	58	15+680					
	59	16+598					
	60	16+598					
		Panipat- Shamli section of NH-709AD, Pkg-I Shamli:-					
	61	19+104					
	62	20+267					
	63	22+612					
	64	24+952					

		65	26+030						
		66	28+137						
		67	30+897						
		68	32+221						
		69	34+500						
			NH-248BB						
		70	CH. 11+060 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		71	CH. 11+188 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		72	CH. 13+553 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		73	CH. 13+646 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		74	CH. 14+816 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		75	CH. 14+900 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		76	CH. 16+485 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		77	CH. 16+596 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		78	CH. 17+434 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
		79	CH. 17+544 Dwarka Expressway	Part of EPC	Part of EPC	Contract Agreement Date: 23rd	12- 02- 2024	Comple ted	

		PKG-III, / NH248 BB			October 2018			
	80	CH. 18+705 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
	81	CH. 18+818 Dwarka Expressway PKG-III, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
	82	CH. 23+130 Dwarka Expressway PKG-IV, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
	83	CH. 23+270 Dwarka Expressway PKG-IV, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
	84	CH. 24+600 Dwarka Expressway PKG-IV, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12- 02- 2024	Comple ted	
20 22 - 23	NIL							
20 21 - 22		NH-709A						
		709A (Meerut- Karnal) Meerut:-	Part of CA	Part of CA	03-01-2023	03- 11- 2023	Comple ted	
	1	00+260						
	2	09+500						
	3	09+689						
	4	24+620						
		709A (Meerut- Karnal) Shamli:-						
	5	62+190						
	6	64+507						
	7	64+972						
	8	74+786						
	9	88+150						
20		NH-709B						

20 - 21		EPE to Shamli section of 709B, Pkg-I Baghpat:	Part of CA	Part of CA	20-05-2020	02-02-2021	Completed	
	1	14+868						
	2	21+813						
	3	24+785						
	4	35+439						
	5	40+428						
		EPE to Shamli section of 709B, Pkg-I Shamli:-						
	6	42+451						
	7	55+155						
20 19 - 20		NH-19					Completed	
	1	Atohan (65+200) NH-19						
	2	School area, Hodal (87+875) NH-19						
	3	Haryana Roadways Bus Stand, Hodal (90+625) NH-19						
	4	School area Dautana village (107+630) NH-19						
	5	Nanglagiri (116+500) NH-19						
	6	Akrror Inter College (122+750) NH-19						
	7	K D Dental College and Hospital (137+370) NH-19						
	8	Baad village (154+500) NH-19						
	9	Bheem Nagar (170+460)						

PUPs were constructed by the concessionaire under (BOT Toll Mode) PCC issued to the concessionaire w.e.f. 20.05.2022

		NH-19					
	10	Churmura - Siyarpur village area (172+990) NH-19					
20 18 - 19	NIL						
20 17 - 18		EPE					
	1	001+094	Scope of the Concessio n Agreemen t	NA	14-09-2015	26- 05- 2018	Comple ted and under ToT stage
	2	001+521					
	3	004+465					
	4	005+500					
	5	005+940					
	6	006+435					
	7	007+638					
	8	008+615					
	9	009+323					
	10	009+795					
	11	010+499					
	12	010+774					
	13	011+150					
	14	011+795					
	15	013+760					
	16	014+017					
	17	014+385					
	18	014+818					
	19	014+818					
	20	014+818					
	21	016+200					
	22	016+630					
	23	017+100					
	24	017+920					
	25	018+435					
	26	018+850					
	27	019+560					
	28	020+600					
	29	021+235					
	30	021+925					
	31	022+238					
	32	023+495					

		33	023+703					
		34	024+258					
		35	024+653					
		36	025+043					
		37	026+353					
		38	026+930					
		39	027+803					
		40	028+310					
		41	028+998					
		42	029+400					
		43	030+650					
		44	033+000					
		45	034+065					
		46	034+898					
		47	035+743					
		48	036+323					
		49	036+699					
		50	037+630					
		51	038+490					
		52	038+831					
		53	040+314					
		54	041+380					
		55	041+644					
		56	042+870					
		57	043+430					
		58	044+510					
		59	045+400					
		60	046+250					
		61	046+925					
		62	047+956					
		63	048+890					
		64	049+290					
		65	050+780					
		66	051+423					
		67	053+976					
		68	054+918					
		69	055+506					
		70	057+141					
		71	057+420					
		72	058+014					
		73	058+360					

	74	058+996					
	75	059+877					
	76	061+618					
	77	062+459					
	78	063+324					
	79	063+770					
	80	065+514					
	81	066+418					
	82	066+938					
	83	068+516					
	84	068+916					
	85	070+212					
	86	070+669					
	87	071+755					
	88	074+224					
	89	075+120					
	90	075+620					
	91	076+420					
	92	077+090					
	93	079+081					
	94	080+746					
	95	082+099					
	96	084+555					
	97	085+025					
	98	085+387					
	99	085+775					
	100	086+750					
	101	087+584					
	102	088+612					
	103	088+807					
	104	089+620					
	105	090+015					
	106	090+475					
	107	091+220					
	108	093+424					
	109	093+875					

		11 0	094+599					
		11 1	095+031					
		11 2	095+522					
		11 3	095+950					
		11 4	097+575					
		11 5	098+854					
		11 6	100+070					
		11 7	101+240					
		11 8	102+172					
		11 9	103+814					
		12 0	105+055					
		12 1	105+390					
		12 2	105+891					
		12 3	106+328					
		12 4	106+792					
		12 5	107+772					
		12 6	109+593					
		12 7	109+984					
		12 8	110+552					
		12 9	111+488					
		13 0	112+345					
		13 1	112+843					
		13 2	113+445					
		13 3	115+964					
		13 4	116+433					
		13 5	117+384					
		13 6	117+890					
		13 7	118+243					

		13 8	120+394											
		13 9	120+924											
		14 0	121+294											
		14 1	121+674											
		14 2	122+194											
		14 3	122+694											
		14 4	123+114											
		14 5	124+044											
		14 6	124+650											
		14 7	125+645											
		14 8	126+543											
		14 9	128+060											
		15 0	128+555											
		15 1	129+120											
		15 2	129+595											
		15 3	129+885											
		15 4	132+023											
		15 5	134+204											
		20 16 - 17	NIL											
		20 15 - 16												
Himac hal Prade sh	20 24 - 25	NIL												
	20 23 - 24													
	20 22 - 23													

	20 21 -								
	22								
	20 20 -								
	21								
	20 19 -								
	20								
	18 -								
	19								
	20 17 -								
	18								
	20 16 -								
	17								
	20 15 -								
	16								
Jharkhand	20 24 -	1	NH 43 (Old NH 23) Ch. 75+925, Vill- Nagfeni	3.09	2.73	04-03-2024	08-10-2024	Completed	-
	25	2	4+097 (Ranchi-Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))	2.0	2.0	01-02-2019	10-12-2020	completed on 11.03.2024	-
	20 23 -	3	4+654 (Ranchi-Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))						-
	24	4	6+896 (Ranchi-Mahulia Section of						-

			NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))						
	5	8+440 (Ranchi- Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))						-	
	6	9+115 (Ranchi- Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))						-	
	7	11+017 (Ranchi- Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))						-	
	8	20+074 (Ranchi- Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))						-	
	9	23+711 (Ranchi- Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I))						-	

	10	217+830	1.13	1.13	15-09-2023	13-03-2024	Completed	-
2022-23	11	-	-	-	-	-	-	-
2021-22	12	18+177, NH-32 (Rajganj-Chas-W.B)	0.74	0.74	19-07-2016	09-12-2019	completed	-
	13	18+590, NH-32 (Rajganj-Chas-W.B)	0.74	0.74	19-07-2016	09-12-2019	completed	-
	14	10+390/NH-20 (Barhi-Koderma)	2.5	2.5	2019	2022	Completed	-
	15	18+380/NH-20 (Barhi-Koderma)	2.5	2.5	2019	2022	Completed	-
	16	km 1.62, km 4.65, km 4.95, km 7.05, km 7.53, km 8.59, km 9.36, km 14.44 & km 16.38 in Lohardaga bypass (NH-143A)	Included in bypass work of TPC Rs.458.78 crore.	0	22-02-2022	05-01-2026	Work yet to start effectively on ground	Due to preconstruction activities
	17	km 1.58 in Chatra bypass (NH-22)	Included in bypass work of TPC Rs.235.42 crore.	0	17-03-2022	Appointed date yet to be declared	Work yet to start	Due to preconstruction activities
2020-21	18	332+510, NH-2 (Gorhar-Khairatunda)	0.74	0.74	05-03-2018	18-07-2021	completed	-
	19	334+160, NH-2 (Gorhar-Khairatunda)	0.74	0.74	05-03-2018	18-07-2021	completed	-
	20	346+805, NH-2 (Gorhar-Khairatunda)	0.74	0.74	05-03-2018	18-07-2021	completed	-
	21	358+980, NH-2 (Gorhar-Khairatunda)	0.74	0.74	05-03-2018	18-07-2021	completed	-
	22	384+547, NH-2 (Khairatunda - Barwa Adda)	0.74	0.74	05-03-2018	07-01-2021	completed	-

20 19 - 20	23	156+953 (Ranchi-Mahulia Section of NH-33 from Km 140.000 (Rampur) to Km 217.300 (Chowka))	0.50	0.50	01-02-2019	03-06-2019	Completed on 07.12.2021	-
	24	187+015 (Ranchi-Mahulia Section of NH-33 from Km 140.000 (Rampur) to Km 217.300 (Chowka))						-
	23	31+106 (NH-33 Mahulia to Baharagora stretch)	4.2	4.2	05-11-2015	10-03-2019	Completed on 05.07.2019	-
	24	36+559 (NH-33 Mahulia to Baharagora stretch)						-
	25	41+909 (NH-33 Mahulia to Baharagora stretch)						-
	26	48+009 (NH-33 Mahulia to Baharagora stretch)						-
	27	2+055 (NH-06 Baharagora to Chichira Stretch)						-
	28	9+432 (NH-06 Baharagora to Chichira Stretch)						-
	29	15+392 (NH-06 Baharagora to Chichira Stretch)						-
20 18 - 19	30	251+900 (NH-02/NH-19)-Chordaha-Gorhar	115.068	83.00	03-06-2019	31-10-2025	De-Scoped	-
	31	266+822 (NH-02/NH-19)Chordaha-Gorhar					In Progress	LA issue

		32	274+288 (NH-02/NH-19)Chordaha-Gorhar						
		33	276+435 (NH-02/NH-19)Chordaha-Gorhar					Completed	-
		34	280+925 (NH-02/NH-19)Chordaha-Gorhar					In Progress	Demand of additional VUP by Public @ km 280+500
		35	281+950 (NH-02/NH-19)Chordaha-Gorhar					Completed	-
		36	285+625 (NH-02/NH-19)Chordaha-Gorhar					In Progress	Shifting of HT Line
		37	288+650 (NH-02/NH-19)Chordaha-Gorhar					In Progress	LA issue
		38	292+550 (NH-02/NH-19)Chordaha-Gorhar					De-Scoped	-
		39	304+400 (NH-02/NH-19)Chordaha-Gorhar					Completed	-
		40	306+580 (NH-02/NH-19)Chordaha-Gorhar					Completed	-
		41	313+550 (NH-02/NH-19)Chordaha-Gorhar					In Progress	Temple shifting issue
		42	315+750 (NH-02/NH-19)Chordaha-Gorhar					Completed	-
		43	317+850 (NH-02/NH-19)Chordaha-Gorhar					In Progress	LA issue
2017-18		44	34+423 (NH-31/Barhi-Koderma)	0.25	0.25	-	25-12-2017	Completed	-
2016-		45	0+190, NH-23 (Chas-Ramgarh)	0.74	0.74	31-12-2014	06-09-2017	completed	-

Karnataka	17								
	2015-16	NIL							
	2024-25	1	406+153 of NH-150A	3.7	3.7	12-08-2024	31-03-2025	Completed	-
		2	412+350 of NH-150A	1.64	1.64	12-08-2024	31-03-2025	Completed	-
		3	561.916 of NH-48	0.22	0	20-09-2024	31-12-2025	Under construction	-
		4	523.965 of NH-48	1.84	0	10-01-2025	31-12-2025	Under construction	-
		5	547.870 of NH-48	0.22	0	28-03-2025	30-06-2025	Completed	-
		6	293+385 of NH67	0.344	0.344	07-02-2025	19-02-2025	Completed	-
		7	305+868 of NH67	0.344	0.344	07-02-2025	30-11-2025	Not Yet Started	Public Resistance
	2023-24	1	19+350 of NH-648	0.895	0.895	30-10-2023	15-01-2024	Completed	-
		2	293+706 of NH67	0.344	0.344	13-09-2024	28-08-2025	Work in Progress	-
		3	305+635 of NH67	0.344	0.344	12-09-2024	30-10-2025	Not Yet Started	Public Resistance
		4	221+800 of NH-75	0.63	0.63	03-06-2023	31-10-2025	Under construction	Public Resistance
		5	220+480 of NH-75	0.63	0.63	03-06-2023	31-10-2025	Under construction	Public Resistance
		6	436.340 of NH-48	1.86	1.86	15-09-2023	01-05-2024	Completed	-
		7	436.340 of NH-48	1.86	1.86	15-09-2023	01-05-2024	Completed	-
	2022-23	NIL							
	2021-22								

20 20 - 21	1	At Km 85+585 Near Ramsamudra NH-150.	0.38	0.38	26.05.2020	25.08 .2021	comple ted	NA
20 19 - 20	1	278.940 of NH-48	0.025	0.25	12-01-2017	27- 07- 2020	Comple ted	-
	2	NH 150A at km 648.650 (Nanjangud opposit to Nanjundeshw ara temple	0.8	0.8	25.08.2017	31.12 .2020	comple ted	NA
20 18 - 19	-	-	-	-	-	-	-	-
20 17 - 18	1	367.800 of NH-48	12.5	12.5	22-02-2018	17- 05- 2020	Comple ted	-
	2	379.72 of NH- 48			22-02-2018	29- 01- 2020	Comple ted	-
	3	382.242 of NH-48			22-02-2018	30- 06- 2020	Comple ted	-
	4	399.515 of NH-48			22-02-2018	31- 05- 2020	Comple ted	-
	5	390.680 of NH-48	3.1	3.1	22-02-2018	06- 07- 2019	Comple ted	-
	6	Km. 46+825 of NH-275	10.71	10.71	13-02-2018	20- 10- 2022	Comple ted	-
	7	Km. 50+551of NH- 275						-
	8	Km. 58+363 of NH-275						-
	9	Km. 105+253 of NH-275	21.42	21.42	27-02-2018	28- 02- 2023	Comple ted	-
	10	Km. 91+400 of NH-275						-
	11	Km. 74+640 of NH-275						-
	12	Km. 106+846 of NH-275						-
	13	Km. 101+950 of NH-275						-
	14	Km. 89+480 of NH-275						-
20 16 - 17	1	212+150 of NH-48	45	45	12-01-2017	24- 06- 2021	Comple ted	-
	2	222+915 of NH-48						-
	3	225+585 of						-

Kerala	2015-16		NH-48						
		4	229+020 of NH-48						-
		5	232+250 of NH-48						-
		6	234+560 of NH-48						-
		7	249+650 of NH-48						-
		8	256+645 of NH-48						-
		9	257+453 of NH-48						-
		10	257+460 of NH-48						-
		11	278.940 of NH-48	0.25	0.25	12-01-2017	27-07-2020	Completed	-
	2015-16	1	318+331 of NH-50	35	35	18-02-2016	15-08-2018	Completed	-
		2	345+946 of NH-50						-
		3	391+590 of NH-50						-
		4	398+444 of NH-50						-
		5	402+383 of NH-50						-
		6	407+595 of NH-50						-
		7	412+980 of NH-50						-
		8	416+048 of NH-50						-
		9	417+137 of NH-50						-
	2024-25	1	29+702 (CUP)/NH-66	0.91	0.53	11.10.2023	2025	Completed	
		2	47+962(CUP)/NH-66	0.97	0.73	11-10-2023	2025	Completed	
		3	51+240 / NH-66	0.8	0.47	11-10-2023	2025	Completed	
		4	172.2/ NH-66	0.65	0.65	04-12-2017	24-01-2022	Completed	
		5	173.12/ NH-66	0.7	0.7		31-05-2020	Completed	
		6	180.5/ NH-66	0.65	0.65		17-02-2022	Completed	
		7	184.11/ NH-66	0.7	0.7		15-02-2022	Completed	
		8	186.85/ NH-	0.7	0.7		20-	Comple	

		66			02-2021	ted	
9	187.2/ NH-66	0.65	0.65		12-07-2022	Completed	
10	188.1/ NH-66	0.7	0.7		02-12-2020	Completed	
11	231.611/ NH-66	0.98	0.98	18-04-2018	25-12-2024	Completed	
12	233.564/ NH-66	0.98	0.98	18-04-2018	25-12-2024	Completed	
13	234.897/ NH-66	0.98	0.98	18-04-2018	25-12-2024	Completed	
14	239.898/ NH-66	0.98	0.98	18-04-2018	25-12-2024	Completed	
15	241.603/ NH-66	0.98	0.98	18-04-2018	25-12-2024	Completed	
16	242.283/ NH-66	0.98	0.98	18-04-2018	25-12-2024	Completed	
17	426+000/ NH-66	7.00	7.00	14-03-2022	Completed	Completed	
18	236.320 / NH-544	4.43	4.43	2020	2021	Completed	
19	236.475/ NH-544	NA(Constructed as per CA)	NA(Constructed as per CA)	2017	2021	Completed	
20	238.120 / NH-544	NA(Constructed as per CA)	NA(Constructed as per CA)	2016	2017	Completed	
21	249.220/ NH-544	22	22	2020	2022	Completed	
22	254.355 / NH-544	12.98	12.98	2016	2022	Completed	
23	254.795/ NH-544			2016	2022	Completed	
24	258.920 / NH-544	NA(Constructed as per CA)	NA(Constructed as per CA)	2016	2017	Completed	
25	261.830 / NH-544	NA(Constructed as per CA)	NA(Constructed as per CA)	2016	2018	Completed	
26	262.250/NH-544	NA(Constructed as per CA)	NA(Constructed as per CA)	2016	2018	Completed	

	20 22 - 23	1	31+680/NH-66	Cost bifurcation not shared by PIU Thiruvananthapuram	-	13-04-2016 (LOA)	-	Completed
	20 21 - 22	NIL						
	20 20 - 21							
	20 19 - 20							
	20 18 - 19							
	20 17 - 18	1	5+630/ NH-66	Cost bifurcation not shared by PIU Thiruvananthapuram		14-05-2015 (LOA)	-	Completed
	20 16 - 17	NIL						
	20 15 - 16							
Madh ya Prade sh	20 24 - 25	1	Sijwaha junction at Ch. 1377.750 of NH - 27 (Shivpuri Jhansi section)	49.79	0	11.06.2025	-	Under Bidding
		2	Sikroda Junction at Ch. 41.500 of NH-44 (Gwalior Bypass)	49.5	0	10.03.2025	20.01 .2027	Under construction
								NA

		3	Karai Dada Shivpuri link road at Ch. 1304.400 of NH-27 (Baran - Shivpuri Section)	154.33	0	26.04.2025	-	Awarde d , AD pendin g	
		4	Morhai Tiraha at Ch. 146.680 of NH-46 (Shivpuri - Guna Section)				-	Awarde d , AD pendin g	
		5	CRPF Camp at Ch. 124.650 of NH-46 (Gwalior - Shivpuri Section)				-	Awarde d , AD pendin g	
		6	Teela Road Karera at Ch. 1343.00 of NH - 27 (Shivpuri Jhansi section)				-	Awarde d , AD pendin g	
		7	03 nos. PUP on Katni-Bypass section of NH-30				Under the scope of Road construction project		
	2023 - 24	-	-	-	-	-	-	-	-
		-	-	-	-	-	-	-	-
		-	-	-	-	-	-	-	-
	2022 - 23		Jabalpur Ring Road, Package-1	Under the scope of Road construction project		30-12-2022	06-03-2025	Under constru ction	Due to Land Acquisition and various reason
			Satna-Maihar section of NH-135BG	Under the scope of Road construction project		14-09-2021	06-05-2024	Under O&M	-
	2021 - 22	1	13+200/Tevar / NH-45	3.13	3.13	23-01-2018	07-02-2022	Comple ted	NA
		2	22+780/ Sahajpur/NH-45	3.13	3.13	23-01-2018	07-02-2022	Comple ted	NA
		3	183+300, Jamjod NH-45	0.76	-	25.05.2021	20.09 .2021	Comple ted	NA

20 20 - 21	1	84+592 (Jhansi-Khajuraho Pkg.-II)	No separate fund has been allocated for PUP. Their cost is included in the total project cost. The total cost for Jhansi-Khajuraho Pkg.-I is Rs. 1410 Cr. and for Jhansi- Khajuraho Pkg.- II is 1310 Cr.	24-09-2018	No separ ate date has been fixed for the PUP. The proje ct likely comp letion date shall also be the final date for these work, whic h is 28.01 .2022 for Jhan si- Khaju raho Pkg.-I and 21.06 .2021 for Jhan si- Khaju raho Pkg.- II.	Comple ted	-
	2	85+993 (Jhansi-Khajuraho Pkg.-II)		24-09-2018			
	3	95+936 (Jhansi-Khajuraho Pkg.-II)		24-09-2018			
	4	159+982 (Jhansi-Khajuraho Pkg.-II)		25-10-2018			
	5	10+310 (Jhansi-Khajuraho Pkg.-I)		06-08-2018			
	6	71+390 (Jhansi-Khajuraho Pkg.-I)		06-08-2018			
	1	100+651 (Jhansi-Khajuraho Pkg.-II)		10-10-2021			
	2	17+960 (Jhansi-Khajuraho Pkg.-I)		06-08-2018			
	3	28+700 (Jhansi-Khajuraho Pkg.-I)		06-08-2018			
	4	73+090 (Jhansi-Khajuraho Pkg.-I)		06-08-2018			
	5	74+891 (Jhansi-Khajuraho Pkg.-I)		06-08-2018			
	1	108+807 (Jhansi-Khajuraho Pkg.-II)		24-09-2018			
20 18 - 19	2	116+492 (Jhansi-Khajuraho Pkg.-II)		24-09-2018			
	3	128+407 (Jhansi-Khajuraho Pkg.-II)		24-09-2018			

		4	36+660 (Jhansi-Khajuraho Pkg.-I)			06-08-2018			
		5	49+210 (Jhansi-Khajuraho Pkg.-I)			06-08-2018			
		6	59+885 (Jhansi-Khajuraho Pkg.-I)			06-08-2018			
		7	21 VUPs on Ujjain-Garoth section	31	31	30-04-2019	30-04-2019	Completed	NA
	20 17 - 18	1	100.187 (Gader Village) NH-46	Under the scope of road construction project-		FY- 2015	2017-2018	Completed	-
		2	108.032 (Dehari Village) NH-46						
		3	125.112 (Awan Village)- NH-46						
		4	134.885 (Khatakiya Village) NH-46						
		5	148.167 (Charanpura village) NH-46						
		6	152.821 (Binaganj village) NH-46						
		7	173.788 (Sinduriya Village) NH-46						
		8	181.436 (Khanpura Village) NH-46						
	20 16 - 17	-	-	-	-	-	-	-	-
	20 15 - 16	1	04 nos.PUP under Slimnabad-Jabalpur NH-30	Under the scope of Road construction project		31-03-2015	15-06-2017	Completed	-

		2	04 nos. PUP under Jabalpur-Lakhnadone, NH-30/34	Under the scope of Road construction project		31-03-2015	03-12-2017	Completed	-
		3	02 nos. PUP under Rewa-Maihar, Package-1 (NH-30)	Under the scope of Road construction project		31-03-2015	16-06-2017	Under O&M	-
		4	14 nos. PUP under Maihar-Sleemnabaad Pkg-II (NH-30)			31-03-2015	16-06-2017	Under O&M	-
						05-03-2020	14-09-2022	Under O&M	-
Maharashtra	2024-25	1	Km 514+960 near Asola on NH-361	10.33	10.33	23.12.2022	09.05.2025	Completed	NA
		2	Km 433+780 at Kamathwada on NH-361.	Under scope of CA		28.03.2017	02.08.2020	Completed	The total project cost of the Yavatmal-Wardha section, including the PUP structure, is ₹1043.281 crore.
		3	Km 438+675 at Mankapur on NH-361.	Under scope of CA					
		4	at Km. 260+268 (Chuncha) On NH-361	Under scope of CA		07.06.2017	15.11.2020	Completed PCC-30.05.2025	Due to financial crunch of Original Concessionaire, Harmonious substitution carried out. Further EOT granted by the Competent Authority due to COVID-19, NGT ban, Utility Shifting issue & Land hindrances at
		5	at Km. 266+500 (Bamni) On NH-361						
		6	At Km. 285+200 (Gojegaon) On NH-361						
		7	at Km. 295+782 (Umarkhed) On NH-361						
		8	at Km. 298+378 (Nageshwadi) On NH-361						

									Site
	9	at Km. 302+900 (Chilli) On NH-361							
	10	at Km. 314+300 (Mudana) On NH-361							
	11	415+500 (Dasegaon) on NH-52	0.68	0.68	12-03-2025	25-10-2024	Completed		NA
	12	405+826 (Bilakhed), on NH-52	Separate cost is not available. VUP constructed is the part of HAM Project of Bodhre to Dhule Project		29-01-2022	25-10-2024	Completed		NA
	13	418+540 (Mehunbare), on NH-52							
	14	438+925 (Shirud), on NH-52							
	15	397+985 (Patnadevi), on NH-52	Separate cost is not available. LVUP constructed is the part of HAM Project of Bodhre to Dhule Project		29-01-2022	25-10-2024	Completed		NA
	16	442+390 (Junawane), on NH-52							
	17	452+065 (Gartad), on NH-52							
	18	396+400 (Chalisgaon bypass start), on NH-52	9.91	9.91	19-12-2024	25-10-2024	Completed		NA
	19	407+900 (Chalisgaon bypass end), on NH-52	10.69	10.69					
	20	451+285 (Tikhi), on NH-52	0.58	0.58					
	21	54+680 Dhoki city NH-63	0.453	0.00	20.12.2024	Tender stage (Appointment Awaited)			
	22	55+250 Dhoki city NH-63	0.453	0.00	20.12.2024				
	23	121+195/ Niwali NH-66	1.21	0.60	25-03-2025	30-09-2025	Work in progress		Under CoS
	24	122+810/Niw ali NH-66	1.29	1.24	25-03-2025	15-10-2025	Work in progress		Under CoS
	25	26+820 (NE-4) - VME	5.97	5.97	08-02-2022	07-02-	Completed		-

					2024		
26	38+653 (NE-4) - VME	5.97	5.97	08-02-2022	07-02-2024	Completed	-
27	27+910 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
28	27+110 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
29	38+290 (NE-4) - VME	4.88	4.88	27-03-2024	31-05-2025	Completed	-
30	27+300 (NE-4) - VME	7.22	7.22	27-03-2024	31-05-2025	Completed	-
31	34+550 (NE-4) - VME	1.39	1.39	27-03-2024	31-05-2025	Completed	-
32	39+350 (NE-4) - VME	3.5	3.5	27-03-2024	31-05-2025	Completed	-
33	77+817 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
34	80+118 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
35	80+800 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
36	81+660 (NE-4) - VME	5.98	5.98	18-05-2022	16-05-2024	Completed	-
37	82+000 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
38	82+650 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
39	83+875 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
40	84+540 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
41	85+330 (NE-4) - VME	3.71	3.71	19-05-2022	16-05-2024	Completed	-
42	85+750 (NE-4) - VME	3.71	3.71	20-05-2022	16-05-2024	Completed	-
43	87+450 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-

	44	87+780 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
	45	88+300 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
	46	88+625 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
	47	90+300 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
	48	91+111 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
	49	92+425 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
	50	95+600 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
	51	96+980 (NE-4) - VME	5.98	5.98	18-05-2022	16-05-2024	Completed	-
	52	98+317 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
	53	100+475 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
	54	102+940 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
	55	392+500 (NH-48) - VME	20.7	1.42	10-10-2024	10-10-2025	Re wall Work in Progress	-
	56	Ch. 308+580 (Yenegur) NH-65	BOT	BOT	03-06-2014	28-11-2016	Completed	COVID-19 & Concessionaire fund
	57	Ch. 313+200 (Dalimb) NH-65	BOT	BOT	03-06-2014	28-11-2016	Completed	COVID-19 & Concessionaire fund
2023 - 24	1	Km. 189.273 at Dhapora on NH-753L	Scope of CA		26.05.2023	15.03.2026	Work in Progress	NA
	2	Km. 190.815 at Dhapora on NH-753L						
	3	Km. 194.745 at Dhapora on NH-753L						
	4	Km. 197.413 at Ichhapur Bypass on NH-753L						

5	Km. 201.913 at Ichhapur Bypass on NH-753L						
6	Km. 204.833 at Ichhapur Bypass on NH-753L						
7	KM. 159+300 (Dongargaon) on NH-161	Under scope of CA			30.06.2023	03.04.2023	NA
8	at km 521+951(Sawade), on NH-53.	Separate cost is not available. Construction of PUP is part of EPC Contract Agreement		18.09.2020	18.09.2022	Completed	EOT granted by the Competent Authority due to COVID-19, NGT ban, Utility Shifting issue & Land hindrances at Site
9	at km 645+344(Navapur), on NH53						
10	50+960 NH-66	0.30	0.30	04-12-2017	03-12-2019	Completed	NA
11	29+180 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
12	37+375 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
13	45+725 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
14	34+800 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
15	46+820 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
16	36+725 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
17	46+396 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
18	48+750 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
19	43+849 (NE-4) - VME	5.97	5.97	08-02-2022	07-02-2024	Completed	-
20	0+340 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Completed	-
21	33+879 (NE-	4.88	4.88	08-02-2022	07-	Comple	-

		4) - VME				02-2024	ted	
	22	42+700 (NE-4) - VME	4.88	4.88	08-02-2022	07-02-2024	Comple ted	-
	23	1+355 (NE-4) - VME	5.97	5.97	08-02-2022	07-02-2024	Comple ted	-
	24	77+817 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	25	80+118 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	26	80+800 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	27	81+660 (NE-4) - VME	5.98	5.98	18-05-2022	16-05-2024	Comple ted	-
	28	82+000 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	29	82+650 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	30	83+875 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	31	84+540 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	32	85+330 (NE-4) - VME	3.71	3.71	19-05-2022	16-05-2024	Comple ted	-
	33	85+750 (NE-4) - VME	3.71	3.71	20-05-2022	16-05-2024	Comple ted	-
	34	87+450 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	35	87+780 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	36	88+300 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	37	88+625 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	38	90+300 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Comple ted	-
	39	91+111 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Comple ted	-

40	92+425 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
41	95+600 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
42	96+980 (NE-4) - VME	5.98	5.98	18-05-2022	16-05-2024	Completed	-
43	98+317 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
44	100+475 (NE-4) - VME	3.71	3.71	18-05-2022	16-05-2024	Completed	-
45	102+940 (NE-4) - VME	2.23	2.23	18-05-2022	16-05-2024	Completed	-
46	382+010 (NH-48)	13.25	13.28	16-05-2023	14-11-2024	Completed	-
47	439+700 (NH-48)	13.28	13.28	16-05-2023	14-11-2024	Completed	-
48	441+075 (NH-48)	13.28	13.28	16-05-2023	14-11-2024	Completed	-
49	454+176 (NH-48)	18.86	10	30-10-2023	31-12-2025	Re wall Completed & other works in progress	Local & other issues
50	498+980 (NH-48)	23.58	10.8	30-10-2023	31-12-2025	Re wall in progress	Delay in permission from District Administration
51	501+250 (NH-48)	23.8	0	30-10-2023	31-12-2025	Permission not Granted	Permission not Granted
52	70.5 (NH-60)	0.62	0.62	29-12-2020	15-11-2024	Completed	Land Issue
53	90.152 (NH-60)	0.21	0.21	29-12-2020	15-11-2024	Completed	Land Issue
54	56+290 (NH-965G)	0.541	0.541	09-06-2023	31-12-2023	Completed	-
55	66+550 (NH-965G)	0.542	0.542	09-06-2023	31-12-	Completed	-

						2023		
	56	65.700 /Pategaon/NH-561-A	0.244	0.244	10-02-2021	12-01-2024	Completed	-
	57	73.830/Nimgaon Daku/561-A	0.541	0.541	10-02-2021	12-01-2024	Completed	-
	58	77.830/Chapadgaon/561-A	0.256	0.256	10-02-2021	12-01-2024	Completed	-
	1	at km 623+972(Visarwadi), NH-53	Separate cost is not available. Construction of PUP is part of EPC Contract Agreement		18.09.2020	18.09.2022	Completed	EOT granted by the Competent Authority due to COVID-19, NGT ban, Utility Shifting issue & Land hindrances at Site
	2	at km 579.855(Perejpur,Ambapur)	1.08	1.08	10.08.2022	29.04.2023	Completed	-
	3	at km 518.973(Vadjai)	3.67	3.67	15.09.2023	30.03.2025	Completed	-
	4	29+226 / Saklap / NH753F	0.72	0.72	23-08-2019	01-03-2023	completed	NA
	5	46+496 NH-66	2.32	2.30	03-07-2020	03-12-2019	Completed	NA
	6	52+915 NH-66	1.28	1.08	03-07-2020	03-12-2019	Completed	NA
	7	56+480 NH-66	1.25	1.25	03-07-2020	03-12-2019	Completed	NA
	8	56+925 NH-66	2.38	2.23	03-07-2020	03-12-2019	Completed	NA
	9	62+822 NH-66	1.79	1.72	03-07-2020	03-12-2019	Completed	NA
	10	64+090 NH-66	1.61	1.48	03-07-2020	03-12-2019	Completed	NA
	11	67+655 NH-66	1.54	1.54	03-07-2020	03-12-2019	Completed	NA
	12	68+675 NH-66	1.47	1.45	03-07-2020	03-12-2019	Completed	NA
	13	76+200 NH-	2.42	2.16	03-07-2020	03-	Comple	NA

		66				12-2019	ted	
14	120+110 NH-66	3.96	3.96	11.03.2020	21.09.2023 (CoD 15.03.2022)	Completed	NA	
15	120+485 NH-66	3.96	3.96	11.03.2020	21.09.2023 (CoD 15.03.2022)	Completed	NA	
16	125+380 NH-66	3.96	3.96	11.03.2020	21.09.2023 (CoD 15.03.2022)	Completed	NA	
17	137+110 NH-66	3.96	3.96	11.03.2020	21.09.2023 (CoD 15.03.2022)	Completed	NA	
18	137+595 NH-66	3.96	3.96	11.03.2020	21.09.2023 (CoD 15.03.2022)	Completed	NA	
19	32+900 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed	-	
20	33+425 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed		
21	28+300 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed		
22	32+339 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed		
23	28+872 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed		
24	29+700 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed		
25	40+700 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed		
26	41+870 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed		

27	40+075 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed
28	42+400 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed
29	47+973 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed
30	49+780 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed
31	38+962 (NE-4) - VME	4.880	4.880	08-02-2022	07-02-2024	Completed
32	77+817 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
33	80+118 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
34	80+800 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
35	81+660 (NE-4) - VME	5.980	5.980	18-05-2022	16-05-2024	Completed
36	82+000 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
37	82+650 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
38	83+875 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
39	84+540 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
40	85+330 (NE-4) - VME	3.710	3.710	19-05-2022	16-05-2024	Completed
41	85+750 (NE-4) - VME	3.710	3.710	20-05-2022	16-05-2024	Completed
42	87+450 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
43	87+780 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
44	88+300 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
45	88+625 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-	Completed

					2024	
46	90+300 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
47	91+111 (NE-4) - VME	3.710	3.710	18-05-2022	16-05-2024	Completed
48	92+425 (NE-4) - VME	3.710	3.710	18-05-2022	16-05-2024	Completed
49	95+600 (NE-4) - VME	3.710	3.710	18-05-2022	16-05-2024	Completed
50	96+980 (NE-4) - VME	5.980	5.980	18-05-2022	16-05-2024	Completed
51	98+317 (NE-4) - VME	3.710	3.710	18-05-2022	16-05-2024	Completed
52	100+475 (NE-4) - VME	3.710	3.710	18-05-2022	16-05-2024	Completed
53	102+940 (NE-4) - VME	2.230	2.230	18-05-2022	16-05-2024	Completed
54	61+320 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
55	52+444 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
56	53+538 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
57	55+850 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
58	56+973 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
59	63+146 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
60	67+473 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
61	71+294 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
62	51+402 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed
63	51+994 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed

64	53+084 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
65	54+153 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
66	57+338 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
67	58+238 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
68	58+798 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
69	59+660 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
70	61+000 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
71	66+010 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
72	67+225 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
73	69+068 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
74	70+854 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
75	73+800 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
76	74+707 (NE-4) - VME	3.000	3.000	23-03-2022	22-03-2024	Completed	
77	45.495 (NH-60)	1.29	1.29	14-10-2020	30-06-2023	Completed	-
78	16+770 (NH-965G)	0.358	0.358	12-08-2022	31-12-2022	Completed	-
79	Ch. 3+730/ Musalgaon/ NH-160	0.3	0.3	29-06-2022	17-08-2022	Completed	COVID-19 & LA Issue
80	Ch. 4+300/ Musalgaon/ NH-160	0.44	0.44	18-02-2019	17-08-2022	Completed	COVID-19 & LA Issue
81	Ch. 25+470/ Wavi/ NH-160	0.32	0.32	29-06-2022	17-08-2022	Completed	COVID-19 & LA Issue
82	Ch. 180+006/ Gurewadi/	0.5	0.5	29-06-2022	17-08-	Completed	COVID-19 & LA Issue

			NH-60				2022		
		83	594+923 (2 Nos.) Kagal Bus Stand NH-48	Part of Contract Agreement	Part of Contract Agreement	26-08-2022	11-01-2025	In progress	Delay due to ROW issues, COS Demands, Encroachments & Poor mobilization by Contractor/Concessionaires
		84	595+600 (2 Nos.) Nidhori Junction NH-48						
		85	596+660 (2 Nos.) Kagal Bus Depot NH-48						
		86	619+500 (2 Nos.) Nagaon Phata NH-48						
		87	629+900 (2 Nos.) Ambap NH-48						
		88	600+100 (2 Nos.) Kanheriwadi NH-48						
		89	644+330 (2 Nos.) Yelurgaon NH-48						
		90	654+350 (2 Nos.) Vaghwadi NH-48						
		91	605+280 (2 Nos.) KIT College NH-48						
		92	607+615 (2 Nos.) Ujlaiwadi NH-48						
		93	612+060 (2 Nos.) Uchgaon NH-48						
		94	621+300 (2 Nos.) Shirol MIDC NH-48						
		95	623+210 (2 Nos.) Shiye/Jyotiba NH-48						
2021 - 22	1		Km. 389.000 at Varangaon Bypass on NH-53	17.08	17.08	08.06.2021	20.08.2021	Completed	-

		2	Km. 419.500 at Nashirabad on NH-53						
		3	Km. 376.833 at Hartale on NH-53						
		4	km 532.050 (Morane) on NH-53	1.78	1.78	29.12.2021	26.02.2022	Completed	
		5	182+366 (Rajapur) NH-66	0.72 cr.	0.72 cr.	06.05.2022 (COS)	05.04.2021	completed	NA
		6	184+100 (Rajapur) NH-66	1.07 cr.	1.07 cr.	06.05.2022 (COS)	05.04.2021	completed	NA
		7	Ch. 9+800 (Belati) NH-52	BOT	BOT	26-10-2018	23-04-2021	Completed	COVID-19
		8	Ch. 57+400 (Zalki) NH-52	BOT	BOT	26-10-2018	23-04-2021	Completed	COVID-19
		9	Ch. 284+520 (Godsewadi) NH-166	4.19	4.19	15-02-2020	13-02-2021	Completed	COVID-19
		10	14+940 (NH-965)	0.68	0.68	08-01-2022	31-08-2023	Completed	-
		11	15+150 (NH-965)	0.68	0.68	08-01-2022	31-08-2023	Completed	-
		12	62+508 (NH-965)	0.46	0.46	10-05-2022	16-06-2023	Completed	-
		13	660+500 (2 Nos.) Nerale NH-48	Part of Contract Agreement	Part of Contract Agreement	30-03-2022	15-12-2024	In progress	Delay due to ROW issues, COS Demands, Encroachments & Poor mobilization by Contractor/Concessionaires
		14	664+350 (2 Nos.) Yevalewadi NH-48						
		15	672+170 (2 Nos.) Wathar NH-48						
		16	693+500 (2 Nos.) Near Taswadi Plaza NH-48						
		17	697+800 (2 Nos.) Pandharpur junction NH-48						
		18	704+200 (2 Nos.) Indoli						

		phata NH-48						
	19	711+000 (2 Nos.) Jamgaon NH-48						
	20	713+300 (2 Nos.) Jamgaon/Ajit Bus Stop NH-48						
	21	717+340 (2 Nos.) Nagthane/Bor gaon NH-48						
	22	698+800 (2 Nos.) Umbraj NH-48						
20 20 - 21	1	1) 172.252/Loni on NH-53	Separate cost is not available. PUP constructed is the part of HAM Project of Amravati to Nandura Project	27.11.2019	30/11 /2023	Comple ted	Part of Amravatii to Nandura HAM Project	
	2	2) 184.647/ Kurum on NH-53						
	3	3) 202.800/ Hatgaon on NH-53						
	4	4) 212.243/ Anbhora on NH-53						
	5	5) 216.154/ Dalambi on NH-53						
	6	6) 220.345/ Kurankhed on NH-53						
	7	7) 234.277/ Washimba on NH-53						
	8	8) 238.622/ Babulgaon on NH-53						
	9	9) 242.870/ Shivar on NH-53						
	10	10) 278.890/ Paras on NH-53						
	11	11) 285.100/Kolori on NH-53						
	12	Nadgaon, Approval in process, 6+950, 548A	0.77	0.77	Approval in process	10-05-2021	Comple ted	NA

		13	NH-548D Pimpla Junction to Manjarsumbha at Ch. 126/200 Near Yalamb	0.75	0.68	25.01.2017	17.08 .2019	Completed	NA
		14	NH-548D Manjarsumbha to Chumbliphata at Ch. 166/200 Near Bangarwadi phata	1.17	0.99	24.01.2017	17.08 .2019	Completed	NA
		15	162+700 NH- 66	3.6	3.49	09.03.2021	23.01 .2022	Completed	NA
		16	164+880 NH- 66	3.6		09.03.2021	23.01 .2022	Completed	NA
		17	176+280 NH- 66	3.6		09.03.2021	23.01 .2022	Completed	NA
		18	178+200 NH- 66	3.6		09.03.2021	23.01 .2022	BOX Completed in 2023 Approaches still pending	Delay from concessionaire's side.
		19	196+780 NH- 66	3.98	4.07	09.03.2021	23.01 .2022	Completed	NA
		20	172+000 (Oni) NH-66	0.69 cr	0.69 cr	25.09.2020 (COS)	06.07 .2020	completed	NA
		21	Ch. 104+780 (Hasapur) NH-150E	1.22	1.22	14-12-2018	13- 12- 2020	Completed	COVID-19
		22	Ch. 130+420 (Kumbhari) NH-150E	1.32	1.32	14-12-2018	13- 12- 2020	Completed	COVID-19
		23	Ch. 136+690 (Mallikarjun Nagar) NH- 150E	1.00	1.000	14-12-2018	13- 12- 2020	Completed	COVID-19
		24	27+250 (NH- 965)	0.55	0.55	23-07-2021	31- 08- 2023	Completed	-
20 19 - 20	1	OTI (4L of NH-53 passing through Jalgaon City) At Km. 7.040	Scope of CA			11.07.2019	07.03 .2021	Completed	
	2	at KM. 357+500(Deu rwadi) on NH-	Under scope of CA				30.06 .2023	03.04.2 023	NA

		361						
	3	at Km. 377+178 (Jawala) on NH-361						
	4	at Km. 394+250 (Arjuna) on NH-361						
	5	Samsapur 149+395 NH 548B	0.323	0.323	21.02.2017	28.01 .2019	comple ted	NA
	6	Design Ch 238+230 NH- 66	0.469	0.469	23.10.2018	31.01 .2020	comple ted	NA
	7	215/750 (Talere) NH- 66	0.72	0.72	2019	2020	Comple ted	NA
	8	216/300 (Talere) NH- 66	0.72	0.72	2019	2020	Comple ted	NA
	9	Ch. 400+530/ Maratha Vidya Mandir/ Old NH-3	2.13	2.13	15-02-2017	17- 12- 2019	Comple ted	NA
	10	Ch. 428+073/Vilh oli/ Old NH-3	1.01	1.01	15-02-2017	17- 12- 2019	Comple ted	NA
	11	Ch. 414+872/Pan chvati Dental College/ Old NH-3	1.21	1.21	15-02-2017	17- 12- 2019	Comple ted	NA
	12	Ch. 419+380/Kam od Nagar/ Old NH-3	1.23	1.23	15-02-2017	17- 12- 2019	Comple ted	NA
	13	Ch. 420+450/SBI Chowk/ Old NH-3	1.23	1.23	15-02-2017	17- 12- 2019	Comple ted	NA
	20 18 - 19	1	Km 94+350 at Wadner on NH-44.	202.02	202.02	28.07.2016	27.07 .2018	Comple ted
2		Km 99+626 at Pipari on NH-44.	202.02	202.02				
3		Km 105+155 at Pohana on NH-44.	202.02	202.02				
4		Km 115+504 Bori on NH- 44.	202.02	202.02				

		5	Km 153+379 at Kelapur on NH-44.	151.1	151.1	28.07.2016	27.07 .2018	Comple ted	The total project cost of the Kelapur Pimpalkhuti section, including the PUP structure, is ₹151.11crore.
		6	Km 157+718 at Marath Wakdi on NH- 44.	151.1	151.1	28.07.2016	27.07 .2018	Comple ted	
		7	Km 159+015 at Ballarpur on NH-44.	151.1	151.1	28.07.2016	27.07 .2018	Comple ted	
		8	Km 169+391 at Bori on NH-44.	151.1	151.1	28.07.2016	27.07 .2018	Comple ted	
		9	at Km 42+053- Belkund on NH-361	Under scope of CA		01.05.2017	20.05 .2020	Comple ted PCC- 18.11.2 019 CC- 26.08.2 022	NA
		10	At Km. 8+764- Sindphal (bypass) on NH-361						
		11	At Km. 9+661- Tuljapur (bypass) on NH-361						
		12	57+375 NH- 66	0.30	0.30	04-12-2017	03- 12- 2019	Comple ted	NA
		13	Ch. 63+100 (Varuda) NH- 52	BOT	BOT	21-01-2015	18- 07- 2017	Comple ted	LA & Other issues
	20 17 - 18	1	Km. 361.092 at Chikhali on NH-53	Scope of CA		03.04.2017	14.07 .2021	Comple ted	-
		2	Km. 363.462 at Godasgaon on NH-53						
		3	Km. 370.830 at Muktaingar on NH-53						
		4	Km. 382.337 at Bohardi Khurd on NH- 53						

		5	Km. 389.368 at Varungaon on NH-53						
		6	Km. 390.745 at Fulgaon on NH-53						
		7	Km. 399.272 at Fekri on NH-53						
		8	Km. 403.280 at Bhusawal on NH-53						
		9	Km. 409.261 at Sakegaon on NH-53						
		10	Km. 413.460 at Utlas Medical Collage on NH-53						
		11	km 524.800(Dhule) on NH-53,	Separate cost is not available. construction of PUP was in the scope of BOT Concession Agreement.	N.A.	N.A.	Completed by previous Concessionaire M/s. IL&FS. The Concession Agreement was terminated on 02.08.2019	-	
		12	km530.178(Nakane), on NH-53						
		13	km 546.146(Kusumba), on NH-53						
		14	km 591.629(Ghodade), on NH-53						
		15	km 600.923(Dukarjire), on NH-53						
		16	km 616.969(Sonkhamb), on NH-53						
		17	km 622.362(Maslipada) NH-53						
		18	Ridhhapur CH- 24/850 NH-353J	2.53	2.53	24.01.2017	12.06.2019	Completed.	NA
		19	Ch. 2+500 (Hiparga) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
		20	Ch. 5+895 (Haglur) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
		21	Ch. 10+795 (Ule) NH-52	BOT	BOT	21-01-2015	18-07-	Completed	LA & Other issues

						2017		
	22	Ch. 17+900 (Tamalwadi) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	23	Ch. 23+455 (Suratgaon) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	24	Ch. 34+330 (Sangvi Mardi) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	25	Ch. 37+835 (Sindfal) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	26	Ch. 50+560 (Uttamikayapur) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	27	Ch. 53+480 (Wadgaon Siddeshwar) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	28	Ch. 56+460 (Terna Collage) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	29	Ch. 67+675 (Singoli) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	30	Ch. 67+675 (Singoli) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	31	Ch. 18+235 (Tamalwadi) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
	32	Ch. 81+174 (Yedshi) NH-52	BOT	BOT	21-01-2015	18-07-2017	Completed	LA & Other issues
20 16 - 17	1	Km. 428.650 at Jalgaon Bk. on NH-53	Scope of CA		30.03.2017	12.07.2021	Completed	Cashflow Issue (Financial Issues of Concessionaire), COVID-19, etc
	2	Km. 433.412 at Kanadada Road on NH-53						
	3	Km. 470.370 at Suvkhede Marath on NH-53						
	4	Km. 495.040 at Mandhale on NH-53						
	5	Km. 509.673 at Ajang on NH-53						
	6	Ch. 137+020/ Prgaon on NH-52	Separate cost is not available. PUP construction is part		07-01-2015	26-12-2017	Completed	part of BOT (Toll) Project

		7	Ch. 137+427/Parg aon, on NH- 52	of BOT Project of Yedshi - Aurangabad section of NH-52.				
		8	Ch.168+245/P ali, on NH-52					
		9	Ch. 192+150/ Hirapur,on NH-52					
		10	Ch. 213+815, on NH-52					
		11	Ch. 239+000, on NH-52					
		12	Ch. 264+550/Dab hrul, on NH- 52					
		13	Ch. 267+806/Tha pti Tanda, on NH-52					
		14	Ch. 269+300/Raja pur, on NH-52					
		15	Ch. 273+220/Adul , on NH-52					
		16	Ch. 284+600/Adg aon on NH-52					
		17	Ch. 143+260 Chausala Bypass, on NH-52					
		18	Ch. 178+536 /Beed Bypass, on NH-52					
		19	Ch. 182+690 /Beed Bypass, on NH-52					
		20	Ch. 185+100/Bee d Bypass, on NH-52					
		21	Ch. 207+890/Govi ndwadi, on NH-52					
		22	Ch. 209+022Geor ai Bypass on NH-52					
		23	Ch. 248+740/ Pachod					

		Bypass on NH-52						
2016 - 17	24	185+315/Manegaon road,NH60	312.96 Cr (Part of BOT project)	312.96 Cr (Part of BOT project)	30.04.2015	29.04.2017	Completed	NA
	25	194+570/Sara dwadi road,NH60	312.96 Cr (Part of BOT project)	312.96 Cr (Part of BOT project)	30.04.2015	29.04.2017	Completed	NA
	26	195+910/Chin choli road,NH60	312.96 Cr (Part of BOT project)	312.96 Cr (Part of BOT project)	30.04.2015	29.04.2017	Completed	NA
	27	199+260/Chin choli road,NH60	312.96 Cr (Part of BOT project)	312.96 Cr (Part of BOT project)	30.04.2015	29.04.2017	Completed	NA
	28	203+630/Che hadi village,NH60	312.96 Cr (Part of BOT project)	312.96 Cr (Part of BOT project)	30.04.2015	29.04.2017	Completed	NA
	29	86+530 NH-66	0.88	0.88	05.01.2015	18.12.2019	Completed	NA
	30	92+640 NH-66	0.88	0.88	05.01.2016	18.12.2019	Completed	NA
	31	107+690 NH-66	0.88	0.88	05.01.2017	18.12.2019	Completed	NA
	32	108+425 NH-66	0.88	0.88	05.01.2017	18.12.2019	Completed	NA
	33	121+808 NH-66	0.64	0.64	11.01.2017	26.11.2019	Completed	NA
	34	126+273 NH-66	0.64	0.64	11.01.2017	26.11.2019	Completed	NA
	35	133+682 NH-66	0.64	0.64	11.01.2017	26.11.2019	Completed	NA
	36	134+798 NH-66	0.64	0.64	11.01.2017	26.11.2019	Completed	NA
	37	204+200 NH-66	0.92	0.91	31.03.2016	31.01.2020	Completed	NA
2016 - 17	38	56.371 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-
	39	73.102 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-
	40	79.374 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-
	41	82.798 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-
	42	84.858 (NH-60)	BOT	BOT	12-02-2014	31-01-	Completed	-

							2017		
	43	87.238 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	44	97.122 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	45	111.276 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	46	122.875 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	47	124.406 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	48	136.594 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	49	138.2 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	50	144.05 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	51	145.5 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	52	149.5 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	53	151.426 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	54	167.716 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	55	173.376 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	56	175.936 (NH-60)	BOT	BOT	12-02-2014	31-01-2017	Completed	-	
	2015 - 16	NIL							
Manipur	2024 - 25	NIL							
	2023 -	1	Ch at Km 341.629/ Thoubal &	Rs.2.83	Rs. 2.83	01.06.2020	31.05 .2023	Completed	N/A

	24	NH-102						
	20 22 - 23	NIL						
	20 21 - 22							
	20 20 - 21							
	20 19 - 20							
	20 18 - 19							
	20 17 - 18							
	20 16 - 17							
	20 15 - 16							
Megh alaya	20 24 - 25		NIL					
	20 23 - 24							
	20 22 - 23							
	20 21 - 22							
	20 20 - 21							
	20							

	19 - 20								
	20 18 - 19								
	20 17 - 18	1	Umsning Bypass at ch. 51+040	2.99	2.99	10-11-2017	30- 08- 2019	Comple ted	NA
	20 16 - 17	NIL							
	20 15 - 16								
	NIL								

Mizor am	20 24 - 25								
	20 23 - 24								
	20 22 - 23								
	20 21 - 22								
	20 20 - 21	NIL							
	20 19 - 20								
	20 18 - 19								
	20 17 - 18								
	20 16 - 17								

	20 15 - 16							
Nagal and	20 24 - 25							
	20 23 - 24							
	20 22 - 23							
	20 21 - 22							
	20 20 - 21	NIL						
	20 19 - 20							
	20 18 - 19							
	20 17 - 18							
	20 16 - 17							
	20 15 - 16							
Odish a	20 24 - 25	1	Km. 138+645 on NH-16	No separate funds have been utilized for PUP. However, the funds incurred towards the entire respective projects which includes PUP	20.03.2019	31.05 .2025	Comple ted	Structure completed and traffic plying. However, completion certificate yet to be issued to the Concessionai re as the others work
		2	Km. 142+035 on NH-16		20.03.2019	31.05 .2025	Comple ted	
		3	Km. 148+300 on NH-16		20.03.2019	31.05 .2025	Comple ted	
		4	Km. 151+500 on NH-16		20.03.2019	31.05 .2025	Comple ted	
		5	Km. 162+900 on NH-16		20.03.2019	31.05 .2025	Comple ted	
		6	Km. 165+495 on NH-16		20.03.2019	31.05 .2025	Comple ted	

	7	Km. 171+492 on NH-16			20.03.2019	31.05 .2025	Comple ted	of the project is in progress.	
	8	Km. 174+250 on NH-16			20.03.2019	31.05 .2025	Comple ted		
	9	Km. 179+560 on NH-16			20.03.2019	31.05 .2025	Comple ted		
	10	Km. 196+620 on NH-16			20.03.2019	31.05 .2025	Comple ted		
	11	Km. 188+820 on NH-16			20.03.2019	31.05 .2025	Comple ted		
	12	ch. 130+250	0.21	Nil	25.10.2024	08.04 .2025	Comple ted	COS	
	13	ch. 132+200	0.36	Nil	25.10.2024	08.04 .2025	Comple ted	COS	
	14	ch. 143+585	0.36	Nil	25.10.2024	08.04 .2025	Comple ted	COS	
	15	At Km.148.680 of NH-55	29.36	29.36	03.03.2017	29.08 .2019	Comple ted	NA	
	16	At Km.149.485 of NH-55			03.03.2017	29.08 .2019	Comple ted	NA	
	17	At Km.152.590 of NH-55			03.03.2017	29.08 .2019	Comple ted	NA	
	18	At Km.257.920 of NH-55			03.03.2017	29.08 .2019	Comple ted	NA	
	20 23 - 24	NIL							
	20 22 - 23	1	Kataka Sahara (359+670)	2.8	2.8	02-01-2023	05-04-2023	Comple ted	
		2	Janla (402+770)	0.92	0.92	09-11-2022	17-02-2023	Comple ted	
		3	Km. 63+825 on NH-16	No separate funds have been utilized for PUP. However, the funds incurred towards the entire respective projects which includes PUP		16-12-2018	19-02-2023	Comple ted	No delay beyond the approved Extension of Time
		4	Km. 72+85 on NH-16			16-12-2018	19-02-2023	Comple ted	
		5	Km. 73+14 on NH-16			16-12-2018	19-02-2023	Comple ted	
6		Km. 74+12 on NH-16			16-12-2018	19-02-2023	Comple ted		
7		Km.75+249 on NH-16			16-12-2018	19-02-2023	Comple ted		
8		Km. 76+42 on NH-16			16-12-2018	19-02-2023	Comple ted		

	9	Km.80+931 on NH-16		16-12-2018	19-02-2023	Completed	
	10	Km. 84+348 on NH-16		16-12-2018	19-02-2023	Completed	
	11	Km. 85+79 on NH-16		16-12-2018	19-02-2023	Completed	
	12	Km. 86+800 on NH-16		16-12-2018	19-02-2023	Completed	
	13	Km. 87+766 on NH-16		16-12-2018	19-02-2023	Completed	
	14	Km. 92+457 on NH-16		16-12-2018	19-02-2023	Completed	
	15	Km. 94+555 on NH-16		16-12-2018	19-02-2023	Completed	
	16	Km. 97+838 on NH-16		16-12-2018	19-02-2023	Completed	
	17	Km. 99+520 on NH-16		16-12-2018	19-02-2023	Completed	
	18	Km. 106+757 on NH-16		16-12-2018	19-02-2023	Completed	
	19	Km. 107+266 on NH-16		16-12-2018	19-02-2023	Completed	
	20	Km. 109+935 on NH-16		16-12-2018	19-02-2023	Completed	
	21	Km. 115+595 on NH-16		16-12-2018	19-02-2023	Completed	
	22	Km. 116+578 on NH-16		16-12-2018	19-02-2023	Completed	
	23	Km. 118+136 on NH-16		16-12-2018	19-02-2023	Completed	
	24	Km. 122+071 on NH-16		16-12-2018	19-02-2023	Completed	
	25	Km. 125+665 on NH-16		16-12-2018	19-02-2023	Completed	
	26	Km. 135+220 on NH-16		16-12-2018	19-02-2023	Completed	
20 21	1	Km.289+100 on NH-49	No separate funds have been utilized	21-10-2017	10-12-	Completed	No delay beyond the

- 22			for PUP. However, the funds incurred towards the entire respective projects which includes PUP			2022		approved Extension of Time
	2	Km 295+730 on NH-49			21-10-2017	10-12-2022	Completed	
	3	Km 295+470 on NH-49			21-10-2017	10-12-2022	Completed	
	4	Km 287+350 on NH-49			21-10-2017	10-12-2022	Completed	
	5	Km 226+840 on NH-49			21-10-2017	10-12-2022	Completed	
20 20 - 21	1	150+578 Chumukedima	9.74	9.74	12.01.2016	04.09.2020	Completed	NA
	2	Km.30+340 on NH-18	No separate funds have been utilized for PUP. However, the funds incurred towards the entire respective projects which includes PUP		01-06-2020	31-10-2022	Completed	No delay beyond the approved Extension of Time
	3	Km.34+225 on NH-18			01-06-2020	31-10-2022	Completed	
	4	at 253+550 on NH-143						
20 19 - 20	1	at 240+097 on NH-520	No separate funds have been sanctioned for PUPs. However, The funds incurred towards the entire respective projects which includes PUP also.				Completed	
	2	at 241+385 on NH-520					completed	
	3	at 248+531 on NH-520					completed	
20 18 - 19	NIL							
20 17 - 18	1	5+665 on NH-20	No separate funds have been sanctioned for PUPs. However, The funds incurred towards the entire respective projects which includes PUP also				Completed	
	2	9+630 on NH-20					Completed	
	3	15+838 on NH-20					Completed	
	4	22+705 on NH-20					Completed	
	5	24+505 on NH-20					Completed	
	6	28+400 on NH-20					Completed	
	7	37+187 on NH-20					Completed	
	8	38+800 on NH-20					Completed	
	9	40+838 on NH-20					Completed	
	10	42+351 on NH-20					Completed	
	11	51+512 on NH-20					Completed	

	12	75+360 on NH-20					Completed		
	13	82+104 on NH-20					Completed		
	14	94+254 on NH-20					Completed		
	15	109+676 on NH-20					Completed		
	16	114+576 on NH-20					Completed		
	17	118+272 on NH-20					Completed		
	18	120+680 on NH-20					Completed		
	19	126+981 on NH-20					Completed		
	20	127+632 on NH-20					Completed		
	21	136+518 on NH-20					Completed		
	22	142+651 on NH-20					Completed		
	23	149+792 on NH-20					Completed		
	24	156+099 on NH-20					Completed		
	25	164+267 on NH-20					Completed		
2016-17	NIL							-	
2015-16	NIL							-	
Punjab	2024-25	Nil							
	2023-24	1	11.339Km of NH-26	1.074	0.778	17.08.2024	31.03.2025	Completed	NA
	2022-23	1	6L flyover at existing km 430.625 near Tangra town and 6L VUP at existing km 435.170 near Mallian town inc. construction of new service road	0.28	0.28	09-03-2023	08-07-2023	Completed	-

		at location of flyover & VUP for blackspot rectification of NH-03						
	2	6L flyover at existing km 430.625 near Tangra town and 6L VUP at existing km 435.170 near Mallian town inc. construction of new service road at location of flyover & VUP for blackspot rectification of NH-03	0.41	0.41	10-03-2023	08-07-2023	Completed	-
20 21 - 22	1	Salabatpura - Phul section of NH-254 from design Km 56+240 to Km 70+500 i	7.18	7.18	06.02.2019	12.02.2022	Completed	NA
20 20 - 21	2	Km 81.388 in Bughipura Bypass NH 703	1.79 crores	1.79 crores	02.11.2015	27.12.2020	completed	NA
20 19 - 20	3	Km 95.514 in Badhni Kalan Bypass on NH 703	1.84 crores	1.84 crores	02.11.2015	27.12.2020	completed	NA
20 18 - 19								
20 17 - 18								

	20 16 - 17	1	4 - Lane (Partial Access Controlled) Laddowal Bypass from km 0.00 to km 17.041 Linking NH - 95 with NH - 1 via Laddowal seed farm at Ludhiana in the state of Punjab on Hybrid Annuity Mode at km 11+621	2.09	2.09	18-05-2016	17- 04- 2018	Comple ted	
		2	4 - Lane (Partial Access Controlled) Laddowal Bypass from km 0.00 to km 17.041 Linking NH - 95 with NH - 1 via Laddowal seed farm at Ludhiana in the state of Punjab on Hybrid Annuity Mode at km 9+640	2.09	2.09	18-05-2016	22- 12- 2018	Comple ted	
	20 15 - 16	NIL							
Rajast han	20 24 - 25	1	0+900/Sadhu wali/NH-911	PUP included as part of the NH developm ent project. Therefore, no separate funds were utilized for the same,	PUP include d as part of the NH develop ment project. Therefo re, no separat e funds were utilized for the	17-09-2021 (SFC Approval from MoRTH)	08- 06- 2024	Comple ted	NA

			approx. cost is Rs. 0.85 Cr.	same, approx. cost is Rs. 0.85 Cr.				
	2	121+330, NH-68 (Tanot - Jaisalmer section)	0.67	0.67	26-04-2024	20-05-2025	Completed	-
2023 - 24	1	0+500/Sadhu wali/NH-911	PUP included as part of the NH development project. Therefore, no separate funds were utilized for the same, approx. cost is Rs 1.17	PUP included as part of the NH development project. Therefore, no separate funds were utilized for the same, approx. cost is Rs 1.17	17/09/2021 (SFC Approval from MoRTH)	08-06-2024	Completed	NA
2022 - 23	1	00+327 (Kaya NH-48 Udaipur Bypass)	No separate cost allocated.	NA	06-06-2017	01-11-2019	Completed	NA
	2	00+365 (Kaya NH-48 Udaipur Bypass)	Part of HAM Project	NA	06-06-2017	01-11-2019	Completed	NA
2021 - 22	1	NH-52 Km.345+017 Jharapatan	Included in Project cost, No separate cost for PUP	Included in Project cost, No separate cost for PUP	02-08-2017	11-19-2020 Extension of time approved upto 31 May 2022	Completed	Delay in handing over of encumbrances free ROW and unprecedented rain, CoVID-19.
	2	NH-52 Km.342+247 Haripura						
	3	Ch. 172+550 Delhi Vadodara Expressway	0.99	0.99	30-11-2018	10-03-2022	Completed	NA

			NE-4 Pkg-06					
	4	Ch. 195+000 Delhi Vadodara Expressway NE-4 Pkg-07	0.99	0.99	30-11-2018	30-06-2022	Comple ted	NA
	5	Ch. 220+050 Delhi Vadodara Expressway NE-4 Pkg-08	0.99	0.99	30-11-2018	06-02-2023	Comple ted	NA
	6	Ch. 274+000 Delhi Vadodara Expressway NE-4 Pkg.09	0.99	0.99	30-11-2018	17-12-2022	Comple ted	N.A
	7	1 No. PUP at Fatehpur City on NH-11 (Sikar- Bikaner Road) Km 396.880	5.16	1.76	27-03-2020	20.06 .2023	Comple ted	NA
	8	Bamanwali Village (Ch: 45+391) under Bikaner- Suratgarh Road NH-62	0.12	0.12	Approved under COS to DBFOT Concessiona ire.	08.06 .2023	Comple ted	NA
	9	4 Nos PUP at NH-11 (Fatehpur- mandawa- Jhunjhunu Road) Ch. 12.315, 29.925, 33.905 & 40.050	16.38	14.19	26-10-2017	05.02 .2021	comple ted	NA
	10	NH-11 (Sikar- Bikaner PPP Porejct) Ch. 375.300	BOT (Sikar- Bikaner Highway length 237.578 km) Project cost Rs. 650.84 Cr.	-	2013	05.04 .2018	Comple ted	NA
	11	Km 81 NH 58 (Beawar Gomti Section)	0.65	0.65	17.03.2023	11.06 .2025	Comple ted	NA

	12	16+647 (Savina (Nela), NH- 48)	No separate cost allocated. Part of HAM Project	NA	06-06-2017	01- 11- 2019	Comple ted	NA
20 20 - 21	1	NH-52 Km.323+387 Suket	Included in Project cost, No separate cost for PUP	Include d in Project cost, No separat e cost for PUP	02-08-2017	11- 19- 2020 Exten sion of time appro ved upto 31 May 2022	Comple ted	Delay in handing over of encumbrance s free ROW and unprecedented rain, CoVID- 19.
	2	NH-52 Km.329+371 Basya Heri						
	3	104.880	No separate cost allocated.	NA	09-12-2016	01- 08- 2021	Comple ted	NA
	4	107.406	Part of BOT Project	NA	09-12-2016	01- 08- 2021	Comple ted	NA
	5	410.500	No separate cost allocated. Part of BOT Project	NA	09-12-2016	01- 05- 2021	Comple ted	NA
20 19 - 20	1	Beawar-Pali- Pindwara project NH- 14 1 Nos. Of PUP at Ch. 90+753	7.39	7.39	28-12-2019	Alrea dy Comp leted	Comple ted	
	2	91.825	10.62	10.62	01-12-2019	01- 08- 2021	Comple ted	NA
	3	94.075	Not separate cost allocated. Part of BOT Project	NA	09-12-2016	01- 08- 2021	Comple ted	NA
	4	102.830		NA	09-12-2016	01- 08- 2021	Comple ted	NA
	5	110.260		NA	09-12-2016	01- 08- 2021	Comple ted	NA
	6	116.808		NA	09-12-2016	01- 08- 2021	Comple ted	NA

		7	165.730		NA	09-12-2016	01-08-2021	Completed	NA
		8	168.250		NA	09-12-2016	01-08-2021	Completed	NA
		9	176.164		NA	09-12-2016	01-08-2021	Completed	NA
		10	179.734		NA	09-12-2016	01-08-2021	Completed	NA
		11	392.130	Not separate cost allocated. Part of BOT Project	NA	09-12-2016	01-05-2021	Completed	NA
		12	432.865		NA	09-12-2016	01-05-2021	Completed	NA
		13	358.262		NA	09-12-2016	01-05-2021	Completed	NA
		14	334.816		NA	09-12-2016	01-05-2021	Completed	NA
		15	355.940		NA	09-12-2016	01-05-2021	Completed	NA
		16	373.000		NA	09-12-2016	01-05-2021	Completed	NA
		17	435.130		NA	09-12-2016	01-05-2021	Completed	NA
		18	438.744		NA	09-12-2016	01-05-2021	Completed	NA
		19	416.535		NA	09-12-2016	01-05-2021	Completed	NA
		20	293+978	Not separate cost allocated. Part of BOT Project	NA	11-11-2016	01-04-2021	Completed	NA
		21	296+980		NA	11-11-2016	01-04-2021	Completed	NA
		22	297+650		NA	11-11-2016	01-04-2021	Completed	NA
		23	298+574		NA	11-11-2016	01-04-2021	Completed	NA
		24	300+020		NA	11-11-2016	01-04-2021	Completed	NA
		25	302+360		NA	11-11-2016	01-04-	Completed	NA

						2021		
	26	303+809		NA	11-11-2016	01-04-2021	Completed	NA
	27	00+141	Not separate cost allocated. Part of HAM Project	NA	06-06-2017	01-11-2019	Completed	NA
	28	00+160		NA	06-06-2017	01-11-2019	Completed	NA
	29	01+229		NA	06-06-2017	01-11-2019	Completed	NA
	30	03+249		NA	06-06-2017	01-11-2019	Completed	NA
	31	04+980		NA	06-06-2017	01-11-2019	Completed	NA
	32	05+110		NA	06-06-2017	01-11-2019	Completed	NA
	33	05+432		NA	06-06-2017	01-11-2019	Completed	NA
	34	05+612		NA	06-06-2017	01-11-2019	Completed	NA
	35	06+862		NA	06-06-2017	01-11-2019	Completed	NA
	36	07+439		NA	06-06-2017	01-11-2019	Completed	NA
	37	13+867		NA	06-06-2017	01-11-2019	Completed	NA
	38	21+760		NA	06-06-2017	01-11-2019	Completed	NA
	39	02+305		NA	06-06-2017	01-11-2019	Completed	NA
	40	04+114		NA	06-06-2017	01-11-2019	Completed	NA
	41	10+556		NA	06-06-2017	01-11-2019	Completed	NA
	42	11+622		NA	06-06-2017	01-11-2019	Completed	NA
2018 -	1	Ch. 0+079 Manoharpur, NH-148	2.51	2.51	28-07-2016	19-10-2018	Completed	NA

19	2	Ch. 0+166 Manoharpur, NH-148						
	3	154.758	Not separate cost allocated. Part of BOT Project	NA	09-12-2016	01-08-2021	Comple ted	NA
	4	127.459		NA	09-12-2016	01-08-2021	Comple ted	NA
	5	130.131		NA	09-12-2016	01-08-2021	Comple ted	NA
	6	99.410		NA	09-12-2016	01-08-2021	Comple ted	NA
	7	118.960		NA	09-12-2016	01-08-2021	Comple ted	NA
	8	123.696		NA	09-12-2016	01-08-2021	Comple ted	NA
	9	158.628		NA	09-12-2016	01-08-2021	Comple ted	NA
	10	160.987		NA	09-12-2016	01-08-2021	Comple ted	NA
	11	333.800	Not separate cost allocated. Part of BOT Project	NA	09-12-2016	01-05-2021	Comple ted	NA
	12	368.125		NA	09-12-2016	01-05-2021	Comple ted	NA
	13	378.120		NA	09-12-2016	01-05-2021	Comple ted	NA
	14	413.845		NA	09-12-2016	01-05-2021	Comple ted	NA
	15	415.045		NA	09-12-2016	01-05-2021	Comple ted	NA
	16	338.775		NA	09-12-2016	01-05-2021	Comple ted	NA
	17	370.875		NA	09-12-2016	01-05-2021	Comple ted	NA
	18	342.442		NA	09-12-2016	01-05-2021	Comple ted	NA
	19	362.515		NA	09-12-2016	01-05-2021	Comple ted	NA
	20	374.568		NA	09-12-2016	01-05-	Comple ted	NA

						2021		
21	388.980		NA	09-12-2016	01-05-2021	Completed	NA	
22	402.535		NA	09-12-2016	01-05-2021	Completed	NA	
23	345.767		NA	09-12-2016	01-05-2021	Completed	NA	
24	364.580		NA	09-12-2016	01-05-2021	Completed	NA	
25	336.750		NA	09-12-2016	01-05-2021	Completed	NA	
26	348.135		NA	09-12-2016	01-05-2021	Completed	NA	
27	430.675		NA	09-12-2016	01-05-2021	Completed	NA	
28	351.744		NA	09-12-2016	01-05-2021	Completed	NA	
29	411.935		NA	09-12-2016	01-05-2021	Completed	NA	
30	386.625		NA	09-12-2016	01-05-2021	Completed	NA	
31	405.915		NA	09-12-2016	01-05-2021	Completed	NA	
32	217+670	Not separate cost allocated. Part of BOT Project	NA	11-11-2016	01-04-2021	Completed	NA	
33	221+260		NA	11-11-2016	01-04-2021	Completed	NA	
34	227+670		NA	11-11-2016	01-04-2021	Completed	NA	
35	236+621		NA	11-11-2016	01-04-2021	Completed	NA	
36	239+223		NA	11-11-2016	01-04-2021	Completed	NA	
37	241+570		NA	11-11-2016	01-04-2021	Completed	NA	
38	245+160		NA	11-11-2016	01-04-2021	Completed	NA	

	39	250+065		NA	11-11-2016	01-04-2021	Completed	NA
	40	255+221		NA	11-11-2016	01-04-2021	Completed	NA
	41	260+443		NA	11-11-2016	01-04-2021	Completed	NA
	42	267+555		NA	11-11-2016	01-04-2021	Completed	NA
	43	270+587		NA	11-11-2016	01-04-2021	Completed	NA
	44	279+765		NA	11-11-2016	01-04-2021	Completed	NA
	45	281+870		NA	11-11-2016	01-04-2021	Completed	NA
20 17 - 18	1	Jodhpur-Pachpadra Section of NH-25 (1 No. PUP at Ch. 185+400)	0.23	0.23	24-01-2018	Already Completed	Completed	
20 16 - 17	-	-	-	-	-	-	-	-
20 15 - 16	1	0.430 (Nayagoan, NH-79A)	BOT	BOT	10-03-2016	18-08-2020	Completed	Project was delayed due to COVID-19 (wave-1 & 2) & LA issues.
	2	7.020 (Silora, NH-79A)						
	3	8.080 (Chota Udaipur, NH-79A)						
	4	10.740 (Udaipur Kalan, NH-79A)						
	5	23.320 (Kanakhedi, NH-79A)						
	6	27.372 (Lavera, NH-79A)						
	7	32.402 (Dilwari, NH-79A)						
	8	44.015 (Motipura, NH-79)						
	9	49.293						

		(Jharwasa, NH-79)					
10	62.842	(Khedi, NH-79)					
11	64.400	(Bishrambadi, NH-79)					
12	68.883	(Ratakot, NH-79)					
13	72.326	(Hiyaliya, NH-79)					
14	75.690	(Sathana, NH-79)					
15	77.475	(Indergarh, NH-79)					
16	83.540	(Baral, NH-79)					
17	87.865	(Baral, NH-79)					
18	89.660	(Taswariya, NH-79)					
19	NH-52 Km 169+904 Teekad	Included in Project cost, No separate cost for PUP	BOT Project	05-01-2011	03-07-2013	Completed	Delay in Handing over of Army land and forest clearance.
20	NH-52 Km 173+984 Basni						
21	NH-52 Km 225+594 Barundhan						
22	NH-52 Km 229+214 Aktasa						
23	NH-52 Km 247+594 Shambhupura						
24	184+870	Not separate cost allocated. Part of BOT Project	NA	18-04-2012	01-12-2015	Completed	NA
25	193+755		NA		01-12-2015	Completed	NA
26	194+347		NA		01-12-2015	Completed	NA
27	199+950		NA		01-12-	Completed	NA

			- 22						
			20 20						
			- 21						
			20 19						
			- 20						
			20 18						
			- 19						
			20 17						
			- 18						
			20 16						
			- 17						
			20 15						
			- 16						
Tamil Nadu	20 24 - 25	1	NH -38,338 & 383 Km 0+985/ Koothappanp atti	0.32	0.32	11-06-2024	01- 10- 2024	Comple ted	-
		2	NH -38,338 & 383 Km 4+840/ Thaniyamang alam	0.32	0.32	11-06-2024	01- 10- 2024	Comple ted	-
		3	NH - 744A Km 16+503/ Pannaikudi	1.33	1.33	21-09-2023	31- 07- 2024	Comple ted	-
		4	NH - 744A Km 19+780/ Manthikulam	3.61	3.61	18-11-2023	31- 07- 2024	Comple ted	-
		5	NH - 44 Km 415+027/ Thanichiyam	3.17	3.17	02-08-2024	31- 05- 2025	Comple ted	-
		6	NH - 744 Km 36+720 / S.Ammapatti	0.35	0.35	07-12-2024	30- 04- 2025	Comple ted	-
		7	NH - 744 Km 69+530 / S.Ramalinga puram	0.18	0.18	07-12-2024	15- 01- 2025	Comple ted	-

8	NH - 36 Km 86+680/ Karunagaran allur village	0.35	0.35	08-04-2024	14-07-2024	Completed	-
9	NH - 36 Km 111+550/ Pattam Village	1.28	1.28	30-01-2025	02-03-2025	Completed	-
10	Km 2+500 / Pooncherry / NH-332A	5.19	0.00	24-09-2024	10.05 .2024	In- Progres s	Hindrances due to land acquisition, borrow earth issues due to procedural delays, insufficient resources of Concessionai re, etc.
11	Km 3+989 / Pooncherry / NH-332A	0.82	0.58	24-09-2024	10.05 .2024	In- Progres s	
12	Km 6+900 / Kadambadi / NH-332A	5.83	4.20	24-09-2024	10.05 .2024	In- Progres s	
13	Km 11+500 / Kunnathur / NH-332A	10.96	0.89	24-09-2024	10.05 .2024	In- Progres s	
14	Km 14+200 / Neikuppi / NH-332A	4.76	0.96	24-09-2024	10.05 .2024	In- Progres s	
15	Km 14+600 / Neikuppi / NH-332A	11.55	0.54	24-09-2024	10.05 .2024	In- Progres s	
16	Km 17+400 / Puthupattina m / NH-332A	7.04	1.52	24-09-2024	10.05 .2024	In- Progres s	
17	Km 18+734 / Vayaloor / NH-332A	8.73	2.68	24-09-2024	10.05 .2024	In- Progres s	
18	Km 22+977 / Kadaloor / NH-332A	2.29	0.48	24-09-2024	10.05 .2024	In- Progres s	
19	Km 23+560 / Koovathur / NH-332A	3.44	0.78	24-09-2024	10.05 .2024	In- Progres s	
20	Km 25+525 / Koovathur / NH-332A	7.23	3.99	24-09-2024	10.05 .2024	In- Progres s	Encroachmen ts, Shifting of Underground Utilities, WRD tank bund hindrances
21	Km 66+030 / Pukkathurai / NH-32	16.13	1.13	29.07.2024	07.10 .2025	In- progres s	
22	Km 68+920 / Padalam X Road / NH-32	16.08	1.04	29.07.2024	07.10 .2025	In- progres s	
23	Km 81+450 / (Mathurathag am / NH-32	9.05	0.00	29.07.2024	07.10 .2025	In progres s	
24	Km 119+950 / Tindivanam / NH-32	20.95	2.36	29.07.2024	07.10 .2025	In- progres s	-
25	Km.102+390 / Velakudi / NH-32	0.28	0.28	21.05.2024	09.12 .2024	Comple ted	

26	Km 06+100 / Namamalai Junction / NH-79	29.65	-	05.02.2025	23.04 .2026	In- Progres s	
27	Km 93+613 / Indhili Junction / NH-79		-	05.02.2025	23.04 .2026	In- Progres s	
28	Km 55+240 / (Sevvapet Village)/ NH716	2.17	1.96	25.10.2024	31.08 .2025	Comple ted	
29	Km 169+450/(Ma himandalam) / NE-7	4.60	4.15	12.11.2024	31.05 .2025	Comple ted	
30	Km 176+920 (Melpadi) / NE-7	2.72	1.77	12.11.2024	31.05 .2025	Comple ted	
31	Km 176+950 (Melpadi) / NE-7	1.55	1.14	12.11.2024	31.05 .2025	Comple ted	
32	Km 178+544 (Melpadi) / NE-7	1.18	1.10	12.11.2024	31.05 .2025	Comple ted	
33	(i) Km 270+560 / Maravapalay am Bus Stop / NH-544 (ii) Km 276+200 / Anichampala yam Privu / NH-544 (iii) Km 271+820 / Taluk Office Padamudipal ayam / NH- 544	52.50	17.00	29.01.2025	25.02 .2026	In progres s	Due to non availability of earth and Contractors own issue.
34	Km 39+300/Sripe rumbudur East Bypass /NH-48	Form part of 6- laning project	-	07.06.2024	27.10 .2026	In progres s	
35	Km 57+315 /Pillaichatra m /NH-48			07.06.2024	27.10 .2026	In progres s	
36	Km 65+610/Rajak ulam Junction /NH- 48			07.06.2024	27.10 .2026	In progres s	
37	39+083 /Sriperumbud			07.06.2024	27.10 .2026	In progres	

			ur West bye pass /NH-48			s	
	38	Km 41+200/Sripe rumbudur /NH-48		07.06.2024	27.10 .2026	In progres s	
	39	Km 68+538/Meen atchi Hospital Junction /NH- 48		07.06.2024	27.10 .2026	In progres s	
	40	Km 66+630/Ennat hur Jn /NH-48		07.06.2024	27.10 .2026	In progres s	
	41	Km 69+340/Kara pettai RTO Offie /NH-48		07.06.2024	27.10 .2026	In progres s	
	42	Km 45+215/Mam bakkam /NH- 48		07.06.2024	27.10 .2026	In progres s	
	43	Km 46+868/Mam bakkam /NH- 48		07.06.2024	27.10 .2026	In progres s	
	44	Km 48+380/Thiru mangalam East bye pass /NH-48		07.06.2024	27.10 .2026	In progres s	
	45	Km 60+520/Chinn aiyan chatram Jn /NH-48		07.06.2024	27.10 .2026	In progres s	
	46	Km 52+456/Santh avellore jn /NH-48		07.06.2024	27.10 .2026	In progres s	
	47	Km 55+447/Hotel Milestone /NH-48		07.06.2024	27.10 .2026	In progres s	
	48	Km 63+436/Rajak ulam Junction /NH- 48		07.06.2024	27.10 .2026	In progres s	
	49	Km 70+200/Ponn erikarai Junction /NH- 48		07.06.2024	27.10 .2026	In progres s	

20 23 - 24	1	Km.80+525 at Venkili / NH-48	26.21	25.9	13.07.2023	20.10 .2024	Comple ted	
	2	Km.72+060 at Samalpallam / NH-44	18.1	17.4	18.08.2023	25.06 .2024	Comple ted	
	3	Km 27+819 / Irumbuliyur / NH-32	9.24	9.24	14.12.2023	13.12 .2024	Comple ted	-
	4	Km 27+990 / Irumbuliyur / NH-32	2.77	1.7	14.12.2023	13.12 .2024	In- progres s	Traffic diversion, site constraints in pushing activity.
	5	Km.95+190 at Vettuvanam / NH-48	51.77	26.51	03-01-2024	05- 05- 2025	In- progres s	
	6	Km.100+890 at Kandhaneri / NH-48					In- progres s	
	7	Km.08+600 at Orrappam / NH-48	36.55	15.6	17-01-2024	06- 05- 2025	In- progres s	
	8	Km.09+850 at Kandhikuppa m / NH-48					In- progres s	
	9	Km.130+200 at Poottuthakku / NH-48	16.59	9.2	24-05-2023	11- 09- 2024	In- progres s	
	10	Km 94.460 (Intersection with NH- 44@km 140.100)	Form part of 4- laning project	-	30-06-2023	30/03 .2024	Comple ted	
	11	Km 71+530 Palacode- Kesarkuli dam Road / NH-844	1.96	1.86	30-06-2023	30/03 .2024	Comple ted	
	12	Km 72+450 P.Gollahall Road / NH- 844	6.51	6.5	30-06-2023	30/03 .2024	Comple ted	
	13	Km 75+470 at Eranahalli / NH-844	4.6	4.46	30-06-2023	30/03 .2024	Comple ted	
	14	Km 76+275 Krishnankott ai / NH-844	2.11	2.1	30-06-2023	30/03 .2024	Comple ted	

		15	Km 80+240 Somanahalli Village / NH- 844	0.93	0.92	30-06-2023	30/03 .2024	Comple ted	
		16	Km 89+850, Posaripatti Village / NH- 844	2.48	2.47	30-06-2023	30/03 .2024	Comple ted	
		17	Km 91+120, Sogathur Village / NH- 844	0.791	0.79	30-06-2023	30/03 .2024	Comple ted	
		18	Km 106+010 / Thenkadapat hangal / NH- 48	6.37	6.14	29.06.2023	31.12 .2023	Comple ted	-
		19	Km 177+887 / Pannapatty Junction / NH-44	16.82	16.81	08.06.2023	20.09 .2024	Comple ted	-
		20	Km 288+450 / Manmangala m Village / NH-44	15.00	14.50	24.01.2024	18.02 .2025	Comple ted	-
		21	(i) Km 26+160 / Vaigundam near Saravana Bhavan / NH- 544 (ii) Km 51+000 / Vallaiyakara nur Bus stop / NH-544 (iii) Km 53+390 / Katheri Pirivu / NH - 544 (iv) Km 25+950 / Vaigundam / NH-544 (v) Km 4+886 / Uthamasolap uram / NH- 544	106.65	104.44	18.08.2023	12.03 .2025	Comple ted	-

		22	(i) Km 64+920 / SS Punjabi Junction / NH-544 (ii) Km 78+379 / Kanchikovil / NH-544 (iii) Km 80+684 / Thudupathi / NH-544 (iv) Km 64+513 / SS Punjabi Junction / NH-544	61.30	34.63	21.02.2024	16.10 .2025	In progres s	Due to non availability of earth and Contractors own issue.
		23	(i) Km 197+560 / Mamangam Police Signal / NH-44 (ii) Km 214+100 / Santhiyur Pirivu / NH-44 (iii) Km 216+130 / Mallur Pirivu / NH-44 (iv) Km 197+840 / Vennagudi Muniyappan Kovil / NH-44 (v) Km 213+800 / Sanithur Vedha Vikas School / NH- 44	73.50	50.00	22.11.2023	24.12 .2025	In progres s	Due to non availability of earth and Contractors' mobilization issue.
		24	NH -83 Km 67+380/ Pushpathur	0.46	0.46	12-09-2023	27- 01- 2024	Comple ted	-
		25	Nh -36 Km 80+300/ Cholatharam village	0.29	0.27	28-07-2023	31- 12- 2024	Comple ted	-
		26	NH - 36 Km 95+200/ Kundaveli (east) village	0.28	0.26	28-07-2023	14- 10- 2023	Comple ted	-
		27	NH - 36 95+700/ Kundaveli	0.27	0.25	28-07-2023	28- 02- 2024	Comple ted	-

		(east) village						
28	NH - 36 98+650/ Muthuservam adam village	0.32	0.32	07-09-2023	16- 10- 2023	Comple ted	-	
29	NH - 36 106+890/ Anaikarai	1.60	1.42	28-07-2023	30- 10- 2023	Comple ted	-	
30	NH - 36 147+448/ Ponmanmein thanallur	0.42	0.40	28-07-2023	11- 12- 2023	Comple ted	-	
31	NH - 36 131+766/ Baburajapura m village	0.65	0.64	28-07-2023	11- 12- 2023	Comple ted	-	
32	Km 0+000 / Kandamanad i / NH-332	0.62	0.62	29.09.2023	04.04 .2024	Comple ted	-	
33	Km.25+839 / Kandamanga lam / NH-332	2.06	2.06	06.02.2024	04.04 .2024	Comple ted	-	
34	Km. 64+750 / Samiyarkinar u / NH-79	15.82	15.78	12.04.2023	06.06 .2024	Comple ted	-	
35	Km. 66+165 / Sarvoy Junction / NH-79	33.05	33.02	12.04.2023	06.06 .2024	Comple ted	-	
36	Km. 67+070 / infront of Tagore School / NH- 79				06.06 .2024	Comple ted		
37	Km. 120+500 / Sembimadevi / NH-79	18.4	17.01	28.06.2023	27.08 .2024	Comple ted	-	
38	Km. 126+700 / Elavansurkot tai / NH-79	52.59	25.24	27.06.2023	27.08 .2024	Comple ted	-	
39	Km. 110+000 / Prithivimang alam / NH-79					In- Progres s	Land Constraints, Heavy Rainfall, Crusher owners Association & Highways Contractors Association Strike	
40	Km. 27+450 / Muthampatti / NH-79					In- Progres s		
41	Km. 32+450 / Mathur Junction / NH-79	21.15	12.6	28.06.2023	27.08 .2024	In- Progres s		

42	Km. 48+640 / Selliampalam / NH-79	22.02	14.31	30.06.2023	27.08.2024	In-Progress	
	Km. 7+200 / Udayapatti / NH-79	58.09	10.45	18.10.2023	15.01.2025	In-Progress	
	Km. 13+320 / Ramalingapuram / NH-79				15.01.2025	In-Progress	
	Km 181+760 / Thagarakuppam / NE-7	0.91	0.9	29-12-2023	14-07-2024	Completed	
	Km 182+813 / Thagarakuppam / NE-7	1.77	1.75	29-12-2023	14-07-2024	Completed	
	Km 184+995 / Sengalanattam / NE-7	0.91	0.9	29-12-2023	14-07-2024	Completed	
	Km 207+730 / Mahendravadai / NE-7	1.14	0.98	12-10-2023	31-03-2025	In-Progress	Financial constraints of Concessionaire
	Km 224+222/Govindavadi / NE-7	2.44	1.22	12-10-2023	31-03-2025	In-Progress	
	(i) Km 151+140 / Kumbakonam Junction / NH-132 (ii) Km 151+940 / Pappanapattu Bus Stop / NH-132	25.74	4.49	26.09.2023	07.12.2024	In-progress	Permission delay for Tree Transplantation & EB Shifting.
	(i) Km.158+740 / Annamalai Hotel / NH-132 (ii) Km 157+960 / Ayyankoil Pattu / NH-132 (iii) Km 158+930 / Muthampallayam / NH-132	27.72	7.58	30.06.2023	24.02.2025	In-progress	Perimission delayed for Tree Cutting EB Shifting & Traffic Diversion Perimission
52	Km 18+855 /Thirupachur - Siruvanur urban road/ NH-716	Form part of 4-laning project	-	07.03.2024	27.12.2026	In progres	

		53	Km. 20+645 / kuppamaKm atiram village road/NH-716		07.03.2024	27.12 .2026	In progres s	
		54	Km.24+553 / Pattaraiperu mbudur village road/NH-716		07.03.2024	27.12 .2026	In progres s	
		55	Km. 26+620 / Thiruvalanga du village road /NH-716		07.03.2024	27.12 .2026	In progres s	
		56	Km. 32+608 / kanKmipadi village road/NH-716		07.03.2024	27.12 .2026	In progres s	
		57	Km. 35+975 / Thiruvalanga du / kanagamma Kmathram MDR/NH-716		07.03.2024	27.12 .2026	In progres s	
		58	Km. 40+533 / Arcot Kuppam / Nallathur Village road /NH-716		07.03.2024	27.12 .2026	In progres s	
		59	Km. 41+680 / Arcot Kuppam / Arcot Kuppam Village road /NH-716		07.03.2024	27.12 .2026	In progres s	
		60	Km. 48+773 / GRT Institution / College road (VUP)		07.03.2024	27.12 .2026	In progres s	
		61	Km. 52+720 /Pattabiram /NH-716		07.03.2024	27.12 .2026	In progres s	
		62	Km. 54+333 / Dharanivarag apuram / NH- 716		07.03.2024	27.12 .2026	In progres s	
		63	Km. 56+100 / Murukampatt u / NH-716		07.03.2024	27.12 .2026	In progres s	
		64	Km. 59+800 / Ponpadi Railway station /NH-		07.03.2024	27.12 .2026	In progres s	

		716						
65	Km127+880 / Jakkampetta i / NH-132	72.54	13.02	26.06.2023	27.08 .2024	In- progres s	Permission delayed for Tree Transplantati on & EB Shifting.	
66	(i) Km.148+350 / Vikravandi / NH-132 (ii) Km.148+470 / Vikravandi / NH-132			26.06.2023	27.08 .2024	In- progres s	Permission delayed for Tree Transplantati on, EB Shifting, Vikravandi Constituency Assembly Election &Traffic Diversion Perimission delayed	
67	(i) Km.154+280 / Orathur Junction / NH-132 (ii) Km 154+730 / Mundiyapakk am Medical College / NH- 132			26.06.2023	27.08 .2024	In- progres s	Permission delayed for Tree Transplantati on ,EB Shifting & Eviction of Structures within the ROW was delayed	
68	(i) Km 176+320 / Arasur junction / NH- 38 (ii) Km 176+850 / Arasur / NH- 38	46.97	9.15	07.07.2023	30.08 .2024	In- progres s	Permission delayed for Tree Transplantati on, Fengal Cyclone, Temple & VUP A2 Side, Bharathi Nagar public obstruction demanding SVUP.	
69	Km 175+550 / Iruvelpattu / NH-38	18.03	4.71	19-01-2024	06.03 .2025	In- progres s	Permission delay for Tree Transplantati on & EB Shifting.	
70	Km 77+320 / Udiyarpalayam / NH-81	1.23	1.23	06.06.2023	02.11 .2023	Comple ted	-	
71	Km 113.290 / Eliri / NH-81	2.98	2.82	13.11.2023	15.02 .2024	Comple ted	-	

	72	KM 118+945 / Veera natham / NH- 81			13.11.2023	15.02 .2024	Comple ted	-
20 22 - 23	1	NH - 38 Km 282+120/ Irur	5.56	-	25-01-2023	03- 11- 2025	Work in Progres s	Delay due to public agitation for the change of location of PUP and approval of Utility Shifting.
	2	Km 3+791/ Neikarapatti Junction / NH- 544	17.61	17.59.	01-08-2022	31- 03- 2024	Comple ted	-
	3	Km 12+750/ Kalparapatty Pirivu / NH- 544	18.43	16.5	11-11-2022	31- 01- 2025	Comple ted	-
	4	Km 93+704 / Sri Sakthi Auto / NH- 544	18.54	17.85	01-08-2022	30- 04- 2024	Comple ted	-
	5	Km.174+200 / Uthangarai Bypass / NH- 77	17.76	17.76	10.08.2022	31.07 .2024	Comple ted	-
	6	Km 193+050 / Mathur Bypass / NH- 77			10.08.2022	31.07 .2024	Comple ted	-
	7	Km 223+380 / Attayampatti Junction / NH-44	22.00	22.00	13-01-2021	03- 02- 2023	Comple ted	-
	8	Km 225+070 / Rasipuram ATC Depo / NH-44	20.00	20.00	13-01-2021	24- 12- 2022	Comple ted	-
	9	Km 192+900 / Periyar University / NH-44	15.00	15.00	13-01-2021	03- 02- 2023	Comple ted	-
	10	Km 230+200 / Anaipalayam Junction / NH-44	16.00	16.00	28-01-2021	11- 02- 2023	Comple ted	-
	11	Km 278+020 / Thavittupala yam / NH-44	17.00	17.00	18-10-2021	13- 04- 2023	Comple ted	-
	12	Km 209+475 / Nalikkalpatty Bus stop / NH-44	13.75	13.00	24-11-2021	31- 05- 2025	Comple ted	-

		13	Km 94+921 / Pallagoundapalayam / NH-544	27.93	24.93	22-04-2020	31.03.2022	Completed	-
		14	Km 16+590 / Kakapalayam / NH-544	25.44	22.71	26-03-2022	31.03.2022	Completed	-
		15	Km 133+650 / Kutteripattu / NH-132	28.1	25.75	28.04.2022	11.07.2023	Completed	-
		16	Km 38+180 / Kallagam / NH-81	Form part of main civil work	-	01.03.2019	31.07.2024	Completed	
		17	Km 37+900 / Kallagam / NH-81			01.03.2019	31.07.2024	Completed	
		18	Km 3+917 / Valadi / NH-81			01.03.2019	31.07.2024	Completed	
		19	Km 7+510 / Nagar / NH-81			01.03.2019	31.07.2024	Completed	
		20	Km 16+270 / Kattur / NH-81			01.03.2019	31.07.2024	Completed	
		21	Km 28+800 / Vadugarpet / NH-81			01.03.2019	31.07.2024	Completed	
		22	Km 29+000 / Kallakudi / NH-81			01.03.2019	31.07.2024	Completed	
		23	Km 34+360 / Keelarasur / NH-81			01.03.2019	31.07.2024	Completed	
		24	Km 35+800 / Keelarasur / NH-81			01.03.2019	31.07.2024	Completed	
		25	Km 30+960 / Kallakudi / NH-81			01.03.2019	31.07.2024	Completed	
		26	Km 10+405 / Thirumangalam / NH-81			01.03.2019	31.07.2024	Completed	
		27	Km 13+360 / Lalgudi / NH-81			01.03.2019	31.07.2024	Completed	
		28	Km 14+460 / Poovalur / NH-81			01.03.2019	31.07.2024	Completed	
		29	Km 24+915 / Pullambadi / NH-81			01.03.2019	31.07.2024	Completed	
		30	Km 26+010 / Pullambadi / NH-81			01.03.2019	31.07.2024	Completed	

		31	Km 19+215 / E Vellanur / NH-81			01.03.2019	31.07 .2024	Comple ted	
		32	Km 22+600 / Pullambadi / NH-81			01.03.2019	31.07 .2024	Comple ted	
		33	Km 23+995 / Pullambadi / NH-81			01.03.2019	31.07 .2024	Comple ted	
		34	Km. 18+430 at Hosur - Kelamangala m road / NH- 844	Form part of 4- laning project	-	27-01-2022	24- 10- 2024	Comple ted	
		35	Km. 01+055 at Tirumagonda nahalli / / NH- 844			27-01-2022	24- 10- 2024	Comple ted	
		36	Km. 02+880 at Kamblipura road / NH-844			27-01-2022	24- 10- 2024	Comple ted	
		37	Km. 05+370 at Mayasandra / NH-844			27-01-2022	24- 10- 2024	Comple ted	
		38	Km. 09+340 at Samandru to Maranakayah alli road / NH- 844			27-01-2022	24- 10- 2024	Comple ted	
		39	Km. 11+740 at Bommandapa lly / NH-844			27-01-2022	24- 10- 2024	Comple ted	
		40	Km. 19+950 at Karapally to Jonabenda road / NH-844			27-01-2022	24- 10- 2024	Comple ted	
		41	Km. 21+400 at Onnalvadi to Jonabanda road / NH-844			27-01-2022	24- 10- 2024	Comple ted	
		42	Km. 146+540 at Mugalur / NH-948A	Form part of STRR Project	-	07-04-2022	16- 05- 2025	Comple ted	
		43	Km. 150+440 at Kundhumara napalli / NH- 948A			07-04-2022	16- 05- 2025	Comple ted	
		44	Km. 154+080 at Biramangala			07-04-2022	16- 05- 2025	Comple ted	

			m / NH-948A					
		45	Km. 158+200 at Thorapalli Agraharam / NH-948A			07-04-2022	16-05-2025	Completed
		46	Km. 163+630 at Allur / NH-948A			07-04-2022	16-05-2025	Completed
		47	Km. 156+960 at Thorapalli Agraharam / NH-948A			07-04-2022	16-05-2025	Completed
		48	Km. 157+550 at Thorapalli Agraharam / NH-948A			07-04-2022	16-05-2025	Completed
		49	Km. 164+230 at Allur / NH-948A			07-04-2022	16-05-2025	Completed
		50	Km. 165+620 at Pathamuthalli / NH-948A			07-04-2022	16-05-2025	Completed
		51	Km. 173+100 at Paduthepalli / NH-948A			07-04-2022	16-05-2025	Completed
		52	Km. 175+185 at Mallasandiram / NH-948A			07-04-2022	16-05-2025	Completed
		53	Km. 175+966 at Pattavarapalli / NH-948A			07-04-2022	16-05-2025	Completed
		54	Km. 177+210 at Alasapalli / NH-948A			07-04-2022	16-05-2025	Completed
		55	Km. 179+030 at Devarapalli			07-04-2022	16-05-2025	Completed
	20 21 - 22	1	NH - 785 Km 36+859/ Seerveedu	0.45	0.45	07-10-2021	26-02-2022	Completed
		2	Km. 13+485 at hosur to thally road / NH-844	Form part of 4- laning project	-	27-01-2022	24-10-2024	Completed
		3	Km. 15+700 at hosur to denkanikotta i road / NH-844			27-01-2022	24-10-2024	In-Progress

		4	Km. 01+850 at bandapura to neraluru road / NH-844			27-01-2022	24-10-2024	Completed	
		5	Km. 07+620 at halehalli / NH-844			27-01-2022	24-10-2024	In-Progress	
		6	Km 82+603 / Sooriyamanal / NH-81	1.19	1.19	09.10.2021	31.05.2022	Completed	
		7	Km 19+250 / Mettupatti / NH-79	13.88	13.88	01.10.2021	16.12.2022	Completed	-
		8	Km 164+070 / Elliscahtram / NH-38	22.61	18.51	08.12.2021	03.05.2023	In-progress	Permission delayed for Forest EB & Traffic Diversion Perimission Delayed
		9	Km-44+992 (Tiruvallur-Uthukottai_S H-50)/NH-716	Form part of 4-laning project	-	20.01.2022	20.09.2024	Completed	
		10	Km-46+605(Thala kankmerry) / NH-716			20.01.2022	20.09.2024	Completed	
		11	Km-47+590 (Tiruvallur-Redhills/NH-716			20.01.2022	20.09.2024	Completed	
		12	Km-49+622 (Kakallur Village)/NH-716			20.01.2022	20.09.2024	Completed	
		13	Km-51+708 (Thaneerkullam Village/NH-716			20.01.2022	20.09.2024	Completed	
		14	Km-51+718 (Thaneerkullam Village_ODR) / NH-716			20.01.2022	20.09.2024	Completed	
		15	Km-54+327 (Pakkam-Sevvapettai_ODR) / NH-716			20.01.2022	20.09.2024	Completed	
		16	Km-55+957 (Kandankolla i Village) - Avadi-Thiruvallur			20.01.2022	20.09.2024	Completed	

		Slip road/NH-716						
	17	Km-57+825 (Ayathur-Vepampattu/ NH-716			20.01.2022	20.09 .2024	Comple ted	
	18	Km-58+147 (Ayathur Village) Crematorium Road/ NH-716			20.01.2022	20.09 .2024	Comple ted	
	19	Km-58+612 (Pakkam- Vepampattu/ NH-716			20.01.2022	20.09 .2024	Comple ted	
	20	Km-60+244 (Pakkam Village)/NH- 716			20.01.2022	20.09 .2024	Comple ted	
	21	Km 103.880 / Verananthap uram / NH-81	Form part of 2-lane + PS Project	-	09.08.2021	15.02 .2024	Comple ted	-
	22	Km 106.645 / Verananallur / NH-81			09.08.2021	15.02 .2024	Comple ted	-
	23	Km 108+720 / Kattumanark oil - NH-81			09.08.2021	15.02 .2024	Comple ted	-
	1	NH - 44 Km 149+200 / Thalayathu	32.10	32.10	05-06-2019	04- 09- 2020	Comple ted	-
20 20 - 21	2	Km 167+277 / Thimmaiahpa lle / NE-7			14.10.2020	28.08 .2024	Comple ted	
	3	Km 168+035 / Mahimandala m / NE-7			14.10.2020	28.08 .2024	Comple ted	
	4	Km 168+829 / Mahimandala m / NE-7			14.10.2020	28.08 .2024	Comple ted	
	5	Km 171+243 / Mahimandala m / NE-7			14.10.2020	28.08 .2024	Comple ted	
	6	Km 171+967 / Mahimandala m / NE-7			14.10.2020	28.08 .2024	Comple ted	
	7	Km 172+941 / Mahimandala m / NE-7			14.10.2020	28.08 .2024	Comple ted	
	8	Km 175+430 / Veppalai / NE-7			14.10.2020	28.08 .2024	Comple ted	
	9	Km 179+800 / Kondakuppa			14.10.2020	28.08 .2024	Comple ted	

		m / NE-7						
10	Km Km 200+098 / Mangalam / NE-7	Form part of BCE project	-	29.12.2020	14.07 .2024	Comple ted		
11	Km 202+932 / Banavaram / NE-7			29.12.2020	14.07 .2024	Comple ted		
12	Km 204+300 / Karnavoor / NE-7			29.12.2020	14.07 .2024	Comple ted		
13	Km 191+445 / Venkatapura m / NE-7			29.12.2020	14.07 .2024	Comple ted		
14	Km 183+421 / Sengalanatta m / NE-7			29.12.2020	14.07 .2024	Comple ted		
15	Km 201+058 / Banavaram / NE-7			29.12.2020	14.07 .2024	Comple ted		
16	Km 181+455 / Thagarakupp am / NE-7			29.12.2020	14.07 .2024	Comple ted		
17	Km 187+573 / Jambukulam / NE-7			29.12.2020	14.07 .2024	Comple ted		
18	Km 189+203 / Kesavanakup pam / NE-7			29.12.2020	14.07 .2024	Comple ted		
19	Km 190+028 / Kesavanakup pam / NE-7			29.12.2020	14.07 .2024	Comple ted		
20	Km 192+340 / Kodaikkal / NE-7			29.12.2020	14.07 .2024	Comple ted		
21	Km 194+133 / Vadakadappa nthangal / NE-7			29.12.2020	14.07 .2024	Comple ted		
22	Km 195+163 / Soorai / NE-7			29.12.2020	14.07 .2024	Comple ted		
23	Km 197+035 / Govindacherr i / NE-7			29.12.2020	14.07 .2024	Comple ted		
24	Km 197+792 / Govindacherr i / NE-7			29.12.2020	14.07 .2024	Comple ted		
25	Km 199+270 / Mangalam / NE-7	29.12.2020	14.07 .2024	Comple ted				
26	Km 204+820 / Karnavoor / NE-7	Form part of BCE project	-	29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re	

		27	Km 205+550 / Karnavoor / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		28	Km 209+807 / Uliyanallur / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		29	Km 210+343 /Uliyanallur / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		30	Km 212+169 / Vepperi / NE- 7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		31	Km 214+060 / Vepperi / NE- 7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		32	Km 216+090 / Asanellikupp am / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		33	Km 217+283 / Asanellikupp am / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		34	Km 219+000 / Nelvoy / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		35	Km 221+370 / Thirumalpur / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		36	Km 222+405 / Govindavadi / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		37	Km 226+611 / Putheri / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		38	Km 228+587 / Siruvakkam / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		39	Km 213+160 / Vepperi / NE- 7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		40	Km 215+515 / Punnai / NE-7		29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re

		41	Km 221+029 / Thirumalpur / NE-7			29.12.2020	14.07 .2024	In- Progres s	Financial constraints of Concessionai re
		42	Km 238+971/Siva nkundal / NE- 7	Form part of BCE project	-	08.02.2021	09.07 .2024	Comple ted	
		43	Km 255+367/Srip erumbudhur / NE-7			08.02.2021	09.07 .2024	Comple ted	
		44	Km 257+743/Aya kolathur / NE- 7			08.02.2021	09.07 .2024	Comple ted	
		45	Km 259+192/Nem ili / NE-7			08.02.2021	09.07 .2024	Comple ted	
		46	Km 260+151/Nem ili / NE-7			08.02.2021	09.07 .2024	Comple ted	
		47	Km 230+977/Siru vallur / NE-7			08.02.2021	09.07 .2024	Comple ted	
		48	Km 240+243/Ram anujupuram / NE-7			08.02.2021	09.07 .2024	Comple ted	
		49	Km 246+720/Sog andi / NE-7			08.02.2021	09.07 .2024	Comple ted	
		50	Km 253+447/Padi cherri / NE-7			08.02.2021	09.07 .2024	Comple ted	
		51	Km 230+362/Para ndur / NE-7			08.02.2021	09.07 .2024	Comple ted	
		52	Km 232+250/Pod avoor / NE-7			08.02.2021	09.07 .2024	Comple ted	
		53	Km 235+116/Tho dur / NE-7			08.02.2021	09.07 .2024	Comple ted	
		54	Km 241+565/Kee ranallur / NE- 7			08.02.2021	09.07 .2024	Comple ted	
		55	Km 246+110/Sog andi / NE-7			08.02.2021	09.07 .2024	Comple ted	
		56	Km 248+457 / Thirumangal am / NE-7			08.02.2021	09.07 .2024	Comple ted	
		57	Km. 71+000 / Thalaivasal /	19.74	16.32	03.06.2020	-	Comple ted	

		NH-79						
	58	Km. 69+450 /Mummudi / NH-79	25.94	22.69	11.08.2020	-	Completed	
	59	Km 34+765 / Kuppanur / NH-44	49.94	44.59	01-08-2020	-	Completed	-
	60	Km.02+200 at Thandekuppam / NH-48	14.47	14.10	18-06-2020		Completed	
	61	Km.137+650 at Veppur / NH-48	19.14	19.00	18-06-2020		Completed	
2019 - 20	1	Km 54+542 / Anangoor Pirivu / NH-544	18.22	16.33	06-03-2020	10-03-2022	Completed	-
	2	Km 39+700 / Kallagam / NH-81	Form part of 4-laning / 2L+PS project	-	23.04.2019	19-10-2021	Completed.	
	3	Km 40+835 / Poondi / NH-81			23.04.2019	19-10-2021	Completed.	
	4	Km 42+070 / Melapalur / NH-81			23.04.2019	19-10-2021	Completed.	
	5	Km 43+100 / Keelapalur / NH-81			23.04.2019	19-10-2021	Completed.	
	6	Km 44+150 / Keelapalur / NH-81			23.04.2019	19-10-2021	Completed.	
	7	Km 45+110 / Keelapalur / NH-81			23.04.2019	19-10-2021	Completed.	
	8	Km 46+100 / Keelapalur / NH-81			23.04.2019	19-10-2021	Completed.	
	9	Km 47+120 / Keelapalur / NH-81			23.04.2019	19-10-2021	Completed.	
	10	Km 48+220 / Melakarpur / NH-81			23.04.2019	19-10-2021	Completed.	
	11	Km 61+085 / V.Kaikatti / NH-81			23.04.2019	19-10-2021	Completed.	
	12	Km 82+330 / Sooriyamanal / NH-81			23.04.2019	19-10-2021	Completed.	
	13	Km 85+865 / Chinnavalaya m / NH-81			23.04.2019	19-10-2021	Completed.	

		14	Km 89+500 / Chinnavalaya m / NH-81			23.04.2019	19-10-2021	Completed.	
		15	Km. 46+591 Nallur / NH-844	Form part of 4-laning project	-	20-03-2020	06-12-2023	Completed	
		16	Km. 32+640 Tupaganapalli / NH-844			20-03-2020	06-12-2023	Completed	
		17	Km. 42+754 T.Gollahalli / NH-844			20-03-2020	06-12-2023	Completed	
		18	Km. 58+820 Jittandahalli / NH-844			20-03-2020	06-12-2023	Completed	
		19	Km. 30+084 Thyanadurga m / NH-844			20-03-2020	06-12-2023	Completed	
		20	Km 60+506 / Jakkasamudram-Bandharahalli village road / NH-844	Form part of 4-laning project	-	28-03-2020	21-08-2023	Completed	
		21	Km 64+300 / Morappur-Marandahalli / NH-844			28-03-2020	21-08-2023	Completed	
		22	Km 67+040 / Palacode-P.Chettihalli / NH-844			28-03-2020	21-08-2023	Completed	
		23	Km 68+500 / Palacode-Paraiyur / NH-844			28-03-2020	21-08-2023	Completed	
		24	Km 72+940 / Errnahalli Road / NH-844			28-03-2020	21-08-2023	Completed	
		25	Km 73.450 / P.Gollahalli road / NH-844			28-03-2020	21-08-2023	Completed	
		26	Km 74+500 / Palacode-Pennagram / NH-844			28-03-2020	21-08-2023	Completed	
		27	Km 76+860 / Palacode road crossing / NH-844			28-03-2020	21-08-2023	Completed	
		28	Km 78+800 / Somanahalli Village Road / NH-844			28-03-2020	21-08-2023	Completed	

		29	Km 80+900 / Kattampatti Village road / NH-844			28-03-2020	21-08-2023	Completed	
		30	Km 81+800 / Poduthampatti Village road / NH-844			28-03-2020	21-08-2023	Completed	
		31	Km 84+070 / Pulikarai Road / NH-844			28-03-2020	21-08-2023	Completed	
		32	Km 85+380 / AliyurVillage / NH-844			28-03-2020	21-08-2023	Completed	
		33	Km 86+200 / Jagirburgur Road / NH-844			28-03-2020	21-08-2023	Completed	
		34	Km 87+120 / Selliampatti village / NH-844			28-03-2020	21-08-2023	Completed	
		35	Km 88+390 / Kadagathur Village / NH-844			28-03-2020	21-08-2023	Completed	
		36	Km 88+990 / Dharmapuri-Paparapatti SH road / NH-844			28-03-2020	21-08-2023	Completed	
		37	Km 92+080 / Dharmapuri-pennagaram SH road / NH-844			28-03-2020	21-08-2023	Completed	
		38	Km 94+250 / Link road forThadagam SH-17 & NH-44			28-03-2020	21-08-2023	Completed	
		39	Km.30+084 / Thyanadurgam / NH-844			20-03-2020	06-12-2023	Completed	
		40	Km.44+130 / Pillari Agraharam / NH-844	Form part of 4-laning project	-	20-03-2020	06-12-2023	Completed	
		41	Km.28+488 / Alekotta / NH-844			20-03-2020	06-12-2023	Completed	
		42	Km.37+526 / Ayarnapalli / NH-844			20-03-2020	06-12-2023	Completed	

	43	Km.50+400 / Echanahalli / NH-844			20-03-2020	06-12-2023	Completed	
	44	Km. 26+195 / Sanamavu / NH-844			20-03-2020	06-12-2023	Completed	
	45	Km. 34+706 / Uddanapalli / NH-844			20-03-2020	06-12-2023	Completed	
	46	Km. 52+900 / Odyandahalli / NH-844			20-03-2020	06-12-2023	Completed	
	47	Km 39+104 / Karukkanahalli / NH-844			20-03-2020	06-12-2023	Completed	
	48	Km. 25+072 / Sanamavu / NH-844			20-03-2020	06-12-2023	Completed	
	49	Km. 56+210 / Jittandahalli / NH-844			20-03-2020	06-12-2023	Completed	
	50	(i) Km 184+745 / Kamalapura m / NH-44 (ii) Km 184+820 / Kamalapura m / NH-44 (iii) Km 186+450 / RC Chettipatti / NH-44	31.84	31.00	19-02-2020	31-08-2025	In progress	Due to non availability of earth and Contractors own issue.
	51	Km. 41+050 Karukkanahalli / NH-844	Form part of 4-laning work	-	20-03-2020	06-12-2023	Completed	
	52	Km. 58+320 Jittandahalli / NH-844			20-03-2020	06-12-2023	In-Progress	
	53	Km. 49+900 Echanahalli / NH-844			20-03-2020	06-12-2023	In-Progress	
	54	Km 144+965 / Siva Temple / NH-83	0.23	0.21	07-01-2020	06-01-2022	Completed	-
	55	Km.126+350 at Perumugai / NH-48	16.10	15.88	07-11-2019	15-02-2021	Completed	
	56	Km 181+380 / Samalpatti Bypass / NH-77	Form part of 2-lane + PS project	-	29-07-2019	03-07-2021	Completed	
	57	Km. 66+640 / Gingee Bypass / NH-77			29-07-2019	03-07-2021	Completed	

2018-19	58	Km. 68+004 / Gingee Bypass / NH-77			29-07-2019	03-07-2021	Completed	
	59	Km. 38+880 / Tindivanam Bypass / NH-77			29-07-2019	03-07-2021	Completed.	
	60	Km 67+592 / Gingee Bypass / NH-77			29-07-2019	03-07-2021	Completed	
	61	Km 68+572 / Gingee Bypass / NH-77			29-07-2019	03-07-2021	Completed	
	62	NH -38 Km 225+800/ Veppur	7.45	7.45	05-04-2019	05-07-2020	Completed	-
	1	NH - 85&87 Km 68+020/ Kamuthakudi	1.59	1.59	31-04-2018	16-11-2017	Completed	-
	2	NH - 36 Km 147+917/ Ponmanmein thanallur	0.10	0.10	06-09-2018	14-06-2022	Completed	-
	3	NH - 36 Km 149+988/ Agaramangu di village	0.10	0.10	06-09-2018	23-10-2024	Completed	-
	4	Km 150+132 / Eachanari Flyover / NH-83	26.00	24.95	29-03-2019	25-04-2020	Completed	-
	5	Km 158+850 / Gingee Junction / NH-132	32.87	30.87	15-02-2019	16-08-2022	Completed	-
	6	Km 74+994 (Thimma samduram) / NH-48	Form part of 6-laning project	-	30-05-2018	09-02-2021	Completed	
	7	Km 87+544 (Perpulipaak am) / NH-48					Completed	
	8	Km 90+082 (Kalathur) / NH-48					Completed	
	9	Km 93+098 (Ocheri) / NH-48					Completed	
	10	Km Flyover - 106+687 (Walajapeeta i) / NH-48					Completed	

	11	Km 76+846 (Kilambi) / NH-48					Comple ted	
	12	Km 82+590 (Dhamal East) / NH-48					Comple ted	
	13	Km 100+593 (Sumaithangi) / NH-48					Comple ted	
	14	Km 102+977 (Vanichattram) / NH-48					Comple ted	
	15	Km 85+868 (Ponniyamma n Pattari) / NH-48					Comple ted	
	16	Km 95+407 Eralcherry) / NH-48					Comple ted	
	17	Km 96+466 (Thuriperump aakam) / NH- 48					Comple ted	
	20 17 - 18	1 Km 38+595 / Kavarepettai / NH-16	Form part of 6- laning project	-	07-09-2017	27- 03- 2020	Comple ted	
		2 Km 50 + 181 / Elavur / NH- 16			07-09-2017	27- 03- 2020	Comple ted	
		3 (i) Km 38+095 / Kavarepettai / NH-16 (ii) Km 38+907 / Kaverapettai / NH-16 (iii) Km 47+722 / Pethikuppam / NH-16			07.09.2017	27.03 .2020	Comple ted	
		4 (i) Km 35+1/00/ Puduvoyal / NH-16 (ii) Km 46+420 / Gumidipoond i Collector Office / NH- 16 (iii) Km 43/647 / Gumidipoond i /NH-16 (iv) Km			07-09-2017	27- 03- 2020	Comple ted	

20 16 - 17		51/912 / Elavur / NH16						
	5	NH - 85&87 Km 24+795/ Ladanenthal	0.87	0.87	06-12-2017	16- 11- 2017	Comple ted	-
	1	NH - 66 Km 52+017 / Nattalam-B	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	2	NH - NH - 66 Km 60+229 / Eraniel	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	3	NH - 66 Km 68+635 / Chadayaman galam	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	4	NH - 66 Km 73+464 / Villukuri	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	5	NH - 66 Km 73+921 / Villukuri	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	6	NH - 66 Km 74+725 / Aloor	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	7	NH -944 Km 1+550 / Thirupathisar am	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	8	NH -944 Km 2+033 / Thirupathisar am	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	9	NH -944 Km 8+309 / Aralvoimozhi	0.73	0.73	08-07-2016	08- 07- 2018	Comple ted	-
	10	Km 137+800 / Kinathukada vu Flyover/ NH83	96.76	96.76	01-12-2016	28- 01- 2019	Comple ted	-
	11	Km 145+255 / Othakkalman dapam / NH- 83	32.33	32.33	01-12-2016	06- 04- 2019	Comple ted	-
	12	Km 145+424 / Othakkalman			01-12-2016	06- 04-	Comple ted	-

			dapam / NH-83				2019		
		13	Km 130+810 / Mullupadi Gate / NH83	44.34	44.34	01-12-2016	16-11-2019	Completed	-
	2015 - 16	NIL							
Telangana	2024 - 25	1	36+732 (KC Siripuram to Barrel Ground) - NH-365BG	0.940	0.940	13-09-2022	31-03-2025	Completed	
		2	46+750 (muthyaram to Lakshmipura m canal IP)- NH-365BG	0.940	0.940	13-09-2022	31-03-2025	Completed	
		3	50+800 (Lingala to Agriculture lands) - NH-365BG	0.940	0.940	13-09-2022	31-03-2025	Completed	
	2023 - 24	1	143+943 (Palvelpula, NH-563)	0.650	0.650	17-07-2023	17-07-2025	Work in Progress	As per settlement agreement EOT granted and revised completion date is 21.12.2025
		2	67+321 (Karaigudem to Agricultural land and Ramannapalem) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
		3	70+182 (Adasarlpadu to Suraiah Banjar) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
		4	78+092 (Cart track available to fields) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
		5	79+365 (Vemsoor - Erraguntapadu) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	

	6	81+061 ((Cart track available to fields) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	7	85+097 (Sadhasivuni palem to Thummuru road) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	8	85+527 (Sadhasivuni palem to Fields) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	9	86+358 Sadhasivunip alem to Fields TO Thammileru river) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	10	90+872 (Gurubatlagedu to Endapaly) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	11	97+443 (Ganijerla to Fields) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	12	100+895 (Venkatadrigudem to Chintalapudi Road) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	13	101+953 (Settivarigudem to Fields) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	14	103+708 Recharla to Fields) - NH-365BG	0.940	0.940	27-09-2022	20-03-2025	Completed	
	15	37+247 (KC Siripuram to Dumping yard/Agriculture lands) NH-365BG	0.940	0.940	13-09-2022	31-03-2025	Completed	
	16	41+212 (Khesavapuram to renuhammad	0.940	0.940	13-09-2022	31-03-2025	Completed	

		evi temple) NH-365BG						
	17	46+030 (Lakshmipura m to Agriculture lands (canal IP) NH- 365BG	0.940	0.940	13-09-2022	31- 03- 2025	Comple ted	
	18	51+889 (Lingala to vachanayaka thanda) - NH- 365BG	0.940	0.940	13-09-2022	31- 03- 2025	Comple ted	
	19	53+533 (Yerraboyina palli to chandrapatla) NH-365BG	0.940	0.940	13-09-2022	31- 03- 2025	Comple ted	
	20	56+666 (Chandrapatl a to peruvanha Agriculture lands) NH- 365BG	0.940	0.940	13-09-2022	31- 03- 2025	Comple ted	
	21	59+140 (Mugguvenka tapuram to agriculture lands) NH- 365BG	0.940	0.940	13-09-2022	31- 03- 2025	Comple ted	
	22	61+673 (Mutthagude m to Agriculture lands) NH- 365BG	0.940	0.940	13-09-2022	31- 03- 2025	Comple ted	
	20 22 - 23	07+240 (VENKATAGI RI) - NH- 365BG	0.940	0.940	31-10-2022	31- 03- 2025	Comple ted	
		14+803 (RAMAKRISH NAPURAM) (COS) NH- 365BG	0.940	0.940	31-10-2022	31- 03- 2025	Comple ted	
		19+269 (KODHUMUR U) - (COS)/NH- 365BG	0.940	0.940	31-10-2022	31- 03- 2025	Comple ted	
		21+339 (CHINNAGOP ATHI)	0.940	0.940	31-10-2022	31- 03- 2025	Comple ted	

		(COS)/NH-365BG						
	5	29+507 (CHINNAGOPATHI) (COS)/NH-365BG	0.940	0.940	31-10-2022	31-03-2025	Completed	
	6	30+607 (DUDDHEPUDI) (COS)/NH-365BG	0.940	0.940	31-10-2022	31-03-2025	Completed	
	7	NH No: 363 Ch.Km.10+670	3.050	3.050	2022	2023	Under O&M	
	8	NH-363 Ch.Km.44.25	0.456	0.456	2022	2023	Under O&M	
	9	NH-363 Ch.Km.50.455	0.456	0.456	2022	2023	Under O&M	
	10	NH-363 Ch.Km.50.835	0.456	0.456	2022	2023	Under O&M	
	11	NH-363 Ch.Km.83.87	0.456	0.456	2022	2023	Under O&M	
2021-22	NIL							-
2020-21	1	103+410 Govardhanagiri, NH-163	2.600	2.600	10-12-2015	01-10-2020	Completed	
	2	140+541 Chinthagattu, NH-163	2.600	2.600	10-12-2015	01-10-2020	Completed	
	3	143+943 Palivelpula, NH-163	2.600	2.600	10-12-2015	01-10-2020	Completed	
2019-20	1	PUP at Inupamula at Km. 116+300	5.330	4.710	08-06-2015	31-07-2019	Completed	
2018-19	NIL							
2017-18								
2016-17								
2015-16								
2015-	1	250+910, Eturunagara m, NH-163	Work executed as a part of Eturunagaram		08.03.2011	15.02.2015	Completed in	NA

	16	2	252+390, Eturunagara m, NH-163	bridge work along with approaches. Main work sanctioned for Rs.339.82 Cr on NH-163, Under LWE Scheme		08.03.2011	15.02 .2015	Completed in	NA
		3	254+216, Eturunagara m, NH-163			08.03.2011	15.02 .2015	Completed in	NA
		4	256+440, Eturunagara m, NH-163			08.03.2011	15.02 .2015	Completed in	NA
		5	260+575, Venkatapur, NH-163			08.03.2011	15.02 .2015	Completed in	NA
		6	263+450, Venkatapur, NH-163			08.03.2011	15.02 .2015	Completed in	NA
		7	264+440, Venkatapur, NH-163			08.03.2011	15.02 .2015	Completed in	NA
			8	Km. 209+400 Kallur Junction,Kurnool in NH-44	6.010	6.010	08-07-2013	15-12-2015	Completed and under Operational
Tripura	2024 - 25	NIL							
	2023 - 24								
	2022 - 23								
	2021 - 22								
	2020 - 21								
	2019 - 20								
	2018 - 19								
	2017 - 18								

20 16 -									
20 15 -									
Uttar Prade sh	20 24 -	1	41+150	Part of Project	Part of Project	2018-19	2024- 2025	Comple ted	-
		2	46+410	Part of Project	Part of Project			Comple ted	-
		3	54+905	Part of Project	Part of Project			Comple ted	-
		4	58+800	Part of Project	Part of Project			Comple ted	-
		1	172+632 (Varanasi- Gorakhpur, NH29 Pkg.IV)	0.96	0.96	07-04-2015	07- 10- 2019	Comple ted	-
		2	174+400 (Varanasi- Gorakhpur, NH29 Pkg.IV)	0.96	0.96	07-04-2015	07- 10- 2019	Comple ted	-
		3	184+625 (Varanasi- Gorakhpur, NH29 Pkg.IV)	0.96	0.96	07-04-2015	07- 10- 2019	Comple ted	-
		4	188+090 (Varanasi- Gorakhpur, NH29 Pkg.IV)	2.25	2.25	07-04-2015	07- 10- 2019	Comple ted	-
		5	189+175 (Varanasi- Gorakhpur, NH29 Pkg.IV)	0.96	0.96	07-04-2015	07- 10- 2019	Comple ted	-
		6	190+880 (Varanasi- Gorakhpur, NH29 Pkg.IV)	0.96	0.96	07-04-2015	07- 10- 2019	Comple ted	-
		7	200+433 (Varanasi- Gorakhpur, NH29 Pkg.IV)	0.96	0.96	07-04-2015	07- 10- 2019	Comple ted	-
		8	208+660 (Varanasi-	0.96	0.96	07-04-2015	07- 10-	Comple ted	-

			Gorakhpur, NH29 Pkg.IV)				2019		
		9	210+435 (Varanasi- Gorakhpur, NH29 Pkg.IV)	0.96	0.96	07-04-2015	07- 10- 2019	Comple ted	
		9	Km 121.89/ Sahadatganj, NH-27	0.45	0.45	25-05-2023	08- 03- 2025	Comple ted on 16.06.2 025	Due to Maha Kumbha Mela 2025 & Kanwad Yatra And Inauguration of Ram temple
		10	Km 122.245/ Sahadatganj, NH-27	0.45	0.45	25-05-2023	08- 03- 2025		
		11	Km 134.3/Ayodhy a, NH-27	0.45	0.45	25-05-2023	08- 03- 2025		
		12	Km 136.837/ Ayodhya Dham Bus Stand, NH- 27	0.45	0.45	25-05-2023	08- 03- 2025		
		13	Km 137.440/ Ayodhya Dham Bus Stand, NH- 27	0.45	0.45	25-05-2023	08- 03- 2025		
	20 23 - 24	1	Km.538.550 of NH-730	2.9	2	26.12.2022	07.02 .2024	Comple ted	NA
		2	Km.3.750/Pra tapgarh Bypass of NH-330	3.85	3.16	13.04.2021	07.09 .2023	Comple ted	NA
		3	Km.10.700/Pr atapgarh Bypass of NH-330						
		4	Km.11.920/Pr atapgarh Bypass of NH-330						
		5	Km.12.740/Pr atapgarh Bypass of NH-330						
		6	87+518 (Varanasi- Gorakhpur, NH29 Pkg.III)	3.47	3.47	07-04-2015	07- 10- 2019	Comple ted	-
		7	98+935 (Varanasi- Gorakhpur, NH29 Pkg.III)	3.47	3.47	07-04-2015	07- 10- 2019	Comple ted	-
		8	110+280 (Varanasi- Gorakhpur, NH29 Pkg.III)	3.47	3.47	07-04-2015	07- 10- 2019	Comple ted	-

	9	110+750 (Varanasi-Gorakhpur, NH29 Pkg.III)	3.47	3.47	07-04-2015	07-10-2019	Completed	-
	10	111+735 (Varanasi-Gorakhpur, NH29 Pkg.III)	3.47	3.47	07-04-2015	07-10-2019	Completed	-
	11	123+270 (Varanasi-Gorakhpur, NH29 Pkg.III)	3.47	3.47	07-04-2015	07-10-2019	Completed	-
	12	126+693 (Varanasi-Gorakhpur, NH29 Pkg.III)	3.47	3.47	07-04-2015	07-10-2019	Completed	-
	13	Chainage-290+560, Name of Place- Hulasnagara NH-24	As per CA	As per CA	2019-20	2023-24	Completed	-
	14	Chainage-290+760, Name of Place- Hulasnagara NH-24	As per CA	As per CA	2019-20	2023-24	Completed	-
	15	Chainage-418+665, Name of Place- Awas vikas sitapur NH-24	As per CA	As per CA	2019-20	2023-24	Completed	-
	16	68+410	Part of Project	Part of Project	2019-20	2024-25	Completed	-
	17	70+700	Part of Project	Part of Project			Completed	-
	18	76+410	Part of Project	Part of Project			Completed	-
	20	65+945	Part of Project	Part of Project			Completed	-
	22	69+480	Part of Project	Part of Project			Completed	-
	23	4+690	Part of Project	Part of Project	2019-20	2022-23	Completed	-
	1	Km.5.961/Am ethi Bypass	3.26	3.26	27.02.2019	11.03.2021	Completed	NA
	2	Km.1/Raebar eli Ring Road	1.8	1.8	19.12.2019	31.03.2022	Completed	NA
	3	VRR,Ph- 2,Pkg-1, Ch. 0.000 to 16.400) (PUP- 5)	15.63	15.63	12-03-2022	16-08-2022	Completed	

		4	NH-07,(Pkg-1),Ch.15+100 to 49+100 (PUP-8)	24.8	24.8	03-05-2022	29-09-2022	Completed	
		5	NH-07,(Pkg-2),Ch.49+100 to 96+800 (PUP-13)	40.3	40.3	09-06-2021	05-10-2021	Completed	
		6	NH-07,(Pkg-3),Ch.96+800 to 140+200 (PUP-6)	19.2	19.2	29-07-2021	20-12-2021	Completed	
		7	533+236 Chakeri-Allahabad Section of NH-19	0.7	0.7	Jan-23	Aug-24	Completed	NA
		8	73+100	Part of BOT Project	-	-	22.11.2021	Completed	-
		9	75+900		-	-	22.11.2021	Completed	-
		10	78+850		-	-	22.11.2021	Completed	-
		11	96+308		-	-	22.11.2021	Completed	-
		12	107+320		-	-	22.11.2021	Completed	-
	20 20 - 21	1	1+225 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07-06-2019	Completed	-
		2	1+550 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07-06-2019	Completed	-
		3	3+070 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07-06-2019	Completed	-
		4	4+250 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07-06-2019	Completed	-
		5	4+762 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07-06-2019	Completed	-
		6	5+150 (Gorakhpur Bypass, 17.420Km.	0.86	0.86	29-06-2016	07-06-2019	Completed	-

		New NH-24)						
	7	6+135 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	8	7+760 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	9	8+065 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	10	8+928 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	11	9+107 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	12	9+328 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	13	9+700 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	14	10+160 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	15	10+380 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	16	11+300 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	17	11+550 (Gorakhpur Bypass, 17.420Km.	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-

20 19 - 20		New NH-24)						
	18	11+980 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	19	12+735 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	20	13+567 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	21	14+935 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	22	15+200 (Gorakhpur Bypass, 17.420Km. New NH-24)	0.86	0.86	29-06-2016	07- 06- 2019	Comple ted	-
	23	756+070, 757+770, 761+720, 767+903, 779+445, 729+655	12	12	29-03-2017	02- 11- 2020	comple ted	-
	1	717+749, 721+225, 728+845, 736+680, 749+425, 752+643	12	12	29-03-2017	02- 11- 2020	comple ted	-
	2	NH-29, (Ch. 12.010 to 84.160)(PUP- 2)	6.1	6.1	28-09-2019	20- 10- 2021	Comple ted	
	3	Chainage- 21.050 at Akbarpur Bypass on NH-128		2.94	17-12-2019		Comple ted	
	4	Chainage- 46.350 at Semri Bypass on NH-128						
	5	80+150/79+6 30 (Package - 3B) VUP	Part of Project	Part of Project			Comple ted	

		6	80+800/81+320 (Package - 3B) VUP	Part of Project	Part of Project			Completed	
	2018 - 19	1	Ch.96+520 of NH-731	Part of Project	Part of Project			Completed	
		2	Ch.107+590 of NH-731	Part of Project	Part of Project			Completed	
		3	Ch.109+170 of NH-731	Part of Project	Part of Project			Completed	
		4	Ch.129+550 of NH-731	Part of Project	Part of Project			Completed	
		5	Ch.132+190 of NH-731	Part of Project	Part of Project			Completed	
		6	Ch.135+810 of NH-731	Part of Project	Part of Project			Completed	
		7	18+522 - (NH-30)	2.1	2.1	2016	05-07-2018	completed	PROJECT WAS HANDED OVER BY MORTH
		8	NH-56-I,(Ch. 134.700 to 209.230) (PUP-1)	1.2	1.2	2018	2022	Completed	
		9	NH-56-II (Ch. 29.230 to 272.590) (PUP-1)	1.2	1.2	2018	2022	Completed	
		10	NH-233-II (180.420 to 240.340)(PUP-2)	2.4	2.4	2018	2022	Completed	
		11	NH-233-III (Ch. 240.340 to 299.350)(PUP-1)	1.2	1.2	2018	2022	Completed	
		12	Chainage-213.285 at Fatehpur Bypass on NH-335		0.24	11-01-2019		Completed	
		13	Chainage-214.850 at Fatehpur Bypass on NH-335						
		14	Chainage-220.935 at Fatehpur Bypass on NH-335						
	2017 - 18	1	VRR, Ph-2 Pkg-2 (Ch. 30+600 to 57.320) (PUP-3)	6.8	6.8	2018	2025	Completed	Due to short of fund from contractor and land aquisition

	2016-17	1	Chainage-274+163, Name of Place- Fareedpur NH-24	As per CA	As per CA	2011-12	2016-17	Completed	-
		2	Chainage-370+085, Name of Place- Maigalganj NH-24	As per CA	As per CA	2011-12	2016-17	Completed	-
	2015-16	1	VRR (Ph-1, Pkg-1),(Ch. 263.000 to 271.900 & 0.000 to 15.250 (End Point at NH-29) & 10.700 to 12.000) (PUP-9)	28.4	28.4	2015	2018	Completed	
Uttarkhand	2024-25	1	Chamari Kheda (Design Ch. 19+933) (Exisiting Ch. 31+407 of NH-73)	5.63	5.63	14-08-2024 (COS)	03-11-2024	Completed	
		2	Auranzebpur (Design Ch. 33+960) (Exisiting Ch. 9+980 of NH-72A)	0.17	0.17	14-08-2024 (COS)	03-11-2024	Completed	
		3	Km.538.550 of NH-730	2.9	2	26.12.2022	07.02.2024	Completed	NA
		4	Sunderpur (Design Ch. 38+640) (Exisiting Ch. 14+660 of NH-72A)	1.14	1.14	14-08-2024 (COS)	03-11-2024	Completed	
	2023-24	1	Km.3.750/Pra tapgarh Bypass of NH-330	3.85	3.16	13.04.2021	07.09.2023	Completed	NA
		2	Km.10.700/Pr atapgarh Bypass of NH-330						
		3	Km.11.920/Pr atapgarh Bypass of NH-330						

	4	Km.12.740/Pratapgarh Bypass of NH-330						
20 22 - 23	1	Gadarpur Bypass (Ch. 192+470)	2.16	2.16	17-08-2012	05-09-2016	Completed	
	2	Gadarpur Bypass (Ch. 193+370)	2.16	2.16	17-08-2012	05-09-2016	Completed	
	3	Gadarpur Bypass (Ch. 195+270)	2.16	2.16	17-08-2012	05-09-2016	Completed	
	4	Gadarpur Bypass (Ch. 197+320)	2.16	2.16	17-08-2012	05-09-2016	Completed	
20 21 - 22	1	Km.1/Raebarli Ring Road	1.8	1.8	19.12.2019	31.03.2022	Completed	NA
20 20 - 21	1	40+294 NH-74 (Mandawali Bypass)	0.603	0.597	24-01-2018	22-07-2020	Completed	
	2	66+423 NH-74 (Daultabad Bypass)	0.603	0.597	24-01-2018	22-07-2020	Completed	
	3	48+007 NH-74 (Najibabad Bypass/NH-74)	0.603	0.597	24-01-2018	22-07-2020	Completed	
	4	73+503, NH-74 (Vill. Hargaon Chandan)	0.432	0.432	28-10-2017	25-04-2020	Completed	
	5	93+305, NH-74 (Vill. Suhagpur)	0.432	0.432	28-10-2017	25-04-2020	Completed	
	6	93+644, NH-74 (Vill. Suhagpur)	0.432	0.432	28-10-2017	25-04-2020	Completed	
	7	93+994, NH-74 (near Dhampur bypass exit Junction)	0.432	0.432	28-10-2017	25-04-2020	Completed	
	8	116+421, NH-74 (Near Afzalgarh)	0.432	0.432	28-10-2017	25-04-2020	Completed	

		9	120+063, NH-74 (Vill. Bhawanipur)	0.432	0.432	28-10-2017	25-04-2020	Completed	
		10	133+924, NH-74 (Jaspur Bypass)	0.432	0.432	28-10-2017	25-04-2020	Completed	
		11	142+389, NH-74 (Jaspur Bypass)	0.432	0.432	28-10-2017	25-04-2020	Completed	
		12	166+094, NH-74 (Vill. Sultanpur Patti)	0.432	0.432	28-10-2017	25-04-2020	Completed	
	2019-20	1	Bhagwanpur (Ch. 17+560 of NH-73)	0.15	0.15	17-06-2016	27-02-2020	Completed	
		2	45+744 NH-74 (Najibabad Bypass)	0.603	0.597	24-01-2018	22-07-2020	99.05% Completed	
		3	46+679 NH-74(Najibabad Bypass)	0.603	0.597	24-01-2018	22-07-2020	99.05% Completed	
	2018-19	1	43+733 NH-74 (Najibabad Bypass)	0.603	0.597	24-01-2018	22-07-2020	99.05% Completed	
		2	68+666 NH-74 (Kotwali Bypass)	0.603	0.597	24-01-2018	22-07-2020	99.05% Completed	
	2017-18	NIL							
	2016-17								
	2015-16								
	2014-15								
West Bengal	2024-25	1	Ch.: 54.965 of NH-131A	Included in the corridor of EPC project having Total project cost 42.48	Included in the corridor of EPC project having Total project cost 42.48	Dated,21.06.2022, Under Balance work for construction of Fulahar Bridge approach Job No. 131A/WB/2022-23/494	15.08.2024	Completed	N.A

		2	CH- 569.999 of old NH-31 Matigara over NH-10 under project job no- (010/WB/2021-22/490)	Included in the corridor of EPC project having Total project Cost 1059.20 Cr.	Include d in the corridor of EPC project having Total project Cost 1059.20 Cr.	26.11.24	19.09 .2025	Under Constr uction	Approved in COS
		3	Ch. 405.130 Raiganj Bypass	Part of EPC project (Raiganj Dalkhola)		05-12-2018	02-09-2021	Comple ted	Due to land issues
		4	Km. 561+300, Renaissance township gate, NH-19	0.42	-	19-06-2025	-	Comple ted	
	20 23 - 24	1	Ch. 193.023 Berhampore Bypass	Part of DBFOT project (Berhampore Farakka)		08-02-2010	31-07-2013	Comple ted	Due to land issues
		2	Ch. 195.904 Berhampore Bypass					Comple ted	Due to land issues
		3	Ch. 197.210 Berhampore Bypass					Comple ted	Due to land issues
		4	Ch. 198.684 Berhampore Bypass					Comple ted	Due to land issues
		5	Ch. 199.543 Berhampore Bypass					Comple ted	Due to land issues
		6	Km. 549+030, Ura Choti, NH-19	0.46	0.42	21-06-2024	-	Comple ted	
		7	Km. 560+060, Fagupur, NH-19	0.60	0.58		-	Comple ted	
		8	Km. 558+980, Fagupur, NH-19	0.45	0.45		-	Comple ted	
	20 22 - 23	1	Ch. 449.320 Dalkhola Bypass	Part of EPC project (Dalkhola Bypass)		08-08-2017	13-04-2019	Comple ted	Delay in clearance from Railway and COVID-19.
		2	Ch. 450.660 Dalkhola Bypass					Comple ted	Delay in clearance from Railway and COVID-19.

20 21 - 22	1	Ch. 203.134 Fatepur	Part of DBFOT project (Berhampore Farakka)		08-02-2010	31- 07- 2013	Comple ted	Due to land issues
	2	36+496 of NH-31D (Chatguzrima ri)	Funds utilized for the construction of passenger underpasses are part of EPC contract.		01-06- 2015(LOA)	Comp leted	Comple ted	Due to LA issues
	3	40+111 of NH-31D (Talma)			01-06- 2015(LOA)	Comp leted	Comple ted	Due to LA issues
	4	50+500 of NH- 31D (Mohit Nagar)			01-06- 2015(LOA)	Comp leted	Comple ted	Due to LA issues
	5	51+847 of NH-31D (Assam More)			01-06- 2015(LOA)	Comp leted	Comple ted	Due to LA issues
	6	60+592 of NH-31D (Domohani)			01-06- 2015(LOA)	Comp leted	Comple ted	Due to LA issues
	7	69+350 of NH-31D (Mainaguri)			01-06- 2015(LOA)	Comp leted	Comple ted	Due to LA issues
	8	75+746 of NH-31D (Churabhand ar)			01-06- 2015(LOA)	Comp leted	Comple ted	Due to LA issues
	9	Km 91.960 of NH-512	Included in the corridor of EPC project having Tot al project Cost 218.70 cr.	Include d in the corridor of EPC project having Tot al project Cost 218.70 cr.	Dated: 12.02.2018, under Job No. 512-WB- 2017-18/422	17.04 .2021	Comple ted	N.A
20 20 - 21	1	1+550 of Islampur Bypass (NH- 31) - (Sealtore)	Funds utilized for the construction of passenger underpasses are part of EPC contract.		23-10-2015 (LOA)	Comp leted	Comple ted	Due to LA issues
	2	2+850 of Islampur Bypass (NH- 31) - (Adabasi Para)			23-10-2015 (LOA)	Comp leted	Comple ted	Due to LA issues
	3	8+940 of Islampur Bypass (NH- 31)- (Ilubari)			23-10-2015 (LOA)	Comp leted	Comple ted	Due to LA issues

2019 - 20	1	21+255 KM.of NH-81	Included in the corridor of EPC project having Total project cost 426.18	Include d in the corridor of EPC project having Total project cost 426.18	Date- 12.02.2018, Under Job no. 081-WB-2017-18/421	03.09 .2020	Comple ted	Delay due to land acquisition
	2	28+454KM.of NH-81	Included in the corridor of EPC project having Total project cost 426.18	Include d in the corridor of EPC project having Total project cost 426.18				
	3	0.915 km of NH 317A	Included in the corridor of EPC project having Total project cost.. - Rs. 937.76Crore	Include d in the corridor of EPC project having Total project cost.. - Rs. 937.76 Crore	Dated26.08. 2014 under Job No. AH-48-WB-2014-15-380	22.11 .2017	Comple ted	NA
	4	2.30 km of NH 317A						
	5	2.77 km of NH 317A						
	6	3.251 km of NH 317A						
	7	17.159 km of NH 317A						
	8	Lodhasuli, 165+816, NH-49 (Old NH-6)	The said structure was constructed on NH-49 (old NH-6) Kharagpur Chichra Section in EPC Mode and completed on 29.11.2022. The TPC was Rs 613.08 Cr and the cost of structure was included in the TPC.		06-11-2015	11-09-2019	Comple ted	
	9	159+017 Balibhasa, NH-49 (Old NH-6)			06-11-2015	11-09-2019	Comple ted	
2018 - 19	1	47+860 KM.of NH-81	Included in the corridor of EPC project having Total project cost 291.20	Include d in the corridor of EPC project having Total project cost 291.20	Date- 04.03.2016, Under Job no. 081-WB-2015-16/400	01.11 .2018	Comple ted	NA

	2	48+355 KM.of NH-81	Included in the corridor of EPC project having Total project cost 291.20	Include d in the corridor of EPC project having Total project cost 291.20				
	3	52+940KM.of NH-81	Included in the corridor of EPC project having Total project cost 291.20	Include d in the corridor of EPC project having Total project cost 291.20				
	4	58+050KM.of NH-81	Included in the corridor of EPC project having Total project cost 291.20	Include d in the corridor of EPC project having Total project cost 291.20				
	5	Chichira,183 +705, NH-49 (Old NH-6)	The said structure was constructed on NH-49 (old NH-6) Kharagpur Chichra Section in EPC Mode and completed on 29.11.2022. The TPC was Rs 613.08 Cr and the cost of structure was included in the TPC.	06-11-2015	11- 09- 2019	Comple ted		
	6	Netura, 177+240 NH- 49 (Old NH-6)		06-11-2015	11- 09- 2019	Comple ted		
	20 17 - 18	NIL						
20 16 - 17	1	398+495 (NH-19 Old NH-02)	This is a BOT(toll) project ,so all expenditure done by concessionaire.	01-04-2014	26- 09- 2016	Comple ted	NA	
	2	399+230 (NH-19 Old NH-02)		01-04-2014	26- 09- 2016	Comple ted		
	3	417+960 (NH-19 Old NH-02)		01-04-2014	26- 09- 2016	Comple ted		
	4	476+430 (NH-19 Old NH-02)		01-04-2014	26- 09- 2016	Comple ted		

		5	504+600 (NH-19 Old NH-02)			01-04-2014	26-09-2016	Comple ted	
		6	510+700 (NH-19 Old NH-02)			01-04-2014	26-09-2016	Comple ted	
		7	512+930 (NH-19 Old NH-02)			01-04-2014	26-09-2016	Comple ted	
		8	514+990 (NH-19 Old NH-02)			01-04-2014	26-09-2016	Comple ted	
		9	516+442 (NH-19 Old NH-02)			01-04-2014	26-09-2016	Comple ted	
		10	Madhyamgra m Chowmatha Ch.20.80 km of NH-12			4.47 (MP LAD & State Fund)	4.47 (MP LAD & State Fund)	11.05.2016 Govt. of W.B.	
	2015 - 16	1	407+400 (NH-19 Old NH-02)	This is a BOT(toll) project ,so all expenditure done by concessionaire.		01-04-2014	26-09-2016	Comple ted	NA
		2	409+090 (NH-19 Old NH-02)			01-04-2014	26-09-2016	Comple ted	
		3	424+400 (NH-19 Old NH-02)			01-04-2014	26-09-2016	Comple ted	
		4	66.754 Km of NH-16 (Location: Nabason)	The construction of structure was under the scope of BOT Concessionaire		25-02-2011	27-09-2014	Comple ted	Due to land issues

Details of passenger over passes

States	Year	S. N O.	Location of FOB approved/sanctioned (Chainage/Name of place, NH No.)	Cost (Rs. In Crore)	Expenditure (Rs. In Crore)	Date of sanction/approval	Schedule date of completion	Current Status	Reason for delay(If any)
Andhra Pradesh	2024-25	NIL							

h									
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Arunachal Pradesh	2024-25								
	2023-24	NIL							
	2022-23	1	km 33.880 on NH-415	25.74	25.74	30-11-2016	03-03-2022	completed	NA
	2021-22								
	2020-								

	21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Assam	2024-25								
	2023-24	NIL							
	2022-23								
	2021-22	1	Km 843.205 of NH17 (New)/NH-31 (Old) Golakganj	42.49	19.41	31-03-2022	15-05-2024	Ongoing	completion of the ROB is delayed due to shifting of LC Gate, COS and Rainfall.
	2020-21								
	2019-20	NIL							
	2018-19								
	2017-								

	18							
	2016-17							
	2015-16							
	2024-25	NIL						
	2023-24	1	NH-322 Chainage-70 Place- Muktapur	99.23		08.03.2024	-	Financial bid evaluation under process
	2022-23							
	2021-22							
	2020-21							
	2019-20							
	2018-19							
	2017-18							
	2016-17							
	2015-16							
	2024-25	NIL						
Bihar	2024-25	NIL						
Chhatt	2024-25	NIL						

isgarh	25	
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Goa	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-	

	21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Gujrat	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-	

Delhi / UP / Haryana	17								
	2015-16								
	2024-25	NiL							
	2023-24		NH-709B Shamli to Saharanpur section of NH-709B, Pkg-II						
			Shamli:-	Part of CA	Part of CA	26-09- 2021	23-03- 2025	Com plete d	
		1	64+010						
			Saharanpur:-						
		2	95+900						
	2022-23	NIL							
	2021-22		NH-709A 709A (Meerut- Karnal)						
			Shamli	Part of CA	Part of CA	03-01- 2023	03-11- 2023	Com plete d	
		1	63+067						
	2020-21	NIL							
	2019-20								
	2018-19								
	2017-18		EPE EPE (NE-2)						
		1	014+858	Scop e of Conc essio n Agre emen t	-	14-09- 2015	26-05- 2018	Com plete d and unde r ToT stage	
		2	015+372						
		3	015+827						
		4	044+510						
		5	052+182						
		6	072+742						
		7	081+311						
		8	083+030						
		9	083+768						
		10	091+975						
		11	108+103						
		12	108+661						

		13	109+175						
		14	126+230						
		15	134+934						
		16	019+126						
		17	044+949						
		18	044+949						
		19	044+949						
		20	051+683						
		21	051+683						
		22	051+683						
		23	064+797						
		24	080+127						
		25	133+742						
	2016-17	NIL							
	2015-16								
Himachal Pradesh	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-								

	19	
	2017-18	
	2016-17	
	2015-16	
Jharkh and	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Karnat	2024-	NIL

aka	25	
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Kerala	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-	

	21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Madhya Pradesh	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-	

	17	
	2015-16	
Maharashtra	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Manipur	2024-25	NIL
	2023-24	
	2022-	

	23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Meghalay	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-	

	19	
	2017-18	
	2016-17	
	2015-16	
Mizoram	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Nagala	2024-	NIL

nd	25								
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Orissa	2024-25	1	at Km. 2.300 (Near Gandhi Chhak) and Km. 4.720 (Dhumabati) on Cuttack-Angul section of NH-42 (New NH-55)	30.47	26.4	02-11-2023	04-06-2024	99% work completed	Rain, delay in utility shifting, public agitation
		2	LVUP at Baisingha of NH-53 in Kamakhya-Duburi section of NH-53	9.99	9.55	22-02-2023	06-04-2024	Completed	
	2023-24	1	at Km. 2.300 (Near Gandhi	30.47	12.97	02-11-2023	04-06-2024	99% work	Rain, delay in utility shifting,

			Chhak) and Km. 4.720 (Dhumabati) on Cuttack- Angul section of NH-42 (New NH-55)					comp leted	public agitation
	2022- 23	NIL							
	2021- 22								
	2020- 21								
	2019- 20								
	2018- 19								
	2017- 18								
	2016- 17								
	2015- 16								
Punjab	2024- 25	NIL							
	2023- 24								
	2022- 23								
	2021- 22								
	2020- 21								
	2019- 20								
	2018- 19								
	2017- 18								

	2016-17								
	2015-16	1	Level crossing no. C-221 at km 104.950 to 105.890 on NH-254	47.39	47.39	03.03.2016	25.03.2018	Completed	NA
Rajasthan	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Sikkim	2024-25	NIL							
	2023-								

	24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Tamil Nadu	2024-25	1	Km. 33+550 Uddanapalli; NH-332A	3.76	2.41	01-08-2024	31-08-2025	Work in progress	
		2	Km. 35+458 Lallikal; NH-332A	3.17	2.75	01-08-2024	31-08-2025	Completed	
	2022-23	1	Km 4+549 / Pooncherry / NH-332A	18.44	5.77	12-05-2022	31-03-2026	In-Progress	-
	2022-23	NIL							
	2021-22								
	2020-21	1	Km 161+912/(Basavapalle) / NE-7	Form part of BCE Project	-	14-10-2020	28-08-2024	Completed	
		2	Km 162+746/(Pasumanda) / NE-7			14-10-2020	28-08-2024	Completed	

		3	Km 163+354/(Pasumanda) / NE-7			14-10-2020	28-08-2024	Completed	
		4	Km 177+556/(Melapadi) / NE-7			14-10-2020	28-08-2024	Completed	
		5	Km 206+673/Mahendravadi / NE-7			23-11-2020	31-03-2025	Work in progress	Financial Constraints of Concessionaire
	2019-20	NIL							
	2018-19								
	2017-18	1	Km 22+702/Cholavaram / NH-16	Form part of 6-laning work	-	07-09-2017	27-03-2020	Work in progress	Land acquisition issues.
		2	Km 35+700 / Nallur / NH-16			07-09-2017	27-03-2020	Completed	
	2016-17	NIL							
	2015-16								
Telangana	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-								

	18	
	2016-17	
	2015-16	
Tripura	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Uttar Pradesh	2024-25	NIL
	2023-	

	24							
	2022-23							
	2021-22							
	2020-21	1	16+220 (Gorakhpur Bypass, 17.420Km. New NH-24)	9.39	9.39	29-06-2016	07-06-2019	Completed PCC issued on 21.08.2020
		2	Km.298.898 of NH-76E	0.37	0.3	13.10.2016	06.03.2021	Completed NA
	2019-20	NIL						
	2018-19							
	2017-18							
	2016-17							
	2015-16							
Uttarakhand	2024-25	NIL						
	2023-24							
	2022-23							
	2021-22							
	2020-							

	21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
West Bengal	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-	

	17	
	2015-16	

Details of foot over bridges

States	Year	S. N O.	Location of FOB approved/sanctioned (Chainage/Name of place, NH No.)	Cost (Rs. In Crore)	Expenditure (Rs. In Crore)	Date of sanction/approval	Schedule date of completion	Current Status	Reason for delay(If any)
Andhra Pradesh	2024-25		NIL						
	2023-24	1	Foot Over Bridge at Km 706.800 at rampuram in Anadapuram - Pendurthi - Anakapalli Section of NH-16	2.02	2.02	05-04-2023	27-08-2023	Completed	
	2022-23	1	FoB at Km. 345+970 at Nannur Village of Kadapa - Kurnool section of NH-40 was approved under Chnage of Scope	1.13	1.13	14-03-2023	14-09-2023	Completed	
	2021-22		NIL						
	2020-21	1	34+300 / Gadanki Village / Chittoor - Mallavaram section of NH-140	1.48	1.48	22-09-2020	21-01-2021	Completed	
		2	53+600 / Ithepalli Village / Chittoor - Mallavaram section of NH-140	1.48	1.48	22-09-2020	21-01-2021	Completed	
	2019-20	1	Foot Over Bridge at Km 597+100 as COS of 6-Laning of Narasannapeta to Ranasthalam Section of NH-16	1.62	0.58	11-09-2019	02-07-2021	Completed	

		2	FOB at Km. 897+420 at Rajanagaram village of Annavaram to Divancheruvu Section of NH-16	4.32	4.32	11-09-2019	02-05-2022	Completed	
	2018-19	NIL							
	2017-18								
	2016-17	1	Foot Over Bridge at Km 0.300 of 4L of Vijayawada to Machilipatnam section of NH-65	1.2	1.2	24-11-2016	12-06-2019	Completed	
		2	Foot Over Bridge at Km 3.900 of 4L of Vijayawada to Machilipatnam section of NH-65	1.1	1.1	24-11-2016	12-06-2019	Completed	
		3	Foot Over Bridge at Km 7.600 of 4L of Vijayawada to Machilipatnam section of NH-65	1.2	1.2	24-11-2016	12-06-2019	Completed	
		4	Foot Over Bridge at Km 11.200 of 4L of Vijayawada to Machilipatnam section of NH-65	1.1	1.1	24-11-2016	12-06-2019	Completed	
	2015-16	NIL							
Arunachal Pradesh	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-								

	20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Assam	2024-25	1	10+830, Palerbond Grant, NH-37	957.95 Part of Silchar-Jiribam-Pkg-1	80.33	24-01-2024	15-01-2028	Ongoing	NA
		2	19+120, Digrliriang Punji, NH-37						
		3	21+000, Dhanehari, NH-37						
		4	23+300, Cherenga Punji, NH-37						
		5	27+910, Makhan Nagar, NH-37	1186.2 Part of Silchar-Jiribam-Pkg-1	0	27-03-2025	-	Awarded not Appointed	NA
		6	37+500, Uchathol, NH-37						
	2023-24	7	8+088 / Hatipota / NH-17	1081.15 Part of Bilghy Pkg-01	56.28	07-02-2024	04-08-2027	Ongoing	NA
		8	12+826 / Dhirghat / NH-17						
		9	15+352 / Areajhar / NH-17						
		10	17+303 / Mowatari / NH-17						
		11	22+000 / Chapar Mowatari / NH-17	1338.61 Part of Bil-	134.49	30-11-2023	03-06-2027	Ongoing	NA
		12	42+683 / Khakarpur Bazar / NH-17						

		1 3	47+784 / Tulungia / NH-17	Ghy Pkg-02					
2022-23		1 4	147+340 / Chukunia Para / NH-17	1000.28 Part of Bil-Ghy Pkg-09	326.82	07-03-2023	11-06-2026	Ongoing	NA
		1 5	149+330 / Singra / NH-17						
		1 6	161+500 / Bamunigaon / NH-17						
		1 7	174+250 / Chhaygaon / NH-17	1264.90 Part of Bil-Ghy Pkg-10	425.17	31-03-2023	18-06-2026	Ongoing	NA
		1 8	174+925 / Chhaygaon / NH-17						
		1 9	178+450 / Bhathipara / NH-17						
		2 0	179+882 / Kukurmara / NH-17						
		2 1	181+100 / Kukurmara / NH-17						
		2 2	117+330 / Amjonga / NH-17	1457.59 Part of Bil-Ghy Pkg-08	564.41	07-03-2023	26-12-2026	Ongoing	NA
		2 3	122+753 / Darangiri / NH-17						
		2 4	123+667 / Deen Dayal Upadhyaya College / NH-17						
		2 5	127+190 / Rangjuli / NH-17						
		2 6	131+594 / Dhanubhanga / NH-17						
		2 7	4+445 / Near Don Bosco School / NH-217	88.56 Part of 2-L Dudh noi Dain adubi	38.24	24-03-2023	25-09-2025	Ongoing	NA

		28	38+685 / Sutargaon / NH-29	516.8 8 Part of Dabo ka- Laho rija n Pkg-1	252.6	05-01-2023	29-11-2025	Ongoing	NA
	2021-22	NIL							
	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Bihar	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18	1	Ch. 160+100 / Bhaptiyahi , NH-27	0.73	0.73	24-11-2017	30-04-2018	Completed	
		2	Ch. 169+950 / Simrahi , NH-27	0.73	0.73	24-11-	30-04-2018	Completed	

						2017			
		3	Ch. 192+300 / Bhimpur , NH-27	0.73	0.73	24-11-2017	30-04-2018	Completed	
	2016-17	1	106.35, NH-27	0.732749	0.732	24-11-2017	30-04-2018	Completed	-
		2	107.5, NH-27	0.732749	0.732	24-11-2017		Completed	-
		3	109.3, NH-27	0.732749	0.732	24-11-2017		Completed	-
		4	152.35, NH-27	0.732749	0.732	24-11-2017		Completed	-
	2015-16	NIL							
Chhattisgarh	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19	1	Pharasgaon at Km. 194.200 on NH-30 (43) (Bedma to Dahikonga Section) Dhamtari-Jagdulpur Road	1.32	1.32	28-10-2014	22-03-2017	Completed	NA

		2	Kondagaon at Km. 228.275 on NH-30 (43) (Bedma to Dahikonga Section) Dhamtari-Jagdarpur Road	1.32	1.32	28-10-2014	22-03-2017	Completed	NA
		3	Bastar at Km 277.600 on NH-30 (43) (Dahikonga to Jagdarpur Section) Dhamtari-Jagdarpur Road	1	0.84	05-11-2014	23-03-2017	Completed	NA
	2017-18	4	Purur at Km. 85.382 on NH-30 (43) (Dhamtari to Kanker Section) Dhamtari-Jagdarpur Road	0.81	0.81	14-01-2015	22-09-2016	Completed	NA
		5	Charma at Km. 109.770 on NH-30 (43) (Dhamtari to Kanker Section) Dhamtari-Jagdarpur Road	0.81	0.81	14-01-2015	22-09-2016	Completed	NA
	2016-17	NIL							
	2015-16								
Goa	2024-25	NIL							
	2023-24	1	Km.524.330 (Holy Shrine, Bambolim)	6.70	0	14-03-2024	-	Work terminated and re-tender under process	
	2022-23	NIL							
	2021-22								

	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Gujarat	2024-25	1	524+147 on NH-48	2.8	2.8	06-08-2024	06-06-2025	Under Construction	Heavy rainfall
		2	115+400 on NH-48	No separate amount sanctioned, included in the project cost		01-04-2024	31-03-2029	Under Construction	
	2023-24	1	Ch. 307+700, 336+550, 344+100, 345+200, 348+400, 360+400, 375+660 on NH-48	70.8	6.38	18-08-2023	08-03-2025	Under Construction	Due to Utility issues
	2022-23	NIL							
	2021-22								
	2020-21								
	2019-20	1	222+510 on NH-48	1.35	1.35	11-06-2019	16-03-2021	Completed	
	2018-19	NIL							

	2017-18	1	144+180 of NH-27	No separate amount sanctioned, included in the project cost. FOB has been constructed under scope of work of 7 black spot project of Jetpur-Gondal-Rajkot section of NH-27.		18-08-2016	11-12-2018	Completed	
		2	183+670 of NH-27	No separate amount sanctioned, included in the project cost. FOB		17-09-2005	17-03-2008	Completed	

				has been constructed under scope of work of Concessionaire of Jetpur-Gondal-Rajkot section of NH-27.					
	2016-17	NIL							
	2015-16								
Delhi / UP / Haryana	2024-25	1	6+400 Bhartal Chowk (NH-248BB) 4 nos	12.43	4.87	03-10-2024	15-08-2025	Completed	
	2023-24	1	CH. 19+880 Dwarka Expressway PKG-IV, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12-02-2024	Completed	
		2	CH. 22+175 Dwarka Expressway PKG-IV, / NH248 BB	Part of EPC	Part of EPC	Contract Agreement Date: 23rd October 2018	12-02-2024	Completed	
	2022-23	1	DME-III 35+200	1.0	1.0	13-09-2022	07-05-2024	completed	Electric utility shifting
	2021-22	1	DME-III 31+150	0.7	0.7	20-09-	16-03-2022	completed	

					2021			
	2	DME-III 46+950	1.01	1.01	20-09-2021	06-03-2025	completed	Electric utility shifting
2020-21	1	12+435 DME-II	A per scope of Concession Aggreement	A per scope of Concession Aggreement	17-04-2017	30-05-2020	Completed	-
	2	14+150 DME-II						
	3	21+900 DME-II						
	4	23+900 DME-II						
	5	27+355 DME-II						
2019-20	1	DME-III 30+250	1.0	1.0	29-11-2019	15-03-2022	completed	Due to covid
	2	DME-III 39+100	0.79	0.79	29-11-2019	15-03-2022	completed	Due to covid
2018-19	1	DME-III 38+400	Scope of the Concession Agreement		19-12-2016	13-09-2019	completed	
	2	DME-III 40+100	Scope of the Concession Agreement		19-12-2016	13-09-2019	completed	
	3	Langde ki Chowki (199+485) NH-19	11.51	11.51	23-04-2018	Completion Certificate issued w.e.f. 31.12.2020		
	4	Abu Lala ki Dargah (198.045) NH-19						
	5	Guru Ka Taal Gurudwara (193.645) NH-19						
	6	Kalash Mandir (190.930) NH-19						
	7	Shastri Puram (188+490) NH-19						
	8	Sur Kuti (181+680) NH-19						
	9	Kosi Kalan (102.980) NH-19	28.78	28.78	23-04-2018	Completion Certificate issued w.e.f. 31.12.2020		
	10	Ajijpur Village (105.590) NH-19						

		11	Jait Village (131.970) NH-19						
		12	Chatikara (134.350) NH-19						
		13	Approach to Nayavati Hospital (139.020) NH-19						
		14	Sarai Azmabadopp Romex International School (140.165) NH-19						
		15	Radhapuram Chauraha (142.000) NH-19						
		16	Sonkh Chauraha (143.800) NH-19						
		17	ARTO Chauraha (148.520) NH-19						
		18	Nawada Village (150.140) NH-19						
		19	Ranchi Bangar (152.560) NH-19						
		20	Barari Village 160.040 NH-19						
		21	Mahuvan Titaha (164.240) NH-19						
		22	Hindustan/Sachde va College Educational Area (171.900) NH-19						
	2017-18	1	DME-I 3+050	Scope of the Concession Agreement		27-11-2016	26-06-2018	Completed and under O&M Stage	
		2	DME-I 3+500						
		3	DME-I 6+400						
		4	DME-I 7+500						
		5	Crown interior Mall (20+880), NH-19	11.77	11.77	24-01-2018	Completion Certificate issued w.e.f. 15.01.2020		
		6	Link road- sector- 29 (24+680), NH- 19						
		7	Old Faridabad (27+350),						
		8	Magpie Resort (28+300)NH-19						
		9	Hanuman Temple (30+500), NH-19						

		10	Ballabgarh Grain Market (35+700) NH-19						
		11	Between Elson and JCB factory (37+600) NH-19						
	2016-17	NIL							
	2015-16								
Himachal Pradesh	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22	1	Construction of Foot Over Bridge at Ispur on Km 7/300 on NH-503A under Annual Plan 2021-22 in the State of Himachal Pradesh	1.32	1.25	17-12-2021	11-02-2023	Completed	NA
	2020-21	NIL							
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Jharkhand	2024-25	1	Ch 47+900/ Gangwara,NH 133	0.68	0.68	15-12-	07-05-2025	Completed	

					2022			
	2	229+400/ Latdag/ NH-39	1.65	0.152	22-07-2024	15-09-2025	Nearing Comple tion	
2023-24	3	NH 43 (Old NH 23) Ch. 28+270, Village- Chahgura	1.26	1.1	08-12-2023	31-03-2024	Comple ted	
2022-23	NIL							
2021-22	5	Ch. 217.250NH-33 (Old NH-80) Mirza Chauki to Farakka pkg-1	0.357	0	10-03-2018	03-07-2023	Under Constru ction	Project delayed due to delay in supply of pond ash , delay in revalidation of GAD by Railways, COVID 19 and delay in handing over hindrance free land and low mobilization of resources of concessionaire .
	6	Ch. 231.340 NH-33 (Old NH-80) Mirza Chauki to Farakka pkg-1	0.357	0	10-03-2018	03-07-2023	Under Constru ction	
	7	Ch. 252.900 NH-33 (Old NH-80) Mirza Chauki to Farakka pkg-1	0.357	0	10-03-2018	03-07-2023	Under Constru ction	
2020-21	8	337+345, NH-2 (Gorhar- Khairatunda)	1.27	1.27	05-03-2018	18-07-2021	comple ted	
	9	340+278, NH-2 (Gorhar- Khairatunda)	1.27	1.27	05-03-2018	18-07-2021	comple ted	
	10	350+630, NH-2 (Gorhar- Khairatunda)	1.27	1.27	05-03-2018	18-07-2021	comple ted	
	11	360+930, NH-2 (Khairatunda - Barwa Adda)	1.27	1.27	05-03-2018	07-01-2021	comple ted	

		1 2	361+700, NH-2 (Khairatunda - Barwa Adda)	1.27	1.27	05- 03- 2018	07-01- 2021	complet ed	
		1 3	364+480, NH-2 (Khairatunda- Barwa Adda)	1.27	1.27	05- 03- 2018	07-01- 2021	complet ed	
		1 4	372+444, NH-2 (Khairatunda- Barwa Adda)	1.27	1.27	05- 03- 2018	07-01- 2021	complet ed	
		1 5	393+865, NH-2 (Khairatunda - Barwa Adda)	1.27	1.27	05- 03- 2018	07-01- 2021	complet ed	
		1 6	399+390, NH-2 (Khairatunda - Barwa Adda)	1.27	1.27	05- 03- 2018	07-01- 2021	complet ed	
		1 7	400+390, NH-2 (Khairatunda - Barwa Adda)	1.27	1.27	05- 03- 2018	07-01- 2021	complet ed	
	2019- 20	NIL							
	2018- 19	1 9	266+375 (NH- 02/NH-19)	Cost Inclu ded in other work s	0	03- 06- 2019	31-05- 2026	Yet to Start	After completion of Road works.
		2 0	272+700 (NH- 02/NH-19)						
		2 1	293+050 (NH- 02/NH-19)						
		2 2	294+100 (NH- 02/NH-19)						
		2 3	302+350 (NH- 02/NH-19)						
		2 4	311+200 (NH- 02/NH-19)						
	2017- 18	NIL							
	2016- 17								
	2015- 16								
Karnat aka	2024- 25	1	291+245 of NH-75	2	-	22- 05- 2024	31-03- 2026	Yet to Start	Land issue & Public resistance
		2	295+925 of NH-75	2	-	22- 05- 2024	31-03- 2026	Yet to Start	
	2023- 24	1	258+925 of NH-75	1.58	-	29- 11- 2023	31-10- 2025	Yet to Start	Land issue & Public resistance
		2	262+515 of NH-75	1.58	-	29- 11- 2023	31-10- 2025	Yet to Start	

3	19+180 of NH-648	0.968	0.968	30-10-2023	15-01-2024	Completed	
4	20+275 of NH-648	0.968	0.968	30-10-2023	15-01-2024	Completed	
5	22+580 of NH-648	0.968	0.968	30-10-2023	15-01-2024	Completed	
6	360+920 of NH-50	1.67	1.33	27-03-2024	25-06-2024	Completed	
7	307+700 of NH66	1.6	-	17-03-2024	-	Appointed Date yet to be declared	
8	317+150 of NH66	1.6					
9	340+100 of NH66	1.6					
10	348+900 of NH66	1.6					
11	357+600 of NH66	1.6					
12	4+800 of NH66	1.6					
13	23+620 of NH-275	34.55	7.42	11-12-2023	31-03-2026	Work in Progress	Delay Due to utility shifting and local/public obstruction for construction of FOB.
14	28+230 of NH-275					Work in Progress	
15	36+275 of NH-275					Work in Progress	
16	37+250 of NH-275					Work in Progress	
17	41+310 of NH-275					Work in Progress	
18	69+650 of NH-275					Yet to Start	
19	76+800 of NH-275					Yet to Start	
20	77+800 of NH-275					Yet to Start	
21	83+650 of NH-275					Yet to Start	
22	85+200 of NH-275					Yet to Start	
23	86+680 of NH-275					Yet to Start	
24	87+305 of NH-275					Completed	
25	89+790 of NH-275					Completed	
26	90+810 of NH-275					Completed	
27	93+980 of NH-275					Completed	
28	109+110 of NH-275					Work in Progress	

		29	109+700 of NH-275					Yet to Start	
		30	113+880 of NH-275					Work in Progress	
		31	114+800 of NH-275					Work in Progress	
		32	117+340 of NH-275					Work in Progress	
		33	130+920 of NH-275					Yet to Start	
		34	131+670 of NH-275					Completed	
		35	133+620 of NH-275					Completed	
		36	134+100 of NH-275					Completed	
	2022-23	1	56+000 of NH-75	0.9	0.9	30-07-2022	27-12-2022	Completed	
		2	25+600 of NH-75	0.9	0.9	30-07-2022	27-12-2022	Completed	
		3	30+450 of NH-44	1.19	0.99	12-11-2022	11-05-2023	completed	Involvement of tree and electrical pole along with change of location delayed the progress.
	2021-22	1	224+550 of NH-75	0.78	0.78	12-04-2022	30-12-2022	Completed	
		2	159+480 of NH-67	0.43	0.43	12-04-2022	15-03-2017	Completed	
		3	170+850 of NH-67	0.43	0.43	12-04-2022	15-03-2017	Completed	
		4	185+550 of NH-67	0.27	0.27	12-04-2022	15-03-2017	Completed	
		5	247+800 of NH-67	0.27	0.27	12-04-2022	15-03-2017	Completed	
		6	358+000 of NH66	3.74	3.24	08-09-2021	24-11-2024	Completed	
		7	185+357, NH-69	0.9	-	20-10-2021	19-10-2023	Work in Progress	Public Resistance and land acquisition
		8	208+493 NH-69	0.9	-	20-10-2021	19-10-2023	Work in Progress	

	2020-21	1	16+500 of NH-75	3.481	3.481	01-03-2021	28-12-2023	Completed	
		2	31+200 of NH-75	3.481	3.481	01-03-2021	28-12-2023	Completed	
		3	19+700 of NH-44	1.94	1.31	24-08-2020	03-06-2022	Completed	
		4	167+800 of NH-75	0.73	0.73	18-01-2021	31-05-2025	Completed	
		5	127+830 NH-69	1.395	1.395	15-03-2021	14-03-2023	Completed	
		6	165+320 NH-69	1.395	1.395	15-03-2021	14-03-2023	Work in progress	Delayed due to land issue
		7	62+380 of NH-648	0.900	0.900	26-08-2020	21-07-2023	Completed	
		8	47+700 of NH-48	1.2	0	31-01-2022	31-03-2027	Yet to Start	Delay in Land Acquisition and other Reasons
		9	65+100 of NH-48	1.2	0	31-01-2022	31-03-2027	Yet to Start	
		10	21+35 of NH-48	1.463	1.456	21-02-2022	15-06-2023	Completed	
		11	28+675 of NH-48						
	2019-20	1	29+100 of NH-75	1.22	1.22	16-04-2019	26-11-2020	Completed	
		2	23+650 of NH-75	1.22	1.22	16-04-2019	26-11-2020	Completed	
	2018-19	1	74+760 of NH-75	1.24	1.24	08-05-2018	14-07-2020	Completed	
		2	75+860 of NH-75	1.24	1.24	08-05-2018	14-07-2020	Completed	
		3	77+860 of NH-75	1.24	1.24	08-05-2018	14-07-2020	Completed	
		4	71+300 of NH-75	1.24	1.24	08-05-2018	30-01-2021	Completed	
		5	80+180 of NH-75	1.24	0	08-05-2018	07-05-2019	Work in progress	Public Resistance
		6	65+415 of NH-75	1.24	0	08-05-2018	07-05-2019	Work in progress	Public Resistance

		7	67+415 of NH-75	1.24	0	08-05-2018	07-05-2019	Work in progress	Public Resistance
		8	79+275 of NH-75	1.24	0	08-05-2018	07-05-2019	Work in progress	Public Resistance
		9	78+610 of NH-75	1.24	0	08-05-2018	07-05-2019	Work in progress	Public Resistance
		10	09+150 of NH-44	1.09	1.05	14-11-2017	18-03-2018	Completed	
		11	22+800 of NH-44	1.23	1.19	14-11-2017	18-03-2018	Completed	
		12	26+450 of NH-44	0.95	0.91	14-11-2017	23-07-2019	Completed	
		13	27+300 of NH-44	0.99	0.92	14-11-2017	23-07-2019	Completed	
		14	28+230 of NH-44	1.07	1.01	14-11-2017	23-07-2019	Completed	
		15	66+600 of NH-69	1.63	1.63	01-04-2018	01-10-2021	Work in progress	Delayed due to land issue
		16	87+802 of NH-69	1.63	1.63	01-04-2018	01-10-2021	Work in progress	
	2017-18	NIL							
	2016-17								
	2015-16								

Kerala	2024-25	1	18+050/NH-66	1.01	0	11-10-2023		Completed	NA
		2	21+200 /NH-66	0.83	0	29-01-2025		Completed	NA
		3	26+200/NH-66	0.83	0	29-01-2025		Completed	NA
		4	27+300/NH-66	As per CA	-	06-05-2021		Completed	NA
		5	30+800 /NH-66	As per CA	-	06-05-2021		Completed	NA
		6	32+500/NH-66	1.02	0	11-10-2023		Completed	NA
		7	32+960/NH-66	1.02	0	11-10-		Completed	NA

				2023			
8	39+900/NH-66	1.02	0	11-10-2023		Completed	NA
9	44+420/NH-66	1.02	0	11-10-2023		Completed	NA
10	52+180/NH-66	As per CA	-	06-05-2021		Completed	NA
11	253.46/NH-66	1.71	1.5	18-04-2018	25-12-2024	Work in progress	Land issue
12	256.86/NH-66	1.75	0.5	15-12-2024	06-08-2025	Work in progress	Local issue
13	257.68/NH-66	1.75	0.5	15-12-2024	06-08-2025	Work in progress	Local issue
14	361+350/NH-66	1.258	-	15-11-2022	26-01-2025	Under Construction	Under construction
15	366+350/NH-66	1.258	-	15-11-2022	26-01-2025		
16	517+985/NH-66	Cost bifurcation not shared by PIU Thiruvananthapuram	-	06-12-2021	31-01-2026	Yet to Start	As per schedule
17	520+520/NH-66		-	06-12-2021			As per schedule
18	533+675/NH-66		-	06-12-2021			As per schedule
19	535+195/NH-66		-	06-12-2021			As per schedule
20	538+455/NH-66		-	06-12-2021			As per schedule
21	243.175/NH-544	0.63	0.63	2017	2022	Completed	NA
2023-24	1	379+780/NH-66	9	Under Progress	17-01-2022	Under Progress	Due to Unprecedented rain fall
	2	380+700/NH-66					
	3	383+715/NH-66					
	4	385+540/NH-66					
	5	386+300/NH-66					
	6	382+530/NH-66					
	7	388+115/Nh-66					
	8	390+010/NH-66					
	9	391+350/NH-66					
	10	393+350/NH-66					

		1 1	394+650/NH-66					
		1 2	401+300/NH-66					
		1 3	403+110/NH-66					
2022-23		1 4	(406+160/NH-66					
		1 5	407+500 /NH-66					
		1 6	408+900/NH-66					
		1 7	414+350/NH-66					
		1 8	415+380/NH-66					
		1	417+740/NH-66					
		2	419+690/NH-66					
		3	420+750/NH-66					
		4	421+360/NH-66					
		5	422767/NH-66					
		6	426+027/NH-66					
		7	427+500/NH-66					
		8	431+300/NH-66					
		9	434+435/NH-66					
		1 0	435+635 /NH-66	9.51	-	29-08-2022	31-03-2026	Yet to Start
		1 1	437+740 /NH-66					
		1 2	441+440 /NH-66					
		1 3	444+775/NH-66					
		1 4	448+600 /NH-66					
		1 5	451+390 /NH-66					
		1 6	452+840/ NH-66					
2021-22		1	455+820/NH 66	0.96	-			
		2	457+680/NH 66	0.96	-			
		3	464+020/NH 66	0.96	-	07-10-2021	25-03-2026	Material procure ment in progress
		4	466+044/NH 66	0.96	-			Work affected due to introduction of additional COS works

	5	467+920/NH 66		0.96	-			
	6	469+360/NH 66		0.96	-			
	7	472+220/NH 66		0.96	-			
	8	474+660/NH 66		0.96	-			
	9	475+565/NH 66		0.96	-			
	10	477+885/NH 66		0.96	-			
	11	479+635/NH 66		0.96	-			
	12	481+210/NH 66		0.96	-			
	13	483+260/NH 66		0.96	-			
	14	485+930/NH 66		0.96	-			
2020-21	NIL							
2019-20								
2018-19								
2017-18	1	4+963/NH-66	Cost bifurcation not shared by PIU Thiruvananthapuram	-	14-05-2015 (LOA)	-	Completed	
	2	6+662/NH-66		-		-	Completed	
	3	16+730/NH-66		-		-	Completed	
	4	24+395/NH-66		-		-	Completed	
2016-17	1	342+284/NH-66	2.5	NIL (NHAI has not paid. Work has done unde	28-04-2015	05-09-2017	Completed	
	2	344+838/NH-66						
	3	347+030/NH-66						
	4	350+440/NH-66						
	5	354+699/NH-66						

					r OM& T mode)				
	2015-16	Kerla							
Madhya Pradesh	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								

Maharashtra	2024-25	1	at Km. 221+300 (Satya Ganpati, Bhokar Phata)	Under scope of CA		04-07-2018	24-03-2021	Completed (PCC-22.08.2024)	Due to defaults of Original Concessionaire, Harmonious substation carried out. Further EOT granted by the Competent Authority due to COVID-19, NGT ban, Utility Shifting issue & Land hindrances at Site
		2	at Km. 55+142 (Hindustan Education Society, Ausa)	Under scope of CA		19-06-2025	08-11-2025	Work in Progress	Due to land hindrances, utility shifting at project site
		3	164+013 NH-66	0.30	0.18	As per CA	30-09-2025	ongoing	NA
		4	Ch.422/600 at Kasal NH-66	0.7132	0	10-11-2024	10-11-2025	Plate load test conducted for foundation on soil	Revised drawing not submitted
		5	47+130 FOB (NE-4)	9.02	7.84	27-03-2024	31-12-2025	Work in progress	
		6	Majiwada (561+921) (NH-848)	1.89	1.89	16-06-2021	30-09-2024	Completed	
		7	112.006 (NH-60)	2.47	0	10-06-2024	09-06-2026	Yet to Start	
		8	136.900 (NH-60)	0.67	0	10-06-2024	09-06-2026	Work in progress	
		9	842+750 (NH-48)	4.93	1.62	14-06-2024	31-08-2025	Work in progress	Land Issue

	2023-24	1	FOB at 67+150 (Peth Village, Distt Latur)	1.04	1.04	08-07-2022	15-03-2024	Completed (PCC-15.05.2024)	
		2	Majiwada (561+921) (NH-848)	1.89	0.95	16-06-2021	30-09-2024	Work in progress	
		3	4+464/Darewadi/561-A	1.10	1.10	10-02-2021	28-12-2024	Completed	
		4	4+868 /Darewadi/561-A	1.05	1.05	10-02-2021	28-12-2024	Completed	
	2022-23	1	Majiwada (561+921) (NH-848)	1.89	0.47	16-06-2021	30-09-2024	Work in progress	
		2	388+800 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		3	399+700 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		4	437+000 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		5	475+150 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		6	475+900 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		7	479+700 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		8	485+500 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		9	495+350 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		10	497+300 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Completed	
		11	499+700 (NH-48)	2.24	2.24	16-05-2023	14-11-2024	Yet to Start	As per the MLA proposal of separate design at this location
		12	Ch. 34+680/ Pathare/ NH-160	4.66	4.66	18-02-2019	17-08-2022	Completed	COVID-19 & LA Issue
		13	Ch. 50+680/ Savalivihir/ NH-160	4.66	4.66	18-02-2019	17-08-2022	Completed	COVID-19 & LA Issue
	2021-	1	Hinganghat	1.64	1.46	19-	21-03-	Completed	Due to COVID-

22		Government Hospital Square at km 75.800 on NH-44			09-2019	2020	ed	19
	2	FoB near Dugaon village at ch.114+836 (Chandwad to Manmad road NH-752G)	0.67	0	Approval on 31.10.2023	-	Not started yet	Approval under COS. EPC contractor not started yet
	1	Majiwada (561+921) (NH-848)	1.89	0	16-06-2021	30-09-2024	Work in progress	
	2	814+450 (NH-48)	DBFO T	DBFO T	01-10-2010	31-03-2013	Completed	
	3	Ch. 58+300 (Govt. Polytechnic) NH-52	BOT Project	BOT Project	26-10-2018	23-04-2021	Completed	COVID-19 & Other
	4	Ch. 301+000 (Dastapur) NH-65	BOT Project	BOT Project	03-06-2014	28-11-2016	Completed	COVID-19 & Concessionaire fund
2020-21	1	Deolapar Government Hospital at km 664.220 on NH-44	4.91	4.38	19-09-2019	21-03-2020	Completed	Due to COVID-19
	2	Deolapar School at km 664.850 on NH-44				21-03-2020	Completed	Due to COVID-19
	3	Amdi Village Junction at km 691.710 on NH-44				21-03-2020	Completed	Due to COVID-19
	4	185+780 NH-66	2.44	1.85	09.03.2021	23.01.2022 (PCC issued on 23.07.2021)	Only ceiling sheet pending.	Concessionaire's side delay
	5	178+940 NH-66	2.44		09.03.2021	23.01.2022 (PCC issued on 23.07.2021)	Not yet started	
2019-20	NIL-							
2018-19	1	Ch. 161+900 (Tembhurni) NH-65	BOT Project	BOT Project	28-09-2011	23-08-2013	Completed	LA & Other issues
	2	Ch. 240+400 (University) NH-65	BOT Project	BOT Project	28-09-2011	23-08-2013	Completed	LA & Other issues
	3	Ch. 246+600 (Madki Vasti) NH-	BOT Project	BOT Project	28-09-	23-08-2013	Completed	LA & Other issues

			65	ct	ct	2011			
		4	Ch. 457+200/ Take Ghoti/ Old NH-3	0.83	0.8	17-11-2016	15-03-2019	Completed	
	2017-18	1	Km 24+820 on Digras Realignment of NH161A Arni Naigaon Bandi	0.34	0	26.12.2017	30.10.2025	Foundation is Completed & work will be completed by 31.10.2025	the work is under deferment stretch
	2016-17	7	127+180 NH-66	0.86	0.86	11.01.2017	26.11.2019	Completed	NA
		8	127+750 NH-66	0.86	0.86	11.01.2017	26.11.2019	Completed	NA
		9	145+332 NH-66	0.86	0.86	11.01.2017	26.11.2019	Completed	NA
	2015-16	-	-	-	-	-	-	-	
Manipu r	2024-25	NIL							
	2023-24								
	2022-23								
	2021-22								
	2020-21								
	2019-20								
	2018-19								

	2017-18	
	2016-17	
	2015-16	
Meghalay	2024-25	
	2023-24	
	2022-23	
	2021-22	
	2020-21	NIL
	2019-20	
	2018-19	
	2017-18	
	2016-17	

	2015-16	
Mizoram	2024-25	NIL
	2023-24	
	2022-23	
	2021-22	
	2020-21	
	2019-20	
	2018-19	
	2017-18	
	2016-17	
	2015-16	
Nagaland	2024-25	NIL
	2023-24	
	2022-23	

	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18	1	109+850(NH-29)Zion jnc	2.114	2.114	30.06.2017	30-11-2020	Completed	NA
		2	111+120(NH-29)hollotoli nahabari jnc	2.114	2.114	30.06.2017	30-11-2020	Completed	NA
		3	111+630(NH-29)padampukhuri gate jnc	2.114	2.114	30.06.2017	30-11-2020	Completed	NA
		4	115+530(NH-29)Agri expo jnc	2.114	2.114	30.06.2017	30-11-2020	Completed	NA
		5	116+210(NH-29)Green park jnc	2.114	2.114	30.06.2017	30-11-2020	Completed	NA
		6	122+300(NH-29)Chumu Second Gate jnc	2.114	2.114	30.06.2017	30-11-2020	Completed	NA
	2016-17	NIL							
	2015-16								
Orissa	2024-25	1	Km.112+520 on NH-16	1.76	1.76	07-08-2024	18-01-2025	Completed	No delay beyond the approved Extension of Time
		2	Km.118+900 on NH-16	1.76	1.76	02-06-2024	31-12-2024	Completed	No delay beyond the approved Extension of Time
		3	Km 324.750 in Turumunga NH-49	1.49	0	08-03-2024	20-02-2025	To be descope d as demand ed by Local	

						public	
4	Km 330.900 in Childa NH-49	1.49	1.07	08-03-2024	20-02-2025	Completed	(i) Delay for utility shifting
5	Km 338.100 in Kheritangiri Village NH-49	1.49	0	08-03-2024	20-02-2025	Ongoing & physical progress 60%	(i) Delay for utility shifting
6	FOB at Khandagiri Bypass Ch. 412+850 Place: Khandagiri NH No; 16	1.62	0	10-04-2024	05-12-2025	Work in progress	
7	FOB at Phulnakhara on NH-16 Ch. 10+500 Place: Phulnakhara, NH No-16	1.59	0	21-03-2025	22-11-2025	Work in progress	
8	4 Nos. of FOB i.e. 1 No of FOB at Baramunda (Ch. 414+085), 1 No of FOB at Palasuni (Ch. 3+285) and 2 Nos. of FOB at Manguli (Ch. 31+735 & Ch. 31+835) NH No-16	7.29	4.27	24-06-2024	19-04-2025	Work in progress	Utility shifting at the location took considerable time.
9	Ratamati at Km.369.200 in Bhubaneswar to Ichapuram section of NH-16	6.02	Nil	11-04-2025	28-10-2025	Work in progress	
10	PN College Khordha at km. 393.355 in Bhubaneswar to Ichapuram section of NH-16						
11	Kanisi at km. 455+050 in Bhubaneswar to Ichapuram section of NH-16						
12	Haladia Padar at km. 354.355 in the state of Odisha EPC mode						

		1 3	Gandapali at Km. 301+560 on Puitola-Tangi Section of NH-16	1.88	1.02	01- 06- 2025	07-05- 2025	Work in progress	
	2023- 24	1	Km. 246.760 langilachhak NH- 143	1.49	1.49	21- 10- 2021	19-01- 2023	Comple ted	
		1	DN Regalia at km.408.360 on Tangi - Bhubaneswar Section of NH-16	2.51	2.51		15-02- 2025	Comple ted	
	2022- 23	1	Km.225+600 on NH-49	1.98	1.98	04- 03- 2023	31-08- 2023	Comple ted	
		1	2 No. of FOBs at Km. 1+300 (Satsang Vihar) & at Km. 417+350 (Nayapalli) NH No.-16	5.36	5.35	13- 01- 2023	01-12- 2023	Comple ted (COD- 30.07.20 24) Currentl y O&M stage	Utility shifting at the location took considerable time.
	2021- 22	1	Km.243+590 on NH-49	1.29	1.29	01- 05- 2020	10-12- 2022	Comple ted	No delay beyond the approved Extension of Time
	2020- 21	1	Km 23+170 on NH- 18	1.3	1.3	26- 03- 2021	31-10- 2022	Comple ted	No delay beyond the approved Extension of Time
		2	Km 45+970 on NH- 18	1.29	1.29	26- 03- 2021	31-10- 2022	Comple ted	
		3	Km 61+800 on NH- 18	0.98	0.98	16- 09- 2021	31-10- 2022	Comple ted	
	2019- 20	NIL							
	2018- 19								
	2017- 18								
	2016- 17								
	2015- 16								
Punjab	2024- 25	1	Construction of 3 Nos. of Ramp Type Foot over Bridges at Ch. 98+400 , Ch. 98+696 & Ch.130+280 locations on Six Laning of Panipat-	4	2.3	02- 07- 2024	21-02- 2025	2 nos FOB at Ch.98+4 00 & Ch. 98+626 Comple ted 1 no.	EOT under review , likely to be completed by 30.09.2025

		Khanna Section of Nh-44 (Old NH-01) from Km. 96.000 to Km 272.000 in the State of Haryana and Punjab					FOB at Ch.130+280 Under Construction	
2023-24	1	4/6 laning of Ludhiana Talwandi Section of NH-95 from Km 92.000 to Km 170.000 (Length-78 Km) in the State of Punjab (FOB)CT University)	0.82	0.82	01-09-2023	15-04-2025	Completed	
	2	4/6 laning of Ludhiana Talwandi Section of NH-95 from Km 92.000 to Km 170.000 (Length-78 Km) in the State of Punjab (FOB) Darapur	1.92	1.92	15-11-2023	05-06-2025	Completed	
	3	4/6 laning of Ludhiana Talwandi Section of NH-95 from Km 92.000 to Km 170.000 (Length-78 Km) in the State of Punjab (FOB) Mullanpur	1.86	1.86	01-09-2023	14-04-2024	Completed	
	4	Construction of 6 Foot Over Bridges at various locations on Panipat - Jalandhar section (at Kms 356+320,376+760, 377+940)	6.25	6.25	27-06-2023	24-05-2024	Yet to be completed	Work stopped by Authority for getting the design vetted by IIT Bombay. Pending at the level of Contractor.
2022-23	1	6L of existing Taran Taran flyover to Golden Gate stretch of NH-03 inc. 6L flyover at Km 446.590 (in front of best price) & Km 448.100 (in front of the Daboorja Road) and VUP at Km 448.590 and Major	0.57	0.57	24-12-2020	08-07-2023	Completed	

			bridge at Km 445.957 for Blackspot rectification						
	2021- 22	NIL							
	2020- 21	3	Four laning of Pathankot- Amritsar Section of NH-15 from Km. 6.082 to Km. 108.502 in the State of Punjab on DBFOT basis under Phase-III Ch. 54.950 Naushera Majja Singh	2.34	2.34	02- 07- 2020	Compl eted	Comple ted	
		4	Flyover at km 315.200 & entry ramp from km 320.300 to km 321.200 i/c FOB at km 320.840 and construction of Additional 2L on both sides of existing 4L ROB at km 311.865 along with approaches and VUP at km 311.770 along with improvement of NH-44	0.67	0.67	06- 01- 2021	15-09- 2022	Comple ted	
	2019- 20	NIL							
	2018- 19								
	2017- 18								
	2016- 17								
	2015- 16								
Rajast han	2024- 25	1	121+800, NH-48	10.36	-	26- 06-	-	Bidding under	Earlier Agreement
		2	136+55, NH-48						

		3	142+150, NH-48		2025		process	was signed for construction of 14 no.s FOB on Gurgaon-Kotputli Jaipur section of NH-48 for Km. 42.700 to Km. 273+000
		4	116+000, NH-48					i) IE/AE of the project highway Sh. Rajinder Kumar Chawla was assassinated on 26 August 2021 outside of PIU, Jaipur office. During the investigation of police administration, the persons from EPC contractor M/s E5 Infra was found involved in the case. Hence, NHAI HQ vide letter dated 29.09.2021 has issued show cause notice and further NHAI HQ vide letter dated 22.10.2021 has issued Termination Notice to M/s E5 Infrastructure Pvt.
		5	134+040, NH-48					ii) Further, Haryana section of project highway from Km. 42.700 to 107.100 has been transferred to PIU-Rewari w.e.f.
		6	164+000					
		7	208+800, NH-48					

								24.01.2023 and Rajasthan portion is under PIU-Jaipur. iii) Estimate for 4 new FOBs amounting to Rs. 9.31 Cr. and balance work of 03 nos. FOBs amounting to Rs. 1.05 Cr. has been approved vide eoffice no. 273957.
	8	Left out portion of NH-89 & NH-65 in Nagaur City	4.61	0	16.04 .2025	17.08. 2026	Under Constru ction	NA
	9	Km 6+360, NH 248A, Chatarpur (Viratnagar)	2.81	0.6	08.04 .2022	27.07. 2024 (EOT - 21.07. 2025)	Comple t ed	NA
2023-24	1	Jodhpur Ring Road Section-I (1 no. FOB at Ch. 39+120)	1.15	1.15	03-02-2024	Comple t ed	Comple t ed	
2022-23	NIL							
2021-22								
2020-21	1	974+360	0.93	0.93	01-03-2019	01-08-2020	Comple t ed	
	2	156+400	Not separ ate cost alloc ated. Part of BOT Proje	Not separ ate cost alloc ated. Part of BOT Proje	09-12-2016	01-03-2021	Comple t ed	

				ct	ct					
		3	188+850	Not separ ate cost alloc ated. Part of BOT Proje ct	Not separ ate cost alloc ated. Part of BOT Proje ct	09- 12- 2016	01-03- 2021	Comple ted		
	2019- 20	NIL								
	2018- 19									
	2017- 18									
	2016- 17									
	2015- 16	1	12.660 (Udaipur Kalan, NH-79A)	BOT Proje ct	BOT Proje ct	10- 03- 2016	18-08- 2020	Comple ted	Project was delayed due to COVID-19 (wave-1 & 2) & LA issues.	
		2	17.940 (Shrinagar, NH-79A)							
		3	68.540 (Singhawal, NH- 79)							
	Sikkim	2024- 25	NIL							
		2023- 24								
2022- 23										
2021-										

	22								
	2020-21								
	2019-20								
	2018-19								
	2017-18								
	2016-17								
	2015-16								
Tamil Nadu	2024-25	1	NH - 44 Km 54+985/ VNR District Stadium	6.59	-	28-02-2025	16-04-2026	Under Construction	
		2	NH - 44 Km 105+125/ NEC College	3.3	-	28-02-2025	16-04-2026	Under Construction	
	2023-24	3	NH - 66 Km 44+520 / Methukummal	2.00	0	03-08-2023	01-08-2025	Under Construction	The work is in-progress, part of under construction project . The construction project is delay due to the following reasons; 1. Heavy rain during the month of April & may 2024, much ahead of regular seasonal monsoon 2. Time restriction imposed by District Administration
		4	NH - 66 Km 49+100 / Kunnathur	2.00	0	03-08-2023	01-08-2025	Under Construction	

									for the movement of minerals
2022-23	1	Km.78/10 of NH 49 Extn (New NH 85)	2.67	2.67	07.10 .2022	12.11. 2024	Completed	NA	
2021-22	NIL								
2020-21									
2019-20									
2018-19	1	Km.90/6 of NH 209 (Udumalai Town)	1.41	1.49	28.03 .2018	31.01. 2020	Completed	NA	
	2	Km.116/6 of NH 209 (Pollachi Town)	1.61	1.67	28.03 .2018	31.01. 2021	Completed	NA	
2017-18	1	Km.15/200 of NH 181 (Avinashilingam)	-	-	-	2017	Completed	NA	
	2	NH - 83 Km 100+060/ SASTRA at Thirumalaisamudram village	1.18	1.10	16-02-2018	15-11-2018	Completed		
2016-17	NIL								
2015-16									
Telangana	2024-25	1	24/570 , St.Alphonsus High School, Nalgonda, Nakrekal - Nagarjunasagar Section of NH-565	4.9	0	06.05 .2025	9 months from appointed date	Tender stage	NA
		2	367+530 near Govt. Junior College, Sadashivanagar on NH-44	1.6	-	-	-	Under Technical Evaluation	
	2023-24	NIL							
	2022-23	1	514+00, Patancheru,Pune - Hyderabad - section of NH-65	3.342	Nil	27.03 .2023	03.07. 2026	In progress	NA

		2	517+00,R.,C.Puram Pune - Hyderabad - section of NH-65	3.342	Nil	27.03 .2023	03.07. 2026	In progress	NA
		3	518+570,Beeramguda, Pune - Hyderabad - section of NH-65	3.342	Nil	27.03 .2023	03.07. 2026	In progress	NA
		4	519+600 , Ashoknagar, Pune - Hyderabad - section of NH-65	3.342	Nil	27.03 .2023	03.07. 2026	In progress	NA
		5	520+00 , Jyothinagar Pune - Hyderabad - section of NH-65	3.342	Nil	27.03 .2023	03.07. 2026	In progress	NA
		6	Km.17/4 to 18/4 , Tukuguda limits, Hyderabad-Srisairam road section of NH-765	2.59	Nil	24.03 .2023	6 months from appointed date	In progress	NA
	2021-22	1	FOB.KM 466+650 At CMR college, Medchal	0.86	-	24-01-2023	30-07-2026	Yet to Start	
	2020-21	1	16/900, Autonagar, Hyderabad-Vijayawada section of NH-65	1.5	Nil	26.03 .2021	22.07. 2024	In progress	Taken up as a part of widening work
		2	18/900 , Hayatnagar Hyderabad-Vijayawada section of NH-65	1.5	Nil	26.03 .2021	22.07. 2024	Yet to be taken up	Local resistance
		3	21/255, Laxamareddy palem Hyderabad-Vijayawada section of NH-65	1.5	Nil	26.03 .2021	22.07. 2024	In progress	Taken up as a part of widening work
		4	KM 475+100 VENSAL MEDIAN OPENING NEAR SIVA SIVANI	0.86	-	01-08-2022	22-04-2026	Yet to Start	

			SCHOOL, Kompally						
	5		KM 477+550 GANDHI JUNCTION CROSS ROAD, suchitra junction	0.86	-	01- 08- 2022	22-04- 2026	Yet to Start	
	2019- 20	NIL							
	2018- 19								
	2017- 18	1 0	10/930, Budvel, Hyderabad- Bangalore section of NH-44	0.7	0.76	18.01 .2018	30.09. 2023	Comple ted	NA
	2016- 17	NIL							
	2015- 16								
	2024- 25	NIL							
	2023- 24								
	2022- 23								
Tripura	2021- 22								
	2020- 21	1	9+060 (Tripura University)	0.618 7243	0.618 724	28.06 .2019	05.04. 2020	Comple ted	NA
	2019- 20	NIL							
	2018-								

	19								
	2017-18								
	2016-17								
	2015-16								
Uttar Pradesh (RO UP West)	2024-25	1	9+900	Part of Project	Part of Project	2020	2023-24	Completed	
		2	16+150	Part of Project	Part of Project			Completed	
		3	20+600	Part of Project	Part of Project			Completed	
		4	9+900	Part of Project	Part of Project	2020	2023-24	Completed	
		5	16+150	Part of Project	Part of Project			Completed	
		6	20+600	Part of Project	Part of Project			Completed	
	2023-24	1	318+368 Aligarh-Kanpur Section (Pkg-IV)	2.2	2.2	18-02-2021	24-02-2023	Completed	
		2	116+665	1.61	1.41	01-11-2023	01-01-2024	Completed	
	2022-23	1	192+685/Toli/NH-34	The contract value is inclusive of ment	Expenditure incurred as per provisions	01-03-2018	24-02-2021	Completed	
	2021-22	1	206+730/Sunna Sihori/NH-34			01-03-	28-01-2021	Completed	

		2	265+615/Bichhawa /NH-34	ioned struc tures .	of HAM Conc essio n Agre emen t.	2018			
		3	270+847/Malpur/NH-34			01-03-2018	06-06-2021	Comple ted	
		1	82+450 Outer Ring Road Package - 3B			01-03-2018	06-06-2021	Comple ted	
				Part of Proje ct	Part of Proje ct			Comple ted	
	2020-21	1	102.400	1.09	0.98	29-09-2020	31-05-2021	Comple ted	
	2019-20	1	146.950	0.97	0.69	04-10-2018	20-03-2020	Comple ted	
		2	114.700	0.97	0.72	04-10-2018	20-03-2020	Comple ted	
		3	161.850	0.97	0.70	04-10-2018	20-03-2020	Comple ted	
		4	172.900	0.97	0.69	04-10-2018	20-03-2020	Comple ted	
		5	107.000	0.97	0.71	04-10-2018	20-03-2020	Comple ted	
		6	136.150	0.97	0.72	04-10-2018	20-03-2020	Comple ted	
	2018-19	NIL							
	2017-18								
	2016-17								
	2015-16								
Uttar Pradesh (RO UP East)	2024-25	1	Km 125.235/Gaddopur-Faizabad, NH-27	0.68	0.68	25-05-2023	08-03-2025	Comple ted on 16.06.2025.	Due to Maha Kumbha Mela 2025 & Kanwad Yatra And Inauguration of Ram temple

	2	Km 87.878/ Bhelsar-Ayodhya, NH-27	1.48	1.48	30-10-2023	07-07-2024	Completed on 30.06.2025.	Due to Maha Kumbha Mela 2025 & Kanwad Yatra And Inauguration of Ram temple and local dispute about location
	3	Km 105.070/Ronahi-Ayodhya, NH-27	1.48	1.48	30-10-2023	07-07-2024	Completed on 30.06.2025.	Due to Maha Kumbha Mela 2025 & Kanwad Yatra And Inauguration of Ram temple and local dispute about location
	4	Km 109.350/ Dyodi-Ayodhya, NH-27	1.48	1.48	30-10-2023	07-07-2024	Completed on 30.06.2025.	Due to Maha Kumbha Mela 2025 & Kanwad Yatra And Inauguration of Ram temple and local dispute about location
	5	(7+100, Aidhe, NH-31)	8.08	5.656	22-08-2024	21-02-2025	Under Construction	COS Drawings not approved, Land Acquisition issue
	6	(3+400, Hariharpur, NH-31)					Under Construction	
	7	(14+100, Umraha, NH-29)					Under Construction	
	8	(20+200, Chaubeypur, NH-29)					Under Construction	
	9	(80+350, Devkathiya, NH-29)					Under Construction	
2023-24	-	-	-	-	-	-	-	
2022-23	-	-	-	-	-	-	-	

	2021-22	-	-	-	-	-	-	-	
	2020-21	1	735+100 NH-19	1.75	1.75	29-03-2017	02-11-2020	completed	
	2019-20	-	-	-	-	-	-	-	
	2018-19	1	34+200 NH-30	1.5	1.5	2016	05-07-2018	completed	PROJECT WAS HANDED OVER BY MORTH
	2017-18	NIL							
	2016-17								
	2015-16	1	305+690 (Gorakhpur-Kasia/U.P. Bihar Border, NH-27)	0.58	0.58	05-08-2015	05-02-2016	Completed	
2		309+100 (Gorakhpur-Kasia/U.P. Bihar Border, NH-27)	0.58	0.58	05-08-2015	05-02-2016	Completed		
3		340+450 (Gorakhpur-Kasia/U.P. Bihar Border, NH-27)	0.65	0.65	05-08-2015	05-02-2016	Completed		
Uttara khand	2024-25	1	Haroda (Design Ch. 16+490) (Existing Ch. 34+850 of NH-73)	1.05	1.05	16-08-2022	03-11-2024	Completed	
		2	Sidcul Chowk (in Rudrapur City)	7.46	0	18-07-2022	16-07-2024	Work in progress	Due to non availability of land.
		3	DM Office(in Rudrapur City)	7.46	0	18-07-2022	16-07-2024	Work in progress	Due to non availability of land.
		4	DD Chowk(in Rudrapur City)	7.46	0	18-07-2022	16-07-2024	Work in progress	Due to non availability of land.
		5	Medicity(in Rudrapur City)	7.46	0	18-07-2022	16-07-2024	Work in progress	Due to non availability of land.
		6	Gawa Chowk(in Rudrapur City)	7.46	0	18-07-2022	16-07-2024	Work in progress	Due to non availability of land.
		7	Indra Chowk(in Rudrapur City)	7.46	0	18-07-2022	16-07-2024	Work in progress	Due to non availability of land.
		8	Bhaguwala (Ch. 33+280 of NH-74)	1.72	1.49	24-01-2018	22-07-2020	Progress :86.63%	
	2023-	NIL							

24								
2022-23								
2021-22	1	Military Cantt. (Ch. 173.450 of existing NH-58)	1.41	1.41	11-05-2021	04-09-2021	Completed	
	2	Gurukul Kangri (Ch. 197.450 of NH-58)	1.15 (calculated on Pro-rata basis)	1.15	15-11-2019	02-08-2021	Completed	
2020-21	1	Narsan (Ch. 153.650 of NH-58)	1.15 (calculated on Pro-rata basis)	1.15	15-11-2019	04-01-2021	Completed	
	2	Near Har Ki Poudi, Haridwar (Ch. 202.460 of NH-58)	1.15 (calculated on Pro-rata basis)	1.15	15-11-2019	10-02-2021	Completed	
	3	Badheri Rajputan (Ch. 182.850 of NH-58)	1.15 (calculated on Pro-rata basis)	1.15	15-11-2019	18-01-2021	Completed	
	4	Barla (Ch. 140.200 of NH-58)	1.15 (calculated on Pro-rata basis)	1.15	15-11-2019	26-12-2020	Completed	
	5	Chhapar (Ch. 136.920 of NH-58)	1.15 (calculated on Pro-rata basis)	1.15	15-11-2019	18-11-2020	Completed	

		6	98+780 (new ch. 55.780 NH-734) Sherkot	2.14	2.14	28-10-2017	25-04-2020	Completed		
	2019-20	NIL								
	2018-19									
	2017-18									
	2016-17									
	2015-16									
West Bengal	2024-25	1	114+200 of NH-31D (PKG-2A) - (Raichenga)	Fund s utilized for the const ruction of pass enge r unde rpass es are part of EPC contr act.	Fund s utilized for the const ructi on of pass enge r unde rpass es are part of EPC contr act.	30-03-2024 (LOA)	01-06-2027	Under Constru ction		
		2	115+160 of NH-31D (PKG-2A) - (Garamcha Market)			30-03-2024 (LOA)	01-06-2027	Under Constru ction		
		3	121+310 of NH-31D (PKG-2A) - (Silbarihat)			30-03-2024 (LOA)	01-06-2027	Under Constru ction		
		4	131+420 of NH-31D (PKG-2A) - (Baburhat)			30-03-2024 (LOA)	01-06-2027	Under Constru ction		
		5	137+960 of NH-31D (PKG-2A) - (Marichbari)			30-03-2024 (LOA)	01-06-2027	Under Constru ction		
		6	650+960, NH-19	4.61	33.00 (Appr ox)	13-03-2025	14-07-2025	Comple ted		
		7	640+030, NH-19							
		8	631+580, NH-19							
		9	624+810, NH-19							
		10	611+700, NH-19							
		11	Km 533+560, Rakona, NH-19	2.35	-	19-06-2025	-	Comple ted		
		12	Km 556+250, Nala, NH-19	2.16	-		-	Comple ted		
		13	Km 566+390, Tejganj, NH-19	4.50	-		31-12-2025	Work in Progress		
		14	Km 568+205, Mirchoba, NH-19	2.14	-		31-12-2025	Work in Progress		
		2023-24	-							
		2022-23								

	2021-22								
	2020-21	1	0.37 km of NH-116B	Included in the corridor of EPC project having Total project cost 408.64	Included in the corridor of EPC project having Total project cost 408.64	Date d 05.01 .2017 unde r Job No. 116B -WB-2016-17-409	16.06. 2021	Comple t ed	Not Applicable
	2019-20	NIL							
	2018-19								
	2017-18								
	2016-17								
	2015-16								

ANNEXURE-II

ANNEXURE REFERRED TO IN REPLY OF PARTS (a), (b) AND (c) OF LOK SABHA UNSTARRED QUESTION NO. 4784 FOR ANSWER ON 21.08.2025 ASKED BY SHRI AZAD KIRTI JHA REGARDING UNDERPASSES AND OVER-BRIDGES ON NHs

Details of passenger under passes in Durgapur Lok Sabha Constituency, West Bengal

Name of Project	Year	S.NO.	Location of PUP approved/sanctioned (Chainage/Name of place, NH No.)	Cost (Rs. In Crore)	Expenditure (Rs. In Crore)	Date of sanction/approval	Schedule date of completion	Current Status	Reason for delay(If any)
6-laning of Panagarh - Palsit section of NH-19	2024-25	1	Km. 561+300, Renaissance township gate, NH-19	0.42	-	19.06.2025	-	Completed	
	2023-24	1	Km. 549+030, Ura Choti, NH-19	0.46	0.42	21.06.2024	-	Completed	
		2	Km. 560+060, Fagupur, NH-19	0.60	0.58		-	Completed	
		3	Km. 558+980, Fagupur, NH-19	0.45	0.45		-	Completed	
	2022-23	NIL							
	2021-22								
	2020-21								
	2019-20								
	2018-19								
	2017-18								

	2016-17								
	2015-16								
6 lanin g of Barw a Adda - Pana garh secti on of NH-2 (New NH-19) from Km 398.2 40 to Km 521.1 20 inclu ding Pana garh By pass in the state of Jhar khan d & West Beng al unde r NHD P Phas e-V on BOT (Toll) on DBF OT patte	2016-2017	1	504+600 (NH-19 Old NH-02)	This is a BOT(toll) project ,so all expenditure done by concessionaire.	01-04-2014	26-09-2016	Compl eted		
	2016-2017	2	510+700 (NH-19 Old NH-02)		01-04-2014	26-09-2016	Compl eted		
	2016-2017	3	512+930 (NH-19 Old NH-02)		01-04-2014	26-09-2016	Compl eted		
	2016-2017	4	514+990 (NH-19 Old NH-02)		01-04-2014	26-09-2016	Compl eted		
			516+442 (NH-19 Old NH-02)						
	2016-2017	5			01-04-2014	26-09-2016	Compl eted		

rn								
----	--	--	--	--	--	--	--	--

Details of passenger over passes in Durgapur Lok Sabha Constituency, West Bengal

States	Name of Project	Year	S.NO.	Location of POP approved/sanctioned (Chainage/Name of place, NH No.)	Cost (Rs. In Crore)	Expenditure (Rs. In Crore)	Date of sanction /approval	Schedule date of completion	Current Status	Reason for delay (If any)
West Bengal	6-laning of Panagarh - Palsit section of NH-19	2024-25	NIL							
		2023-24								
		2022-23								
		2021-22								
		2020-21								
		2019-20								
		2018-19								
		2017-18								
		2016-17								
West Bengal	6 laning of Barwa Adda - Panagarh section of NH-2 (New NH-19) from Km 398.240 to Km 521.120 including Panagarh By pass in	2024-25	NIL							
		2023-24								
		2022-23								
		2021-22								
		2020-21								
		2019-20								
		2018-19								
		2017-18								
		2016-17								
		2015-16								

	the state of Jharkh and & West Bengal under NHDP Phase-V on BOT (Toll) on DBFOT pattern		
--	---	--	--

Details of foot over bridges in Durgapur Lok Sabha Constituency, West Bengal

States	Name of Project	Year	S. N O.	Location of FOB approved/sanctioned (Chainage/Name of place, NH No.)	Cost (Rs. In Crore)	Expenditure (Rs. In Crore)	Date of sanction/approval	Schedule date of completion	Current Status	Reason for delay (If any)
West Bengal	6-laning of Panagarh - Palsit section of NH-19	2024-25	1	Km 533+560, Rakona, NH-19	2.35	-	19-06-2025	-	Completed	
			2	Km 556+250, Nala, NH-19	2.16	-		-	Completed	
			3	Km 566+390, Tejganj, NH-19	4.50	-		31-12-2025	In progress	
			4	Km 568+205, Mirchoba, NH-19	2.14	-		31-12-2025	In progress	
		2023-24	NIL							

		2022-23								
		2021-22								
		2020-21								
		2019-20								
		2018-19								
		2017-18								
		2016-17								
		2015-16								
West Bengal	6 laning of Barwa Adda - Panagarh section of NH-2 (New NH-19) from Km 398.240 to Km 521.120 including Panagarh By pass in the state of Jharkhand & West Bengal under NHDP Phase-V on BOT (Toll) on DBFOT pattern	2016-2017		507+010 (NH-19 Old NH-02)	2.447	2.447	01-04-2014	26-09-2016	Completed	
