

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1395 DUE FOR ANSWER ON 08.03.2013

**Details of incomplete major infrastructure projects in the country  
during the years 2008-09,2009-10, 2010-11, 2011-12 and the current year 2012-13 (up to 01.01.2013)**

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
<b>2008 - 2009</b>							
1	NALBARI T BIJNI (AS-7)	Road Transport & Highways	12/2003	208.00	04/2008	12/2013	68
2	GUWHATI TO NALBARI (AS-4)	Road Transport & Highways	12/2003	175.96	04/2008	03/2014	71
3	GUWAHATI TO NALBARI (AS-5)	Road Transport & Highways	12/2003	198.16	04/2008	03/2014	71
4	BPUTRA BRIDGE AT BOGIBIL & LINK LINES,NEFR	Railways	09/1997	1000.00	04/2008	12/2015	92
5	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	Railways	09/1998	925.00	05/2008	NR	53*
6	PATHANKOT- BHOGPUR, KM.26-KM.70, NS-38 NH-1A	Road Transport & Highways	12/2003	284.00	05/2008	03/2013	58
7	DHARAMTUL TO SONAPUR,KM 205-183 (AS-20)	Road Transport & Highways	12/2003	160.00	05/2008	03/2013	58
8	BIJNI TO ASSAM WB BORDER (NH-31.C)(1)(NHAI)	Road Transport & Highways	12/2003	195.00	06/2008	03/2013	57
9	DHARAMTUL TO SONAPUR (AS-19)	Road Transport & Highways	12/2003	200.00	06/2008	03/2013	57
10	NALBARI TO BIJNI (AS-6)	Road Transport & Highways	12/2003	225.00	06/2008	03/2013	57
11	NAGAON TO DHARAMTUL (AS-2)	Road Transport & Highways	12/2003	264.72	06/2008	03/2013	57
12	NALBARI TO BIJNI (AS-8)	Road Transport & Highways	12/2003	200.00	06/2008	12/2013	66

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
13	BIJNI TO ASSAM /WB.BORDER (NH-31.C)(NHAI)	Road Transport & Highways	12/2003	237.80	06/2008	12/2013	66
14	SILIGURI TO ISLAMPUR (WB-7)	Road Transport & Highways	12/2003	225.00	07/2008	03/2013	56
15	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	Road Transport & Highways	12/2003	155.00	09/2008	03/2013	54
16	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	Power	05/2005	1779.29	09/2008	03/2013	54
17	FORBESGANJ TO SIMRAHI (NH-57)(NHAI)	Road Transport & Highways	12/2003	332.94	09/2008	05/2013	56
18	SETHUSAMUDRAM SHIP CHANNEL PROJECT	Shipping & Ports	06/2005	2427.40	10/2008	NR	50*
19	RAJMARG CHORAHA TO LAKHNANDON,KM 351 TO KM 405.7, NH-26 (NHA)	Road Transport & Highways	12/2003	229.91	10/2008	01/2013	51
20	SAGAR - RAJMARG CHORAHA,KM 211 TO KM 255, NH-26 (NHAI)	Road Transport & Highways	12/2003	203.43	10/2008	02/2013	52
21	KOTA BYPASS,RJ-4, NH-76 (NHAI)	Road Transport & Highways	12/2003	275.00	10/2008	02/2013	52
22	KOTWA TO DEWAPUR(10 LMNHP),NH-28 PHASE-II, KM.440 TO KM.402	Road Transport & Highways	12/2003	240.00	10/2008	03/2013	53
23	RAJMARG CHORAHA TO LAKHNANDON,KM 297 TO KM 351, NH-26 (NHAI)	Road Transport & Highways	12/2003	251.03	10/2008	06/2013	56
24	DEEWAPUR TO UP/BIHAR BORDER (LMNHP-9)-NH-28, KM.402-360.915	Road Transport & Highways	12/2003	300.00	10/2008	01/2014	63
25	MAIBANG TO LUNDING (AS-24), KM.111.000 TO KM.126.450	Road Transport & Highways	12/2003	155.04	11/2008	07/2013	56
26	ASSAM/WB BORDER TO GAIRKATTA (WB-1)	Road Transport & Highways	12/2003	221.82	11/2008	12/2013	61
27	MAIBANG TO LUNDING (AS-26), KM.60.500 TO KM.83.400, NH-54	Road Transport & Highways	12/2003	167.64	11/2008	01/2014	62
28	KUDANKULAM APP (NPCIL)	Atomic Energy	12/2001	13171.00	12/2008	03/2013	51

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
29	GSM EQUIPMENT OF 390K LINES(2G) AND 130K LINES(3G) PH-5.1 Punjab	Telecommunications	02/2008	373.94	12/2008	03/2013	51
30	DEVELOPMENT OF C-SERIES FIELDS	Petroleum	08/2006	3195.16	12/2008	04/2013	52
31	NAGPUR-KONDHALI,NH-6(NHAI)	Road Transport & Highways	03/2005	168.00	12/2008	06/2013	54
32	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	Railways	04/2000	733.00	12/2008	03/2014	63
33	AURANG-RAIPUR, NH-6, KM.232 TO KM.281	Road Transport & Highways	03/2005	190.00	01/2009	01/2013	48
34	Assam Telecom Circle, Phase-V.I, 2G & 3G	Telecommunications	06/2007	336.81	01/2009	06/2013	53
35	NANDYAL-YERRAGUNTLA(NL),SCR	Railways	03/1996	155.74	02/2009	NR	46*
36	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	Road Transport & Highways	12/2003	280.00	02/2009	03/2013	49
37	RAJATGARH-BARANG(LD),ECOR	Railways	04/1999	166.16	02/2009	04/2013	50
38	Execution of telecom network requirement of defence forces	Telecommunications	05/2006	1077.00	03/2009	NR	45*
39	PALWAL-BHUTESWAR 3RD LINE DOUBLING(NCR)(RVNL)	Railways	04/2005	240.00	03/2009	NR	45*
40	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	Railways	04/2002	921.00	03/2009	NR	45*
41	GSM equipment of 799000Lines (2G) 101000 lines 3(G) JharkhandPhase V.1 Telecom Circle	Telecommunications	03/2008	328.13	03/2009	03/2013	48
42	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	Railways	04/2000	133.41	03/2009	04/2013	49
43	Lumding-SILCHAR Jiribam, Badarpur-Baraigram Kumarghat national project	Railways	04/1996	1676.31	03/2009	12/2014	69
<b>2009 - 2010</b>							
44	C/o office building for IDBI at bandra Kurla Complex,Mumbai	Urban Development	11/2006	114.18	04/2009	NR	44*

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
45	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	Shipping & Ports	03/2007	245.67	04/2009	NR	32*
46	MAIBANG TO LUNDING (AS-27), KM.40.000 TO KM.60.500	Road Transport & Highways	12/2003	200.00	04/2009	03/2013	47
47	MAIBANG TO LUNDING (AS-25), KM.83.400 TO KM.111.000	Road Transport & Highways	12/2003	199.81	04/2009	07/2013	51
48	KOLDAM HEP (NTPC)	Power	10/2002	4527.15	04/2009	09/2014	65
49	THANJAUR-TRICHY, NH-67(NHAI)	Road Transport & Highways	03/2005	280.00	06/2009	01/2013	43
50	GSM EQUIPMENT OF 283000 LINES (2G) AND 75000 LINES (3G) IN UTTRANCHAL	Telecommunications	01/2009	149.15	06/2009	03/2013	45
51	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	Coal	10/2004	2030.78	06/2009	09/2013	51
52	HARANGAJO TO MAIBANG, NH-54	Road Transport & Highways	12/2003	196.00	07/2009	04/2014	57
53	JHANSI TO LALITPUR, NH-25,26	Road Transport & Highways	12/2003	355.06	09/2009	03/2013	42
54	TEESTA LOW DAM HEP, STAGE-IV (NHPC)	Power	09/2005	1061.38	09/2009	12/2013	51
55	LAKHNADON TO MP/MH BORDER (NS-1/BOT/MP-2), NH-7	Road Transport & Highways	12/2003	263.17	09/2009	09/2014	60
56	PARBATI HEP (NHPC) II	Power	09/2002	3919.59	09/2009	03/2018	102
57	GSM equipment of 200000 Lines (2G) UP(West)Phase V.2 Telecom Circle	Telecommunications	10/2008	336.84	10/2009	NR	38*
58	GWALIOR BYPASS, NH-75,3	Road Transport & Highways	12/2003	300.93	10/2009	02/2013	40
59	EXPANSION OF LIQUID STEEL CAPACITY FROM 3MT TO 6.3MT (RINL)	Steel	10/2005	8692.00	10/2009	03/2013	41
60	EASTERN REGION STRENGTHENING SCHEME-I	Power	10/2006	975.96	10/2009	03/2013	41
61	URI H.E.P STAGE -II (NHPC)	Power	08/2005	1729.29	11/2009	03/2013	40

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
62	AGRA-ETAWAH VIA FATEHABAD AND BAH (NL) NCR	Railways	04/1999	108.00	12/2009	NR	36*
63	GWALIOR-JHANSI, NH-75	Road Transport & Highways	12/2003	604.00	12/2009	07/2013	43
64	BARH STPP(3X660MW) NTPC	Power	12/2003	8692.97	12/2009	03/2016	75
65	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP	Power	07/2006	557.24	01/2010	02/2013	37
66	REWARI-ROHTAK (NL),NR	Railways	01/2004	149.38	02/2010	NR	32*
67	CHAMBAL BRIDGE, NH-76 (RJ-5)	Road Transport & Highways	12/2003	275.00	02/2010	12/2013	46
68	NH CONNECTIVITY TO ICTT VALLARPADA EU NH - SH	Road Transport & Highways	03/2005	557.00	02/2010	12/2014	58
69	PANSPURA-KHARAGPUR 3D LINE	Railways	09/2007	252.50	02/2010	12/2015	70
70	Implementation of FTTH, the state of the art Access Network, procurement of gepon equipment	Telecommunications	12/2007	152.65	03/2010	NR	33*
71	Implementation of FTTH, the state of the art access network. Procurement of gpon equipment	Telecommunications	12/2007	952.88	03/2010	NR	33*
72	SALKA ROAD -ANUPNAGAR LINE DOUBLING	Railways	09/2006	324.90	03/2010	NR	31*
73	BHOPAL BINA 3D LINE DOUBLING	Railways	09/2007	687.20	03/2010	NR	33*
74	OFFSHORE GRID INTERCONNECTIVITY PROJECT IN MUMBAI HIGH	Petroleum	01/2007	740.02	03/2010	05/2013	38
75	KULDA OCP (MAHANADI COALFIELDS LTD)	Coal	01/2005	302.96	03/2010	03/2014	48
76	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	Railways	04/2006	325.00	03/2010	06/2014	51
77	BALRAM OCP EXTENSION, MCL 8.00 Mty	Coal	12/2007	172.08	03/2010	03/2015	60
<b>2010 - 2011</b>							
78	BRAHMPUTRA BRIDGE, NH NO-31	Road Transport & Highways	12/2003	217.61	04/2010	03/2014	47
79	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	Petroleum	01/2007	2853.29	05/2010	01/2013	32
80	MUMBAI HIGH SOUTH REDEVELOPMENT PH-2	Petroleum	10/2007	5713.03	05/2010	03/2013	34

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
81	DELHI/ HARYANA BORDER TO ROHTAK	Road Transport & Highways	04/2007	486.00	05/2010	03/2013	34
82	Mechanization of coal handling facilities to 200000 DWT Vessels on DBFOT basis	Shipping & Ports	02/2010	444.10	06/2010	NR	30*
83	LAKHNAADON TO MP/MH BORDER, KM 596.75-653.22 (NS-1/BOT/MP-2), NH7	Road Transport & Highways	12/2003	407.60	06/2010	12/2013	42
84	TRICHY - KORUR NH-67	Road Transport & Highways	03/2005	516.00	07/2010	03/2013	32
85	DEVELOPMENT OF B-46 CLUSTER FIELD	Petroleum	06/2007	1436.21	07/2010	05/2013	34
86	TEHRI PUMPED STORAGE PLANT(1000MW)	Power	07/2006	1657.00	07/2010	11/2016	76
87	330 TPH BOILER-6 AND AUXILIARY SYSTEM	Steel	07/2007	260.00	08/2010	01/2013	29
88	NIMOO BAZGO HYDROELECTRIC PROJECT	Power	08/2006	611.01	08/2010	06/2013	34
89	DEVELOPMENT OF B-193 CLUSTER FIELDS	Petroleum	06/2007	3248.78	08/2010	12/2013	40
90	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	Atomic Energy	09/2003	3492.00	09/2010	NR	27*
91	WESTERN REGION STRENGTHENING SCHEME-V	Power	12/2007	477.69	09/2010	03/2013	30
92	DEVELOPMENT OF B-22 CLUSTER FIELDS	Petroleum	01/2007	2323.40	09/2010	04/2013	31
93	DHOLPUR - MORENA SECTION (INCLUDING CHAMBOL BRIDGE) NH-3	Road Transport & Highways	12/2003	232.45	09/2010	06/2013	33
94	SUBANSIRI LOWER H.E.P (NHPC)	Power	09/2003	6285.33	09/2010	03/2017	78
95	ERP implementation in BSNL on Turnkey basis	Telecommunications	10/2009	384.00	10/2010	06/2013	32
96	PARBATI H.E.P. STAGE -III (NHPC)	Power	10/2005	2304.56	10/2010	09/2013	35
97	JHAJJAR HISSAR PIPE LINE PROJECT	Petroleum	11/2007	281.07	10/2010	12/2014	50
98	GSM equipment of 1625000Lines (2G) 325000 lines 3(G) MP Phase V.1 Telecom Circle	Telecommunications	11/2009	916.70	11/2010	NR	25*
99	BARDHAMAN-KATWA (GC)	Railways	04/2007	245.15	12/2010	NR	24*
100	CONST. & DEV. OF 2 OFFSHORE CONTAINER BERTHS & TERMINAL	Shipping & Ports	11/2007	1228.00	12/2010	10/2013	34

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
101	KATIHAR - JOGBANI (GC)(NEFR)	Railways	09/2001	100.00	12/2010	03/2015	51
102	D/O KAMARAJ DOMESTIC TER-PH-II And EXP. ANNA INT. TER BLDG(K1)	Civil Aviation	08/2008	1808.00	01/2011	NR	23*
103	SALEM - U / UNDRUPET(BOT -1/TN-06) NH -68	Road Transport & Highways	03/2005	941.00	01/2011	02/2013	25
104	C/o new Airport at Pakyong(Sikkim) Airport	Civil Aviation	01/2009	309.46	01/2011	04/2013	27
105	Construction of berthing and allied facilities off Tekra near Tuna,Kandla Port Trust	Shipping & Ports	04/2005	882.00	02/2011	NR	22*
106	CHUTAK HYDRO-ELECTRIC PROJECT	Power	08/2006	621.26	02/2011	01/2013	23
107	GADWAL - RAICHUR (NL), SCR	Railways	04/1998	92.63	02/2011	02/2013	24
108	67.5 MW TG-5 AUX. STEM EMERGENCY POWER REQUIREMENT EXP. UNIT	Steel	07/2007	230.00	02/2011	03/2013	25
109	Bhavnagar-workshop facilities for 50 BG coaches POH per month (WR)	Railways	04/2006	117.36	03/2011	NR	21*
110	ELECTRIFICATION OF MORADABAD-ROZA	Railways	12/2004	129.17	03/2011	NR	21*
111	North Tapti Gas Field Development	Petroleum	07/2008	589.70	03/2011	03/2013	24
112	CONSTRUCTION OF 13 & 14 CARGO BERTH AT KANDLA	Shipping & Ports	12/2005	702.00	03/2011	03/2013	24
113	ASHOK EXPN.OCP -CCL (10 MTY)	Coal	12/2007	471.66	03/2011	03/2013	24
114	Churi Benti UG	Coal	08/2007	163.51	03/2011	03/2014	36
115	JHANJRA R-VI SEAM PSLW	Coal	11/2006	287.18	03/2011	03/2015	48
116	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	Railways	04/2003	727.56	03/2011	03/2016	60
<b>2011 - 2012</b>							
117	URANIUM ORE MINE and PROCESSING PLANT AT TUMMALAPALLE	Atomic Energy	09/2007	1106.29	04/2011	NR	20*
118	COMPRESSOR STATIONS (KAILARAS AND CHAINSA)	Petroleum	11/2007	1167.00	04/2011	NR	20*
119	ACQUISITION OF 4 NO. OF ANCHOR HANDLING CUM SUPPLY VESSELS	Shipping & Ports	10/2007	359.44	04/2011	NR	20*

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
120	ADDITIONAL GAS PROCESSING FACILITY AT HAZIRA	Petroleum	02/2008	370.11	04/2011	01/2013	21
121	C/O INTEGRATED PASSENGER TER. BULD. NSCBI AIRPORT	Civil Aviation	08/2008	1942.51	05/2011	03/2013	22
122	Acquisition of two nos. of 120 B.P BY 079& 080	Shipping & Ports	04/2009	290.85	06/2011	NR	18*
123	NEW MANGALORE PORT NH-17 AND 48	Road Transport & Highways	04/2000	196.50	06/2011	01/2013	19
124	BANGALORE METRO RAIL PROJECT	Urban Development	05/2006	6395.00	06/2011	03/2013	21
125	Four Lanning from MP/Maharashtra Border to nagpur, Nagpur bypass	Road Transport & Highways	04/2010	1170.52	06/2011	12/2013	30
126	TR. SYSTEM ASSOCIATED WITH CHAMERA III HEP	Power	04/2008	297.37	07/2011	01/2013	18
127	BONGAIGAON THERMAL POWER PROJECT	Power	01/2008	4375.35	07/2011	10/2015	51
128	Surat- Dahisar(Six Lane) Km 263 to Km 502	Road Transport & Highways	02/2009	1693.75	08/2011	01/2013	17
129	DIESEL HYDROTREATOR PROJECT AT MUMBAI REFINERY	Petroleum	03/2009	3284.00	09/2011	02/2013	17
130	DIESEL HYDROTREATOR PROJECT AT VISAKH REFINERY	Petroleum	03/2009	3597.00	09/2011	03/2013	18
131	CONSTRUCTION OF 12 OFFSHORE SUPPLY VESSELS(OSV)	Petroleum	06/2007	736.65	09/2011	12/2013	27
132	Chilkaluripet-Vijaywada 6 lane (km 355 to Km 434.15)	Road Transport & Highways	05/2009	572.30	10/2011	06/2013	20
133	Gurgaon-Kotputli Km 42.70 to 54.4 Km	Road Transport & Highways	04/2009	1673.70	10/2011	06/2013	20
134	Chennai-Tada(Six lane)	Road Transport & Highways	04/2009	353.37	10/2011	03/2014	29
135	Panipat-Jalandhar 6 lane(Km 96 to 387.1 km)	Road Transport & Highways	05/2009	1108.00	11/2011	08/2013	21
136	TR. SYSTEM ASSOCIATED WITH RAMPUR HEP	Power	02/2009	184.19	11/2011	09/2013	22

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
137	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	Power	02/2009	509.66	11/2011	12/2013	25
138	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XV	Power	02/2009	520.48	11/2011	12/2013	25
139	Dakshin-barasal-lakshmikantapur	Railways	04/2009	259.51	12/2011	NR	12*
140	Acquisition of Two nos. of 3060 DWT	Shipping & Ports	04/2009	277.03	12/2011	NR	12*
141	EXPANSION OF IISCO STEEL PLANT	Steel	02/2008	14443.00	12/2011	NR	12*
142	EXPANSION OF BOKARO STEEL PLANT	Steel	01/2008	6325.00	12/2011	NR	12*
143	ADDITIONAL GAS PROCESSING UNITS AT URAN	Petroleum	10/2008	1797.35	12/2011	01/2013	13
144	MANDARHILL-DUMKA-RAMPURHAT (NL),ER	Railways	04/1995	184.00	12/2011	03/2013	15
145	Bailadila Iron Ore Project Deposit- 11B (NMDC)	Steel	01/2007	295.89	12/2011	03/2013	15
146	Ghutiasharif-Canning (ER)	Railways	04/2009	189.97	12/2011	11/2013	23
147	KARANPUR MORADABAD-KASHIPUR-RUDRAPUR PIPELINE PROJECT PHASE-I	Petroleum	07/2009	238.68	01/2012	01/2013	12
148	SETTING UP OF LNG REGASIFICATION TERMINAL AT PUTHUVYPEEN COCHIN	Shipping & Ports	03/2009	3500.00	01/2012	02/2013	13
149	MRPL Phase-III Expansion	Petroleum	08/2008	12412.00	01/2012	03/2013	14
150	RAMPUR HEP(412 MW)	Power	01/2007	2047.03	01/2012	02/2014	25
151	Armur to kadloor yellareddy	Road Transport & Highways	02/2010	390.56	02/2012	01/2013	11
152	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID PART-I	Power	02/2009	1347.32	02/2012	03/2013	13
153	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	Power	02/2009	410.29	02/2012	12/2013	22
154	Bhuj-Naliya(GC) with extension from naliya to Vayor (WR)	Railways	04/2008	318.24	03/2012	NR	9*
155	SHANTIKHANI LONGWALL PROJ-SCCL	Coal	10/2006	249.03	03/2012	NR	9*
156	VKPL UPGRADATION AND LAYING OF SPURLINE (TO BHILWARA AND CHITTORGARH)	Petroleum	12/2009	463.32	03/2012	NR	9*

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
157	DABHOL-BANGALORE PIPELINE PROJECT PHASE-I	Petroleum	06/2009	4543.43	03/2012	NR	9*
158	JIND-SONEPAT (NL),NR	Railways	01/2004	190.81	03/2012	NR	9*
159	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	Railways	04/1997	233.00	03/2012	02/2013	11
160	Tinpahar - Sahibganj (ER)	Railways	04/2008	167.73	03/2012	02/2013	11
161	DELHI CONVERGENT BILLING AND CRM PE-5834	Telecommunications	02/2006	229.41	03/2012	02/2013	11
162	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	Railways	04/1996	114.01	03/2012	03/2013	12
163	KADUR-CHIKMAGALUR-SAKLESHPUR (NL),(SWR)	Railways	04/1996	157.00	03/2012	03/2013	12
164	KOSI BRIDGE (NL), ECR	Railways	04/2002	323.41	03/2012	03/2013	12
165	Ratlam-Mhow-Khandwa-Akola (GC)	Railways	04/2008	603.04	03/2012	03/2013	12
166	TUTICORIN THERMAL POWER PROJECT-2X500 MW	Coal	05/2008	4904.54	03/2012	03/2014	24
167	North Urimari OCP	Coal	12/2007	179.87	03/2012	03/2014	24
168	MANUGURU OC-II EXTENSION PHASE-II	Coal	03/2010	181.19	03/2012	03/2014	24
169	ANANTA OC EXPANSION PH-III (15.0 Mty)	Coal	08/2008	207.28	03/2012	03/2014	24
170	Tapin OCP	Coal	08/2008	264.68	03/2012	03/2014	24
171	NIGAHI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	Coal	10/2007	259.40	03/2012	03/2015	36
172	RAMAGUNDAM OC-II EXTENSION	Coal	12/2009	418.97	03/2012	03/2015	36
<b>2012 - 2013</b>							
173	PIPELINE FOR TRANSFER OF LPG FROM BPCR/HPCR TO URAN LPG PLANT	Petroleum	08/2009	246.81	04/2012	NR	8*
174	SINGLE POINT MOORING FACILITY(SMP) PROJECT	Petroleum	07/2010	1043.57	04/2012	01/2013	9
175	System Strengthening -X of SR	Power	12/2009	276.61	04/2012	03/2013	11
176	Assam gas Cracker project	Petrochemicals	04/2006	5460.61	04/2012	12/2013	20

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
177	Kishangarh-Ajmer-Beawer	Road Transport & Highways	11/2009	795.00	05/2012	02/2013	9
178	Construction of New International Terminal Building(Goa)	Civil Aviation	05/2010	335.61	05/2012	03/2013	10
179	765KV System for Central part of Northern Region Grid - Part-III	Power	11/2009	1075.12	05/2012	06/2013	13
180	Augmentation of Iron Ore Storage in RMHP	Steel	05/2008	480.00	05/2012	06/2013	13
181	Pune-sholapur, pkg1	Road Transport & Highways	11/2009	1110.00	05/2012	10/2013	17
182	System Strengthening -XII of SR	Power	02/2010	232.34	06/2012	03/2013	9
183	MP/Maharashtra Border-Dhula	Road Transport & Highways	12/2009	835.00	06/2012	03/2013	9
184	Integrated crude Oil handling facilities at Paradip(2nd SPM)	Petroleum	12/2009	1492.33	06/2012	03/2013	9
185	765KV System for Central part of Northern Region Grid - Part-II	Power	07/2009	1736.36	06/2012	03/2013	9
186	ADDITIONAL DEV. OF D-1 FIELD	Petroleum	01/2010	2163.64	06/2012	06/2013	12
187	102 MW WIND POWER PROJECT	Petroleum	07/2010	1106.00	06/2012	03/2014	21
188	NANGALDAM-TALWARA(NL),NR	Railways	03/1981	37.68	07/2012	NR	5*
189	Polypropylene unit	Petroleum	05/2009	1803.78	07/2012	NR	5*
190	BNPL SPURLINE (UTTRANCHAL AND PUNJAB)	Petroleum	12/2009	540.92	07/2012	NR	5*
191	PIMPALGAON-NASIK-GONDE, NH-3 (NHDP-PHASE-III)	Road Transport & Highways	03/2005	940.00	07/2012	06/2013	11
192	LUCKNOW-RAIBAREILI	Road Transport & Highways	07/1999	635.90	07/2012	07/2014	24
193	MAGADH OC (CCL)	Coal	08/2008	469.78	07/2012	03/2016	44
194	MOUDA STPP	Power	11/2008	5459.28	08/2012	03/2013	7
195	Up-gradation of Konaban GGS and Pipeline Grid Project, Tripura	Petroleum	07/2008	288.04	08/2012	05/2013	9

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
196	System Strengthening in NR for SASAN & MUNDRA (UMPP)	Power	12/2009	1216.83	08/2012	12/2013	16
197	SUPPLIMENTARY TRANSMISSION ASSOCIATED WITH DVC AND MAITHON RBC	Power	08/2008	2360.95	08/2012	12/2013	16
198	765 KV POOLING STATION AND NETWORK WITH DVC AND MAITHOB RBC	Power	08/2008	7075.33	08/2012	12/2013	16
199	PARE HYDRO ELECTRIC PROJECT	Power	12/2008	573.99	08/2012	09/2014	25
200	SIX LANNING OF VADAKKANCHERRY THRISSURESECTION(KM 240-270KM)	Road Transport & Highways	02/2010	617.00	08/2012	03/2015	31
201	Gujarat/Maharashtra BorderSurat-Hazira Port Section	Road Transport & Highways	03/2010	1509.10	09/2012	03/2013	6
202	MUMBAI HIGH NORTH DEVELOPMENT PHASE-II	Petroleum	01/2009	7133.39	09/2012	09/2013	12
203	Construction of 6 ETPs	Petroleum	03/2009	302.26	09/2012	09/2013	12
204	COKE OVEN BATTERY NO. 4 PHASE-II	Steel	08/2007	108.00	10/2012	03/2013	5
205	INTERCONNECTION BETWEEN ELECTTRICAL GRIDS OF INDIA AND BANGLADESH -INDIAN PORTION	Power	10/2010	160.32	10/2012	03/2013	5
206	Hyderabad-Vijaywada Km. 40 to 221.50 Km	Road Transport & Highways	04/2010	1740.00	10/2012	03/2013	5
207	VINDHYACHAL STTP STAGE-IV	Power	01/2009	5915.00	10/2012	03/2013	5
208	RIHAND STTP STAGE-III (2X500MW)	Power	01/2009	6230.81	10/2012	11/2013	13
209	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	Power	10/2008	4824.12	10/2012	12/2013	14
210	AMRITSAR-PATHANKOT	Road Transport & Highways	05/2010	705.00	11/2012	06/2013	7
211	PARADIP REFINERY PROJECT	Petroleum	02/2009	29777.00	11/2012	09/2013	10
212	Development of SB-14 field	Petroleum	01/2011	410.44	11/2012	10/2013	11
213	WADNER-DEVDHARI(NS-60/MH)(KM 94-123 KM)	Road Transport & Highways	02/2011	193.45	11/2012	12/2013	13

SN	PROJECTS	SECTOR	DATE OF APPROVAL	COST ORIGINAL (Rs.; crore)	DATE OF COMMISSIONING ORIGINAL	DATE OF COMMISSIONING ANTICIPATED	TIME OVERRUN (MONTHS)
214	Northern Region Transmission Strengthening Scheme	Power	03/2010	965.58	11/2012	12/2013	13
215	EASTERN REGION TRANSMISSION SYSTEM-III	Power	07/2010	1272.80	11/2012	03/2014	16
216	Transmission System of Vindhuachal -IV & Rihand -III Gen. Proj.	Power	03/2010	4672.99	11/2012	03/2014	16
217	CHANDIGARH-LUDHIANA(NEW BG LINE),NR	Railways	07/1998	248.44	12/2012	01/2013	1
218	DEOGHAR - SULTANGANJ (INL), ER	Railways	04/2000	138.00	12/2012	02/2013	2
219	Jaipur-Tonk-Deoli	Road Transport & Highways	06/2010	792.06	12/2012	03/2013	3
220	EXPANSION OF DURGAPUR STEEL PLANT	Steel	06/2009	2875.00	12/2012	03/2013	3
221	TRANSMISSION SYSTEM ASSOCIATED WITH SASAN ULTRA MEGA POWER PROJECT	Power	12/2008	7031.88	12/2012	06/2013	6
222	Acquisition of 4 nos of 82000 DWT kamsavmax Bulk carriers from M/S Jiangsu Eastern Heavy Industries	Shipping & Ports	08/2010	612.72	12/2012	10/2013	10
223	Bandel-Naihati new rail bridge in replacement of jubilee bridge no.8 (ER)	Railways	04/1999	207.52	12/2012	12/2013	12
224	Trans. System associated with PALLATANA GBPP & BPTS.	Power	02/2010	2144.00	12/2012	12/2013	12
225	KOCHI-KOOTANAD BANGALORE MANGALORE PIPELINE PROJECT	Petroleum	06/2009	2915.00	12/2012	03/2014	15
226	KAKATIYA LONGWALL	Coal	12/2008	453.63	12/2012	03/2015	27
227	Katakhal to Bhairabi	Railways	04/1998	227.90	12/2012	03/2015	27

**NR: Not reported by the project implementation agencies**

**\* Delay (in months) as on 01.01.2013 for projects where anticipated date of commissioning is not reported**

## ANNEXURE - II

ANNEXURE REFERRED TO IN REPLY TO PART (d) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1395 DUE FOR ANSWER ON 08.03.2013

## Project-wise details of cost overruns in 168 completed projects - 11th Plan

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
<b>Civil Aviation</b>							
1	MODULAR EXPANSION OF TERMINAL BUILDING AT AMRITSAR AIRPORT	07/2005	12/2007	80.00	80.20	0.20	0.25
2	C/O OF APRON & EXT. OF RUNWAY AT GUWAHATI AIRPORT	09/2006	06/2008	45.75	46.58	0.83	1.81
3	EXP. APRON & CONST AT V.S.AIRPORT BLAIR	05/2007	03/2009	22.21	27.21	5.00	22.51
4	EXTENSION AND STRENGTHENING OF EXISTING RUNWAY AT SILCHAR AIRPORT	11/2001	03/2007	30.93	41.49	10.56	34.14
5	EXTEN. OF TER.BUILDING at Srinagar Airport	03/2003	12/2006	60.07	77.48	17.41	28.98
6	C/O OF NEW DOMESTIC ARRIVAL BUILDING AT AHMEDABAD AIRPORT	03/2005	05/2007	36.87	56.94	20.07	54.43
7	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	10/2006	12/2008	245.58	295.00	49.42	20.12
<b>TOTAL</b>				<b>521.41</b>	<b>624.90</b>	<b>103.49</b>	
<b>Coal</b>							
8	HINGULA-II OC EXPN	02/2003	03/2005	87.10	89.78	2.68	3.08
9	KTK-8 and 8A INCL UG	12/1995	01/2002	34.51	41.54	7.03	20.37
10	KOYAGUDEM OCP-II	03/2004	11/2010	43.25	58.89	15.64	36.16
11	JVR:(OCP-I) SATTUPALLI	12/2002	03/2008	43.44	91.24	47.80	110.04
12	EXPANSION OF MINE-II (10.5 MTPA TO 15.0 MTPA) (NLC)	10/2004	06/2009	2161.28	2295.93	134.65	6.23
13	BARSINGSAR TPS (2 125MW) (NLC)	12/2004	06/2009	1114.18	1868.71	754.53	67.72

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
14	BARSINGSAR MINE 2.10 MTPA LIGNITE (NLC)	12/2004	06/2009	254.07	1687.78	1433.71	564.30
	<b>TOTAL</b>			<b>3737.83</b>	<b>6133.87</b>	<b>2396.04</b>	
	<b>Health &amp; Family Welfare</b>						
15	NORTH EAST INDIRA GANDHI INST-ITUTE OF HEALTH AND MS	05/1986	03/1999	71.18	443.15	371.97	522.58
	<b>Mines</b>						
16	SECOND PHASE EXPANSION OF NALCO MINE, REFINERY, SMELTER AND CAPTIVE POWER PLANT	10/2004	12/2008	4091.51	4401.76	310.25	7.58
	<b>Petroleum</b>						
17	MSQ UPGRADATION PROJECT AT BARAUNI REFINERY	04/2008	04/2010	1492.00	1525.00	33.00	2.21
18	CHENNAI-BANGALORE PIPELINE	07/2007	07/2009	232.11	273.00	40.89	17.62
19	C2-C3 AND LPG RECOVERY FROM LNG, DAHEJ (ONGC)	12/2003	05/2008	900.92	976.08	75.16	8.34
20	DAHEJ-HAZIRA-URAN PIPELINE PROJECT(GAIL)	12/2002	07/2005	1416.00	1521.23	105.23	7.43
21	Integrated Sugar, Ethanol, Cogen Power Plant at Sugauli and Lauriya	06/2009	12/2010	613.54	727.88	114.34	18.64
22	MDPL PROJECT(HPCL)	04/2004	08/2007	1623.84	1756.93	133.09	8.20
23	DADRI- PANIPAT R-LNG SPUR PIPELINE	06/2005	06/2008	250.66	389.00	138.34	55.19
24	BINA DESPATCH TERMINAL	05/2007	12/2009	490.71	639.11	148.40	30.24
25	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD)	03/2004	05/2007	622.82	821.00	198.18	31.82
26	PARADIP-HALDIA CRUDE OIL PIPELINE (IOCL)	03/2004	03/2006	1178.00	1380.00	202.00	17.15
27	EXPANSION OF PANIPAT REFINERY FROM 12 TO 15 MTPA	06/2005	03/2008	806.00	1100.00	294.00	36.48

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
28	LUBE OIL BASE STOCK QUALITY UPGRADATION AT MUMBAI REFINERY	10/2006	04/2009	638.90	1030.00	391.10	61.21
29	CLEAN FUELS PROJECT AT VISAKH REFINERY(HPCL)	04/2003	05/2006	1635.00	2147.79	512.79	31.36
30	GREEN FUELS AND EMISSION CONTROL (HPCL) MUMBAI REF.	10/2002	06/2009	1152.00	1731.01	579.01	50.26
31	DEVELOPMENT OF BASSEIN EAST (ONGCL)	04/2003	03/2006	985.17	1688.38	703.21	71.38
32	RESIDUE UPGRADATION AND MS/HSD QUALITY IMPROVEMENT PROJECT AT GUJRAT	01/2007	N.A.	5693.00	6825.00	1132.00	19.88
33	ADDL DEV. OF BASIN FIELD AND INST. OF IIND BOSTER COMP. ONGC	03/2004	01/2008	1770.69	2937.01	1166.32	65.87
34	Pipeline Replacement project-2	12/2007	05/2011	2553.28	3796.21	1242.93	48.68
35	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005	04/2009	1876.00	3155.00	1279.00	68.18
36	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001	07/2007	5255.97	6579.25	1323.28	25.18
37	CAPACITY EXP. CUM MODERNISATION PH-II	09/2009	12/2009	2591.80	3941.41	1349.61	52.07
38	NAPHTHA CRACKER & DOWNSTREAM POLYMER PROJECT AT PANIPAT	04/2006	09/2009	12138.00	15292.00	3154.00	25.98
	<b>TOTAL</b>			<b>45916.41</b>	<b>60232.29</b>	<b>14315.88</b>	
	<b>Power</b>						
39	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	06/2006	06/2009	803.70	803.76	0.06	0.01
40	SYSTEM STRENGTHENING IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B) SCHEME	10/2006	10/2009	150.26	153.24	2.98	1.98
41	TR. SYSTEM FOR STARTUP POWER TO DVC AND MAITHON RB GEN. PROJ.	04/2008	04/2010	290.49	299.08	8.59	2.96

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
42	NORHEN REGION SYSTEM STRENGTHENING-II (P.GRID)	01/2004	10/2006	247.78	260.15	12.37	4.99
43	STRENGTHING-V OF SR GRID	06/2004	06/2007	92.12	107.07	14.95	16.23
44	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	07/2004	03/2008	266.93	294.25	27.32	10.23
45	NORTHERN REGION SYSTEM STRENGTHENING - I (P.GRID)	01/2004	07/2006	271.80	310.79	38.99	14.35
46	VINDHYACHAL-KORBA (P.GRID)	02/2004	02/2007	164.02	212.53	48.51	29.58
47	NORTHERN REGION SYSTEM STRENGTHING SCHEME - III (P.GR.)	07/2004	03/2008	230.52	280.14	49.62	21.53
48	SIPAT STAGE-II TRANSMISSION SYSTEM (PGCIL)	08/2004	08/2007	601.90	653.92	52.02	8.64
49	RAPP 5 and 6 TRANSMISSION SYSTEM (PGCIL)	06/2005	03/2008	499.45	556.86	57.41	11.49
50	SYSTEM STRENGTHENING - VII OF SOUTHERN REGION (PGCIL)	05/2005	07/2009	279.30	340.14	60.84	21.78
51	VINDHYACHAL STPP ST.-III (NTPC)	02/2003	08/2007	4125.00	4201.50	76.50	1.85
52	KAHALGOAN-II(PH.-II) TRANSMISSION SYSTEM (PGCIL)	01/2005	10/2007	464.02	549.82	85.80	18.49
53	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	07/2004	07/2007	596.47	692.41	95.94	16.08
54	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004	05/2008	208.75	315.58	106.83	51.18
55	NEYVELI TS-II TRANSMISSION SYSTEM (PGCIL)	01/2005	12/2007	691.83	913.33	221.50	32.02
56	TEESTA HE PROJECT STAGE-V (NHPC)	02/2000	02/2007	2198.04	2495.29	297.25	13.52
57	TR.SYSTEM ASSOCIATED WITH TALA HEP.(P.GRID)	06/2003	06/2006	1980.70	2483.88	503.18	25.40
58	SIPAT TRANSMISSION SYSTEM STAGE-1 (P.GR.)	12/2003	02/2007	1454.79	2208.49	753.70	51.81

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
59	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004	10/2007	1771.93	2967.85	1195.92	67.49
	<b>TOTAL</b>			<b>17389.80</b>	<b>21100.08</b>	<b>3710.28</b>	
	<b>Railways</b>						
60	THANE-TURBHE-NERUL-VASHI(MTP)	05/1992	03/2000	403.39	403.92	0.53	0.13
61	GOOTY- RENIGUNTA PATCH DOUBLING PH-II (DL) (SCR)	05/2002	N.A.	304.50	306.00	1.50	0.49
62	SETTING UP OF N.C.R.	04/1996	N.A.	69.96	71.53	1.57	2.24
63	KURLA PSR. TRM.FAC.PH2S	04/1996	12/1999	34.94	36.53	1.59	4.55
64	GONDA - MANKAPUR,NER	04/2004	N.A.	48.01	52.01	4.00	8.33
65	CONST.OF 50 LOCO SHEDS	04/1997	03/2003	15.26	23.88	8.62	56.49
66	KENGERRI RAMANAGARAM	03/1996	N.A.	45.00	58.84	13.84	30.76
67	AMROHA- MORADABAD,NR	04/1999	N.A.	49.00	65.38	16.38	33.43
68	ECOR:KHURDA ROADPURI	01/2001	N.A.	47.28	66.85	19.57	41.39
69	DIVA-KALYAN 5TH/6TH LINE	09/2000	N.A.	47.70	69.75	22.05	46.23
70	REBUILDING KRISHNA BDG.	03/2000	N.A.	18.06	45.76	27.70	153.38
71	2ND BRIDGE ON BIRUPA AND MAHANADI(B and S) (ECOR)	04/1997	N.A.	93.10	122.00	28.90	31.04
72	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	05/2001	08/2003	162.03	196.15	34.12	21.06
73	JAFRABAD-UTRATIA PHASE-II,(LD)(NR)	04/2000	03/2005	64.20	100.42	36.22	56.42
74	KUTTIPURAM-CALICUT INCLD. SHORANUR-M-LORE (DL) (SR)	03/2001	N.A.	178.76	219.94	41.18	23.04
75	KANPUR-PANKI3RD LINE,NCR	04/1995	12/2000	20.00	63.36	43.36	216.80
76	PUNTAMBA- SHIRDI	02/2002	N.A.	32.00	79.77	47.77	149.28
77	ROHTAK- JAKHAL	04/2003	12/2006	47.49	98.00	50.51	106.36
78	WHEELSHOPCAPAUGMENT,WAP	03/1989	03/1996	47.31	99.44	52.13	110.19
79	MADURAI-RAMESWARAM(GC).SR	07/1998	07/2006	193.18	246.97	53.79	27.84
80	UTRATIA-CHANDRAULI & SULTANPUR-BANDHUAN KALAN,(LD)(NR)	04/1998	12/2004	47.12	102.65	55.53	117.85

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
81	HAPUR-KANKATHER (LD),NR	04/2003	03/2007	106.64	166.61	59.97	56.24
82	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR)	04/1999	N.A.	198.68	261.10	62.42	31.42
83	ARA-SASARAM(NL),ECR	07/1997	03/2006	120.00	189.14	69.14	57.62
84	KATAPADI-PAKLA-TIRUPTI(GC) ELECTRIFICATION ASP	04/1992	03/2007	130.00	202.66	72.66	55.89
85	PRATAPNAGAR-CHOTA UDAIPUR (GC) (WR)	04/2005	03/2008	148.61	227.52	78.91	53.10
86	TITLAGARH-LANJIGARH (DL) ECOR	04/1997	N.A.	66.61	160.00	93.39	140.20
87	NIMACH-RATLAM(GC),WR	04/1993	03/1996	65.00	171.73	106.73	164.20
88	KHARAGPUR- BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE (RE)	03/1995	03/2000	258.58	371.01	112.43	43.48
89	GUNTUR-GUNTAKAL-KALLURU(GL)(SCR)	04/1992	N.A.	458.45	573.12	114.67	25.01
90	ABOHAR- FAZILKA, NR, NL	09/2001	03/2009	86.44	209.57	123.13	142.45
91	SURENDRANAGAR-BHAVNAGAR(GC),WR	03/1997	03/2004	437.40	563.25	125.85	28.77
92	TIRUMALAI-VELLACHERI EXTN. OF MRTS (MTP)	04/1996	03/2002	605.70	733.39	127.69	21.08
93	MADURAI-DINDIGUL,(LD)(SR)	04/2003	N.A.	73.19	202.72	129.53	176.98
94	AMBALA-MORADABAD(RE)	03/1993	03/1998	152.21	283.00	130.79	85.93
95	GANDHIDHAM-PALANPUR(GC),WR	04/1998	N.A.	318.00	451.52	133.52	41.99
96	Sadulpur-Bikaner and Ratangarh-Degana Gauge Canvession (NWR)	04/2007	03/2011	643.36	803.39	160.03	24.87
97	HOSPET-GUNTAKAL(LD),SCR	03/1996	12/1999	105.22	268.00	162.78	154.70
98	DELHI-REWARI GC NWR RVNL	04/1995	03/2007	42.27	212.30	170.03	402.25
99	SHIMOGA-TALAGUPPA (SWR), GC	12/1992	N.A.	46.00	218.00	172.00	373.91
100	TRICHY MANAMADURAI (GC) (SR)	02/2000	N.A.	175.00	347.48	172.48	98.56
101	DEOGHAR-DUMKA NEW BG LINE (DOUBL.) (ER)	02/1999	12/2006	180.73	358.00	177.27	98.09
102	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	04/1995	03/2004	325.47	504.22	178.75	54.92
103	REWARI-SADULPUR-HISSAR (GC),NWR	04/1997	N.A.	198.96	410.00	211.04	106.07
104	BHILDI-SAMDARI (GC)	04/1999	N.A.	244.74	479.00	234.26	95.72

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
105	HOTGI-GADAG(GC),SWR	04/1994	03/1999	180.00	417.07	237.07	131.71
106	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	08/1985	03/1992	180.00	463.69	283.69	157.61
107	PURNA-AKOLA (G.C), SCR	02/2000	N.A.	228.00	518.08	290.08	127.23
108	KUMARGHAT-AGARTALA(NL),NEFR	04/1996	03/2007	575.00	879.99	304.99	53.04
109	AJMER-CHITTAURGARH -UDAIPUR-UMRA (GC),NWR	09/1996	N.A.	262.00	567.23	305.23	116.50
110	VILLUPURAM-KATPADI (GC)(SR)	02/2000	N.A.	175.00	513.16	338.16	193.23
111	RAJKOT-VERAVAL (GC) AND WANSJALIYA-JETALSAR GC AND VERAVAL SOMNATH NL(WR)	04/1992	03/1996	112.53	464.50	351.97	312.78
112	AJMER-PHULERA-RINGUS-REWARI (G.C.)(NWR)(RVNL)	04/2005	03/2008	352.00	718.30	366.30	104.06
113	DHARMAVARAM-PAKALA (GC), SCR	04/1997	N.A.	200.00	610.07	410.07	205.04
114	TAHANJAVUR-VILLUPURAM GAUGE CONVERSION (G.C)(SR)	10/2001	N.A.	223.00	665.00	442.00	198.21
115	NEW JALPAIGURI-NEW BONGAIGAON (GC),NEFR	11/1998	03/2003	536.85	1010.00	473.15	88.13
116	MIRAJ-LATUR ROAD(GC),CR	04/1993	03/2001	225.00	816.40	591.40	262.84
117	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR)	03/1993	12/1997	242.50	910.00	667.50	275.26
118	RESTORATION WITH GAUGE CONVERSION OF SILIGHAT TOWN	04/1993	12/2009	100.41	955.29	854.88	851.39
119	LUMDING-SILCHAR(GC),NEFR	04/1996	03/2009	648.00	4074.10	3426.10	528.72
	<b>TOTAL</b>			<b>11395.84</b>	<b>24478.76</b>	<b>13082.92</b>	
	<b>Road Transport &amp; Highways</b>						
120	GARAMORE TO BAMANBORE (PACK.-III) PH.-II, KM.254-KM.182.60	12/2003	11/2007	360.70	380.70	20.00	5.54
121	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003	02/2005	255.96	276.07	20.11	7.86

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
122	GOGUNDA TO UDAIPUR (RJ-3) NH.76 KM.104 TO KM.73	12/2003	08/2007	266.00	288.06	22.06	8.29
123	SWAROOPGANJ TO BAKARIA (RJ-1) PH.II, KM.29-KM.0 (NH-76)	12/2003	04/2010	220.00	243.11	23.11	10.50
124	RJ/MP BORDER TO KOTA(RJ-11) NH-76, KM.579 TO KM.509	12/2003	03/2008	311.35	349.59	38.24	12.28
125	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2	04/2000	10/2003	89.50	132.18	42.68	47.69
126	RAJASTHAN/MP BORDER TO KOTA(RJ-10), KM.509 TO KM.449.15, NH-76	12/2003	04/2008	378.22	430.21	51.99	13.75
127	RJ/MP BORDER TO KOTA(RJ-9) NH-76, KM.449.15 TO KM.406	12/2003	04/2008	297.72	359.43	61.71	20.73
128	KOTA TO CHITTORGARH (RJ-7) NH-76 KM.316 TO KM.253	12/2003	04/2008	440.50	503.66	63.16	14.34
129	CHITTORGARH BYPASS, KM 253-213 NH-76	12/2003	04/2008	384.25	447.90	63.65	16.56
130	GAGODHAR-GARAMORE(PK-IV,NH15) KM 245 TO 281.3 AND 308 TO 254	12/2003	11/2007	412.78	479.54	66.76	16.17
131	BAKARIA TO GOGUNDA(RJ-2) NH-76 PHASE-II KM.74-KM.30	12/2003	04/2008	457.00	530.90	73.90	16.17
132	DEESA TO RADHANPUR (PACK.-VI) PHASE- II, KM.372.60-458, NH-14	12/2003	02/2005	399.89	479.74	79.85	19.97
133	KOTA TO CHITTORGARH (RJ-8) NH-76 KM.381 TO KM.316	12/2003	04/2008	446.40	528.44	82.04	18.38
134	COCHIN PORT, NH-47 (PORT CONNECTIVITY) KMS 348 - KMS 358	04/2000	08/2006	106.00	193.00	87.00	82.08
135	JETPUR TO BHILADI (PACK. -II) PH.-II KM.117 TO.52.50, NH-8B	12/2003	11/2007	399.89	508.50	108.61	27.16
136	RAJKOT BYPASS AND GONDAL JETPUR (PACKAGE-VII) PHASE-II	12/2003	03/2008	265.00	388.09	123.09	46.45
137	DELHI-GURGAON SECTION (OTHERS) KM.143-KM.42 (NH-8)	04/2000	07/2005	555.00	710.00	155.00	27.93

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
	<b>TOTAL</b>			<b>6046.16</b>	<b>7229.12</b>	<b>1182.96</b>	
	<b>Shipping &amp; Ports</b>						
138	TERMINAL AT GAIGHAT	03/2002	03/2004	25.50	30.29	4.79	18.78
139	MOD.OF ORE HANDLING FAC	10/1999	02/2003	37.01	42.82	5.81	15.70
140	ACQ.OF 700 PASS-CUM 160MT CARGO VESSEL FR.HINDUSTAN SHIPYARD	06/2000	02/2004	129.62	139.50	9.88	7.62
141	DEVE. OF INF CARGO JETTY	03/2004	01/2006	23.00	33.00	10.00	43.48
142	CONS 10TH CARGO BERTH	10/2002	03/2005	47.89	68.06	20.17	42.12
143	REPLACEMENT OF 4NW BARGE UNLOADERS	12/2004	03/2007	34.07	80.00	45.93	134.81
144	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM	03/2007	04/2009	245.67	298.17	52.50	21.37
145	ACQUISITION OF 4 NOS. OF 115000 DWT CRUDE OIL CARRIERS	08/2008	04/2011	1108.12	1238.88	130.76	11.80
	<b>TOTAL</b>			<b>1650.88</b>	<b>1930.72</b>	<b>279.84</b>	
	<b>Steel</b>						
146	HCI REGEN. PL./L-II AND CRM	01/2006	06/2007	35.92	35.99	0.07	0.19
147	COMPUTERISED PROCESS CONTROL SYSTEM OF SMS 2	08/2006	02/2008	30.61	30.91	0.30	0.98
148	REBUILDING OF COKE OVEN BATTERY-10	03/2007	09/2009	416.50	436.54	20.04	4.81
149	COKE OVEN BATTERY NO. 4(PHASE-1) (RINL)	12/2003	12/2006	286.63	355.21	68.58	23.93
150	AIR SEPARATION PLANT (ASU-4)	03/2008	N.A.	96.00	170.00	74.00	77.08
	<b>TOTAL</b>			<b>865.66</b>	<b>1028.65</b>	<b>162.99</b>	
	<b>Telecommunications</b>						
151	GLOBAL SWIT-CHING MODULE	04/2004	11/2006	36.78	44.31	7.53	20.47
152	GSM EQUIPMENT OF 1625K LINES(2G) & 325K LINES IN M.P PH-V.I	06/2008	08/2009	908.30	916.70	8.40	0.92
153	CMTS(PH-IV) GSM BASED NETWORK EXPANSION PH-IV (BSNL)(HARYANA	12/2004	06/2005	185.00	200.00	15.00	8.11

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
154	CAMP.CON.S. C-DOT PROJ.	04/1994	08/1998	80.00	99.41	19.41	24.26
155	INNOV.SERV. FOR BUSINESS	03/2003	12/2004	33.00	55.00	22.00	66.67
156	GSM - RAE BARELI	04/2004	11/2006	34.09	57.09	23.00	67.47
157	CELL AND PKT. VOICE AND DATA	03/2003	12/2005	25.23	48.84	23.61	93.58
158	PROJECT-1 NIB-II IP INFRASTRUCTURE	11/2003	05/2006	250.00	275.00	25.00	10.00
159	DELHI EXP. OF 1250K LINES OF 2G/3G GSM LINES	02/2007	12/2009	463.61	488.76	25.15	5.42
160	NIB-II PROJECT RURAL BROADBAND	12/2007	02/2008	312.86	353.00	40.14	12.83
161	C/O T.GRAPH AND ADMN.OFFICE	03/1989	08/2004	7.74	48.82	41.08	530.75
162	GSM equipment of 1700000Lines (2G) 234100 lines 3(G)Karnataka Phase V.1 Telecom Circle	10/2008	10/2009	677.75	719.90	42.15	6.22
163	GSM EQUIPMENT OF 1006280 LINES IN TAMILNADU PH-4.5	06/2008	12/2008	409.21	483.54	74.33	18.16
164	EXPANSION OF 750K GSM LINES	10/2006	12/2008	168.33	278.16	109.83	65.25
165	PROJECT 2.2 OF NIB-II BROAD BAND RAS	11/2003	05/2006	350.00	520.85	170.85	48.81
166	GSM equipment of 1900000Lines (2G) 401700 lines 3(G)Tamil Nadu Phase V.1 Telecom Circle	01/2009	N.A.	760.20	1100.00	339.80	44.70
<b>TOTAL</b>				<b>4702.10</b>	<b>5689.38</b>	<b>987.28</b>	
<b>Urban Development</b>							
167	INLAND WATER TRANSPORT TERMINAL AT PANDU, GUWAHATI	04/2002	03/2007	29.92	38.14	8.22	27.47
168	DELHI MRTS PHASE-II PROJECT	08/2005	06/2010	8676.00	18894.36	10218.36	117.78
				<b>8705.92</b>	<b>18932.50</b>	<b>10226.58</b>	

ANNEXURE REFERRED TO IN REPLY TO PART (d) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1395 DUE FOR ANSWER ON 08.03.2013

**Project-wise details of cost overruns in 179 ongoing projects - 11th Plan**

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
<b>Atomic Energy</b>							
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	09/2003	09/2010	3492.00	5677.00	2185.00	62.57
2	KUDANKULAM APP (NPCIL)	12/2001	12/2008	13171.00	15824.00	2653.00	20.14
<b>TOTAL</b>				<b>16663.00</b>	<b>21501.00</b>	<b>4838.00</b>	
<b>Civil Aviation</b>							
3	D/O KAMARAJ DOMESTIC TER-PH-II And EXP. ANNA INT. TER BLDG(K1)	08/2008	01/2011	1808.00	2015.00	207.00	11.45
4	C/O INTEGRATED PASSENGER TER. BULD. NSCBI AIRPORT	08/2008	05/2011	1942.51	2325.00	382.49	19.69
<b>TOTAL</b>				<b>3750.51</b>	<b>4340.00</b>	<b>589.49</b>	
<b>Coal</b>							
5	MANIKPUR OC EXPANSION (3.5 MTY)	12/2009	03/2014	321.42	321.50	0.08	0.02
6	BHUBANESWARI OCP, MCL (20.0 Mty)	12/2007	03/2017	490.00	490.10	0.10	0.02
7	TUTICORIN THERMAL POWER PROJECT- 2X500 MW	05/2008	03/2012	4904.54	4909.54	5.00	0.10
8	AMLAI OC EXPANSION SECTOR B (1.50 MTY)	11/2009	03/2016	150.59	198.59	48.00	31.87
9	MAGADH OC 20 MTY (CCL)	08/2008	07/2012	469.78	706.40	236.62	50.37
10	ADRIYALA SHAFT PROJECT	12/2009	03/2013	212.34	779.26	566.92	266.99
11	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004	06/2009	2030.78	3027.00	996.22	49.06
<b>TOTAL</b>				<b>8579.45</b>	<b>10432.39</b>	<b>1852.94</b>	
<b>Petrochemicals</b>							
12	Assam gas Cracker project	04/2006	04/2012	5460.61	8920.00	3459.39	63.35

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
	<b>Petroleum</b>						
13	CONSTRUCTION OF NEW TERMINAL AT ENNORE CHENNAI	01/2008	N.A.	224.00	299.00	75.00	33.48
14	RESITMENT OF MARKETING INSTALATION AT VISAKH	01/2009	N.A.	756.00	898.00	142.00	18.78
15	North Tapti Gas Field Development	07/2008	03/2011	589.70	755.76	166.06	28.16
16	DIESEL HYDRO TREATMENT PROJECT,BRPL DHALIGAON	06/2006	09/2009	1431.91	1690.13	258.22	18.03
17	IOR LAKWA - LAKHMANI (ONGCL)	09/2001	03/2007	345.10	663.69	318.59	92.32
18	REVAMPING OF WIN PLATFORM AT MH ASSET	05/2008	05/2010	333.40	656.51	323.11	96.91
19	IOR, RUDRASAGAR (ONGCL)	09/2001	03/2006	113.90	438.85	324.95	285.29
20	DEVELOPMENT OF B-22 CLUSTER FIELDS	01/2007	09/2010	2323.40	2920.82	597.42	25.71
21	PARADIP REFINERY PROJECT	02/2009	11/2012	29777.00	30426.00	649.00	2.18
22	HYDROCRACKER REVAMP AND SETTING UP A NEW CCR AT MUMBAI REFINERY	04/2008	04/2013	825.00	1827.00	1002.00	121.45
23	IOR GELEKI (ONGCL)	09/2001	03/2007	390.09	1674.11	1284.02	329.16
24	DEV OF G1 AND GS-15 (ONGCL)	04/2003	04/2006	429.82	2218.01	1788.19	416.03
25	DEVELOPMENT OF B-193 CLUSTER FIELDS	06/2007	08/2010	3248.78	5633.44	2384.66	73.40
26	MUMBAI HIGH SOUTH REDEVELOPMENT PH-2	10/2007	05/2010	5713.03	8813.41	3100.38	54.27
27	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	01/2007	05/2010	2853.29	6326.40	3473.11	121.72
	<b>TOTAL</b>			<b>49354.42</b>	<b>65241.13</b>	<b>15886.71</b>	
	<b>Power</b>						
28	TR. SYSTEM ASSOCIATED WITH CHAMERA III HEP	04/2008	07/2011	297.37	297.91	0.54	0.18
29	URI H.E.P STAGE -II (NHPC)	08/2005	11/2009	1729.29	1794.00	64.71	3.74
30	TRIPURA GAS BASED POWER PROJECT	07/2009	N.A.	421.01	623.44	202.43	48.08
31	NIMOO BAZGO HYDROELECTRIC PROJECT	08/2006	08/2010	611.01	936.00	324.99	53.19
32	KAIGA 3 and 4 TRANSMISSION SYSTEM (PGCIL)	03/2005	12/2007	596.45	1007.16	410.71	68.86
33	PARBATI H.E.P. STAGE -III (NHPC)	10/2005	10/2010	2304.56	2716.00	411.44	17.85

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
34	TEESTA LOW DAM HEP, STAGE-IV (NHPC)	09/2005	09/2009	1061.38	1501.75	440.37	41.49
35	TUIRIAL HE PROJECT(NEPCO)	07/1998	07/2006	368.72	913.63	544.91	147.78
36	MOUDA STPP	11/2008	08/2012	5459.28	6010.89	551.61	10.10
37	CHAMERA,STAGE-III (NHPC)	08/2005	08/2010	1405.63	2084.00	678.37	48.26
38	TEESTA LOW DAM STAGE III HYDROELECTRIC POWER PROJECT (NHPC)	10/2003	03/2007	768.92	1628.39	859.47	111.78
39	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	08/2008	07/2014	2491.58	3422.44	930.86	37.36
40	KOTESHWAR HEP(THDC)	04/2000	04/2005	1301.56	2283.68	982.12	75.46
41	TEHRI PUMPED STORAGE PLANT(1000MW)	07/2006	07/2010	1657.00	2978.86	1321.86	79.77
42	KISHANGANGA HEP	07/2007	01/2016	2238.67	3642.00	1403.33	62.69
43	PARBATI HEP (NHPC) II	09/2002	09/2009	3919.59	5524.00	1604.41	40.93
44	SUBANSIRI LOWER H.E.P (NHPC)	09/2003	09/2010	6285.33	10667.00	4381.67	69.71
<b>TOTAL</b>				<b>32917.35</b>	<b>48031.15</b>	<b>15113.80</b>	
<b>Railways</b>							
45	Ramanagram-Mysore doubling with electrification of Kengesii- Musore (SWR)	04/2007	03/2013	482.00	482.70	0.70	0.15
46	KOSI BRIDGE (NL), ECR	04/2002	03/2012	323.41	341.41	18.00	5.57
47	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	04/2002	03/2009	921.00	981.00	60.00	6.51
48	KISHANGANJ JALALGARH, NL, NEFR	04/2008	N.A.	282.92	359.86	76.94	27.19
49	RAJATGARH-BARANG(LD),ECOR	04/1999	02/2009	166.16	243.40	77.24	46.49
50	Bhavnagar-workshop facilities for 50 BG coaches POH per month (WR)	04/2006	03/2011	117.36	196.95	79.59	67.82
51	KODERMA GIRIDH (NL), ECR	04/1996	N.A.	371.36	452.35	80.99	21.81
52	TALCHER-BIMALAGARH(NL)(ECOR)	04/2005	N.A.	726.96	810.78	83.82	11.53
53	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	04/1997	N.A.	78.23	162.87	84.64	108.19
54	RAICHUR-GUNTAKAL(DL)(SCR)	04/2003	12/2007	136.62	221.90	85.28	62.42
55	PALWAL-BHUTESWAR 3RD LINE DOUBLING(NCR)(RVNL)	04/2005	03/2009	240.00	329.70	89.70	37.38
56	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	04/2000	03/2009	133.41	225.00	91.59	68.65

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
57	GOELKERA-MANOHARPUR,(LD)(SER)	03/1997	02/2006	186.92	283.10	96.18	51.46
58	TINDIVANAM-GINGEE-TIRUVANNAMALAI (NL)	09/2006	N.A.	125.00	227.40	102.40	81.92
59	KADUR-CHIKMAGALUR-SAKLESHPUR (NL),(SWR)	04/1996	03/2012	157.00	262.82	105.82	67.40
60	FREIGHT OPERATIONS INFORMATION SYSTEM (FOIS)	03/1984	03/1995	520.00	634.13	114.13	21.95
61	SRIGANGANAGAR-SARUPSAR (GC), NWR	04/2001	03/2011	143.92	258.60	114.68	79.68
62	AGRA-ETAWAH VIA FATEHABAD AND BAH (NL) NCR	04/1999	12/2009	108.00	227.42	119.42	110.57
63	ELECTRIFICATION OF MORADABAD-ROZA	12/2004	03/2011	129.17	250.00	120.83	93.54
64	BILASPUR-URKURA (DL)	04/1997	N.A.	151.52	273.00	121.48	80.17
65	TIDIVANAM-NAGARI (NL)	09/2006	N.A.	456.00	582.83	126.83	27.81
66	RENIGUNTA-GUNTAKAL(RE)	06/2000	04/2003	168.34	296.20	127.86	75.95
67	LANJHIGARH-JUNAGARH NL(ECOR)	04/1993	03/2002	100.00	227.94	127.94	127.94
68	Bhuj-Naliya(GC) with extension from naliya to Vayor (WR)	04/2008	03/2012	318.24	468.62	150.38	47.25
69	ALIGARH-GAZIABAD 3RD LINE DOUBLING (RVNL)	04/2003	03/2009	230.73	399.50	168.77	73.15
70	GADWAL - RAICHUR (NL), SCR	04/1998	02/2011	92.63	270.00	177.37	191.48
71	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	09/2006	N.A.	200.00	384.04	184.04	92.02
72	KAPTANGANJ-THAWE-SIWAN-CHHAPRA GC (NER)	04/1999	N.A.	323.40	522.56	199.16	61.58
73	VIRAMGAM-BHILDI(WR),GC	04/1990	N.A.	155.66	356.87	201.21	129.26
74	CHHINDWARA - NAGPUR (GC)(SECR)	04/2005	N.A.	383.79	585.93	202.14	52.67
75	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	09/2006	N.A.	300.00	529.88	229.88	76.63
76	KOTTUR-HARIHAR(NL),(SWR)	04/1995	N.A.	65.94	302.23	236.29	358.34
77	HARNOUT -SET.UP OF W/S TO UND. POH OF UP TO50 COAC. WS&PU	04/2003	N.A.	98.74	337.30	238.56	241.60

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
78	DAUSA-GANGAPUR CITY(NL),NWR	02/1997	N.A.	151.84	410.08	258.24	170.07
79	CONSTRUCTION OF NEW LINE FROM HARMATI-ITANAGAR/NARHARIAGUN, NEFR	09/1996	N.A.	156.00	415.73	259.73	166.49
80	RANCHI-LOHARDAGA(GC),SER	04/1997	06/2004	194.07	456.45	262.38	135.20
81	ALUABARI ROAD SILIGURI JUNCTION VIA GALGALIA, NEFR	12/2006	03/2011	170.00	435.87	265.87	156.39
82	PANSPURA-KHARAGPUR 3D LINE	09/2007	02/2010	252.50	529.23	276.73	109.60
83	JIND-SONEPAT (NL),NR	01/2004	03/2012	190.81	500.00	309.19	162.04
84	MUZAFFARPUR-SITAMARHI(NL),ECR	04/1997	03/2012	100.00	411.22	311.22	311.22
85	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	04/1996	03/2012	114.01	427.89	313.88	275.31
86	MUNEERABAD-MAHABOBNAGAR(NL),SCR	04/1997	N.A.	218.24	537.47	319.23	146.27
87	REWARI-ROHTAK (NL),NR	01/2004	02/2010	149.38	476.68	327.30	219.11
88	AGARTALA SABROOM, NL, NEFR	04/2008	03/2014	813.34	1141.75	328.41	40.38
89	MACHERLA-NALGONDA(NL)(SCR)	07/1998	07/2008	125.00	458.26	333.26	266.61
90	CALICUT-MANGALORE (DL) (SR)	02/1996	N.A.	240.00	579.37	339.37	141.40
91	KOTLPALLI-NARASAPUR (NL) (SCR)	12/2001	N.A.	330.00	695.00	365.00	110.61
92	OBULAVARIPALLE-KRISHNAPATNAM(RVNL)	07/2006	03/2008	743.00	1117.11	374.11	50.35
93	New BG Rly line from Eklakhi-Balurghat including Gazole-Itahar(NL),NEFR	04/1983	N.A.	36.80	415.23	378.43	1028.34
94	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	04/1985	03/1994	158.77	540.96	382.19	240.72
95	MANOHARABAD-KOTHPALL NEW LINE(SCR)	04/2006	N.A.	378.56	791.60	413.04	109.11
96	AMRAVATI-NARKHER NL(CR)	06/1994	06/1999	120.90	548.95	428.05	354.05
97	TAMLUK DIGHA,LINE DOUBLING (SER)	03/1984	06/2005	293.97	723.71	429.74	146.18
98	HARIDASPUR-PARADEEP(NL)	04/1996	N.A.	301.64	735.10	433.46	143.70
99	JALANDHAR-PATHANKOT-JAMMU-TAWI (LD),NR	03/2002	06/2007	409.00	847.76	438.76	107.28
100	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC)	09/1995	N.A.	100.00	548.96	448.96	448.96
101	SUKINDA ROAD - ANGUL (NL)(ECOR)	04/1998	02/2015	183.23	638.00	454.77	248.20
102	HOWRAH-AMTA-CHAMPADANGA NL (SER)	04/1974	03/2007	31.42	499.16	467.74	1488.67
103	DEOGHAR - SULTANGANJ (INL), ER	04/2000	12/2012	138.00	607.09	469.09	339.92

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
104	GONDA-GORAKHPUR LOOP WITH ANAND NAGAR-NAUTANWA GC (NER)	03/2002	N.A.	381.17	863.23	482.06	126.47
105	MANDARHILL-DUMKA-RAMPURHAT (NL),ER	04/1995	12/2011	184.00	675.00	491.00	266.85
106	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	04/2006	03/2010	325.00	819.40	494.40	152.12
107	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	09/2007	N.A.	404.19	900.00	495.81	122.67
108	RAMGANJMUNDI-BHOPAL (NL),WCR	04/2001	N.A.	727.13	1225.00	497.87	68.47
109	GULBARGA-BIDAR,SCR(NL)	02/1998	N.A.	242.42	776.00	533.58	220.11
110	KARUR-SALEM(NL),SR	02/1997	N.A.	155.55	712.00	556.45	357.73
111	DINDIGUL-POLLACHI-PALGHAT-POLLACHI AND COIMBATORE	09/2006	N.A.	343.17	900.00	556.83	162.26
112	RUPSA-BANGRIPOSI (GC)(SER)	02/1996	03/1998	57.94	639.97	582.03	1004.54
113	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	04/2000	N.A.	157.96	762.33	604.37	382.61
114	KODERMA-RANCHI VIA BARKAKANA (NL),ECR	03/1999	07/2005	491.19	1099.20	608.01	123.78
115	CHURCHGATE-VIRAR CONV.OF 1500V DC TRACTION TO 25 KV AC,WR	07/1996	06/2013	653.84	1302.12	648.28	99.15
116	HASSAN-BANGALORE VIA SHRAVANA-BELGOLA(NL),SWR	02/1997	N.A.	295.00	944.55	649.55	220.19
117	GONDIA-JABALPUR(GC),(SECR)	02/1997	03/1998	386.30	1038.00	651.70	168.70
118	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	02/1997	N.A.	353.08	1010.00	656.92	186.05
119	ANGAMALI-SABARIMALA (N.L.)(SR)	10/1998	N.A.	550.00	1214.00	664.00	120.73
120	DALLI-RAJHARA - RAOGHAT(PART OF DALLI-RAJHARA-JAGDALPUR),NL,RVNL	04/1995	12/2012	304.00	968.60	664.60	218.62
121	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	04/1997	03/2012	233.00	903.56	670.56	287.79
122	NANDYAL-YERRAGUNTLA(NL),SCR	03/1996	02/2009	155.74	840.32	684.58	439.57
123	NANGALDAM-TALWARA(NL),NR	03/1981	07/2012	37.68	730.00	692.32	1837.37
124	PEDAPALLI-KARIMNAGAR-NIZAMABAD NL(SCR)	12/1994	N.A.	124.43	820.32	695.89	559.26
125	KHURDA ROAD-BOLANGIR(NL)ECOR	04/1994	N.A.	355.38	1100.00	744.62	209.53

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
126	QUILON-TIRUNELVELI-TENKASI-VIRUDHUNAGAR(SR)(GC)	03/1998	N.A.	280.00	1029.00	749.00	267.50
127	BANGLORE - SATYAMANGALAM (NL)(SWR)	02/1999	N.A.	138.00	901.62	763.62	553.35
128	PATNA GANGA BRIDGE (NL), ECR	04/2001	10/2007	624.47	1389.98	765.51	122.59
129	HUBLI-ANKOLA(NL),SWR	04/1997	N.A.	227.00	997.58	770.58	339.46
130	RANGIA-MURKONGSELEK, (GC) ALONG WITH LINKED FINGERS NEFR	01/2004	N.A.	915.70	1717.29	801.59	87.54
131	CHANDIGARH-LUDHIANA(NEW BG LINE),NR	07/1998	12/2012	248.44	1103.47	855.03	344.16
132	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	04/2000	12/2008	733.00	1655.80	922.80	125.89
133	KATI HAR - JOGBANI (GC)(NEFR)	09/2001	12/2010	100.00	1041.79	941.79	941.79
134	CHHAPRA-SETTING UP OF WHEEL MANUFACTURING PLANT	03/2005	N.A.	470.09	1417.97	947.88	201.64
135	BANKURA - DAMODAR (GC) (SER)	03/1998	03/2005	111.90	1173.79	1061.89	948.96
136	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	03/1996	03/2004	401.81	1512.86	1111.05	276.51
137	KANPUR-KASGANJ-MATHURA(GC),NER	03/1997	N.A.	395.00	1577.46	1182.46	299.36
138	MUMBAI URBAN TRANSPORT PROJECT PHASE-I	04/2003	06/2011	3125.20	4501.80	1376.60	44.05
139	BHAIRABI SAIRONG, NL, NEFR	04/2008	04/2014	619.34	2393.49	1774.15	286.46
140	SEVOK RANGPO, NEFR	04/2008	12/2015	1339.48	3380.57	2041.09	152.38
141	BPUTRA BRIDGE AT BOGIBIL & LINK LINES,NEFR	09/1997	04/2008	1000.00	3230.01	2230.01	223.00
142	TOLLYGANJ-GARIA with extension to Dum Dum-Noapara and Noapara-NSCB Airport(MTP)	03/2000	12/2006	907.69	3176.10	2268.41	249.91
143	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	04/2003	03/2011	727.56	3056.85	2329.29	320.15
144	Lumding-SILCHAR Jiribam, Badarpur-Baraigram Kumarghat national project	04/1996	03/2009	1676.31	4027.93	2351.62	140.29
145	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	03/1995	03/2001	2500.00	20000.00	17500.00	700.00
	<b>TOTAL</b>			<b>37954.07</b>	<b>107505.88</b>	<b>69551.81</b>	

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
<b>Road Transport &amp; Highways</b>							
146	CHAMBAL BRIDGE, NH-76 (RJ-5)	12/2003	02/2010	275.00	281.31	6.31	2.29
147	SUNAKHALA-GANJAM (GQ) KM.338-KM.284 (NH-5)	04/2000	04/2004	225.00	241.53	16.53	7.35
148	VIJAYAPUR TO PATHANKOT (NS-35/J AND K) NH-1A KM.50 TO KM.80	12/2003	03/2008	166.27	193.10	26.83	16.14
149	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	12/2003	09/2008	155.00	201.66	46.66	30.10
150	PATHANKOT- BHOGPUR, KM.26-KM.70, NS-38 NH-1A	12/2003	05/2008	284.00	359.00	75.00	26.41
151	AGRA-BYPASS(NS-1/UP-1), NH-2,3	12/2003	09/2007	348.16	465.50	117.34	33.70
152	MAIBANG TO LUNDING (AS-24), KM.111.000 TO KM.126.450	12/2003	11/2008	155.04	280.13	125.09	80.68
153	HARANGAJO TO MAIBANG, NH-54	12/2003	07/2009	196.00	363.74	167.74	85.58
154	HARANGAJO TO MAIBANG, km 164.08-190.587 NH-54	12/2003	09/2007	212.00	386.10	174.10	82.12
155	MAIBANG TO LUNDING (AS-25), KM.83.400 TO KM.111.000	12/2003	04/2009	199.81	385.13	185.32	92.75
156	HALDIA PORT (PORT CONNECTIVITY) (NH-41)	04/2000	03/2005	273.00	522.00	249.00	91.21
157	Panipat-Jalandhar 6 lane(Km 96 to 387.1 km)	05/2009	11/2011	1108.00	2288.00	1180.00	106.50
<b>TOTAL</b>				<b>3597.28</b>	<b>5967.20</b>	<b>2369.92</b>	
<b>Shipping &amp; Ports</b>							
158	Acquisition of two nos. of 120 B.P BY 079& 080	04/2009	06/2011	290.85	305.00	14.15	4.87
159	Acquisition of 4 nos of 82000 DWT kamsavmax Bulk carriers from M/S Jiangsu Eastern Heavy Industries	08/2010	12/2012	612.72	627.64	14.92	2.44
160	ACQUISITION OF 6 NOS. OF 57000 DWT HANDYMAX BULK CARRIERS	11/2007	03/2012	1061.96	1082.06	20.10	1.89
161	Acquisition of two(2) Nos. of 317000 DWT very large crude carriers from M/S Jiangsu rongsheng heavy	10/2010	02/2014	966.46	994.82	28.36	2.93
162	CONSTRUCTION OF 13 & 14 CARGO BERTH AT KANDLA	12/2005	03/2011	702.00	755.50	53.50	7.62

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
163	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005	N.A.	154.84	253.36	98.52	63.63
164	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	03/2007	04/2009	245.67	373.22	127.55	51.92
165	Construction of berthing and allied facilities off Tekra near Tuna,Kandla Port Trust	04/2005	02/2011	882.00	1060.00	178.00	20.18
166	CONST. & DEV. OF 2 OFFSHORE CONTAINER BERTHS & TERMINAL	11/2007	12/2010	1228.00	1460.00	232.00	18.89
167	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHICLE (SPV)	10/2002	03/2006	150.00	600.00	450.00	300.00
	<b>TOTAL</b>			<b>6294.50</b>	<b>7511.60</b>	<b>1217.10</b>	
	<b>Steel</b>						
168	330 TPH BOILER-6 AND AUXILIARY SYSTEM	07/2007	08/2010	260.00	350.00	90.00	34.62
169	COKE OVEN BATTERY NO. 4 PHASE-II	08/2007	10/2012	108.00	216.68	108.68	100.63
170	67.5 MW TG-5 AUX. STEM EMERGENCY POWER REQUIREMENT EXP. UNIT	07/2007	02/2011	230.00	343.58	113.58	49.38
171	Bailadila Iron Ore Project Deposit- 11B (NMDC)	01/2007	12/2011	295.89	607.17	311.28	105.20
172	EXPANSION OF IISCO STEEL PLANT	02/2008	12/2011	14443.00	16408.00	1965.00	13.61
173	EXPANSION OF LIQUID STEEL CAPACITY FROM 3MT TO 6.3MT (RINL)	10/2005	10/2009	8692.00	12291.00	3599.00	41.41
	<b>TOTAL</b>			<b>24028.89</b>	<b>30216.43</b>	<b>6187.54</b>	
	<b>Telecommunications</b>						
174	GSM EQUIPMENT OF 283000 LINES (2G) AND 75000 LINES (3G) IN UTTRANCHAL	01/2009	06/2009	149.15	158.72	9.57	6.42
175	GSM equipment of 1625000Lines (2G) 325000 lines 3(G) MP Phase V.1 Telecom Circle	11/2009	11/2010	916.70	930.60	13.90	1.52
176	PROJ.III OF NIB-II OF MESSAGING STORAGE	11/2003	12/2005	250.00	425.51	175.51	70.20
	<b>TOTAL</b>			<b>1315.85</b>	<b>1514.83</b>	<b>198.98</b>	
	<b>Urban Development</b>						
177	C/o office building for IDBI at bandra Kurla Complex,Mumbai	11/2006	04/2009	114.18	173.08	58.90	51.59

SN	PROJECTS	DATE OF APPROVAL	DATE OF COMMISSIONING ORIGINAL	COST ORIGINAL (Rs.; crore)	COST ANTICIPATED (Rs.; crore)	COST OVERRUN (Rs.; crore)	COST OVERRUN (%)
178	BANGALORE METRO RAIL PROJECT	05/2006	06/2011	6395.00	11609.00	5214.00	81.53
	<b>TOTAL</b>			<b>6509.18</b>	<b>11782.08</b>	<b>5272.90</b>	
	<b>Water Resources</b>						
179	PAGLADIYA DAM PROJECT	01/2001	12/2007	542.90	1187.00	644.10	118.64

\*\*\*\*\*