

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS  
**RAJYA SABHA**  
**UNSTARRED QUESTION NO-898**  
ANSWERED ON-09/02/2022

**STATUS OF NHS IN NE STATES**

898. SMT. JHARNA DAS BAIDYA

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details and current status of the under construction National Highways (NHs) in North Eastern States;
- (b) whether the construction work of said National Highways (NHs) is going on as per the stipulated time period; and
- (c) if not, by when the work of the said under construction National Highways (NHs) is likely to be completed?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) 254 nos. of works in length of 4,511 Kms amounting of Rs. 45,320 crore are under construction on National Highways (NHs) in North Eastern States. Details are attached at Annexure-I.

**ANNEXURE REFERRED TO IN REPLY OF RAJYA SABHA UNSTARRED QUESTION NO. 898 FOR ANSWER ON 09.02.2021 ASKED BY SMT. JHARNA DAS BAIDYA REGARDING STATUS OF NHS IN NE STATES**

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
<b>Arunachal Pradesh</b>					
1	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 0.00 to Km 44.35 (Package-1) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE	44.35	403.68	20-02-2023	20-02-2023
2	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 44.35 to Km 77.95 (Package-2) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE	33.60	342.55	14-02-2023	14-02-2023
3	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 77.95 to Km 117.56 (Package-3) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE	39.61	421.48	18-11-2023	18-11-2023
4	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 117.56 to Km 163.59 (Package-4) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE.	46.03	543.05	18-11-2023	18-11-2023
5	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 163.59 to Km 206.66 (Package-5) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE	43.07	450.65	18-11-2023	18-11-2023
6	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 206.66 to Km 247.05 (Package-6) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE ]	40.39	486.70	02-10-2023	02-10-2023
7	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 247.05 to Km 284.92 (Package-7) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE	37.87	560.39	02-02-2023	02-02-2023
8	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 284.92 to Km 314.25 (Package-8) on EPC Mode in	29.33	347.78	04-09-2023	04-09-2023

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE				
9	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 314.25 to Km 351.383 (Package-9) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE	37.13	394.27	25-10-2023	25-10-2023
10	Widening of existing road to 2 lane with paved shoulder from Hukanjuri to Khonsa section of NH-315A from design chainage Km 0.00 to 9.00 (Package-A) in the State of Arunachal Pradesh on EPC mode.	9.00	98.45	26-10-2022	26-10-2022
11	Widening of existing road to 2 lane with paved shoulder from Hukanjuri to Khonsa section of NH-315A from design chainage Km 9.00 to 12.24 (Package-B) in the State of Arunachal Pradesh on EPC mode.	3.24	41.41	18-01-2022	18-01-2022
12	Construction of major bridge including approaches over Dikrong river at Km 28.750 of NH-713A on EPC mode in the State of Arunachal Pradesh	0.86	41.86	20-09-2022	20-09-2022
13	2-laning of Lalpul – Manmao - Changlang road (NH-215) on EPC Mode in the State of Arunachal Pradesh	68.30	588.09	21-02-2024	21-02-2024
14	2-laning of Longding– Tissa- Khonsa road (NH-215) on EPC Mode in the State of Arunachal Pradesh	42.50	358.26	01-03-2024	01-03-2024
15	4-Laning of Itanagar to Bandardewa section of NH-415 from km 40+430 to km 51+735 (Package-B) on EPC Mode in the state of Arunachal Pradesh	11.31	496.47	07-12-2024	07-12-2024
16	4-Laning of Itanagar to Bandardewa section of NH-415 from km 51+700 to km 59+199 (Package-C) on EPC Mode in the state of Arunachal Pradesh	7.50	437.60	01-08-2024	01-08-2024
17	Widening of existing road to 2 lane with paved shoulder from Hukanjuri to Khonsa section of NH-315A from design chainage Km 12.240 to 26.342 (Package-C) in the State of Arunachal Pradesh on EPC mode	14.10	182.55	11-11-2023	11-11-2023
18	Installation of crash barrier on various stretches of National Highways in the state of Arunachal Pradesh. (68.84Km)	45.80	45.82	01-09-2022	01-09-2022
19	2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)] - I	13.80	143.66	14-05-2022	14-05-2022
20	2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa)	17.00	168.30	29-08-2022	29-08-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)] - II				
21	2 laning of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)]- III	17.83	177.30	27-06-2022	27-06-2022
22	2 laning of Balance work of Hayuliang–Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town - IV	11.31	131.90	02-05-2023	02-05-2023
23	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	74.86	1058.24	23-01-2023	23-01-2023
24	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 - (Pkg.-I)	16.00	210.44	24-01-2021	31-03-2022
25	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 - III	39.00	434.06	21-01-2022	31-03-2022
26	Construction of 2-lane of Hunli-Anini road from km 92.50 to Km 106.20 - IV	13.70	145.80	30-12-2021	31-03-2022
27	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00 (Package V)	13.80	154.80	26-08-2021	31-03-2022
28	Construction of 2-lane of Hunli-Anini road from km. 120.0 to Km. 130.30 - VI	10.30	105.00	22-10-2021	31-03-2022
29	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) (Pkg-I)	12.05	102.63	20-04-2022	20-04-2022
30	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg-II)	11.95	103.48	03-04-2022	03-04-2022
31	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 50.050 to Km 70.00 [Design Km. 44+989 to Km. 61.547 (Pkg-III)]	16.56	100.21	03-04-2022	03-04-2022
32	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 70.00 to Km 88.700 [Design Km61.547 to Km78.724] (Pkg-IV)	17.18	147.13	03-04-2022	03-04-2022
33	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km88.700 to Km 104.850 [Design km 78.724 to Km 93.724] (Pkg-V)	15.00	121.58	03-04-2022	03-04-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
34	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km104.850 to km 122.600 [Design km92.724 to km108.724] ((Pkg-VI)	15.00	102.86	03-04-2022	03-04-2022
35	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] (Pkg-VII)	14.99	101.95	20-04-2022	20-04-2022
36	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 under SARDP-NE NH(O)-NE	23.00	156.00	26-04-2022	26-04-2022
37	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464km on EPC under SARDP-NE NH(O)-NE	18.46	205.56	08-05-2022	08-05-2022
	<b>Total</b>	<b>925.77</b>	<b>10111.97</b>		
<b>Assam</b>					
38	Construction of proposed North Lakhimpur Bypass from existing km. 338.924 to 349.213	12.51	127.24	28.09.2015	28.02.2022
39	Balance work of Construction of longitudinal drains at stretches from km 134/00 to km146/300 on NH-37, (L=9.422Km) painting of Flyover and provision of road safety appurtenances near the Flyover at km135 on NH-37 under Guwahati NH Division in the State of Assam.	Bridge work	31.75	31.07.2022	31.07.2022
40	Strengthening with paved shoulder from km 30/0 to km 46/0, km 54/0 to km 61/0, km 69/0 to km 80/0 and km 80/0 to km 96/0 of NH-39 for the year 2015-16 including toll plaza under Golagahat NH Division under EPC Mode in the State of Assam.	49.54	159.85	24.02.2022	24.02.2022
41	Construction of new Bridge over River Krishnai (Br.No.34/1) on NH-37 (New NH-17) in the State of Assam under EPC Mode	Bridge work	34.62	21.06.2022	21.06.2022
42	Construction of new Bridge over River Dhansiri (Br.No.82/1) on NH-15 (Old NH-52) under Annual Plan for the year 2019-20 in the state of Assam under EPC Mode	Bridge work	40.47	04.10.2022	04.10.2022
43	Construction of Guide Bund and Bridge protection works of Bridge No.338/1 over river Ranganadi and Re-construction of superstructure of Bridge over river Haijan	Bridge work	19.19	21.09.2022	21.09.2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	(Br. No.342/1) on NH-15 under Nagaon NH Division in the state of Assam.				
44	Stage Strengthening work on NH-151 from Km 0/00 to Km 14/064(L=14.064 km) New(old NH-31) Assam on EPC Mode,	14.06	14.85	12.08.2021	31.03.2022
45	Rehabilitation including river training works of Bridge No.427/1 on NH-52 (New NH no.15) over River Gai under Annual Plan for the year 2019-20 under PWD Nagaon NH Division in the state of Assam.	Bridge work	25.25	01.12.2021	31.07.2022
46	Stage Strengthening from km 411.000 to 419.900 and from Km 420.000 to Km 437.000 of Nh-52(New Nh-15) under Annual Plan for the Year 2019-20 on EPC mode in the satate of Assam	25.90	18.81	30.01.2022	30.01.2022
47	Construction of new Bridge over River Kumatia ( Bridge No.397/1) including subway bridge and approaches on NH-52 ( New NH No.15)	Bridge work	43.55	18.01.2023	18.01.2023
48	Construction of 2-lane major bridge including approachesover Brahmaputra between Majuli on North Bank and jorhat on South Bank from Km 11/690 to Km 19/715-Length of bridge 6812.5 metre (Package II) on NH-715 K in the state of Assam on EPC Mode	Bridge work	925.47	08.07.2025	08.07.2025
49	Strengthening of existing Road including slope and uphill protection and road side covered drain at buit up area alongwith junction improvement from chainage 0.00 km to 23.700 km (L=23.700 km) of NH-153 under Annual Plan 2020-21 in the state of Assam	23.70	66.66	20.03.2023	20.03.2023
50	Strengthening to NH-217(New)/ NH-51 (Old) from Km 0/000 to km 21/853 under Guwahati NH Division for the year 2020-21 in the state of assam	21.85	17.60	26.06.2022	26.06.2022
51	Strengthening of NH-127 C from km 0.00(Samthaibari) to15.00(Bhur Tiniali) of NH-127 C (T=15.00 km) under Abhayapuri NH Division in the state of Assam	15.00	10.72	02.10.2022	02.10.2022
52	Strengthening of NH-154 from km 52.00 to 67.60 in the district of Hailakani under Annual Plan 2020-21 in the state of Assam	15.60	32.93	Yet to be started	--
53	Strengthening and Re construction of NH-154 from km 67/600 to km 88/225 in the district of Hailakandi under Annual Plan of 2020-21 under Karimganj NH Division on EPC mode in the state of Assam	20.63	64.63	Yet to be started	--
54	Protection of river side embankment of NH-15 from Km 95.42 to	Bridge work	5.83	Yet to be started	--

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	Km95.50(Construction of Gabion wall(Ch.95.420 to Ch.95.500) and spur at Km 96th at Br.No.96/1) on NH-15 under Annual Plan for the year 2021-22				
55	Retaining wall at Km 30.050 to Km 32.110 on NH-15(Construction of Gabion wall from Ch. 32.050 to Ch. 32.105 km and Construction of Box Culvert at 34th Km) under Annual Plan 2021-22 in the State of Assam	Bridge work	2.18	Yet to be started	--
56	Strengthening of existing 2 lane from Km 455/00 to Km 475/00 of NH-52/NH-515(New) under Nagaon NH Division in the state of Assam for the year 2021-22(Total length=20.00Km)	20.00	33.82	Yet to be started	--
57	Work of Construction of a New Bridge over riverKuthori(Br.No.352/1) on NH-715(Old NH-37) in the state of Assam under EPC mode-sanction	Bridge work	6.87	Yet to be started	--
58	Strengthening with widening to paved shoulder from Km 46 to Km 54 of NH-39 in the state of Assam under EPC mode.	8.80	26.70	Yet to be started	--
59	Construction of 4-lane of NH-53 from km 2.65 to 3.35(Junction improvement at Madhura Pool on NH-53 & NH-27(East West Corridor) under Annual Plan for the year 2021-22 under PWD NH Division Silchar in the state of Assam.	0.70	4.43	Yet to be started	--
60	One time improvement of NH-154 from Km 47/000 to Km 52/000 in the district of Hailakandi under Annual Plan2021-22 in the state of Assam	5.00	4.70	Yet to be started	--
61	2 laning from Kanubari to start of Bogibeel bridge approaches of NH-52B(Extn) in Assam	63.40	390.73	04.02.2014	06.05.2022
62	Construction of new 2- lane road with paved shoulders of Dhaleshwari Bypass of NH-154.	3.50	79.22	31.10.2013	31.03.2022
63	Balance work for "Improvement of existing single intermediate lane road of NH-44 to be 2-lane road with paved shoulder from Powamara to Churaibari	30.28	166.94	16.12.2022	16.12.2022
64	4 laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.32	196.24	04-07-2021	31-03-2022
65	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis.	18.81	744.10	Under tendering stage	-
66	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	588.95	28-02-2022	28-02-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
67	4- laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26.00	303.00	26-02-2021	31-03-2022
68	4 - laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP	57.50	829.00	Under tendering stage	-
69	4 - laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	31-01-2021	01-03-2022
70	4 - Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	31-10-2021	31-03-2022
71	4 - Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.80	407.30	Under tendering stage	-
72	4 - Laning of Jhanjhi Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.08	463.49	04-05-2022	04-05-2022
73	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.90	294.17	24-04-2021	31-03-2022
74	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19.00	223.50	02-12-2021	31-03-2022
75	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	697.30	30-04-2023	30-04-2023
76	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	31-12-2020	31-03-2022
77	4- Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	10.00	87.11	23-12-2021	28-02-2022
78	4- Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	8.40	66.25	23-12-2021	28-02-2022
79	Rehabilitation & upgradation to 4-lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis	11.00	122.50	19-06-2022	19-06-2022
80	Construction and up gradation to 4- lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design	14.66	138.25	26-12-2022	26-12-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	Km 0.000 to km 14.660), (Design length-14.660 km) under BMP				
81	Widening/Improvement to 4 lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	15.21	138.33	11-01-2024	11-01-2024
82	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	15.00	129.14	24-03-2022	24-03-2022
83	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	15.47	141.35	17-12-2022	17-12-2022
84	Widening/Improvement to 4 -lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Vitlage- (Package-5)	17.43	141.46	12-01-2023	12-01-2023
85	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (DesignCh.48.655km to Ch.67.556km)of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)	18.90	418.90	31-12-2022	31-12-2022
86	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	12.30	114.30	19-04-2022	19-04-2022
87	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	11.63	131.86	08-01-2024	08-01-2024
88	4 lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B	19.28	3165.99	12-09-2028	12-09-2028
89	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715)	1.95	12.76	05-08-2023	05-08-2023
90	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385	4.39	402.00	11-11-2024	11-11-2024

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	across River Brahmaputra on NH-17 at Jogighopa				
91	Widening/Improvement to 4 -lane with Paved Shoulder from Km 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	31.88	282.00	Under tendering stage	-
92	Widening/Improvement to 4 -lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	10.79	-	Under tendering stage	
93	Balance workof 4 Laning of WB Border(Srirampur) to Kochugaonsection fromKm 00.00 to Km30.00 (AS-12)of NH-31C (NewNH-27)	30.00	129.18	31.12.2021	31.12.2022
	<b>Total</b>	<b>924.29</b>	<b>13399.93</b>		
<b>Manipur</b>					
94	Construction of Sawombung Bridge and Approaches at Km 475.03 on NH-150.	-	14.15	6.12.2016	28.02.2022
95	Construction of Lokchao Bridge on NH-39 (at km 407.450)	-	45.79	10.02.2020	10.02.2022
96	Strengthening of existing pavement from Wangoi to Sekmai jin of Imphal-Kakching Lamkhai Section, NH-137A (km 15.35 to km 30.00 km)	14.65	28.77	11.02.2022	11.02.2022
97	Construction of RCC covered drain and strip widening of road from Lamlong Bazar to Chairenthong on NH-202/NH-150 of Imphal-Yaingang - Pokpi Section (km 466.700 to km 468.690)	0.00	12.19	17.12.2022	17.12.2022
98	Restoration and Rehabilitation of road from Yairipok Tengnoupal Army Check Post of Sangshak-TengnoupalSection, NH102A (km 134/00 to km 202/00).	68.00	71.11	07.07.2022	07.07.2022
99	Restoration and Rehabilitation of road from Shangshak to Khonglok on Sangshak-Tengnoupal Section (km 0.00 to km 83.50).	83.50	78.23	25.08.2022	25.08.2022
100	Strengthening and widening to 4 lane from Raj Bhawan to Lilong Bridge (km 320.320 to 330.0 km).	9.68	70.86	24.05.2023	24.05.2023
101	Strengthening of Service lane from km 315.395 to km 36.900 (LHS & RHS) of NH-02 (New), Mao-Imphal section	1.50	6.67	Under tendering	
102	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	37.97	296.25	31-07-2022	31-07-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
103	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	20.00	397.00	31-05-2023	31-05-2023
104	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from Km 395.680 to Km 406.000 (Package-III)	10.32	150.11	20-12-2022	20-12-2022
105	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from km 406.000 to Km 425.411 (Package-IV)	19.41	140.00	19-01-2023	19-01-2023
106	Construction of :(i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	0.28	109.00	31-01-2022	31-03-2022
107	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	16.90	124.81	30-06-2022	30-06-2022
108	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	14.07	135.63	30-06-2022	30-06-2022
109	Construction of Moreh Bypass to 2-lane with Paved shoulder from km421.950 to 425.411 of NH-39 (Length= 2.52 km) near Indo-Myanmar border on EPC	3.00	21.51	30-06-2022	30-06-2022
110	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	18.00	71.01	30-06-2022	30-06-2022
111	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	13.75	92.71	30-06-2022	30-06-2022
112	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	19.09	139.80	30-06-2022	30-06-2022
113	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	15.76	139.19	30-06-2022	30-06-2022
114	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	21.88	365.33	04-08-2022	04-08-2022
115	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-	51.89	404.48	25-02-2023	25-02-2023

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)				
116	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)	11.50	114.68	30-06-2022	30-06-2022
117	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	11.03	177.77	04-08-2022	04-08-2022
118	Improvement/Upgradation of existing 2-lane to 4-lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	12.43	212.54	17-04-2022	17-04-2022
119	Improvement/ Up-gradation of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilkhuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (Pkg-5B)	11.03	126.58	21-01-2023	21-01-2023
120	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	12.67	78.99	31-12-2022	31-12-2022
121	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	17.18	120.74	14-12-2022	14-12-2022
122	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	33.16	253.84	19-03-2023	19-03-2023
123	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	35.17	268.00	Under tendering stage	-
124	Construction of 4-lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	0.12	41.88	16-10-2022	16-10-2022
125	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	22.34	151.10	22-12-2022	22-12-2022
126	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	17.66	128.50	22-12-2022	22-12-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
127	Improvement of existing road to 2 laning with Hard Shoulders of 2 laning of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	16.84	116.70	19-03-2023	19-03-2023
128	Improvement of existing road to 2 laning with Hard Shoulders of 2 laning of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A	18.16	145.80	22-12-2022	22-12-2022
129	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	10.00	111.80	16-03-2023	16-03-2023
130	Construction of of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	21.43	292.44	16-03-2023	16-03-2023
131	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	12.05	150.06	20-12-2022	20-12-2022
132	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	10.70	119.74	16-03-2023	16-03-2023
133	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	26.45	286.71	19-05-2023	19-05-2023
134	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	16.24	191.08	20-05-2023	20-05-2023
135	Improvement of existing road to 2 lanning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A	34.49	269.00	Under tendering stage	-
136	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)	31.02	181.26	Under tendering stage	-
137	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi	23.96	150.10	Under tendering stage	-

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)				
	<b>Total</b>	<b>845.27</b>	<b>6603.91</b>		
<b>Meghalaya</b>					
138	Construction of Protection wall at different chainages of NH-51 including widening of Bridge Tura Town( at km 96.940)	0	24.06	29.05.21	31.03.2022
139	Widening of two lane with geometrics Improvement near Jowai Town from 208th to 214th Km with paved shoulder on NH-40E( km 208 to 214 km)	6	43.2036	07.09.22	07.09.22
140	Improvement of Accident Prone Location i/c Road signs at 14th & 26th KM of Shillong- Jowai on NH-44 /New NH 6. (at km 14th & 26th km).	0	1.94	11.03.22	11.03.22
141	Construction of Truck Lay Bye and wayside amenities at Jengjal Km of NH-51.(Km 67th)	0	3.95	19.10.21	31.03.2022
142	Widening including paved shoulder near Jengjal and Anugre (Total Length = 18.00 Km) on NH 51 (KM 64/00 to Km 76/00 & Km 79/00 to Km 85/00 ).	18	51.52	01.06.2022	01.06.2022
143	Estimate for one time improvement for strengthening of extsting pavement from km 32+000 to km 33+900 (Mairang Town Portion) and from km 73+500 to km 81+380 (Sohpian- Nongstion portion) of NH-44E	8.74	14.02	29.09.22	29.09.22
144	Construction of footpath including slab cover cum footpath on different stretches of Shillong Nongstion road from Km 2nd to Km 6th (Total L- 4061.00 m) and from 44th to 45th Km (Total Length - 1000.00 ) of NH-44E.	0	4.92	31.08.2022	31.08.2022
145	Construction of Jowai By-pass with paved shoulder connecting NH-40E at Km 214.00 and NH-44 at Km 58.210 including construction of Bridges (Total Length = 5.915 Km)	5.915	93.5866	Not yet started	
146	Rehabilitation of distress bridges under Bagmara NH Division at Ch. 91.60 Km, Ch. 94.60 Km, Ch. 97.40 Km, Ch. 117.90 Km, 124.60 Km, Ch. 138.80 Km, Ch. 169.70 Km, Ch. 171.10 Km, Ch. 178.00 Km, Ch. 180.20 Km, Ch. 180.40 Km, Ch. 182.60 Km, Ch. 188.50 Km, on NH-62		10.5248	31.01.2021	31.03.2022
147	Reconstruction of existing culverts at Duragre and near Tura Town, culvert No. 83/1 (Ch.82216.00) 83/3 (Ch.82511.00) , 83/5 (Ch.82851.00), 100/1 (Ch.99046.00),		2.33	27.10.21	31.03.2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	100/3 (99544.00) and 101/4 (100495.00) including protection works on NH 51.				
148	Re-Construction of 10 nos Weak Culverts under Baghmara NH Division No 100/4, 112/1, 119/7,128/7, 139/5, 141/3, 141/5 ,142/6, 158/3, 187/1 on NH-62.		4.97	01.12.21	31.03.2022
149	Reconstruction of RCC T-Beam girder 1X 24.75m span near Anugre Br. No.51/5 on National Highway 51 (New NH - 217) including subway and approaches on both side on NH-51.		7.71	01.10.2022	01.10.2022
150	Estimate for Balance Work of "Construction of High Level Bridge across river Rongdik bridge in km 121(Bridge No. 121/2) on NH-62.		14.9986	10.06.2023	10.06.2023
151	Rehabilitation of distress BUG Br. No. 79/1 (L=105.00 m) across river Simsang at Nangalbibra.		4.6998	03.09.2022	03.09.2022
152	Rehabilitation of Bridges on NH-51 under Tura NH Division from Km 21/870 to Km 85/00 and Km 95/00 to Km 101/00		2.5716	18.05.2023	18.05.2023
153	Rehabilitation and Up-gradation of Nongstoin- Wahkaji section of Project Road Km 0+000 to Km 43+060 to Intermediate Lane with earthen shoulder.	43.06	302.8778	Not yet started	
154	"Construction of Gabion wall, road side drain, CC shoulder & Clearing of landslips at 16th Km (Ch 15+600 Km of Shillong Nongstoin Road	0	2.6725	Under tendering stage	
155	Construction of Paved Shoulder from Km 2/00 to Km 22/00 (Total Length 20.00 Km) along with Construction of Retaining wall at 5th & 9th Km, Breast Wall (at 2nd, 3rd, 4th, 8th, 12th, 13th, 16th - 18th, 19th & 21st) including culvert outlets (at 2nd, 3rd, 4th, 5th & 18th) of Shillong- Nongstoin Road.	20	47.6445	Under tendering stage	
156	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section	51.5	358.65	04-11-2022	04-11-2022
157	Improvement/Widening to 2-L with Paved Shoulder from (design Km 0.00 to Km 10.670) / 4-Laning from (design Km 0.00 to Km 0.930) between Shillong-Dawki (Pkg-1)	11.6	91.26	14-12-2022	14-12-2022
158	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	26.55	210	26-12-2022	26-12-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
159	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	17.77	88.2	14-12-2022	14-12-2022
160	Improvement/Widening to 2-Lane with Paved Shoulder / 4-Laning from (design Km 63.530 to Km 71.520) between Shillong-Dawki (Pkg-5)	7.99	141.14	28-12-2022	28-12-2022
	<b>Total</b>	<b>217.125</b>	<b>1527.45</b>		
<b>Mizoram</b>					
161	Widening to 2 lane, re-alignment and geometric improvement of Lengpui to Langkai bridge (Tripura border)of NH-44A (From km 11/00 to km 114/618)	98.33	1109.88	17.03.2014	31.12.2022
162	Construction of a new 2-lane Highway from Lawngtali AOC (on NH-54 near Lawngtlai) to Rulkual in Mizoram to support Kaladan Multi-Modal Transit Transport Project ( Package MM-I).(From km 0.00 to km 38.00)	34.59	434.65	10.11.2014	31.12.2022
163	Construction of a new 2-lane highway from Rulkual toBungtlang South in Mizoram to support Kaladan Multi Modal Transit Transport Project ( Package MM-II) (From km 38/00 to km 71/00).	25.78	322.24	30.09.2014	28.02.2022
164	Construction of a new 2-lane highway fromBungtlang South to Zorinpui in Mizoram to support Kaladan Multi Modal Transit Transport Project in Phase 'A' of SARDP-NE ( Package MM-III) (From km 71/00 to km 99/83)	26.81	374.59	30.09.2014	31.12.2022
165	Construction of 2-Lane with paved shoulder of flexible pavement from Khawruhlian to E. Phailangk on NH No.150 .(From km 42.80 to km 60.30)	17.5	205.95	21.05.2021	30.04.2022
166	Reconstruction of single lane pavement of N. vervek to River Tuivai on NH-150 . (From km 130.00 to km 140.00)	10	34.41	27.05.2022	27.05.2022
167	Construction of Steel Arch (Semi through) Bridge with Concrete Deck 90m Arch Span over River Tlawng on NH-44A at km 5/200.	—	42.44	27.03.2023	27.03.2023
168	Strengthening of km 10.00 to km 33.00 (length = 23 km) on NH-306A including strengthening by construction of retaining walls and culverts and strengthening of 3 nos. of bailey bridges in the state of Mizoram	23.00	65.23	Under tendering stage	—
	<b>Total</b>	<b>137.68</b>	<b>348.03</b>		
<b>Nagaland</b>					

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
169	Widening to 2 lane with Paved shoulders Yisemyong to Unger(Km168-183.78Km)	15.78	217.35	15.11.2020	30.04.2022
170	Widening to 2 lane from Hammock Resort to Tsungiki (Km 83-101Km)	18	237.51	07.07.2022	07.07.2022
171	Strengthening from Anatongre Jn to Kiphire (Km 190-220 Km)	30	19.17	28.03.2022	28.03.2022
172	Strengthening from Setsu jn to near Kisakita (0/00 to 5/460 and 35/00 to 40/00 Km)	10.46	9.72	27.09.2021	24.02.2022
173	Strengthening of Mokokchung Town(Km 147-156 Km)	9	15.11	14.03.2022	14.03.2022
174	Widening to 2 lane from Wokha gate to Hammock Resort (Km 72.4 to Km 83)	10.6	122.31	Not yet started	
175	Strengthening from Tuensang to Longching(Km 0 to Km 104)	104	59.42	Not yet started	
176	Widening to 2 lane from Tsungiki to Izheto(Km 101 to 125Km)	24	252.19	Not yet started	
177	Development of Existing 2 Lane pavement including strengthening of NH-36 Dillia Gate to Tragopan Jn. (160/00 to Km 166/88 Km)	6.88	22.12	12.12.2022	12.12.2022
178	Widening of Existing Single lane road to intermediate lane road from Mokokchung to Chare via Dikhu in the state of Nagaland	20.64	192.93	Under Tendering	
179	Widening to Existing single lane /intermediate lane to 2 lane from Km185.00 to Km 220.00 of NH-61 (New NH-02) in the state of Nagaland.	35	297.24	Under Tendering	
180	Widening to Existing single/intermediate lane to 2 lane from Km 135 to Km 147 and from Km 156.00 to Km 168 of NH-61 (new NH-2) in the state of Nagaland	24	226.44	Under Tendering	
181	Strengthening from Km 783/12 (Km 7/880 as per BRO) to Km 788/00 (Km 3/000 as per BRO) (Length=4.88Km) of NH-150 under NH Division No. I Kohima, in the state of Nagaland	4.88	9.05	Under tendering	
182	Strengthening of road from km 6.00 to km 40.00 of NH-61 (new NH-2) under NH division Kohima in the state of Nagaland for the year 2021-22	34	58.92	Under Tendering	
183	4 Laning of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	14.94	387.00	15-09-2019	28-02-2022
184	4 Laning of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the	13.72	339.55	02-08-2019	28-02-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	state of Nagaland under SARDP-NE on EPC basis (Package - II).				
185	4 Laning of Balance work of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 (Existing Km 156.000 to Km 172.900), in the state of Nagaland under SARDP-NE (Package - III)	14.20	111.20	31-08-2022	31-08-2022
186	Construction of 4/6 Laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km ) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	20.68	387.00	04-09-2020	13-03-2022
187	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.35	394.39	25-11-2022	25-11-2022
188	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 0-25 PKG-I	25.00	233.35	02-07-2022	02-07-2022
189	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II	25.00	174.70	19-05-2022	19-05-2022
190	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 -75] PKG-III	25.00	194.10	03-09-2022	03-09-2022
191	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV	20.00	213.30	11-12-2021	30-03-2023
192	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	20.53	188.10	19-12-2021	18-01-2023
193	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779 ] (Design Length-18.779km) (Pkg-1)	18.78	177.10	30-06-2022	30-06-2022
194	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) (Pkg-2) 2019-20	14.65	128.00	30-06-2022	30-06-2022
195	Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)	21.72	193.79	30-06-2022	30-06-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
196	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length-21.90 Km) on EPC mode (Package II) under NH(O) 2019-20	21.90	202.00	30-06-2022	30-06-2022
197	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III) under NH(O) 2019-20	22.70	206.26	30-06-2022	30-06-2022
198	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)	21.50	205.26	24-06-2022	24-06-2022
199	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] on EPC (Package V)	21.50	214.37	10-06-2022	10-06-2022
200	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length- 10.500 km] (Pkg.- 1)	10.50		-	-
201	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length-10.500 km] (Pkg.- 2) incl. (TUNNEL of 0.500 Km)	10.50	177.00	15-10-2022	15-10-2022
202	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	11.00	97.22	-	-
203	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 [Design length=11.454] (Pkg.- 4)	11.45	118.56	17-04-2022	17-04-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
204	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	26.17	167.23	22-04-2022	22-04-2022
205	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Pkg-1)	17.28	139.88	22-04-2022	22-04-2022
206	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)	19.40	117.50	25-02-2023	25-02-2023
207	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)	17.35	89.54	-	-
208	Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4) under NH (0) - TSP	10.26	55.93	-	-
209	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC Mode (Package-5) under NH(O)-TSP	17.00	97.01	-	-
	<b>Total</b>	<b>834.30</b>	<b>6748.82</b>		
<b>Sikkim</b>					
210	Strengthening at selected stretches from Tashi View Point to Phodong	11.490	29.05	30-09-2022	30-09-2022
211	Construction of 2 lane Gangtok Bypass Road from Ranipool to Burtuk in the State of Sikkim	23.32	385.15	Not yet started	
212	Construction of Alternate Highway from Rhenock-Pakyong NH-717A.	26.71	318.42	28-02-2022	28-02-2022
213	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	1.80	55.79	10-04-2022	10-04-2022
214	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .	16.50	171.53	31-03-2022	31-03-2022
215	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE 'A''	14.17	184.00	04-03-2023	04-03-2023
216	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10	0.48	7.45	31-03-2022	31-03-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
217	2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500	0.42	29.00	31-03-2022	31-03-2022
218	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	16.00	163.00	05-04-2022	05-04-2022
219	Algaraha Bypass junction to start of Pedong Bypass (Lava More-Rishi Border left over )	30.00	5.30	-	-
220	Construction of 2-lane with paved shoulder of new green field alignment from Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)	12.03	532.32	10-12-2023	10-12-2023
221	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	7.31	260.52	25-02-2024	25-02-2024
222	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazzar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur (NH-717B) Package-IIA under SARDP-NE	10.40	162.74	09-09-2023	09-09-2023
223	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur ( II B)	14.40	100.95	15-04-2023	15-04-2023
224	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	16.16	182.23	24-05-2024	24-05-2024
225	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	1.10	50.60	15-10-2022	15-10-2022
226	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.540 (Pkg- IV)	25.24	144.90	01-05-2022	01-05-2022
227	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch	16.16	132.30	09-05-2023	09-05-2023

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)				
228	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	15.21	89.57	10-05-2022	10-05-2022
229	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer-Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A (Pkg-VA)	21.10	189.26	05-04-2023	05-04-2023
230	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Rishi Border ) Pkg-VB as part of Alternate connectivity to Gangtok	16.55	240.30	17-04-2022	17-04-2022
231	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 0.00 to Km 13.00 NH-717A Bagrakot-Kafer IV A	13.00	265.00	09-12-2023	09-12-2023
232	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 13.00 to Km 25.600 NH-717A Bagrakot-Kafer IV B	12.56	184.45	03-04-2022	03-04-2022
233	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 26.10 to Km 40.00 NH-717A Bagrakot-Kafer IV D	13.90	179.80	10-06-2022	10-06-2022
234	Special protection work on rehabilitation and restoration of sliding/sinking zone from Km 70+900to Km 71+100 and Km 71+550 to Km 71+850 with JICA Technical Assistance including widening of narrow zone from Km 53+775 to Km 54+100 and fom Km 63+045 to Km 63+470 on NH-10 (Rangpo to Ranipool section)	2.00	33.85	31-12-2022	31-12-2022
235	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge of 680 m	2.00	50.00	10-04-2023	10-04-2023
236	Construction of Mechi bridge across Indo-Nepal border on Asian Highway (AH -02).	1.50	103.78	05-09-2020	05-09-2020
	<b>Total</b>	<b>341.51</b>	<b>4251.26</b>		
<b>Tripura</b>					
237	Widening to 2-lane with paved shoulder in/c geometric improvement from Km	21.789	236.18	31.12.2022	31.12.2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	397.00 to Km 422.00 ( 25 Km) ( design length Km 388.650 to Km 410.439) ( 21.789 Km) on Churaibari - Agartala Section of NH-44 in the State of Tripura on EPC mode under NH(O).				
238	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC bais(PKG- I )	11.80	84.90	15-07-2022	15-07-2022
239	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II)	13.45	88.90	15-07-2022	15-07-2022
240	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	11.21	73.21	25-01-2022	31-03-2022
241	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length- 18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis	18.60	127.68	13-01-2022	31-03-2022
242	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vagmun section(PKG- III) on NH-44A to 2 -lane with Paved shoulder (Manu-Simlung-III)	20.25	225.09	19-01-2022	31-03-2022
243	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchara Section on Nh-44A to 2- lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	16.29	166.94	14-03-2022	14-03-2022
244	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)	12.80	86.47	15-07-2022	15-07-2022
245	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)	12.00	67.01	17-12-2022	17-12-2022
246	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)	14.00	96.00	15-04-2022	15-04-2022
247	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from	21.41	141.45	06-01-2022	31-03-2022

Sr.no.	Name of ongoing	Length (in kms)	Cost (in crore)	Original Schedule Completion date	Likely date of completion
	km 0.000 to km 21.412) section of NH-108A				
248	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	12.90	97.07	01-07-2022	01-07-2022
249	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	8.10	62.25	30-06-2022	30-06-2022
250	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	20.00	121.00	01-07-2022	01-07-2022
251	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	14.50	199.49	02-07-2022	02-07-2022
252	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 (Pkg-4)	12.00	84.48	30-06-2022	30-06-2022
253	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	25.60	149.92	01-07-2022	01-07-2022
254	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vaghmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-IV)	18.28	220.87	25-12-2022	25-12-2022
	<b>Total</b>	<b>284.98</b>	<b>2328.91</b>		
	<b>Grand Total</b>	<b>4511 Kms</b>	<b>45,320 Crore</b>		

\*\*\*\*\*