

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS  
**RAJYA SABHA**  
**UNSTARRED QUESTION No- 3759**  
ANSWERED ON- 05/04/2023

**NATIONAL HIGHWAY PROJECTS IN KARNATAKA**

3759. DR. DHARMASTHALA VEERENDRA HEGGADE:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

(a) the details of ongoing National Highway (NH) projects including their present status/ expenditure incurred in the State of Karnataka as on date;

(b) the funds allocated, sanctioned and status of implementation of each project as on date; and

(c) the present status of construction of tunnels in Shiradi Ghat, four- laning of Addahole to Bantwal Cross Section, Construction of four-lane from Parkala to Malpe Section of NH 169A, widening to four-lane from Hebri to Parkala, Karavali Junction to Malpe of NH-169A?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) & (b) The details of ongoing National Highway (NH) projects including their present status/ expenditure incurred, funds allocated, sanctioned and the status of implementation of each project in the State of Karnataka are at Annexure.

(c) The present status of construction of tunnels in Shiradi Ghat, four-Laning of Addahole to Bantwal Cross, Construction of four-lane from Parkala to Malpe Section of NH 169A, widening to four-lane from Hebri to Parkala, Karavali Junction to Malpe of NH-169A are as under:-

Status of Construction of Tunnels in Shiradi Ghat:- Construction of Tunnels in Shiradi Ghat section involves huge investments as well as difficulties in execution of work. However, techno-economic feasibility studies are being carried out for a cost effective solution. To facilitate immediate relief to the traffic, it was decided to develop the existing 2-lane road to 4-lane configuration with improvement in the geometrics by providing suitable retaining structures. Accordingly, DPR Consultant has already been engaged by NHAI for upgrading the existing 2-lane Highway to 4-lane Highway and DPR is in progress.

Status of 4-laning of Addahole to Bantwal Cross:- The work of Four laning of Addahole Near Gundya to Bantwal Cross (Length- 15.13 km) of NH 75 has been awarded on EPC

mode with appointed date as 01.10.2021. The present physical progress of the work is 50.38 %. The work is likely to be completed on 30.09.2023.

Construction of four-lane from Parkala to Malpe Section of NH-169A:- The work of construction of four lane road from Parkala to Malpe section of NH-169A was awarded with appointed date as 15.09.2018. The present physical progress of the work is 93.48%.

Widening to four-lane from Hebri to Parkala, Karavali Junction to Malpe of NH-169A:- The work of widening to four lane from Hebri to Parkala and from Karavali junction to Malpe was awarded with appointed date as 19.09.2022. The present physical progress of the work is 15%.

## ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF RAJYA SABHA UNSTARRED QUESTION NO. 3759 FOR ANSWER FOR 05.04.2023 ASKED BY DR. DHARMASTHALA VEERENDRA HEGGADE REGARDING NATIONAL HIGHWAY PROJECTS IN KARNATAKA.

Details of ongoing National Highway (NH) projects including their present status/ expenditure incurred, funds allocated, sanctioned and the status of implementation in the State of Karnataka.

(Rs. in Cr).

Sl. No.	Name of the Project	Length (km)	Sanctioned Cost	Expenditure Incurred till date	Present status/Physical Progress (%)
1	4-laning of Hassan to Maranahally section of NH-48 (Package-I)	45.14	1021.57	292.69	56
2	4/6 laning of Hospet – Bellary – Karnataka / AP Border from KM.280.300 to 375.740 of NH-63	95.37	1621.96	393.74	63.04
3	Tamilnadu/Karnataka Border to Bangalore section of NH-209	171.00	1253.51	821.06	78
4	4 lane of Tumkur - Shimoga section of NH-206 from km 66+540 to km 119+790 (Package - II)	56.70	1505.85	877.04	83.45
5	Belkere - Sirsi - Kumta	58.92	440.16	80.96	35.26
6	Chalkere - Hiriyur	55.71	1167.52	609.49	54.5
7	Tumkur - Shivmoga (Bettadahalli - Shivmoga) Pkg-IV	56.35	2082.98	352.12	25.32
8	Four laning of Banavara to Bettadahalli Section from Design Km. 121+900 to Design Km. 170+415 of NH-206 on HAM under Bharathmala Pariyojana (Package III)	48.52	1444.50	491.40	68.03
9	Bangalore Ring Road Package-I [4 Laning from km 0.00 to km 42.00 of Dobbaspeta to Doddaballapura Bypass section of NH-648 (old NH-207)]	42.00	1438.14	1020.11	76.1
10	Bangalore Ring Road Package-II [4 laning from km. 42.000 to km. 80.00 of Doddaballapura Bypass to Hoskote section of NH-648 (Old NH-207)	38.00	1317.74	777.34	83.05
11	Widening to 4 lane of Channarayapatna & Hassan bypass with other project facilities	39.01	555.13	314.97	58.12

12	Aurad- Bidar	45.88	424.16	156.01	76.35
13	Construction of 6 lane new bridge across Phalguni river near Kulur on NH-66.	0.77	69.02	25.43	40.5
14	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-01) from Design Km 255.703 to Design Km 270.270 of NH-75 (Old NH-48)	15.13	1305.98	163.74	50.38
15	4L of Addahole (Near Gundya) to Bantwal Cross section ( <b>Pkg-02</b> ) from Design Km 270.270 to Design km 318.55 including flyover at Kalladka Town including approaches from Km. 311.57 to Km. 313.67 of NH-75 (Old NH-48)	48.49	1660.19	426.67	28
16	4L of Sannur to Bikarnakatte section from Km 691.350 to Km 736.362 of NH-169 Karkala - Mangalore (Package-III)	45.00	1382.89	357.13	10.11
17	Bangalore-Chennai Expressway- Package-I of Phase-I from km 0.00 to km 26.400 from Bangalore- Malur	27.10	2480.99	593.42	47.17
18	Bangalore-Chennai Expressway- Package-II of Phase-I from km 26.400 to km 53.500 from Malur - Bangarpet	27.10	1180.17	617.82	49.5
19	Bangalore-Chennai Expressway- Package-III of Phase-I from km 53.500 to km 71.00 from Bangarpet- Bethamangala	17.50	784.22	343.10	42.97
20	Haveri – Yakumbi – Sirsi Road 766E	74.98	294.62	0.00	1.65
21	Nelamangala - Tumkur	44.73	2032.15	29.50	3.5
22	Belgaum - Sankeshwar Bypass	40.02	1479.30	0.00	13.24
23	6-laning from Sankeshwar Bypass - MH/KNT Border	37.83	1388.70	13.23	7.4
24	Development of 6-lane Access Controlled Greenfiled hihgway rom Km 162/500 to Km 203/100 Baswantpur to Singnodi section of NH-150C ( <b>Pkg IV</b> )	40.60	1499.73	244.75	20.04
25	Development of 6-lane Access Controlled Greenfiled hihgway from Km 26.97 to Km 97.00 MH/KNT Border (Badadal) to Maradgi S Ankola section of NH-150C ( <b>Pkg II</b> )	71.00	2355.56	0.00	0
26	Construction of 4-lane greenf field highway from TN/KA Border (Ch 0/0 to	20.90	1027.49	0.00	0

	Hoskote Ch 20/900 under BMP as a part of Bangalore Ring Road				
27	Construction of <b>balance work</b> of 2 laning with PS from Km 30/800 to Km 70/800 and 2-laning with PS with Rigid Carriagway from Km 70/800 to Karnataka / Goa Border from Km 84/120 of NH-4A	53.32	1517.26	14.68	0
28	Construction of Major Bridge at Km.180.865 across river Krishna on NH 167 Hagari Jadcherla section	2.126	187.61	24.67	35.01
29	Widening to 2 lane with paved shoulders from design Km. 199.200 to design Km. 214.880 of (Ibrampura to Tekkalkote) of NH-150A	15.68	118.93	0	1
30	Widening to Two Lane with Paved Shoulder / Four lane from Km. 105.00 to 110.838 of NH 544DD Ananthapur Molkalmur Section	5.84	32.13	0.24	80.64
31	Widening to 2-Lane with Paved Shoulder from Design Km. 410.600 (Existing Km. 413.740) to Design Km. 441.900 (Existing Km. 447.610) of Hiriyur - Hulyar Section of NH-150A	31.3	139.88	0	1
32	Widening to 2-Lane with Paved Shoulders from Km 116.800 to 149.070(Design Changes) on Hosadurga - Holalkere Section of NH-173	31.72	170.34	0	2
33	Balance work of Rehabilitation and upgrading to 2lane/2lane with paved shoulder configuration and strengthening from from Km 343.80 to 400.33 of Gowribidanur-Chik Ballapur section	51.5	398.48	-	-
34	Widening to two lanes with paved shoulders from Km. 483.591 to Km. 494.450 of NH-234 Chintamani to Andhra Pradesh Border section in the State of Karnataka	10.86	62.66	0.5	95
35	Construction of 2 lane ROB and its approaches in lieu of existing level crossing No.130 at Km.48.3 on NH 207 near Koraluru in Karnataka	1.38	51.32	0	0

36	Strengthening of road from Km.171.850 to Km.190.500 & Km.193.560 to Km.199.250 of NH 275 Bantwala Bangalore section	24	21.14	7.6	94
37	Widening to Two Lane with Paved Shoulders from Km. 646.324( old Ch. km: 603.600 ) to Km 658.824 ( old Ch. km:616.100 )and from Km 666.124 to Km 669.124 Jewargi - Chamrajnagara section on NH 150A	14.38	69.24	56.27	92
38	Construction of Gauribidanur Bypass from 362.4 to 368.4 (excluding RUB from Km 364.360 to 365.670) to two lane with paved shoulder on NH-234 (New no69)	6.1	40.683	0	0
39	Strengthening & Improvements from Km. 10.00 to 41.535 along with service road of NH-275K (Mysore Ring Road)	31.53	144.71	80.4	92
40	Construction of 4 lane ROB and its approaches in lieu of existing level crossing 18 at Km.620.60 on NH 150A	1.15	147.8	43.28	12
41	Strengthening of road from km 265.80 to 287.50 of NH-209 Chamarajanagara to T.N. Border	21.7	13.53	725	99
42	Construction of 6 lane with service road RUB at Km. 5.46, Km. 7.06, Km 7.86 and Km. 28.585 of Nh- 275K (Mysore Ring Road)	1.1	85.18	0.24	0
43	Widening Two lane with Paved shoulder from Km 494.450 to Km 505.500 of NH-234 (Mulbagal to AP Border)	11.09	97.51	0	0
44	Widening to 2/4L with PS from Km.0 to 54.37 (Mah Border to Bidar) of NH 50	54.37	396.96	329.69	99.16
45	Widening to two/four lane with paved shoulders from Km 34.00 to 70.90 (Chittapur Cross to Start of Yadgir Bypass) of NH150 of Gulbarga-Wadi-Yadgir	36.9	314.9	240.05	94.21
46	Construction of 4-lane ROB and its approaches in lieu of existing Level Crossing No.48/E at km.66.900 on NH-50(Railway Chainage 96/6-7) Near Naubad	2.38	94.63	31.16	82.24
47	Balance work of consruction of two/four lane with paved shoulder from	47.03	344.79	106.9	68

	Km. 54.370 to Km. 101.400 (Bidar to Humnabad section) of NH-50				
48	Widening to 2L with paved shoulder from Km 0.00 to Km 5.75 of NH-752K (Maharashtra/Karnataka Border - halbarg section)	5.75	26.05	0	34.19
49	Widening of existing road to 2 lane/ 4 lane from Km 98.450 to Km 100.120 along with widening of existing Major Bridge near Manik Nagar at Km 99.225 of NH-50 (Bidar - Humnabad Section) as one time improvement	1.67	16.94	0	5.02
50	Construction of 4 lane ROB at Km. 22.80 and 2L Major Bridge at Km. 24.60 on Nh-150 across Kagina River including approaches from Km. 22.60 to Km. 25.17 of Nh-150 in Kalaburagi district	2.57	65.09	0	31.55
51	Construction of 4 lane ROB and its approaches in lieu of existing Level Crossing No.75 at Km 15.000 on NH-218	1.51	58.129	14.71	61.74
52	Widening to two lane with paved shoulders from Km 4.40 to 56.00 of NH-218 Bijapur-Hubli section	50.525	258.02	239.17	90.18
53	Widening of Major Bridge at Ch 171.601 (Existing chainage 172.310) on NH- 150A (Jewaragi-Chamarajnagar Section)	(24 x 15 m = 360 m) + 100 m approach.	21.73	12.59	61.02
54	Construction of Two lane with paved shoulder from Km.0.00 to Km. 80.00 on NH 548B (Vijayapura-Sankeshwar section)	79.7	766.64	43.27	22
55	Widening to 4 lane from km 133.00 to 158.04 (Shirur cross to Gaddankeri) (Design chainage 130.880 to 155.145) of NH-367	24.27	350.69	0	26.7
56	Widening to two lane with Paved shoulders from km 0.00 (Siddapur) to Km 11.627 (Vijayapura) of NH-561A	11.627	90.31	0.11	2
57	Widening to two lane with Paved shoulders from km 103.225 (Pattadkal) to Km 133.00 (Shirur cross) (Design chainage 104.80 to 130.88) of NH-367	26.08	264.15	0	0

58	Widening of Intermediate / two lane to 2 lane with paved shoulder from Existing Chainages km 112.750 to 142.000 (Lingasugur to Mudabal cross) & from Km 147.070 to Km 149.070 (Maski city limit) of Jewaragi Chamarajnagar Section of NH-150A	29	255.88	0	22.62
59	Widening to Two lane with paved shoulders from km 20.150 to km 40.00 of BC road to Kottigehara Section of NH-234 (New NH-73) on EPC Mode.	19.85	159.7	129.12	99.12
60	Strengthening from Km.93.200 to Km.132.314 of NH-275 Bantwal to Bangalore Section	39.114	30.49	95.65	99
61	Construction of Retaining wall, RCC drains and Road Safety works in Sampaje Ghat section (Western Ghat) in selected reaches from KM.71.60 to 110.00 of NH-275 Bantwal – Mysore – Bangalore section	1.72	58.8	45.59	100
62	Widening to two lane with paved Shoulders from Km 40.00 to Km 75.00 (Existing chainages) of Mangalore - Tumkur section of NH-73	33.1	718.52	0	0
63	Strengthening & Widening Two Lane with Paved Shoulders from Km.56.00 to 106.00 of NH-218	50	159.12	128.38	98.20
64	Strengthening & Widening Two Lane with Paved Shoulders from Km.106.00 to 153.00 of NH-218	47	165.67	126.88	98.99
65	Improvements to road from Jubilee circle at Km. 427.68 to Narendra bypass at Km. 433.30 on in Dharwad city limits	5.62	71.09	53.53	98
66	Improvements to road from Bankapur Chowk (Km 405.200) to Channamma circle (Km. 407.70) of old NH-4 in Hubballi city limit	2.5	39.08	77.05	95.21
67	Widening from Two lane to Four lane from Km.106.00 to 110.00 on Ankola-Gooty section of NH-63 in Kalghatgi town limits	4.00	50.24	40.09	90.22
68	Widening to two lane to four lane from km 128/850 to km 142/750 of NH-63 Ankola Gooty section passing through Hubballi city	13.40	171.60	126.5	87



69	Construction of 4 lane ROBs & its approaches in lieu of existing 56/T-C2 at km 0.517 on NH-367	1 No	59.33	30.65	60
70	Construction of Minor bridge parallel to Existing bridge at Km 112.300 on NH-63 of Ankola-Gooty section in Dastikoppa village Kalaghatage, Hubli-Dharwad	2.77	24.92	4.2	98
71	Construction Of Two Lane With Paved Shoulders From Km.39.950 To Km.52.000 on NH-367 Bhanapur-Gaddankeri Section	12.05	90.27	70.9	95
72	Construction Of Elevated Corridor from Km 135.650 to 136.300 on NH-63 from Km 249.00 to 250.050 on NH-04 and Km 192.910 to 193.350 on NH-218 for Decongestion of Traffic in Ranichannamma Circle in Hubli City	3.90	298.00	25.25	35
73	Construction of Box cell Bridge at Km.116+416 at breached portion of approaches of Malaprabha Bridge at NH 218 (Konnur Village) on EPC mode.	1 Bridge	6.56	0	35
74	Widening Of Two Lane With Paved Shoulders From Km.33.160 To Km.39.950 and Km.52.00 to 71.00 on NH-367 Bhanapur- Gaddankeri Section	25.07	172.98	0	4
75	Widening to two lane with paved shoulder from Km.99.200 (Kottigehara) to Km.113.70(Mudigere Hand Post) of NH -73(NH-234)	14.51	48.70	9.14	99
76	Providing Permanent restoration to valley side slips occurred during monsoon of 2018-19 from Km 237.00 to 263.00 (Shiradi Ghat) of NH 75. Bangalore-Mangalore section on Engineering Procurement & Construction (EPC) mode.	slope protection work (0.592 metr)	36.52	0	10
77	Providing Permanent restoration to valley side slips occurred during monsoon of 2019-20 by soil nailing with tie back system to RCC retaining wall from Km86.20 to 99.20 (Charmadi Ghat) of NH-73 (Old NH-234)	slope protection work	19.36	0	18

78	Widening to Four lane divided carriageway from Km 205.20 to Km 220.00 of NH-206 Tumkur-Honnava Section & widening to two lane with paved shoulder from Km 522.25 to 525.25 of NH-13 SM section in Shimoga city limits.	17.8	95.82	75.25	99.1
79	Widening to two lane with paved shoulders from KM.2.00 to 15.980 of Thirthahalli Megaravalli section of NH-169A in Karnataka.	13.98	85.36	76.1	89.94
80	Reconstruction of Major Bridge at Km 648.17 and Minor Bridges at 650.204, Km 654.830, Km 655.93, Km 660.030 & at Km 663.300 on NH-169(Old NH 13) of Sholapur-Mangalore Section	6 Nos	48.75	30.41	70.39
81	Estimate for the work relating to construction of four lane Ds.Ch.76.040(ex.Km.77) to Ds.Ch.85.200(ex.Km.87) from parkala to Malpe section of NH-169A	7.06	98.46	78.83	97.82
82	Construction of major bridge at Km.67.139 (parallel to the existing bridge) on NH 169A of Thirthahalli Udipi Section in Karnataka	1 No	13.74	6.23	76.52
83	Construction of Major Bridge Across Sharavathi Backwaters and approaches between Ambargodu and Kalasavalli Near Sigandhur in Sagar Taluk on NH 369E	2.44	423.15	262.9	62.5
84	Widening to Two lane/ Two lane with paved shoulder from existing intermediate lane from Km.60.000 to 110.000 (Old Km.590.000 to Km.640.00) of NH 169 (New No) (Old NH-13) of Solapur to Mangalore Section	45.12	96.08	86	95.5
85	Construction of 2 lae composite ROB at Km. 525 (Ds Ch) of NH-13 Chitradurga Shimoga Section in Lieu of LC no 46 (Railway chainage Km. 60/830)	0.01	43.9	6.8	52.32
86	Construction of Minor Bridges at Km.54.50, 64.20, 72.30, 80.60, 82.90, 91.40 and 93.01 of NH 766C	7 Nos	19.77	1.4	76.97

87	“Road Safety and providing protective works at damaged portion of road (Rigid Pavement) at km 40+200 of NH 766C, Nagodi Ghat adjacent to major tributary to Sharavathi River	0.1	4.2256	3.17	98.96
88	Construction of Bridge across Tunga river at Km 207.80 of NH 206 Tumkur “ Honnavara Section	0.01	20.12	0	50.52
89	Construction of Major Bridge across Tunga river at KM 0 + 295 in new alignment NH-169 (old NH-13) of shimoga - Mangalore section	1.11	55.62	0.15	36.83
90	Widening from Existing intermediate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of shimoga- Mangalore section	5	87.19	42.98	25.48
91	Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavara Section of NH-206 (new NH-69)	8.4	77	14.97	13.03
92	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 ( Chitradurga to Shivamogga ) of NH-13	101.6	516.96	0.18	13.48
93	Widening to existing 2 lane with paved Shoulder from Km 15.980 (Megaravalli) to Km 30.750 (Agumbe) of NH-169A on Thirthahalli - Malpe section	14.77	96.2	0	0
94	Providing road safety measures and Curve improvements work from Km. 53.775 to Km. 55.060 at Bharatipura Near Thirthalli of NH-169 on Shimoga-Mangalore section on EPC mode.	0.01	56.56	0	0
95	Widening to 2 lanes with paved shoulders from Km 24.400 to 27.270, 40.500 to 41.900, 84.300 to 88.200, 105.250 to 112.710, 161.550 to 166.350, 174.120 to 176.120 and 186.550 to 191.900 of NH 766C	27.78	218.93	0	0
96	Widening to existing 2 lane with paved Shoulder to 4 Lane with paved shoulder from design Km 153.00 to 168.27 (Mala	15.27	177.94	0	0

	Gate to Karkala) of NH -169 on Shimoga - Mangalore section				
97	Widening to 4 lane from Km 51.600 to 76.200 (Hebri to Parkala) and from km 85.200 To 88.900 (Karavali Junction to Malpe) of Thirthahalli-Udupi-Malpe Section of NH-169A	28.3	355.72	0	0
98	Improvements and Reconstruction to Two lane with Paved Shoulders from Km. 243.200 to Km. 290.200 of NH-234 Huliyaar to Sira Section	46.76	255.28	179.45	89.89
99	Widening to 2-lane with paved shoulder from Km. 544.20 to 594.00 (Hosamane cross to Pandavapura) Section of NH 150A.	50.10	251.13	194.5	91.49
100	Reconstruction to two lane with paved shoulder Ds.Ch.442.180(Ex.Km.448.00) to Ds. Ch. 485.240 (Ex.km.494.000) of Huliyaar to KB Cross section and from Ds.Ch. 532.100(Ex.Km.533.150 to Ds.Ch.539.100 (ex.km. 540.175) from KB Cross to Nelligere section of NH-150A	50.06	242.61	95.81	71.08

\*\*\*\*\*