

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS
RAJYA SABHA
UNSTARRED QUESTION NO. 399
TO BE ANSWERED ON JULY 24, 2023**

AMRUT IN THE STATE OF ANDHRA PRADESH

NO. 399. SHRI PRABHAKAR REDDY VEMIREDDY:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) whether 3 projects for water supply, 2 projects for sewage and septage management and 3 projects for development of parks have been sanctioned for Ongole city in Andhra Pradesh under Atal Mission for Rejuvenation and Urban Transformation (AMRUT) with an estimated cost of ₹144 crore;
- (b) if so, the details thereof;
- (c) whether the projects have been completed and made operational; and
- (d) if not, the reasons for delay and by when they are likely to be completed?

ANSWER

**THE MINISTER OF STATE IN THE
MINISTRY OF HOUSING AND URBAN AFFAIRS
(SHRI KAUSHAL KISHORE)**

(a) & (b): Under Atal Mission for Rejuvenation and Urban Transformation (AMRUT), 03 projects for Water Supply, 02 projects for Sewage and Septage Management and 03 projects for Development of Parks have been sanctioned for Ongole city in Andhra Pradesh The details of the same are as below:

S.No	Title	Sector	Milestone	Project Cost (In ₹ Cr.)	Physical Progress
1	Water supply scheme WTP - 12 MLD, ESR, Distribution system - 200 KM, remodeling of distribution system - 80 KM, House service connections - 18600 and DMA formation for DemoZone	Water Supply	Work Completed	46.09	100%

...2/-

2	Providing HSCs where ever network, reservoirs & source is available	Water Supply	Contract Awarded	2.75	78%
3	Water supply scheme WTP - 12 MLD, ESR, Distribution system - 200 KM, remodeling of distribution system - 80 KM, House service connections - 18600 and DMA formation for Demo Zone - Phase II	Water Supply	Contract Awarded	71.91	75%
4	Construction of STP + Septage - 10 MLD capacity	Sewerage and Septage Management	Work Completed	6.29	100%
5	Construction of STP + Septage - 10 MLD capacity - Phase II	Sewerage and Septage Management	Work Completed	14.68	100%
6	Development of Chennakesava swamy temple layout	Parks	Work Completed	0.47	100%
7	Development of Park at Kakatiya Nagar extension colony under AMRUT 2016-17	Parks	Work Completed	0.53	100%
8	Development of Park at Kakatiya Nagar extension colony under AMRUT 2016-17 - Phase II	Parks	Work Completed	1.01	100%
Total				143.73	

(c) & (d): Out of 08 projects 06 projects have been completed i.e. one Water Supply project, two Sewerage & Septage Management projects and three Park projects. Further, out of three water supply projects two are still under progress which got delayed due to sites related issues, permissions from the other departments and other hurdles. The State Government has informed that these projects are likely to be completed by 31.12.2023.
