

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

RAJYA SABHA
STARRED QUESTION No. 103
ANSWERED ON 31.07.2024

NATIONAL HIGHWAY PROJECTS IN TELANGANA

*103. SHRI ANIL KUMAR YADAV MANDADI:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the total number of national highway projects sanctioned in the State of Telangana during last three years;
- (b) the pending and delayed National Highway Projects with expected completion date in the State of Telangana, details thereof; and
- (c) the original cost and expected increase in cost of these projects due to delay in project completion, details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c): A statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) IN RESPECT OF RAJYA SABHA STARRED QUESTION NO. 103 FOR REPLY ON 31.07.2024 REGARDING NATIONAL HIGHWAY PROJECTS IN TELANGANA ASKED BY SHRI ANIL KUMAR YADAV MANDADI.

(a): Total 51 National Highway projects have been sanctioned in the State of Telangana during the last three years.

(b) Details of 13 projects awarded but Appointed Date not declared are at Annexure-A. Scheduled Completion date of 24 ongoing projects have been revised for various reasons. Details of such projects are at Annexure-B.

(c) Total original cost of 24 projects, where Scheduled Completion date has been revised, is Rs. 5,370 crore. Additional financial implication is not incurred in all delayed projects. If delay is not attributable to the Contractor, price adjustment is paid as per contract conditions, which may or may not result in additional cost, depending upon final value of price adjustment determined on actual completion of project and final settlement of bills. If delay is attributable to the Contractor, damages are imposed and there is no additional cost due to delay.

ANNEXURE-A

ANNEXURE-A REFERRED TO IN REPLY TO PART (b) IN RESPECT OF RAJYA SABHA STARRED QUESTION NO. 103 FOR REPLY ON 31.07.2024 REGARDING NATIONAL HIGHWAY PROJECTS IN TELANGANA ASKED BY SHRI ANIL KUMAR YADAV MANDADI.

	Project Name	Mode of Construction	Total Length (Km)	Date of Award	Sanctioned Cost in Cr.	Awarded Cost	Remarks
1	Four laning of NH - 163 from Hyderabad (ORR near Appa Junction at Km. 14+000) to Manneguda (Km. 59+500) in the State of Telangana	HAM	46.400	17.03.2022	1130.420	785.00	NGT issue
2	4 lane AC New Greenfield Highway Sec on NH-163G (Mancherial Warangal) from Narva to Puttapaka as part of Nagpur Vijayawada Corridor on HAM in Telangana (Package I)	HAM	31.466	29.03.2023	1127.900	841.91	Payment disbursement issue for land acquisition
3	4lane AC New Greenfield Highway Sec on NH-163G (Mancherial Warangal) from Puttapaka to Pangidipalle as part of Nagpur Vijayawada Corridor on HAM in Telangana (Package II)	HAM	37.050	29.03.2023	1129.330	857.76	Payment disbursement issue for land acquisition
4	4 lane AC New GF Highway Sec on NH-163G (Mancherial Warangal) from Pangidipalle to Oorugonda as part of Nagpur Vijayawada Corridor on HAM in Telangana (Package III)	HAM	39.890	29.03.2023	1183.710	829.21	Payment disbursement issue for land acquisition
5	4-Lane AC GH section on NH-163G (Warangal-Khammam) from Oorugonda village to Venkatpur village as part of Nagpur Vijayawada Corridor on HAM in Telangana (Package-I)	HAM	38.000	31.03.2023	1161.930	774.89	Payment disbursement issue for land acquisition

	Project Name	Mode of Construction	Total Length (Km)	Date of Award	Sanctioned Cost in Cr.	Awarded Cost	Remarks
6	4-Lane AC GH section on NH-163G (Warangal-Khammam) from Thallasenkesa village to V.Vekatayapalem village as part of Nagpur Vijayawada Corridor on HAM in Telangana (Package-III)	HAM	30.830	31.03.2023	1123.320	678.00	Payment disbursement issue for land acquisition
7	4-Lane AC GH section on NH-163G (Khammam-Vijayawada) from V.Venkatayapalem village to Brahmanapalli(K) village as part of Nagpur Vijayawada Corridor on HAM in Telangana (Package-I)	HAM	29.920	29.03.2023	983.900	747.00	Payment disbursement issue for land acquisition
8	4-Lane AC GH section on NH-163G (Khammam-Vijayawada) from Brahmanapalli(K) village to Remidicherla village as part of Nagpur Vijayawada Corridor on HAM in Telangana and AP (Package-II)	HAM	29.800	29.03.2023	832.620	662.67	Payment disbursement issue for land acquisition
9	4-Lane AC GH section on NH-163G (Khammam-Vijayawada) from Remidicherla village to Jakkampudi village (on NH-16) as part of Nagpur Vijayawada Corridor on HAM in Telangana and AP (Package-III)	HAM	29.709	29.03.2023	1190.860	745.83	Payment disbursement issue for land acquisition
10	2L +PS from Km 8/0 to 25/0 of Sironcha to Mahadevpur Section of NH-353C	EPC	17.02	27.12.2022	163.42	92.97	Forest CA land issue
11	2L +PS from Km 62/920 to Km 106/830 of Medak - Yellareddy Section of NH-765D	EPC	43.9	08.03.2024	399.01	214.63	Forest clearance and wild life clearance

	Project Name	Mode of Construction	Total Length (Km)	Date of Award	Sanctioned Cost in Cr.	Awarded Cost	Remarks
12	2L +PS from km 34/250 to km 71/675 of Khammam-Kuravi Section of NH-365A	EPC	37.4	14.03.2024	445.76	229.41	Payment disbursement issue for land acquisition
13	2L +PS from km 279/150 to 290/500 (excluding from km 287/200 to 288/240) of Hyderabad - Bhupalapatnam road section of NH-163	EPC	10.3	14.02.2024	136.22	83.91	-

ANNEXURE-B

ANNEXURE-B REFERRED TO IN REPLY TO PART (b) IN RESPECT OF RAJYA SABHA STARRED QUESTION NO. 103 FOR REPLY ON 31.07.2024 REGARDING NATIONAL HIGHWAY PROJECTS IN TELANGANA ASKED BY SHRI ANIL KUMAR YADAV MANDADI.

S.No	Project Name	Mode of construction	Total Length (km)	Appointed Date	Awarded Cost	Scheduled Completion date/ Revised Scheduled Completion date	Physical Progress	Reasons for revision of scheduled completion date
1	Strengthening and improvement of Road Safety of Hyderabad-Bhupalapatnam section of NH-163 from Km 215/0 to 231/0, Km 236/0 to Km 247/0, Km 294/6 to 307/3 in the state of Telangana under Annual Plan 2021-22 on EPC Mode NH(O)-TSP	EPC	39.7	28-04-2022	38.85	31-10-2024 (Delayed by 1 yr 5 mon)	40%	Utility shifting , Contractors issue,
2	Strengthening and improvement of road safety from Km 59/200 to 67/200 of Sironcha-Atmakur section of NH-353C in the state of Telangana on EPC mode.	EPC	8	05-05-2022	54.85	31-07-2024 (Delayed by 1 yr 1 mon)	92%	Forest clearance, Utility shifting
3	Widening & Strengthening of Existing 2L+PS to 4 lane + PS from Km 150+000 to Km 159+000 and Km 165+400 to Km 186+000 of NH-163 (old NH-202) under NH (O) for the year 2020-21 on EPC Mode in the state of Telangana.	EPC	29.6	18-07-2022	208.72	31-08-2025 (Delayed)	66%	Land Acquisition, Forest clearance, Utility shifting
4	Strengthening and widening of 2-Lane with Paved Shoulder from km 0/0 to km 8/380 of NH-63 in the State of Telangana under EPC mode NH(O)	EPC	8.38	27-10-2022	31.822	31-07-2024 (Delayed by 2 mon 4 days)	94.20%	Land Acquisition, Utility shifting
5	Widening to 4 lane for the permanent rectification of 7 black spots falling in Km 170/250 to 180/600 on Nizamabad-Jagadapur section of NH-63 in the state of Telangana under Road Safety Annual Plan 2021-2022 in the state of Telangana. (EPC Mode).	EPC	9.8	26-09-2022	55.505	31-03-2025 (Delayed by 6 mon 6 days)	40.75%	Forest clearance, Utility shifting
6	"Improvement of Road Safety through rectification of identified black spot ID TG (02) - 436 by Reconstruction of arch giving access to entire width of Carriageway near Sammakka - Sarakka Arch from Km 231,420 to Km 232.580 of Warangal Mulugu section of NH-163 in the state of Telangana under Road	EPC	1.16	29-03-2023	10.32	31-07-2024 (Delayed by 9 mon 2 days)	79%	Utility shifting, Contractors issue

S.No	Project Name	Mode of construction	Total Length (km)	Appointed Date	Awarded Cost	Scheduled Completion date/ Revised Scheduled Completion date	Physical Progress	Reasons for revision of scheduled completion date
	Safety Annual Plan 2021-22 under NH (OJ) (Job No.: 163-TS-2021-22-85)"							
7	"Improvement of Road Safety through rectification of identified black spot ID TG (02) - 248 by Permanent improvement of junctions near chinnaboyina pelli from Km242.400 to 243.240 of Warangal Mulugu section of NH-163 in the state of Telangana under Road Safety Annual Plan 2021-22 under NH(O) (Job No.: 163-TS-2021-22-86)-"	EPC	0.84	29-03-2023	5.23	31-07-2024 (Delayed by 9 mon 2 days)	78%	Utility shifting, Contractors issue
8	"Improvement of Road Safety through rectification of identified black spot ID TG (02) - 249 by Permanent improvement of junctions near Peddagollaguder from Km 287.200 to Km 288.240 of Warangal Mulugu section of NH-163 in the state of Telangana under Road Safety Annual Plan 2021-22 under NH(O) (Job No.: 163-TS-2021-22-87)-"	EPC	1.04	29-03-2023	7.73	31-07-2024 (Delayed by 9 mon 2 days)	67%	Utility shifting, Contractors issue
9	Improvements from Km 182+570 to Km 187+723 and 320m Link Road to SH-2 including widening of Road from Km 185+230 to 185+920 of NH-167 in the Municipal limits of Miryalaguda Town in the state of Telangana on EPC Mode under Annual Plan 2022-23 (JOB No: NH-167-TS-2022-23-99)	EPC	5.2	11-09-2023	42.66	30-11-2024 (Delayed by 2 mon 20 days)	48%	Land Acquisition, Utility shifting
10	Construction of HLB across river Godavari at km 166/0 of Vijayawada Jagadapur road of NH 221 (New NH 30) in the State of Andhra Pradesh on EPC mode	EPC	2.4	22-07-2014	65	31-03-2025 (Delayed by 7 yr 11 mon)	94.03%	Force Majeure, Contractors issue
11	Rehabilitation and upgradation of NH-221 from km 121/0 to 165/0 (Rudrampur to Bhadrachalam section) to two lane with paved shoulder under NHDPIV in the state of Telangana through EPC mode	EPC	43.19	25-02-2015	229.77	31-03-2025 (Delayed by 7 yr 4 mon)	82.68%	Forest clearance, Force Majeure Land Acquisition, Contractors issue
12	Widening to 2/4 Lane with paved shoulders from Km 182.120 to Km 227.600 of NH 167 on Haggari-Jadcherla Road	EPC	45.92	21-02-2017	160.27	31-08-2024 (Delayed by 5 yr 4 mon)	94.50%	Land Acquisition, Force Majeure,

S.No	Project Name	Mode of construction	Total Length (km)	Appointed Date	Awarded Cost	Scheduled Completion date/ Revised Scheduled Completion date	Physical Progress	Reasons for revision of scheduled completion date
	on EPC mode under NH(O) in the state of Telangana							Utility shifting, Law and order
13	6-laning of km 9.900 to km 19/948 (Aramgarh to Shamshabad Section) of Hyderabad-Bangalore section of NH-44 Under NH(O) EPC basis in the state of Telangana	EPC	10.05	11-05-2018	232	31-08-2024 (Delayed by 4 yr 1 mon)	92.59%	Land Acquisition, Force Majeure , Utility shifting, Law and order
14	Construction of 4-lane flyover at Amberpet-X road, Hyderabad on NH-202 in the State of Telangana	EPC	1.46	29-06-2021	141.99	31-12-2024 (Delayed by 1 yr)	74.68%	Land Acquisition, Force Majeure, Utility shifting, Law and order
15	Construction of six lane elevated corridor from km 7.950 (Uppal) to km 14.200 of NH-163 to De-Congest the urban limits of Hyderabad-Bhoopalapatnam section on EPC mode in the state of Telangana	EPC	6.25	02-07-2018	425.13	28-02-2026 (Delayed by 3 yr 11 mon)	43.85%	Forest clearance, Force Majeure Land Acquisition, Utility shifting, Contractors issue
16	Rehabilitation and upgradation from km 121/000 to 154/000 (Nakrekal to Mallampally section of NH-365 to 2 lane with paved shoulders in the state of Telangana in the EPC mode	EPC	33	24-12-2014	152.1	31-08-2024 (Delayed by 4 yr 6 mon)	92%	Forest clearance, Force Majeure, Contractors issue
17	Widening and strengthening of Nirmal to Khanapur section from Km 678.555 to Km 699.655 (21.100 Km) of NH-61 Extended to two lane with paved shoulder under EPC mode in the State of Telangana.	EPC	17.79	09-09-2020	80.12	31-08-2024(Delayed by 1 yr 9 mon)	95.88%	Forest clearance, Force Majeure, Utility shifting,
18	Balance Works of Rehabilitation and Upgradation of Nakrekal to Nagarjunasagar section to 2L+PS/4L from Km 1.000 to Km 86.057 of NH-565 under NH(O) for the year 2020-21 in the State of Telangana on EPC Mode	EPC	85.45	24-07-2021	253.256	31-08-2024 (Delayed by 11 mon)	92.90%	Forest clearance, Utility shifting,
19	Improvement of Road Safety through provision of Service Road and Vehicular Underpass from Km 20/000 to 21/150 on	EPC	1.15	17-11-2021	19.799	30-09-2024 (Delayed by 1 yr 8 mon)	63%	Utility shifting, Contractors issue

S.No	Project Name	Mode of construction	Total Length (km)	Appointed Date	Awarded Cost	Scheduled Completion date/ Revised Scheduled Completion date	Physical Progress	Reasons for revision of scheduled completion date
	Hyderabad-Bangalore section of NH-44 in the State of Telangana under NH(O) on EPC mode.							
20	Improvements and widening to 6-lane + PS with drains from Km 14/200 to Km 18/600 of Hyderabad-Bhoopalapatnam section of NH-163 in the state of Telangana.	EPC	4.4	11-11-2021	29.379	31-12-2024 (Delayed by 1 yr 8 mon)	85.50%	Forest clearance, Utility shifting
21	Construction/Reconstruction of 4 lane ROB in Jadcherla Town in km 17+000 to km 18+000 of Jadcherla to Kalwakurthy section of NH -167 in the State of Telangana	EPC	1	22-10-2021	29.9	30-04-2025 (Delayed by 1 yr 8 mon)	28.15%	Railway clearance, Land Acquisition, Contractors issue
22	Widening of Existing 2 Lane Bridge to 4 lane at Km 4/4 of Nizamabad to Jagdalpur Section of NH-63 in the state of Telangana under Annual Plan 2021-22 on EPC mode	EPC	0.8	27-10-2022	14.236	31-07-2024 (Delayed by 2 mon)	94.80%	Land Acquisition, Utility Shifting
23	Rehabilitation and Upgradation of LB-Nagar to Malkapur section to 6-Lane main carriageway with service roads, drains cum footpath, including VUPs and widening of Minor bridge & road safety provisions from Km. 15/00 to Km 40/00 of NH-65 (Old NH-9) under NH (O) for the year 2020-21 in the state of Telangana on EPC Mode.	EPC	23	22-07-2022	414. 9	30-06-2025 (Delayed by 11 Months)	58.14%	Encroachments, Utility Shifting
24	4-laning of Kodad (Design Km 0.00/Existing Km 185.00 of NH-65) to Khammam (Design Km 31.800/Existing Km 29.400) Section of NH-365A (Project ID N/09058/01001/TS).	HAM	31.800	15.01.2022	1039.05	31-08-2024 (Delayed by 4.5 months)	88.51%	Public Resistance, Fly ash supply issues, Contractors issue
