

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-418
ANSWERED ON- 23/07/2025

NATIONAL HIGHWAY UPGRADES IN ODISHA

418. Dr. Sasmit Patra:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of work completed vis-a-vis planned on various National Highway stretches in the State of Odisha, National Highways-wise;
- (b) the delays (forest/land/contract issues) which have been documented, and how they have been resolved; and
- (c) what traffic safety and accident-reduction plans accompany expansion?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (b) Details of the works completed and planned on various National Highways during last 5 years in the State of Odisha along with reasons for delays, status of resolution are annexed. The progress of National Highway projects and the issues affecting their implementation are being regularly reviewed with the State Government at various levels for expeditious resolution of forest & land issues. Contractual issues are being addressed as per the provisions of the respective contract agreements.

(c) Safety Audits are carried out at design and Construction stage and accordingly Vehicular Underpasses (VUPs), Foot Over Bridges (FoBs), other grade-separated structures and safety measures like Pedestrian guard rail, road markings, Blinkers are provisioned. Detailed Project Reports (DPRs) are prepared based on provisions of IRC:SP:88-2019 guidelines to ensure incorporation of road safety provisions at the planning stage.

ANNEXURE

ANNEXURE REFERRED IN REPLY TO PART (a) TO (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 418 FOR 23.07.2025 ASKED BY DR. SASMIT PATRA REGARDING NATIONAL HIGHWAY UPGRADES IN ODISHA

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
NH-20								
1	Widening and Strengthening to 4L+PS/2L+PS from km 0.000 to 35.800 (Kuahia - Mangalpur section) of NH 20 in the state of Odisha on Annual Plan 2021-22."	2021-22	636.1	07.02.2024	06.02.2026	Under Construction	Nil	NA
2	Construction of Major Bridge with approaches from km 0/000 to 1/200 (Madhopur - Badabanta section) of NH-20 under NH(O) in Annual Plan 2022-23 in the State of Odisha.	2022-23	199.5	09.04.2025	09.10.2027	Under Construction	Nil	NA
3	Widening & Strengthening of NH-20 from Mangalpur to Kayagola from Ch. 35.80Km to 47.60Km including construction of Spur length 4.724Km from Kayangola to Aradi(Akhan dalamani Temple) in the state of Odisha on EPC mode.	2024-25	374.01	Yet to be awarded		Bids to be invited	Nil	NA
NH-26								
1	Construction of road from km 0/0 to 72/0 of NH-26 such as 4 lane from km 0/0 to 21/0 (Bargarh to Barpali) and 2L+PS from km 21/0 to 72/0 (Barpali to Bolangir)	2020-21	414.24	17.06.2021	16.12.2023	Completed on 31.03.2025	LA and encroachment	Encroachment removed in consultation with district administration. Delay in utility shifting resolved in consultation with utility owning department.
2	Construction of Bypass road to Balangir town from km 72/400 (Desing km 0/0) to km 79/800 (Design km 11/670) of NH-26 in the State of Odisha.	2021-22	238.78	26.04.2023	30.04.2026	Under Construction	Nil	NA

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (complete d/under implementation)	Delays documented	Resolution of document delay
3	Construction of 4 lane RO B with approaches in lieu of LC No. RV-172 at km 176.00 of NH-201 (present NH-26) at Kesinga including land acquisition in the state of Odisha on EPC mode under Annual Plan 2021-22	2021-22	324.09	10.05.2023	08.05.2025	Under Construction	Delay in approval of GAD of ROB and utility shifting.	GAD approved by Railway. Utility shifting is being taken up by the utility owning department.
4	Construction of new bridge over Ret river at Ch. 149/753 on NH-26 including approaches and LA in the State of Odisha on EPC mode under Annual Plan 2022-23.	2022-23	39.1	25.04.2025	16.10.2026	Under Construction	Nil	NA
5	Construction of flyover at Ch. 165/200 (Pastikudi) on NH-26 including land acquisition in the State of Odisha on EPC mode under Annual Plan 2022-23	2022-23	67.95	Yet to be appointed		Under Bidding	Nil	NA
6	Construction of 2 lane with paved shoulder bypass to Bhawanipatna town including LA on NH-26 in the State of Odisha under Annual Plan 2021-22	2021-22	226.23	Yet to be appointed		To be appointed		
7	Construction of new bridge over Sagada river at Ch. 192/030 on NH-26 including approaches in the State of Odisha on EPC mode under Annual Plan 2022-23	2022-23	39.07	30.05.2025	20.11.2026	Under Construction	Nil	NA
8	Widening to 2L+PS from Km. 239/280 to Km. 294/280 (Koksara to Nabarangpur) of NH-26.	2024-25	241.45	Yet to be awarded		Bids to be invited		
9	Construction of Bypass road on NH-26 for Nabarangpur town under Annual Plan 2022-23.	2022-23	168.95	02.12.2024	01.12.2026	Under Construction	Nil	NA
10	Widening to Double lane with paved shoulder from Km 294/280 to 319/280 (Nabarangpur to Borigumma) of NH-26 in the state of Odisha on EPC mode.	2019-20	93.51	01.01.2021	24.06.2022	Completed	Delay in utility shifting	Issue resolved.

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
11	Construction of four lane bypass to Jeypore town on NH-26 including land acquisition in the State of Odisha under Annual Plan 2021-22.	2021-22	135.18	22.05.2023	21.05.2025	Under Construction	Delay in LA & utility	70% LA Disbursement completed. Issue of higher compensation has been raised by Land owners. Being resolved.
12	Construction of New Major Bridge over Indravati river at Km. 302/280 of NH-26.	2024-25	38.77	Yet to be awarded		Bids to be invited		
13	Construction of Boriguma Bypass on NH-26 from km 317.400 to km 320.700 (design chainage 317.400 to km 321.415) under NH(O) in Annual Plan 2022-23 for the State of Odisha	2022-23	69.48	Yet to be appointed		To be appointed		
14	Widening to 2 lane with paved shoulder of NH-26 from km 319/280 to km 345/480 (Boriguma - Jeypore) in the state of Odisha.	2018-19	95.0391	15.11.2019	07.05.2021	Completed	Covid-19, Continuous flow of water in irrigation channel.	Relaxation given under Atmanirbhar Bharat policy guideline.
15	Widening and strengthening to 2L+PS of NH-26 from km 367/480 to 376/480 for the year 2022-23 under NH(O) in the State of Odisha.	2022-23	44.06	16.03.2024	15.09.2025	Under construction	Nil	NA
NH-49								
1	Construction of Jharsuguda Bypass including land acquisition on NH-49 from km 256/636 to 283/300 (Design chainage km 258/636 to 289/786) under NH(O) in Annual Plan 2022-23.	2022-23	587.1	06.01.2025	07.07.2027	Under Construction	Nil	NA
2	Widening to 2L with PS from Km 269/300 to 328/200(Jharsuguda-Bhojpur) of NH-49 in the state of Odisha.	2017-18	199.16	01.08.2018	30.01.2020	Completed on 15.09.2024	LA and utility shifting	Work affected due to LA in 1.05 km is being de-scoped.
3	Construction of 4- Lane Viaduct (532 M-20 nos. intermediate span of 25 m each & 2 nos. end span of 16 m each) along with retail approaches with flexible pavement in the Elepha	2024	87.8	02.01.2025	01.01.2027	Under Implementation	No Delay	No Delay

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
	nt Corridor of Singhara - Binjabahal section of NH-06 (New NH-49) at km 404+300 in the State of Odisha on Engineering Procurement and Construction (EPC) Mode.							
4	Balance work of 8 nos. of Elephant Underpasses (EUPs), 1 no. of Vehicular Underpass (VUP), 1 nos. of Light Vehicular Underpass (LVUP), 1 nos. of Pedestrian Underpass (PUP), 1 nos. of Foot Over Bridge (FOB) and A2 side approach of Jharpokharia Flyover at Km.215.270 in Baharagora-Singhara section of NH-49	2023	320.64	01.11.2024	03.04.2026	Under Implementation	No Delay	No Delay
5	Balance work of Rehabilitation and Upgradation to four laning of Baharagora – Singhara section of NH-49 from Km.229.727 to Km.238.990 (Length – 9.263 Km.) including construction of five nos. of Elephant Underpasses (EUP) and fourteen nos. of Animal Underpasses (AUP) inside the buffer zone of Similipal Tiger Reserve Area in Bangriposi Ghat section in the State of Odisha on EPC Mode	2025	263.32	23.05.2025	22.11.2027	Under Implementation	No Delay	No Delay
NH-53								
1	Construction of proposed bypass at Reamal on NH-53 in the State of Odisha under Annual Plan 2021-22.	2021-22	66.31	10.05.2023	04.02.2024	Under Construction	Land acquisition in 1.20 km	Arbitration cases resolved and land handed over
2	Widening & strengthening to 2L with paved shoulder from km 256/455 to 256/503, km 256/820 to 256/960, km 265/760 to 266/800, km 270/975 to 271/055, km 276/460 to 277/480, km 285/780 to 291/050 and Construction of 3 n	2022-23	174.22	Yet to be appointed		To be appointed		

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (complete d/under implementation)	Delays documented	Resolution of document delay
	os of Bypass from km 266/800 to 267/300, km 270/025 to 270/975 and km 284/700 to 285/780 on NH-53 under NH(O) in Annual Plan 2022-23 for the State of Odisha.							
3	4L Godibandha to Ballhar Chhak, Ballhar Chhak to Banarpal & Banarpal to Start of Angul bypass at Km.314.130 to Km.321.035 of NH53, at Km.75.200 to Km.84.000 of NH149 & at Km.84.000 to Km.86.100 of NH55	2024	973	NA	NA	Awarded and AD yet to be issued	NA	NA
4	3L Major Bridge over River Brahmani at Km. 401.250 (Duburi - Chandikhole Section) of NH-200 (New NH -53)	2022	153.61	02.08.2022	31.01.2025	Under Implementation	Project Delayed due to Slow Progress by Contractor	Project is being monitored fort-nightly
5	Construction of 6-lane flyover at Ainthapali junction and a 2-lane ROB (LHS) on NH-53 (Earlier NH-6) in Sambalpur, on EPC mode in Odisha under NH(O)	2024	374.17	18.06.2024	18.12.2026	Under Implementation	No Delay	No Delay
6	8 laning of Chandikhole-Paradip (NH-53), Pkg-1	2023	930	15.12.2023	14.11.2025	Under Implementation	No Delay	No Delay
7	8 laning of Chandikhole-Paradip (NH-53), Pkg-2	2023	920	15.12.2023	14.11.2025	Under Implementation	No Delay	No Delay
8	8 laning of Chandikhole-Paradip (NH-53), Pkg-3	2023	862	15.12.2023	14.11.2025	Under Implementation	No Delay	No Delay
9	8 laning of Chandikhole-Paradip (NH-53), Pkg-4	2023	882	01.11.2024	31.10.2026	Under Implementation	No Delay	No Delay
NH-55								
1	Widening and strengthening to 2L+PS including LA of Kandarpur-Balikuda from km 277/500 to 318/970 of NH-55 in the State of Odisha under Annual Plan 2021-22.	2021-22	499.79	05-06-2023	31.12.2025	Under Construction	Nil	NA
2	6L Flyover including RE Wall approaches with Flexible Pavement in the Elephant Corridor of Angul – Sambalpur Section of NH-42 (New NH-55) Km.20	2023	150.86	21.06.2024	20.06.2027	Under Implementation	No Delay	No Delay

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
	2.533							
3	Widening and Strengthening to 2L+PS including LA from km 318.970 to 353.450 (Balikuda-Mulkani Section) of NH-55 under NH(O) in Annual Plan 2022-23 in the State of Odisha. (Job No. NH-55-OD-2022-23-656)	2022-23	511.54	02-06-2025	02.06.2027	Under Construction	Nil	NA
NH-57								
1	Construction of bypass to Nayagarh town from km 235.469 to 252.482 of NH-57 including land acquisition in the state of Odisha.	2021-22	300.33	01.05.2023	30.04.2025	Under Construction	Delay in PG CIL utility	Agreement with PGCIL drawn on 04.08.2023 and Rs 4.53 Cr and 22.64 Cr deposited with PGCIL on dated 18.08.2023 & 12.12.2024 respectively. Shifting of PGCIL line will be started after payment of compensation by PGCIL.. The payment of compensation is to be finalised by the District Administration by 31.07.2025. Being resolved.
2	Construction of Bypass to Khordha town from Km 294/000 to 300/300 on NH-57 including LA in the State of Odisha on EPC mode.	2021-22	157.49	03.05.2023	02.11.2024	Under Construction	Delay in Shifting of OPTCL utilities affecting 0.8 km and slow progress by the agency.	Amount deposited with OPTCL. Shifting work is in progress by OPTCL. Notice for slow progress has been issued to EPC contractor.
3	Reconstruction of HL major bridge across river Tel near Sonepur at km 51/200 of NH-57 in the State of Odisha under Annual Plan 2021-22.	2021-22	85.28	01.10.2024	31.03.2027	Under Construction	Nil	NA
4	Construction of Baghamari Bypass on NH-57 from Km 281/700 to 285/330 in the State of Odisha on EPC mode under AP 2022-	2022-23	53.25	15.03.2024	14.09.2025	Under Construction	Nil	NA

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
	23.							
5	Construction of HL Major Bridge over Dahuka River at km 226/377 (Design Chainage) of NH-57 including approaches in AP 2022-23 in the State of Odisha.	2022-23	36.08	02.11.2024	01.05.2026	Under Construction	Nil	NA
6	Construction of Bypass road to Daspalla town from km 195/250 to 200.635 of NH-57 including land acquisition in the State of Odisha on EPC mode under Annual Plan 2022-23	2022-23	155.97	17.05.2025	16.05.2027	Under Construction	Nil	NA
7	Widening of the existing road to 2L+PS from km 45/750 to 47/590 of NH-57 in Sonapur town in the State of Odisha under Annual Plan 2022-23.	2022-23	1.6	13.10.2023	12.10.2024	Completed on 12.10.2024	Nil	NA
8	Widening to 2L with PS from km 50/0 to 140/9 (Sonapur to Madhapur) of NH-57 in the state of Odisha	2016-17	86.61	15.02.2017	14.02.2019	Completed on 30.04.2023	Delay in land acquisition in Boudh bypass and realignment portion.	Issue was resolved in consultation with DM, Boudh.
NH-59								
1	Widening to 2L+PS from km 296/500 to 336/500 (Mundamarai to Ratanpur Section) of NH-59	2020-21	125.94	04.02.2021	03.08.2022	Under construction	Delay in land acquisition, encroachment	Encroachment removed in consultation with district administration. The land for Kalasandhapur bypass is handed over on 08.08.2024. The work of Kalasandhapur bypass is proposed to be taken up separately.
2	Construction of Bypass on NH-59 from Km 336/350 to 349/910 (13.56 km) near Berhampur town including 4-lane RoB in the state of Odisha.	2020-21	196.94	30.03.2022	29.03.2024	Under Construction	LA and Utilities of TPSODL, OPTCL & Railway	1. Out of total area 83.7347 Ha, 79.095 Ha of land handed over on dt 17.09.2022 and balance area 5.545 Ha of land handed over on 06.01.2025. 2. The COS for missing utilities of TPSODL, OPTCL and Railway has been approved.

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (complete d/under implementation)	Delays documented	Resolution of document delay
								ed by RO, MoRT&H on dated- 26.06.2025.
3	Construction of two lane with PS including LA from km 56/780 to km 68/367 of NH-59 (Rigdol to Belgaon section) in the State of Odisha.	2021-22	95.76	27-06-2023	26.06.2025	Under Construction	Delay in land acquisition. COS for additional culverts.	LA issue has been resolved. COS to be approved.
4	Construction of bypass to Titlagarh town from km 45/162 to 52/678 and widening & strengthening from SL/DL to 2L+PS from km 44/000 to 45/162 of NH-59 (Missing Link) on EPC mode under NH(O) in Annual Plan 2022-23 for the State of Odisha.	2022-23	144.3	06.12.2024	05.06.2026	Under Construction	Nil	NA
5	Widening and strengthening of Daringbadi ghat portion from km 231.000 to 256.000 (Design chainage from km 229.500 to 256.468) of NH-59 on HAM in Annual Plan 2023-24 for the State of Odisha	2022-23	718.26	Yet to be appointed		Under Bidding		
NH-63								
1	Construction of Kotpad Bypass to two lane with paved shoulder configuration on NH-63 in the State of Odisha under Annual Plan 2021-22.	2021-22	74.48	05.01.2024	04.06.2025	Under Construction	LA/ Utility	The 3G of missing plot obtained from CALA and under approval.
NH-130C								
1	Construction of Dharmagarh Bypass on NH-130C including land acquisition in the State of Odisha on EPC mode under Annual Plan 2022-23	2022-23	172.66	30.04.2025	21.10.2026	Under Construction	Nil	NA
NH-130CD								

SI No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
1	6L of Dhanara - Hatibena Section from Km 124.611 to km 146.50 of NH-130-CD (Package – OD-1)	2021	477.76	25.03.2022	23.03.2024	Under Implementation	EOT Approved upto 08.04.2025 for Delays due to strikes, prolonged rainy season & cyclones.	Regular follow up meeting at Site & RO level. Project likely to be completed by 31.07.2025
2	6L of Hatibena - Badakumari Section from Km 146.50 to km 179.00 of NH-130-CD (Package – OD-2)	2021	791.17	04.03.2022	02.03.2024	Under Implementation, PCOD Issued	No Delay	PCOD Issued w.e.f. 21-02-2024
3	6L of Badakumari - Karki Section from Km 179.000 to km 226.500 of NH-130-CD (Package – OD-3)	2021	1101.76	13.04.2022	11.04.2024	Under Implementation	EOT Approved upto 20.02.2025 for Delays due to strikes, prolonged rainy season & cyclones.	Regular follow up meeting at Site, RO & HQ level. Project likely to be completed by 30.11.2025. Further EOT being submitted
4	6L of Karki – Kaliagura Section from Km 226.500 to km 249.000 of NH-130-CD (Package – OD-4)	2021	498.51	25.03.2022	23.03.2024	Under Implementation, PCOD Issued	No Delay	PCOD Issued w.e.f. 21-06-2024
5	6L Greenfield Kaliagura – Bausagar Section of NH-130-CD Road from km 249+000 to km 293+000 (Package – OD-5)	2021	1539.75	30.05.2022	29.05.2024	Under Implementation, Partial PCOD Issued	EoT approved upto 31.10.2025 for delay in Land Acquisition & Forest Clearances, delay in approval of Utility shifting estimates & Change of Scope (Civil), delay due to local tribal festivals, delay due to strikes, prolonged rainy season & cyclones.	Regular follow up meeting are done at the level of CALA's, Collector's & at Secretary level. Now all issues are resolved.

SI No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
6	6L Greenfield Baunsagar - Baraja Section of NH-130-CD Road from km 293+000 to km 338+500 (Package – OD-6)	2021	1265.59	01.06.2022	31.05.2024	Under Implementation, Partial PCOD Issued	EoT approved upto 30.06.2025 for delay in Land Acquisition & Forest Clearances, delay in approval of Utility shifting estimates & Change of Scope (Civil), delay in all location of quarries, its EC & Consent to operate (CTO), Delay in approval of NH diversion from MoRTH, delay due to local tribal festivals, delay due to strikes, prolonged rainy season & cyclones.	Regular follow up meeting are done at the level of CALA's, Collector's & at Secretary level. Now all issues are resolved.
7	6L Greenfield Baraja - Kandili Section of NH- 130-CD Road from km 338+500 to km 342+500 (Package-OD-7)	2021	838.02	30.09.2022	29.09.2024	Under Implementation	EoT approved upto 20.08.2025 for delay due to deviation in Rock class & consequent change in support system from CA	Regular follow up meeting at Site & RO level.
8	6L Greenfield Kandili - Aluru Section of NH-130-CD Road from km 342+500 to km 365+033 (Package-OD-8)	2021	1492.74	17.10.2022	17.10.2024	Under Implementation, Partial PCOD Issued	EoT approved upto 17.08.2025 for delay in Land Acquisition & Forest Clearances, delay in approval of Utility shifting estimates & Change of Scope (Civil), delay due to local tribal festi	Regular follow up meeting are done at the level of CALA's, Collector's & at Secretary level. Now all issues are resolved.

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
							vals, delay due to strikes, prolonged rainy season & cyclones. Delay due to deviation in Rock class & consequent change in support system from CA	
NH-157								
1	Widening to two lane with paved shoulder of Bhanjanagar to Aska road of NH-157 from km 119/000 to 159/500 (Design chainage km 117/000 to 157/500) in the state of Odisha on EPC mode.	2021-22	87.77	28.03.2022	27.09.2023	Under Construction	LA, Electrical utility and slow progress by agency.	Issue: TPSODL not allowing the utility shifting work as per approved estimate and insisting for revised estimate having additional financial implications. Length affected: 0.50 km. Status: Matter taken up with Pr. Secy, Works on 18.06.2025 & Pr. Secy took up the matter with utility owning department and matter is being resolved.
2	Widening of existing road of Kalinga Ghat in Valley side for elimination of Black spot using innovative Reinforced Earth Composite/Hybrid system from km 86/330 to 86/615 including Reconstruction Minor Bridge at Ch. 86/700 of NH-157 in the State of Odisha under Annual Plan 2021-22.	2021-22	29.69	28.08.2023	31.08.2025	Under Construction	Nil	NA
3	Construction of bypass road to Phulbani town from km 29/800 (Design km 0.00) to km 39/000 (Design km 7.250) of NH-157 in the State of Odisha on EPC mode under Annual Plan 2022-23.	2022-23	256.97	Yet to be appointed		Under Bidding		

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
4	Widening to 2L with PS from km 0/0 to 119/0(Except 81-91) of NH-157 (Charikhak to Bhanja Nagar) in the state of Odisha.	2015-16	287.7	15.02.2017	14.02.2019	Completed	Forest Diversification	Forest clearance obtained
NH-220								
1	Construction of HL Major Bridge across river Baitarani including land acquisition at km 105/080 of NH-220 in the State of Odisha under Annual Plan 2021-22.	2021-22	97.01	30.08.2024	30.08.2026	Under Construction	Nil	NA
2	Construction of Bridge across Simuli Nallah (missing link) at km 107/470 of NH-220 in the State of Odisha under Annual Plan 2021-22.	2021-22	12.13	01.12.2022	31.05.2025	Completed	Delay in LA	Issue resolved.
3	Widening & strengthening to two lane with paved shoulder from km 59/594 to 60/042 & km 60/292 to 63/400 (Missing section of Rairangpur to Jashipur Section) of NH-220 under NH(O) in Annual Plan 2022-23 in the State of Odisha.	2022-23	30.51	04.12.2023	03.06.2025	Under Construction	Delay in getting blasting permission	Issue resolved.
4	Widening to 2L+PS from km 86/040 to 91/770 & km 103/260 to 107/870 of NH-220 under the Annual Plan 2022-23 on EPC mode in the State of Odisha under Annual Plan 2022-23.	2022-23	34.98	20.03.2024	19.03.2025	Completed	Nil	NA
5	Widening & Strengthening to two lane with paved shoulder from km 0/000 to 35/840 of NH-220 (Tiring to Rairangpur Section) on the EPC basis in the state of Odisha.	2018-19	94.71	04.12.2020	03.06.2022	Completed	Delay in land acquisition, utility shifting and slow progress by the agency.	Proposal for descopeing the work in 1.69 km is being submitted.
6	Construction of Bypass to Rairangpur town from Km 31.430 (Design Km 0.0) to Km 39.000 (Design Km 8.472) of NH-220 in the State of Odisha on EPC mode under Annual Plan	2022-23	121.27	28.03.2025	27.03.2027	Under Construction	Nil	NA

SI No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
	2022-23							
NH-316								
1	Construction of Railway over Bridge at km 60/200 Matiapada on Puri-Konark Road, NH-316 (LC No KP-42 of Khurdha - Puri main line) in the state of Odisha.	2020-21	137.61	10.04.2023	09.04.2025	Under Construction	Delay in utility shifting of existing LC by East Coast Railway.	Shifting Charges Rs 4.32 Cr deposited with Railways. Status: The matter was taken up with Chief Bridge Engineer Railway on 17.04.2025 & 16.07.2025. Tender to be finalised by Railways and shifting likely to be completed by 31.09.2025
NH-326								
1	Construction of 5 HL Bridges at km 379/000 (Pangam), km 439/400 (Potterunda), km 444/237 (Kongurukonda), km 457/075 (MV-90) and km 468/150 (MV-96) of NH-326 (Malkangiri-Motu Road) in the state of Odisha.	2020-21	154.05	02.07.2022	30.06.2024	Agency terminated. Balance work proposed under AP 2025-26	Forest Diversion	Forest Diversion for Pangam bridge applied on Parivesh Portal 01.05.2025
2	Construction of H.L Major Bridge at Ch. 323/957, H.L. Major Bridge at Ch. 323/780 & RCC Box at Ch. 323/500 over Kolab river, near Patraput (Koraput district) on NH-326 in the State of Odisha.	2021-22	24.22	06.01.2023	03.01.2025	Agency terminated. Balance work proposed under AP 2025-27		
3	Construction of 4 HL bridges at Ch. 377/420, Ch. 423/800, Ch. 433/750 and Ch. 484/500 on Malkangiri-Motu Road on NH-326 in the State of Odisha under Annual Plan 2021-22.	2021-22	67.88	22.05.2023	21.05.2025	Under Construction	Forest Diversion	Observations of MoEF&CC complied on 09.07.2025 to DFO, Malkangiri. Issues taken up with APCCF, Nodal, Bhubaneswar.
4	Widening & strengthening to 2L+PS from km 0.00 to 40.000 (Dhaugaon- Podamari section) of NH 326 in the State of Odisha under Annual Plan 2021.22.	2021-22	186.52	05.02.2024	04.02.2026	Under Construction	Nil	NA

Sl No	Name of Project	Year of Sanction	Cost (in Rs. Cr)	Start date	Scheduled completion date	Current Status (completed/under implementation)	Delays documented	Resolution of document delay
1	Construction of new four-lane Access controlled Highway from Cuttack (end point of CRRR at NH-16 near Tangi) to Kandarpur on SH-12 from Design Ch . 0+000 km to 21+225 under NH(O) on Hybrid Annuity Mode in the State of Odisha	2025	1274.06	NA	NA	Project yet to be awarded	NA	NA
2	Construction of 6-Lane ROB at Roxy Km 234+705 along with approaches from Chainage Km 234+280 to Km 235+600 on Koida to Rajamunda Section of NH-520 in the State of Odisha on EPC Mode	2024	97.11	12.05.2025	11.05.2027	Under Implementation	No Delay	No Delay
3	Construction of 3L Stand-along Bridge at IB river at Kanatora - Jharsuguda Section	2024	55.43	16.12.2024	15.12.2026	Under Implementation	No Delay	No Delay
4	4L Sambalpur Ring Road from Km 0.000 to 35.384 under Bharatmala Pariyojna on HAM in the state of Odisha	2025	1314	NA	NA	Project yet to be awarded	NA	NA
