

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

RAJYA SABHA
UNSTARRED QUESTION NO-1226
ANSWERED ON-29/07/2026

**PROGRESS OF BHARATMALA PROJECT AND NATIONAL HIGHWAY PROJECTS
IN BIHAR**

1226. DR. DHARMSHILA GUPTA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:-

- (a) whether it is a fact that Bharatmala Project and a number of projects relating to the construction, widening and upgradation of National Highways are currently under implementation in Bihar;
- (b) if so, the details of their current status, approved cost, expenditure incurred so far and physical progress in the State, project-wise; and
- (c) whether the implementation of any of these projects has been delayed due to land acquisition, forest and environmental clearances or any other reasons and if so, the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) to (c) Yes, Madam. The details are annexed.

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) to (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 1226 ANSWERED ON 29/07/2026 ASKED BY DR. DHARMSHILA GUPTA REGARDING 'PROGRESS OF BHARATMALA PROJECT AND NATIONAL HIGHWAY PROJECTS IN BIHAR'

S. No.	Name of PIU	Project Name	NH No.	Length (in Km.)	TP Cost (in Cr.)	Expenditure (in Cr.)	Physical Progress (in %)	Date of Start	Scheduled Date of Completion	Revised Scheduled Date of Completion (Ongoing Projects)	Reasons for delay (Due to land acquisition, forest and environmental clearances or any other reasons)
1	Patna	4L Elevated Corridor and at-grade improvements from Design Ch:0+000 to Design Ch: 19+870 of Danapur – Bihta Section, Design Ch:0+000 to Design Ch:0+231 connecting the existing RoB near Danapur station, 1.35 Km ramps and at-grade improvements to 4-lane section on Danapur side and Upgradation of existing Two lane carriageway to Four Lane carriageway from Design Ch:19+870 to Design Ch:23+500 of Bihta - Koilwar section	922	25.081	4617.16	1577.2	62.55	11-03-2024	08-09-2026	31-08-2027	Traffic Diversion for Continuous Launching of Segment.
2	Chhapra	Construction of four lane of Bakarpur- Manikpur road section starting from village Chitarsenpur (km 0+000) and terminating at SH-74 near Manikpur (38+814) at NH-139W under Bharatmalapariyona	139W	38.81	1537.99	623.81	45	08-10-2024	05-04-2027	05-04-2027	No Delay
3		4L PS under NH configuration of Manikpur-Sahebganj of NH-139W	139W	44.65	1712.56	595.88	26.7	01-01-2026	31-12-2027	31-12-2027	No Delay
4	Motihari	Rehabilitation and Upgradation of Chorma - Bairgani Section of National Highway No 227F to 2 lane with paved shoulders	227F	34.566	393.11	336.52	100.00	1-2-2024	30.01.2026	Completed	
5	Muzaffarpur	2L PS of Majhauri to Chaurat section from km. 0.00 to km. 63.655	527C	58.65	1213.43	1095.77	99.905	05.11.2019	04.11.2021	31.08.2026	Land Acquisition (LA) Issue, Co

											Contractor financial issue, ROB approval issue, Descope of work
6		4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH-119D (Pkg-I II)	119D	47	1857.58	929.14	33.48	16.02.2023	15.02.2025	31.03.2028	Slow supply of fly ash, Slow progress by concessionaire due to financial issue, Approval of ROB
7		4L of Greenfield Alignment from Km. 47.000 to Km. 89.210 of Balbhadarpur to Bela Nawda Section of NH-119D	119D	42.21	2185.75	716.81	30.00	11.03.2024	10.03.2026	31.03.2028	Slow supply of fly ash, Slow progress by concessionaire due to financial issue, Approval of ROB
8	Purnea	4L of Galgalia - Bahadurganj section from Km 0.000 to Km 49.000 (Package-I) of NH327E	327E	49	1282.97	816.12	100	10.01.2022	09.01.2024		Completed
9		4L of Bahadurganj Araria section from Km 49.000 to Km 94.000 (Package-II) of NH-327E	327E	44.983	1358.77	812.28	100	10.01.2022	09.01.2024		Completed
10	Madhubani	Umagaon-Saharsa PKG-I (Comb.)	227L, 227J, 527A	88.655	1473.2	642.48	21.5	02.01.2025	01.07.2027	01.07.2027	No delay
11		Umagaon-Saharsa PKG-I V (Kosi Bridge)	527A	13.3	1199.58	131.86	91.14	12.02.2020	11.08.2023	31.03.2027	Due to delay in shifting of Electrical High Tension (EHT) line.
12		Umagaon-Saharsa PKG-V	327E	39.183	768.35	502.97	99.05	15.12.2023	14.12.2025	15.09.2025	Substantially completed
13	Gaya	Amas Dharbanga Shivrampur-Ramnagar Pkg-2	119D	54.322	1207	707.3	50.15	04.07.2023	03.07.2025	30.11.2027	Land Acquisition issue, Contract or issue

14		Four Lane Green Field National Highway starting from NH-30 near Saristabad (Patna) to Nathupur (Project start point of Patna-Gaya-Dobhi Section of NH-83) to connect NH-83 and NH-30 in the State of Bihar on EPC Mode.	30	3.91	96.77	85.45	88.3	08.03.2024	07.09.2025	15.09.2026	New demand in COS for underground cable Utility Shifting, Conversion of Service Road from Flexible to Rigid in Urban portion, Demand of additional Underpass.
15	Sasaram	6-Lane Greenfield Varanasi-Ranchi-Kolkata Highway (from Km. 27.000 to Km. 54.000) (Pkg-II)	319B	27	1628.05	369.23	26	06.10.2025	05.10.2027	-	No Delay
16		6-Lane Greenfield Varanasi-Ranchi-Kolkata Highway from From Km. 54+000 to 90+000(Pkg-III)	319B	36	2078.21	441.06	27	06.10.2025	05.10.2027	-	No Delay
17	Aurangabad (BR)	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 180.000 to km. 209.827 of NH-2 (PKG-01)	2	29.827	1054.00	193.56	33.24	18.12.2024	17.12.2026	17.12.2026	No Delay
18		6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 209.827 to Km. 249.525 of NH-19 (PKG-02)	2	39.698	1188.00	611.43	100	28.03.2022	27.03.2024	30.04.2026 (Completed)	Due to Land Acquisition
19		4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119D (Pkg-I)	119D	55.002	1427.43	642.43	54.1	31.03.2023	29.03.2025	31.07.2027	Due to Land Acquisition
20		6L Greenfield Varanasi-Ranchi-Kolkata Highway from Pachmon village to Anarbansalea village (From KM. 116+000 to KM. 151+200) (PKG-6)	319B	35.2	1915.99	430.97	23.77	04.09.2025	03.09.2027	03.09.2027	No Delay
21		6L Greenfield Varanasi-Ranchi-Kolkata Highway from Anarbansalea village to Sagrampur village (From KM. 151+200 to KM. 184+700)(PKG-7)	319B	33.5	1719.20	322.79	25.19	01.07.2025	30.06.2027	30.06.2027	No Delay
