

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

RAJYA SABHA
UNSTARRED QUESTION NO-2813
ANSWERED ON-12/08/2026

COMPLETION OF SATELLITE RING ROAD IN BENGALURU

2813. DR. RADHA MOHAN DAS AGRAWAL:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:-

(a) whether the construction of a Satellite Ring Road in Bengaluru has been approved under the Bharatmala project, the details thereof; and

(b) the expenditure incurred on this project so far, the number of farmers whose land has already been acquired along with the extent of land acquired and the number of farmers from whom land is proposed to be acquired further, along with the extent of land proposed to be acquired?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) Bengaluru Satellite Ring Road (STRR) is having a length of about 288 km (243 km in Karnataka and 45 km in Tamilnadu State) and is taken up for execution in 6 packages. The status is as below: -

Sl. No.	Project Name	Length (In Kms)	Total Capital Cost (In Crs)	Length Completed (In Kms)	Physical Progress (%)	Original/ Revised scheduled date of Completion
1	4 laning of Dobaspet to Doddaballapura Bypass Section of NH-648	42	1438	42	100	Completed
2	4 laning of Doddaballapur to Hoskote Section of NH-648	38	1317	38	99.20	Completed
3	Construction of 4-lane Green field highway from TN/KA Border as a part of Bangalore Ring Road of NH-648	21	1181	20.25	94.89	Nov-2026
4	Bangalore Ring Road (STRR) – Tamil Nadu Portion - NH-948 A – Phase-III of Package-I- Belagondapalli to TN/KNT border (Greenfield) in Tamil Nadu State	35.76	1260	33.3	91.32	Sept 2026

5	Overlapped Portion in Bangalore – Chennai Expressway (BCE) Project	7	1346 (on proportionate basis)	Overlapped portion in BCE which is completed
---	--	---	-------------------------------	--

The project proposal for construction of 6-lane STRR, from Oblapura (Nelamangala Taluk) to Kunigal (Phase-I) and from Kunigal to S. Mudugadapallu (Hosur Taluk) in Karnataka & Tamil Nadu on Hybrid Annuity Mode has been appraised.

(b) The details are annexed.

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 2813 ANSWERED ON 12/08/2026 ASKED BY DR. RADHA MOHAN DAS AGRAWAL REGARDING ‘COMPLETION OF SATELLITE RING ROAD IN BENGALURU’

Total Expenditure Incurred for Satellite Ring Road in Bengaluru

Sr. No.	Name of the Project	Total Expenditure Incurred so far (In Crs)
1	4 laning of Dobaspet to Doddaballapura Bypass Section of NH-648 (Package I)	1,294.84
2	4 laning of Doddaballapur to Hoskote Section of NH-648 (Package II)	1366.3
3	Construction of 4-lane Green field highway from TN/KA Border as a part of Bangalore Ring Road of NH-648	1,153.14
4	Overlapped Portion in Bangalore – Chennai Expressway Project (on proportionate basis)	1223.84
5	Construction of STRR, NH948A, Phase -I in Karnataka (from Obalapura to Kunigal)	225.93
6	Construction of STRR, NH948A, Phase-II (Kunigal to S. Mudugadapalli) in Karnataka & Tamil Nadu	79.46
7	Bangalore Ring Road (STRR) – Tamil Nadu Portion - NH-948 A – Phase-III of Package-I- Belagondapalli to TN/KNT border (Greenfield) in Tamilnadu State	776.99
		6,120.5

Details of land acquired / Proposed to be acquired

Sr. No.	Project Name	No. of persons	Extent of land (in Ha)
1	4 Laning from Dobaspet to Hoskote section-NH-648 (Package I & II)	3224	329.69
2	Taminadu/Karnataka Border to Hoskote NH-648	1340	137.08
3	Overlapped Portion in Bangalore – Chennai Expressway Project	663	100.18
4	Construction of STRR, NH948A, from Obalapura (Nelamangala Taluk) to S. Mudugadapalli (Hosur Taluk) from km 0.000 to km 144.0 (Phase I & Phase II)	10,917	984.38
5	Bangalore Ring Road (STRR)-section of NH-948A- Package-I of Phase-III from Belagondapalli (TN) to TN/KNT border from km 144+480 to 179+969	3074	240.13
	Total	19,218	1791.46
