

GOVERNMENT OF INDIA
MINISTRY OF URBAN DEVELOPMENT
LOK SABHA

UNSTARRED QUESTION NO. 1098
TO BE ANSWERED ON FEBRUARY 08, 2017

HRIDAY

No. 1098 SHRIMATI P. K. SREEMATHI TEACHER:
 SHRIMATI VASANTHI M.:
 SHRI V. ELUMALAI:

Will the Minister of URBAN DEVELOPMENT be please to state:

- (a) the details of cities selected under the National Heritage City Development and Augmentation Yojana (HRIDAY), State-wise along with the criteria laid down for selection;
- (b) the details of assistance provided under (HRIDAY) so far, city and project-wise;
- (c) the progress made so far under the scheme and the time by which it is likely to be completed;
- (d) whether the Government is moving at snail pace and if so, the details thereof and the reasons therefor along with the action taken by the Government in this regard; and
- (e) whether the Government proposes to include some more cities under HRIDAY and if so, the details thereof and if not, the reasons therefor?

ANSWER

THE MINISTER OF STATE IN THE MINISTRY OF URBAN
DEVELOPMENT

(RAO INDERJIT SINGH)

(a to c): The details are at Annexure - A. The criterion for selection of cities is their rich heritage and cultural history.

(d) No, Madam.

(e) No Madam. HRIDAY is a pilot scheme with duration till November 2018 and decision to include more cities can be taken after evaluation and learnings from the pilot scheme.

Annexure-A
Details of cities under HRIDAY , Assistance provided, Physical and Financial Progress

S.No	Name of the Project and sanction date	City	Expected Completion	Total cost of the Project	Amount released so far	Physical progress
1	Construction of 10 approach Roads to various Heritage sites at Varanasi. (01.06.2015)	Varanasi (Uttar Pradesh)	March 2017	7,91,00,000	6,33,31,300	60%
2	Development of Dashashwamedh- Godowlia Culture Quarter. (18.04.2016)		Dec. 2017	2,04,07,530	40,81,506	3%
3	Redevelopment of Town Hall as Heritage Centre (18.04.2016)		May 2017	2,58,02,671	51,60,534	30%
4	Carrying out Heritage Artistic Paint Work at Varanasi. (23.08.2016)		Completed	7,26,000	7,26,000	100%
5	Development of 24 Roads leading to various Heritage Sites at Varanasi. (13.04. 2016)		June 2017	29,89,73,518	21,69,68,110	65%
6	Development of Heritage precinct of Road Connecting Durgakund, Kurushetra Pokhra and Assi Ghat at Varanasi (29.06.2016)		July 2017	1,86,81,500	37,36,300	20%
7	Heritage Walk around Kabir Chaura and Piplani Katra. (14.10.2016)		Dec.2017	2,51,47,696	1,00,59,078	0%
8	Development of 86 heritage sites of Varanasi (14.10.2016)		Dec.2017	10,75,48,369	4,30,19,347	2%
9	Up-gradation of Approach roads to Heritage Sites and Development of Heritage Walk in Amravati. (28.10.2015)	Amravati (Andhra Pradesh)	June.2017	12,33,60,136	9,86,88,108	60%
10	Deveolopment of Heritage Park at Amravati. (31.03.2016)		Dec.2017	6,41,17,107	1,28,23,421	0%
11	Bhadrakali Lake Foreshore Development at Warangal.(14.10.2015)	Warangal (Telangana)	Dec.2017	14,94,00,000	11,12,29,518	25%
12	Development work at 1000 pillar temple area (28.03.2016)		Sept.2017	94,05,598	18,81,119	20%
13	Development work at Kazipeth Dargah (28.03.2016)		Sept.2017	1,78,63,824	35,72,765	20%
14	Rejuvenation of pond at Padmakshi Temple (28.03.2016)		Nov.2017	2,03,35,260	40,67,052	20%
15	Revival and Development of Fort Warangal (14.10.2016)		Sept.2017	15,29,95,318	6,11,98,127	0%

16	Landscape Improvements and Historic Edge Deligation of the Rambagh Garden (07.12.2015)	Amritsar (Punjab)	Sept.2017	1,87,39,013	37,47,802	0%
17	Provision of surface parking in Rambagh Garden (07.12.2015)		June, 2017	1,12,82,019	22,56,403	20%
18	Restoration & Adaptive Reuse of Rambagh Gate (07.12.2015)		May 2017	1,08,78,172	21,75,634	20%
19	Comprehensive road development and upgradation of 21 major roads leading to the Golden Temple (10.10.2016)		Apr. 2017	31,99,30,661	12,79,72,264	20%
20	Interpretative Signage in the City with Sensors (14.10.2016)		4 months w.e.f date of commencement	5,34,05,200	2,13,62,080	0%
21	Development of Public Plaza along the southern edge of Rambagh Garden (10.10.2016)		3 months w.e.f date of commencement	99,73,550	39,89,420	0%
22	Upgradation of the Maharaja Ranjit Singh Panorama (10.10.2016)		Apr.2017	50,28,281	20,11,312	10%
23	Reorganising Connectivity and Linkages through Streetscape and Landscape improvement at Gol Bagh (10.10.2016)		Apr.2017	4,99,95,177	1,99,98,070	20%
24	Comprehensive improvement of a mobility corridor along the outer and inner circular road (10.10.2016)		June 2017	4,99,77,500	1,99,91,000	0%
25	Revitalization and infrastructure development and 40 Khoo, or 40 wells and Colonial Period Power House (10.10.2016)		April 2017	4,99,88,131	1,99,95,252	20%
26	Development of an Environmental Park at the UBDC Canal (10.10.2016)		June 2017	99,87,027	39,94,810	0%
27	Structural retrofitting and up gradation of the historic fabric of the colonial period building of the current Deputy Commissioner of Amritsar's office (10.10.2016)		6 months w.e.f date of commencement	1,99,74,276	79,89,710	0%
28	Additional payment to AMC for Rejuvenation of Rambagh Garden at Amritsar (9.11.2016)		4 months w.e.f date of commencement	63,65,270	12,73,054	0%
29	Development of Heritage Walk connecting Akbari Quila and Soni ji ki Nasiya for Ajmer. (05.01.2016)		Ajmer (Rajasthan)	Aug.2017	5,72,07,486	1,14,41,497
30	Development of Jaipur Road Precinct at Ajmer (04.07.2016)	Dec.2017		3,54,01,794	70,80,358	10%

31	Development of Pushkar Heritage Walk at Ajmer (04.07.2016)		Dec.2017	6,16,24,553	4,92,99,642	15%
32	Development of Subhash Udyan at Ajmer (04.07.2016)		Dec.2017	8,30,66,244	1,66,13,248	5%
33	Annasagar Lakefront Up-gradation at Ajmer (19.10.2016)		Dec.2017	11,69,77,102	9,35,81,681	10%
34	Development of Sullage Treatment Plant in Takkote Village. (23.06.2016)	Badami (Karnataka)	6 months w.e.f date of commencement	51,08,505	10,21,701	0%
35	Zero Waste Management for Badami Town (29.06.2016)		8 months w.e.f date of commencement	2,30,00,000	46,00,000	0%
36	Improvement of Historic, Vernacular Building Façade and Streetscape at Badami (29.06.2016)		8 months w.e.f date of commencement	2,09,20,259	41,84,051	0%
37	Integrated Development and Improvement of Arterial Road, Transportation Infrastructure, Parking and Road Signage at Badami (29.06.2016)		12 months w.e.f date of commencement	13,76,85,253	2,75,37,050	0%
38	Vegetable market square (4.7.2016)	Dwarka (Gujarat)	12 months w.e.f date of commencement	3,71,20,274	74,24,054	0%
39	Sidheshwar Mahadev Precinct (4.7.2016)		12 months w.e.f date of commencement	3,23,76,346	64,75,269	0%
40	Darshan Path – Teen Batti (4.7.2016)		12 months w.e.f date of commencement	1,97,83,367	39,56,673	0%
41	Development of heritage zone 01 Dwarkadhish temple square (14.10.2016)		12 months w.e.f date of commencement	2,74,90,728	1,09,96,291	0%
42	Development of heritage zone 04 Main Processional Street (Darshan Path) from Iskon Gate to Dwarkadhish temple (14.10.2016)		12 months w.e.f date of commencement	7,24,65,701	2,89,86,280	0%
43	Retrofitting of building façades along the Parikrama Marg (periphery) of Shri Jagannatha temple (10.10.2016)	Puri (Odisha)	12 months w.e.f date of commencement	2,97,59,836	1,19,03,934	0%
44	Landscape development of Shri Jagannatha Ballabh Matha Garden (10.10.2016)		12 months w.e.f date of commencement	8,80,10,609	3,52,04,243	0%

45	Improvement and Façades upgradation of Bada Odiya Matha and Ganga Mata Matha (10.10.2016)		12 months w.e.f date of commencement	1,84,66,004	73,86,401	0%
46	Landscape Development etc. along the River Front Atharnala (10.10.2016)		12 months w.e.f date of commencement	1,99,62,300	79,84,920	0%
47	Revival of Pokharis, Ponds located in 7 Jagaghara (10.10.2016)		12 months w.e.f date of commencement	1,14,75,546	45,90,218	0%
48	Development of Landscape Garden by using treated water from waste water treatment plant at Banki Muhana at Puri.(31.03.2016)		12 months w.e.f date of commencement	3,66,36,255	73,27,251	0%
49	Development of Ghat and Vishnupad temple complex (Zone-1) at Gaya (29.12.2016)	Gaya (Bihar)	6 months w.e.f date of commencement	8,78,35,350	3,51,34,140	0%
50	Development of Akshay Vat Complex (Zone-2) at Gaya (29.12.2016)		8 months w.e.f date of commencement	1,61,71,860	64,68,744	0%
51	Development of Connecting pathway- Dungeshwari hill to Mahabodhi temple (Zone-6) at Bodh Gaya (29.12.2016)		12 months w.e.f date of commencement	18,42,09,030	7,36,83,612	0%
52	Development of Ghats and Sarovars at Gaya: Brahmsat and Baitarani Sarovar. (31.03.2016)		6 months w.e.f date of commencement	5,86,56,678	1,17,31,336	0%
53	Development of Vrindawan Parikrama Marg.(08.03.2016)	Mathura (Uttar Pradesh)	Oct.2017	10,56,87,008	2,11,37,401	15%
54	Revision in Cost of DPR for Krishna Janmabhoomi Precinct (29.12.2016)		Oct.2017	13,02,44,310	5,20,97,724	5%
55	DPR for Revitalization of the Historic Chatta Bazaar at Mathura (29.12.2016)		8 months w.e.f date of commencement	6,15,06,212	2,46,02,485	0%
56	DPR for Rejuvenation of the Historic Vishram Ghat at Mathura (29.12.2016)		12 months w.e.f date of commencement	3,62,73,882	1,45,09,553	0%
57	Development and Infrastructure Up-gradation around Ekambareswarar Temple (17.02.2016)	Kanchipuram (Tamilnadu)	Nov.2017	9,89,72,482	1,97,94,496	5%
58	Development and Infrastructure Up-gradation around Varadharaja Perumal Temple Zone. (17.02.2016)		12 months w.e.f date of commencement	7,63,85,356	1,52,77,071	5%

59	Development of support infrastructure at Velankkanni Town.(21.12.2015)	Velankanni (Tamilnadu)	Completed	97,09,736	77,67,789	100%
60	DPR for Heritage linked infrastructure development of Three Delineated zones (Town Core, Beach Civic & Recreational zone, Transit node) (29.12.2016)		8 months w.e.f date of commencement	10,37,28,952	4,14,91,580	0%
A	Total for Project Implementation			3,63,33,07,822	1,54,85,89,789	
B	Fund Released for DPR preparation Capacity Building, IEC, Establishment of NPMU, HRIDAY City Anchor fee, A&OE etc.			9,77,63,443	9,77,63,443	
C	Grand Total (Upto Jan-2017)			3,72,01,93,093	1,64,63,53,232	

