

**GOVERNMENT OF INDIA  
MINISTRY OF CIVIL AVIATION  
LOK SABHA  
UNSTARRED QUESTION NO. : 5368  
(To be answered on the 6<sup>th</sup> April 2017)**

**CIVIL AVIATION SCHEMES**

**5368. SHRI ASHOK MAHADEORAO NETE**

**Will the Minister of CIVIL AVIATION  
नागर विमानन मंत्री**

**be pleased to state:-**

- (a) the details of civil aviation schemes started during the last Five Year Plan;**
- (b) the progress made under these schemes as on date;**
- (c) whether work being undertaken on these schemes is as per schedule; and**
- (d) if so, the details thereof and the funds sanctioned, released and spent on these schemes so far?**

**ANSWER**

**Minister of State in the Ministry of CIVIL AVIATION  
नागर विमानन मंत्रालय में राज्य मंत्री**

**(Shri Jayant Sinha)**

---

**(a) to (d): Details of major civil aviation schemes started during the last five year Plan are annexed herewith**

\*\*\*\*\*

## ANNEXURE

## Major Schemes/projects initiated by Ministry during last Five Year Plan

\* (Rs in Crore)

S. No.	Name of the Scheme	Scheme Cost*	Financial progress (Funds released)	Details & delay, if any
1.	Radiological Detection Equipments	95.00 (exclusive of Taxes)	55.47	Installation of Radiological Detection Equipments at airports for Enhancement in security standards. The project is delayed by approximately 1 year.
2.	Setting up of Civil Aviation Security Training Academy	126.20	72.01	Joint Training Academy for AAI, DGCA & BCAS at Delhi for imparting training at par with international standards. The work is in full swing. The project is delayed by approximately 22 months.
3.	Construction of Office Building at Regional Offices	25.09	23.98	Setting up of new regional offices for increased efficiency and better handling of security related situations. The project is delayed by approximately 2.5 years.
4.	Bio-Metric Access Control System At Airports	33.24	7.07	Access system at airports for Enhanced airport security
5.	Construction of combined HQ Building	303.80	51.45	Construction of combined operational offices for DGCA, BCAS, AAIB & AERA at Delhi for better coordination & efficiency.
6.	Machinery & Equipment (IT)(eGCA)	82.31	6.31	This project is for automation of DGCA functions, digitization of paper, online interface with external entities & course functional integration between DGCA Directorate for immediate and long term benefits.
7.	Construction of Regional offices	25.88	19.89	Construction of regional offices located at Bhubaneswar & Mumbai has been completed.
8.	Setting up of National Aviation University	202.00	118.74	National Aviation University is mandated to create a pool of technically and professionally qualified manpower in Civil Aviation Sector As on date 60% of the construction work has been completed. Delay is mainly due to change in foundation design from raft to pile foundation and related deviation from contract items.

9.	Equity infusion in Air India	30231.00	26225.65	As against 28 aircrafts under the Sale & Lease Back arrangement, Air India has received 23 aircrafts.
10	Construction of AME school	6.00	6.00	Construction of building has been completed by AAI.
11	Acquisition of new fleet a. 03 nos. Bell 412 Helicopters b. 02 nos. MI-172 helicopters	207 114.25	34.01 115.38	Acquisition of new fleet to add capacity and generate revenue by enhancing operations. Advance payment of 03 nos. Bell 412 helicopter has been made. Project is delayed due to dispute in technical acceptance of 02 nos. of helicopters.
12	Purchase of Spare Aero engines	2.75	2.75	Completed
13	Construction of Rohini heliport	99.25	84.85	Project has been completed
14	Amritsar-Integrated office complex -AAI&DGCA/BCAS	17.500	13.366	Work completed
15	Guwahati Airport-Construction of integ. off. complex-AAI & BCAS office	14.633	14.633	Work Completed
16	Hubballi-Extension of Runway	82.436	69.6025	Work completed
17	Nagpur-Recarpeting -R/w/14/32 & Lvl Correc.-Basic Strip	26.000	26.803	Work completed
18	Trivandrum-Extn. Of airside arrival corridor-NITB	20.985	7.400	Duly vetted foundation drawings issued on 17.10.2016. Vetting of both foundation and superstructure design has been completed as on 28.10.2016.
19	Trivandrum-Resurfacing/Streng. runway & taxiways	65.000	37.350	Project delayed as work has been stopped many times on account of local agitation alleging pollution against the hot mix plant. An alternate plant has been put in operation.
20	Trivandrum-Construction of Additional apron and gse area	15.000	13.06	Work completed
21	Warangal-Construction of B/Wall-Warangal Airfield	6.287	6.371	Work completed
22	Ahmedabad-Construction of integ. off. complex-AAI&BCAS office	12.00	8.944	Work completed

23	Belagavi-Upgrade-Airport Civil & Elect. works	33.200	33.017	Work completed
24	Belagavi-Construction of compound wall-land-Belgaum	6.720	7.009	Work completed
25	Chennai airport-C/o CISF barrack (Phase-II-Palavanthangal)	10.000	7.880	Work completed
26	Delhi-RHQ-NR-Construction of Indian civil Aviation Academy	147.000	79.390	Project delay on account of environmental issues and due to improper mobilization of resources & funding by the agency.
27	Hubballi-Construction of NTB,ATC Tower cum Fire Station etc	35.000	24.847	During Feb-2017 re-starting of several activities like structural steel work for façade, aluminum frame fixing, vitrified tile flooring, road works in NTB & structural steel work,
28	Kolkata airport-8th Departure Conveyor line-T-2-NSCBI Airport	12.86	7.481	Work completed
29	Kolkata Airport-Modif.Cerem.lounge-ITB-Cvl-0.80Elect-0.40	1.20	0.5702	Work completed
30	Lucknow-Integ.off.-AAI&DGCA-i/c elect	15.700	12.7868	Work completed
31	Mumbai-RHQ-WR-Construction of op. office bld-AAI & BCAS	52.002	52.412	Work completed
32	Raipur-Construction of Hanger-BSF-Raipur (Deposit Work)	10.55	4.288	All trusses erected at site in hangar area.
33	Trivandrum-Extn. Parallel Taxi-Track towards Runway 14	69.070	63.500	Work completed.
34	Tuticorin-Resurf. Runway & taxiway	5.800	2.500	Delay due to arrangement of push back facility from operating airlines.

4

35	Vijayawada-Devel. Vijayawada Airport	50.380	134.448	Work completed
36	Calicut-Resurf. & strengthening of Runway	59.290	44.000	Work completed
37	Jharsuguda-Development of Jharsuguda Airport for ATR-72-500 Aircrafts.	176.90	49.700	As per schedule
38	Port Blair-Fragile Hut-NAV-AID eq & oth. site dev.	12.00	6.500	As per schedule
39	Port Blair-Construction of NTB i/c new apron(CSG schemes 100%)	417.23	26.358	Work awarded to M/s. EIEL on 01.09.2014. Work rescinded on 15.06.2016 due to slow progress.
40	Silchar-Recarpeting-Runway-Silchar	12.983	6.700	Reasons for shortfall in progress - (a) Very slow progress of survey work. (b) Break down of Hot Mix Plant. (c) Rains. Work stopped due to monsoon; resumed since 10.11.16
41	Tirupati-Construction of isolation bay	26.800	10.780	As per schedule
42	Vadodara-Construction of NITB & allied works	115.97	96.475	Work completed
43	Vijayawada-Extension of Apron for Additional ten Parking bays at Vijayawada Airport.	23.040	16.602	Work completed
44	Ahmedabad-Re Surfacing of Runway 05/23 and taxiways including CAT -III lighting system-SVPI Airport	73.65	35.638	Work completed
45	Bhubneshwar-Dev. basic. strip-level, drain & b/wall etc	8.08	2.548	Delay on account of: 1. Un-availability of Earth insufficient quality 2. Working hrs. are very less i.e. from midnight 00.00 hrs. to 05.00 hrs.
46	Calicut-CISF Barracks-Calicut	7.430	6.420	Work completed

47	Kolkata Airport-Provision of Solar Power Plant - i/c Civil Works	132.91	0.600	Approval of DGCA accorded on 17.10.2016.
48	Raipur-Extn-Runway at 24 beginning & associated work	88.44	2.2315	As per schedule
49	Rajahmundry-Extn-Runway & new apron, ap. flood light & allied	181.450	4.599	Delay is due to technical issues
50	Surat-Construction of broken compound wall (Phase -IV)	16.000	14.140	Work completed
51	Surat-Construction of balance perimeter road(Phase-IV)-ope	8.260	5.700	Work completed
52	Surat-Strengthening of Runway-Surat Airport	72.14	43.763	As per schedule
53	Visakhapatnam-Extn of Apron	59.830	12.726	As per schedule
54	Jodhpur-Construction of new Apron & Link Taxi	21.640	0.649	As per schedule
55	Ranchi-Expn of apron-addl three bays for 3 nos. A321-200 aircrafts	16.79	-	As per schedule