

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION No. 6281
ANSWERED ON 5th APRIL, 2018

UPGRADATION WORK OF MUMBAI-GO A NHS

6281. SHRI KAPIL MORESHWAR PATIL:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether works related to upgradation of Mumbai-Goa National Highway (NH) to four lane has been delayed for long;
- (b) the details of factors responsible for slow progress of the project and the steps taken by the Government to expedite the works related to the project;
- (c) the details of sections completed on the above-mentioned highway till date; (d) the time by which the work is likely to be completed; and
- (e) the details of estimated expenditure to be incurred on the said project?

ANSWER

THE MINISTER OF STATE IN THE MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI MANSUKH L. MANDAVIYA)

(a) to (b) : One work of four laning of Panvel-Indapur from Km. 0 to Km. 84 of Mumbai-Goa section of NH-66 is delayed due to delay in forest and wildlife clearance, land acquisition, delayed diversion of salt pan land & slow progress of work by the Concessionaire. Most of these issues have now been resolved and the 4-laning of Panvel-Indapur section is under implementation. Rest of works have recently been awarded and under implementation except one section of Zarap to Patradevi which is completed.

(c) to (d): 21.50 km section of Zarap to Patradevi and about 38.4 Km length of Panvel-Indapur section of Mumbai – Goa section of NH-66 has been completed. Work is in various stage of implementation in balance length. The complete work on Mumbai-Goa section of NH-66 is targeted for completion by June, 2020.

(e): Estimated expenditure to be incurred on the said project would be Rs. 14,776 crore (approx.).
