

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 1810
ANSWERED ON 20TH DECEMBER, 2018

GREEN HIGHWAYS

1810. SHRI MOHITE PATIL VIJAYSINH SHANKARRAO:
SHRI DHANANJAY MAHADIK:
SHRI SATAV RAJEEV:
SHRIMATI SUPRIYA SULE:
SHRI P.R. SUNDARAM:
DR. HEENA VIJAYKUMAR GAVIT:
DR. J. JAYAVARDHAN:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether the Government has achieved its aims and objectives for which Green Highways were launched;
- (b) if so, the details thereof alongwith the present status of the green corridor along National Highways, State-wise;
- (c) whether under Green Highway policy, 1 percent of the total cost of highway project will go to the Green Highway Fund, if so, total funds collected since its inception and the amount utilized/spent till date;
- (d) whether the Government has awarded green highway projects to the empanelled agencies for plantation on highways; and
- (e) if so, the details thereof alongwith the payment system and time limit for the completion of work till date?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI MANSUKH L. MANDAVIYA)

- (a) Yes, Madam. The green highways projects are being implemented by NHAI as per the Green Highways Policy 2015.
- (b) Post release of the Policy, NHAI has undertaken plantation drives (Densification / Fresh Plantation) in existing BOT /HAM/ EPC projects. State wise status of plantations are given in **Annexure-1.**

(c) No, Madam. There is no separate creation of fund for plantation as per decision of the Department of Expenditure, Ministry of Finance. However, the plantations are an integral part of the projects and are being undertaken either through concessionaire/contractor as per the provisions of Contract/Concession Agreement or through other agencies, wherever it is not covered under the contract/concession agreements.

(d) Yes, Madam.

(e) Details of Green Highways Projects (GHPs) may be referred from **Annexure –II**. All GHPs are awarded for five years period (plantations and five year maintenance thereof). The payments to the agencies are made by the respective PD / ROs as per the system and timeline prescribed in **Annexure-III**.

ANNEXURE REFERRED TO IN REPLY TO PART (B) OF LOK SABHA UNSTARRED QUESTION NO.1810 ANSWERED ON 20TH DECEMBER, 2018 ASKED BY SHRI MOHITE PATIL VIJAYSINH SHANKARRAO AND OTHERS REGARDING 'GREEN HIGHWAYS'.

National Highways Authority of India

Green Highways Division

Summary of Plantation Data Received from RO - NHAI as on 30.11.2018

S. No	Regional Offices	No of Plants Planted Since 01.07.2018 (as per RO Report)		
		Median	Avenue	Total
1	Andhra Pradesh	2,26,506	4,37,498	6,64,004
2	Assam	54,220	81,535	1,35,755
3	Bihar	1,23,290	8,341	1,31,631
4	Chhattisgarh	41,480	35,489	76,969
5	Delhi			59,369
6	Gujarat	25,579	59,633	85,212
7	Himachal Pradesh	19,608	4,848	24,456
8	Haryana & Punjab	5,84,198	8,84,417	14,68,615
9	Jammu & Kashmir	47,560	15,623	63,183
10	Jharkhand	34,400	3,400	37,800
11	Karnataka	14,919	8,364	70,087
12	Kerala	15,085	3,020	18,105
13	Madhya Pradesh	40,129	91,302	1,31,431
14	Maharashtra - Mumbai	41,712	54,274	95,986
15	Maharashtra - Nagpur	4,19,918	2,83,593	7,03,511
16	Odisha	-	1,94,817	1,94,817
17	Rajasthan	1,01,313	41,882	1,43,195
18	TN - Chennai	88,309	26,210	1,14,519

S. No	Regional Offices	No of Plants Planted Since 01.07.2018 (as per RO Report)		
		Median	Avenue	Total
19	TN - Madurai	87,073	23,890	1,10,963
20	Telangana	31,863	67,917	99,780
21	UP - Lucknow	2,25,673	53,523	2,79,196
22	UP - Varanasi	1,40,374	1,11,811	2,52,185
23	Uttarakhand	39,200	12,356	51,556
24	West Bengal	1,16,562	88,033	2,04,595
	Total	25,18,971	25,91,776	52,16,920

ANNEXURE REFERRED TO IN REPLY TO PART (E) OF LOK SABHA UNSTARRED QUESTION NO.1810 ANSWERED ON 20TH DECEMBER, 2018
ASKED BY SHRI MOHITE PATIL VIJAYSINH SHANKARRAO AND OTHERS REGARDING 'GREEN HIGHWAYS'.

**National Highways Authority of India
Green Highways Project**

Year	Type of Agency	Length of Project (in Kms)	Estimated Project Cost (in Crores Rs.)	Plantation Progress		Expenditure	
				Target (No of Plants)	Achievement (No of Plants)	NHAI (in Crore)	Other agencies (in Crore)
2016-17	Government Agency	891.0	130.70	7,30,140	3,93,599	40.83	38.115
	Private Agency	387.0	46.92	2,99,756	2,43,587	10.54	5.68
2016-17 Subtotal		1,278.0	177.62	10,29,896	6,37,186	51.36	43.80
2017-18	Government Agency	880.6	87.51	9,72,473	1,09,017	14.89	-
	Private Agency	40.0	3.94	20,000	14,559	-	1.97
2017-18 Subtotal		920.6	91.45	9,92,473	1,23,576	14.89	1.97
2018-19	Government Agency	537.9	52.46	3,57,017	1,15,920	6.075	-
	Private Agency	323.1	50.63	26,000	26,000	-	3.00
2018-19 Subtotal		861.0	103.09	3,83,017	1,41,920	6.075	3.00
Grand Total		3,059.55	372.16	24,05,386	9,02,682	72.32	48.77
Type of Agency		2016 -17	2017-18	2018-19	Total	Agency percentage	
Government Agency		891	881	538	2,310	75.49	
Private Agency		387	40	323.1	750	24.51	
Total		1,278	921	861	3,060		

National Highways Authority of India Green Highways Division
Green Highways Projects (Phase - I, 2016, Government Agency)

Sr. No	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expen-diture (in Crore)	Status
1	Bhopal	Chindwara	Avenue plantation along NH 347 Multai - Imlikheda (Chhindwara) section Km. 0.200 to Km. 24.700	Madhya Pradesh State Forest Development Corporation	20.00	2.400	16,000	15,920	NHAI	1.44	Plantation Work 100% Complete
2	Bhopal	Chindwara	Avenue plantation along NH 347 Chhindwara – Seoni section 89.701 to 126.301 km	Madhya Pradesh State Forest Development Corporation	15.00	1.800	14,800	14,800	NHAI	1.08	Plantation Work 100% Complete
3	Bhopal	Chindwara	Avenue plantation along NH 547 Chhindwara – Narsinghpur section 96.995 to 133.660 km.	Madhya Pradesh State Forest Development Corporation	20.00	2.400	12,000	13,280	NHAI	1.44	Plantation Work 100% Complete
4	Vijayawada	Anantpur	Median & Avenue Plantation along NH-44 Anantpur bypassto Chennekothapalli from Section 361.00 to 401.00	Andhra Pradesh Urban Greening & Beautification Corporation Ltd	25.00	11.000	75,000	30,332	NHAI	5.50	Plantation Work 40 % complete
5	Vijayawada	Rajamundry	Median & Avenue Plantation along NH-16 Divancheruvu to Gundugolanu from section KM 903.00 to 1022.49	Andhra Pradesh Urban Greening & Beautification Corporation Ltd		-	-	-	NHAI		APUGBC has withdrawn their proposal as plantation is not feasbile on aforesaid stretch
6	Vijayawada	Anantpur	Avenue and median plantations along NH - 44 Hyderabad to Bangalore section Km	Forest Department, Andhra Pradesh	60.00	8.310	60,000	42,700	NHAI	4.99	Plantation Work 71% Complete

Sr. No	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expenditure (in Crore)	Status
			360.00 to Km 462.164								
7	Bhubaneswar	Bhubaneswar	Avenue plantation along NH 5A Chandikhole to Paradeep NH 5A section 0.00 to 76.588 km.	Orissa Forest Development Corporation	77.00	16.240	81,918	81,918	NHAI	11.37	Plantation Work 100% complete
8	Guwahati	Guwahati	Avenue and median plantation along NH - 31 from Gauripur to Amingaon	Indian Oil Corporation Limited	6.00	0.825	5,500	5,500	IOCL	0.50	Plantation Work 100% Complete
9	Hyderabad	Hyderabad	Densification of Avenue plantation along NH 65 Hyderabad to Kodad section km 40 to 190.6	Forest Department, Telangana	150.00	18.210	96,000	71,872	NHAI	10.93	Plantation Work 75% Complete
10	Jammu	Jammu	Avenue plantation along NH 1A Lakhanpur to Samba	Forest Department, J&K	53.00	3.863	20,174	6,889	NHAI	2.32	Plantation Work 34% Complete
11	Jammu	Jammu	Avenue plantation along NH 1A Samba to Sidhra	Forest Department, J&K	47.00	2.950	10,143	2,900	NHAI	1.77	Plantation Work 29% Complete
12	Chandigarh	Rohtak	Avenue plantation along NH 10 Rohtak-Hisar	Forest Department, Haryana	98.00	14.700	1,07,822	86,000	FD, Haryana	8.82	Plantation Work 80% Complete
13	Chandigarh	Hisar	Avenue plantation along NH 52 Kaithal - Rajasthan Border	Forest Department, Haryana	155.00	23.250	1,09,778	17,333	FD, Haryana	13.95	Plantation Work 16% Complete
14	Chandigarh	Hisar	Avenue plantation along NH 10 Hisar - Dabwali	Forest Department, Haryana	165.00	24.750	1,21,005	4,155	FD, Haryana	14.85	Plantation Work 3% Complete
Phase-I, Govt Agency Total					891.00	130.70	7,30,140	3,93,599		78.96	Plantation Work 54% Complete

National Highways Authority of India Green Highways Division
Green Highways Projects (Phase - I, 2016, Private Agency)

S. No	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expenditure (In crore)	Status
1	Guwahati	Guwahati	Avenue and median plantation along NH 37 Section 175 to 200.50 km	Nanda Talukdar Foundation (NGO)	9.00	1.237	7,794	7,794	NHAI	0.56	Plantation Work 100% Complete
2	Guwahati	Nagaon	Avenue and Median plantations along NH - 37 Sonapur - Urigaon section Km 200.500 to Km 278.668	Sonali Udyog Samiti (NGO)	10.00	1.325	8,340	8,159	NHAI	0.58	Plantation Work 98% Complete
3	Guwahati	Nagaon	Avenue and Median plantations along NH - 36 Nagaon to Daboka section Km 0.000 to Km 35.862	M/s Khusboo (NGO)	10.00	1.500	11,879	11,879	NHAI	0.68	Plantation Work 100% Complete
4	Bhopal	Chhindwara	Avenue plantation along NH - 547 Chhindwara Ring Road Km 35 to Km 37	Help Hand Social Welfare Society (NGO)	2.00	0.256	1,600	1,600	NHAI	0.12	Plantation Work 100% Complete
5	Bhopal	Chhindwara	Avenue plantation in NH – 547 (Saoner to Chhindwara km 43.1 to 46.1, km 60.3 to 62.1, km 66.9 to 67.9 & Chhindwara ring road km 41 to 44, km 50 to 52)	Task Pvt Ltd	10.00	1.310	6,666	6,666	NHAI	0.59	Plantation Work 100% Complete
6	Bhopal	Chhindwara	Avenue plantation along NH - 547 Saoner to Chhindwara section Km 2.1 to Km 30.7	Vipul Nursery	8.13	1.230	8,130	8,130	NHAI	0.55	Plantation Work 100% Complete
7	Bhopal	Chhindwara	Avenue plantation along NH - 547 Saoner to Chhindwara section Km 2.1 to Km 30.7	M/s Green Woods & Co.	7.50	1.130	6,920	6,920	NHAI	0.51	Plantation Work 100% Complete
8	Vijaywada	Nandyal	Avenue plantation along NH - 40 Kurnool to Kadappa section Km 167.750 to Km 281.500	ITC Ltd	113.75	7.500	50,000	50,000	ITC	3.00	Plantation Work 100 % Complete. Plantation target was revised in consideration of ITC request to RO Vijaywada
	Vijaywada	Anantpur	Avenue plantation along NH - 44 Hyderabad to Bangalore section km 211.00 to km 360.00	ITC Ltd	-	-	-	-	ITC	-	Proposal withdrawn by ITC

S. No	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expenditure (In crore)	Status
9	Nagpur	Nagpur	Avenue Plantation and Maintenance Works along Nagpur - Hyderabad Section of NH-7 from km 83.000 to km 85.000	Punjab Renewable Energy Systems Pvt Ltd	2.00	0.416	3,078	3,078	PFC	0.19	Plantation Work 100% Complete
10	Nagpur	Nagpur	Avenue Plantation and Maintenance Works along Nagpur - Hyderabad Section of NH-7 from km 38.000 to 62.600, and from km 123.000 to 153.000	BVG	54.40	6.405	38,614	28,555	PFC	2.13	Plantation Work 74% Complete
11	Nagpur	Nagpur	Avenue Plantation and Maintenance Works along Nagpur - Hyderabad Section of NH-7 from km 81.000 to km 83.000	Haritpath	2.00	0.427	5,843	5,843	PFC	0.19	Plantation Work 100% Complete
12	Nagpur	Nagpur	Avenue Plantation and Maintenance works along Nagpur Hyderabad section of NH - 7 from 85.00 km to 87.00	Vaibhav Nursery	2.00	0.384	2,800	2,800	PFC	0.17	Plantation Work 100% Complete
13	Nagpur	Nagpur	Avenue Plantation and Maintenance Works along Nagpur - Hyderabad Section of NH-7 from km 87.000 to km 93.750	M/s S.R. Saptarishy & Co.	6.80	1.301	8,009	-	PFC	-	Notice issued by RO to complete work by 21st Nov, 2018
14	Jaipur	Kota	Avenue and median plantation along NH 27 Kota to Baran section 1080.236 to 1111.800 km and Kota bypass	Drip Drop Drizzle	26.42	5.140	31,797	29,339	NHAI	2.13	Plantation Work 92.2 % Complete.
15	Ranchi	Dhanbad	Avenue and median Plantation along Hajaribagh to Dhanbad stretch from km 249.320 to km 400.132 of NH-2	Green Leaf Energy	15.00	2.762	15,000	4,038	NHAI	-	Project was awarded for 15 km only by RO out of 40 km sanctioned project
16	Guwahati	Bongaigaon	Avenue Plantation in NH – 31 C Bijni to WB Border section 0.00 to 93.00 km.	Neo Floritech Pvt Ltd & SNRMCD	88.00	11.037	69,500	45,000	NHAI	3.22	Plantation Work 65% Complete

S. No	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expenditure (In crore)	Status
				Consortium							
17	Guwahati	Nagaon	Avenue and Median plantations along NH - 37 Sonapur - Urigaon section Km 200.500 to Km 278.668	PNZ Infra Projects LLP	10.00	2.064	14,335	14,335	NHAI	0.93	Plantation Work 100% Complete
18	Guwahati	Nagaon	Avenue and Median plantations along NH - 54E Daboka to Udali section Km 0.000 to Km 40.000	JV of Green Bam Solutions & Kusum Nursery	10.00	1.500	9,451	9,451	NHAI	0.68	Plantation Work 100% Complete
19	Kolkata	Kolkata	Avenue plantation along NH – 41 Kolaghat to Haldia section 0.00 to 52.700 km.	Sri Someshwar Nath Mahadev Trust (NGO)		-	-	-	NHAI		Project not awarded at RO level
Phase-I, Private Agency Total					387.00	46.92	2,99,756	2,43,587		16.23	Plantation Work 80 % Complete

National Highways Authority of India Green Highways Division
Green Highways Projects (Phase - II, 2017, Government Agency)

S. No	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in Crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expenditure by NHAI (In crore)	Status
1	Bangalore	Chitradurga	Block Plantation along 3.5 Ha Vacant Land Parcel and 3 Km avenue plantation along NH 48 in sirat town	Forest Department, Karnataka	6.50	0.567	3,000	925	NHAI	0.28	Plantation work 31% complete
2	Jaipur	Jaipur	Block plantation on NHAI vacant land parcel of 3.7 Ha along NH8	Forest Department, Rajasthan	3.70	0.445	1,500		NHAI	0.22	Project Sanctioned
3	Hyderabad	Warangal	Densification of Avenue plantation along NH-44 (Hyderabad - Nagpur section)	Forest Department, Telangana	286.38	10.600	87,113	87,113	NHAI	5.30	Plantation work 100% complete
4	Chandigarh	Rohtak/hisar /ambala	Avenue Plantation along NH 10, 65 in the state of Haryana	Forest Department, Haryana	520.00	57.737	7,78,800		FD, Haryana	-	Project Sanctioned
5	Mumbai	Goa	Plantation & Maintenance Activities along National Highways in the state of Goa	GSIDC	-	-	-	-	MoRTH	-	MoU signed between RO - NHAI and GSIDC, Project funds is to be transferred by MoRTH
6	Jaipur	Bundi	Avenue Plantations along NH 148D, Gulabpara to Uniyara	Forest Department, Rajasthan	44.00	8.723	62,100		NHAI	4.36	Status awaited from RO office
7	Odisha	Dhenkanal	Avenue Plantation in Chandikhole - Dhubri Section of NH 200/23 from Km 27.400 to Km 388.000	Odisha Forest Development Corporation	20.00	9.438	39,960	20,979	NHAI	4.72	Plantation work 52.5 % complete
Phase-II, Total					880.58	87.51	9,72,473	1,09,017		14.89	

National Highways Authority of India Green Highways Division
Green Highways Projects (Phase - II, 2017, Private Agency)

S. No	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expenditure by NHAI (In crore)	Expenditure by other agencies (in crore)	Status
1	Mumbai	Nashik	Avenue & Median Plantation along NH-3 (Pimpalgaon - Nashik - Gonde) Km. 380.000 to Km. 440.000	Haritpath Pvt Ltd	40.00	3.940	20,000	14,559	Yes Bank	-	1.97	Plantation 71 % complete
Phase-II, Private Agency Total					40.00	3.94	20,000	14,559			1.97	

National Highways Authority of India Green Highways Division
Green Highways Projects (Phase - III, 2018, Government Agency)

S. No	Regio-nal Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in crore)	No Plants to be Planted	Physical Achieve-ment (No of Plants)	Expen-diture (in Crore)	Funding Agency	Status
1	Bhopal	Riwa	Plantation on Vacant Land Parcel on Riwa - Sidhi Section of NH 75E (New NH 39)	Madhya Pradesh Forest Department	10.00	1.630	20,000		--	NHAI	Technical Sanction given by GHD
2	Odisha	Bhubnesa-war	Avenue Plantation in Chandikhole - Jagatpur - Bhubneswar section of NH-5 (New NH-16) from Km 414.000 to Km 419.000 and Km. 0.000 to Km. 62.000	Odisha Forest Development Corporation	67.00	12.150	91,920	91,920	6.08	NHAI	Plantation work 100 % progress
3	Chennai	Chennai	Greening of 4 laning of NH-205 Tirupati - Tiruthani - Chennai Highway from Km 0.000 to 61.470	Tamilnadu Forest Department	61.47	2.960	9,820			NHAI	Technical Sanction given by GHD
4	Chennai	Chennai	Greening of Chennai Bypass from Km 0.000 to 32.000 (including Land Parcel plantation in 29.21 ha)	Tamilnadu Forest Department	32.00	6.640	22,000			NHAI	Technical Sanction given by GHD
5	Patna		Greening of Forbesganj - Simrahi Section from Km 230 to Km 190 of NH-57 (C-II/BR-3)	Bihar Forest Department	34.32	2.828	30,000			NHAI	Technical Sanction given by GHD
6	Patna		Greening of the 4 - laning of Km 419 to Km 447 Purnea - Gayakota Section Contract Package No EW-12 (BR)	Bihar Forest Department	28.00	1.821	18,600			NHAI	Technical Sanction given by GHD
7	Patna		Greening of 2 - laning of Raxaul Bypass, Piprakothi to Raxaul under NHDP Phase-III on DBFOT (Toll Basis)	Bihar Forest Department	68.79	0.551	6,000			NHAI	Technical Sanction given by GHD

S. No	Regio-nal Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Expen-diture (in Crore)	Funding Agency	Status
8	Patna		Greening of 4 - laning of Devapur to Kotwa section	Bihar Forest Department	38.00	1.420	12,500			NHAI	Technical Sanction given by GHD
9	Patna		Greening of 4 - laning of Patna – Bakhtiyarpur Section from Km 181.3 to Km 231.95 under NHDP Phase-III on DBFOT (Toll) basis	Bihar Forest Department	50.65	4.323	45,000			NHAI	Technical Sanction given by GHD
10	Vijaywada		Greening of NH in Anantpur District from Km. 293.400 to Km. 360.000	Andhra Pradesh, Forest Department	38.33	5.110	38,330	20,000		NHAI	Plantation work 52% progress
11	Vijaywada	Kurnool	Greening of NH in Kurnool District from Km. 210.700 to Km.260.000	Andhra Pradesh, Forest Department	43.50	9.540	43,500	4,000		NHAI	Plantation work 9% progress
12	Bangalore		Greening of Bangalore to Hyderabad of NH-7 from Km. 524 to Km. 527 and Km. 535 to Km. 539	Forest Department, Karnataka	7.00	1.155	3,347			NHAI	Technical Sanction given by GHD
13	Bangalore		Greening of Bangalore to Nelamangala of NH-4 from Km. 10.000 to Km. 29.565	Forest Department, Karnataka	29.57	0.432	1,200			NHAI	Technical Sanction given by GHD
14	Hydearba d	Hyderabad	Avenue Plantations along National Highway Garikapadu (near Kodada to Telangana Border) to Anasagaram (near Nandigama) Km. 192.200 to Km. 221.500 for a length of 29.3 kms	Andhra Pradesh, Forest Department	29.30	1.900	14,800			NHAI	Technical Sanction given by GHD
Phase-III, Total					537.92	52.46	3,57,017	1,15,920	6.075		

National Highways Authority of India Green Highways Division
Green Highways Projects (Phase - III, 2018, Private Agency)

Sr. No.	Regional Office	PIU	Project Details	Implementing Agency	Length awarded (km)	Estimated Total Project Cost (in crore)	No of Plants to be Planted	Physical Achievement (No of Plants)	Funding Agency	Expenditure by other agencies (in crore)	Status
1	Jaipur	Jaipur	Greening of NH 27 Area from chainage 1105.463 (old ch. 225.200) to chainage 1107.063 (old chainage 226.800) under CSR	CFCL	1.60	0.100			CFCL		CSR Project Sanctioned
2	Varanasi	Varanasi	Varanasi Bypass Aevnue & Median Plantation (NH - 56 & NH - 29)	Concessionaire	16.55	5.00	26,000	26,000	AAI	3.00	Project ongoing status awaited from RO Varanasi
3	Guwahati	Bongaigaon	Km 30.000 to Km 40.000	Idnol Lubricants & Construction Pvt Ltd	10.00	1.010			NHAI		
4	Guwahati	Bongaigaon	Km 60.000 to Km 70.000	GB Greenway	10.00	1.010			NHAI		
5	Guwahati	Bongaigaon	Km 961.500 to Km 971.500	M/s Aditya	10.00	1.51			NHAI		
6	Guwahati	Bongaigaon	Km 971.500 to Km 981.500	Neelam	10.00	1.51			NHAI		
7	Guwahati	Bongaigaon	Km 983.000 to Km 993.000	M/s Aditya	10.00	1.70			NHAI		
8	Guwahati	Bongaigaon	Km 993.00 to Km 1003.00	M/s Aditya	10.00	1.70			NHAI		
9	Guwahati	Bongaigaon	Km 1003.00 to Km 1013.00	Gram Unnayan Sanstha	10.00	1.70			NHAI		
10	Guwahati	Nagaon	Km 1083.000 to Km 1093.000	M/s Khushboo	10.00	1.01			NHAI		
11	Guwahati	Nagaon	Km 215.500 to Km 225.500	PNZ Infra Projects LLT	10.00	2.02			NHAI		
12	Guwahati	Nagaon	Km 225.500 to Km 235.500	Choudhary Greenery Nursery	10.00	2.02			NHAI		

13	Guwahati	Nagaon	Km 235.500 to Km 245.500	MOKSHA	10.00	2.02			NHAI		
14	Guwahati	Nagaon	Km 245.500 to Km 255.000	M/s Khushboo	9.50	1.92			NHAI		
15	Guwahati	Guwahati	Km 255.000 to Km 263.400 & km 273.400 to Km 275.000	PNZ Infra Projects LLT	10.00	2.02			NHAI		
16	Guwahati	Nagaon	Km 15.500 to Km 25.500	Puspa Horti House	10.00	2.02			NHAI		
17	Guwahati	Nagaon	Km 25.500 to Km 35.500	JV of Green Bam Solutions & Kusum Nursery	10.00	2.02			NHAI		
18	Guwahati	Nagaon	Km 10.000 to Km 20.000	Anuradha Construction	10.00	2.02			NHAI		
19	Guwahati	Nagaon	Km 20.000 to Km 30.000	Harit Path	10.00	2.02			NHAI		
20	Guwahati	Nagaon	Km 30.000 to Km 40.000	No 2 Kaki Morikolong Sonali Udyog Samiti	10.00	2.02			NHAI		
21	Ranchi	Ranchi	NH 33 Km 41.60 to Km 51.000	Humlog	9.40	1.02			NHAI		
22	Ranchi	Ranchi	NH 33 Km 61.000 to 71.000	Idnol Lubricants & Construction Pvt Ltd	10.00	0.56			NHAI		
23	Ranchi	Ranchi	NH 33 Km 71.000 to 81.000	NACOF	10.00	0.62			NHAI		
24	Ranchi	Ranchi	NH 33 Km 81.000 to 91.000	Humlog	10.00	1.16			NHAI		
25	Ranchi	Ranchi	NH 33 Km 91.000 to 101.000	Prathmev Engineers Pvt Ltd	10.00	0.55			NHAI		
26	Ranchi	Ranchi	NH 33 Km 101.000 to 111.000	Dhanushi Construction Pvt Ltd	10.00	0.75			NHAI		
27	Bhopal	Chhindwara	NH 347 Km 64.00 to 75.60	Harit Path	10.00	1.49			NHAI		

28	Bhopal	Chhindwara	NH 547 Km 0.00 to Km 57.500	Bhu Shingar	10.00	1.49			NHAI		
29	Bhopal	Chhindwara	NH 547 Km 43.100 to Km 72.800	Anushka Nursery	10.00	1.49			NHAI		
30	Bhopal	Chhindwara	NH 347 Km 28.200 to Km 64.00	Global Biodiversity Education Society	10.00	1.49			NHAI		
30	Guwahati	Guwahati	NH-37 (As-03&04) Km 184.325 to Km 200.325	M/s Nanda Talukdar Foundation	16.00	2.16			NHAI		
30	Guwahati	Guwahati	NH -37 from Km 1103 to 1113	M/s Briksha	10.00	1.50			NHAI		
Phase-III, Private Agency Total					323.05	50.63	26,000	26,000		3.00	

Annexure-III

ANNEXURE REFERRED TO IN REPLY TO PART (E) OF LOK SABHA UNSTARRED QUESTION NO.1810 ANSWERED ON 20TH DECEMBER, 2018 ASKED BY SHRI MOHITE PATIL VIJAYSINH SHANKARRAO AND OTHERS REGARDING 'GREEN HIGHWAYS'

S.no	Stage	Payment (%)
1	Signing of Agreement	0
2	First Year (Completion of Procurement of planting material and site protection, tree protection activities)	30
3	First Year (Completion of Planting, insecticide, watering and manure procurement and application)	15
4	Second Year (completion of soil working, weeding, watering and Casualty Replacement activities)	15
5	Third Year (completion of soil working, weeding, watering, Casualty Replacement activities)	10
6	Fourth Year (completion of soil working, weeding, watering activities for third year)	10
7	Fifth Year (completion of soil working, weeding, watering for fourth year)	10
8	Project Completion (Successful completion of project deliverable as per agreement)	10
Total		100%
