

GOVERNMENT OF INDIA
MINISTRY OF RURAL DEVELOPMENT
DEPARTMENT OF RURAL DEVELOPMENT

LOK SABHA
UNSTARRED QUESTION NO. 3763
TO BE ANSWERED ON 03.01.2019

STATUS OF PMGSY IN JHARKHAND

3763. SHRI RAM TAHAL CHOUDHARY:

Will the Minister of **RURAL DEVELOPMENT** be pleased to state:

- (a) whether the roads under Pradhan Mantri Gram Sadak Yojana (PMGSY) are lying incomplete for years in Jharkhand particularly in Ranchi district;
- (b) if so, the details of the incomplete roads in Ranchi along with the reasons therefor, Road-wise; and
- (c) the steps taken/being taken by the Government to complete these incomplete roads?

ANSWER
MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT
(SHRI RAM KRIPAL YADAV)

(a)to (c): As reported by the Government of Jharkhand, 1430 road works in the State under Pradhan Mantri Gram Sadak Yojana (PMGSY) are pending for more than 3 years. 28 road works are pending for completion in Ranchi district. The details of incomplete roads in Ranchi district along with the reasons are given at **Annexure**.

As per the programme guidelines, timely completion of PMGSY roads is the responsibility of the respective State Governments. State Governments are advised through various Regional Review meetings & Empowered Committee meetings to take suitable necessary action to ensure timely completion of road works under PMGSY. The following steps in this regard have been taken by the Ministry:

- i. States have been requested to augment executing capacity and contracting capacity and their compliance in this regard is regularly reviewed.
- ii. Bidding document provisions have been rationalized.
- iii. Training is imparted to field engineers and contractors as well as their staff for capacity building.
- iv. Continuous monitoring and periodic review meetings and video conferences with State on progress of works

Annexure referred to in reply to part (a) to (c) of Lok Sabha Unstarred Question No 3763 for 03.01.2019

Sr. No.	Block Name	Package No.	Sanctioned Year	Road Name / Bridge Name	Sanction Cost	Road Length (Kms)	Road Length Completed Till Date	Expenditure Till Date	Stage of Progress	tentative date of completion
1	Burmu	JH1805	2008 - 2009	Tilaiyatanr - Sosai	142.03	5.100	5.1	64.88	Base Course / G2-G3 Stage	Matter under Sub-judice in Hon'ble Jharkhand High Court.
2	Angara	JH18JIN104	2012 - 2013	Sataki - Kulkitar	66.13	1.770	0	0.00	No Progress Entry	Will be completed in this financial year
3	Angara	JH18JIN105	2012 - 2013	Jonha - Puritola	45.40	1.070	0	0.00	No Progress Entry	Proposed for De-sanction (Hab. connected by other scheme)
4	Angara	JH18JIN114	2012 - 2013	Chatra Sataki Road - Merha	81.77	2.150	0	0.00	No Progress Entry	Will be completed in this financial year
5	Silli	JH18JIN149	2012 - 2013	Sulumjuri - Dhotikra	42.46	1.170	0	0.00	No Progress Entry	Proposed for De-sanction (Hab. connected by other scheme)
6	Lapung	JH18JIN215	2013 - 2014	L023-Ambatoli to Dadgo Road	153.18	2.967	0	54.63	Subbase / GSB Stage	Road transferred to RCD, Proposed for de-sanction
7	Burmu	JH18JIN187	2016 - 2017	L022-Badluta to Padriya	337.46	6.003	0	0.00	Sanctioned	Under revision
8	Chanho	JH18AEC082	2016 - 2017	L073-T02 TO CHALIO	95.80	1.820	0.35	40.36	Surface Course / BT Stage	Will be completed in this financial year
9	Chanho	JH18AEC012	2016 - 2017	L062-NH75 to Masmano	107.41	2.170	0.73	40.73	Surface Course / BT Stage	Will be completed in this financial year
10	Chanho	JH18AEC013	2016 - 2017	L044-NH75 Road to Karkatta	146.61	2.950	0.45	57.14	Surface Course / BT Stage	Will be completed in this financial year
11	Chanho	JH18AEC076	2016 - 2017	L050-NH75 to Lundri	246.08	4.880	3	71.64	Surface Course / BT Stage	Will be completed in this financial year
12	Chanho	JH18AEC060	2016 - 2017	L047-NH75 Bijupara to Damdamatoli	106.75	2.175	2.175	55.66	Surface Course / BT Stage	Work Completed physically
13	Chanho	JH18AEC061	2016 - 2017	L071-NH75 Madarsha Khelari Road to Bargarha	218.34	4.550	0.435	66.04	Surface Course / BT Stage	Forest issue applied for NOC.
14	Chanho	JH18AC031	2016 - 2017	L025-Bijupara Khelari to Bagra via Chora Karamkhelwa	151.37	3.450	1.521	50.15	Surface Course / BT Stage	Will be completed in this financial year

15	Chanho	JH18AC032	2016 - 2017	L033-Bijupara Khelari Road to Dangra Patra	103.94	2.100	0	11.71	Sub-Grade Stage	Will be completed in this financial year
16	Kanke	JH18AEC002	2016 - 2017	L051-Balwapiri to Rarha	295.63	5.930	4.552	166.16	Surface Course / BT Stage	Will be completed in this financial year
17	Kanke	JH18AEC003	2016 - 2017	T10-Urugutu to Benti	611.11	12.350	12.35	413.09	Surface Course / BT Stage	Will be completed in this financial year
18	Kanke	JH18AEC020	2016 - 2017	L064-Kanke to Kadma	83.66	1.680	1.675	58.63	Surface Course / BT Stage	Will be completed in this financial year
19	Kanke	JH18AEC021	2016 - 2017	L065-Kanke to Garu	107.77	2.180	1.785	46.79	Surface Course / BT Stage	Will be completed in this financial year
20	Kanke	JH18AEC036	2016 - 2017	L023-Barhu to Pithoria via Bhagalpur Barwatoli	265.30	5.640	1	44.50	Surface Course / BT Stage	Will be completed in this financial year
21	Kanke	JH18AC016	2016 - 2017	L069-Urugutu to Mahuajari	205.49	4.370	0.801	117.13	Surface Course / BT Stage	Will be completed in this financial year
22	Kanke	JH18AEC050	2016 - 2017	L024-Madanpur to Barwatoli	82.38	1.650	0.372	41.44	Surface Course / BT Stage	Will be completed in this financial year
23	Kanke	JH18AEC070	2016 - 2017	T09-Kanke to Gagi	206.54	4.140	0	0.00	Sub-Grade Stage	Proposed for De-sanction (Hab. connected by other scheme)
24	Lapung	JH18AC023	2016 - 2017	L025-Kakaria to Bero Road to Doranda	61.64	1.350	0	15.01	Subbase / GSB Stage	Will be completed in this financial year
25	Lapung	JH18AC029	2016 - 2017	L055-Dimba to Lodma Road	105.67	2.150	0.445	28.08	Surface Course / BT Stage	Will be completed in this financial year
26	Namkum	JH18AEC085	2016 - 2017	L050-T06 TO TETRI (VR59)	138.40	2.350	2.2	89.80	Surface Course / BT Stage	Will be completed in this financial year
27	Ormanjhi	JH18AC018	2016 - 2017	L065-T03 to Behara Khunt (VR71)	69.91	1.400	0	0.00	Sanctioned	Will be completed in this financial year
28	Silli	JH18AEC068	2016 - 2017	L041-Sillidih to Itihasa	72.01	1.480	0.45	12.52	Subbase / GSB Stage	Will be completed in this financial year
					4,350.24	91.00	39.39	1,546.09		