

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 665
ANSWERED ON 13TH DECEMBER, 2018

EAST-WEST CORRIDOR PROJECT IN ASSAM

665. KUMARI SUSHMITA DEV:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of current status of the East-West Corridor project in Assam, particularly in the districts of Cachar and Dima Hasao;
- (b) the year-wise funds allocated, funds released and funds utilised on the project from 2014 to 2018;
- (c) whether there is any cost over-run for completion of the projects, if so, the details thereof; and
- (d) the tentative date of completion of the project?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI MANSUKH L. MANDAVIYA)

- (a) Details of East-West Corridor are given at **Annexure-I**.
- (b) to (d) Details given at **Annexure II**.

ANNEXURE REFERRED TO IN REPLY TO PART (C) TO (D) OF LOK SABHA UNSTARRED QUESTION NO.665 ANSWERED ON 13TH DECEMBER, 2018 ASKED BY KUMARI SUSHMITA DEV REGARDING 'EAST WEST CORRIDOR PROJECT IN ASSAM'.

Details of 4 - Lane / 2 - Lane in NE Region

Sl. No	Project	NH No. (Old / New)	District	Scheme	Total Length	Total Length Completed	Remarks
					(Km)	(Km)	
State Assam (East -West Corridor Projects)							
1	4 laning from WB Border (Srirampur) to Kochugaon section (AS-12)	31C / 27	Kokrajhar (BTC)	NHDP PH - II	30.000	27.595	The Contract was terminated on 29.03.2016. Project reawarded on 31.07.2017 to M/s Simplex Infrastructure Projects Ltd.
2	4 laning from Kachugaon to Karigaon section (AS-11)	31C / 27		NHDP PH - II+E8:E23	29.715	29.715	Project Completed
3	4 laning from Karigaon to Rakhaldobi section (AS-10)	31C / 27	Bongaigaon & Chirang (BTC)	NHDP PH - II	32.671	32.671	Project Completed
4	4 laning from Rakhaldobi to Patiladoha section (AS-09)	31 / 27	Bongaigaon	NHDP PH - II	21.500	21.500	Project Completed
5	4 laning from Patiladoha to Kaljhar section (AS-08)	31 / 27	Barpeta & Baska (BTC)		30.000	30.000	Project Completed
6	4 laning from Kaljhar to Patacharkuchi section (AS-07)	31 / 27	Barpeta		27.300	25.405	Ongoing Project
7	4 laning from Patacharkuchi to Nalbari section (AS-06)	31 / 27	Nalbari & Baska (BTC)		24.700	24.700	Project Substantially Completed
8	4 laning from Nalbari to Puthimari section (AS-05)	31 / 27	Nalbari & Kamrup (Rural)		28.000	28.000	Project Completed
9	4 laning from Puthimari to Amingaon section (AS-04)	31 / 27	Kamrup (Rural)		26.814	26.814	Project Completed

Sl. No	Project	NH No. (Old / New)	District	Scheme	Total Length	Total Length Completed	Remarks
					(Km)	(Km)	
State Assam (East -West Corridor Projects)							
10	Construction of New Brahamaputra Bridge (Amingaon to Jalukbari) (AS-28)	31 / 27	Kamrup (Metrol)		4.700	4.700	Project Substantially Completed
11	4 laning of Guwahati Bypass	37 / 27	Kamrup (Metrol)		18.000	18.000	Project Completed
12	4 laning from Khanapara (Guwahati) to Sonapur (AS-03)	37 / 27	Kamrup (Metrol)		19.100	19.100	Ongoing Project
13	4 laning from Sonapur to Jagiroad section (AS-20)	37 / 27	Kamrup (Metrol)		22.000	22.000	Project Substantially Completed
14	4 laning from Jagirod to Dharmatul section (AS-19)	37 / 27	Morigaon		25.500	25.500	Project Completed
15	4 laning from Dharmaful to Raha section (AS-02)	37 / 27	Morigaon & Nagaon		24.500	24.500	Project Completed
16	4 laning from Raha to Nagaon section (i/c Naogaon Bypass) (AS-18)	37 / 27	Nagaon		23.663	23.663	Project Completed
17	4 laning from Nagaon to Doboka section (AS-17)	36 / 27			30.362	30.362	Project Completed
18	4 laning from Doboka to Lanka section (i/c Daboka Bypass) (AS-16)	54 / 27			24.032	24.032	Project Completed
19	4 laning from Lanka to Udali section (AS-15)	54 / 27			18.000	18.000	Project Completed
20	4 laning from Udali to Manderdisa (Lumding) section (AS-27)	54 / 27	Hojai		20.250	20.250	Project Substantially Completed
21	4 laning from Manderdisa (Lumding) to Hatikhali section(AS-26)	54 / 27	Dima Hasao	22.900	22.900	Project Substantially Completed	

Sl. No	Project	NH No. (Old / New)	District	Scheme	Total Length	Total Length Completed	Remarks
					(Km)	(Km)	
State Assam (East -West Corridor Projects)							
22	4 laning from Hatikhali to Lailing section (AS-25)	54 / 27			27.600	27.600	Project Substantially Completed
23	4 laning from Lailing to Maibong section (AS-24)	54 / 27			15.450	15.450	Project Completed
24	4 laning from Maibong to Narimbanglo section (AS-23)	54 / 27	Dima Hasao		15.570	15.390	Project Substantially Completed
25	4 laning from Narimbanglo to Jatinga section (AS-22)	54 / 27			23.380	20.940	Foreclosed
26	4 laning from Jatinga to Harangajao section (AS-21)	54 / 27			25.190	4.000	Contract Terminated
27	4 laning from Balachera to Silchar section (AS-01)	54 / 27	Cachar		25.760	25.760	Project Completed
Total					636.657	608.547	

ANNEXURE REFERRED TO IN REPLY TO PART (C) TO (D) OF LOK SABHA UNSTARRED QUESTION NO.665 ANSWERED ON 13TH DECEMBER, 2018 ASKED BY KUMARI SUSHMITA DEV REGARDING 'EAST WEST CORRIDOR PROJECT IN ASSAM'.

Sl. No.	Contract Stretch	District	Pkg No.	NH No. (Old/New)	Length (km)	Date of			Cost of Award (Rs in Crore)	Revised Cost (Rs in Crore)	Additional Cost (Rs in Crore)					Remarks
						Commencement (as per contract)	Comp (Org)	Comp (likely)				During FY 14-15	During FY 15-16	During FY 16-17	During FY 2017-18	
1	2	3	4	5	6	8	9	10	17	18	19	23	24	25	26	32
1	Four Laning of WB Border (Srirampur) to Kochugaon section from Km 00.00 to Km 30.00 (Terminated)	Kokrajhar (BTC)	{AS-12}	31C / 27	30.000	18.10.05	17.04.08	-	218.38	218.38	0.00	3.22	0.00	0.19	0.00	The Contract was terminated on 29.03.2016
	05.10.17					04.04.20	-	129.19	129.19	0.00	0.00	0.00	0.00	0.00	Balance work was Re-awarded on 31.07.2017 to M/s Simplex infra Ltd..	
2	Four Laning of Kachugaon to Karigaon section from Km 30.00 to Km 60.00	Bongaigaon & Chirang (BTC)	{AS-11}	31C / 27	29.715	06.10.05	05.04.08	Project Completed	199.41	220.20	20.79	24.38	38.00	21.22	29.45	Project Completed
3	Four Laning of Karigaon to Rakhaldobi section from Km		{AS-10}	31C / 27	32.671	06.10.05	05.04.08	Project Completed	248.69	281.78	33.09	56.46	63.93	37.26	15.58	Project Completed

Sl. No.	Contract Stretch	District	Pkg No.	NH No. (Old/New)	Length (km)	Date of			Cost of Award (Rs in Crore)	Revised Cost (Rs in Crore)	Additional Cost (Rs in Crore)					Remarks
						Commencement (as per contract)	Comp (Org)	Comp (likely)				During FY 14-15	During FY 15-16	During FY 16-17	During FY 2017-18	
1	2	3	4	5	6	8	9	10	17	18	19	23	24	25	26	32
	60.00 to Km 93.00 (Old length 33.00 Km)															
4	Four Laning of Rakhaldobi to Patiladoha section from Km 961.50 to Km 983.00	Bongaigaon	{AS-9}	31 /27	21.500	03.11.05	02.05.08	Project Completed	131.23	151.91	20.68	9.14	0.00	0.00	2.38	Project Completed
5	Four Laning of Patiladoha to Kaljhar section from Km 983.00 to Km 1013.00	Barpeta & Baska (BTC)	{AS-8}	31 / 27	30.000	03.11.05	02.05.08	Project Completed	187.08	204.00	16.92	10.31	5.26	0.00	0.00	Project Completed
6	Four Laning of Kaljhar to Patacharkuchi section from Km 1013.00 to Km 1040.30	Barpeta	(AS-7)	31 / 27	27.30	19.10.05	19.04.08	31.03.19	207.17	230.00	22.84	7.81	5.37	22.47	0.66	Show Caused Notice has been issued to the contractor by the NHAI HQ under clause 63.1 of CoPA
7	Four Laning of Patacharkuchi to Nalbari section from Km 1040.30 to Km 1065.00	Nalbari & Baska (BTC)	(AS-6)	31 / 27	24.700	10.11.05	10.07.08	26.04.19 (For full completion)	182.48	193.26	10.78	4.16	4.31	6.00	2.88	Project Substantially Completed

Sl. No.	Contract Stretch	District	Pkg No.	NH No. (Old/New)	Length (km)	Date of			Cost of Award (Rs in Crore)	Revised Cost (Rs in Crore)	Additional Cost (Rs in Crore)					Remarks
						Commencement (as per contract)	Comp (Org)	Comp (likely)				During FY 14-15	During FY 15-16	During FY 16-17	During FY 2017-18	
1	2	3	4	5	6	8	9	10	17	18	19	23	24	25	26	32
8	Four Laning of Nalbari to Puthimari section from Km 1065.00 to Km 1093.00	Nalbari & Kamrup (Rural)	(AS-5)	31 / 27	28.000	02.12.05	01.06.08	Project Completed	192.87	236.75	43.88	53.64	12.91	0.00	6.31	Project Completed
9	Four Laning of Puthimari to Amingaon section from Km 1093.00 to Km 1119.814	Kamrup (Rural)	(AS-4)	31 / 27	26.814	02.12.05	01.06.08	Project Completed	173.63	210.00	36.37	55.40	41.74	0.00	4.42	Project Completed
10	Construction of New Brahamaputra Bridge (Amingaon to Jalukbari) from Km 1119.81 to Km 1124.51	Kamrup (Metrol)	(AS-28)	31 / 27	4.700	22.10.06	25.04.10	30.04.19 (For full completion)	238.14	360.84	122.70	56.61	50.32	49.39	5.15	Project Substantially Completed. Under DLP has been inaugurated on 29.01.2017.
11	Four Laning of Khanapara (Guwahati) to Sonapur section from Km 163.90 to Km 183.00	Kamrup (Metrol)	{AS-3}	37 / 27	19.100	25.10.05	24.07.08	31.12.18	166.72	174.34	7.62	0.00	21.22	0.00	4.72	Ongoing Project
12	Four Laning of Sonapur to Jagiroad section from Km 183.00 to Km 205.00	Kamrup (Metrol)	(AS-20)	37 / 27	22.000	21.12.05	20.06.08	28.02.19 (For full completion)	137.75	167.98	30.23	0.00	4.13	6.11	13.27	Project Substantially Completed. Under DLP

Sl. No.	Contract Stretch	District	Pkg No.	NH No. (Old/New)	Length (km)	Date of			Cost of Award (Rs in Crore)	Revised Cost (Rs in Crore)	Additional Cost (Rs in Crore)					Remarks
						Commencement (as per contract)	Comp (Org)	Comp (likely)				During FY 14-15	During FY 15-16	During FY 16-17	During FY 2017-18	
1	2	3	4	5	6	8	9	10	17	18	19	23	24	25	26	32
13	Four Lining of Jagiroad to Dharamtul section from Km 205.00 to Km 230.50	Morigaon	{AS-19}	37 / 27	25.500	25.11.05	30.06.08	Project Completed	173.14	284.27	111.13	40.46	24.80	1.76	8.19	Project Completed
14	Four Lining of Dharamtul to Raha section from Km 230.50 to Km 255.00	Morigaon & Nagaon	{AS-02}	37 / 27	24.500	25.11.05	30.06.08	Project Completed	273.80	372.91	99.11	5.73	13.51	22.86	24.01	Project Completed
15	Four Lining of Raha to Nagaon section from Km 255.00 to Km 262.725 & 15.943 Km of Nagaon Bypass	Nagaon	{AS-18}	37 / 27	23.663	16.11.05	15.05.08	Project Completed	238.72	301.21	62.49	0.00	0.00	0.00	0.00	Project Completed
16	Four Lining of Nagaon to Daboka section from Km 5.500 to Km 35.862		{AS-17}	36 / 27	30.362	25.11.05	01.07.08	Project Completed	202.18	309.83	107.65	0.00	0.00	0.00	0.00	Project Completed
17	Four Lining of Daboka to Lanka section from Km 0.00 to Km 22.00 & 4.14 Km of Dakoka Bypass		{AS-16}	54 / 27	24.032	29.11.05	28.06.08	Project Completed	198.65	221.57	22.92	0.00	0.00	0.00	0.00	Project Completed

Sl. No.	Contract Stretch	District	Pkg No.	NH No. (Old/New)	Length (km)	Date of			Cost of Award (Rs in Crore)	Revised Cost (Rs in Crore)	Additional Cost (Rs in Crore)					Remarks
						Commencement (as per contract)	Comp (Org)	Comp (likely)				During FY 14-15	During FY 15-16	During FY 16-17	During FY 2017-18	
1	2	3	4	5	6	8	9	10	17	18	19	23	24	25	26	32
18	Four Lining of Lanka to Udali section from Km 22.00 to Km 40.00 including Lanka Bypass		{AS-15}	54 / 27	18.000	14.03.08	13.09.10	Project Completed	143.97	186.76	42.79	0.00	0.00	0.00	0.00	Project Completed
19	Four Lining of Udali to Manderdisa (Lumding) section from Km 40.00 to Km 60.50	Hojai	{AS-27}	54 / 27	20.250	15.10.06	14.04.09	31.12.18 (For full completion)	198.68	229.40	30.72	46.98	31.49	28.35	24.33	Project Substantially Completed. Under DLP
20	Four Lining of Manderdisa (Lumding) to Hatikhali section from Km 60.50 to Km 83.40	Dima Hasao	{AS-26}	54 / 27	22.900	24.07.11	23.01.14	30.09.18 (For full completion)	255.00	326.25	71.25	81.26	89.06	49.58	54.72	Project Substantially Completed. Under DLP
21	Four Lining of Hatikhali to Laining section from Km 83.40 to Km 111.00		{AS-25}	54 / 27	27.600	31.01.11	31.07.13	31.03.19 (For full completion)	372.63	279.65	-92.98	67.89	41.06	48.35	50.26	Project Substantially Completed. Under DLP
22	Four Lining of Lailing to Maibong section from Km 111.00 to Km 126.55		{AS-24}	54 / 27	15.450	14.01.11	13.07.13	Project Completed	225.33	210.84	-14.49	27.81	32.22	14.19	24.92	Project Completed

Sl. No.	Contract Stretch	District	Pkg No.	NH No. (Old/New)	Length (km)	Date of			Cost of Award (Rs in Crore)	Revised Cost (Rs in Crore)	Additional Cost (Rs in Crore)					Remarks
						Commencement (as per contract)	Comp (Org)	Comp (likely)				During FY 14-15	During FY 15-16	During FY 16-17	During FY 2017-18	
1	2	3	4	5	6	8	9	10	17	18	19	23	24	25	26	32
23	Four Lining of Maibong to Narimbanglo section from Km 126.45 to Km 140.70 & Km 164.08 to Km 165.40	Dima Hasao	{AS-23}	54 / 27	15.570	05.08.06	04.02.09	31.12.18 (For full completion)	317.11	404.00	86.89	41.07	40.30	39.69	6.14	Project Substantially Completed. Under DLP Affected by landslide. 180m road has been damaged.
24	Four Lining of Narimbanglo to Jatinga section from Km 140.70 to Km 164.08		{AS-22}	54 / 27	23.380	03.11.11	02.05.14	Foreclosed	318.69	612.90	294.21	64.96	71.52	104.24	118.76	Affected by landslide. 4 lane has been damaged in some areas due to landslide & sinking. Package foreclosed
25	Four Lining of Jatinga to Harangajao section from Km 165.40 to Km 190.59		{AS-21}	54 / 27	25.190	30.10.11	29.04.14	Contract Terminated.	333.83	362.95	29.12	22.81	18.18	6.98	0.00	Contract Terminated. 4 lane has been damaged due to landslide & sinking. The maintenance of the existing NH has been taken up for the benefits of the road users and

Sl. No.	Contract Stretch	District	Pkg No.	NH No. (Old/New)	Length (km)	Date of			Cost of Award (Rs in Crore)	Revised Cost (Rs in Crore)	Additional Cost (Rs in Crore)					Remarks
						Commencement (as per contract)	Comp (Org)	Comp (likely)				During FY 14-15	During FY 15-16	During FY 16-17	During FY 2017-18	
1	2	3	4	5	6	8	9	10	17	18	19	23	24	25	26	32
																the road is being maintained now.
26	Four Lining of Balachera to Silchar section from Km 275.00 to Km 300.76	Cachar	(AS-1)	54 / 27	25.760	17.09.04	16.09.07	Project Completed	115.86	151.60	35.74	14.26	0.17	11.45	0.00	Completed
Grand Total					618.657				5780.32	7032.77	1252.45	694.36	609.50	470.09	396.15	
Guwahati Bypass					18.000	Km										
Total length of East - West Corridor					636.657	Km										