

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION No. 303  
ANSWERED ON 08<sup>th</sup> DECEMBER, 2022**

**NH PROJECTS IN KARNATAKA**

**303. SHRI NALIN KUMAR KATEEL:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

सड़क परिवहन और राजमार्गमंत्री

**be pleased to state:**

- (a) the details and the present status of ongoing National Highway (NH) projects in the State of Karnataka as on date;**
- (b) the funds allocated, released and utilized on each of the said projects as on date; and**
- (c) the present status of Shiradi Ghat Tunnel, strengthening of Bantwal-Bangalore Section of NH-275, widening of Thirthahalli-Malpe section and construction of four-lane highway from Parkala to Malpe on NH-169A?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT & HIGHWAYS**

**(Shri NITIN JAIRAM GADKARI)**

**(a) & (b) The details of ongoing National Highway (NH) projects including their present status/ expenditure incurred in the State of Karnataka as on date are at Annexure I.**

**(c) The present status of Shiradi Ghat Tunnel, strengthening of Bantwal-Bangalore Section of NH-275, widening of Thirthahalli-Malpe section and construction of four-lane highway from Parkala to Malpe on NH-169A are at Annexure II.**

**ANNEXURE-I REFERRED TO IN REPLY to PART (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 303 FOR ANSWER FOR 08.12.2022 ASKED BY SHRI NALIN KUMAR KATEEL REGARDING NH PROJECTS IN KARNATAKA.**

**Details of ongoing National Highway (NH) projects including their present status/ expenditure incurred in the State of Karnataka as on date.**

Sl. No.	Project Name	Total Length (km)	Mode	Sanctioned/ Awarded Cost (Rs. in Cr.)	Date of Start	Scheduled date of completion	Funds Allocated (Rs in crore)	Expenditure incurred (Rs in crore)
1	Goa/KNT border to Kundapur section of NH-66	187.24	BOT	557.4	03.03.2014	28.08.2016	557.4	536.22
2	Hassan - Maranahally section of NH-48 (Package-I)	45.14	EPC	573.92	06.03.2017	Mar, 2019	573.92	299.61
3	Hospet-Bellary-KNT/AP Border - NH-63	95.37	EPC	870	31.03.2017	Mar, 2019	870	414
4	Tamilnadu border/Dindigal-Bangalore - NH-209	170.92	HAM	1008	21.08.2017	Aug, 2019	1008	448.38
5	Four laning of Hubli - Hospet section of NH63 from Km 128.850 to Km 272.571	143.72	EPC	1334.7	15.03.2017	14.03.2020	1457.73	1386.4
6	6 laning of Bangalore-Nidaghatta section of NH-275	56.2	HAM	2190	14.05.2019	09.11.2021	2260.08	946.08
7	4 Laning of Belgaum - Khanapur section of NH4A	30	HAM	856.2	07.03.2019	02.09.2021	9.7	7.19
8	4 laning of Mallasandra to Karadi (Tumkur - Shimoga section) of NH-206 from km 12+310 to km 65+195(Pkg - I)	52.89	HAM	1364.14	15.10.2019	15.10.2021	917	311.36
9	4 laning of Karadi to Banavara (Tumkur - Shimoga section) of NH-206 from km 65+195 to km 121+900(Pkg - II)	56.705	HAM	1505.85	15.10.2019	15.10.2021	1218.5	433.1

10	6 laning of Nidagatta – Mysore – NH -275 (Package II)	61.104	HAM	2283.5	10.12.2019	07.06.2022	2456.38	1041.27
11	Sirsi – Kumta – Belekeri Port, NH766E and NH766EE	58.92	EPC	360	07.12.2020	06.12.2022	360.6	45.44
12	4 laning of Bettadahalli to Srirampura (Tumkur - Shimoga section) of NH-206 from km 170+415 to Km 226.750 (Package - IV)	50.975	HAM	2082.98	20.10.2021	20.10.2021	1382	130.33
13	Davanagere - Haveri 6laning	78.923	HAM	1177	24.01.2018	24.07.2020	1177	490.3
14	4 laning of Challakere to Hiriyur section of NH-150 A from km 359.100 to km 413.500 (Package III)	55.705	HAM	1157	25.01.2021	24.01.2023	1157	265.51
15	(Tumkur - Shimoga section) of NH-206 from km 121+900 to km 170+415 (Pkg - III) - Banavara to Bettadahalli	48.52	HAM	1035	15.03.2021	14.03.2023	1035.5	284.76
16	4 laning from of Dodaballapur Bypass to Hoskote section Pkg II	38	HAM	1278	22.02.2021	21.02.2023	1278	414.8899
17	Widening to 4 lane of Channarayapatna & Hassan bypass with other project facilities	39.019	EPC	555.13	18.01.2021	18.01.2023	555.13	305.88
18	Construction of 6 lane new bridge across Phalguni river near Kulur on NH-66.	0.776	EPC	56	12.04.2021	11.10.2022	56	25.01
19	4 Laning from Dobaspet to Dodaballapur Bypass section, – Pkg I	42	HAM	1307	19.04.2021	18.04.2023	1307	351.3216
20	Bangalore-Chennai Expressway-Phase-I Package-I	27.1	HAM	1160	15.09.2021	14.09.2023	1160	226.85
21	Bangalore-Chennai Expressway-Phase-I (Pkg-II) from Malur- Bangarpet section	27.1	HAM	1279	20.09.2021	19.09.2023	1279	255.1861
22	Bangalore-Chennai Expressway-Phase-I (Pkg-III) from Bangarpet –Bethamangala	17.5	HAM	863	18.01.2022	17.01.2024	863	131.6938

23	2-lane with Paved shoulders of Aurad-Bidar section of NH-161A	45.878	EPC	302.79	14.09.2021	14.09.2023	264.27	139.8
24	4 L of Addahole (Near Gundaya) to Bantwal Cross Section (Pkg-01)	15.13	EPC	317	14.10.2021	30.09.2023	317.9	136.58
25	4L of Addahole (Near Gundaya) to Bantwal Cross section (Pkg-02)	48.485	EPC	1100	23.11.2021	22.11.2023	1100.88	282.23
26	Haveri – Yakambi – Sirsi Road 766E	74.98	EPC	174	08.03.2022	07.03.2024	250.14	-
27	Karkala– Mangalore (Shimoga – Mangalore)	45.012	EPC	1137	10.10.2022	09.10.2024	1137	270.79
28	Nelamangala - Tumkur (6-laning)	44.73	EPC	844.11	25.08.2022	24.08.2024	844.11	0
29	Six laning Belgaum to Sanke shwar bypass (Pkg – 1) (NH-4)	40.017	EPC	829.49	25.10.2022	24.10.2024	829.49	
30	Six laning Sankeshwar bypass to MH/KNT Border (Pkg – 2) (NH-4)	37.83	EPC	793	25.10.2022	24.10.2024	793	
31	Akkalkot – KNT/ Telangana border in the state of Karnataka. (Green Field alignment) Package - IV Km.162.500 to Km.203.100	40.6	HAM	987.68	13.11.2022	12.11.2024	987.68	0
32	Balance work of 2L PS from Km 30.800 to Km 70.800 and 2 L with Rigid Carriageway from Km 70.800 to km 84.120 of Khanapur- KA/GOA Border section of NH-4A	53.32	EPC	139.99	21.11.2022	21.05.2024	139.9	0
33	Bellary Byrapura	54.95	HAM	1313.9	24.10.2019	23.10.2021	1313.9	468
34	Strengthening & Widening Two Lane with Paved Shoulders from Km.56.00 to 106.00 of NH-218	50	EPC	159.1	01-01-2016	31-12-2017	159.1	108.6

35	Strengthening & Widening Two Lane with Paved Shoulders from Km.106.00 to 153.00 of NH-218	47	EPC	165.67	01-01-2016	31-12-2017	165.67	126.36
36	Madhugiri-Chikkaballapura- Mulbagal Section Km 343.800 to Km 400.330 Lot -I of NH-234	50.66	EPC	149.42	20-07-2015	18-07-2017	149.42	99.57
37	Widening to two lanes with paved shoulders from Km. 483.591 to Km. 494.450 of NH-234 Chintamani to Andhra Pradesh Border section	10.86	Item rate	63.31	10-01-2017	14-12-2017	63.31	44.02
38	Improvements and Reconstruction to Two lane with Paved Shoulders from Km. 243.200 to Km. 290.200 of NH-234 Hulyiar to Sira Section	47	EPC	241.61	14-02-2017	13-02-2019	241.61	178
39	Widening to Four lane divided carriageway from Km 205.20 to Km 220.00 of NH-206 Tumkur-Honnava Section & widening to two lane with paved shoulder from Km 522.25 to 525.25 of NH-13 SM section in Shimoga city limits.	18	Item rate	103.74	09-02-2017	08-02-2019	103.74	78.6
40	Widening to 2/4L with PS from Km. 50.0 to 54.37 (Mah Border to Bidar) of NH 50	54	EPC	396.96	23-03-2017	22-03-2019	396.96	320.4
41	Widening to two/four lane with paved shoulders from Km 34.00 to 70.90 (Chittapur Cross to Start of Yadgir Bypass) of NH150 of Gulbarga-Wadi-Yadgir Section	37	EPC	314.9	01-03-2017	30-03-2019	314.9	236.8
42	Improvements to road from Jubilee circle at Km. 427.68 to Narendra bypass at Km. 433.30 on in Dharwad city limits	5.62	Item rate	71.09	02-05-2017	02-05-2018	71.09	53.53
43	Improvements to road from Bankapur chowk (km 405.200) chennamma circle (km 407.700 of NH4) to on old NH4( (SH 73 from km 249.00 to km 251.00) in Hubballi city limits	2.5	Item rate	39.09	24-06-2017	23-05-2018	39.09	30.09

44	Widening from Two lane to Four lane from Km.106.00 to 110.00 on Ankola-Gooty section of NH-63 in Kalghatgi town limits	4	EPC	50.24	03-06-2017	02-05-2018	50.24	40.09
45	Widening to 2-lane with paved shoulder from Km. 544.20 to 594.00 (Hosamane cross to Pandavapura) Section of NH 150A.	49.1	EPC	264.34	15-09-2017	14-09-2019	264.34	190.7
46	Widening to 2L+PS from km 4.40 to 56.00 of Nh 218 Bijapur-Hubli Section in the state of Karnataka	51	EPC	258.02	28-09-2017	27-09-2019	258.02	230.77
47	Widening to two lane to four lane from km 128.850 to km 142.750 of NH-63 Ankola Gooty section passing through Hubballi city limits	13.4	Item rate	171.6	27-06-2018	26-06-2020	171.6	100.88
48	Construction of 4lane ROBs & its approaches in lieu of existing 56/T-C2 at km 0.517 on NH-367	0	EPC	59.34	15-01-2021	19-07-2022	59.34	34.71
49	Construction of 4 lane ROB and its approaches in lieu of existing level crossing 75 at Km.15 on NH 218	1.51	EPC	78.98	01-03-2021	28-02-2023	78.98	45.75
50	Construction of Major Bridge at Km.180.865 across river Krishna on NH 167 Hagari Jadcherla section	0.7	EPC	187.61	07-05-2019	06-11-2021	187.61	1.42
51	Construction of 2 lane ROB and its approaches in lieu of existing level crossing No.130 at Km.48.3 on NH 207 near Koraluru	0.01	EPC	51.32	14-01-2019	11-12-2020	51.32	0.19
52	Strengthening of road from Km.171.850 to Km.190.500 & Km.193.560 to Km.199.250 of NH 275 Bantwala Bangalore section	24	Item rate	21.14	29-12-2018	28-06-2019	21.14	18.54

53	Widening to Two Lane with Paved Shoulders from Km. 646.324( old Ch. km: 603.600 ) to Km 658.824 ( old Ch. km:616.100 )and from Km 666.124 to Km 669.124 Jewargi - Chamrajnagara section on NH 150 A	14.38	Item rate	70.88	26-03-2018	25-03-2019	70.88	63.07
54	Widening to two lane with paved shoulders from KM.2.00 to 15.980 of Thirthahalli Megaravalli section of NH-169A	13.98	Item rate	86.27	12-03-2018	11-03-2020	86.27	67
55	Widening to two lane with paved shoulder from Km.99.200 (Kottigehara) to Km.113.70(Mudigere Hand Post) of NH -73(NH-234)	15	Item rate	48.7	28-05-2018	30-11-2019	48.7	45.03
56	Widening to Two lane with paved shoulders from km 20.150 to km 40.00 of BC road to Kottigehara Section of NH-234 (New NH-73)	20	EPC	159.7	09-07-2018	08-01-2020	159.7	138.6
57	Reconstruction of Major Bridge at Km 648.17 and Minor Bridges at 650.204, Km 654.830, Km 655.93, Km 660.030 & at Km 663.300 on NH-169(Old NH 13) of Sholapur-Mangalore Section	0	Item rate	49.35	14-07-2018	23-07-2019	49.35	30.7
58	construction of four lane Ds.Ch.76.040(ex.Km.77) to Ds.Ch.85.200(ex.Km.87) from parkala to Malpe section of NH-169A	9	Item rate	98.29	29-10-2018	28-10-2020	98.29	84.38
59	Reconstruction to two lane with paved shoulder Ds.Ch.442.180(Ex.Km.448.00) to Ds. Ch. 485.240 (Ex.km.494.000) of Huliyaar to KB Cross section and from Ds.Ch. 532.100(Ex.Km.533.150 to Ds.Ch.539.100 (ex.km. 540.175) from KB Cross to Nelligere section of NH- 150A	50	EPC	242.61	02-08-2019	30-01-2021	242.61	88.64

60	Construction of major bridge at Km.67.139 (parallel to the existing bridge) on NH 169A of Thirthahalli Udupi Section	0	EPC	15.44	11-12-2019	10-12-2021	15.44	5.52
61	Construction of Major Bridge Across Sharavathi Backwaters and approaches between Ambargodu and Kalasavalli Near Sigandhur in Sagara Taluk on NH 369E	2.44	EPC	423.15	12-12-2019	10-12-2022	423.15	248.44
62	Widening to Two lane/ Two lane with paved shoulder from existing intermediate lane from Km.60.000 to 110.000 (Old Km.590.000 to Km.640.00) of NH 169 (New No) (Old NH-13) of Solapur to Mangalore Section	45.12	EPC	96.08	29-10-2020	28-10-2022	96.08	70.27
63	Strengthening from Km.93.200 to Km.132.314 of NH-275	39.11	EPC	30.5	29-10-2020	28-09-2021	30.5	24.57
64	Construction of Retaining wall, RCC drains and Road Safety works in Sampaje Ghat section (Western Ghat) in selected reaches from KM.71.60 to 110.00 of NH-275	1.72	EPC	58.8	18-09-2020	17-03-2022	58.8	51.3
65	Strengthening of road from km 265.80 to 287.50 of NH-209 Chamarajanagara to T.N. Border	21.7	EPC	13.53	10-07-2020	09-01-2021	13.53	10.05
66	Construction of proposed 4 lane ROB and its approaches in lieu of existing level crossing No.48E	2.38	EPC	91.07	18-09-2020	17-09-2022	91.07	65.51
67	Construction of Minor Bridge Parallel to existing Bridge at Km.112.300 on NH-63 of Ankola-Gooty section in Dastikoppa village, Kalaghatagi Taluka, Dharwad District	2.77	Item rate	24.92	17-02-2021	19-08-2022	24.92	18.69
68	Construction Of Two Lane With Paved Shoulders From Km.39.950 To Km. 52.000 on NH-367 Bhanapur- Gaddankeri Section	12.5	EPC	90.27	08-03-2021	09-09-2022	90.27	39.53



69	Strengthening & Improvements from Km. 10.00 to 41.535 along with service road of NH-275K (Mysore Ring Road)	31.53	EPC	144.71	05-02-2021	06-08-2022	144.71	80.15
70	Balance work of construction of two/four lane with paved shoulder from Km. 54.370 to Km. 101.400 (Bidar to Humnabad section) of NH-50	47.03	EPC	344.79	18-03-2021	17-03-2023	344.79	90.6
71	Construction of Elevated corridor from Km. 135.650 to 136.300 on 63, from Km. 249 to Km. 250.050 on old NH-4 and from Km. 192.910 to Km. 193.350 on NH-218 from decongestion of traffic in Ranichennamma circle in Hubli city	3.6	EPC	298	04-06-2021	04-06-2024	298	66.8
72	Construction of Gauribidanur Bypass from 362.4 to 368.4 (excluding RUB from Km 364.360 to 365.670) to two lane with paved shoulder on NH-234 (New no69)	6.1	EPC	40.68	20-03-2021	19-09-2022	40.68	0.7
73	Widening to 2 lane with paved shoulders from design Km. 199.200 to design Km. 214.880 of (Ibrampura to Tekkalkote) of NH-150A Jewaragi-Chamrajnagar section	15.68	EPC	118.93	09-01-2022	08-07-2023	118.93	0.59
74	Construction of 2 lane composite ROB at Km. 525 (Ds Ch) of NH-13 Chitradurga Shimoga Section in Lieu of LC no 46 (Railway chainage Km. 60/830)	0.01	EPC	43.9	06-10-2021	05-10-2023	43.9	0
75	Construction of Minor Bridges at Km.54.50, 64.20, 72.30, 80.60, 82.90, 91.40 and 93.01 of NH 766C	0.01	EPC	19.77	05-04-2021	04-04-2022	19.77	13.16
76	Widening of Major Bridge at Ch 171.601 (Existing chainage 172.310) on NH- 150A (Jewaragi - Chamrajnagar Section)	0.5	EPC	21.73	22-11-2021	21-11-2023	21.73	7.75

77	â€œRoad Safety and providing protective works at damaged portion of road (Rigid Pavement) at km 40 +200 of NH 766C, Nagodi Ghat adjacent to major tributary to Sharavathi River	0.1	EPC	4.23	09-04-2021	06-10-2021	4.23	3.8
78	Construction of Bridge across Tunga river at Km 207.80 of NH 206 Tumkur â€“ Honnavara Section	0.01	EPC	20.12	29-09-2021	26-09-2023	20.12	9.06
79	Construction of Major Bridge across Tunga river at KM 0 + 295 in new alignment NH-169 (old NH-13) of Shimoga - Mangalore section	1.11	EPC	55.62	29-11-2021	28-11-2023	55.62	17.32
80	Widening from Existing intermediate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of Shimoga- Mangalore section	5	EPC	87.19	13-12-2021	12-12-2023	87.19	16.91
81	"Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavara Section of NH-206 (new NH-69)	8.4	EPC	77.19	03-01-2022	02-01-2023	77.19	5.04
82	Construction of 4 lane ROB and its approaches in lieu of existing level crossing 18 at Km.620.60 on NH 150A	1.15	EPC	147.8	16-02-2022	15-08-2023	147.8	48.2
83	Widening to Two Lane with Paved Shoulder / Four lane from Km. 105.00 to 110.838 of NH 544DD Ananthapur Molkalmur Section	5.84	EPC	32.13	07-01-2022	06-01-2023	32.13	13.5
84	Providing Permanent restoration to valley side slips occurred during monsoon of 2018-19 from Km237.00 to 263.00 (Shiradi Ghat) of NH 75. Bangalore-Mangalore section	0.01	EPC	36.52	-	-	36.52	0
85	Construction of Box cell bridge at Km. 116.416 at breached portion of approaches of malaprabha Bridge at NH-218 (konnur village)	0.43	EPC	6.56	24-01-2022	23-12-2022	6.56	0

86	Providing Permanent restoration to valley side slips occurred during monsoon of 2019-20 by soil nailing with tie back system to RCC retaining wall from Km86.20 to 99.20 (Charmadi Gahat) of NH-73 (Old NH-234) Mangalore-Tumkur section	0.01	EPC	19.36	18-05-2022	17-11-2023	19.36	0
87	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 (Chitradurga to Shivamogga) of NH-13	101.6	EPC	516.96	31-12-2021	30-06-2024	516.96	0
88	Construction of Two lane with paved shoulder from Km.0 to Km. 80 on NH 548B (Vijayapura-Sankeswar section)	79.7	HAM	766.64	-	-	766.64	25.51
89	Construction of 6 lane with service road RUB at Km. 5.46, Km. 7.06, Km 7.86 and Km. 28.585 of Nh- 275 K (Mysore Ring Road)	1.1	EPC	85.18	-	-	85.18	0
90	Widening to 2L with paved shoulder from Km 0.00 to Km 5.75 of NH-752K (Maharashtra/Karnataka Border - halbarg section)	5.75	EPC	26.06	-	-	26.06	0
91	Widening of existing road to 2 lane / 4 lane from Km 98.450 to Km 100.120 along with widening of existing Major Bridge near Manik Nagar at Km 99.225 of NH-50 (Bidar - Humnabad Section) as one time improvement	1.67	EPC	16.94	-	-	16.94	0
92	Widening to 2 lane with paved shoulder from Km. 103.225 (Pattadakal) to Km. 133.00 (Shirur cross) of NH-367	26.08	EPC	264.14	-	-	264.14	0
93	Widening to 4 lane from Km. 133.00 to 158.04 (design Chainage Km. 130.88 to 155.145) (Shirur Cross to Gaddankeri) of NH-367	24.27	EPC	350.69	-	-	350.69	0

94	Widening Of Two Lane With Paved Shoulders From Km.33.160 To Km. 39.950 and Km.52.00 to 71.00 on NH-367 Bhanapur- Gaddankeri Section	25.07	EPC	172.98	03-09-2022	-	172.98	0
95	Construction of 4 lane ROB at Km . 22.80 and 2L Major Bridge at Km . 24.60 on Nh-150 across Kagina River including approaches from Km. 22.60 to Km. 25.17 of Nh-150 in Kalaburagi district	2.57	EPC	65.08	-	-	65.08	0
96	Widening to 2-Lane with Paved Shoulder from Design Km. 410.600 ( Existing Km. 413.740) to Design Km. 441.900 (Existing Km. 447.610 ) of Hiriyr - Huliyr Section of NH-150A	31.3	EPC	139.88	-	-	139.88	0
97	Widening to two lane with paved shoulders from Km 0.00 (Siddapur) to Km 11.627 (Vijayapura) of NH-561A	11.63	EPC	90.31	-	-	90.31	0
98	Widening to intermediate/two lane to 2 lane with paved shoulder from Existing changes Km 112.750 to 142.00 (Liingasur to Mudabal crosses) & from Km. 147.070 to Km. 149.070 (Maski city limit) of Jewargi Chamrajnagar setion of NH-150A	30.94	EPC	255.88	-	-	255.88	0
99	Widening to 2-Lane with Paved Shoulders from Km 116.800 to 149.070(Design Changes) on Hosadurga - Holalkere Section of NH-173	31.72	EPC	170.34	-	-	170.34	0
100	Widening to existing 2 lane with paved Shoulder from Km 15.980 (Megaravalli) to Km 30.750 (Agumbe) of NH-169A on Thirthahalli - Malpe section	14.77	EPC	96.2	-	-	96.2	0
101	Widening Two lane with Paved shoulder from Km 494.450 to Km 505.500 of NH-234 (Mulbagal to AP Border)	11.09	EPC	97.5	-	-	97.5	0

102	Providing road safety measures and Curve improvements work from Km. 53.775 to Km. 55.060 at Bharatipura Near Thirthalli of NH-169 on Shimoga-Mangalore section	0.01	EPC	56.55	-	-	56.55	0
103	Widening to 2 lanes with paved shoulders from Km 24.400 to 27.270, 40.500 to 41.900, 84.300 to 88.200, 105.250 to 112.710, 161.550 to 166.350, 174.120 to 176.120 and 186.550 to 191.900 of NH 766C	27.78	EPC	218.93	-	-	218.93	0
104	Widening to existing 2 lane with paved Shoulder to 4 Lane with paved shoulder from design Km 153.00 to 168.27 (Mala Gate to Karkala) of NH -169 on Shimoga - Mangalore section	15.27	EPC	177.94	-	-	177.94	0
105	Balance work of Rehabilitation and upgrading to 2lane/2lane with paved shoulder configuration and strengthening from from Km 343.80 to 400.33 of Gowribidanur-Chik Ballapur section	51.5	EPC	398.48	-	-	398.48	0
106	Widening to 4 lane from Km 51.60 to 76.20 (Hebri to Parkala) and from Km 85.20 to 88.90 (Karavali junction to Malpe) of Thirthahalli-Udupi-Malpe Section of NH-169A	28.3	EPC	355.72	-	-	355.72	0
107	Widening to two lane with paved Shoulders from Km 40.00 to Km 75.00 (Existing chainages) of Mangalore - Tumkur section of NH-73	33.1	EPC	718.52	-	-	718.52	0

**ANNEXURE-II REFERRED TO IN REPLY to PART (c) OF LOK SABHA UNSTARRED QUESTION NO. 303 FOR ANSWER FOR 08.12.2022 ASKED BY SHRI NALIN KUMAR KATEEL REGARDING NH PROJECTS IN KARNATAKA.**

**Present status of Shiradi Ghat Tunnel, strengthening of Bantwal-Bangalore Section of NH-275, widening of Thirthahalli-Malpe section and construction of four-lane highway from Parkala to Malpe on NH-169A**

Sl. No	Name of the Project	Status		
A)	<b>Present status of Shiradi Ghat Tunnel</b>	Construction of Tunnels in Shiradi Ghat section involves huge investments as well as difficulties in execution of work and may not be viable. To facilitate immediate relief to the traffic, it was decided to develop the existing 2-lane road to 4-lane configuration with improvement in the geometrics by providing suitable retaining structures. Accordingly, DPR Consultant has already been engaged by NHA for upgrading the existing 2-lane Highways to 4-lane Highways and DPR is in progress.		
<b>B) Strengthening of Bantwal-Bangalore Section of NH-275</b>				
Sl no	Name of the work	Length (Km)	Cost (Rs. in Crore)	Present status
1	Strengthening of Bantwal-Bangaluru section from Km 132.324 to Km 169.000 of NH-275.	36.36	26.43	Work Completed during year 2019-20 and currently under Defect Liability Period.
2	Strengthening of Bantwala-Bangaluru section from Km 171.850 to Km 190.500 & Km 193.560 to Km 199.250 of NH-275	24.34	21.14	Work completed on 30.04.2022 and currently under Defect Liability Period.
3	Strengthening of Bantwal -Bangalore Section from Km 93.200 to Km 132.314 of NH-275.	39.114	30.49	Work is in progress with present physical progress of 96% and the likely date of completion is 31.03.2023 .
4	Madikeri – Mysore section of NH-275 (consisting of 5 Packages)	-	-	DPR for Pkg-I with a length of 27 Km is in progress and bids have been invited for Pkg II - V with a length of 92 Km

5	Mysore –Nidagatta section of NH-275 (Pkg II)	61.0	2283.50	Work is substantially completed and the likely date of completion is 28.02.2023
6	Nidagatta – Bangalore section of NH-275 (Pkg I)	56.2	2190.00	Work is substantially completed and the likely date of completion is 31.12.2022
<b>C) Widening of Thirthahalli-Malpe section</b>				
	Widening to 4-lane from Km 51.60 to 76.20 and from Km 85.20 to 88.90 of Thirthahalli-Udupi-Malpe Section of NH-169A	28.3	355.7	Work Awarded on 19.09.2022.
<b>D) Construction of four-lane highway from Parkala to Malpe on NH-169A</b>				
	Construction of 4-lane road from Parkala to Malpe section of NH-169A	9.00	98.46	Work is in progress with present progress of 92 % and the likely date of completion is 31.03.2023.

\*\*\*\*