

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
STARRED QUESTION NO. 115  
ANSWERED ON 09<sup>TH</sup> FEBRUARY, 2023**

**ROAD PROJECTS IN BIHAR**

**\*115. SHRI CHANDESHWAR PRASAD:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

सड़क परिवहन और राजमार्ग मंत्री

**be pleased to state:**

**(a) the details of the approved/ongoing road projects in the State of Bihar as on date; and**

**(b) the present status of each of the said projects?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS**

**(SHRI NITIN JAIRAM GADKARI)**

**(a) to (b) A Statement is laid on Table of the House.**

## **STATEMENT**

**STATEMENT REFERRED TO IN REPLY TO PART (a) TO (b) OF LOK SABHA STARRED QUESTION NO. 115 TO BE ANSWERED ON 09.02.2023 ASKED BY SHRI CHANDESHWAR PRASAD REGARDING ROAD PROJECTS IN BIHAR**

**(a) to (b) The details of the approved/ongoing National Highways projects in the State of Bihar including present status are annexed.**

**ANNEXURE****ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (b) OF LOK SABHA STARRED QUESTION NO. 115 TO BE ANSWERED ON 09.02.2023 ASKED BY SHRI CHANDESHWAR PRASAD REGARDING ROAD PROJECTS IN BIHAR****Details of the sanctioned NH works in progress/under bidding**

| Sl. No. | Name of Work  | Cost (Rs. in crore) | Target date of completion/likely date of completion | Status    |
|---------|---|---------------------|---|-----------|
| 1       | Munger-Mirza Chawki Section of NH 80 (Pkg-I)  | 981                 | 29.03.2024  | Ongoing   |
| 2       | Munger-Mirza Chawki Section of NH 80 (Pkg-II)   | 902                 | 10.03.2024  | Ongoing   |
| 3       | Munger-Mirza Chawki Section of NH 80 (Pkg-III)  | 1017                | 04.04.2024  | Ongoing   |
| 4       | Munger-Mirza Chawki Section of NH 80 (Pkg-IV)   | 892                 | 15.08.2024  | Ongoing   |
| 5       | Maheshkunth - Saharsa - Purnea NH-107 (Pkg-I)   | 644.5               | 04.06.2023  | Ongoing   |
| 6       | 2L with PS Maheshkunth – Saharsa – Purnea (Pkg-II) NH-107 on EPC.                           | 736.01              | 31.12.2023  | Ongoing   |
| 7       | 2L+PS Majholi to Charout Section to 2lane/4 lane Standard                                   | 537.8               | 10.06.2023  | Ongoing   |
| 8       | 4L Aunta- Simaria (including 6 lane Ganga bridge) NH-31                                     | 1161                | 29.10.2024  | Ongoing   |
| 9       | Patna-Gaya Dobhi-Pkg-I  | 649.9               | 30.06.2023  | Ongoing   |
| 10      | Patna-Gaya Dobhi-Pkg-II   | 469.47              | 30.06.2023  | Ongoing   |
| 11      | Patna-Gaya Dobhi-Pkg-III  | 464.1               | 30.06.2023  | Ongoing   |
| 12      | 6 laning of Aurangabad- Chourdaha Pkg-II  | 552.55              | 27.03.2024  | Ongoing   |
| 13      | 6L Varanasi –Aurangabad NH-2  | 2848                | 18.11.2023  | Ongoing   |
| 14      | Rajauli-Bakhtiyarpur-Pkg-II   | 1065                | 23.04.2023  | Ongoing   |
| 15      | Rajauli-Bakhtiyarpur –Pkg-III   | 2310                | 28.06.2024  | Ongoing   |
| 16      | Kanhaul – Ramnagar of Patna Ring Road-Pkg-I   | 797                 | 07.03.2023  | Ongoing   |
| 17      | 4L Bakhtiyarpur – Mokama NH-31  | 837.09              | 30.06.2023  | Ongoing   |
| 18      | Ara-Pararia   | 700                 | 31.01.2023  | Completed |
| 19      | Kosi Bridge from Western Bund to Parsarna (Saharsa-Umagaon, Pkg-IV)                         | 1101.99             | 07.02.2024  | Ongoing   |
| 20      | 4L Simaria – Khagaria NH-31   | 567                 | 31.12.2023  | Ongoing   |
| 21      | 4L Elevated Section and at-grade improvements at Begusarai town                             | 255.99              | 23.12.2024  | Ongoing   |
| 22      | Narenpur- Purnea  | 1905                | 30.06.2023  | Ongoing   |
| 23      | 4L Forbesganj - Jogbani section of NH-57A   | 247.36              | 15.02.2023  | Ongoing   |
| 24      | Construction of 2 Lane elevated structure at Kishanganj Town on NH-31                       | 129.2               | 15.02.2023  | Ongoing   |
| 25      | 4 laning of Galgalia to Bhadurganj (Pkg-I)  | 1051                | 09.01.2024  | Ongoing   |
| 26      | 4 – lanning of Bahadurganj – Araria (Pkg-II)  | 1081.70             | 09.01.2024  | Ongoing   |
| 27      | Balance work - WB-10 (Gandak Bridge) Km 402.00 to Km 440.00 (Devanpur - Kotwa)              | 137.24              | 29.01.2024  | Ongoing   |
| 28      | 4L Elevated corridor in Gopalganj town  | 184.9               | 03.09.2024  | Ongoing   |
| 29      | 4L Koilwar to Bhojpur NH-30&84  | 825.17              | 31.03.2023  | Ongoing   |
| 30      | 4L Bhojpur – Buxar section NH-84  | 681.67              | 31.03.2023  | Ongoing   |
| 31      | Pararia-Mohania   | 690                 | 16.07.2023  | Ongoing   |
| 32      | 4/2 L Chhapra – Hazipur NH-19 BOT   | 575                 | 31.12.2023  | Ongoing   |
| 33      | 2L with PS Piprakothi-Motihari-Raxaul NH-28A  | 333.6               | 30.04.2023  | Ongoing   |
| 34      | Hajipur - Muzaffarpur section and construction of new bypass connecting NH-28 at km 515.045 | 671                 | 30.06.2023  | Ongoing   |
| 35      | 6 laning of Aurangabad- Chourdaha Pkg-I   | 461.97              | -   | Awarded   |

|    |   |         |            |                 |
|----|---|---------|------------|-----------------|
| 36 | 4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119 D (Pkg-I)  | 1157.5  | -          | Awarded         |
| 37 | 4L Greenfield Alignment of Shivrampur to Ramnagar from Km. 55.002 to Km. 109.300 of NH 119 D (Pkg-II)   | 1207    | -          | Awarded         |
| 38 | 4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH-119D (Pkg-III)  | 1358    | -          | Awarded         |
| 39 | 4L Greenfield Alignment from Taldashraha to Bela Nawada Pkg – IV  | 2185.75 | -          | Awarded         |
| 40 | Umagaon – Saharsa (Pkg – 1, 2 & 3)  | 1224.28 | -          | Awarded         |
| 41 | Danapur – Shiwala – Bihta elevated Road   | 3737.51 | -          | Awarded         |
| 42 | Four laning with Paved Shoulder of Siwan-Masrah Section of Ram Janki Marg NH-227A   | 1399    | -          | Awarded         |
| 43 | Bahadurganj – Kishanganj (green field)  | 414.46  | -          | At Tender Stage |
| 44 | Bridge over river Ganga from Dighwara – Sherpur (Pkg-II of Patna Ring Road)   | 4994.74 | -          | At Tender Stage |
| 45 | 4L of Manikpur – Sahebganj section of NH – 139W   | 1538    | -          | At Tender Stage |
| 46 | Umagaon – Saharsa Section of NH 327A (under BRT) (Pkg-V)  | 551.51  | -          | Awarded         |
| 47 | Chorma - Bairgania Section of NH 227F (Border connectivity)   | 660     | -          | At Tender Stage |
| 48 | Construction of 2-lane ROB of km 46 (LC No KT2-2/B) of NH-131A (Katihar)  | 44.48   | 31.03.2023 | Ongoing/        |
| 49 | Construction of 2-lane ROB of km 100 of NH-327E   | 87.86   | 30.04.2023 | Ongoing         |
| 50 | Construction of 2-lane combined ROB in km 1.10 & km 1.11 of NH-101.   | 73.08   | 20.09.2023 | Ongoing         |
| 51 | Construction of 2-lane ROB of km 132 of NH-19   | 77.38   | 25.02.2023 | Ongoing         |
| 52 | Construction of 2-lane ROB of km 135 of NH-19 (L.C No 62-A/3-E)   | 55.89   | 26.08.2023 | Ongoing         |
| 53 | Construction of 4-lane ROB of km 12 of NH-103   | 146.46  | 31.07.2023 | Ongoing         |
| 54 | Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E   | 77.07   | 15.04.2023 | Ongoing         |
| 55 | Construction of ROB in km 24 (LC no. 77A) of NH 327A  | 50.59   | 31.03.2023 | Ongoing         |
| 56 | Construction of ROB in km 49 of NH 131A at Gaushala   | 55.29   | 30.10.2023 | Ongoing         |
| 57 | Construction of 2-lane ROB of km 91 of NH-28B   | 67.55   | 07.04.2024 | Ongoing         |
| 58 | Construction of 2-lane ROB of km 94 of NH-28B   | 93.54   | 08.03.2024 | Ongoing         |
| 59 | Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode                         | 70.01   | 08.11.2024 | Ongoing         |
| 60 | Reconstruction of damaged Bridge over river Falgu at km 38 near Bandhuganj on NH-110 5X30m  | 19.76   | 31.03.2023 | Ongoing         |
| 61 | Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode  | 12.89   | 31.03.2023 | Ongoing         |
| 62 | Construction of Major bridge over Bhangia River at km 86.936 of NH-327E & its approaches on EPC mode  | 15.69   | 31.01.2023 | Ongoing         |
| 63 | Construction of RCC Bridge at km 61/247, 61/650 & km 64 of NH-110 on EPC mode in the State of Bihar   | 15.22   | 31.12.2022 | Ongoing         |
| 64 | Construction of a new 4 lane (Parallel to existing MG Setu) with its approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna on EPC basis | 2926.42 | 22.09.2024 | Ongoing         |
| 65 | construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-    | 1478.4  | 06.06.2024 | Ongoing         |

|    |  |        |            |         |
|----|--|--------|------------|---------|
|    | 106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode   |        |            |         |
| 66 | Construction of New High Level RCC major Bridge (13X31m)in place of old submersible damaged bridge in Km178 on NH-333A across River Chanan in the state of Bihar on EPC mode   | 58.78  | 24.11.2023 | Ongoing |
| 67 | Construction of two no of RCC Minor bridge & 3nos of new Box Culverts in Place of old bridge & culvert in place of old bridge  | 12.97  | 15.12.2023 | Ongoing |
| 68 | Remaining work for Strengthening & Widening work of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH 57 near Jhanjharpur (km 0.00 to 28.00) of NH -527A in the State of Bihar.   | 25.1   | 31.12.2022 | Ongoing |
| 69 | Widening and strengthening work from Km 26.3 to 26.75 and km 30.45 to 30.65,km 32.45 and km 32.66 ,33.910 to km34.200 & km 34.200 to km t km 34.4 of NH- 104 on item rate in state (New NH 331) in the state of Bihar for the year 2021-22   | 5.75   | 29.06.2023 | Ongoing |
| 70 | Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120  | 95.3   | 30.06.2023 | Ongoing |
| 71 | Strengthening work in km 68 to 89 of NH110 under EPC Mode in the State of Bihar  | 35.82  | 30.06.2023 | Ongoing |
| 72 | Strengthening from Km 36 to 68 in the state of Bihar   | 32.56  | 19.04.2023 | Ongoing |
| 73 | Widening to Two Lane with Paved shoulders including strengthening of existing pavement from km 0.00 to km 24.800 of NH-28B (New NH 727) on EPC mode in the state of Bihar for the year 2021-22 (Length-24.800 Km)  | 97.6   | 22.09.2023 | Ongoing |
| 74 | Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to km 30.00 of NH 101 (New NH 331) on EPC mode in the state of Bihar for the year 2021-22  | 84.98  | 07.10.2023 | Ongoing |
| 75 | Construction of road side covered drain in km 213 (P) to 215 (P) in Bihra Bazar of NH-327E for the year 2020-21 on EPC Mode  | 6.04   | 31.03.2023 | Ongoing |
| 76 | Widening & Strengthening from km132.895 to km 190.15 NH-80   | 566.15 | 03.11.2024 | Ongoing |
| 77 | Widening to 2/4-lane with paved shoulders of left out portion of NH 30 from existing CH.125.285 to CH 115.485 (Kayamnagar to Zero Mile) Design CH .0.000 to CH. 9.800) in the state of Bihar for the year 2021-22(length- 8.600 km)  | 98.54  | 03.11.2023 | Ongoing |
| 78 | Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration and strengthening of Birpur – Bihpur Section (from km 0.0 to Km 106) of NH – 106 i under phase –I of National Highways Interconnectivity Improvement Projects (NHIIP)”   | 780.77 | 30.06.2023 | Ongoing |
| 79 | Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 (Package No. NHIIP-BR-104-11) for Lot-I-km 40.00 to km 65.400 and km 76.300 to km 79.400” under Phase-I of National | 225.06 | 31.12.2022 | Ongoing |

|    |  |         |            |                                    |
|----|--|---------|------------|------------------------------------|
|    | Highways Inter-connectivity Improvement Projects (NHIIP)   |         |            |                                    |
| 80 | Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIIP-BR-104-11) for Lot-II-km 79.400 to km 156.500 under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP)     | 404.10  | 31.12.2022 | Ongoing                            |
| 81 | Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIIP-BR-104-11) for Lot-III-km 156.500 to km 219.945" under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP). | 587.41  | 31.01.2023 | Ongoing                            |
| 82 | Four Laning of Gaya Hisua-Rajgir-Nalanda-Biharsharif Section Km 0.00 to 92.935 on NH-82 in state of Bihar  | 2138.16 | 30.11.2023 | Ongoing                            |
| 83 | Construction of New 4-Lane Bridge (Parallel to existing Vikramashila Setu)from km 8+920 to Km 13+375(including approach road 35m Naugachhia side &53 m Bhagalpur side)across River Ganga on newly declared NH-131B at Bhagalpur in the State of Bihar  | 1110.23 | -          | Retendered on 13.12.2022           |
| 84 | Improvement of 2 lane with paved shoulder of stretch from Bikramganj Dawath Melayabagh Nawanagr - Dumrow of NH-120(Ch-201.665 to Km 240.200)excluding Dawath bypass under EPC mode in the state of Bihar   | 178.63  | -          | LOA 30.11.2021                     |
| 85 | Widening & Strengthening from km 70.15 to km 121.025 of NH-80  | 477.54  | -          | Appointed date given on 01.02.2023 |
| 86 | One time improvement of left out portion of NH-80 from km 119+885 (Dogachhi) to km 132+895 (Zero mile Bhagalpur) on EPC mode in the State of Bihar   | 10.4    | -          | Appointed date given on 07.01.2023 |
| 87 | Improvement to two lane with paved shoulders of NH-319A from km 0 to km 45 in state of Bihar under EPC mode  | 427.29  | -          | LOA 21.04.2022                     |
| 88 | Pre-construction activity of NH 122B from km 0 to 72.348 and Improvement to two lane with paved shoulders of NH 122B from km 29.730 to km 72.348 in state of Bihar under EPC mode  | 624.43  | -          | LOA 09.05.2022                     |
| 89 | Estimate for Improvement to two lane with paved shoulder from Ramnagar to Roseda from (km 3.500 to 43.000) of NH 527 E on EPC mode in State of Bihar   | 495.16  | -          | LOA 28.07.2022                     |
| 90 | Construction of Bhabhua Bypass from Ch. 10+800(Design Ch. 10+800) to Ch. 19+860 (Design Ch. 18+150) and Chand Bypass from Ch. 38+060 (Design Ch. 36+250) to Ch. 40+460 (Design Ch. 38+650) and widening of existing road to 2 - lane with Paved shoulder from Ch. 40+460 (Design Ch. 38+650) to Ch. 46+860 (Design Ch. 45+050) of NH-219 (Total length-16.150 Km)under EPC mode in the state of Bihar    | 179.86  | -          | LOA 10.10.2022                     |

|    |  |        |  |                |
|----|--|--------|--|----------------|
| 91 | Construction of Newhigh level RCC bridge at existing location of old Bridge cross Chir River in km 199 on NH-333A & n its approaches having an aggregate length of 700(350 m on both side)in District Banka in the state of Bihar on EPC mode  | 49.05  |  | LOA 23.08.2022 |
| 92 | Construction of additional two lane with paved shoulder of NH-98 (New NH 139) from existing Ch 7.000 to Ch 17.840(Design Ch 0.000 to 10.840) [AIIMS (Bhusaula Golambar ) to Naubatpur (Patna Ring Road ) section] on EPC mode in the state of Bihar for the year 2021-22   | 88.33  |  | LOA 20.09.2022 |
| 93 | Improvement to two lane with paved shoulders of BH/WBBorder-Amdabad-Manihari section from design Km 0+000 to Km23+945 of NH-131 A (Total length-23.945 Km) on EPC mode in the state of Bihar   | 353.27 |  | LOA 21.09.2022 |
| 94 | Construction of proposed 4_Lane Revelgunj bypass NH-19 in the State of Bihar on EPC mode connecting NH 19 to 85 origin   | 295.24 |  | LOA 30.09.2022 |
| 95 | Balance work for improvement to 2 lane with paved shoulders configuration in realignment from Km 52.320 to Km 52.940 (length-0.620 Km) of NH-81, Protection works in HL Bridges at Km 33 & Km 36, Protection work for the approach of Mahananda River bridge and reconstruction of culvert in 30th km of NH-81 on EPC mode in the state of Bihar | 37.56  |  | LOA 16.11.2022 |

\*\*\*\*\*