

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 2601
ANSWERED ON 16TH MARCH, 2023**

DEVELOPMENT OF UDAIPUR-AHMEDABAD HIGHWAY

2601. SHRI ARJUN LAL MEENA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of construction work of six lane National Highway (NH) from Udaipur to Ahmedabad along with the funds allocated and spent thereon so far;**
- (b) the time by which the construction work of said NH is likely to be completed;**
- (c) the number of over bridges and under bridges likely to be constructed on this section, location-wise along with the funds allocated for the purpose so far; and**
- (d) the name of agency which is executing the construction work of said NH?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) & (b) The status of the stretch from Udaipur-Ahmedabad National Highway (NH) is as under:

(i) The stretch of six laning of Udaipur-Ratanpur-Shamlaji section of NH-8 from km 284.400 to km 401.200 was completed on 31.05.2021. The total project cost (TPC) of the project was Rs. 2088 crore.

(ii) The work of six laning of Shamlaji to Mota-Chiloda section from km 401.200 to km 494.410 (length is 93.210 km) of NH-8 in the State of Gujarat has been taken up and is targeted to complete by June, 2023. Out of total value of work of Rs. 1361 crore, Rs. 1191.29 crore has been spent on the project till date.

(iii) The provisional completion certificate for the stretch of six-laning from existing km 494.410 (Design Chainage 540.595 Chiloda) to existing km 509.550 (Design Chainage 555.905 Naroda) of NH-8 in the State of Gujarat (length is 15.310 km) was issued on 26.03.2021. This project is targeted to complete by 30.04.2023. Out of total value of work of Rs.394.21 crore, Rs. 388.76 crore has been spent till date.

(c) The details of bridges are attached at Annexure. No separate fund was allocated for construction of bridge/structures and they are taken up as part of the project.

(d) The construction agencies employed for the Udaipur-Ahmedabad stretch is given as below:

Stretch	Name of the Agency
Udaipur-Ratanpur-Shamlaji	M/s. Udaipur Tollway Limited
Shamlaji-Mota-Chiloda	M/s Shamlaji Expressway Private Limited
Chiloda-Naroda	M/s KCC Buildcon Private Limited

ANNEXURE REFERRED TO IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO. 2601 ANSWERED ON 16TH MARCH, 2023 ASKED BY SHRI ARJUN LAL MEENA REGARDING 'DEVELOPMENT OF UDAIPUR-AHMEDABAD HIGHWAY'

Udaipur-Ratanpur-Shamlaji			
Sr.No.	Chainage	Type of Structure	Status
1	333.800	PUP	Completed
2	334.816	PUP	Completed
3	336.750	PUP	Completed
4	338.775	PUP	Completed
5	342.442	PUP	Completed
6	345.767	PUP	Completed
7	348.135	PUP	Completed
8	349.665	VUP	Completed
9	351.744	PUP	Completed
10	355.940	PUP	Completed
11	358.262	PUP	Completed
12	361.130	VUP	Completed
13	362.515	PUP	Completed
14	364.580	PUP	Completed
15	365.920	Flyover	Completed
16	368.125	PUP	Completed
17	370.875	PUP	Completed
18	373.000	PUP	Completed
19	374.570	PUP	Completed
20	378.120	PUP	Completed
21	382.030	Flyover	Completed
22	384.526	VUP	Completed
23	386.626	PUP	Completed
24	388.980	PUP	Completed
25	392.130	PUP	Completed
26	395.467	VOP	Completed
27	400.328	Flyover	Completed
28	402.535	PUP	Completed
29	405.915	PUP	Completed
30	408.494	VUP	Completed
31	410.500	PUP	Completed
32	411.935	PUP	Completed
33	413.845	PUP	Completed
34	415.045	PUP	Completed
35	416.390	PUP	Completed
36	419.475	VUP	Completed
37	422.880	Flyover	Completed

38	430.407	PUP	Completed
39	432.865	PUP	Completed
40	435.130	PUP	Completed
41	438.740	PUP	Completed
42	443.650	VUP	Completed
43	443.990	VUP	Completed
44	445.894	Flyover	Completed
Shamlaji-Mota-Chiloda			
Sr.No.	Chainage	Type of Structure	Status
1	447+803	LVUP	Completed
2	450+070	LVUP	Completed
3	456+065	VUP	Completed
4	458+415	LVUP	Completed
5	463+905	LVUP	Completed
6	466+460	Flyover	Completed
7	469+123	VUP	Completed
8	474+177	LVUP	Completed
9	478+275	Flyover	Completed
10	480+652	LVUP	Completed
11	486+204	LVUP	Completed
12	488+984	LVUP	Under construction
13	493+942	Flyover	Under construction
14	496+425	Flyover	Completed
15	497+365	VUP	Completed
16	501+168	LVUP	Completed
17	502+700	LVUP	Completed
18	504+919	VUP	Completed
19	508+773	LVUP	Completed
20	510+442	CUP	Completed
21	512+284	Flyover	Under construction
22	513+946	VUP	Completed
23	520+583	VUP	Completed
24	524+241	Flyover	Completed
25	527+040	VUP	Completed
26	530+409	VUP	Completed
27	531+205	Flyover	Completed
28	533+486	LVUP	Under construction
29	536+400	VUP	Completed
30	538+730	LVUP	Completed
31	456+946	ROB	Under construction
32	468+068	ROB	Under construction
33	476+496	ROB	Under construction
Chiloda-Naroda			
Sr.No.	Chainage	Type of Structure	Status

1	540+950	Flyover	Completed
2	542+668	LVUP	Completed
3	544+199	LVUP	Completed
4	546+625	Fly over	Completed
5	548+977	Fly over	Completed
6	551+202	Minor Bridge	Completed
7	551+274	VUP	Completed
8	553+768	Minor Bridge	Completed
9	553+799	Major Bridge	Completed
10	555+335	Flyover	Completed

PUP – Pedestrian Underpass

VUP – Vehicular Underpass

VOP – Vehicular Overpass

LVUP – Light Vehicular Underpass

CUP – Cattle Underpass

ROB – Road Over Bridge
