GOVERNMENT OF INDIA MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA UNSTARRED QUESTION NO. 2718 ANSWERED ON 16TH MARCH, 2023

NATIONAL HIGHWAY NO. 24

2718. SHRIMATI REKHA VERMA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सडक परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether it is a fact that the construction of National Highway (NH) No.
 24 connecting Delhi to Lucknow was started several years ago and if so, the details thereof;
- (b) whether the construction of Delhi to Bareilly and Lucknow to Sitapur sections of the said NH has been lying incomplete for the last fifteen years due to which travelling on the said dilapidated roads is difficult and dangerous;
- (c) if so, the details thereof along with the reasons therefor;
- (d) the time by which the construction of the said sections is likely to be completed so that the people of Shahjahanpur, Lakhimpur, Sitapur, Bahraich and other tarai districts may get benefitted; and
- (e) the steps being taken by the Government in this regard?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS (SHRI NITIN JAIRAM GADKARI)

(a) to (e) Total length of 4/6 lane stretch from Delhi – Lucknow of National Highway (NH) No. 24 is 503.80 km. Out of 503.80 km length, 479 km has already been completed. Package wise brief status of stretch is tabulated as under:

Stretch / Package Name	Length (Km)	Date of start	Actual / Targeted date of completion	Current Status
Development of 6 lane Delhi - Meerut Expressway - NH 24 (Delhi -Hapur section)		19.12.2016	13.09.2019	Completed
6 laning of Hapur Bypass - Moradabad including Hapur Bypass section of NH-24		28.05.2019	December, 2023	Out of total length of 99.86 kms, 78.532 kms was completed in July, 2022. Work in remaining length is targeted to complete by December, 2023.
4 lane Moradabad -Bareilly section of NH-24		04.12.2010	30.07.2019	Completed
4 laning of Balance Work of Bareilly - Sitapur Section of NH-24		17.12.2019	2023	4-laning of Bareilly-Sitapur Section of NH- 24 was awarded on 01.03.2011. However, due to continuous default and slow progress, the Concession Agreement was terminated on dated 03.05.2019. Thereafter, the balance work of the section was commenced on 17.12.2019 and is targeted to complete by December, 2023. Out of total length of 157.59 kms, 153.41 kms has been completed.
