

**GOVERNMENT OF INDIA  
MINISTRY OF HEALTH AND FAMILY WELFARE  
DEPARTMENT OF HEALTH AND FAMILY WELFARE**

**LOK SABHA  
UNSTARRED QUESTION NO-2807  
TO BE ANSWERED ON- 17/03/2023**

**FUNDS FOR AIIMS INSTITUTE UNDER PMSSY**

**2807. SHRI KARTI P. CHIDAMBARAM:**

Will the Minister of **HEALTH AND FAMILY WELFARE** be pleased to state:-

- (a) the present status of completion of all the new All India Institute of Medical Sciences (AIIMS) sanctioned under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY) so far;
- (b) the details of estimated funds required for the construction of each such institute;
- (c) the details of funds released for construction of each institute as on date and the funds utilized thereof; and
- (d) the expected date for completion of construction of each institute?

**ANSWER  
THE MINISTER OF STATE IN THE MINISTRY OF HEALTH AND FAMILY  
WELFARE  
(DR. BHARATI PRAVIN PAWAR)**

(a) to (d) Setting up of 22 new AIIMS across the country has been sanctioned under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY). Out of the sanctioned 22 AIIMS, 6 AIIMS at Bhopal (Madhya Pradesh), Bhubaneswar (Odisha), Jodhpur (Rajasthan), Patna (Bihar), Raipur (Chhattisgarh) and Rishikesh (Uttarakhand) are fully functional. Details of remaining 16 AIIMS, which are at various stages of completion, including funds allocated, funds released, and present status, are placed at Annexure.

**Status of 16 new AIIMS under PMSSY**

S.No.	State/UT	AIIMS	Fund allocated (Rs. in crore)	Fund released (Rs. in crore)	Present Status
1.	Andhra Pradesh	AIIMS, Mangalagiri	1618	1319.12	• Construction work completed .
2.	Assam	AIIMS, Guwahati	1123	787.52	• Physical progress – 83%
3.	Bihar	AIIMS, Darbhanga	1264	-	• Encumbrance free land has not been transferred by State Govt.
4.	Gujarat	AIIMS, Rajkot	1195	677.90	• Physical progress – 56%
5.	Haryana	AIIMS, Rewari	1299	-	• Lease deed executed for 149 Acres of land • Executing Agency appointed. • Pre-investment work started.
6.	Himachal Pradesh	AIIMS, Bilaspur	Cabinet approved: 1351 Revised: 1471.04	1419.84	• Construction work completed
7.	Jammu & Kashmir	AIIMS Jammu	1661	1148.84	• Physical progress – 70%
8.		AIIMS Kashmir	1828	713.67	• Physical progress – 29%
9.	Jharkhand	AIIMS, Deoghar	1103	864.36	• Physical progress – 91.14%
10.	Maharashtra	AIIMS, Nagpur	1577	1225.19	• Construction work completed.
11.	Punjab	AIIMS, Bathinda	925	798.99	• Construction work completed
12.	Tamil Nadu	AIIMS, Madurai	Cabinet approved: 1264 Revised: 1977.8	12.35	• Pre-investment work substantially completed • Project Management Consultant (PMC) under selection

S.No.	State/UT	AIIMS	Fund allocated (Rs. in crore)	Fund released (Rs. in crore)	Present Status
13.	Telangana	AIIMS, Bibinagar	Cabinet approved: 1028 Revised: 1365.95	347.57	• Physical progress – 8.62%
14.	Uttar Pradesh	AIIMS, Raebareli	823	733.65	• Construction work completed
15.		AIIMS, Gorakhpur	1011	876.32	• Construction work completed
16.	West Bengal	AIIMS, Kalyani	1754	1376.05	• Construction work completed

\*\*\*\*\*