

**GOVERNMENT OF INDIA  
MINISTRY OF CIVIL AVIATION  
LOK SABHA  
UNSTARRED QUESTION NO. : 748  
(To be answered on the 7<sup>th</sup> December 2023)**

**TERMINAL BUILDING AT VIJAYAWADA AIRPORT**

**748. SHRI KESINENI SRINIVAS**

**Will the Minister of CIVIL AVIATION**

**नागर विमानन मंत्री**

**be pleased to state:-**

- (a) the details of the progress in construction of the Integrated Terminal Building at the Vijayawada Airport;**
- (b) the details of the revised schedule for completion of the project;**
- (c) whether the construction of the airport is behind schedule, if so, the reasons therefor; and**
- (d) the details of the estimated project cost, the funds sanctioned and the funds utilized so far?**

**ANSWER**

**Minister of State in the Ministry of CIVIL AVIATION**

**नागर विमानन मंत्रालय में राज्य मंत्री**

**(GEN. (DR) V. K. SINGH (RETD))**

- 
- (a): The construction of New Integrated Terminal Building and associated works has been taken up by the Airports Authority of India (AAI) at a cost of Rs.611.80 crore at Vijayawada Airport. As on 31.10.2023, the physical progress of the project work is 40%.**
  - (b): The Probable Date of Completion of the project is in June, 2024.**
  - (c): Yes, Sir. The delay in the project timeline is attributed to the COVID-19 pandemic and unforeseen natural calamities like heavy rainfall and cyclones in the region.**
  - (d): Out of the total sanctioned cost of Rs.611.80 crore for the project, AAI has utilized an amount of Rs.224.46 crore as on 31.10.2023.**

\*\*\*\*\*