

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 3983
ANSWERED ON 12TH DECEMBER, 2019

FOUR LANING PROJECT ON NH-17

3983. SHRI COSME FRANCISCO CAITANO SARDINHA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of four laning project on National Highway (NH)-17 (renamed as NH-66) from km 535.500 to km 611.000;
- (b) whether the cross drainage requirements of the project have been taken into considerations in view of the problems faced by the people along the above stretch during the monsoon;
- (c) if so, the details thereof; and
- (d) the time frame set for the completion of the project?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) & (d) The present status along with target date for completion of four/six laning projects from Km 535.50 to Km 611.00 on NH-17 (New NH-66) is annexed.
- (b) & (c) Yes, the requirement of cross drainage works involving construction of 23 box/pipe culverts in Canacona bypass project and 84 box/pipe culverts in Margao bypass project have been approved as per site requirement.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PARTS (A) & (D) OF LOK SABHA UNSTARRED QUESTION NO. 3983 FOR ANSWER ON 12.12.2019 ASKED BY SHRI COSME FRANCISCO CAITANO SARDINHA REGARDING FOUR LANING PROJECT ON NH-17.

Sr. No.	Name of project	Length (in Km)	Sanctioned Cost (in Rs. Cr)	Physical Progress (%)	Target date of completion
1.	Zuari bridge Package - III (Widening to 4/6 lanes of existing NH-17 (new NH-66) from km 531.93 (after Zuari bridge) to km 536.25 (Jn. with Verna Industrial Zone) in Panjim - Mangalore section.	3.67	773.98	43.95	31.03.2021
2.	Four laning work from Km 536.62 to Km 542.78.	6.16	In DPR Stage		
3.	Margao Western Bypass (Km. 544.78 to Km. 555.00) of NH-17 (New NH-66)	11.90	354.43	70.00	30.06.2020
4.	Four laning work from Km 555.00 to Km 585.86.	30.86	In DPR Stage		
5.	Canacona bypass from Km. 585.86 to Km. 602.93 of NH-17 (New NH-66)	7.74	280.16	Completed	29.11.2019
6.	Four laning work from Km 602.93 to Km 610.90.	7.97	In DPR Stage		
