### GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

# LOK SABHA STARRED QUESTION NO. 347 TO BE ANSWERED ON 18.03.2020

#### **RAILWAY PROJECTS IN GUJARAT**

#### †\*347. SHRI MOHANBHAI KALYANJI KUNDARIYA:

#### Will the Minister of RAILWAYS be pleased to state:

- (a) the present status of the works related to laying of new railway lines, doubling and gauge conversion of railway lines as well as electrification thereof in Gujarat;
- (b) whether the Ministry has fixed any targets for completion of the above projects; and
- (c) the cost of the above projects and the amount of funds allocated and spent thereon so far?

#### **ANSWER**

#### MINISTER OF RAILWAYS AND COMMERCE & INDUSTRY

(SHRI PIYUSH GOYAL)

(a) to (c): A Statement is laid on the Table of the House.

\*\*\*\*

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF STARRED QUESTION NO. 347 BY SHRI MOHANBHAI KALYANJI KUNDARIYA TO BE ANSWERED IN LOK SABHA ON 18.03.2020 REGARDING RAILWAY PROJECTS IN GUJARAT

(a) to (c): Railway projects are not sanctioned State-wise, but Zone-wise, as, Indian Railway's network straddles across various State boundaries.

However, 4 new line, 25 gauge conversion and 12 doubling projects costing ₹26,549 crore covering a length of 3,603 km, falling fully/partly in the State of Gujarat are under different stages of planning/sanction/execution. Out of which, 752 Km length has been commissioned and an expenditure of ₹7688 crore has been incurred upto March, 2019.

In addition, one doubling project of Bhatinda-Bhidi via Sirsa, Hisar, Ratangarh, Degana, Luni, Samdhari excluding Degana-Rai ka Bag costing ₹7522 crore covering a length of 752.2 km, falling fully/partly in the State of Gujarat has also been included in the Budget book 2020-21, against Umrella work of 2019-20.

Besides, 19 Railway Electrification projects costing ₹3,098 crore covering a length of 3,151 Km, falling fully/partly in the Gujarat are also under different stages of planning/sanction/ execution. The details of these projects are appended.

BUDGET ALLOCATION (FOR THE PROJECTS FALLING FULLY/PARTLY IN THE STATE OF GUJARAT):

Sufficient funds have been allotted for Railway projects falling fully/partly in the State of Gujarat.

Average Annual Budget allocation for infrastructure projects and safety works, falling fully/partly in the State of Gujarat, during 2014-19 has increased to ₹3327 crore per year, from ₹589 crore per year (during 2009-14). Thus the average annual budget allocation during 2014-19 is 465% more than average annual budget allocation of 2009-14 (₹589 crore per year).

Total Budget estimate (BE) outlay for infrastructure projects and safety works, falling fully/partly in the State of Gujarat for financial year 2019-20 is ₹4803 crore, which is 716% more than average annual budget outlay of 2009-14.

The completion of any Railway project depends on various factors like quick land acquisition by State Government, forest clearance by officials of forest department, shifting of infringing utilities (both underground and over ground), statutory clearances from various authorities, geological and topographical conditions of area, law and order situation in the area of project site, number of working months in a year for particular project site due to climatic conditions, encountering unforeseen conditions like earthquake, flooding, excessive rains, strikes of labour, orders of Hon'ble Courts, situation and conditions of working agencies/contractors etc. All these factors vary from project to project & site to site and affect the completion time and cost of the project, which is finally worked out at the completion stage. As such no confirmed time line can be given for completion of these projects at this stage.

\*\*\*\*\*

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (c) OF STARRED QUESTION NO. 347 BY SHRI MOHANBHAI KALYANJI KUNDARIYA TO BE ANSWERED IN LOK SABHA ON 18.03.2020 REGARDING RAILWAY PROJECTS IN GUJARAT

## (a) to (c): Projects-wise details of New Lines, Gauge Conversion and Doubling projects are as under:

						(threfore)
S.	Project		Latest	_	_	Status of Project
No		inclusion	Anticipa	-iture	Estim-	
		in	ted Cost	upto	ate	
		Budget		March,	Outlay	
				2019	2019-20	
	New line					
1	Chhotaudepur-	2007-	1347.27	633.00	125.00	• Chhotaudepur-
	Dhar (157.00	08				Alirajpur (48 km)
	km)					section has been
	,					commissioned.
						•Alirajpur-
						Kakarwa (48 km)-
						Work taken up.
						• Kakarwa-Dhar
						(67 km). Land
						,
						•
						forestry
						clearance taken
						up.
2	Dahod-Indore	2007-	1640.00	640	175.00	• Indore-Tihi (21
	via Jhabua,	08				km) section has
	Amjhera and					been
	Dhar (205 km)					commissioned.
	•					• Land acquisition
						& forestry
						clearance have
						been taken up.
						• Work taken up in
						available land.
						avaliable latid.

						(\III CIOIE)
S.	Project		Latest	_	_	Status of Project
No		inclusion	Anticipa	-iture	Estim-	
		in	ted Cost	upto	ate	
		Budget		March,	Outlay	
				2019	2019-20	
3	Bhimnath-	2016-	302.00	0.03	6.00	Project has been
	Dholera (28	17				transferred to
	km)					Delhi Mumbai
						Industrial
						Corridor
						Development
						Corporation
						(DMICDC) for
						execution.
4	Taranga Hill-	2017-	1879.00	00	0.10	Project has been
	Abu Road via	18				included in the
	Ambaji (89 km)					Budget subject to
						requisite
						approval. Final
						Location Survey
						(FLS) has been
						taken up.
Ga	uge conversion					
1	Bhildi-	1990-	891.00	576.00	60.00	Bhidi-Viramgam
	Viramgam and	91				(157 km) has
	material					been
	modification of					commissioned.
	Mehsana-					• Mehsana-
	Taranga Hill					Taranga Hill (57
	new line (210					km):
	km)					o Mehsana-
						Vadnagar (34
						km) section:
						commissioned.
						⊙Work taken up in
						Vadnagar-Varetha
						section (20 km):
						Work taken up.

....3/-

_	<u> </u>		<u> </u>	<u></u>	<u> </u>	( <in crore)<="" th=""></in>
S.	Project		Latest	_	_	Status of Project
No		inclusion	Anticipa	-iture	Estim-	
		in	ted Cost	upto	ate	
		Budget		March,	Outlay	
				2019	2019-20	
2	Rajkot-Veraval,	1994-	1179.00	534	0.10	<ul> <li>Rajkot-Somnath</li> </ul>
	Wansjalia-	95				(190.02 km) &
	Jetalsar with					Wansjalia-
	new material					Jetalsar (90.61
	modification for					km) sections
	Shahpur-					have been
	Saradiya,					commissioned.
	Veraval-					• Land acquisition
	Somnath gauge					taken up in
	conversion &					Somnath-
	Somnath-					Kodinar new line
	Kodinar new					project.
	line (364 km)					project.
3	Ahmedabad-	2008-	1633.00	1234.	532.38	Ahmedabad-
	Himmatnagar-	09	1033.00	00	332.30	Himmatnagar
		03		00		_
	Udaipur					section (87 Km) has been
	including					
	Modasa-					commissioned.
	Shamlaji Road					• Udaipur-
	new line					Kharwachanda
	(316.00 km)					(26 km) section
						has been
						commissioned.
						<ul> <li>Himmatnagar-</li> </ul>
						Raigarh (24 km)
						section has been
						commissioned.
						• Work taken up in
		_				balance section.
4	Miyagam-	2011-	844.00	83.99	23.99	• Land acquisition
	Karjan-Dabhoi-	12				has been taken
	Samalaji gauge					up.
	conversion with					Work taken up in
	electrification					available land.
	( 79.00 km)					
	, , , , , , , , , , , , , , , , , , ,		Ī	j		

....4/-

		1	T	1		(\in crore)
S.	Project		Latest	_	_	Status of Project
No		inclusion	Anticipa	-iture	Estim-	
		in	ted Cost	upto	ate	
		Budget		March,	Outlay	
				2019	2019-20	
5	Ahmedabad- Botad (170.48 km)	2012- 13	1082.32	792.36	140.00	Work taken up
6	Bhuj-Naliya and extension upto Vayor (126 km)	2008- 09	827.00	125.76	25.00	<ul> <li>Bhuj-Deshalpur         <ul> <li>(30 km) section</li> <li>has been</li> <li>completed.</li> </ul> </li> <li>Execution of balance portion</li> <li>has been</li> <li>planned through</li> <li>Special Purpose</li> <li>Vehicle (SPV).</li> </ul>
7	Dhace leteleer	2012-	644.38	202 22	250.00	. ,
•	Dhasa-Jetalsar (104.44 km)	13	644.36	203.33	250.00	Work taken up.
8	Ahmedabad (Sabarmati)- Mehsana (70.00 km)	2015- 16	477.56	159.81	200.10	<ul> <li>Sabarmati-Kalol</li> <li>(24 Km) has been commissioned.</li> <li>Work taken up in balance section.</li> </ul>
9	Dabhoi- Chandod with extension upto Kevadiya (49.75 km)	2017- 18	663.29	49.25	150.00	<ul> <li>Land acquisition taken up.</li> <li>Work taken up where land available.</li> </ul>
10	Chanasma- Ranuj (12.84 km)	2017- 18	107.72	-	20.10	<ul> <li>Work taken up by G-RIDE though Joint Venture (JV).</li> </ul>
11	Katosan Road- Chanasma (51.72 km)	2017- 18	403.72	-	20.10	Work taken up by G-RIDE though Joint Venture (JV).

S.	Project	Year of	Latest	Expend	Budget	Status of Project
No	110,001	inclusion		_	Estim-	
			ted Cost		ate	
		Budget	lea oosi	March,		
		Dauget		•	2019-20	
12	Himmatnagar-	2017-	410.09	2019	0.10	Project has been
'-	Khedbrahma	18	410.09	-	0.10	included in the
	(54.83 km)	10				
	(54.65 KIII)					Budget subject to
42	Jambusar-	2017-	855.30		0.10	requisite approval.
13		18	033.30	-	0.10	Project had been included in the
	Vishvamitri	10				
	(51.00 km)					Budget. However,
						decided to be
						retain for metre
						gauge operation
						till final decision
						of forest
						clearance of
						gauge conversion
						of Veraval-Talala-
						Visavadar due to
						alignment
						passing through
						Gir forest is
<u></u>						taken.
14	Junagarh-	2017-	455.29	-	0.10	Project has been
	Visavadar	18				included in the
	(42.28 km)					Budget subject to
						requisite approval.
15		2017-	261.02	-	0.10	Project has been
	Katosan (37.23	18				included in the
	km)					Budget subject to
						requisite
						approval.
16		2017-	809.24	-	0.10	Project has been
	Visavadar	18				included in the
	(91.27 km)					Budget subject to
						requisite approval.
						6/-

						(tin crore)
S.	Project	Year of	Latest	Expend	Budget	Status of Project
No		inclusion	Anticipa	-iture	Estim-	
		in	ted Cost	upto	ate	
		Budget		March,	Outlay	
				2019	2019-20	
17	<b>Nadiad-Petlad</b>	2017-	402.65	-	0.10	Project has been
	(37.26 km)	18				included in the
						<b>Budget</b> subject to
						requisite approval.
18	Petlad-Bhadran	2017-	236.95	-	0.10	Project has been
	(22.50 km)	18				included in the
						<b>Budget</b> subject to
						requisite approval.
19	Prachi Road-	2017-	208.84	-	0.10	Project has been
	<b>Kodinar</b> (25.58	18				included in the
	km)					<b>Budget</b> subject to
						requisite approval.
20	Samalaya-	2017-	401.48	-	0.10	Project has been
	Timba Road	18				included in the
	(53.53 km)					<b>Budget subject to</b>
						requisite approval.
21	Samni-	2017-	251.00	-	0.10	Project has been
	Jambusar	18				included in the
	(24.08 km)					<b>Budget subject to</b>
						requisite approval.
22	Talala-Delwada	2017-	525.30	-	0.10	Project has been
	(70 km)	18				included in the
						<b>Budget</b> subject to
						requisite approval.
23	Veraval-Talala-	2017-	736.98	-	0.10	Project has been
	Visavadar	18				included in the
	(71.95 km)					<b>Budget subject to</b>
						requisite approval.
24	Vijapur-	2017-	271.34	-	0.10	Project has been
	Ambilyasan	18				included in the
	(41.43 km)					<b>Budget</b> subject to
						requisite approval.
25	Adraj-Moti-	2017-	278.51	-	0.10	Project has been
	Vijapur (39.85	18				included in the
	km)					Budget subject to
						requisite approval.

	<b>B</b> • 4	V		<b>-</b>	D 1 1	(\in crore)
S.	Project		Latest	-	_	Status of Project
No			Anticipa		Estim-	
		in	ted Cost	•	ate	
		Budget		March,	_	
				2019	2019-20	
	Doubling					
1	Surat-Kosamba	2000-	133.00	-	0.0001	Project has been
	PH-I of 3 <sup>rd</sup> line	01				frozen in view of
	between					<b>Western Dedicated</b>
	Vadodara and					Freight Corridor
	Virar (35 km)					alignment.
2	Abu Road-	2010-	131.41	111.24	10.00	<b>Entire project has</b>
	Sarotra Road	11				been completed
	(23.55 km)					in 2019-20.
3	Sarotra Road-	2010-	154.13	140.69	20.00	Sarotra Road-
	Karjoda ((23.59	11				Jethi (14 km):
	km)					Commissioned.
						<ul> <li>Jethi-Karjoda</li> </ul>
						(10 km): Work
						taken up.
4	Viramgam-	2011-	1037.51	953.31	70.00	•97 Km length
	Samakhiyali	12				commissioned.
	(182.23 km)					•Work taken up in
	-					balance section.
5	Palanpur-	2012-	1548.66	1012.	590.13	Bhildi-Jasali-
	Samakhiyali	13		15		Diyodar (28 km)
	(247.73 km)					section has been
	•					commissioned.
						Work taken up in
						balance section.
6	Vatva-	2013-	41	40.54	0.10	Work taken up.
	Ahmedabad 3 <sup>rd</sup>	14				<b>-</b>
	line with					
	automatic					
	signaling (7.5					
	km)					
	Kill)	1		<u> </u>	1	

		1		1		(till clole)
S.	Project		Latest	_		Status of Project
No			Anticipa		Estim-	
			ted Cost	•	ate	
		Budget		March,	_	
				2019	2019-20	
7	Surendranagar- Rajkot (116.17 km)	2015-	1002.39	316.42		<ul> <li>Total 14.86 km section has been commissioned.</li> <li>Surendranagar-Chamraj (7 km) section:</li> <li>Commissioned upto March, 2019.</li> <li>Chamraj-Digsar (7.86 km): commissioned in February, 2020.</li> <li>Work taken up in balance section.</li> </ul>
8	Vatva- Ahmedabad- Sabarmati 4 <sup>th</sup> line (15 km)	2015- 16	231.43	81.24	0.00	Work taken up.
9	Anand-Godhra (79 km)	2017- 18	692.26	0.00	20.00	Work taken up.
10	Mehsana- Palanpur (65.10 km)	2018- 19	529.30	0.00	5.00	Project has been included in the Budget subject to requisite approval.
11	Rajkot-Kanalus (111.20 km)	2018- 19	1011.72	0.00	0.0001	Project has been included in the Budget subject to requisite approval.
12	By-pass Bhildi (1.35 km)	2019- 20	11.27	0.00	1.00	Work taken up.

#### Projects-wise details of Railway Electrification projects are as under:

		1	T	T	1	(रin crore)
S.	Project	Year of	Latest	Expend	Budget	Status of Project
No		inclusion	Anticipa	-iture	Estim-	
		in	ted Cost	upto	ate	
		Budget		March,	Outlay	
				2019	2019-20	
1	Mehsana-	2015-	318.94	178.69	101.97	• Mahesana-
	Viramgam-	16		37		Viramgram (67
	Samakhiyali					RKM) section has
						been
						commissioned.
						• Work taken up
						in remaining
						section.
2	Samakhiyali-	2016-	111.88	39.64	72.24	Work taken up.
	Gandhidham-	17				
	Kandla Port-					
	Mundra Port					
3	Rajkot-Sikka-	2017-	332.15	75.69	120.64	• Rajkot-Hapa (72
	Okha	18				RKM) section
						has been
						commissioned.
						<ul> <li>Work taken up in</li> </ul>
						remaining
						section.
	Wankaner-	2017-	108.11	57.45	49.13	Dhrangandhara-
4	Dahinsara-	18				Surendarnagar
	Maliya Miyana					(31 RKM) section
	&					has been
	Surendranagar-					commissioned.
	Dhrangandhra					<ul> <li>Work taken up in</li> </ul>
						remaining
						section.
5	Suratgarh-	2018-	750.26	50	100	• Tendering work
	PhalodiBhildi	19	4			taken up.
	incl. Phalodi-					
	Jaisalmer (902					
	RKM)					

		<b>1</b>	<b>r</b>	1	_	(₹in crore)
S.	Project	Year of	Latest	Expend	Budget	Status of Project
No		inclusion	Anticipa	-iture	Estim-	
		in	ted Cost	upto	ate	
		Budget		March,	Outlay	
				2019	2019-20	
6	Udaipur City -	2018-	194.29	0	0.01	<ul> <li>Tendering work</li> </ul>
	Himmatnagar	19				taken up.
7	Kanalus-	2018-	96.82	0	0.01	<ul> <li>Tendering work</li> </ul>
	Wansjalia-	19				taken up.
	Porbandar					
8	Rajkot-Jetalsar-	2018-	223.73	0	0.01	<ul> <li>Tendering work</li> </ul>
	Verval-Somnath	19				taken up.
	with Jetalsar-					
	Wansjalia					
9	Vasad- Kathana	2018-	40.1	0	0.01	<ul> <li>Tendering work</li> </ul>
		19				taken up.
10	Anand-	2018-	48.12	0	0.01	<ul> <li>Work taken up.</li> </ul>
	Khambhat	19				
11	Vishvamitri -	2018-	95.71	0	0.01	<ul> <li>Work taken up.</li> </ul>
	Pratap Nagar -	19				
	Chhota udepur					
12	Kanjari	2018-	5.71	0	0.01	<ul> <li>Work taken up.</li> </ul>
	Boriyavi- Vadtal	19				
13	Nadiad-	2018-	99.33	0	0.01	<ul> <li>Tendering work</li> </ul>
	Modasa	19				taken up.
14	Ankleshwar -	2018-	58.82	0	0.01	<ul> <li>Work taken up.</li> </ul>
	Rajpipla	19				
15	Jhund-	2018-	23.27	0	0.01	<ul> <li>Work taken up.</li> </ul>
	Kharagoda	19			_	
16	Adipur- New	2018-	48.36	0	0.01	<ul> <li>Work taken up.</li> </ul>
<u> </u>	Bhuj	19		_		
17	Mahesana-	2018-	96.24	0	0.01	<ul> <li>Work taken up.</li> </ul>
	Patan-Bildi	19		_		
18	Dhola-	2018-	121.51	0	0.01	• Tendering work
	Bhavnagar	19				taken up.
	with Sihor Jn					
	Palitana &					
	Rajula Road					
	Jn- Mahuva					

S. No	Project	inclusion	Latest Anticipa ted Cost	-iture	Budget Estim- ate Outlay 2019-20	_
19	Ahmedabad- Rajkot	2015- 16	324.53	228.64	95.89	<ul> <li>Ahmedabad- Viramgram (61 RKM) section has been commissioned.</li> <li>Work taken up in the remaining section.</li> </ul>

\*\*\*\*