

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

LOK SABHA

**UNSTARRED QUESTION NO. 1968
ANSWERED ON 22nd SEPTEMBER, 2020**

ROAD PROJECTS IN BIHAR

†*1968. Hon'ble MP Shrimati Veena Devi

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of the road projects sanctioned by the Government during the last three years in the State of Bihar;**
- (b) the present status thereof along with the time limit set for completion of the same; and**
- (c) the details of the projects that have not met the respective time limit?**

ANSWER

**THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

[GEN. (DR.) V.K. SINGH (RETD.)]

(a) to (c) The details of projects sanctioned during last 3 years in the State of Bihar and status thereof are enclosed at Annexure.

Annexure

Sl. No.	NH No.	Name of Project	Length (Km)	TPC (in crores)	Schedule completion as per contract	Present status	Delay status
1	327 E	Construction of High level New RCC Bridge (5x11eff) in replacement of existing old narrow and damaged bridge no. 135/1 in km 135 of NH-327E (job-327E-BR-2017-18/919)	Bridge	7.38	09.11.2019	work is in progress	Delayed
2	333	Construction of RCC Minor bridge in km 02, km 14, km 40 and km 43 of NH-333 (Job-333-BR-2017-18/915)	Bridge	23.5	08.02.2022	work is in progress	-
3	333A	Widening/ Strengthening from km 179.00 to 198.93 of NH-333A (Job NO.333A-BR-2017-18/916) (Banka-BR/JHR border)	19.93	52.4	02.11.2019	work is in progress	Delayed
4	101	W & S work in km 0.00 to 14.50 of NH-101.	13	68.48	28.11.2019	work is in progress	Delayed
5	101	W & S work in km 31.00 to 45.00 of NH-101. Job no. 101-BR-2017-18/911	15	82.18	06.08.2020	work is in progress	Delayed
6	327E	Strengthening from 194.01 to 227.11 of NH-327E	33.1	34.69	25.02.2019	work is in progress	Delayed
7	333	Widening/ Strengthening from km 115.00 (Tola Kurwa) to 141.050 (Bishunpur) of NH-333 (Job NO.333-BR-2017-18/917)	26.5	95.77	17.02.2020	work is in progress	Delayed
8	327E	Strengthening and widening to 2 lane with paved shoulder from km 112.00 to 136.440 (Gitawas-Raniganj JVC Canal) of NH-327E	24.385	100.44	09.05.2020	work is in progress	Delayed
9	120	Strengthening & Widening from km 142.050 to 167.465 (Goh-Daudnagar) of NH-120. Job no. 120-BR-2017-18/913	25.415	115.1	12.03.2021	work is in progress	-

10	219	Strengthening & Widening from km 0.00 to 10.80 of NH-219	10.8	67.13	28.11.2020	work is in progress	-
11	120	Strengthening and widening to 2 lane with paved shoulder from km 103.865 to 142.050 (Gaya-Goh) of NH-120	37.885	153.24	11.01.2021	work is in progress	-
12	120	Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120 (job-120-BR-2017-18/922)Nasriganj -Vikramganj	20.2	95.3		Retender and work likely to be awarded in September 2020.	-
13	333A	Minor Bridge at km 44/2 on item Rate	Bridge	2.34		Completed	-
14	327 E	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E	ROB	77.07	15.05.2022	work is in progress	-
15	327A	Construction of ROB in km 24 (LC no. 77A) of NH 327A	ROB	50.59	15.11.2021	work is in progress	-
16	327E	Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode (Job no. NH-327E-BR-2018-19/4)	Bridge	12.89	17.05.2021	work is in progress	-
17	327E	Construction of Major bridge over Bhangia River at km 86.936 of NH-327E & its approaches on EPC mode	Bridge	15.69	21.05.2021	work is in progress	-
18	110	Construction of RCC Bridge at km 61/247, 61/650 & km 64 of NH-110 on EPC mode in the State of Bihar.	Bridge	15.22	05.12.2021	work is in progress	-
19	19	Strengthening and Raising of NH-19 (Chapra-Manjhi section) from km 129 to 135 & from km 139 to 143 .	9.218	16.34	06.11.2020	work is in progress	-
20	219	Widening to 2 lane with paved shoulder and strengthening from km 19.860 to 38.060 (Length- 18.200) of NH-219 on EPC Mode.	18.2	95.87	07.05.2021	work is in progress	-

21	101	Widening to 2 lane with paved shoulder and strengthening from km 45.00 to 65.00 (design length- 18.990) of NH-101 (New NH-331) on EPC Mode	19	88.42	14.07.2021	work is in progress	-
22	28B	Strengthening and including improvement of geometrics work from km 97 to km 104.20 of NH-28B (New NH-727 on EPC mode.	7.2	9.72	16.10.2020	work is in progress	-
23	28B	Strengthening and including improvement of geometrics work from km 104.20 to km 110 of NH-28B (New NH-727) on EPC mode.	5.8	16.59	16.01.2021	work is in progress	-
24	19	Construction of a new 4 lane (Parallel to existing MG Setu) with its approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna on EPC basis	14.5	2926.42		Work awarded and LOA issued on 04.09.2020	-
25	106	construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	30	1478.4		Technical bid is under evaluation	-
26	333	Construction of RCC Bridge at km 112 of NH-333 on EPC mode	Bridge	24.47		Yet to be awarded. Stage-I forest clearance is awaited.	-
27	333	Strengthening of Road from km 91.00 to 115.00 of NH-333 on EPC mode	24	32.72	17.01.2021	work is in progress	-
28	103	Strengthening work from Km 0.00 (Paswan chowk) to 58.450 (Mushrigharari) of NH-103 (New no-322) on EPC Mode	55.5	75.52	10.11.2021	work is in progress	-
29	333	Strengthening work in Km 75.25 to 91.00 of NH-333 on EPC Mode	15.75	27.16	04.12.2020	work is in progress	-
30	227A	Strengthening work from km 0.00 to km 36.50 (Mehrauna UP Border to Siwan) of NH-227A on EPC	36.5	42.51	10.05.2021	work is in progress	-

31	333A	Strengthening work in Km 0.00 to 34.00 of NH-333A on EPC Mode	34	35.27	01.06.2021	work is in progress	-
32	333A	Strengthening work in Km 35.00 to 64(P) of NH-333A on EPC mode	29.25	30.48	01.06.2021	work is in progress	-
33	333A	Strengthening work in km 123.00 to 142.00 of NH-333A on EPC Mode	19	19.86	14.03.2021	work is in progress	-
34	33	Strengthening work in Km 53.00 to 89.00 of NH-33(old NH-110) on EPC mode	36	34.88	20.08.2021	work is in progress	-
35	333	Strengthening work in Km 38.84 to 59.00 Of NH-333 on EPC mode.	20.16	26.79	-	Work awarded, LoA issued on 20.07.2020	-
36	227A	Strengthening work of NH 227A (Part) from Chakia (NH-28) to Lalachhapra chowk via Kesariya from km 118.040 to km 142.756 on EPC mode	24.716	25.11	-	Work awarded, LoA issued on 19.09.2020	-
37	231	Maheshkunt -Saharsa-Purnea Pkg II	87.96	736.01	11.12.2020	work is in progress	-
38	922	Bhojpur Buxar section of NH-84 from km.27.37 to km. 75.00	47.9	681.67	16.10.2020	work is in progress	-
39	231	Maheshkunt-Saharsa-Purnea (Pkg I) km 0.00 to km. 90.00 of NH-107	90	644.5	19.12.2021	work is in progress	-
40	527C	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	63.66	537.17	04.11.2021	work is in progress	-
41	31	2nd Flyover (LCW) Parallel to Existing Flyover in Kishanganj Town	3.18	129.2	28.06.2020	work is in progress	Delayed
42	28A and 527D	Balance Work of Piprakothi-Motihari-Raxaul on NH-28A	68.6	333.61	27.02.2020	work is in progress	Delayed
43	31	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	44.6	878.94	31.12.2020	work is in progress	-
44	31	Aunta - Simaria including Ganga Bridge	8.15	1161	26.02.2022	work is in progress	-
45	922	Koilwar Bhojpur from km. 137.375 of NH- 30 to km. 27.37 of NH-84	43.85	825.17	02.01.2020	work is in progress	Delayed

46	333B	Construction of Approach Road to Rail-cum- Road Bridge across river Ganga at Munger Ghat (NH-333 B)	14.52	239.16	28.05.2021	work is in progress	-
47	527 A	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	13.3	55.09	11.02.2023	work is in progress	-
