

**GOVERNMENT OF INDIA
MINISTRY OF HEALTH AND FAMILY WELFARE
DEPARTMENT OF HEALTH AND FAMILY WELFARE**

**LOK SABHA
STARRED QUESTION NO. 164
TO BE ANSWERED ON THE 12TH FEBRUARY, 2021
SETTING UP OF AIIMS LIKE INSTITUTIONS**

***164. ADV. ADOOR PRAKASH:
ADV. A.M. ARIFF:**

Will the Minister of HEALTH AND FAMILY WELFARE be pleased to state:

- (a) the details of the AIIMS like institutions sanctioned since 2014, status of their completion, funds allocated and utilised for each project, State/UT-wise;
- (b) whether there has been delay in completion of any of these AIIMS like institutions, if so, the details thereof and the reasons therefor, project-wise and State/ UT-wise;
- (c) the details of the proposals received from States including Kerala and Maharashtra for establishing AIIMS like institutions and the action taken by the Government on each such proposal, State/UT-wise; and
- (d) the time by which each of the sanctioned AIIMS like institution will be functional/ operational, State/UTwise and project-wise?

**ANSWER
THE MINISTER OF HEALTH AND FAMILY WELFARE
(DR. HARSH VARDHAN)**

- (a) to (d) A Statement is laid on the Table of the House.

**STATEMENT REFERRED TO IN REPLY TO LOK SABHA
STARRED QUESTION NO.164* FOR 12TH FEBRUARY, 2021**

(a) to (d) 15 new AIIMS have been sanctioned since 2014 under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY). The details of 15 new AIIMS including total approved cost, funds released, status of their completion and reasons for delay are at Annexure.

Apart from 22 new AIIMS which have been sanctioned under PMSSY since its inception, proposals for setting up AIIMS like institutions have been received from Arunachal Pradesh, Goa, Karnataka, Kerala, Tripura, Sikkim and Mizoram. AIIMS are being set up in various parts of the country in a phased manner as per budget announcements keeping in view gaps in tertiary healthcare infrastructures in different regions of the country.

Annexure

DETAILS OF NEW AIIMS (15) UNDER PMSSY

S. No.	Location of AIIMS under PMSSY	Approved Cost (Rs Cr)	Fund released (Rs Cr)	Expected date for completion	Physical Progress	Reasons for delay
1	Mangalagiri in Andhra Pradesh	1618	782.29	June, 2021	<ul style="list-style-type: none"> • Progress of work: ✓ Phase I - OPD Block & Residential Complex: 95% ✓ Phase II – Hospital and Academic Campus: 60% 	<ul style="list-style-type: none"> i. Non-availability of Sand ii. Delay in arrangement of water supply, storm water disposal drain, main approach road to campus, shifting of existing NDRF campus, by State Govt. iii. There has been setback due to Covid-19 pandemic.
2	Nagpur in Maharashtra	1577	932.21	June, 2021	<ul style="list-style-type: none"> • Progress of work: ✓ Phase I - OPD Block & Residential Complex: 98% ✓ Phase II – Hospital and Academic Campus: 80% 	<ul style="list-style-type: none"> i. Delay in shifting of HT Tower, waterline, electrical cable, relocation of drain passing through the AIIMS Site by the State Govt. ii. There has been setback due to Covid-19 pandemic.
3	Kalyani in West Bengal	1754	882.91	June, 2021	<ul style="list-style-type: none"> • Progress of work: ✓ Phase I - OPD Block & Residential Complex: 85% ✓ Phase II – Hospital and Academic Campus: 72% 	<ul style="list-style-type: none"> i. Delay in providing of early connection of electricity and water supply and Work of storm water disposal by State Govt. ii. Shortage of good earth inside the AIIMS Kalyani campus. iii. There has been setback due to Covid-19 pandemic.
4	Gorakhpur in Uttar Pradesh	1011	702.54	June, 2021	<ul style="list-style-type: none"> • Construction in EPC Mode in progress (76.29%) 	<ul style="list-style-type: none"> i. Initial delays in handing over of encumbrance free land from the State Govt. ii. There has been setback due to Covid-19 pandemic.
5	Bathinda in Punjab	925	597.95	June, 2021	<ul style="list-style-type: none"> • Construction in EPC Mode in progress (75.56%) 	<ul style="list-style-type: none"> There has been setback due to Covid-19 pandemic..
6	Guwahati in Assam	1123	341.73	June, 2022	<ul style="list-style-type: none"> • Construction in EPC Mode in progress (36.42%) 	<ul style="list-style-type: none"> i. Delay in earth filling of the site by the State Govt. ii. There has been setback due to Covid-19 pandemic.
7	Bilaspur in Himachal Pradesh	1471.04	750.45	Dec, 2021	<ul style="list-style-type: none"> • Construction in EPC Mode in progress. (48%) 	<ul style="list-style-type: none"> i. Order restricting cutting of trees in FCA areas has hampered the progress of project in past. ii. There has been setback due to Covid-19 pandemic.
8	Madurai in Tamil Nadu	1264	12.35	Sep, 2022 (Depends on JICA collaboration)	<ul style="list-style-type: none"> • Funding from JICA being sought. 	<ul style="list-style-type: none"> Delay in approval of JICA funding.

9	Darbhanga in Bihar	1264	0	Sep, 2024	<ul style="list-style-type: none"> • Pre-investment activities in progress. 	-
10	Samba in Jammu	1661	248.33	Jan, 2023	<ul style="list-style-type: none"> • Construction Work in progress- 7% 	-
11	Awantipura in Kashmir	1828	84.51	Jan, 2025	<ul style="list-style-type: none"> • Pre-investment activities in progress. • Master plan finalized. • Construction agency for the main work appointed by CPWD. 	-
12	Deoghar in Jharkhand	1103	242.94	March, 2022	<ul style="list-style-type: none"> • Construction Work in progress- 24%. 	There has been setback due to Covid-19 pandemic.
13	Rajkot in Gujarat	1195	7.20	Oct, 2022	<ul style="list-style-type: none"> • Pre-investment activities in progress. • Executing Agency for the main work appointed. • Design Consultant appointed. • Construction agency for the main work appointed. 	-
14	Bibinagar in Telangana	1028	22.78	Sep, 2022	<ul style="list-style-type: none"> • Pre-investment work in progress. • Executing Agency for the main work appointed. • Design Consultant appointed. 	-
15	Manethi in Haryana	1299	0	Feb, 2023	<ul style="list-style-type: none"> • Encumbrance free land yet to be handed over by State Govt. 	Delay in handing over of encumbrance free land.