GOVERNMENT OF INDIA MINISTRY OF HEALTH AND FAMILY WELFARE DEPARTMENT OF HEALTH AND FAMILY WELFARE

LOK SABHA UNSTARRED QUESTION NO. 1926 TO BE ANSWERED ON 12TH FEBRUARY, 2021

PENDING AIIMS PROJECTS

1926.SHRI DUSHYANT SINGH:

Will the Minister of **HEALTH AND FAMILY WELFARE** be pleased to state:

- (a) the number of All India Institute of Medical Sciences (AIIMS) under construction in the country, State-wise;
- (b) the launch date of each project along with the status of loan raised and amount of money disbursed for each of the undergoing projects;
- (c) the amount of loan that is being raised from foreign entities to fund building of these projects along with details of interest rate and amount of money disbursed by foreign entities funding the project;
- (d) the time period within which these projects are proposed to be completed along with current status of each project;
- (e) total quantity of the land that is to be acquired for each project and the current area of land that has been acquired by the Government; and
- (f) whether Government is looking forward to build more such institutes and if so, details of location of such institutes?

ANSWER

THE MINISTER OF STATE IN THE MINISTRY OF HEALTH AND FAMILY WELFARE (SHRI ASHWINI KUMAR CHOUBEY)

- (a) to (d): Setting up of 22 new AIIMS has been approved under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY), 6 of which are functional. List of remaining 16 is at Annexure. AIIMS projects are primarily funded through budgetary allocations under PMSSY. However for some AIIMS projects, funding through loan from Higher Education Financing Agency (HEFA) was also provided. Japan International Cooperation Agency (JICA) is supporting setting up of AIIMS at Madurai. Details of total approved cost, funds released, loan availed from HEFA, progress and expected date of completion in respect of each of the 16 AIIMS is at Annexure.
- (e): On an average, the requirement of land for setting up of AIIMS is about 200 acres. Acquisition of land for this purpose and its transfer to Government of India is primarily the responsibility of the State Governments.
- (f): AIIMS are set up in various parts of the country in a phased manner as per budget announcements keeping in view gaps in tertiary healthcare infrastructures in different regions of the country and availability of funds.

DETAILS OF NEW AIIMS (16) UNDER PMSSY

S. No.	Location of AIIMS under PMSSY	Date of Cabinet Approval	Approved Cost (Rs Cr)	Funds released (including HEFA loan) (Rs Cr)	HEFA loan raised (Rs Cr)	Expected date for completion	Physical Progress
1	AIIMS, Rae Bareli	05.02.2009 [RCE was approved by EFC on 22.06.2017]	823	469.32	283.54	March, 2021	Medical College / Hospital under construction Progress – 96%
2	Mangalagiri in Andhra Pradesh	07.10.2015	1618	782.29	466.32	June, 2021	Progress of work: Phase I - OPD Block Residential Complex: 96% Phase II − Hospital and Academic Campus: 62%
3	Nagpur in Maharashtra	07.10.2015	1577	932.21	523.82	June, 2021	Progress of work: Phase I - OPD Block Residential Complex: 98% Phase II − Hospital and Academic Campus: 80%
4	Kalyani in West Bengal	07.10.2015	1754	882.91	506.28	June, 2021	Progress of work: ✓ Phase I - OPD Block & Residential Complex: 87% ✓ Phase II - Hospital and Academic Campus: 75%
5	Gorakhpur in Uttar Pradesh	20.07.2016	1011	702.54	522.81	June, 2021	• Construction in EPC Mode in progress (77.43%)
6	Bathinda in Punjab	27.07.2016	925	597.95	422.60	June, 2021	• Construction in EPC Mode in progress (77.24%)
7	Guwahati in Assam	24.05.2017	1123	341.73	257.50	June, 2022	• Construction in EPC Mode in progress (37.62%)
8	Bilaspur in Himachal Pradesh	03.01.2018	1471.04	750.45	524.12	Dec, 2021	• Construction in EPC Mode in progress. (51.50%)
9	Madurai in Tamil Nadu	17.12.2018	1264	12.35	0	Sep, 2022 (Depends on JICA collaboration)	Funding from JICA being sought.
10	Darbhanga in Bihar	15.09.2020	1264	0	0	Sep, 2024	Pre-investment activities in progress.
11	Samba in Jammu	10.01.2019	1661	248.33	50	Jan, 2023	Construction Work in progress- 7%
12	Awantipura in Kashmir	10.01.2019	1828	84.51	0	Jan, 2025	 Pre-investment activities in progress. Master plan finalized. Construction agency for the main work appointed by CPWD.

13	Deoghar in Jharkhand	16.05.2018	1103	242.94	170.25	March, 2022	Construction Work in progress- 30%.
14	Rajkot in Gujarat	10.01.2019	1195	7.20	0	Oct, 2022	Pre-investment activities in progress. Executing Agency for the main work appointed. Design Consultant appointed. Construction agency for the main work appointed.
15	Bibinagar in Telangana	17.12.2018	1028	22.78	0	Sep, 2022	Pre-investment work in progress. Executing Agency for the main work appointed. Design Consultant appointed.
16	Manethi in Haryana	28.02.2019	1299	0	0	Feb, 2023	Encumbrance free land yet to be handed over by State Govt.