

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 4898
ANSWERED ON 25TH MARCH, 2021**

ROAD PROJECTS IN NORTH EASTERN STATES

4898. SHRI NABA KUMAR SARANIA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of the centrally sponsored projects being implemented in North Eastern States (NES), State-wise including Assam and Bodoland Territorial Council area;**
- (b) the names of National Highways in Assam along with the expenditure incurred on their maintenance during the last three years;**
- (c) the names of the companies which are engaged to implement the said projects in NES; and**
- (d) the details and the present status of these projects?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a),(c) and (d) The details of the centrally sponsored projects being implemented in North Eastern States (NES), State-Wise including Assam

Assam and Bodoland Territorial Council area are enclosed in Annexure-I

(b) NH No. 2, 6, 8, 15, 17, 27, 29, 37, 115, 117, 117A,127, 127A, 127B, 127C, 127D, 127E, 129, 137, 208A, 215, 217, 306, 315, 315A, 329, 329A, 415, 427, 515, 627, 702, 702C, 715,715A, and 715K pass through the State Assam. Expenditure incurred on maintenance in the State of Assam during the year 2017-18, 2018-19 and 2019-20 was Rs.148.08 Crore, Rs.161.25 Crore and Rs.254.36 Crore respectively.

Annexure-I**ANNEXURE REFERRED TO IN REPLY TO PARTS (a), (c) & (d) OF THE LOK SABHA UNSTARRED QUESTION NO. 4898 FOR ANSWER ON 25th MARCH 2021, ASKED BY SHRI NABA KUMAR SARANIA REGARDING ROAD PROJECTS IN NORTH EASTERN STATES**

Sr. No	Name of Scheme	Name of project	NH(N o.)	Length	Sanctioned Cost/TPC	Cumulative physical progress	Likely date of completion	Name of Contractor
1.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 0.00 to Km 44.35 (Package-1) on EPC Mode in the State of Arunachal Pradesh	13	44.35	403.68	22.55%	20.02.2023	M/s ARSS Infrastructure Projects Limited -M/s Nabam Tullon LLP (JV)
2.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 44.35 to Km 77.95 (Package-2) on EPC Mode in the State of Arunachal Pradesh	13	33.60	342.55	39.20%	14.02.2023	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.
3.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 77.95 to Km	13	39.61	421.48	6.00%	18.11.2023	M/s Bhartia Infra Projects

		117.56 (Package-3) on EPC Mode in the State of Arunachal Pradesh						Ltd.
4.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 117.56 to Km 163.59 (Package-4) on EPC Mode in the State of Arunachal Pradesh	13	46.03	543.05	6.61%	18.11.2023	M/s R.M.N Infrastructures Limited
5.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 163.59 to Km 206.66 (Package-5) on EPC Mode in the State of Arunachal Pradesh	13	43.07	450.65	0.00%	18.11.2023	Joint Stock Company Industrial Association, Vozrozhdeniye, Russia.
6.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 206.66 to Km 247.05 (Package-6) on EPC Mode in the State of Arunachal Pradesh	13	40.39	486.70	9.00%	02.10.2023	M/s R.M.N Infrastructures Limited
7.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 247.05 to Km 284.92 (Package-7) on EPC Mode in the State of Arunachal Pradesh	13	37.87	560.39	16.42%	02.02.2023	M/s Shivalaya Construction Co. Pvt. Ltd.
8.	SARD	Construction of 2-lane road of Potin to Pangin section of NH-	13	29.33	347.78	16.35%	04.09.2023	M/s ABCI – TTC Infra

	P-NE	13 from Km 284.92 to Km 314.25 (Package-8) on EPC Mode in the State of Arunachal Pradesh						India (JV)
9.	SARD P-NE	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 314.25 to Km 351.383 (Package-9) on EPC Mode in the State of Arunachal Pradesh	13	37.13	394.27	5.74%	25.10.2023	M/s SRK Construction & Projects Pvt. Ltd.
10.	NH(O)	Construction of Minor Bridge over Holongi River at Km 11.800 on Holongi - Itanagar section of NH-415 in the state of Arunachal Pradesh on EPC Mode.	52A/415	0.04	6.81	20.00	31.12.2021	M/s B K Construction
11.	NH(O)	Widening of existing road to 2 lane with paved shoulder from Hukanjuri to Khonsa section of NH-315A from design chainage Km 0.00 to 9.00 (Package-A) in the State of Arunachal Pradesh on EPC mode. [Job No. 315A/Ar.P/2019-20/026]	315A	9.00	98.45	8.21	26.10.2022	M/s Bhartia Infra Projects Ltd.
12.	NH(O)	Widening of existing road to 2 lane with paved shoulder from Hukanjuri to Khonsa section of NH-315A from	315A	3.24	41.41	5.00	17.10.2022	M/s Puna Hinda

		design chainage Km 9.00 to 12.24 (Package-B) in the State of Arunachal Pradesh on EPC mode.						
13.	NH(O)	Widening of existing road to 2 lane with paved shoulder from Hukanjuri to Khonsa section of NH-315A from design chainage Km 26.30 to 27.474 (Package-D) in the State of Arunachal Pradesh on EPC mode.	315A	1.17	16.55	1.00	26.10.2021	M/s Mayasheel Construction
14.	NH(O)	Construction of major bridge including approaches over Dikrong river at Km 28.750 of NH-713A on EPC mode in the State of Arunachal Pradesh	713A	0.86	41.86	1.00	20.09.2022	M/s Tama Fabrication Works
15.	NH(O)	2-laning of Lalpul – Manmao - Changlang road (NH-215) on EPC Mode in the State of Arunachal Pradesh	215	68.30	588.09	0.00	21.02.2024	M/s Bhartia Infra Projects Ltd.
16.	NH(O)	2-laning of Longding– Tissa-Khonsa road (NH-215) on EPC Mode in the State of Arunachal Pradesh	215	42.50	358.26	0.00	01.03.2024	M/s SKS Infra Projects Pvt. Ltd.
17.	NH(O)	4-Laning of Itanagar to Bandardewa section of NH-415 from km 40+430 to km 51+735 (Package-B) on EPC	415	11.31	496.47	0.00	Yet to be appointed. Likely date is	M/s Woodhill-Shivam (JV)

		Mode in the state of Arunachal Pradesh					3yrs from appointm ent date	
18.	NH(O)	4-Laning of Itanagar to Banderdewa section of NH-415 from km 51+700 to km 59+199 (Package-C) on EPC Mode in the state of Arunachal Pradesh	415	7.50	437.60	0.00	Yet to be appointe d. Likely date is 3yrs from appointm ent date	M/s ARSS Infrastructu re Projects Ltd.
19.	NH(O)	Repair and Rehabilitation of Barapani Bridge at Km 42.400 on Itanagar - Banderdewa section of NH-415 in the State of Arunachal Pradesh under NH(O)	52A/4 15	0.00	3.42	70.00	30.06.20 21	M/s Tama Fabrication Works
20.	NH(O)	Rehabilitation of Siku Bridge at Km 561.200 on Pasighat – Mebo – Dambuk – Bomjir section of NH-13 (Old NH-52) on EPC Mode in the State of Arunachal Pradesh under NH(O) Annual Plan 2019-20	52/13	0.00	15.05	25.00	31.12.20 21	M/s ATW [INDIA] Pvt Ltd.
21.	NH(O)	Restoration of continuous landslide and sinking zone at Km 37.850 and Km 46.200 of NH-315 in the State of	153/3 15	0.00	3.00	50.00	30.06.20 21	M/s North East Engineering &

		Arunachal Pradesh under NH (O)						Construction Agency
22.	SARD P	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	52B/215	18.27	172.75	98.08%	31.03.2021	T K Engineering & Consortium Pvt. Ltd.(TKECP L)
23.	SARD P	2 laning from Longding to Kanubari of NH-52B from Km0.00 to Km47.213	52B/215	47.21	522.87	99.35%	31.03.2021	M/s Monte Carlo Ltd.
24.	SARD P	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)] - I	NH-313	17.00	252.05	57.52%	10.08.2021	M/s Sushee Infra & Mining Limited
25.	SARD P	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)] - II	NH-313	17.00	252.79	52.91%	09.11.2021	M/s Sushee Infra & Mining Limited
26.	SARD P	2 langing of Hayuliang – Hawai Road on EPC basis	NH-313	17.83	263.31	56.40%	09.11.2021	M/s Sushee Infra &

		from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]- III						Mining Limited
27.	SARD P	2 langing of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town - IV	NH-313	11.30	256.66	11.54%	14.11.2021	M/s Sushee Infra & Mining Limited
28.	SARD P	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	NH-313	74.86	1718.59	47.10%	04.03.2022	M/s DRAIPL - ITL (JV)
29.	SARD P	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 - I	NH-313	16.00	322.15	89.60%	24.05.2021	M/s Madhucon Projects Ltd.
30.	SARD P	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 - III	NH-313	39.00	568.92	64.64%	05.10.2021	M/s PCL-Eagle (JV)
31.	SARD P	Construction of 2-lane of Hunli-Anini road from km 92.50 to Km 106.20 - IV	NH-313	13.70	191.30	72.51%	31.05.2021	M/s Sushee Infra & Mining Limited
32.	SARD P	Construction of 2-lane of Hunli-Anini road from km.	NH-313	13.80	200.44	80.57%	03.05.2021	M/s Sushee Infra &

		106.20 to Km. 120.00 (Package V)						Mining Limited
33.	SARD P	Construction of 2-lane of Hunli-Anini road from km. 120.0 to Km. 130.30 - VI	NH- 313	10.30	145.17	92.69%	14.06.20 21	M/s TTC Infra
34.	SARD P	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road (Pkg-I)	NA	21.00	210.50	96.70%	31.03.20 21	M/s JKM- KCL JV
35.	SARD P	Construction of 2-lane road from km. 33.00 to Km. 65.810 of Akajan-Likabali- Bame road (Pkg-II) CONTRACT TERMINATED	State Road	32.81	263.40	46.61%	terminat ed	T K Engineering & Consortium Pvt. Ltd.(TKECP L)
36.	SARD P	Construction of Balance work of 2 - Laning of existing Akajan-Likabali-Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under SARDP-NE (Pkg-2)				0.00%	work to be started	Ramjo Pordung JV Zeliezhu & Sons (JV)
37.	SARD P	Construction of 2-lane road from Km. 65.810 to Km. 99.00 (Design Length=26.118 km) of Akajan-Likabali-Bame road (Pkg-III)	State Road	26.12	374.73	62.00%	31.12.20 21	M/s SCIW- Shivam (JV)

38.	SARD P	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) (Pkg-I)	NH-713	12.05	175.65	67.37%	20.04.2022	T K Engineering & Consortium Pvt. Ltd.- Brand Eagles (TKECPL - BE)
39.	SARD P	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] (Pkg-II)	NH-713	11.95	176.22	60.95%	20.04.2022	T K Engineering & Consortium Pvt. Ltd.- Brand Eagles (TKECPL - BE)
40.	SARD P	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 50.050 to Km 70.00 [Design Km. 44+989 to Km. 61.547 (Pkg-III)]	NH-713	16.56	228.71	2.72%	03.04.2022	Valecha Engg. Ltd.
41.	SARD P	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 70.00 to Km 88.700 [Design Km 61.547 to Km 78.724] (Pkg-IV)	NH-713	17.18	294.04	11.31%	03.04.2022	Bhimji Velji Sorathia Construction Pvt. Ltd.

42.	SARD P	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km88.700 to Km 104.850 [Design km 78.724 to Km 93.724] (Pkg-V)	NH-713	15.00	229.70	9.32%	03.04.2022	Bhimji Velji Sorathia Construction Pvt. Ltd.
43.	SARD P	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km104.850 to km 122.600 [Design km92.724 to km108.724] ((Pkg-VI)	NH-713	15.00	199.03	10.69%	03.04.2022	Jainco Enterprises Pvt. Ltd.
44.	SARD P	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] (Design length= 14.99km) (Pkg-VII)	NH-713	15.00	184.88	10.53%	03.04.2022	Jainco Enterprises Pvt. Ltd.
45.	SARD P	2-Laning of Joram – Koloriang Road (NH-713) from design Km. 122.353+000 to Km. 138.389 [Existing Km 138.00 to Km 158.00] (Pkg-VIII)	NH-713	16.04	244.10	34.06%	31.12.2021	T K Engineering & Consortium Pvt. Ltd.(TKECP L)
46.	NH(O)-NE	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of	113	23.08	301.06	0.00%	27.04.2022	M.P. Agarwalla

		NH-113 from Ch.68.550 to Ch.91.633 under SARDP-NE NH(O)-NE						
47.	NH(O)-NE	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464km on EPC under SARDP-NE NH(O)-NE	13	18.46	353.90	2.05%	08.05.2022	Valecha Engg. Ltd.
48.	NH(O)	Rehabilitation/ Restoration (One Time Improvement) of Hunli Anini Road from km 0.00 to km 21.500	New NH-313	21.50	23.56	98.90%	30.06.2021	M/s N.M. Enterprises
49.	ISC	C/o road from Samdrung to Bhutan Border(15.00km) in West Kameng District under Inter State Connectivity(ISC) in the State of Arunachal Pradesh. Job.No. ISC/Ar.P/2016-17/013 Dated 21/07/2016	-	15.00	2140.80	55%	08.05.2022	M/s North East Engineering & Construction Agency
50.	ISC	Improvement of Longding-Bimlapur road (L=49.00 km) Ph:- I, Strengthening of existing pavement & resurfacing from 0.00 to 8.50 km. Job No. ISC/Ar. P/2017-18/017	-	49.00	4089.00	66%	27.06.2021	M/s Shri Kaushal Sharma
51.	EI	Improvement of Ego-Daring-	-	13.00	986.10	35%	31.12.20	M/s Puna

		Zirido Road. (13KM).					21	Hinda
52.	EI	Improvement of Yingkiong-Gette-Pugging road under Economic Importance in the state of Arunachal Pradesh. Job.No. E&I/Ar.P/2016-17/012 Dated 14/06/2016	-	20.65	2827.37	45%	31.12.2021	M/s Tama Fabrication Works
53.	EI	C/o 2Nos RCC bridge over river Diggin (length-60mtr) at Ch. 11.660Km and over river Bichom (length-60mtr) at Ch.35.500Km on Salari-Nafra road in the State of Arunchal Pradesh under Economic Importance. Job No. E&I/Ar.P/2017-18/015	-	0.12	1152.63	14%	08.09.2022	M/s Puna Hinda
54.	EI	Improvement of Road from 9th mile of Bomdila-Tawang road to Salari-Nafra road (36 km) in West Kameng District (Ph-I: 0.00 to 20.00 km). Job No. EI/Ar. P/2017-18/018	-	36.00	7515.00	26%	04.04.2022	M/s Puna Hinda
55.	EI	C/o road from Patuk ADC Hq to Paniang via mangin, Chote, Gua, Sarang and Chula(37km) in Kurung Kumey District under Economic Importance(EI) scheme in the State of Arunachal Pradesh.	-	37.00	17.94	38%	01.10.2022	M/s Nabam Tullon LLP

		Job No.EI/Ar.P/2017-18/016						
56.	CRIF	Improvement of Road from Kamengbari to Doimara(length=23.00 km) in the state of Arunachal Pradesh under CRF.	State Roads	23.00	1513.73	95%	30.06.2021	M/s TL Construction
57.	CRIF	C/o Nakhu to Ditchik Road including Bridge over Bichom river(L=11.00 km) (span-50 m) in West Kameng District AP under Bomdila Division under CRF. Job No. CRF/Ar.P/2014-15/62	State Roads	11.00	2500.00	50%	31.03.2022	M/s Ramjo Pordung
58.	CRIF	C/o Basar-Sago PMGSY road to newly created Circle Head Quarter at Sago Piri in West Siang(length=5.95Km) under Basar Division in the State of Arunachal Pradesh under CRF. Job No. CRF/Ar.P/2014-15/64	State Roads	5.95	1000.00	99.50%	31.03.2021	M/s Gangkak Ent.
59.	CRIF	C/o Approach road to Model Degree college, Basar (Length=5.58Km) in the state of Arunachal Pradesh under CRF. Job No. CRF/Ar.P/2014-15/65	State Roads	5.58	1000.00	99.5%	31.03.2021	M/s Dagmo Riba
60.	CRIF	C/o Motorable Bridge over Siyom river at Bene (span-120	State Roads		800.00	70%	31.12.2021	M/s ML Enterprises

		m) unde Aalo Division in the State of Arunachal Pradesh under CRF. Job No. CRF/Ar.P/2014-15/63						
61.	CRIF	C/o Tirbin Township road (0-7 km)(Sh:- F/C, Soling, Metalling, Carpeting, R/wall, Culverts etc) under CRF in the State of Arunachal Pradesh. Job No. CRF/Ar.P/2015-16/71	State Roads	7.00	1000.00	99.5%	31.03.2021	M/s Barapani Ent, Itanagar
62.	CRIF	Road infrastructure development of Rumgong ADC Hq Town(7.00km) under CRF in the State of Arunachal Pradesh. Job No. CRF/Ar.P/2015-16/72	State Roads	7.00	800.00	99.5%	31.03.2021	M/s Asean Agency
63.	CRIF	C/o RCC Bridge over Sille river on Mirem-Mikong-Jonai road under CRF in Arunachal Pradesh. Job No.CRF/Ar.P/2015-16/74	State Roads		1000.00	70%	31.12.2021	M/s Sedi Allied Agency, Pasighat
64.	CRIF	C/o Road from Old Lawang to Jagthung in Tirap District under CRF in the State of Arunachal Pradesh. Job No. CRF/Ar.P/2015-16/76.	State Roads	4.50	830.64	99.5%	31.03.2021	M/s ATWA Enterprises, Natun Kheti, Deomali, Tirap, AP
65.	CRIF	C/o Road from Pine Grove to	State	18.00	2000.00	90%	30.06.20	M/s Atwa

		Dilopolyang (Stage-II) under Ziro Sub-Division in Lower Subansiri District in the State of Arunachal Pradesh. (Job No. CRF/Ar.P/2015-16/78)	Roads				21	Ent.
66.	CRIF	C/o Permanent Bridge over Nyamjang Chu at Namtsering under Lumla Sub-Division of Tawang District of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/90	State Roads		1000.00	50%	31.03.2022	M/s Global Royal construction, Khartooth vill, Tawang, AP
67.	CRIF	C/o Approach road to Bomja waterfall including steel composite bridge in Tawang District in the State of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/80	State Roads	4.00	1000.00	50%	31.03.2022	M/s Brand Eagles, Tawang, AP
68.	CRIF	C/o Steel composite bridge over river Tawangchu on Lhou Nallah to Mukto Road(Span 80m) in Tawang District of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/79	State Roads		1200.00	50%	31.03.2022	M/s Brand Eagles, Tawang, AP
69.	CRIF	C/o Road from Tuluhi to Dizamgania via Kayavalley in West Kameng District in the State of Arunachal Pradesh.	State Roads	22.00	2000.00	52%	31.03.2022	M/s KDS Enterprises

		Job.No.CRF/Ar.P/2016-17/86						
70.	CRIF	C/o 3 Nos of RCC Bridges & improvement of road from Yingkiong to BRTF road near VKV Ramsing in Upper Siang District in Arunachal Pradesh. Job.No. CRF/Ar.P/2016-17/82	State Roads		1325.00	70%	31.03.2022	M/s OA Constructions
71.	CRIF	C/o Steel composite bridge over river Sissar at 14.00km in Dambuk-Paglam Road in Lower Dibang Valley District in Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/92	State Roads		600.00	20%	31.03.2022	M/s Asean Agency
72.	CRIF	C/o Various roads and bridges under Lekang Circle, Namsai in the State of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/85	State Roads	39.85	2500.00	65%	31.03.2022	JTM Enterprises and Gaurav KDL enterprises
73.	CRIF	C/o Road from Nongsaya to Mekang Miri in Namsai District of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/88	State Roads	7.50	1500.00	85%	31.12.2021	JTM enterprises and M/s OM Traders
74.	CRIF	C/o Namsang-Khela Road(Ch. 27.00-48.00=21.00km) in Tirap District of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/91	State Roads	21.00	2780.00	70%	31.03.2022	M/s ATWA Enterprises, Natun Kheti vill, Deomali, Tirap, AP
75.	CRIF	C/o 3 Nos RCC bridges in	State		500.00	90%	30.06.20	M/s Lowang

		between the road of CO HQ Dadam to Muktawa village in Tirap District of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/93	Roads				21	Construction, Khonsa, Tirap, AP
76.	CRIF	C/o RCC double lane bridge (span-45 m) and road from BRTF road to Layang via SDO Headquarter Sangram (6.00 km) in Kurung Kumey District of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/96	State Roads	6.00	1228.00	70%	31.12.2021	M/s Tamchi Kusak
77.	CRIF	C/o Permanent(composite steel) bridge across river Yargapchu to connect Singbir village (span-160 m) in West Siang District of Arunachal Pradesh. Job.No.CRF/Ar.P/2016-17/95	State Roads		2560.00	16%	31.03.2022	M/s TNT Enterprises, Old Market Tawang
78.	CRIF	C/o Permanent steel suspension bridge over river Kamala (Kumey) in between Jha to Ruhi span-96.00m in the State of Arunachal Pradesh.	State Roads		1611.73	15%	31.03.2022	M/s Tama Fabrication Works, A-sector, Naharlagun
79.	CRIF	C/o Road from Lilong to Khimiyang in Changlang district (L= 21.00 km).	State Roads	21.60	2928.00	77%	31.03.2022	M/s Mena Traders
80.	CRIF	Improvement of various roads	State	4.70	1000.00	99.5%	31.03.20	M/s Monyul

		in Lumla Township Administrative HQ in Tawang District (L = 4.70 km). Job No. CRF/Ar. P/2017-18/102	Roads				21	Enterprises, near Little Star School, Tawang, AP
81.	CRIF	Upgradation of Lhou-Mukto road to Double Lane specifications (L = 12.50 km). Job No. CRF/Ar.P/2017-18/116	State Roads	12.50	5000.00	32%	31.03.2022	M/s RD Construction
82.	CRIF	C/o 3 Nos RCC Bridge over river Dinik Kho at Rupa & Doblo Kho at Jigaon in West Kameng District. Job No. CRF/Ar.P/2017-18/117	State Roads		1290.00	10%	31.03.2022	M/s Tama Fabrication Works
83.	CRIF	C/o Motorable steel with RCC decking bridge at Tenga (span-60.0m) in West Kameng District of Arunachal Pradesh under CRF Scheme. Job No. CRF/Ar.P/2017-18/106	State Roads		1000.00	7%	31.03.2022	M/s Raima Steel Fabrication
84.	CRIF	C/o Road with Bridge from Chayangtajo Yangfo road (from Sangri-Sangda under Chayangtajo Cicle to Wachaholling (Veo) Sanglowa Bagang, Tawara Yangfo & Dadra under Sawa Cicle on Indo-China Border (L = 35.00 km) (Ph-I-0.00 to 4.00 km)Job	State Roads	4.00	3800.00		31.03.2023	

		No. CRF/Ar.P/2017-18/110						
85.	CRIF	C/o Steel Arch bridge (span-90.0m) over river Kameng on Pakke-Bameng road in East Kameng District of Arunachal Pradesh under CRF Scheme. Job No. CRF/Ar.P/2017-18/111	State Roads		1525.75	10%	31.03.2023	Ramjo Podun Enterprises
86.	CRIF	C/o Inter District road connectivity from Sekong (East Kamneg Dist.) to Janachin(West Kameng Dist.) in Arunachal Pradesh under CRF Scheme in the State of Arunachal Pradesh. Job No. CRF/Ar.P/2017-18/118	State Roads	12.65	4967.00	25%	31.03.2023	M/s NT agency
87.	CRIF	C/o Road from Yoglu to Yapap Geko (Ph-II, L = 17.00 km) Pistana Cicle in Lower Subansiri District. Job No. CRF/Ar.P/2017-18/108	State Roads	17.00	3000.00	50%	31.03.2023	M/s Tama Fabrication Works, A-sector, Naharlagun
88.	CRIF	C/o Bridge over river Panyor to connect the village of left bank & right bank of Panyor river. Job No. CRF/Ar.P/2017-18/109	State Roads		1700.00		31.03.2023	M/s Kausal Sharma
89.	CRIF	C/o 2 Lane road from BRTF road to Layang (L = 10.00 km) under Sangram Sub-Division in Kurung Kumey District.	State Roads	10.00	2500.00	55%	31.03.2022	M/s Kenge Construction

		Job No. CRF/Ar.P/2017-18/119						
90.	CRIF	C/o Road from Kamala Bridge point to ADC Hq. Tali (Ph-I, Length- 10 km). Job No. CRF/Ar.P/2017-18/115	State Roads	10.00	1042.00	15%	31.03.2022	M/s Balaji Enterprises
91.	CRIF	C/o Road from Joru to Pachang in Kra-Dadi District (Ph-II, L = 7.00 km) Job No. CRF/Ar. P/2017-18/100	State Roads	7.00	992.00	75%	31.12.2021	M/s HB Enterprises
92.	CRIF	C/o Road from Lerik, Rebi, Sogum, Jargori & Jitu to Giba EAC Hq. (L = 12.00 km). Job No. CRF/Ar.P/2017-18/121	State Roads	12.00	2140.73	33%	31.03.2022	M/s Peto Dumpum Enterprise
93.	CRIF	C/o Road from Bui PWD Road to Boggi Rijo via Leya Rijo & Takte village (L = 8.00 km). Job No. CRF/Ar. P/2017-18/101	State Roads	8.00	2683.00	35%	31.03.2022	M/s PG Construction & Consultancy
94.	CRIF	C/o Ragidoke-Yomcha Road (L= 44.00 km, Ph-I: 0.00 to 23.00 km).Job No. CRF/Ar.P/2017-18/120	State Roads	23.00	3500.00	16%	31.03.2022	M/s Nigla Infrastructure & Power Projects Pvt Ltd.
95.	CRIF	C/o Steel Bridge over river Siyom connecting Kambu village in West Siang District. Job No. CRF/Ar.P/2017-18/107	State Roads		3200.00	15%	31.03.2023	M/s RTT Enterprises
96.	CRIF	C/o Cement Concrete road	State	5.20	1500.00	99.5%	31.03.20	M/s DB

		within Aalo Township (L = 16.70 km, Ph-I- 5.20 km). Job No.CRF/Ar. P/2017-18/105	Roads				21	Enterprises, Aalo, West Siang, AP
97.	CRIF	C/o Road from Rumgong to Yogong village (L = 18.00 km). Job No. CRF/Ar.P/2017-18/113	State Roads	18.00	2500.00	50%	31.03.20 22	M/s Ramjo Pordung
98.	CRIF	C/o Kaying Township road network (L= 5.50 km). Job No. CRF/Ar.P/2017-18/114	State Roads	5.50	1500.00		31.03.20 22	
99.	CRIF	C/o Road from Takilaiung to Rani, Pasighat in East Siang District (L = 5.50 km). Job No. CRF/Ar. P/2017- 18/103	State Roads	5.50	1800.00	50%	31.12.20 21	Agam Constructio n
100	CRIF	Improvement of Kanubari- Rimpong road (L = 19.00 km, Ph-I 0.00 to 2.80 km). Job No. CRF/Ar.P/2017-18/112	State Roads	2.80	1549.00	60%	31.03.20 22	M/s PSK Enterprises
101								
102	NHDP PH - II	Balance work of 4 laning from WB Border (Srirampur) to Kochugaon section (AS-12), NH-31C	31 C	30.00	129.00	62.04	31.12.21	M/s Simplex Infrastructu re Projects Ltd
103	NH(O)	Construction of proposed North Lakhimpur Bypass from existing km. 338.924 to 349.213	52/15	12.51	127.24	84.85	31.12.20 21	DRA- TKEE(JV) C/o Dineshchan

								dra R. Agarwal Infracon Pvt. Ltd.
104	NH(O)	Strengthening of existing road, masonry drain from Km. 618.600 to Km. 633.600 (Length=15 Km) of NH-37 under A.P. 2016-17 under Dibrugarh NH Division.	37	15.00	28.20	75.00	06.09.20 21	Ganapati Builders,Raj asthan
105	NH(O)	Strengthening with paved shoulder from km 30/0 to km 46/0, km 54/0 to km 61/0, km 69/0 to km 80/0 and km 80/0 to km 96/0 of NH-39 for the year 2015-16 including toll plaza under Golagahat NH Division under EPC Mode in the State of Assam.	39	49.54	159.85	68.21	08.09.20 21	JKM-KCL JV Ivory Enclave, Guwahati
106	NH(O)	Strengthening from Km. 64/000 to Km. 69/000, 90/760 to 119/000 and Km. 126/000 to Km. 160/000 (Length=67.804 Km) of NH-36 for the year 2017-18 under Bakulia NH Division, Diphu in the state of Assam.	36	67.80	73.78	74.53	30.06.20 21	Anupam Nirman Pvt.Ltd.
107	NH(O)	Widening of Bridges No.3/1, 6/1, 8/1, 12/1, 17/1, 19/1, &	52/15		9.79	98	30.06.20 21	M/S Prakalpa

		29/1 on NH-52 under Annual Plan under Rangia NH Division in the State of Assam.						
108	NH(O)	Strengthening of existing two lane from km 445/00 to 455/00 and km 475/00 to 500/00(T=35.00 km) of NH-52(New NH-15 under annual Plan for the year 2018-19 under Nagaon in the state of Assam on EPC mode	15/52	35.00	63.10	97.00	17.06.2021	Sanwarmal Khetawat
109	NH(O)	Strengthening and reconstruction including raising of isolated structures of the existing road at Asimganj and Patherkandi town area from km 252.528 to km 259.525 of NH-44(Length=7.00 km) on EPC mode under NH (O) during 2019-20 in the state of Assam	44	7.00	19.98	0.00	07.06.2021	M/s RPP Infra Products Ltd,Anna Sarai Chennai
110	NH(O)	Stage Strengthening of NH-61 from Km 239.959 to Km 257.469 on EPC Mode for the year 2019-20 under jorhat Nh Division in the state of Assam,	61	17.51	12.26	90.00	25.05.2021	M/s M.P. Agarwalla
111	NH(O)	Construction of new Bridge	37/01		34.62	37.00	21.06.20	UCN

		over River Krishnai (Br.No.34/1) on NH-37 (New NH-17) in the State of Assam under EPC Mode	7				22	Constructio n
112	NH(O)	Stage Strengthening under Annual Plan for the year 2019-2020 from Km 316/00 to Km 330/00 and from Km 345/00 to Km 350/00(T=19.00 Km) of Nh-15 under Nagaon NH Division in the state of Assam on EPC Mode	15	19.00	13.29	98.00	30.06.20 21	M/s S.M Khetawat
113	NH(O)	Stage Strengthening from Km 100/000 to Km 134/000 on NH-37(old)/17 new for the year 2019-20 in the state of Assam under EPC Mode	37/17	34.00	22.46	54.07	05.08.20 21	GL agarwalla , Guwahati
114	NH(O)	Stage Strengthening to NH-39(old) from km 0/00 to km 30/00(L=30.00km) Golaghat NH Division in the state of Assam on EPC Mode,	39	30.00	19.11	60.56	14.08.20 21	GL agarwalla
115	NH(O)	Stage Strengthening work from Km 928/00 to Km 938/00(L=10.00 km) of NH-17 New(old NH-31) Assam on EPC Mode	31	10.00	6.98	77.00	02.06.20 21	GL agarwalla , Guwahati
116	NH(O)	Construction of new Bridge over River Dhansiri	52/15		40.47	0	15.09.20 22	Prabhu Agarwalla ,

		(Br.No.82/1) on NH-15 (Old NH-52) under Annual Plan for the year 2019-20 in the state of Assam under EPC Mode						Guwahati
117	NH(O)	Construction of Guide Bund and Bridge protection works of Bridge No.338/1 over river Ranganadi and Re-construction of superstructure of Bridge over river Haijan (Br. No.342/1) on NH-15 under Nagaon NH Division in the state of Assam.	52/15		19.19	6.6	21.09.2022	M/s S.M Khetawat , Nagaon
118	NH(O)	Stage Strengthening work on NH-151 from Km 0/00 to Km 14/064(L=14.064 km) New(old NH-31) Assam on EPC Mode,	151	14.06	14.85	12.00	12.08.2021	SLT Infracon Pvt Limited
119	NH(O)	Rehabilitation including river training works of Bridge No.427/1 on NH-52 (New NH no.15) over River Gai under Annual Plan for the year 2019-20 under PWD Nagaon NH Division in the state of Assam.	52/15		25.25	2	01.12.2021	SGCCL Guwahati
120	NH(O)	Strengthening with paved shoulder from km 0.00 to km 12.00(L=12.00km) of NH-427	427	12.00	43.96	0	06.01.2022	Anupam Nirman Pvt.Ltd.

		under Rangia NH Division ,Rangia ,in the state of Assam.						
121	NH(O)	Stage Strengthening from km 411.000 to 419.900 and from Km 420.000 to Km 437.000 of Nh-52(New Nh-15) under Annual Plan for the Year 2019-20 on EPC mode in the satate of Assam	52/15	25.90	18.81	0.000	30.01.2022	M/s Ganapati Builders ,Rajasthan
122	NH(O)	Construction of new Bridge over River Kumatia (Bridge No.397/1) including subway bridge and approaches on NH-52 (New NH No.15)	52/15		43.55	0.000	18.01.2023	Matlebuddin Ahmed , Guwahati
123	NH(O)	Strengthening to NH-217 (New)/ NH-51 (Old) from Km 0/000 to km 21/853 under Guwahati NH Division for the year 2020-21 in the state of assam	217/51	21.85	17.60	--	Under tendering process	--
124	NH(O)	Construction of 2-lane major bridge including approachesover Brahmaputra between Majuli on North Bank and jorhat on South Bank from Km 11/690 to Km 19/715-Length of bridge 6812.5 metre (Package II) on	715k		925.47		LoA issued	U.P state Bridge Corporation Limited

		NH-715 K in the state of Assam on EPC Mode						
125	Deposit	Construction of Toll Plaza for South Bank Bogibeel approach under	52B	0.35	9.59	84.49	30.06.2021	Shri Kushal Konwar., Dibrugarh.
126	SARD P-NE	2 laning from Kanubari to start of Bogibeel bridge approaches of NH-52B(Extn) in Assam	52B Extn./ 215	63.40	390.73	93.10	28.01.2022	SGCCL-VELECHA (JV) Guwahati
127	SARD P-NE	Construction of new 2- lane road with paved shoulders of Dhaleshwari Bypass from km. 0.00 - 3.500 of NH-154.	154/6	3.50	79.22	92.40	31.03.2022	Dipayan Paul-Chanchal Paul (JV), Hailakandi
128	SARD P-NE	2 laning of Goalpara- Solmari road (Job No. SARDP-NE/Goalplara-Solmari/AS/PWD/2011-12/189)	State Road	7.90	14.57	87.00	31.03.2021	M/S Lohit Construction Pvt. Ltd. (Original Contractor) Guwahati
129	SARD P-NE	Balance work for "Improvement of existing single intermediate lane road of NH-44 to be 2-lane road with paved shoulder from km 230/200 to km 247/000, km 261.504 (Ex.ch.260.109) to km 263.191 (Ex.ch.261.761 & Km 272.241 (Ex.ch.271.00 to	44	30.28	166.94	13.5	16.12.2022	Dipayan Paul-Chanchal Paul (JV), Hailakandi

		km.284.053 (Ex.ch.284.053 (Total Length=30.28km of NH-44 in the state of Assam on EPC mode".						
130	CRIF	Improvement of Hojai Jurapukhuri Road connecting Hojai Town with NH-54 (4-lane) at Jurapukhuri via Telibasti & Sankardev Nagar by widening and strengthening under Central Road Fund for the year 2016-17 under Nagaon Rural Road Division	State Road	11.23	18.44	85%	30.06.2021	M/S Rajsekaar Construction Pvt. Ltd.
131	CRIF	Construction of Br. No. 2/1 over river Kolong and 3/1 over river Kamar Jaan including improvement and strengthening of old AT Road at Raha (NgM-20) under CRF , for the year 2016-17	State Road	2.05	21.12	96%	30.06.2021	Sri Ramesh Kumar Agarwalla
132	CRIF	Improvement & strengthening of Kamalpur Morowa Road (From ch. 14605.00 m to Ch. 25225.00 m), (L=10.62 Km) including construction of culverts & RCC Bridges under Nalbari State Road division under CRF for the year 2016-17.	State Road	10.62	26.96	51%	30.06.2022	PBGPL-SR Haloi (JV)

133	CRIF	Construction of Road from Sandha Chowk at NH-31 to Borkura Chowk at NH-31 via Hari Mandir (Rass Puja Tholi), Jain Mandir , D.C Office etc including two nos of RCC Bridges in Nalbari Town under CRF under Nalbari State Road Division for the year 2016-17	State Road	6.05	32.71	63%	31.12.2021	M/S Jayanti Contractors & Engineers Ltd
134	CRIF	Improvement and Upgradation of Paloi-Derby-Borjelenga (PDB) Road from Single lane to Double Lane (Paloi Point of NH-54 to Bprjelenga Point of Silchar Hailkandi Road) under CRF for the year 2016-17.	State Road	17.30	33.43	98%	30.06.2021	Shree Gautam Construction Co. Ltd
135	CRIF	Up-gradation / Improvement of Road from Kabuganj to Amjur, via Sonai, under CRF for the year 2016-17 under Silchar Rural Road Division, Silchar -I (within Cachar District)	State Road	12.99	12.98	53%	31.12.2021	UCN Const
136	CRIF	Improvement and Upgradation of L R A Road from Single lane to Intermediate Lane under CRF for the year 2016-17within	State Road	16.90	23.44	94%	30.06.2021	Shree Gautam Construction Company Ltd.

		Cachar District under Silchar Rural Road Division						
137	CRIF	Construction of Road from Bamunbari to Grab T.E Tiniali via Aghunbari(Moran Sologuri Extension) in Dibrugarh Rural Road Division under CRF for the year 2016-17 (length = 12.72 km)	State Road	12.72	18.94	77%	31.12.2021	M/S Suman-Pavan Constrructi on (JV),
138	CRIF	Improvement of Nilbgan Hojai Road (SH-19) under CRF for the year 2016-17 in the State of Assam	State Road	8.75	27.53	75%	31.12.2021	Sri Bimal Kumar Agarwalla
139	CRIF	Strengthening & widening of Road from NH-37 to Assam Medical College & Hospital and Jalan Bus Terminus to Amolapatty including Construction of Road side RCC Drain Cum Footpath in Dibrugarh Rural Road Division under CRF 2016-17	State Road	11.25	47.45	62%	31.12.2021	Hridayanan da Konwar
140	CRIF	Upgradation of Jengrai-Haldhibari Road under CRF for the year 2016-17 in 99 Majuli LAC in Majuli District (from Ch. 31.660m km to 47.860 Km) (L= 16.200 Km)	State Road	16.20	39.30	95%	30.06.2021	Shivam Transcon Pvt. Ltd
141	CRIF	Construction of two lane	State	0.17	49.37	60%	31.12.20	Re-

		Railway Over Bridge (ROB) in replacement of Railway Gate No. SK-21 at Nalbari Dhamdhama road in Nalbari district of Assam under CRF Scheme.	Road				21	allotement D.D Sharma
142	CRIF	Upgradation of Nagaon College point to Demow Bypass intersection under District head quarter to NH Connectivity scheme by four laning with divider and other accessories under CRF fund for a length of 10.80 Km for the year 2016-17.	State Road	10.80	40.98	94%	30.06.20 21	UCN constructio n Co ltd
143	CRIF	Improvement by widening of old NH (Nagaon College Police Point to Borghat Bypass Point, Ch. 0.00m to Ch. 5150.00m, 0.00 Km at Nagaon College Police point) under CRF for the year 2016-17 under Nagaon State Road Division, Nagaon	State Road	5.15	13.08	98%	30.06.20 21	Bimal Kr. Agarwalla
144	CRIF	Improvement of Road by widening and strenthening of pavement from NH-44 near Patherkandi Hospital to Kazibazar under CRF (MORTH) for 2016-17	State Road	13.00	24.03	55%	31.12.20 21	Abdul Bachit

145	CRIF	Construction of Moran to Gaurisagar Road via Netai Pukhuri in Moran Rural Road Sub-division under Dibrugarh Rural Road Division under CRF for the year 2016-17 in the State of Assam	State Road	13.35	20.53	88%	30.06.2021	M/S BBE-STPL(JV) Binod Bargohain
146	CRIF	Construction of RCC Br. No. 7/1 on Hajo Ramdia to Halogaon Road a Khetri Hardia under Guwahati Road Division under CRF for the year 2016-17.	State Road	0.48	4.35	97%	30.06.2021	Bright Engineers
147	CRIF	Improvement with widening and strengthening including construction of RCC drain cum footpath of old NH way at Bilasipara town (from Ch. 0.00m to 5900 m) under CRF for the year 2016-17 in the State of Assam .	State Road	5.90	23.02	95%	30.06.2021	Md. Matlebuddin Ahmed
148	CRIF	Upgradation and Improvement of Silchar Kumbhirgram Road (from Gossaipur Point of Mahasadak to Kumbhirgram Airport) (Length = 16.46 Km) for the year 2016-17 under Central Road Fund in Silchar Rural Road Division	State Road	16.46	59.73	69%	31.12.2021	APNL -DD (JV)

149	CRIF	Construction of RCC No. 1/1 over river Sonai at Palonghat Bazar under CRF including approach and protection works for the year 2016-17 in the State of Assam	State Road	0.30	8.94	87%	30.06.2021	Hi-Tech Construction
150	CRIF	Construction of RCC Bridge at Jurkhal over river Sonai with approaches & protection works under CRF under Silchar Rural Road Division, Silchar for the year 2016-17 in the State of Assam	State Road	0.25	10.26	47%	31.12.2021	Hi-Tech Construction
151	CRIF	Improvement of old NH-37 from Nagaon College Police point to Uriagaon by-pass junction point of 4-lane NH-37 (Km 272.00 to Km 278.65) under CRF for the year 2016-17	State Road	6.65	20.19	98%	30.06.2021	RA-BIL (JV)
152	CRIF	Construction of Makum Ali Road (Tingrai Bazar to Hanchora Chariali) under CRF for the year 2016-17 in the state of Assam	State Road	10.10	22.75	42%	31.12.2021	Jugal Kishor Mahanta
153	CRIF	Construction of Bozaloni Road under Tinsukia State road Division under CRF for the year 2016-17 in the state	State Road	13.05	16.04	45%	31.12.2021	M/S Manabjyoti Gogoi & M/S KIDC (JV)

		of Assam						
154	CRIF	Improvement and construction of (i) Old NH (Golokganj Bazar) to NH-31 (Glokganj Chariali) (G.K.Road) (0.00 m to 4100.00m) and (ii) Jinkata Kherbari Road (Ch. 0.00m to Ch.4500.00m) including RCC Br. No. 4/3 under Central Road Fund for the year 2017-18 in the State of Assam	State Road	8.60	20.14	85%	30.06.2021	Shree Gautam Construction Co. Ltd
155	CRIF	Improvement of road from North Lakhimpur Dholaghat – Ghunasuti- Dhakuakhana Matmara under CRF for the year 2017-18 in the state of Assam	State Road	14.85	48.85	60%	30.06.2021	UCN Construction Co. Pvt. Ltd
156	CRIF	Improvement and up-gradation of BalipukhuriTiniali to Rangapara via Bindukuri Road under CRF (Central Road Fund) for the year 2018-19 under PWD, Sonitpur Rural Road Division, B Chariali of Sonitpur District.	State Road	21.49	49.51	30%	31.12.2021	Prabhu Agarwalla Construction Pvt. Ltd
157	CRIF	Improvement and Strengthening Hamren	State Road	28.00	71.03	15%	23.02.23	M/s Moromi Enterprise

		Umpanai Road (Portion from Hamren to Rongchek)						& Sanjib Deka (JV)
158	CRIF	Improment and Strengthening Rupai to Borapani Road (Portion from Rupai to Pampara) including constr. of RCC Bridge(L=110.00m)	State Road	16.00	47.35	10%	23.02.23	M/s Moromi Enterprise & Sanjib Deka (JV)
159	CRIF	Improvement by widening and strengthening of Dhopatari Mollong Road (10.613 km)	State Road	10.61	40.84	25%	10.02.23	M/s Hi-Tech Construction
160	CRIF	Widening and strengthening of Katajhar Pathar to Kahitema Pathar road (13.50 km)	State Road	13.50	31.46	0%	24.02.23	M/s Macrocosm Builders
161	CRIF	Construction of RCC Bridge No 2/1 over River Beki on Katajhar Kahitema Road including protection work	State Road	--	73.80.	0%	24.02.23	STPL-MB(JV)
162	CRIF	Construction of link road from Umrangso to Surangdishu (LG road to DD road) (26.00 km)	State Road	26.00	58.24	0%	25.02.23	Mr Rong Komon Warisa
163	CRIF	Widening and strengthening of Mancota Bamunbari road (Ph-I; 17.00 km)	State Road	17.00	49.55	5%	25.02.23	Numal Saikia & Ranjit Dutta (JV)
164	CRIF	Widening and strengthening of Mahmora Ali road (Ch. 6.00 km to Ch. 29.70KM) 23,.7Km	State Road	23.70	49.57	0%	work to be started	Bharatia Infra Projects Ltd

165	CRIF	Widening and strengthening of Bagals road from Nalbari Palla road at Biscuitbhati chowk to Bagals chowk at GDB road (including drain cum footpath and CD works) (16.00 km)	State Road	16.00	45.61	15%	23.02.23	Mr Kamal Ch. Goyari
166	CRIF	Widening and improvement of Paikarkuchi to Barbhag Road	State Road	13.00	24.79	10%	21.02.23	M/s Uday Baisya and Lipra Enterprise(J V)
167	CRIF	Widenning and Strengthening of Chotomamda at LRA to Sonai RCC bridge	State Road	13.00	33.47	5%	25.02.23	Mr Debajit Deb
168	CRIF	Improvement of Road from NH-31 at Golokganj Charali to Paglahat Bazar via Harirhat Kashukhana.	State Road	11.10	31.03	10%	25.02.23	Mr Kamal Ch Goyari & Chakrasing Muchahari(J V)
169	ISC	Widening and Strenthening of Barpeta - Baghbar Road starting from Ch. 900 m (Ch. 56.94 km of SH-2) to 28400 m at Baghbar Bazar in barpeta District under EI Scheme of Assam on EPC mode.	State Road	27.50	96.18	47%	25.06.20 21	M/s Macrocoso m Builders
170	SARD	4- Laning of NH-37 from	37	10.00	225.02	16.71%	23.12.20	PRL

	P	Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1					21	Projects & Infra Structure Ltd.
171	SARD P	4- Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	37	8.40		13.89%	23.12.2021	Ganga Sagar Singh
172	SARD P	4 laning from Rangagara to Kaliabhor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	37	18.32	289.99	36.78%	31.03.2022	M/s Simplex Infrastructure
173	SARD P	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	37A	17.30	873.91	81.61%	09.05.2021	M/s Gammon India- S P Singla[SPSC PL] (JV)
174	SARD P	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis (1200 m bridge 290 Cr.)	37A & 52	16.86	1050.00	48.17%	01.09.2021	M/s Simplex Infrastructure
175	SARD P	4- laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	52	26.00	520.01	50.56%	31.05.2021	M/s T K Engineering Consortium

								Pvt. Ltd.(TKECP L)
176	SARD P	4 - laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	52	57.50	1099.35	49.78%	31.10.20 21	M/s Ramky - TKECPL (JV)
177	SARD P	4 - laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	52	10.08	223.30	77.08%	31.05.20 21	M/s ECI Engg.Constr uction Co. Ltd.
178	SARD P	4 - Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	37	39.72	814.56	61.50%	31.12.20 21	M/s Hindustan Constructio n Company (HCC)
179	SARD P	4 - Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37	37.80	738.15	22.56%	31.12.20 21	M/s Gannon Dunkerley Company Ltd.[GDCL]
180	SARD P	4 - Laning of Jhanjhi Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	37	44.08	1369.02	33.07%	31.03.20 22	M/s Gannon Dunkerley Company Ltd.[GDCL]
181	SARD P	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km.	37	26.90	385.57	64.79%	31.07.20 21	M/s Gannon Dunkerley Company

		534.800 to Km. 561.700) on EPC Mode.						Ltd.[GDCL]
182	SARD P	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	37	19.00	330.30	46.43%	05.12.2021	M/S Manajaranjan Brahma[MB]
183	SARD P	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	53/37	4.15	76.78	95.80%	30.06.2021	M/s Shree Gautam Construction Company Ltd. (Shri Binod Singhi)
184	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	54 Ext.	25.25	887.68	29.08%	12.11.2021	M/s Sushee Infra- M/s JSC PTPS (JV)
185	NH(O)-NE	Construction and up gradation to 4- lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length-	102B/117	14.66	220.20	12.81%	26.12.2022	M/s BKSONS Infrastructure Pvt. Ltd.

		14.660 km) under BMP						
186	NH(O)-NE	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	NH-17	12.30	208.84	5.55%	19.04.2022	Mayasheel Construction
187	NH(O)-TSP	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	29	15.01	278.46	6.70%	24.03.2022	Skylark Infra Engg. Pvt. Ltd.
188	NH(O)-TSP	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	29	15.47	260.07	0.00%	work to be started	S.S Builders
189	EAP (JICA)	4 lane bridge including approaches over River Brahmaputra between Dhubri	127B	19.28	4997.04	0.00%	12.09.2028	Larsen & Toubro Ltd. Heavy Civil

		(on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B						Infrastructure IC Larsen & Toubro Ltd.(L&T)
190	NH(O)	Rehabilitation & upgradation to 4-lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis	2/ NH-37	11.00	287.63	26.88%	20.06.2022	M/s Rajinder Infrastructure Pvt.Ltd.
191	NH(O)	Construction of new Bridge over River Dhansiri (Br.No.82/1) on NH-15 (Old NH-52) under Annual Plan for the year 2019-20 in the state of Assam under EPC Mode	52/15		40.47	0	15.09.2022	Prabhu Agarwalla
192	NH(O)	Strengthening and widening to two lane with paved shoulder of NH-61 from Km 40.00 to Km 72.40 under EPC mode in the state of Nagaland during 2016-17 (Package-I from Km 40.00 to Km 56.00)	61 (02)	16.00	167.62	80.90%	06.09.2021	M/s T.K Engineering Consurtium Pvt. Ltd.
193	NH(O)	Strengthening and widening to two lane with paved shoulder of NH-61 from Km 40.00 to Km 72.40 under EPC mode in the state of	61 (02)	16.40	172.63	87.05%	06.09.2021	M/s T.K Engineering Consurtium Pvt. Ltd.

		Nagaland during 2016-17 (Package-II from Km 56.00 to K 72.40)						
194	NH(O)	Construction of 2 lane with paved shoulder from Km. 168 to 183.783 (Yesemyong to Unger) on Mokokchung to Tuli Section of NH-61 under EPC mode in the State of Nagaland.	61 (2)	15.78	217.35	45.08%	18.08.20 21	M/s. Sri. Avantika Contractors (I) Limited.
195	NH(O)	Strengthening of existing 2 Lane pavement from Km 220.00 to Km 240.00 of NH- 61 in the state of Nagaland	61 (2)	20.00	19.88	98.84%	09.04.20 21	M/s W.Chingkam Phom
196	NH(O)	Widening of existing single/intermediate lane road to 2 lane road from km. 83.00 to km 101.00 on NH-61 in the state of Nagaland on EPC mode under NH(O) during 2018-19	61 (2)	18.00	237.51	39.50%	07.07.20 22	M/s Anusha Projects Private Limited
197	NH(O)	Strengthening on NH 2 from Km 0 to Km 6 during 2019-20 under NH Division I Kohima in the state of Nagaland	61 (2)	6.00	12.15	-	Under tenderin g	-
198	NH(O)	Widening of existing single/intermediate lane road to 2 lane road from km. 72.4.to km 83.00 on NH-61 in	61 (2)	10.60	122.31	0%	LoA issued	M/s T.T.C Infra India

		the state of Nagaland on EPC mode						
199	NH(O)	Strengthening of road (2019-20) from Km 190/00 to Km 220/00 (30.Km) on NH-202 (155 old) in the state of Nagaland .	155 (202)	30.00	19.17	35.96%	29.08.2021	M/s A. Pongshi Phom
200	NH(O)	Strengthening of NH-702A from Km 0/00 to Km 5/460 and KM 35/00 to KM 40/00 in the state of Nagaland .	702A	10.46	9.72	37.95%	27.09.2021	M/s Vertex Construction
201	NH(O)	Stg of existing single lane pavement rom Km 0.00 to Km 104.00 (104 Km) on NH 702B under Division Tuensang in the state of Nagaland	702B	104.00	59.42	0%	LoA issued	M/s Multi builders
202	NH(O)	Widening of existing Single lane / Intermediate lane road to 2 lane from Km 101 to Km 125 of NH 61 in the state of Nagaland	61 (2)	24.00	252.19	-	Under tendering	-
203	NH(O)	Strengthening of existing 2 lane pavement of NH 61 from Km 147 to Km 156 under Mokokchung in the state of Nagaland.	61	9.00	15.11	0%	LoA issued	M/s Trident Enterprises
204	CRIF	Construction of RCC Girder bridge over Dhansiri river at Nagarjan under Dimapur,	NA	0.12	37.95	86%	31.05.2021	M/s. Naagaamiitech

		Nagaland under CRF						
205	CRIF	Construction of RCC Girder bridge over Chathe Diphupar B behind Referral hospital Dimapur under CRF	NA	0.12	37.66	78%	31.05.2021	M/s. Naagaamiitech
206	CRIF	Construction of Flyover bridge at Kuda-Thahekhu under CRF in the state of Nagaland	NA	0.52	63.92	26%	31.12.2021	M/s. BK Sons-Jayzee (JV)
207	CRIF	Construction of road from Suruhuto to Asukhomi	NA	15.00	16.49	21%	31.03.2022	M/s. Naga Construction
208	CRIF	Construction of RCC Girder bridge over Nanga River between Kisakita and Suruhuto.	NA	0.03	8.80	86%	31.05.2021	M/s Multi Builders
209	CRIF	Upgradation of road from Border road Naghuto New to Pukhobokita on Coco Doyang road	NA	10.00	12.00	28%	31.12.2021	M/s Naga Construction
210	CRIF	Construction of Bailey Bridge over Kilki river	NA	0.03	6.82	97%	30.06.2021	M/s Pukhato Sohe & Sons
211	CRIF	Construction of Girder Bridge at Tulo River	NA	0.04	11.46	30%	31.03.2022	M/s Pukhato Sohe and sons
212	CRIF	Construction of RCC Bridge over Doyang River	NA	0.06	14.50	49%	31.03.2022	M/s Hexad Syndicate
213	CRIF	Upgradation of road from	NA	9.50	22.42	68%	31.12.20	M/s

		Chozuba town to PWD Office voa Police Station, Telecom, Veterinary and Agri Office at Lower PWD, SDO'sOffice to Eastern Christian English School to Yorubami-Ghanumi Junction under CRF.					21	Engineering Station
214	CRIF	Upgradation of road from Satheri to Chepokita	NA	22.00	21.70	93%	31.05.2021	M/S Vertex Construction
215	CRIF	Construction of road from Yaong to Yangpi via Dikhu Bridge Point at Salalumang road Mongtikang, Pongching and Longra under Longleng (35.00 km)	NA	35.00	36.66	8.90%	31.03.2022	Shri, T. Lanu Ao
216	CRIF	Construction of RCC Bridge over Khughu River	NA	0.02	12.00	12%	31.03.2022	M/s Pukhato Sohe and sons
217	CRIF	Construction of road from Khuzama OC HQ to Kezocha Administrative HQ	NA	15.00	24.00	56%	31.12.2021	M/s Pfudulhou Kense
218	CRIF	Construction of new 4 Lane bridge over river Sonorou at Kohima	NA	0.03	20.00	76%	31.12.2021	M/s Vilelie Khamo & Sons _ KC (JV)
219	CRIF	Upgradation of Yimchalu village road from Impur Junction connecting	NA	17.00	21.70	98%	31.05.2021	M/s Vertex Construction

		Mokokchung Town						
220	EI	Construction of intermediate lane road from Yongnyah EAC Hq. to 186 MW Dikhu Hydro Project (length 22km)	NA	22.00	74.06	28.81%	15.10.2021	A. Pongshi Phom
221	EI	Construction of Road from Kijumetouma to Kughu river via Iphonu, Ghathashi, Mukali, Shesulimi and Kichilimi (Phase-II from Ghathashi to Tsui River), Length-17km.m	NA	17.00	49.88	43.91%	30.06.2021	Jordan Construction-SJCPL(JV)
222	EI	Construction of RCC T-Beam over Tsui river (21m span) between Ghathashi and Hebolimi.	NA	0.02	6.91	91.38%	24.04.2021	M/s Multi Builders
223	EI	Construction of RCC T-Beam over Tsuyi river (21m span) between Asukiqa and Pughoboto.	NA	0.02	6.38	85.26%	28.04.2021	M/s Vertex Construction
224	EI	Construction of 2 lane road from Kikheyi village-Tohokhu-Aghunaqa HQ road.	NA	35.00	47.69	13%	25.04.2021	M/s T. T. C Infra India
225	EI	Construction of road from Akuluto town to Mukhami (NH-61) via Tishi valley, Lotisami Old, Lotisami New village.	NA	32.00	40.00	58.82%	31.03.2021	M/s Pele Khezhi
226	EI	Construction of road from	NA	26.00	49.94	52.52%	31.12.20	Jordan-

		Kijumetouma to Ghathashi via Phuyeqa, Chishiqa and Tukuliqa including 2 (two) No's of 25m span bridge.					21	Pongshi (JV)
227	ISC	Construction of road from Tizit to Nokzang via Yanpan, Sakho and Laukun , Length-32.60km.	NA	32.60	34.78	61%	31.12.2021	M/s T. Tachu & Co
228	ISC	Construction of 2 lane RCC Bridge over river Dhansiripar at Assam Border in Dimapur.	NA	0.13	20.96	40%	10.07.2021	M/s Vilelie Khamo and Sons
229	ISC	Construction of road from Longwa (ITC) (Nagaland) to Pongchau Town (Arunachal Pradesh) in the State of Nagaland..	NA	30.00	36.00	46%	31.12.2021	Shri. D. Yongnyak Konyak
230	ISC	Construction of Capital Bypass road (Kohima-Dimapur)	NA	34.17	346.69			
231	ISC	Package - I (Km 0.00 to Km 11.00) (11.00km)				12.13%	31.12.2021	M/s Vilelie Khamo and Sons
232	ISC	Package - II (Km 11.00 to Km 23.00) (12.00km)				82.14%	31.06.2021	Coal Mines Associated Traders Pvt. Ltd.
233	ISC	Package - III (Km 23.00 to Km 34.171) (11.171km)				44.96%	31.12.2021	M/s Vilelie Khamo and Sons

234	ISC	Construction of 2 Lane Interstate Connectivity Road from Chizami Jn. At Km 102 on NH-29 (Nagaland) to Manipur/Nagaland border on Chizami to Lai (Manipur) section in the State of Nagaland. Length-8km.	NA	8.00	28.80	38.56%	17.07.2021	Shri. Vevolhu Swuro
235	ISC	Upgradation of road to 2 Lane from Dhobinalla Junction to Diphu (Assam road) via Thahekhu Ranghapahar crossing and Sangtamtilla, Length-8km.	NA	8.00	19.25	62%	31.12.2021	M/s Vertex Construction
236	ISC	Construction of 2 Lane with paved shoulder from Tizit to Zangkham - Pumao via Sangsa. Phase-I: from Tizit (Km 0) to Zangkham (Km 20), Length-20km.	NA	20.00	84.85	41%	31.05.2021	M/s Vilelie Khamo and Sons
237	SARDP	4 Laning of Dimapur Kohima Road from Design Km 123.840 to Km 138.775 in the state of Nagaland under SARDP-NE on EPC basis (Package - I).	39/29	14.94	489.01	77.77%	31.05.2021	M/s Ramky-ECI (JV)
238	SARDP	4 Laning of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the	39/29	13.72	519.72	83.28%	31.05.2021	M/s Ramky-ECI (JV)

		state of Nagaland under SARDP-NE on EPC basis (Package - II).						
239	SARD P	4 Laning of Dimapur Kohima Road from Design Km 152.490 to Km 166.700 in the state of Nagaland under SARDP-NE on EPC basis (Package - III).	39/29	14.21	562.98	70.75%	31.05.2021	M/s Gayatri Projects Limited
240	SARD P	Construction of 4/6 laning from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km) of Daboka Dimapur Section (Dimapur Bypass) of NH-36 & 39 in the State of Nagaland on EPC basis.	Conne cting NH-39 & NH- 36	20.68	645.02	71.46%	31.05.2021	M/s Simplex Infrastructu re Limited
241	SARD P	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	Conne cting NH-39 & NH- 36	14.33	511.02	21.25%	25.11.2022	M/s Gawar - Singh (JV) consultants Pvt Ltd
242	SARD P	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z)	-	25.00	339.57	52.56%	02.07.2022	M/s Shivalaya Constructio

		road Km 0-25						n Co Pvt Ltd.
243	SARD P	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km25-50 PKG-II	702A	25.00	239.30	56.92%	19.05.2022	M/s Shivalaya Construction Co Pvt Ltd.
244	SARD P	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road on EPC [Design Km 50 - 75] PKG-III	702A	25.00	285.68	37.33%	04.09.2022	M/s Madhucon Projects Limited
245	SARD P	Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) road Km 75-95 PKG-IV	702A	20.00	315.03	38.95%	11.12.2021	M/s Madhucon Projects Limited
246	SARD P	Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) road Km 95-115.534 PKG-V	702A	20.53	255.58	51.47%	18.12.2021	M/s Madhucon Projects Limited
247	SARD P	Construction of 2-Lane with hard shoulders of Pfutsero-Phek (PP) road from Km 0-20	-	20.00	237.72	72.20%	08.11.2021	M/s KKB Projects Pvt. Ltd.
248	SARD P	Construction of 2-Lane with hard shoulders of Pfutsero-Phek (PP) road Km 20-40	-	20.00	251.97	69.80%	14.11.2021	M/s Madhucon Projects Limited
249	SARD P	Construction of 2-Lane with hard shoulders of Pfutsero-	-	22.56	282.98	60.12%	14.11.2021	M/s Madhucon

		Phek (PP) road Km 40-62.558						Projects Limited
250	SARD P	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Km 0-20 - PKG-I	-	20.00	215.12	58.60%	17.11.2021	M/s Keystone Infra Pvt. Ltd.
251	SARD P	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 20-40 PKG-II	-	20.00	215.79	38.55%	01.12.2021	M/s Manaranjan Brahma
252	SARD P	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 40-59 PKG-III	-	19.00	272.89	23.77%	22.10.2022	M/s SSR Crest Engineers and Constructio ns Limited
253	SARD P	Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road Km 63.800-86.835 PKG-IV	-	23.04	323.98	18.60%	16.11.2022	M/s Manaranjan Brahma
254	NH(O)-NE	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 [Design Length- 10.500 km]	NH 29/ NH-02	10.50	232.29	0.00%	17.04.2022	M/s KKB Prpjects Pvt. Ltd. - CRP Infrastructu re Pvt. Ltd. (JV)

		(Pkg.- 1)						
255	NH(O)- NE	Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km10.500 to 21.00Km [Design Length- 10.500 km] (Pkg.- 2)	NH 29/ NH-02	10.50	277.44	0.00%	15.10.20 22	Ms Bharat Constructio n Pvt. Ltd
256	NH(O)- NE	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Design km21.0 to km32.0 [Design length=11.0 km] (Pkg.- 3)	39/02, 150/0 2, 61/29, 39/02	11.00	159.85	0.00%	15.10.20 22	M/s Skylark Infra Engg.Pvt. Ltd.
257	NH(O)- NE	Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 [Design length=11.454] (Pkg.- 4)	39/02, 150/0 2, 61/29, 39/02	11.45	202.36	0.00%	17.04.20 22	M/s Pele Khezhie
258	NH(O)- NE	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779] (Design Length- 18.779km) (Pkg-1)	702	18.78	278.95	23.61%	30.06.20 22	M/s RKIPL- NSC(JV)

259	NH(O)- NE	Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.592 to Km29.530 [Design Km.18.779 to Km 33.428] (Design Length-14.649 km) (Pkg-2) 2019-20	702	14.65	206.53	29.07%	30.06.20 22	M/s KCPL
260	NH(O)- TSP	Construction of 2- lane with hard shoulder of Kohima- Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package -I)	29	21.72	320.97	4.92%	30.06.20 22	M/s RKIPL- NSC(JV)
261	NH(O)- TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length- 21.90 Km) on EPC mode (Package II) under NH(O) 2019-20	150 / 29	21.90	355.79	7.26%	30.06.20 22	M/s KCPL

262	NH(O)- TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length- 22.70 Km) on EPC mode (Package III) under NH(O) 2019-20	29	22.70	361.53	2.33%	30.06.20 22	M/s SIPL - RMN (JV)
263	NH(O)- TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)	29	21.50	330.78	5.50%	31.12.20 21	M/s Keystone Infra Pvt. Ltd.
264	NH(O)- TSP	Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length=	29	21.50	330.80	0.86%	31.12.20 21	M/s Stroyproekt LLC - OIA (JV)

		21.500 km] on EPC (Package V)						
265	NH(O)-TSP	Upgradation of existing road to 2-lane with paved shoulder from Kohima to Mao from km 185.540 to km 211.709 under Bharatmala- NH(O)-TSP	39/ 02	26.25	315.63	0.00%	22.04.2022	Fortune Group
266	NH(O)-TSP	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)	129A	17.28	257.15	6.10%	22.04.2022	M/s Mayasheel Construction - JPS Projects Pvt. Ltd. (JV)
267	NH(O)-TSP	Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km 126.775 to Km 146.208 under NH(O)-TSP (Pkg-2)	129A	19.43	258.52	0.00%	work to be started	Asean Agencies
268	NH(O)-TSP	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)	129A	17.38	177.77	0.00%	work to be started	Fortune Group
269	NH(O)-TSP	Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A	129A	17.00	207.33	0.00%	work to be started	Multi Builders

		from Design Km 173.850 to Km 190.850 (Length - 17.000 Km) in the state of Nagaland on EPC Mode (Package-5) under NH(O)-TSP						
270	NH(O)	Strengthening of existing pavement from km 15.35 to km 30.00 of NH-137A Imphal-Kakching Lamkhai section in the state of Manipur on EPC mode.	137 A	14.65	28.77	84%	11.02.2022	HVS Construction Materials Pvt. Ltd.
271	NH(O)	Construction of RCC covered drain and strip widening of road from km 466.700 to km 468.690 on both sides of the road on NH-202/NH-150 (old) Imphal-Yaingangpokpi Section under National Highways Division NO-III, PWD, Manipur in the state of Manipur.	150 (202)	0.00	12.19	0%	17.12.2022	M/s LK & Sons
272	NH(O)	Rehabilitation of Thongjaorok Bridge on NH-150 at km 435.164 in the state of Manipur.	151 (2)	0.00	4.87	95%	18.04.2021	Y.Jugindro Singh
273	NH(O)	Restoration and Rehabilitation of road from km 134/00 to km 202/00 (length=68 km) on NH-102 A i/c protection/slide	102A	68.00	71.11	33%	07.07.2022	M/s Varaha Infra Limited, Umesh

		slope works by retaining walls etc. essential places and 50 nos of HP culverts in the state of Manipur on EPC mode.						Smriti ph no. 7005906583
274	NH(O)	Restoration and Rihabilitation of road from km 00/00 to km 83/50 (length=83.50 km) on NH-102 A i/c protection/slide slope works by retaining walls etc. essential places and 83 nos of HP culverts in the state of Manipur on EPC mode.	102A	83.50	78.23	51%	25.08.20 22	M/s HVS Constructio n Materials Pvt. Ltd Phn. No 8415902341
275	NH(O)	Construction of Sawombung Bridge and approaches at km 475.030 on NH-150 in the state of Manipur. Job No.001-Manipur-2012-13 dt 30/03/2013	202 (150)	0.00	14.15	70%	31.12.20 21	Supreme Infrastructu re Pvt. Ltd.
276	NH(O)	Construction of Lokchao Bridge at Km 407.450 on NH-39 in the state of Manipur.	39 (102)	0.00	45.79	80%	08.08.20 21	M/s K.V. Infratech , Kumec City Kakwa Imphal & Phone No 9436027946 .
277	NH(O)	Strengthening of existing two	02	47.68	235.31	93%	30.06.20	M/s Bhartia

		lane i/c paved shoulder from Mao - Senapati from Km 212.325 to Km 260.000 (47.675 km)	(39)				21	Infra Pvt. Ltd. Guwahati
278	NH(O)	Strengthening and widening from km 320.320 to km 330.00 on NH-102, Imphal Moreh Section during the year 2020-21 in the State of Manipur.	102	9.68	70.86	0%	Under tendering	
279	CRIF	Constn. Of Road from NH-150 to Shokvo via Worintang		3.40	1.87	80%	Under tendering	Original Contractor expired. Under process for balance Work
280	CRIF	Upgradation of road from Penaching to Heigrutampak via Komlathabi puram, Chumbang Liwa Changning Leishokching and Thamlapokpi upto NH-102 (Indo Myanmar Road)		7.06	2.95	75%	20.12.2021	Morung & Sons
281	CRIF	Impvt. Of link road Ishok to Mutum yangbi via Turel Ahanbi Taba Lambi		10.00	5.00	95%	30.06.2021	G. Pamei
282	CRIF	Impvt. of Sekmai jin to Khordak Ichil Road from 7.50		10.00	13.00	80%	30.06.2021	Md. Nashir

		Km to 17.50 Km						
283	CRIF	Impvt. Of Wangoi to Mutum Phibou road; Samrou Makha Naorem Chaprou road; NH-137A to Thiyam Leishangkhong-Kokchai road at Paobitek; Irom Meijrao Mamang to Pukhram Road; Takhellambam Konjil road (11.61 Km length)		11.61	10.00	92%	30.06.20 21	S. N. Pavei
284	CRIF	Impvt.of road from Canchipur MU Gate (NH-39) to Iribung via Jubraj pali, Koirou, Bashikhong, Panthoibi Bazar and Konok Khongnangkhong (12.92 km length) under CRF Scheme in the State of Manipur.		12.92	21.20	95%	30.06.20 21	S. N. Pavei
285	CRIF	Impvt. Of road from Konba Kshetri Leikai to Khunou.		1.40	10.00	55%	25.10.20 21	L.S. Asheli
286	CRIF	Impvt. Of road from Kiyamgei to Langdum via Thiyam, Arapti, Urup, Sandang Senba and Kairao.		6.52	8.00	50%	25.10.20 21	L. Romesh Meitei
287	CRIF	Upgradation of road connecting Moirang Sendra and Moirang Okshongbung Leikai via Thana Laikai and Sribon Leikai up to		5.46	6.96	40%	28.12.20 21	L. Mani Singh

		Uyungmakhong.						
288	CRIF	Upgradation of road around Thanga Hillock		6.20	9.66	40%	09.11.2021	L. Mani Singh
289	CRIF	Impvt. Of road from Samurou Bazar to Mutum Phibou via Imphal Barrange and Iram Siphai		11.70	6.24	41%	02.11.2021	L.S. Asheli
290	CRIF	Impvt. Of Utlou MDR road		2.00	15.80	8.18%	09.11.2021	Ph. Adim
291	ISC	Construction road from Tabufii on NH-102(A)(Manipur) to Kezhakheno (Nagaland)-7 km on EPC mode	NA	7.00	29.32	45%	29.11.2021	M/S HVS Construction Materials Pvt. Ltd.
292	ISC	Construction of intermediate lane road from km 40.20 to km 60.42 on Lungthulien on NH-2 to Manipur/Mizoram Border section under ISC scheme in the State of Manipur on EPC mode.	NA	20.22	75.79	65%	29.11.2021	M/S HVS Construction Materials Pvt. Ltd.
293	ISC	Construction of intermediate lane road from km 19.50 to km 35.00 (phase-II: Length 15.50 km) on Khajang/Phaitong (Manipur) to Daidou (Mizoram) section in the State of Manipur on EPC mode.	NA	15.50	48.22	75%	30.05.2021	M/S HVS Construction Materials Pvt. Ltd.

294	NH(O)	Construction of :(i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	53	2.00	141.00	58.07%	31.12.2021	M/s Bhartia Infra (BIPL)
295	NH(O)	Construction of 4-lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	53/ 37	0.38	49.31	1.31%	11.01.2023	Paratech Construction Pvt. Ltd.
296	SARD P	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	137	37.97	471.04	38.63%	7/31/2022	M/s Shivalaya Construction Pvt. Limited
297	NH(O)-NE	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	102C	18.00	107.72	34.68%	24.06.2022	Krishna Construction Co.
298	NH(O)-NE	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on	202	16.90	478.81	27.91%	30.06.2022	M/s Varaha Infra Limited

		EPC						
299	NH(O)- NE	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	202	14.07		19.16%	30.06.20 22	M/s Varaha Infra Limited
300	NH(O)- TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	102B	13.75	167.95	10.65%	30.06.20 22	Krishna Constructio n Co.
301	NH(O)- TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	102B	19.09	241.52	11.52%	30.06.20 22	RSM Infra Projects
302	NH(O)- TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	102B	15.76	232.99	9.62%	30.06.20 22	Bharat Vanijya Eastern Pvt. Ltd
303	NH(O)- TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	102B	21.88	365.53	9.96%	05.08.20 22	Bharat Vanijya Eastern Pvt. Ltd
304	NH(O)- TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg-	102B	11.15	204.12	13.84%	30.06.20 22	M/s GPT Infraproject s Ltd.

		IVA)						
305	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	102B	11.03	177.76	14.42%	05.08.2022	M/s GPT Infraprojects Ltd.
306	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	129A	22.34	226.32	0.00%	work to be started	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)
307	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	129A	17.66	188.36	0.00%	work to be started	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)
308	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of 2 laning of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	129A	16.84	204.58	0.00%	work to be started	Coal Mines Associated Traders - AKMB Projects Pvt. Ltd. (JV)
309	NH(O)-	Improvement of existing road	129A	18.16	232.26	0.00%	work to	Satya

	TSP	to 2 laning with Hard Shoulders of 2 laning of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A					be started	Builders
310	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	39	12.44	379.39	0.00%	15.04.2022	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)
311	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) (Pkg-4B)	39	12.39	268.98	0.00%	15.04.2022	Lekcon Infrastructure Pvt. Ltd.
312	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)	39	10.70	228.97	0.00%	15.04.2022	HVS Construction Materials Pvt. Ltd.
313	NH(O)-NE	Construction of Moreh Bypass to 2-lane with Paved shoulder	39	2.52	68.14	3.54%	31.12.2021	M/s L.K. & Sons

		from km421.950 to 425.411 of NH-39 (Length= 2.52 km) near Indo-Myanmar border on EPC						
314	EAP (ADB)	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	39	20.00	761.54	7.63%	31.05.2023	M/s GR Infra Projects ltd
315	EAP (ADB)	2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	39	45.68	868.75	82.90%	10/15/2021	M/s GR Infra Projects ltd
316	SARD P-NE	Widening to 2 lane, re-alignment and geometric improvement from Km 11/00 to Km 114/618 of NH-44A in Mizoram under Phase A of SARDP-NE	44A	98.33	992.67	90.02%	30.06.2021	M/S Gayatri Projects Ltd.
317	SARD P-NE	Construction of a new 2-lane Highway from km 0.00 (on NH-54 near Lawngtlai) to km 38.00 (Length=38.00 Km) in Mizoram to support Kaladan Multi-Modal Transit Transport Project in Phase-'A of SARDP-NE (Package MM-I).	/ 502A	34.59	378.00	94.51%	30.06.2021	M/s RDS Project Ltd.
318	SARD P-NE	Construction of a new 2-lane highway from km 38/00 to 71/00 in Mizoram to support Kaladan Multi Modal Transit	/ 502A	25.78	322.24	98.22%	30.06.2021	M/s ARSS - Atlanta (JV)

		Transport Project in Phase 'A' of SARDP-NE (Package MM-II)						
319	SARD P-NE	Construction of a new 2-lane highway from km 71/00 to 99/83 in Mizoram to support Kaladan Multi Modal Transit Transport Project in Phase 'A' of SARDP-NE (Package MM-III)	/ 502A	26.81	327.92	93.79%	30.06.2021	M/s RDS Project Ltd.
320	NH(O)	Construction of 2-Lane with paved shoulder of flexible pavement from km 42.80 to km 60.30 on NH No.150 during 2016-17 in the state of Mizoram on EPC mode under NH(O).	150	17.50	205.95	56.30%	21.05.2021	ECI Engineering & Construction Co. Ltd.
321	NH(O)	Strengthening,profile correction and re-designing of pavement from km 133-147 on NH 54 (Khamrang - Buichali) during 2017-18 in the state of Mizoram.	54	14.80	36.20	98.54%	09.03.2022	Ratna Infrastructure Projects Pvt. Ltd
322	NH(O)	Repair and Rehabilitation of existing single lane pavement from km 110/00 to km 150/00 (Length=40kms) on NH-6 (Khawzawl to Champhai)	6	40.00	26.60	90.00%	29.05.2021	Nidhi Creative Infrastructure Pvt. Ltd.
323	NH(O)	Reconstruction of single lane	150	10.00	34.41	0.00%	27.05.20	Nidhi

		pavement from km 130.000 to km 140.000 on NH-150 in the state of Mizoram.					22	Creative Infrastructu re Pvt. Ltd.
324	NH(O)	Strengthening between Km 119.00 to km 147.00 (Length=27.98km) on NH-154 including Construction of Retaining Walls at essential places in the state of Mizoram.	154	27.98	24.07	0.00%	23.05.2022	Ratna Infrastructu re Projects Pvt. Ltd
325	NH(O)	Construction of 180ft span, 40R loading class TDR Bailey Bridge over Road collapse at km 352.500 on NH-54 Kanan veng, Hnahthial.	54		2.88	Under tendering	NH(O)	Constructio n of 180ft span, 40R loading class TDR Bailey Bridge over Road collapse at km 352.500 on NH-54 Kanan veng, Hnahthial.
326	NH(O)	Construction of Steel Arch (Semi through) Bridge with Concrete Deck 90m Arch Span over River Tlawng on NH-44A at km 5/200.	44A	90.00	42.44	Under tendering	NH(O)	Constructio n of Steel Arch (Semi through) Bridge with Concrete Deck 90m

								Arch Span over River Tlawng on NH-44A at km 5/200.
327	NH(O)	Reconstruction of Bailey Bridge over River Tuivai at km 140.00 on NH-150 in the state of Mizoram.	150		8.16	Under tendering	NH(O)	Reconstruct ion of Bailey Bridge over River Tuivai at km 140.00 on NH-150 in the state of Mizoram.
328	CRIF	Construction of PSC Bridge (40m span) over R. Tlawng on Aizawal to Reiek w. Lungdar Road at Km 14.80	State Road	40.00	7.58	34%	31.03.2022	M/s Sadguru Engineers & Allied Services Pvt Ltd.
329	CRIF	Construction of double lane PSC Bridge (68 m span) over R. Tuichang on Keitum-Artahkawn Road.	State Road	68.00	7.55	79%	11.04.2021	M/s Sadguru Engineers & Allied Services Pvt. Ltd.
330	CRIF	Widening to single lane with geometric improvement and up gradation of Chhiahtlang to lamchhip road in Mizoram	State Road	19.87	66.68	79%	26.04.2021	F. Kapsanga
331	CRIF	Construction of Muallungthu-	State	22.00	59.96	54%	31.03.20	F. Kapsanga

		lungphun Road	Road				22	
332	CRIF	Construction of two lane road from Sihhmui to Ramrikawn 9 Stage-I: length 14.50 Km) under Central Road Fund (CRF) duringh the year 2017-18 in the State of Mizoram	State Road	14.50	80.00	68%	04.11.2021	F. Kapsanga
333	CRIF	Consruction of Road from chakhei to Siasi (Length=20 Km) under CRF duing the year 2018-19 in the State of Mizoram	State Road	20.00	49.11	40.00%	08.07.2021	M/s KR Construction Pvt. Ltd.
334	ISC	Improvement of Tuipuibari-W.kawnpui Road (Pacakge-1: from Km 0.00 to Km 9.00) under ISC scheme in the State of Mizoram on EPC mode in the State of Mizoram.	State Road	9.00	57.90	30.00%	19.03.2022	Lalthanthuami
335	NH(O)-NE	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)	6	13.51	206.90	3.28%	01.07.2022	M/s GVV Construction Pvt. Ltd.
336	NH(O)-NE	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km	6	13.89	216.49	9.30%	01.07.2022	M/s NG Projects Ltd.

		27+400 (Selling-Dulte - II)						
337	NH(O)-NE	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)	6	17.64	292.24	6.07%	01.07.2022	M/s NG Projects Ltd.
338	NH(O)-NE	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)	6	17.16	281.77	9.45%	01.07.2022	M/s Anusha Projects Pvt. Ltd.
339	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section	NH-54	57.00	960.10	6.20%	25.07.2023	M/s Gawar-SCCPL (JV)
340	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Package-2) on Aizawl-Tuipang section	NH-54	53.26	957.34	12.10%	22.06.2023	M/s Gammon Engineers and Contractors Private Limited
341	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric	NH-54	41.00	760.80	9.99%	24.04.2023	M/s Bhartia Infra Projects Ltd

		improvements from km 125.00 to km 166.00 (Package-3) on Aizawl-Tuipang section						(BIPL) -ABCI Infrastructures Private Limited (JV)
342	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section	NH-54	42.83	787.50	18.46%	24.04.2023	M/s ABCI Infrastructures Private Limited
343	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Package-5) on Aizawl-Tuipang section	NH-54	35.30	690.24	16.21%	24.04.2023	M/s ABCI Infrastructures Private Limited
344	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 to km 298.00 (Package-6) on Aizawl-Tuipang section	NH-54	45.50	768.77	16.68%	15.06.2023	M/s ABCI Infrastructures Private Limited-Bhartia Infra Projects Ltd (BIPL) (JV)
345	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric	NH-54	39.12	605.76	2.65%	01.04.2024	Power Mech Projects Ltd.- SRC

		improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section						Infra Developers Pvt. Ltd. (JV)
346	EAP (JICA)	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Package-8) on Aizawl-Tuipang section	NH-54	40.00	637.07	8.10%	15.09.2023	M/s Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)
347	EAP (JICA)	Construction of 2-L Chhiathlang -Serchhip Bypass (Pkg-1) on Aizawl-Tuipang section of NH-54	NH-54	14.40	275.02	4.61%	15.10.2022	Kram Infracon Pvt. Ltd.(KIPL) - VKMCPL (JV)
348	EAP (JICA)	Construction of 2-L Hnathial Bypass (Pkg-2) on Aizawl-Tuipang section of NH-54	NH-54	7.00	113.58	0.00%	03.04.2022	Mathiyan Construction Pvt. Ltd.
349	EAP (JICA)	Construction of 2-L Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section of NH-54	NH-54	2.73	58.84	1.60%	23.05.2022	David Zohmachhuna
350	CRIF	Construction of Protection wall at different chainages of NH-51 including widening of Bridge at 96.940 Km. including approach road (on	51/217	0.00	24.06	15%	31.12.2021	Shri M.P. Agarwala

		EPC mode) in the State of Meghalaya.						
351	NH(O)	Widening of two lane with geometrics Improvement from 208th to 214th Km with paved shoulder on NH-40E in the State of Meghalaya on EPC Mode.	40E/206	6.00	43.20	0%	LOA issued On 12.02.2021	Dhar Construction Company
352	NH(O)	Improvement of Accident Prone Location i/c Road signs at 14th & 26th KM of Shillong-Jowai on NH-44 (New Nh 6) in the State of Meghalaya.	44	0.00	1.94	0%	LOA issued On 25.02.2021	Shri.Phillip Tangliang
353	NH(O)	Construction of Truck Lay Bye and wayside amenities from Km 67th Km of NH-51 in the State of Meghalaya.	51	0.00	3.95	5%	19.10.2021	Shri B.K. Agarwala
354	NH(O)	Widening including paved shoulder from KM 64/00 to Km 76/00 & Km 79/00 to Km 85/00 (Total Length = 18.00 Km) on NH 51 in the State of Meghalaya.	51	18.00	51.52	10%	01.06.2022	Midas Construction
355	NH(O)	Estimate for one time improvement for strengthening of extsting pavement from km 32+000 to km 33+900 (Mairang Town Portion) and	44E	9.78	14.02	0%	LOA issued On 12.02.2021	P.K & Company

		from km 73+500 to km 81+380 (Sohpian- Nongstion portion) of NH-44Ein the State of Meghalaya						
356	NH(O)	Rehabilitation of distress bridges at Ch. 91.60 Km, Ch. 94.60 Km, Ch. 97.40 Km, Ch. 117.90 Km, 124.60 Km, Ch. 138.80 Km, Ch. 169.70 Km, Ch. 171.10 Km, Ch. 178.00 Km, Ch. 180.20 Km, Ch. 180.40 Km, Ch. 182.60 Km, Ch. 188.50 Km, on NH-62 in the state of Meghalaya	62/21 7		10.52	43%	31.12.20 21	Shri M.P. Agarwala
357	NH(O)	Reconstruction of existing culverts No. 83/1 (Ch.82216.00) 83/3 (Ch.82511.00) , 83/5 (Ch.82851.00), 100/1 (Ch.99046.00), 100/3 (99544.00) and 101/4 (100495.00) including protection works on NH 51 in the State of Meghalaya.	51		2.33	15%	27.10.20 21	Shri B.K. Agarwala
358								
359	NH(O)	Re-Construction of 10 nos Weak Culverts No 100/4, 112/1, 119/7,128/7, 139/5,	62/21 7		4.97	0%	work to be started	Midas Constructio n

		141/3, 141/5 ,142/6, 158/3, 187/1 on NH-62 in the State of Meghalaya.						
360	NH(O)	Reconstruction of RCC T-Beam girder 1X 24.75m span Br. No.51/5 on National Highway 51 (New NH - 217) including subway and approaches on both side on NH-51 in the State of Meghalaya.	51		7.71	0%	LOA issued on 17.02.2021	Midas Construction
361	NH(O)	Estimate for Balance Work of “Construction of High Level Bridge across river Rongdik in km 121(Bridge No. 121/2) on NH-62 including approaches in the State of Meghalaya”.	62		15.00		Under tendering	
362	SARD P-NE	Rehabilitation and Up-gradation of Nongstoin – Wahkaji section of Project Road Km 0+000 to Km 43+060 to Intermediate Lane with earthen shoulder under SARDP-NE Phase-A in the State of Meghalaya on EPC mode.	State Road	43.06	302.88		Under tendering	
363	CRIF	Re-Construction of washed away RCC Bridge No.37/3	State Road	0.00	10.01	87.0%	30.06.2021	Bimal Kumar

		over Chidrang on Sonsak Mendipathar road including approaches under Central Roads Fund (CRF) in the state of Meghalaya.						Agarwala
364	CRIF	Improvement including Metalling and Blacktopping of Nongjri – Nongkulang road (L = 8.14 Km) under Central Roads Fund (CRF) during the year 2017-18 in the state of Meghalaya	State Road	8.14	9.09	50%	31.12.2021	Shri Hanbor Marwein
365	CRIF	Reconstruction of weak single lane Bridge on River Demthring, Rynjah Umpling road (span – 24.75m) in the state of Meghalaya under CRF during the year 2018-19.	State Road	0.00	5.00	60%	31.12.2021	Shri. Lester Syiemlieh
366	CRIF	Reconstruction of weak single lane Bridge on Wah Umkhrah River at Weiking (span – 24.00m) in the state of Meghalaya under CRF during the year 2018-19.	State Road	0.00	5.00	40%	31.12.2021	Shri Briwon Pohshna & Rocky Dhar (JV)
367	CRIF	Improvement and strengthening of Fuller Ride Road including improvement of junctions at Golfink, Pynthor and Rynjah in the	State Road	3.20	12.50	50%	31.12.2021	(i)Rocky Dhar, (ii)Banalari, (iii)RGS

		state of Meghalaya under CRF during the year 2018-19.						
368	CRIF	Strengthening of Long round road and short round road (Length – 3.00 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road		3.00	0%	30.06.2021	Shri Rinaldi Ryngksai
369	CRIF	Improvement and M&BT of road from Bikonggre to Dadenggre including reconstruction of Bridge nos. 10/4 and 12/3. (0.00 - 16.00 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	16.00	17.50	55%	31.12.2021	Shri M.P. Agarwala
370	CRIF	Construction including metalling and blacktopping of Gabil bazar to Rongronghat via Gra Songgitcham (missing gap 12th km to 23rd km) (From 12/00 Km to 20/00 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	54.00	15.50	20%	31.12.2021	Shri Sangjendro Sangma
371	CRIF	Strengthening of Bishop Cotton road (L= 1.05 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	1.05	1.00	0%	31.12.2021	Shri Rinaldi Ryngksai
372	CRIF	Improvement of road from	State	4.00	3.70	15%	31.12.20	Shri John

		Rongkon to Edendari (0 – 4.00 km)in the state of Meghalaya under CRF during the year 2018-19.	Road				21	Berith Sangma
373	CRIF	Construction including MBT of a road with bridges from 2nd Km of Mynska Myntriang road to connect Sutnga Sumer road (Length - 8.00 Kms) in the state of Meghalaya under CRF during the year 2018-19.	State Road	8.00	18.00	60%	31.12.2021	Shri Hilarious Ymbon & S.W. Marwein (JV)
374	CRIF	Improvement including M&BT of Nartiang – Jonglwit – Borato road. (Length 15.00 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	15.00	8.98	80%	31.12.2021	(i) Friday Hinge (ii) Victor Suja
375	CRIF	Improvement including Metalling and Blacktopping of Nongstoin – Sangriang to Nongkhnum road. (Length – 10.00 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	10.00	7.00	30%	31.12.2021	Shri Semsingh Dkhar
376	CRIF	Improvement and widening of Laitlyngkot-Laitdiengsai road (L= 11.37 Km) in the state of Meghalaya under CRF during	State Road	11.37	10.00	78%	31.12.2021	Shri Rinaldi Ryngksai

		the year 2018-19.						
377	CRIF	Improvement / Strengthening of Lad Mukhla – Nongbah - Kyndong Tuber Road from single lane to Intermediate Lane and construction of Footpath, 'V' shaped Drain with Ornamental Grill Railing and Metalling and Blacktopping of Mukhla Internal road in the state of Meghalaya under CRF during the year 2018-19.	State Road	7.20	8.94	95%	31.03.2021	Shri Rocky Dhar
378	CRIF	Improvement i/c MBT of Dwarksuid-Tyrso road (0-4 Km) & (14th – 20.50th Km) L=11.50 Km in the state of Meghalaya under CRF during the year 2018-19.	State Road	11.50	10.00	70%	31.12.2021	M/s Dhar Construction company
379	CRIF	Rehabilitation of Kharang Dienglieng Nongjrong road (L=10.00 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	10.00	6.31	50%	31.12.2021	Shri Sunshine Laloo
380	CRIF	Improvement including MBT of Jakrem -Ranikor road via Rangmaw upto Mawksiar (portion 7th - 16th km) in the state of Meghalaya under CRF	State Road	10.00	7.00	90%	31.12.2021	Shri Bungsing Sohphoh

		during the year 2018-19.						
381	CRIF	Rehabilitation of Nongshyllong – Jakrem road 10.00 Km in the state of Meghalaya under CRF during the year 2018-19.	State Road	10.00	7.00	95%	30.06.2021	Shri Trelin Nongsiej
382	CRIF	Construction including MBT of Mairang Bye-Pass (2.3 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	2.30	8.66	55%	31.12.2021	RLT construction and machineries
383	CRIF	Improvement including MBT of Pynursla-Myllat-Nongkhlieng road under CRF (Portion 4th to 8th Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	4.00	4.49	90%	30.06.2021	Shri. Lester Syiemlieh
384	CRIF	Improvement and strengthening of Umsning – Kyrdemkulai road (0-10 Km) in the state of Meghalaya under CRF during the year 2018-19.	State Road	10.00	7.00	60%	31.12.2021	Shrolenson Marbaniang
385	CRIF	Improvement including MBT of a road from Nongthiew road Nongliput to Sohlwai including construction of RCC skew bridge (without footpath 8.37m span) (1.50	State Road	1.50	2.80	50%	31.12.2021	Smt Hunbon Kharphuli

		Km) in the state of Meghalaya under CRF during the year 2018-19.						
386	CRIF	Construction including MBT of road from 7th km of NH-6 at Byrnihat to Borbhoin, Nongkylla and Nongthymai in the state of Meghalaya under CRF during the year 2018-19.	State Road	5.00	4.00	50%	31.12.2021	Shri Pynshaiborlang Kshiar
387	CRIF	Construction i/c M&BT of road from 108th km of NH-51 to Dinasagre village (L - 3.30) in the state of Meghalaya under CRF during the year 2018-19.	State Road	3.30	6.00	60%	31.12.2021	(i) Kartush R Marak (ii) Pranchish A Sangma
388	CRIF	Rehabilitation of pavement of Sonagre-Jijikapara road (0 - 3.00 Km) under CRF in the state of Meghalaya under CRF during the year 2018-19.	State Road	3.00	2.52	70%	31.12.2021	Shri Rellingstone Sangma
389	CRIF	Reconstruction of bridge No. 1/3 on Gokulgre to pedaldoba via Achotchonggre road in the state of Meghalaya under CRF during the year 2018-19.	State Road	0.00	6.50	27%	31.12.2021	Shri M.P. Agarwala
390	CRIF	Rehabilitation on Extension of Paham village, Bholarbita Bangalkata NEC via Moulakandi Road and West	State Road	10.00	12.00	35%	31.12.2021	Shri Bimal Kumar Agarwala

		Bholarbita to Haribanga via Charbatapara Road. (L - 10.00 kms) including re-construction of bridges no 4/3, , 6/3 & 7/1 in the state of Meghalaya under CRF during the year 2018-19.						
391	CRIF	Construction of RCC Bridge No. 14/1 over River Dabua on Parallel Road to the existing Dalu Baghmara road (span 3X18.75m with footpath) under Barengapara Divison in the state of Meghalaya under CRF during the year 2018-19.	State Road	0.00	14.00	25%	31.12.2021	Shri Upendranath Saha
392	CRIF	Upgradation from single to intermediate lane including improvement of (1) Shillong Jowai Road to Nongkrem Road (L-4.00 km) (2) Smit Nongkrem Road (L-3.30 km) in the state of Meghalaya under CRF during the year 2018-19	State Road	7.30	6.00	50%	31.12.2021	Shri Sunshine Laloo
393	CRIF	Construction of a road including Metalling and Blacktopping at Mynngor, Mukoh, Lumrot, Umjalisiaw and Madanrtiang villages in the state of Meghalaya under	State Road	17.00	8.00	95%	30.06.2021	Shri Rocky Dhar

		CRF during the year 2018-19.						
394	CRIF	Construction including metalling and blacktopping of road from Danakgre to Walbakgre in the state of Meghalaya under CRF during the year 2018-19.	State Road	0.76	2.28	80%	31.06.2021	Shri Ranjit Saha
395	CRIF	Construction including metalling and blacktopping of road from Balsrigittim (at Tura Polytecnic) to Cherangre in the state of Meghalaya under CRF during the year 2018-19.	State Road	0.86	5.15	60%	31.12.2021	Shri Kartush Marak
396	CRIF	Construction including M&BT of a road from Araimile Dakopgre Road to Niksengittim in the state of Meghalaya under CRF during the year 2018-19.	State Road	0.79	2.20	60%	31.12.2021	Shri Rellingstone Sangma
397	CRIF	Construction including metalling and blacktopping of road from Edenbari to Asibra in the state of Meghalaya under CRF during the year 2018-19.	State Road	3.20	5.94	70%	31.12.2021	Shri Ranjit Saha
398	CRIF	Rehabiltation and widening of existing AMPT Road (Portion from 121st km to 133rd km)	State Road	9.00	13.91	60%	31.12.2021	Shri Bimal Kumar Agarwala

		in the state of Meghalaya under CRF during the year 2018-19.						
399	CRIF	Rehabilitation of Roads in Tura in the state of Meghalaya under CRF during the year 2018-19	State Road	28.23	21.74	80%	31.06.2021	Shri Bimal Kumar Agarwala
400	CRIF	Widening of existing road from Ringrey to Chitoktak via Upper Chandmari in the state of Meghalaya under CRF during the year 2018-19.	State Road	1.80	4.90	70%	31.06.2021	Shri Pranchish Sangma
401	CRIF	Widening of Araimile Dakopgre Road in the state of Meghalaya under CRF during the year 2018-19.	State Road	3.00	10.19	30%	31.12.2021	Shri Bimal Kumar Agarwala
402	ISC	Up-gradation to Double lane with paved/hard shoulder of Garobadha-Mankachar Road from km 34.483 to km 48.848 under ISC in the State of Meghalaya. (State Road	14.37	64.29	90.00	31.05.2021	P.K Company - S.W. Marwein (JV)
403	SARD P	2- laning of Ranikor-Nonghyllam- Maheshkhola-Baghmara (from design Ch. 0.000 to Ch. 129.385) Package-I: Existing Ch. 0.000 to Ch.31.700	SH 04	33.25	306.28	28.00%	30.03.2022	M/s Dhar Construction Company & Chanchal Paul (JV)
404	NH(O)-	Improvement/widening to 2-	SH 04	14.76	157.86	10.41%	26.04.20	Narendra

	NE	lane with Earthen shoulder of Ranikor-Maheshkhola-Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC Pkg-4					22	Sharma
405	NH(O)-NE	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola-Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC Pkg-5	SH 04	16.30	146.88	10.71%	26.04.2022	Narendra Sharma
406	EAP (JICA)	Widening to 2-lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2-lanes with paved shoulder of Tura- Dalu section	51	51.54	553.41	32.30%	14.09.2021	M/s Manaranjan Brahma
407	EAP (JICA)	Improvement/Widening to 2-L with Paved Shoulder from (design Km 0.00 to Km 10.670) / 4-Laning from (design Km 0.00 to Km 0.930)	40	11.60	351.12	0.00%	14.12.2023	M/s SS Infrazone Pvt. Ltd.

		between Shillong-Dawki (Pkg-1)						
408	EAP (JICA)	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	40	26.55	525.68	0.00%	26.12.2023	M/s ARSS Infrastructure Pvt Ltd
409	EAP (JICA)	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	40	17.77	445.51	0.00%	14.12.2023	M/s SS Infrazone Pvt. Ltd.
410	EAP (JICA)	Improvement/Widening to 2-Lane with Paved Shoulder / 4-Laning from (design Km 63.530 to Km 71.520) between Shillong-Dawki (Pkg-5)	40	7.99	284.21	0.00%	28.12.2023	M/s Niraj Cement Structurals Limited.
411	NH(O)	Widening to 2-lane with paved shoulder in/c. Geometric improvement from Km 318.00 to Km 339.940 on Churaibari-Agartala section of NH-44 in the State of Tripura under EPC mode	8	21.94	171.90	64%	10.07.2021	Ram Kripal Singh Construction Pvt. Ltd
412	NH(O)	Widening to 2-lane with paved shoulder in/c geometric improvement from Km 397.00 to Km 422.00 (25 Km) (8	21.79	236.18	3%	31.12.2022	Leckon-NSC (JV)

		design length Km 388.650 to Km 410.439) (21.789 Km) on Churaibari - Agartala Section of NH-44 in the State of Tripura on EPC mode under NH(O).						
413	CRIF	Improvement of Central road extension starting from Maharajganj Bazar to Techno India Engineering College	--	7.00	21.70	60%	9/30/2021	LK Builders, Ushabazar
414	CRIF	Improvement of road from Champaknagar to Jampuijala via Belbari (L-13.65 km)	--	13.65	16.20	6%	30.11.2021	Arun Kr.Dey
415	CRIF	Improvement and strengthening of road from Hatimura to Rajkang (L-17.225 km)	--	17.37	20.49	95%	30.06.2021	Debasish Das
416	CRIF	Improvement of road from Bokafa to Belonia (L-13.158 km)	--	13.16	15.68	99.5%	31.03.2021	Ajit Battacharjee
417	CRIF	Strengthening and improvement of riding quality of road from Kumarghat to Kanchanbari via Fatikroy	--	15.00	8.27	93%	30.06.2021	Sri Dipak Nag
418	CRIF	Strengthening and improvement of riding quality of road from Shalbagan to Khayerpur via Banikya Chowmuhani	--	10.50	4.38	50%	30.04.2021	Sri Abhijit Dasgupta

419	CRIF	Strengthening and improvement of riding quality of road from Jamjuri to Chandrapur	--	5.60	7.31	88%	31.03.2021	Sri Sumit Das
420	CRIF	Strengthening and improvement of riding quality of road from Janmjuri to Tapania (NH-08) via Shalghara	--	5.90	9.34	35%	30.09.2021	Sri Debasish Das
421	CRIF	Strengthening and improvement of riding quality of road from Ambassa to Kachucherra Bazar	--	11.00	7.68	37%	30.06.2021	Dipak chandra Kar
422	CRIF	Strengthening and improvement of riding quality of road from Jangalia Electric Office(NH-08) to Sutarmura	--	10.10	5.09	85%	30.04.2021	Sri Jahar Sur Chowdhury
423	CRIF	Strengthening and improvement of riding quality of road from Jalafa to Chutakhil	--	6.00	4.22	87%	31.03.2021	Sri Bimalendu Chakraborty
424	CRIF	Strengthening and improvement of riding quality of road Tainani to Devipur via Adipur (L-7.80 Km) (Ch-0.00 km to Ch 7.80 km	--	7.80	10.55	23%	30.09.2021	Sri M/S ChittaRanjana Saha and Others
425	CRIF	Strengthening and improvement of riding quality of road from Bishramganj	--	16.00	15.87	0%	LoA issued	Sri Arun Kr. Dey

		H.Q.(NH-8) to Melaghar(L=16.00km) via Nalchar						
426	SARD P	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00	44 (New NH-08)	48.20	462.79	95.63%	31.03.2021	M/s KMC Construction
427	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	44 (New NH-08)	1.89	128.69	99.50%	31.03.2021	M/S DRA Infracon Pvt. Ltd.
428	NH(O)-NE	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC bais	208A	18.60	277.50	3.50%	06.01.2022	M/s Satish Prasad
429	NH(O)-NE	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	8	13.00	147.06	2.78%	01.07.2022	M/s CIVTECT (INDIA) Pvt.
430	NH(O)-NE	Improvement and Widening to 2 lanes with paved shoulders	108A	21.41	201.99	3.36%	06.01.2022	M/s Satish Prasad

		of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A						
431	NH(O)-NE	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length- 11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I)	208A	11.80	154.51	3.30%	15.07.2022	M/s ASC Infra Pvt. Ltd.
432	NH(O)-NE	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II)	208A	13.45	178.43	1.50%	15.07.2022	M/s ASC Infra Pvt. Ltd.
433	NH(O)-NE	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	208A	11.21	140.55	0.75%	25.01.2022	M/s A K Construction Company
434	NH(O)-NE	Strengthening of Churabari - Agartala section of NH-08 (74.876 Km) on EPC basis	8	74.88	257.96	26.13%	15.01.2022	M/s Shiv Build India Pvt. Ltd.

435	NH(O)-NE	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)	208A/ NH-108B	12.80	165.55	0.02%	15.07.2022	M/s Shiva Buildtech Pvt. Ltd.
436	NH(O)-NE	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)	208A/ NH-108B	12.00	141.48	0.00%	work to be started	KLD Creation Infrastructure Pvt. Ltd.
437	NH(O)-NE	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)	208A/ NH-108B	14.00	173.17	0.42%	15.04.2022	A K Construction Co.
438	NH(O)-NE	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchara Section on Nh-44A to 2- lane with paved shoulder-on EPC Mode (Manu-	108 / 44A	16.29	247.76	3.00%	14.01.2022	M/s Engineering Projects (INDIA) Ltd.

		Simlung -I)						
439	NH(O)- NE	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vaghmun section(PKG- III) on NH-44A to 2 -lane with Paved shoulder (Manu-Simlung-III)	108 / 44A	20.25	347.36	5.85%	19.01.20 22	Rajendra Singh Bamboo Infra Pvt. Ltd.
440	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	208	8.10	99.48	0.00%	30.06.20 22	Sahu Constructio n
441	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	208	20.00	206.78	0.00%	02.07.20 22	Narendra Builders - Jeet Constructio n Co. (JV)
442	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	208	14.50	280.91	0.00%	03.07.20 22	Jandu Constructio n India Pvt. Ltd.- Maan Builders (JV)
443	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 (Pkg-4)	208	12.00	159.13	0.00%	30.06.20 22	Sahu Constructio n

444	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	208	25.60	332.14	0.00%	01.07.20 22	CIVTECT (INDIA) Pvt. Ltd.
445	SARD P-NE	Construction of 2 lane road from Melli - Manpur- Namchi in South Sikkim	710	32.20	369.64	98.76%	31.03.20 21	M/S RSK Constructio ns,Namchi, South Sikkim
446	SARD P-NE	Construction of 2 lane road fromTarku - Damthang- Namchi in South Sikkim	710	32.02	359.92	99.32%	31.03.20 21	M/S RSM INFRAPROJ ECTS,SINGT AM,EAST SIKKIM
447	SARD P-NE	Construction of 2 Lane Nayabazar Legship road in West Sikkim	SH	24.02	370.01	98.77%	31.03.20 21	M/S RSM INFRAPROJ ECTS,SINGT AM,EAST SIKKIM
448	NH(O)	Stage strengthening of NH-310A at selected stretches between km32+450 to 50+680 to 51+330 to km 58+097 under Annual Pan 2019-20, under NH(O)	310A	11.79	27.06	22.00%	25.03.20 22	Shri Mahabir Psd Agarwal,Na mchi,South Sikkim
449	NH(O)	Stage strengthening of NH-310A at selected stretches from km 0+000 to 32+000	310A	11.49	29.05	0.00%	Appointe d date to be given	LoA issued to M/S NG Projects,Ah

		under Annual Pan 2020-21						medabad,G ujrat.
450	CRIF	Surface Improvement, Drainage and Carpetting work along Lingee to Payong JHS including 35m Span Steel Bridge.	NA	3.12	6.05	85%	30.06.20 21	Abhimanyu Thapa
451	CRIF	Construction of 60m span (40 R loading) steel bridge over Thalung Chu/ Rungpee kyong (River) along Gulopchu- Bay road in Upper Dzongu, North Sikkim.	NA		5.03	53%	31.12.20 21	M/s Bey- Tholung Labour Co- opt Society.
452	CRIF	Construction of 6 Km link road from Lower Payong to Middle Lingee via Lower Lingee under Yangyang Sub- division in South Sikkim.	NA	6.00	9.99	70%	30.06.20 21	Om Prakash Thapa
453	CRIF	Geometric improvment of curves i/e. Improvment of riding quality of existing Tasiding to Yuksom road in West Sikkim.	NA	11.93	15.21	84%	30.06.20 21	Shri Tashi Chopel Bhutia
454	CRIF	Construction of 30M span 70 R Double lane steel bridge over Changay water falls along Pelling Dentam road in West Sikkim.	NA	0.00	4.00	25%	31.12.20 21	Mr. Suraj Rai
455	CRIF	Surface improvment,	NA	2.19	3.35	70%	30.06.20	Shri Tashi

		Carpeting, Drainage and Protective works along Singshore Diversion road under Kaluk Sub-division.					21	Gyaltshen Bhutia.
456	CRIF	Geometric improvement, Protection, Drainage & Carpeting works from Jogi Dara Turning to Dentam School and Lidung Village to Alpine Cheese factory in West -Sikkim.	NA	3.00	5.45	46%	31.12.2021	Bishal Chandra Subba
457	CRIF	Construction of 70 R loading 20m span bridge over Sim Khola along Ranka Sichhey Road.	NA		6.06	20%	31.12.2021	Mr. Karma Tshering Lama
458	CRIF	Construction of 70 R loading 35m span bridge over Rani Khola along Ranka Sichhey Road.	NA		6.09	10%	31.12.2021	Mr. Karma Tshering Lama
459	CRIF	Construction of 70R loading 40m span bridge over Kali Khola along Ranka Sichhey Road	NA		6.47	10%	31.12.2021	Mr. Karma Tshering Lama
460	CRIF	Construction of 70 R loading 25m span bridge over Seti Khola along Ranka Sicchey Road	NA		3.43	10%	31.12.2021	Mr. Karma Tshering Lama
461	CRIF	Construction of 25m span 70 R loading single lane steel	NA		3.49	10%	31.12.2021	Mr. Ledong Lepcha,

		bridge over Meyong Kyung (River) along Gulop Kyung – Bay Road in upper Dzongu, North Sikkim.						
462	CRIF	Construction of 50m span 70R loading single lane steel bridge over Det Kyung (River) along Gor School Road in Lower Dzongu, North Sikkim	NA		6.88	5%	31.12.2021	Mr. Ledong Lepcha,
463	CRIF	Construction of 30m span double lane bridge over Sumpu Khola at Saili Golai to lower Rumbuk in West Sikkim.	NA		4.38	0%	31.03.2022	Shri. Puskar Limboo
464	CRIF	Upgradation and Carpeting of Namchi Damthang road to Tingrithang School in South Sikkim.	NA	6.60	7.54	15%	31.03.2022	Mr. Deepak Rai
465	CRIF	Upgradation and Carpeting works Susuleydara to Nizrameng in South.	NA	5.00	5.79	25%	31.03.2022	Mr. Indra Bahadur Gurung
466	CRIF	Resurfacing work along Ben Thalabari to Manglay road km 1 st to 7 th in South Sikkim.	NA	8.00	6.12	80%	30.06.2021	Mr. Dichen Pintso Bhutia
467	CRIF	Resurfacing and strengthening work from Rabong Taku road km 12 th (Ben School) to IB Golai Damthang in South Sikkim.	NA	10.63	11.36	20%	28.02.2022	Mr. Tshering Phunstog Bhutia

468	CRIF	Construction of new road from Baral Dara to Lower Bering via Gautam Gaon Kami gaon, in East Sikkim	NA		3.23	70%	31.12.2021	Sushma Subba
469	CRIF	Construction of new road from Ganchung to Nalakthang in East Sikkim.	NA	9.84	12.35	45%	31.12.2021	Mr. Zimba Gyatso Bhutia
470	CRIF	Resurfacing strengthening and carpeting of Raley Kambal Road in East Sikkim	NA	9.00	9.98	65%	31.12.2021	Mrs. Saraswati Chettri
471	ISC	Construction of road from Salangdang to Lohdhama including 5 nos. of bridges.(ISC)	NA	4.50	16.47.	96%	31.12.2021	D.P Deokota
472	NH(O)	2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500	NH-10	0.42	35.69	26.29%	08.09.2021	M/s Nagyan Constrcutio n Pvt. Ltd
473	NH(O)	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10	NH-10	0.48	8.93	19.50%	15.09.2021	Mohan Bajaj
474	SARD P	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	10	1.12	133.49	47.22%	31.10.2021	M/s Dinesh ChandraAgarwal Infracon Pvt.Ltd. Jagdish Agarwal

475	SARD P	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	510	16.00	375.80	32.00%	05.05.20 22	M/s. VKJ- NSPR (JV) .
476	SARD P	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .	510	16.50	290.05	58.08%	30.10.20 20	M/s S&P Infrastructu res Developers Pvt.ltd
477	SARD P	Construction of Alternate Highway from Rhenock- Pakyong NH-717A.	717A	26.70	447.37	82.12%	30.06.20 21	M/s Dinesh ChandraAga rwal Infracon Pvt.Ltd.Jag dish Agarwal
478	SARD P	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 00.00 to Km 16.1670 NH -17A. (Ranipool-Pakyong) Airport Road.	717A	16.17	275.26	12.25%	09.10.20 21	M/s NPCC
479	SARD P	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge of 680	717A	2.00		0.00%	work to be started	Suryodaya Infra Project (I) Pvt. Ltd

		m						
480	NH(O)-NE	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazzar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur (NH-717B) Package-IIA under SARDP-NE {Under NH(O)-NE}	717 B	7.31	332.28	0.00%	work to be started	L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)
481	NH(O)-NE	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (II B)	717 B	10.40	230.45	0.00%	15.04.2023	J.K. Associates - A.K. Builders (JV)
482	NH(O)-NE	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	717 B	14.40	493.42	0.00%	work to be started	Nalanda Engicon
483	NH(O)-	Construction of 2-lane with	717 B	30.00	816.79	0.00%	10.12.20	U.P. State

	NE	paved shoulder of new green field alignment from Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)					23	Bridge Corporation Ltd.Rakesh Kumar Ph No.8299211 195
484	NH(O)-NE	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	717 B	12.03	410.60	0.00%	25.02.2024	A G Construction
485	NH(O)-NE	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	510	1.10	79.21	0.00%	15.10.2022	Nagyan Construction Pvt. Ltd.
486	NH(O)-NE	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.540 (Pkg- IV)	510	25.24	292.80	0.00%	01.05.2022	Shivam Condev Pvt. Ltd.
487	NH(O)-	Construction of 2-lane	510	16.16	262.84	0.00%	11.05.20	JRA

	NE	specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)					23	Infrastructu re Ltd. (JRAIPL)
488	NH(O)- NE	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	510	15.21	183.31	0.00%	10.05.20 22	JRA Infrastructu re Ltd. (JRAIPL)
489	NH(O)	Special protection work on rehabilitation and restoration of sliding/sinking zone from Km 70+900to Km 71+100 and Km 71+550 to Km 71+850 with JICA Technical Assistance including widening of narrow zone from Km 53+775 to Km 54+100 and fom Km 63+045 to Km 63+470 on NH-10 (Rangpo to Ranipool section)	NH-10	1.25	33.84	0.00%	10.06.20 22	KCC Buildcon Pvt. Ltd.
