

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1815
ANSWERED ON 29th July, 2021**

HIGHWAY PROJECTS IN ASSAM

1815. SHRI PRADYUT BORDOLOI:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of ongoing projects to build, develop and expand the highway network in the State of Assam indicating the new projects and the pending projects along with their date of sanction;**
- (b) the details of contracting agencies assigned by National Highways and Infrastructure Development Corporation Limited (NHIDCL) to execute these projects;**
- (c) the details of projects completed within the stipulated time schedule;**
- (d) the details of projects pending along with the reasons therefor; and**
- (e) the action taken against the defaulting contractors/agencies for their inability to complete the projects within the stipulated time period?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) The details of ongoing projects on National Highways (NH) in the State of Assam are given at Annexure-I.

(b) The details of contracting agencies to whom work assigned by National Highways and Infrastructure Development Corporation Limited (NHIDCL) are given at Annexure-II.

(c) The details of projects completed within the stipulated time schedule in the last three years in the State of Assam are given at Annexure-III.

(d) The details of delayed projects in the state of Assam are given at Annexure-IV.

(e) The actions like imposing liquidity damage, termination of contract, declaring non- performer, black listing etc. are taken on case to case basis against the defaulting contractors for their inability to complete the projects within the stipulated time period.

ANNEXURE – I**ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 1815 FOR ANSWER ON 29.07.2021 ASKED BY SHRI PRADYUT BORDOLOI REGARDING HIGHWAY PROJECTS IN ASSAM.****The details of ongoing projects on National Highways (NH) in the State of Assam**

Sl. No	Name of Project	NH No.	Length (Km)	Date of sanction	Sanctioned Cost/ TPC (Rs. Cr)	Physical progress (%)
1	Construction of proposed North Lakhimpur Bypass from existing km. 338.924 to 349.213	52/15	12.51	09.05.2011	127.24	84.95%
2	Construction of longitudinal drains at stretches from km 134/00 to km146/300 on NH-37, (L=9.422Km) painting of Flyover and provision of road safety appurtenances near the Flyover at km135	37		23.03.2016	31.75	43.00%
3	Strengthening of existing road, masonry drain from Km. 618.600 to Km. 633.600 (Length=15 Km)	37	15.00	16.11.2016	28.20	89.00%
4	Strengthening with paved shoulder from km 30/0 to km 46/0, km 54/0 to km 61/0, km 69/0 to km 80/0 and km 80/0 to km 96/0	39	49.54	23.06.2016	159.85	82.94%
5	Stage Strengthening of NH-61 from Km 239.959 to Km 257.469	61	17.51	15.11.2019	12.260	98.00%
6	Construction of new Bridge over River Krishnai (Br.No.34/1)	37/017		10.12.2019	34.620	46.00%
7	Stage Strengthening from Km 100/000 to Km 134/000	37/17	34.00	26.11.2019	22.460	81.70%
8	Stage Strengthening to NH-39(old) from km 0/00 to km 30/00(L=30.00km)	39	30.00	26.12.2019	19.110	93.80%
9	Construction of new Bridge over River Dhansiri (Br.No.82/1)	52/15		31.03.2020	40.4709	1%

10	Construction of Guide Bund and Bridge protection works of Bridge No.338/1 over river Ranganadi and Re-construction of superstructure of Bridge over river Haijan (Br. No.342/1)	52/15		31.03.2020	19.1908	6.85%
11	Stage Strengthening work on NH-151 from Km 0/00 to Km 14/064(L=14.064 km)	151	14.06	15.01.2020	14.845	58.00%
12	Rehabilitation including river training works of Bridge No.427/1 on NH-52 (New NH no.15) over River Gai	52/15		31.03.2020	25.2466	78%
13	Strengthening with paved shoulder from km 0.00 to km 12.00(L=12.00km)	427	12.00	28.05.2020	43.9600	25%
14	Stage Strengthening from km 411.000 to 419.900 and from Km 420.000 to Km 437.0	52/15	25.90	24.06.2020	18.810	77%
15	Construction of new Bridge over River Kumatia (Bridge No.397/1) including subway bridge and approaches	52/15		11.06.2020	43.550	0.00%
16	Construction of 2-lane major bridge including approaches over Brahmaputra between Majuli on North Bank and Jorhat on South Bank from Km 11/690 to Km 19/715- Length of bridge 6812.5 metre (Package II)	715k		03.02.2021	925.470	-
17	2 laning from Kanubari to start of Bogibeel bridge approaches of NH-52B(Extn)	52B Extn./215	63.4	10.11.2010	390.73	93.44%
18	Construction of new 2- lane road with paved shoulders of Dhaleshwari Bypass from km. 0.00 - 3.500	154/6	3.50	13.07.2011	79.22	92.60%
19	Balance work for "Improvement of existing single intermediate lane road of NH-44 to be 2-lane road with paved shoulder from km 230/200 to km 247/000, km 261.504 (Ex.ch.260.109) to km 263.191 (Ex.ch.261.761 & Km 272.241 (Ex.ch.271.00 to km.284.053	44	30.28	31.03.2020	166.94	24.5%

	(Ex.ch.284.053 (Total Length=30.28km					
20	Balance work of 4 laning from WB Border (Srirampur) to Kochugaon section	31C(27)	30	31.07.2017	129.18	69.65%
21	4 lane bridge including approaches over River Brahmaputra between Dhubri ,Assam) and Phulbari (south Bank,Meghalaya)	127B	19.28	06.05.2019	4997.04	0.00%
22	Construction of Jia Bharali Bridge(1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500	37A/715	1.95	08.03.2017	804	0.00%
23	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) Package-1	37	10	14.01.2016	97.99	39.20%
24	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000 – Package - 2	37	8.4	14.01.2016	73.54	35.33%
25	4 laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315	37	18.31	12.01.2016	289.99	46.08%
26	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 including construction of new Brahmaputra bridge	37A	17.3	31.10.2014	873.91	84.35%
27	4 - lane highway connecting km 17.3 of NH 37A and km 182	37A &52	16.86	08.03.2017	1050	52.63%
28	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208	52	26	31.03.2015	520.01	63.07%
29	4-Laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	52	57.5	31.03.2015	1307.5	51.60%
30	4-Laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	52	10.08	31.03.2015	259.79	86.27%
31	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	37	39.72	23.12.2019	814.56	72.24%
32	4-Laning of Jorhat to Jhanji section from Km. 453.00 to	37	37.8	14.12.2015	738.15	27.32%

	Km. 491.08					
33	4-Laning of Jhanjhi Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	37	44.07	04.01.2016	801.54	39.46%
34	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700)	37	26.9	04.01.2016	385.57	72.14%
35	4-laning of NH-37 Section between end of Moran Bypass to Bogibeel junction near Lapetketa (Km. 561.700-Km. 580.778	37	19	12.01.2016	330.3	60.98%
36	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	53/37	4.77	30.03.2015	76.78	96.46%
37	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	54 Ext.	25.25	19.06.2020	818.4	32.85%
38	4-laning of Hapachara - Tulungia section	102B/117	14.66	17.03.2020	220.2	14.28%
39	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia Jogighopa Bridge Approach Section of Bilasipura-Guwahati road(Package-5)	17	18.9	31.03.2021	620.25	0.00%
40	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta)(Pkg. 6) of Bilasipura-Guwahati road	17	12.3	07.07.2020	208.84	13.15%
41	Widening/Improvement to 4 (Four) Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of	17	11.63	30.03.2021	286.72	0.00%

	Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)					
42	Widening/Improvement to 4 lane with P.S. from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	29	15.21	31.03.2021	335.88	0.00%
43	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	29	15.007	13.07.2020	278.46	23.46%
44	Widening/Improvement to 4-Lane with P.S. from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	29	15.47	12.02.2021	260.07	0.00%
45	Widening/Improvement to 4 (Four) lane of Daboka Dimapur Stretch from Km 95+400 to Km 1 1 3+830 (Design Chainage 96+400 Km to 1 13+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Vitlage- (Package-5)	29	17.43	31.03.2021	288.85	0.00%
46	4-laning of NH-37 passing through Dergaon town	37/ 2	11	16.01.2020	150	54.30%

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF LOK SABHA UNSTARRED QUESTION NO. 1815 FOR ANSWER ON 29.07.2021 ASKED BY SHRI PRADYUT BORDOLOI REGARDING HIGHWAY PROJECTS IN ASSAM.

The details of contracting agencies to whom work assigned by National Highways and Infrastructure Development Corporation Limited (NHIDCL)

Sl. No.	Name of Project
1	PRL Projects & infrastructure Limited, New Delhi
2	M/s Ganga Sagar Singh, Varanasi
3	M/s Simplex Infrastructure Limited, Kolkata
4	M/s Gammon Engineers Construction Private Limited-M/s SP Singla Construction Pvt. Ltd. JV
5	M/s TK Engineering Consortium Pvt. Ltd., Naharlagun, Arunachal Pradesh
6	M/s RAMKY- TK Engineering Consortium Pvt. Ltd. JV
7	M/s ECI Engineering & Construction Co. Ltd., Hyderabad
8	M/s Hindustan Construction Company Ltd., Mumbai
9	M/s Rajinder Infrastructure Private Limited, Chandigarh
10	M/s Gannon Dunkerley & Company Limited, Kolkata
11	M/s Manoranjan Brahma, Kokrajhar
12	M/s PD Agrawal Infrastructure Ltd.-Apex Structures Pvt. Ltd. (JV)
13	M/s Skylark Infra Engineering Pvt. Ltd.,
14	M/s SS Builders (Engineers & Contractors), Lucknow
15	M/s BK Sons Infrastructure Pvt. Ltd., Guwahati
16	M/s Rajendra Singh Bhamboo Infra Pvt. Ltd., Jaipur
17	M/s MAYASHEEL Construction, Ghaziabad
18	M/s Ram Chandra Paul, West Bengal
19	M/s Credible Engineering Construction Projects Ltd., Hyderabad
20	M/s Sumcon Infraventures LLP, Kolkata
21	M/s L&T Construction, Heavy Civil Infrastructure, Chennai
22	MKCIL-RSM JV, Gujarat
23	M/s Shree Gautam Construction Company Limited
24	M/s Sushee Infra Mining Limited-JSC Perpetruboprovodstroy JV

ANNEXURE REFERRED TO IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO. 1815 FOR ANSWER ON 29.07.2021 ASKED BY SHRI PRADYUT BORDOLOI REGARDING HIGHWAY PROJECTS IN ASSAM.

The details of projects completed within the stipulated time schedule in the last three years in the State of Assam

Sl. No.	Name of Project	Date of Start (appointed date)	Stipulated date of completion as per contract/ actual date of completion
1	Strengthening and widening by 1.5 m paved shoulder on either side from Km. 829/000 to 844/000 (length=14.460 Km) of NH-31	19.06.2018	18.12.2019
2	Strengthening with paved shoulder on NH-52(New NH-15) from Km 264/100 to 265/500 and Km 293/000 to 305/000 (T= 13.40 Km)	29.05.2018	15.11.2019
3	Strengthening and construction of paved shoulder from Km 17/300 to Km 23/104(Length= 5.65 Km) of NH-37A	17.07.2018	16.07.2019
4	Strengthening of pavement from km 61/00 to Km 69/00 and widening of 1.5m paved shoulder on either side and strengthening from km 103/00 to 106/00 of NH-39	26.12.2019	25.12.2020
5	Stage Strengthening to NH 53(silchar Badarpur Section) from km 3.65 to km 6.25 and NH-54 at 21 km ,27 km to 30 km ,35th Km,36th & 40 km	04.06.2020	15.01.2021
6	Stage Strengthening under Annual Plan for the year 2019-20 from Km 440/00 to 445/00 and Km 500/00 to km 510/00 (T=15.00 Km) of Nh-52(new NH 515)	23.06.2020	08.02.2021
7	Stage Strengthening work from Km 0/00 to Km 10.437(Islampur Shantipur Road) extension of NH-37(L=10.437 km)(starting at Chainage 28.563 km I.E. end of Dhola Sadia Approach)	08.05.2020	04.03.2021
8	Stage Strengthening from Km 42/00 to Km 52/00 on NH-37Old/NH-17	10.08.2020	08.03.2021
9	Stage Strengthening work from Km 29.200 to Km 38.000(L=8.80 km) of NH-127A	01.08.2020	27.01.2021
10	One time improvement of Digboi to Ledo Town section (Via Powai and Margherita) of NH-38 from km.20.00 to km.53.00 km.	16.09.2019	30.09.2020

ANNEXURE REFERRED TO IN REPLY TO PART (d) OF LOK SABHA UNSTARRED QUESTION NO. 1815 FOR ANSWER ON 29.07.2021 ASKED BY SHRI PRADYUT BORDOLOI REGARDING HIGHWAY PROJECTS IN ASSAM.

The details of delayed projects in the state of Assam

Sl. No	Name of Project	NH No.	Length (Km)	Sanctioned Cost/TPC (Rs. Cr)	Physical progress (%)	Reasons for delay, if any
1	Construction of proposed North Lakhimpur Bypass from existing km. 338.924 to 349.213	52/15	12.514	127.24	84.95	Delay in handing over of land, shifting of HT electrical lines, delay in approval of Rly. Span drgs. of RoB, Slow mobilization of resources. Work was terminated but was continued after intervention of the Hon'ble High Court, COVID-19.
2	Construction of longitudinal drains at stretches from km 134/00 to km146/300 on NH-37, (L=9.422Km) painting of Flyover and provision of road safety appurtenances near the Flyover at km135	37		31.75	43.00	Delay due to poor progress by contractor. Work terminated from original contractor and tender under process for balance work.
3	Stage Strengthening of NH-61 from Km 239.959 to Km 257.469	61	17.510	12.260	98.00	Delay due to COVID 19.
4	2 laning from Kanubari to start of Bogibeel bridge approaches of NH-52B(Extn)	52B Extn./ 215	63.4	390.73	93.44	Delay in handing over of land.
5	Construction of new 2-lane road with paved shoulders of Dhaleshwari Bypass from km. 0.00 - 3.500	154/6	3.50	79.22	92.60	Delay in CRS approval for RoB, Rainfall, COVID 19.
6	Balance work of 4 laning from WB Border (Srirampur) to Kochugaon section	31C (27)	30	129.18	69.65	Delay due to excess tilt and shift of existing well foundation and provision of new pile foundation, COVID 19.
