

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 884
ANSWERED ON 2ND DECEMBER, 2021**

ROAD PROJECTS IN ASSAM

884. SHRI PALLAB LOCHAN DAS:

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS
सड़क परिवहन और राजमार्ग मंत्री**

be pleased to state:

- (a) the details of completed and undergoing four-laning of National Highways projects in Assam;**
- (b) the present status and contractor details of Biswanath-Jamuguri, Nagaon-Kaliabor, Biswanath - Holongi and Kaliabor-Jamuguri road projects;**
- (c) the details of all the completed and undergoing road projects including land acquisition and allotment of work in Assam; and**
- (d) the present status of all the ongoing road projects in Assam along with the tentative date of completion of these projects?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (b) Details of completed four laning of National Highways projects in Assam are at Annexure-I(A); and details of undergoing four laning National Highways Projects including present status and contractor details of Biswanath-Jamuguri, Nagaon-Kaliabor, Biswanath - Holongi and Kaliabor-Jamuguri road projects are at Annexure- I(B).

(c) to (d) Details of all completed road projects in Assam (other than four laning) since 2014 is placed at Annexure-II(A); and details of all ongoing projects including land Acquisition, allotment of work and tentative date of completion, are placed at Annexure-II(B).

ANNEXURE REFERRED IN REPLY TO PART (a) TO (b) OF LOK SABHA UNSTARRED QUESTION NO. 884 FOR 02.12.2021 ASKED BY SHRI PALLAB LOCHAN DAS REGARDING ROAD PROJECTS IN ASSAM.

Sr. No.	Name of Project	NH No. (Old / New)	Length (Km)	Length (Km) Completed	Cost of award (in Cr)	Remarks
East -West Corridor project on EPC - Item Rate Mode						
1	4 laning from Kachugaon to Karigaon section (AS-11)	31C /27	29.715	29.715	199.410	Project Completed / DLC issued on 31.03.18
2	4 laning from Karigaon to Rakhaldoboi section (AS-10)	31C / 27	32.671	32.671	248.690	Project Completed/ DLC issued on 31.08.18
3	4 laning from Rakhaldoboi to Patiladoha section (AS-09)	31 / 27	21.500	21.500	131.230	Project Completed / DLC issued on 31.01.16
4	4 laning from Patiladoha to Kaljhar section (AS-08)	31 / 27	30.000	30.000	187.080	Project Completed / DLC issued on 31.03.16
5	4 laning from Patacharkuchi to Nalbari section (AS-06)	31 / 27	24.700	24.700	182.480	Project Completed / DLC issued on 30.09.19
6	4 laning from Nalbari to Puthimari section (AS-05)	31 / 27	24.700	24.700	192.870	Project Completed / DLC issued on 20.03.17
7	4 laning from Puthimari to Amingaon section (AS-04)	31 / 27	28.000	28.000	173.630	Project Completed / DLC issued on 23.03.17
8	Construction of New Brahamaputra Bridge (Amingaon to Jalukbari) (AS-28)	31 / 27	4.700	4.700	238.340	Project Completed / DLC issued on 19.07.19
9	4 laning of Guwahati Bypass	37 / 27	18.000	18.000	101.20	Project Completed / DLC issued on 15.06.04
10	4 laning from Khanapara (Guwahati) to Sonapur (AS-03)	37 / 27	19.100	19.100	166.720	Project Completed on DLC issued on 31.08.20
11	4 laning from Sonapur to Jagiroad section (AS-20)	37 / 27	22.000	22.000	137.750	Project Completed / DLC issued on 24.06.19
12	4 laning from Jagirod to Dharmatul section (AS-19)	37 / 27	25.500	25.500	173.140	Project Completed / DLC issued on 30.11.18

13	4 laning from Dharmaful to Raha section (AS-02)	37 / 27	24.500	24.500	273.800	Project Completed / DLC issued on 04.05.18
14	4 laning from Raha to Nagaon section (i/c Naogaon Bypass) (AS-18)	37 / 27	23.663	23.663	238.720	Project Completed / DLC issued on 30.04.12
15	4 laning from Nagaon to Doboka section (AS-17)	36 / 27	30.362	30.362	202.180	Project Completed / DLC issued on 25.07.14
16	4 laning from Doboka to Lanka section (i/c Daboka Bypass) (AS-16)	54 / 27	24.032	24.032	198.650	Project Completed / DLC issued on 21.04.13
17	4 laning from Lanka to Udali section (AS-15)	54 / 27	18.000	18.000	143.970	Project Completed / DLC issued on 28.12.12
18	4 laning from Udali to Manderdisa (Lumding) section (AS-27)	54 / 27	20.250	20.250	198.680	Project Completed / DLC issued on 09.04.19
19	4 laning from Manderdisa (Lumding) to Hatikhali section (AS-26)	54 / 27	22.900	22.900	255.000	Project Completed / DLC issued on 06.12.18
20	4 laning from Hatikhali to Lailing section (AS-25)	54 / 27	27.600	27.600	372.630	Project Completed / DLC issued on 30.08.19
21	4 laning from Lailing to Maibong section (AS-24)	54 / 27	15.450	15.450	225.330	Project Completed / DLC issued on 31.03.18
22	4 laning from Maibong to Narimbanglo section (AS-23)	54 / 27	15.390	15.390	317.110	Project Completed / DLC issued on 08.07.19
23	4 laning from Balachera to Silchar section (AS-01)	54 / 27	25.760	25.760	115.860	Project Completed / DLC issued on 25.02.15
24	4 Laning of Kaljhar to Patacharkuchi section from Km 1013.00 to Km 1040.30 (AS-07) of NH-31 (New NH-27) on EPC - Item Rate MODE	31 / 27	27.30	27.30	207.17	Project Completed on 25.02.21 currently under DLP

Annexure- I(B)

ANNEXURE REFERRED IN REPLY TO PART (a) TO (b) OF LOK SABHA UNSTARRED QUESTION NO. 884 FOR 02.12.2021 ASKED BY SHRI PALLAB LOCHAN DAS REGARDING ROAD PROJECTS IN ASSAM.

Sl. No	Scheme	Name of Project	NH Old/ New.	Length (Km)	Date of Sanction	EPC Contractor	Sanctioned Cost Rs. crore	Date of Start	Physical progresses (%)	Target date of completion as per contract	Tentative date of Completion	Status	LA Compensation Released/ Pending for Disbursement
1	SARDP-NE	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-(Package-1)	37/127	10	14.01.16	M/s PRL Projects	225.02	01.07.20	54.29	31.12.21	31.03.2022	Ongoing	317.53 Cr/ 8.762 Cr
2	SARDP-NE	4-Laning of NH-37 from Teliagaon to Rangagar (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode - (Package - 2)	37/127	8.4		M/s Ganga Sagar Singh		01.07.20	47.35	31.12.21	31.03.2022	Ongoing	
3	SARDP-NE	4 laning from Rangagara to Kaliabor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis	37/127	18.315	12.01.16	M/s Simplex Infrastructures Limited	289.99	23.10.17	53.05	21.04.20	31.03.2022	Ongoing	
4	SARDP-NE	4 laning from Kaliabor Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahma putra bridge	37A/715	17.30	31.10.14	M/s Gammon-SP Singla JV	811.28	29.11.14	87.62	28.11.18	31.03.2022	Ongoing	680.35 Cr/ 52.34 Cr
5	SARDP-NE	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	37A & 52	16.862	08.03.17	M/s Simplex Infrastructures Limited (FORECLOSED)	1049.51	01.09.17	54.43	29.02.20	--	Work Foreclosed. LoA for Balance Work Issued	
6	SARDP-NE	Construction of Jia Bharali Bridge alongwith its approaches and River Training Work from km 25.52 to km 27.500 of NH-37A (NewNH-715) in the State of Assam on EPC Mode	37A & 52	1.948		MKCIL-RSM JV		17.02.21	5.67	17.08.23	17.08.23	Ongoing	
7	SARDP-NE	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	52/15	26	31.03.15	M/s TK Engineering Construction Pvt. Ltd.	520.01	19.12.16	70.10	16.02.21	31.07.2022	Ongoing	214.10 Cr/ 32.6 Cr
8	SARDP-NE	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	52/15	57.5	31.03.15	RAMKY-TK JV (FORECLOSED)	1099.35	15.01.16	52.21	14.01.19	--	Work Foreclosed. LoA for Balance Work Issued	
9	SARDP-NE	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	52A/415	10.08	31.03.15	M/s ECI	223.30	11.12.15	90.24	10.12.18	31.12.2021	Ongoing	
10	NH(O)	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under East West Corridor.	54 Ext./27	25.25	19.06.20	----	887.68	26.12.17	39.75	24.06.20	23.04.2023	Ongoing	27.95 Cr/ 0.05 Cr

11	SARDP-NE	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	37/715	39.72	23.12.19	----	1655.40	23.05.15	77.91	22.05.18	31.03.2021	Ongoing	427.07 Cr/ 10.1 Cr
12	SARDP-NE	4-Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08 of NH-37	37/715	37.80	14.12.15	----	1299.80	01.01.18	27.32	31.12.20	--	Work Foreclosed. LoA for Balance Work Issued	1146.42 Cr/ 234.56 Cr
13	SARDP-NE	4-Laning of Jhanji Junction to Demow section from Km. 491.050 to Km. 535.250 (Design Km 490.800 to Km 534.800) (with Toll Plaza)	37/715	44.075	04.01.16	----	1369.02	20.01.18	42.14	19.01.21	31.12.2022	Ongoing	897.88 Cr/ 57.62 Cr
14	SARDP-NE	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode	37/715	26.90	14.01.16	----	385.57	17.08.16	76.99	12.02.19	31.03.2022	Ongoing	690 Cr/ 30.92
15	SARDP-NE	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode	37/715	19	12.01.16	----	330.29	06.07.19	62.41	05.12.21	31.07.2022	Ongoing	
16	NH(O)	4-laning of Dergaon Town stretch of NH-37	37/715	11	16.01.20	----	287.63	30.06.20	67.15	20.06.22	20.06.22	Ongoing	
17	BMP	4 laning of Hapachara to Tulungia road of NH-117 of existing Km 0.00 to Km 14.050	31/117	14.66	17.03.20	----	220.19	26.02.20	21.56	25.12.22	25.12.22	Ongoing	156.35 Cr/ 21.87 Cr
18	BMP	Widening/Improvement to 4-Lane with paved shoulder from (Design Ch.4 8.655 to 67.556 km) of Tulungia -Jogighopa Bridge Approach section (Pkg. 5)	31B/17	18.901	31.03.21	----	636.42	09.07.21	0.00	09.01.24	09.01.24	Ongoing	23.65 Cr/ 15.88 Cr
19	BMP	Widening/Improvement to 4-Lane with paved shoulder from (Design Ch.7 1.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6)	37/17	12.30	07.07.20	----	208.84	26.10.20	17.83	09.04.22	09.04.22	Ongoing	44.31 Cr/ 44.31 Cr
20	BMP	Widening/Improvement to 4-Lane with paved shoulder from (Design Ch. 8 4.100 to Km 96.000 km) of Sagunbashi forst (near Nichinta) to Start of Krishnai Bypass section (Pkg. 7)	37/17	11.90	30.03.21	----	286.72	09.07.21	0.00	09.01.23	09.01.23	Ongoing	5.67 Cr/ 2.25 Cr
21	BMP	Widening/Improvement to 4-Lane with Paved shoulder from (Design Chainage 50+710 to 65.923) of Parokhuwa-Dokmoka Package-2	36/29	15.213	31.03.21	----	335.88	12.07.21	5.26	12.01.23	12.01.23	Ongoing	3G Not Declared

22	BMP	Widening/Improvement to 4-Lane with Paved shoulder from (Design Chainage 65.923 to 80.930) of Dokmoka-LoringThepi Package-3	36/29	15.007	13.07.20	----	278.46	30.09.20	38.96	24.03.22	24.03.22	Ongoing	3G Not Declared
23	BMP	Widening/Improvement to 4-Lane with Paved shoulder from (Design Chainage 80.930 to 96.400) of Loring Thepi-Ganapath Gaur Gaon Package-4	36/29	16.47	12.02.21	----	260.07	12.07.21	14.52	12.01.23	12.01.23	Ongoing	78.32 Cr/ 23.16 Cr
24	BMP	Widening/Improvement to 4-Lane with Paved shoulder from (Design Chainage 96.400 to 113+830) of Ganapath Gaur Gaon-Kwaram Taro Package-5	36/29	17.43	31.03.21	----	288.85	12.07.21	0.00	12.01.23	12.01.23	Ongoing	71.49 Cr/ 51.75 Cr
25	JICA-ODA	Construction of Four Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank, Assam) and Phulbari (on South Bank, Meghalaya) on NH-127B under JICA ODA	---/127B	19.282	06.05.19	----	4997.04	15.12.20	1.41	15.09.28	15.09.28	Ongoing	
26		Balance work of 4 Laning of WB Border (Sirampur) to Kochugaon section from Km 0.00 to Km 30.00 (AS-12) of NH-31C (New NH-27) on EPC – Item Rate MODE		30		M/s Simplex Infrastructure Ltd.		05.10.2017	74.15	04.04.2020	31.10.2022	Ongoing	

ANNEXURE REFERRED IN REPLY TO PART (c) TO (d) OF LOK SABHA UNSTARRED QUESTION NO. 884 FOR 02.12.2021 ASKED BY SHRI PALLAB LOCHAN DAS REGARDING ROAD PROJECTS IN ASSAM.

Details of Completed works from 2014 to till date								
Sr No	Financial Year	Name of work (Only name of section)	NH No.	Sanction cost (Rs in Cr.)	Length (Km)	Contractor	Date of completion	Scheme (NHO / SARDP)
1	2014-15	Strengthening including paved shoulder from Dumuni Chowki-Marai-Sipajhar. Kharupetia-Dalgaon	52	25.73	19.92	M/S Prabhu Agarwala Guwahati	28.02.15	NH(O)
2		Re-construction of 2 nos of Box Culvert (Single Cell) at Mangaldoi-Dhirai	52	0.4192	2 Nos.	Sri Dulal Chandra Deka Mangaldoi	31.01.15	NH(O)
3		Strengthening of the existing pavement from Targhat... Alomganj... Makrijhora	31	8.31	7	Sri Binanda Kalita, Guwahati	12.04.14	NH(O)
4		Strengthening from BaihataCharali-Mission Charali(Tezpur)	52	127.19	55	BKSONS Infrastructure Pvt. Ltd. Guwahati-6	15.02.15	NH(O)
5		Strengthening with paved shoulder from Numaligarh Tiniali-Rangajan Tiniali	39	49.7678	29.171	M/S BKSONS Infrastructure Pvt. Ltd.	10.09.15	NH(O)
6		Rehabilitation of 56 Nos of minor at Khelmati-Harmoti Section	52	1.22	56Nos.	UCN Const. Co. Pvt. Ltd.	June,2014	NH(O)
7		2 laning of Barpeta- Howly road		26.15	12	Anupam Nirman Pvt Ltd.	Sept.,2014	SARDP-NE
8	2015-16	Strengthening with paved shoulder from Gulukganj-Gauripur	31	43.42	12.506	G.L.Agarwala	08.02.2016	NH(O)
9		Strengthening & widening to 2 lane from Ditokcherra - Balacherra	54E	63.5648	31	ABCI Infratructure Pvt. Ltd.	30.09.15	NH(O)
10		Construction of BUS-LAY-BYE at Gauripur town and construction of drain at (Halakura Bazar)	31	36.2	12.506	G.L.Agarwala	07.02.2016	NH(O)
11		Strengthening from Tezpur Dekagaon	52	18.93	16.317	Sri Binanda Kalita	31.03.2016	
12		Improvement of junction point at Mission Chariali	37A & 52	2.5	0.5	M/S Premdhan Construction	10.01.2016	PBFF

13		Construction of new 2- lane with paved shoulder Hailakandi bypass	154	49.96	9.75	Chanchal Paul	31.12.2015	SARDP-NE
14		Strengthening and construction of paved shoulder Chapar, Bahalpurto North Salmara	31	14.39	4.978	Shree Gautam Construction Co.Ltd.	13.03.2016	NH(O)
15		Strengthening and construction of paved shoulders from Jakholabandha to Numaligarh	37	176.22	66	BK Sons Infrastructure Pvt. Ltd & Sweety Infrastructure Pvt. Ltd.(JV),	07.12.2015	NH(O)
16	2016-17	Rehabilitation of major permanent bridge over river Chiri in Silchar	53	2.15	0.06	M/s PRAKALPA	20.02.2017	NH(O)
17		Widening to 2 lane at Silchar Utar Krishnapur Sunaborighat Mukam	54	5	5	Shree Gautam Construction Co.Ltd., Guwahati	25.02.2017	NH(O)
18		Strengthening and construction of paved shoulder at Chapar North Salmara	31	14.39	4.978	Shree Gautam Construction Co.Ltd., Guwahati.	31.08.2016	NH(O)
19		Improvement of Sirajuli Chowk	52	1.66	0.33	Shree Gautam Construction Co.Ltd., Guwahati.	30.04.2016	PBFF
20		Construction of hard shoulder by providing and laying of interlocking concrete block pavement in Karimganj town Mubarakpur Sorisa of NH-44 and Karimganj - Pundharaghar of NH-151	44/151	2.9	0	Abdul Latif	25.10.2016	PBFF
21	2017-18	Strengthening including paved shoulder in stretches between Bardoulguri to Joradiya	52	18.27	7	M/S Sweety Infrastructure Private Ltd	03.04.2017	NH(O)
22		Rehabilitation of major permanent bridge over river Gangadhar	31	3.51	1No.	M/S Competent Infrastructure & Consulting Pvt Ltd.	31.03.2018	NH(O)
23		Strengthening with paved shoulder from Sulangi-Kokila -Dubia-bamungaon.	52	24.93	11.5	M/S S.M. Khetawat,	28.12.2017	NH(O)
24		Strengthening from Kalainchara to Dighalkhal.	44	18.91	4.1	M/S Binny Construction	31.03.2018	NH(O)
25	2018-19	Const. of 4-lane Guwahati University bypass	37	47.38	6.3	Sri Bhagya Kalita	31.12.2018	NH(O)

26	Construction of RCC Bridge across OIL's Petroleum pipelines at 4-lane Guwahati University By-pass	37	6.22		M/S BKSONS Infrastructure Pvt. Ltd.	30.11.2018	NH(O)
27	Strengthening of existing 10m road pavement from Singra to Bamunigaon	37	23.5	16	Sri Binanda Kalita	01.04.2018	NH(O)
28	Strengthening the existing carriageway from) Nehrubasti to Numaligarh	37	16.4	11.62	M/S BKSONS Infrastructure Pvt. Ltd.	01.04.2018	NH(O)
29	Strengthening with paved shoulder from SikanmatiBhalukmariSirajuliAlisinga	52	82.22	27	Anupam Nirman Pvt. Ltd., Guwahati	30.11.2018	NH(O)
30	Widening from intermediate lane to 2 lane with paved shoulder and strengthening at SilcharUtarkrishnapur	54	22.28	6	M/S ABCI Infrastructure Pvt. Ltd.	31.07.2018	NH(O)
31	Widening & strengthening of (Silchar-Jiribam section) at Silchar Town area	53	29.15	2.6	M/S Shree Gautam Construction Co. Ltd.,	31.12.2018	NH(O)
32	Strengthening of existing road and construction of paved shoulder at Makum to Tingrai	38	9.14	5	JK Mahanta	01.04.2018	NH(O)
33	Strengthening with construction of paved shoulder from Kakila- Dubia-Bamungaon-Bodula	52	59.04	16	M/s SunarmalKheta wat	30.11.2018	NH(O)
34	Strengthening with construction of paved shoulder Dolohat-Lakhimpur	52	49.45	15	M/s SunarmalKheta wat	31.12.2018	NH(O)
35	Construction of Wing Wall, Curtain Wall, Road Protection for culvert at Sub centreOkajan, jalakiaSutiTelam	52	2.25	-	Premdhan Construction	15.12.2018	NH(O)
36	Strengthening and widening of NH-44 from Malidhar to Solgoi	44	218.31	18.274	SGCCL-DP (JV) Guwahati	15.04.2018	NH(O)
37	Construction of Northern Bank Approach of Bagibeel Rail cum Road Bridge on NH-52B near Dhemaji	52B	85.4	7.511	Bhagya Kalita	31.01.2019	NH(O) Deposit Work
38	Construction of 2- lane Tinsukia bypass with paved shoulders	37	70.71	20.35	J.K. Mahanta & Sri Keshab Kalita (JV)	31.05.2018	SARDP-NE
39	Construction of 2 lane Makum Bypass	37	32.46	4.808	J.K. Mahanta	30.09.2018	SARDP-NE
40	Realignment and construction of 2-lane NH-37 with paved shoulders from Rupai to Talap	37	39.18	8.352	J.K. Mahanta	29.08.2018	SARDP-NE

41		2-laning with paved shoulders at Silchar-Jiribam Section from Phulertol to Jiribam	53	52.08	13.073	ABCI Infrastructure Pvt. Ltd.	31.7.2018	SARDP-NE
42		Improvement Raising and Widening to two lane with paved shoulder and strengthening at Silchar-Jiribam Road from Maduramukh to Kachipur	53	28.68	5.3	ABCI Infrastructure Pvt. Ltd.	31.7.2018	SARDP-NE
43	2019-20	Strengthening with paved shoulder PiprardukamBadalgurikharupatia section	52	49.5	17	M/S BKSONS Infrastructure Pvt. Ltd. Guwahati	27.12.2019	NH(O)
44		Strengthening and widening by 1.5 m paved shoulder on either side from Kaldoba Pt-I to Golokganj	31	42.219	14.46	M/S Shree Gautam Construction Co. Ltd., Guwahati	28.11.2019	NH(O)
45		Strengthening with widening by providing paved shoulder from BangaliparaTilaparaDhirghat.	31	38.456	15.472	M.P. Agarwalla Guwahati	30.09.2019	NH(O)
46		Widening and Repair of culverts on NH-15 under A from Baihata Chariali – Mission Charali	52	5.18	87Nos	Mattlebuiddin Ahmed, Guwahati	31.10.2019	NH(O)
47		Strengthening with paved shoulder on NH-52(New NH-15) from Chalangi-Badula- Pathalipum	52	54.85	13.4	S. M. Khetawat, Nagaon	19.07.2019	NH(O)
48		Strengthening and construction of paved shoulder Dulabari-Mission Charali	37A	28.79	5.65	Premdhan Construction	15.07.2019	NH(O)
49		Strengthening with paved shoulder from Gauripur- Dhirghat	31	89.7	29.3	M/S Shree Gautam Construction Co. Ltd., Guwahati	26.02.2020	NH(O)
50		Strengthening with paved shoulder from SingimaritoSukanmati	15	92.34	16.87	M/S GLA-MA(JV) G.S. Road, Guwahati	15.03.2020	NH(O)
51		Construction of 2 lane NH with paved shouldersfrom Kumutia,Telijanto Okajan	52	49.06	6.8	S.M.Khetawat.	14.03.2020	SARDP-NE
52		Construction of Katlicherra bypass	154	66.76	5	Dipayan Paul-Chanchal Paul (JV),	25.02.2020	SARDP-NE
53	2020-21	Construction of 2-lane Highway with paved shoulders of Mohanbari, Chabua Bypass	37	133.4	34.85	Sri Bhagya Kalita	31.10.2020	SARDP-NE

54	Strengthening and widening of Srigouri to Poamara, Batoiya to Moina and Chandkhira to Solgoi section from km. 173/125 to km. 272/241 of NH-44 including Karimganj By-pass	44	191.67	34.52	M/s ABCI	29.09.2020	NH(O)
55	Raising and strengthening including providing road side stone masonry longitudinal covered drain at Km. 107th of NH-39 under Golaghat NH Division, Golaghat under Annual Plan for the year 2017-18 in the state of Assam. (Job No. 039/AS/2017-18/174)	39	4.18	0.78	Lohit Construction	30.09.2020	NH(O)
56	Strengthening with construction of paved shoulder from Km. 138/00 to Km. 157/00 & Km. 171/00 to Km. 177/00 of NH-52 (New NH-15) for the year 2016-17 under Nagaon NH Division, Nagaon (Job No.52 (New-15)/AS/2016-17/164)	15	25	89.39	M/S HR-Srinath (JV)	21.12.2020	NH(O)
57	Construction of 2-lane Patherkandi Bypass with paved shoulder (Total length=9.224 km.) under Annual Plan for the year 2014-15 in Karimganj NH Division in the state of Assam on EPC mode. Job No. 044/AS/2014-15/122	22	90.66	9.224	Dipayan Paul & Chanchal paul (JV) Old Hospital Road, Hailakandi 94350-78652	28.12.2020	NHO
58	Strengthening of existing road from Km. 653.364-668, 686.608-690.329 of NH-37 & construction of masonry drain under A.P. 2016-17 under Dibrugarh NH Division. (Job No.37/AS/2016-17/158)	37	34.31	18.36	JK Mahanta, Usha Court, 9871171555	31.07.2020	NHO
59	Strengthening with construction of paved shoulders from km 135/000 to km 138/000, km157/000 to 171/000 and km 177/000 to km 182/000 (Total Length = 22.00 km) of NH-52 (New NH-15) FOR THE YEAR 2017-18 UNDER Nagaon NH Division in the State of Assam. (Job No. 052(New NH-15)/AS/2017-18/180)	52/15	63.69	21.23	Sweety Real Estae Pvt. Ltd.	31.10.2020	NHO
60	Strentheing of two lane with paved shoulder of NH-54 from 12th km to 40th km under Annual plan for the year 2018-19 on EPC miode under PWD NH Division Silchar in the sytea of Assam (Job no 054//AS/2018-019/184)	54	19.630	22.200	UCN Construction Pvt Ltd Nagaon	17.08.2020	NHO

61	Strengthening of pavement from km 61/00 to Km 69/00 and widening of 1.5m paved shoulder on either side and strengthening from km 103/00 to 106/00 of NH-39 under Annual Plan for the year 2018-19 under Golaghat NH division in the state of assam on EPC mode (Job no. 039/As/2018-19/186	39	23.320	11.000	Kanti Prasad Mittal	25.08.2020	NHO
62	Stage Strengthening to NH 53(silchar Badarpur Section) from km 3.65 to km 6.25 and NH-54 at 21 km ,27 km to 30 km ,35th Km,36th & 40 km in stretches for 2019-20 under PWD NH Division Silchar for the year 2019-20 in the state of Assam under EPC Mode ,Job no. 053/054/AS/2019-20/189	53,54	9.200	8.400	Binni Construction on 13.03.2020	30.12.2020	NHO
63	Stage Strengthening under Annual Plan for the year 2019-20 from Km 440/00 to 445/00 and Km 500/00 to km 510/00(T=15.00 Km) of Nh-52(new NH 515) under Nagaon NH Division in the state of Assam under EPC Mode ,Job no. 515New/AS/2019-20/190	52/515	10.490	15.000	UCN Construction on 03.03.2020	19.01.2021	NHO
64	Stage Strengthening work from Km 0/00 to Km 10.437(Islampur Shantipur Road) extension of NH-37(L=10.437 km)(starting at Chainage 28.563 km I.E. end of Dhola Sadia Approach) in the state of Assam on EPC Mode ,Job no. 015/AS/2019-20/195	37 Extension	5.453	10.437	M/S M.K. Hatibaruah & Co.	31.10.2020	NHO
65	Stage Strengthening work from Km 20/00 to Km 48/600(L=28.60 km) with bituminous concrete of Rangia Darranga Road (NH-127D) under Rangia NH Division in the state of Assam on EPC Mode ,Job no. 015/AS/2019-20/196	127D	19.776	28.600	Matlebuddin Ahmed	05.01.2021	NHO
66	Stage Strengthening work from Km 29.200 to Km 38.000(L=8.80 km) of NH-127A under Rangia NH Division in the state of Assam on EPC Mode ,Job no. 015/AS/2019-20/197	127A	6.157	8.800	Rana Zaman	05.01.2021	NHO
67	Stage strengthening work from Km 672.00 to km 686.608 of NH-37 Assam on EPC Mode ,Job no. 037/AS/2019-20/201	37	11.1071	14.608	Sanjoy Singh	30.11.2020	NHO

68		Strengthening with paved shoulder from km 305/0 to 316/0 of NH-52(Total length=11.00km) including retaining walls, breast walls, culverts and drains in selected stretches under Nagaon NH Division in the State of Assam on EPC mode. Job No. 052/AS/2014-15/124	15	55.24	11.000	M/S BKSONS Infrastructure Pvt. Ltd. Guwahati	31.10.2020	NHO
69		Stage Strengthening from Km 42/00 to Km 52/00 on NH-37Old/Nh-17 new for the year 2019-20 under Guwahati NH Division in the state of assam on EOPC Mode ,Job no. 017New/AS/2019-20/192	37/17	6.62	10.000	GL Agarwalla	08.03.2021	NHO
70		Widening of Bridges No.3/1, 6/1, 8/1, 12/1, 17/1, 19/1, & 29/1 on NH-52 under Annual Plan under Rangia NH Division in the State of Assam. (Job No. 015/AS/2017-18/181)	52/15	9.79	0.000	M/S Parakalpa	19.03.2021	NHO
71		2 laning of Goalpara- Solmari road (Job No. SARDP-NE/Goalplara-Solmari/ AS/PWD/2011-12/189)	State Road	14.57	7.900	Lohit Construction	31.03.2021	SARDP-NE
72		Stage Strengthening work from Km 928/00 to Km 938/00(L=10.00 km) of NH-17 New(old NH-31) Assam on EPC Mode ,Job no. 015/AS/2019-20/199	31	6.98	10.000	GL Agarwalla	02.06.2021	NHO
73		Strengthening of existing two lane from km 445/00 to 455/00 and km 475/00 to 500/00(T=35.00 km) of NH-52(New NH-15 under annual Plan for the year 2018-19 under Nagaon in the state of Assam on EPC mode (Job no 052(new NH-15)/AS/2018-19/185)	15/52	63.102	35.000	Sanwarmal Khetawat	29.05.2021	NHO
74	2021-22	Stage Strengthening under Annual Plan for the year 2019-2020 from Km 316/00 to Km 330/00 and from Km 345/00 to Km 350/00(T=19.00 Km) of Nh-15 under Nagaon NH Division in the state of Assam on EPC Mode ,Job no. 015/AS/2019-20/194	15	13.29	19.000	M/S S.M. Khetawat	10.05.2021	NHO
75		Strengthening from Km. 64/000 to Km. 69/000, 90/760 to 119/000 and Km. 126/000 to Km. 160/000 (Length=67.804 Km) of NH-36 for the year 2017-18 under Bakulia NH Division, Diphu in the state of Assam. (Job No. 036/AS/2017-18/176)	36	73.78	67.804	Anupam Nirman Pvt. Ltd., Guwahati	28.06.2021	NHO

76	Stage Strengthening of NH-61 from Km 239.959 to Km 257.469 on EPC Mode for the year 2019-20 under jorhat Nh Division in the state of Assam,Job no. 061/AS/2019-20/191	61	12.26	17.510	M/s M.P. Agarwalla	10.07.2021	NHO
77	Stage Strengthening to NH-39(old) from km 0/00 to km 30/00(L=30.00km) Golaghat NH Division in the state of Assam on EPC Mode, Job no. 015/AS/2019-20/198	39	19.110	30.000	GL agarwalla	14.08.2021	NHO
78	Strengthening of existing road, masonry drain from Km. 618.600 to Km. 633.600 (Length=15 Km) of NH-37 under A.P. 2016-17 under Dibrugarh NH Division. (Job No.37/AS/2016-17/159)	37	28.200	15.000	Ganapati Builders	30.08.2021	NHO
79	Strengthening with paved shoulder from km 0.00 to km 12.00(L=12.00km) of NH-427 under Rangia NH Division ,Rangia ,in the state of Assam. Job no. 427/AS/2019-20/209	427	43.960	12.000	Anupam Nirman Pvt Ltd.	30.09.2021	NHO
80	Stage Strengthening from Km 100/000 to Km 134/000 on NH-37(old)/17 new for the year 2019-20 in the state of Assam under EPC Mode ,Job no. 017New/AS/2019-20/188	37/17	22.560	34.000	GL Agarwalla	31.10.2021	NHO

ANNEXURE REFERRED IN REPLY TO PART (c) TO (d) OF LOK SABHA UNSTARRED QUESTION NO. 884 FOR 02.12.2021 ASKED BY SHRI PALLAB LOCHAN DAS REGARDING ROAD PROJECTS IN ASSAM.

Sl. No.	Scheme	Name of Project	NH No. (Old/ New)	Length (km)	Date of Original/ Revised Sanction	Sanctioned Cost / TPC Rs. In crore	Date of Start (appointed date)	Cumulative Physical progress %	Target date of completion as per contract	Revised / Likely date of completion	Status
1	NHO	Construction of proposed North Lakhimpur Bypass from existing km. 338.924 to 349.213 Job No.-052-AS-2011-12-099	52/15	12.514	09.05.11	127.24	29.09.12	85.10	28.09.2015	31.12.2021	on going
2	NHO	Construction of longitudinal drains at stretches from km 134/00 to km146/300 on NH-37, (L=9.422Km) painting of Flyover and provision of road safety appurtenances near the Flyover at km135 on NH-37 under Guwahati NH Division in the State of Assam. (Job No.037/AS/2015-16/145)	37		23/03/2016	31.75	14.11.2016	50.04(O) 0.00(balance work)	14.05.18(O)	--	on going
3	NHO	Strengthening with paved shoulder from km 30/0 to km 46/0, km 54/0 to km 61/0, km 69/0 to km 80/0 and km 80/0 to km 96/0 of NH-39 for the year 2015-16 including toll plaza under Golagahat NH Division under EPC Mode in the State of Assam. (Job No.039-AS-2016-17-153)	39	49.542	23.06.2016 (O) 28.09.2018 (R)	145.53	22.01.2019 (original) 10.07.2019 (revised)	92.7	24.02.2022 (as per revised appopinted date)	---	on going
4	NHO	Construction of new Bridge over River Krishnai (Br.No.34/1) on NH-37 (New NH-17) in the State of Assam under EPC Mode Job no. 017(New)/AS/2019-20/193	37/017		10.12.2019	34.620	22.06.2020	48.00	21.06.2022		on going
5	NHO	Construction of new Bridge over River Dhansiri (Br.No.82/1) on NH-15 (Old NH-52) under Annual Plan for the year 2019-20 in the state of Assam under EPC Mode Job no. 015/AS/2019-20/202	52/15		31-03-2020	40.4709	15.09.2020	17	04.10.2022		on going

6	NHO	Construction of Guide Bund and Bridge protection works of Bridge No.338/1 over river Ranganadi and Re-construction of superstructure of Bridge over river Haijan (Br. No.342/1) on NH-15 under Nagaon NH Division in the state of Assam. Job no. 015/AS/2019-20/208	52/15		31-03-2020	19.1908	21.09.2020	6.85	21.09.2022		on going
7	NHO	Stage Strengthening work on NH-151 from Km 0/00 to Km 14/064(L=14.064 km) New(old NH-31) Assam on EPC Mode, Job no. 0151/AS/2019-20/200	151	14.064	15.01.2020	14.845	15.12.2020	84.00	12.08.2021	31-12-2021	on going
8	NHO	Rehabilitation including river training works of Bridge No.427/1 on NH-52 (New NH no.15) over River Gai under Annual Plan for the year 2019-20 under PWD Nagaon NH Division in the state of Assam. Job no. 015/AS/2019-20/205	52/15		31-03-2020	25.2466	01.12.2020	79.50	01.12.2021		on going
9	NHO	Stage Strengthening from km 411.000 to 419.900 and from Km 420.000 to Km 437.000 of Nh-52(New Nh-15) under Annual Plan for the Year 2019-20 on EPC mode in the satate of Assam Job no. 052/AS/2020-21/210	52/15	25.900	24.06.2020	18.810	31-01-2021	88.00	30.01.2022		on going
10		Construction of new Bridge over River Kumatia (Bridge No.397/1) including subway bridge and approaches on NH-52 (New NH No.15) Job No.015/AS/2020-21/211	52/15		11.06.2020	43.550	18.01.2021	8.250	18.01.2023		on going
11		Construction of 2-lane major bridge including approaches over Brahmaputra between Majuli on North Bank and jorhat on South Bank from Km 11/690 to Km 19/715-Length of bridge 6812.5 metre (Package II) on NH-715 K in the state of Assam on EPC Mode Job no. 715/AS/2020-21/213	715k		03.02.2021	925.470	09.07.2021		08.07.2025		on going
12		Strengthening of existing Road including slope and uphill protection and road side covered drain at buit up area alongwith junction improvement from chainage 0.00 km to 23.700 km (L=23.700 km) of NH-153 under Annual Plan 2020-21 in the state of Assam Job no. 153/AS/2020-21/214	153	23.700	22.03.2021	66.663					on going

13	NHO	Strengthening to NH-217 (New)/ NH-51 (Old) from Km 0/000 to km 21/853 under Guwahati NH Division for the year 2020-21 in the state of assam Job no 051/AS/2020-21/212	217/51	21.853	03-02-2021	17.597	--	--	--	--	on going
14	NHO	Strengthening of NH-127 C from km 0.00(Samthaibari) to 15.00(Bhur Tiniali) of NH-127 C (T=15.00 km) under Abhayapuri NH Division in the state of Assam Job no 127C /AS/2020-21/216	127 C	15.000	22.03.2021	10.720					on going
15	SARDP-NE,Phase 'A'	2 laning from Kanubari to start of Bogibeel bridge approaches of NH-52B(Extn) in Assam 052/Ar.Pkg/2010-11/023	52BExtn./215	63.4	10.11.2010	268.08	20.02.2011	98.00	04.02.14	06.05.2022	On going
16	SARDP-NE, Phase 'A'	Construction of new 2- lane road with paved shoulders of Dhaleshwari Bypass from km. 0.00 - 3.500 of NH-154. SARDP-NE/NH-154/PWD/AS/2011-12/187	154/6	3.50	13.07.11(O) 12.03.14 (R)	53.15	15.10.2011	92.60	31.10.13	31.12.2021	On going
17	NH-O	Balance work for "Improvement of existing single intermediate lane road of NH-44 to be 2-lane road with paved shoulder from km 230/200 to km 247/000, km 261.504 (Ex.ch.260.109) to km 263.191 (Ex.ch.261.761 & Km 272.241 (Ex.ch.271.00 to km.284.053 (Ex.ch.284.053 (Total Length=30.28km of NH-44 in the state of Assam on EPC mode". Job no.182	44	30.28	31.03.2020	166.94	17.12.2020	38.4	16.12.2022		On going
18	SARDP-NE	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	53/37	4.77	30.03.15	76.78	01.10.15	96.46	31.12.20	31.03.2021	Ongoing
