

O.I.H.

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS**

LOK SABHA

**UNSTARRED QUESTION NO. 3633
TO BE ANSWERED ON MARCH 24, 2022**

STATUS OF PROJECTS UNDER AMRUT

NO. 3633. SHRI SUNIL KUMAR SONI:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) the status of the projects in Chhattisgarh under Atal Mission for Rejuvenation and Urban Transformation (AMRUT) 1.0;**
- (b) the details of the funds sanctioned, allocated and released to Chhattisgarh so far under the said scheme;**
- (c) whether there are some projects which have been delayed;**
- (d) if so, the reasons therefor, project-wise;**
- (e) whether hundred per cent audit of expenditure is likely to be conducted to bring transparency in utilisation of the funds allocated in this regard;**
- (f) if so, the authority by whom the said audit is likely to be conducted along with the time by which it is likely to be conducted; and**
- (g) if not, the reasons therefor?**

ANSWER

**THE MINISTER OF STATE IN THE
MINISTRY OF HOUSING AND URBAN AFFAIRS
(SHRI KAUSHAL KISHORE)**

(a): The Atal Mission for Rejuvenation and Urban Transformation (AMRUT) scheme was launched on 25 June 2015 in 500 cities across the States/ Union Territories (UTs) with focus on development of basic infrastructure in the selected cities/towns in the sectors of water supply; sewerage and septage management; storm water drainage; green spaces and parks; and non-motorized urban transport. The Mission also mandated implementation of a set of Reforms in Urban Local Bodies (ULBs) and Capacity Building of the functionaries of ULBs covered under the Mission.

A total of 9 cities of the State of Chhattisgarh have been covered under AMRUT. Sector-wise details of implementation of AMRUT project are in the State of Chhattisgarh are given as under:

(Cost in ₹ crores)

Sectors	Work Completed		Under Implementation		Total	
	Nos.	Cost	Nos.	Cost	Nos.	Cost
Water Supply	39	748.75	31	1,113.11	70	1,861.86
Sewerage and Septage Management	23	25.93	6	348.56	29	374.49
Green spaces and parks	179	28.89	15	4.26	194	33.15

(b): The approved plan size of the State of Chhattisgarh under AMRUT amounts to ₹2,192.76 crore for the entire Mission period, which includes committed Central Assistance (CA) of ₹1,009.74 crore. So far central assistance amounting to ₹980.98 crore has been released to the state against AMRUT projects.

In addition, following Central Assistances have been released to the State of Chhattisgarh under other components of AMRUT:

Components	Central Assistance (₹ in crore)
Administrative and Office Expenses (A&OE)	61.21
Reform Incentives	69.77
Sub-schemes of GIS based Master Plan	3.86
Local Area Programme – Town Planning Scheme (LAP-TPS)	0.30
Eligible spill over projects of erstwhile Scheme of Jawaharlal Nehru National Urban Renewal Mission (JnNURM)	57.01
Total:	192.15

(c) & (d): Implementation of certain AMRUT projects in the State of Chhattisgarh have got delayed due to various reasons, such as land disputes, natural calamities, delay in obtaining clearances / permissions from other departments and lockdown imposed due to CoVID-19 pandemic etc. Project-wise reasons of delayed projects of the State of Chhattisgarh are given at Annexure-I.

(e) to (g): All expenditure by Government organizations are open to audit by Comptroller and Auditor General.

ANNEXURE - I REFERRED TO IN THE REPLY OF PART (c) AND (d) OF THE LOK SABHA UN-STARRED QUESTION NO. 3633 DUE FOR ANSWER ON 24 MARCH 2022 REGARDING "STATUS OF PROJECTS UNDER AMRUT":

Project wise reasons for delay in project completion

#	City	Title	Sector	Project Cost (₹ in crore)	Progress (%)	Reasons for Delay in Project Completion
1	Ambikapur	Development of Garden at Ward No 42 - Nawagarh Park (Drip Irrigation)	Others(Parks)	0.07	92	Due to Covid Pandemic
2	Ambikapur	Ambikapur Water Supply Scheme Part-2	Water Supply	51.08	97	Due to Covid Pandemic procurement of equipments(like- pumps, pipes, etc) were delayed. Departmental Permission delay from PWD, Environment, Railway, NH etc.
3	Bhilai Nagar	Bhilai Water Supply Scheme Phase II - Construction of Distribution Part-1	Water Supply	77.04	86	Due to Covid Pandemic. Departmental Permission delay from PWD, NH & Railways
4	Bhilai Nagar	Bhilai Water Supply Scheme Phase II - GIS, SCADA, Automation and Metering works Part -1	Water Supply	8.3	54	Delayed due to awaited completion of civil installations and imposition of subsequent lockdowns.
5	Bhilai Nagar	Bhilai Water Supply Scheme (Deposit Work to CSEB)	Water Supply	1.2	55	Permission delay from CSEB. and Covid Pandemic
6	Bhilai Nagar	Bhilai Water Supply Scheme (Deposit Work to NH)	Water Supply	0.52	77	Permission delay from NH. and Covid Pandemic
7	Bilaspur	DEVELOPMENT OF GARDEN - BANDHWA TALAB GARDEN	Others (Parks)	2.39	87	Due to delayed permission for development from Land record department. Due to Covid Pandemic
8	Bilaspur	Bilaspur Water Supply Scheme Part-2	Water Supply	81.84	83	Due to Covid Pandemic procurement of equipments(like- pumps, pipes, etc.) were delayed. Departmental Permission delay from PWD, Environment, Railway, NH etc.
9	Bilaspur	Bilaspur Water Supply Scheme Part-1 (Deposit Work to WRD, CSEB, PWD and Railway Permission)	Water Supply	6.36	77	Permission delay from WRD, CSEB, PWD and Railway. and Covid Pandemic

#	City	Title	Sector	Project Cost (₹ in crore)	Progress (%)	Reasons for Delay in Project Completion
10	Bilaspur	Bilaspur Water Supply Scheme Part-2 (Deposit Work to Railway)	Water Supply	0.32	99	Permission delay from Railway. and Covid Pandemic
11	Bilaspur	Bilaspur Water Supply Scheme Part - 4	Water Supply	100.45	80	Due to Covid Pandemic delay in procurement of pipes. Departmental Permission delay from PWD, Railway & NHAI
12	Durg	Development of Garden at Jawahar Nagar (Civil, Playing and Electrification Work) Part - 1	Others(Parks)	0.49	95	Due to Covid Pandemic
13	Durg	Durg Water Supply Scheme Part - 3	Water Supply	104.55	92	Due to Covid Pandemic procurement of equipments(like- pumps, pipes, etc) were delayed. Departmental Permission delay from PWD, Environment, Railway, NH etc.
14	Durg	Durg Water Supply Scheme (Deposit Work for Pulgaon Nallah)	Water Supply	2.34	18	Permission delay from WRD. Due to Pandemic.
15	Durg	Durg Water Supply Scheme (Deposit Work to Railway)	Water Supply	0.46	99	Permission delay from Railway. and Covid Pandemic
16	Durg	Construction of OHSR (4 Nos.)	Water Supply	7.88	85	Land dispute and shifting of site. and Due to Covid Pandemic
17	Durg	Construction of OHSR (2 Nos.)	Water Supply	3.49	35	Land dispute and shifting of site. and Due to Covid Pandemic
18	Jagdalpur	DEVELOPMENT OF GARDEN AT WARD NO. 01 - LAXMI NARAYAN MANDIR PARK (ELECTRIFICATION)	Others(Parks)	0.04	33	Due to land dispute
19	Jagdalpur	DEVELOPMENT OF GARDEN AT WARD NO. 06 NAKSHTRA VATIKA GARDEN (CIVIL WORKS)	Others(Parks)	0.56	65	Due to Land dispute and imposition of lockdowns during Pandemic.
20	Jagdalpur	DEVELOPMENT OF GARDEN AT WARD NO. 6 NAKSHTRA VATIKA GARDEN (ELECTRIFICATION)	Others(Parks)	0.07	60	Due to Land dispute and imposition of lockdowns during Pandemic.
21	Jagdalpur	DEVELOPMENT OF GARDEN AT Shahid	Others(Parks)	0.01	86	Local Hindrance and land dispute.

#	City	Title	Sector	Project Cost (₹ in crore)	Progress (%)	Reasons for Delay in Project Completion
		park (Electrification)				
22	Jagdalpur	Development of Garden at Moti Talab Para (Civil Work)	Others(Parks)	0.05	30	Due to land dispute
23	Jagdalpur	Development of Garden at Moti Talab Para (Playing)	Others(Parks)	0.01	21	Due to land dispute
24	Jagdalpur	Development of Garden at Moti Talab Para (Electrification)	Others(Parks)	0.01	21	Due to land dispute
25	Jagdalpur	Jagdalpur Sewage Master Plan	Sewerage and Septage Management	54	94	Delay due to shifting of site and land dispute. Imposition of lockdown during Pandemic due to which supply chain of both Manpower & Machinery got disturbed.
26	Jagdalpur	Jagdalpur Water Supply Scheme Part-1	Water Supply	24.67	91	Due to Non Performance of contractor, department terminated the contract. Fresh tenders were invited on risk & cost of previous contractor and work is in progress.
27	Jagdalpur	Jagdalpur Water Supply Scheme Part-2	Water Supply	24.67	36	Due to Non Performance of contractor, department terminated the contract. Fresh tenders were invited on risk & cost of previous contractor and work is in progress.
28	Jagdalpur	Jagdalpur Water Supply Scheme Part-3	Water Supply	47.06	37	Due to Non Performance of contractor, department terminated the contract. Fresh tenders were invited on risk & cost of previous contractor and work is in progress.
29	Jagdalpur	Water Supply Scheme Jagdalpur (Deposit Work to NH/PWD and CSEB)	Water Supply	3.08	45	Permission delay from NH, CSEB & PWD. and Covid Pandemic
30	Korba	Development of Garden at Shivaji Nagar	Others(Parks)	0.32	75	Due to Covid Pandemic
31	Korba	Korba Water Supply Phase II - Automation and SCADA	Water Supply	7.98	60	Delayed due to awaited completion of civil installations and imposition of subsequent lockdowns.
32	Korba	Korba Water Supply Phase II (Deposit Work to CSEB)	Water Supply	2.5	99	Permission delay from CSEB. and Covid Pandemic
33	Raigarh	Sewage Master Plan Raigarh Part - 1	Sewerage and Septage Manage	41.22	85	Delay due to shifting of site and land dispute. Imposition of lockdown during Pandemic due to which supply chain of

#	City	Title	Sector	Project Cost (₹ in crore)	Progress (%)	Reasons for Delay in Project Completion
			ment			both Manpower & Machinery got disturbed.
34	Raigarh	Sewage Master Plan Raigarh (Deposit Work to CSEB for STP - 1 and STP - 2)	Sewerage and Septage Management	0.45	52	Permission delay form CSEB department.
35	Raigarh	Raigarh Water Supply Scheme Part-3	Water Supply	66.7	94	Due to Covid Pandemic procurement of equipments(like- pumps, pipes, etc) were delayed. Departmental Permission delay from PWD, Environment, Railway, NH etc.
36	Raigarh	Raigarh Water Supply Scheme (Deposit Work to NH and CSEB)	Water Supply	0.79	99	Permission delay from PWD. and Covid Pandemic
37	Raipur	Development of Garden at Kabir Nagar Phase-II (Playing Equipments)	Others(Parks)	0.07	51	Due to Covid Pandemic
38	Raipur	Development of Garden at Kabir Nagar Phase - II (Electrification)	Others(Parks)	0.09	55	Due to Covid Pandemic
39	Raipur	Development of Garden at Avanti Vihar Colony (Playing Equipments)	Others(Parks)	0.03	57	Due to Covid Pandemic
40	Raipur	Development of Garden at Avanti Vihar Colony (Electrification)	Others(Parks)	0.05	34	Due to Covid Pandemic
41	Raipur	Sewerage and Septage Management Scheme Part-2	Sewerage and Septage Management	235	81	Delay due to shifting of site and land dispute. Imposition of lockdown during Pandemic due to which supply chain of both Manpower & Machinery got disturbed.
42	Raipur	Deposit work of Sewage Master Plan(Railway crossing near Kharun River)	Sewerage and Septage Management	5.39	10	Permission delay form Railway department.
43	Raipur	Distribution and Clear water pumping main pk2	Water Supply	134.19	55	Due to Covid Pandemic. Departmental Permission delay from PWD, NHAI and Railway.

#	City	Title	Sector	Project Cost (₹ in crore)	Progress (%)	Reasons for Delay in Project Completion
44	Raipur	Water Supply Scheme Raipur Phase - 1 (Part - 2)	Water Supply	92.86	85	Due to Covid Pandemic procurement of equipments(like- pumps, pipes, etc) were delayed. Departmental Permission delay from PWD, Environment, Railway, NH etc.
45	Raipur	Construction of Overhead Reservoir at Byron Bazaar, Devendra Nagar & Bhanpuri	Water Supply	7.97	84	Land dispute and shifting of site. and Due to Covid Pandemic
46	Raipur	Construction of Overhead Reservoir at Raipur & Kukurbeda	Water Supply	2.91	36	Land dispute and shifting of site. Hindrance from local citizens. and Due to Covid Pandemic
47	Raipur	Distribution and Clear water pumping main PK-1 (Part - 2)	Water Supply	94.38	70	Due to Covid Pandemic. Departmental Permission delay from PWD, NHAI and Railway.
48	Raipur	Construction of OHSR at Labhandi & Fundhar	Water Supply	3	60	Land dispute and shifting of site. Hindrance from local citizens. and Due to Covid Pandemic
49	Rajnandgaon	Rajnandgaon Water Supply Scheme Part-3	Water Supply	145.36	83	Due to Covid Pandemic procurement of equipments(like- pumps, pipes, etc) were delayed. Departmental Permission delay from PWD, Environment, Railway, NH etc.
50	Rajnandgaon	Rajnandgaon Water Supply Scheme (Deposit Work to WRD)	Water Supply	5.6	15	Permission delay from WRD. and Covid Pandemic
51	Rajnandgaon	Rajnandgaon Water Supply Scheme (Deposit Work to NHAI, PWD, CSEB)	Water Supply	3.56	75	Permission delay from NH, CSEB & PWD. and Covid Pandemic
