GOVERNMENT OF INDIA MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA UNSTARRED QUESTION NO.1989 ANSWERED ON 28TH JULY 2022

NH PROJECTS

†1989. SHRI ARUN KUMAR SAGAR:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of the construction work on the National Highways (NHs) passing through Shahjahanpur Parliamentary Constituency in Uttar Pradesh;
- (b) the details of funds spent thereon as on date;
- (c) the time by which the construction work of the said NHs is likely to be completed;
- (d) whether the materials being used in the construction of the said NHs are of prescribed standards; and
- (e) if so, the details thereof and if not, the steps taken by the Government in this regard?

ANSWER

THE MINISTER OF ROAD TRANSPORT & HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) to (c) The present status of construction works on National Highways (NHs) passing through Shahjahanpur, target date of completion and details of funds spent is at Annexure.
- (d) Yes Sir.
- (e) The work is being executed in accordance with Ministry of Road Transport & Highways specifications for Road and Bridge works (Fifth revision) and IRC Manuals & standards.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (c) OF LOK SABHA UNSTARRED QUESTION NO. 1989 FOR ANSWER ON 28.07.2022 ASKED BY SHRI ARUN KUMAR SAGAR: REGARDING "NH PROJECTS".

Sr. No.	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)	Date of award	Target date of completion	Finan cial Progr ess (Rs. Cr.)	Status
1	730C	Rehabilitati on and Upgradatio n to 2-lane with paved shoulders configurati on of Allahganj- Miranpur Katra Section of NH-730C (Km 52.770 to Km 114.000) (Package- II) under Green National Highways Corridor Project	61.28	294.84	14.03.2022	07.07.2024	_	Under Implementation Appointed date 08.07.2022

2	730C	Rehabilitati on and Upgradatio n to 2-lane with paved shoulders configurati on of Miranpur Katra to Radhaita Section of NH-730C (Km 114.000 to Km 137.250) (Package- III) under Green National Highways Corridor Project (GNHCP)	22.74	172.5	14.03.2022		_	Appointed date yet to be given
3	24	Balance work of NH-24 Bareilly- Sitapur section from Km. 262.000 to Km. 419.590	156.143	765.44	20.07.2020	15.12.2022	461.71	Under Implementation. Physical progress=69.2%
4	731	Improveme nt and Up- Gradation of Existing Road to 2/4-lane with Paved Shoulder from Km 40.000 to 88.750, start of Khutar	48.75	762.62	20.06.2022		-	Agreement yet to be signed.

		bypass to start of Shahjahanp ur bypass of NH-731 on EPC basis(Pkg I)					
5	731K	Construction of a minor bridge over Kaimua nala in Km.24 on NH-731K on Shahjahanpu r- Bisalpur road	1 Job	6.68	05.03.2021	30.09.2022	Under Implementation. Physical progress=70%
