

**GOVERNMENT OF INDIA
MINISTRY OF COMMUNICATIONS
DEPARTMENT OF TELECOMMUNICATIONS**

**LOK SABHA
UNSTARRED QUESTION NO. 2981
TO BE ANSWERED ON 3RD AUGUST, 2022**

MASTER SYSTEM INTEGRATOR PROJECT

†2981. SHRI VIJAY KUMAR DUBEY:

Will the Minister of COMMUNICATIONS be pleased to state:

- (a) whether Bharat Sanchar Nigam Limited (BSNL) has become the first telecom service provider company to win the Master System Integrator Project and the Rajkot smart city project and if so, the details thereof;
- (b) whether BSNL has completed the various sections of the Rajkot Smart City Project in time and if so, the details thereof; and
- (c) whether BSNL has earned the revenue of 1000 crore rupees under the Smart City Project from 2018 till now and if so, the details thereof?

ANSWER

**MINISTER OF STATE FOR COMMUNICATIONS
(SHRI DEVUSINH CHAUHAN)**

- (a) & (b) BSNL participated in the tender invited by Rajkot Smart City Development Limited (RSCDL) for selection of Master Integrator Project for Rajkot Smart City Project on 09.08.2018. The letter of Intent (LoI) was issued to BSNL on 02.02.2019. Total seven Request Work Orders were issued by RSCDL. The status of various sections/components of Rajkot Smart City Project are enclosed at **Annexure**.
- (c) No, Sir.

Annexure to Lok Sabha Unstarred Question no. 2981 for answer on 03.08.2022

Sl No.	Request Order No.	Component	Component Status	Percentage (%) implementation
1	RO 1	Public Address System (PA)	78 Nos out of 82 PA system installed. 4 Nos pending due to location finalization by RSCDL	98%
2		Intelligent Transit Management System (ITMS)	All components completed except turnstiles (24 Nos). Turnstile's installation pending due to location not finalized by RSCDL for additional work order (RO 6)	94%
3		Adaptive traffic control system (ATCS) – 15 Junctions	Completed	100%
4		Smart Bus stops	Completed	100%
5		Smart Parking	Pending – Only 1 location shared till date and work completed at the shared location. Remaining 24 location pending from RSCDL	15%
6		Enterprise GIS	Completed	100%
7		Geo enabled Property tagging survey	Pending – work in progress. Property survey reinitiated as per instruction from RSCDL	7%
8		Data Center	Completed	100%
9		Smart solution for illegal hawking	21 out of 25 locations completed. 4 location site pre-requests pending from RSCDL	95%
10	RO 2	ERP and E-Governance	Pending – Work in Progress. 3 Core modules completed and testing/Sign off in progress	77%
11	RO 3	Integrated command and control centre	Pending – Installation completed as per RFP terms, but approval pending from RSCDL	74%
12	RO 4	Adaptive Traffic Control System (15 Junctions)	Completed	100%
13	RO 5	Data Recovery Center	Pending – Site pre-request (DC- DR connectivity) pending from RSCDL	To be started
14	RO 6	Additional work order for Intelligent Transit Management System	Pending – Location yet to be finalized by RSCDL	75%
15	RO 7	Cyber Security solutions	Change request approval pending from RSCDL	To be started
