

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
STARRED QUESTION NO. 147
ANSWERED ON 01st AUGUST, 2024**

NH PROJECTS IN BIHAR AND WEST BENGAL

***147. SHRI DINESH CHANDRA YADAV:
SMT. SANDHYA RAY:**

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) the details and present status of all National Highway (NH) projects sanctioned and ongoing in the country, particularly in Bihar, West Bengal and Madhya Pradesh under Green Field project, Expressway project and National Highways project, project-wise, NH-wise;

(b) the details of original timelines decided and the time by which the said projects are likely to be completed and the reasons for delay in the said projects along with the funds allocated and utilised on each NH project, State-wise;

(c) the reasons for delay in starting the work on Patna-Purnia NH via Bidupur-Dalsingsarai- Simari Bakhtiyarpur-Udakishanganj even after DPR is ready and tender works completed;

(d) the present status of NHs 106 and 107 and the reasons for delay in construction on the said NHs;

(e) the details of various road projects sanctioned/ongoing and those completed along with the funds sanctioned and utilised in Bhagalpur district in Bihar and Bhind and Datia districts in Madhya Pradesh;

(f) the details of steps taken to complete all ongoing NH projects in the country particularly in Bihar, Madhya Pradesh and West Bengal within the stipulated time period; and

(g) whether the National Highways Authority of India proposes to take up development of new NH projects in Bihar and particularly in Jamui Parliamentary Constituency and if so, the details thereof?

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) to (g) A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (g) OF LOK SABHA STARRED QUESTION NO. 147 ANSWERED ON 01/08/2024 ASKED BY SHRI DINESH CHANDRA YADAV AND SMT. SANDHYA RAY REGARDING NH PROJECTS IN BIHAR AND WEST BENGAL

(a) and (b) The details and present status of various projects of this Ministry, including Expressway projects, Greenfield projects, NH projects, that are under construction (appointed/commenced) in the country including in the States of Bihar, West Bengal and Madhya Pradesh, with their original date of completion as per contract and the revised/likely date of completion, are at Annexure-I. The details and present status of the projects that are awarded but not appointed/commenced are at Annexure-II.

The primary reasons for delay in NH projects, if any, are issues / bottlenecks relating to land acquisition, statutory clearances / permissions, utility shifting, encroachment removal, law & order, financial crunch of Concessionaire / Contractor, poor performance of Contractor / Concessionaire, and Force Majeure events like Covid-19 pandemic, heavy rainfall, floods, cyclone, landslides/avalanches etc.

Allocation of funds for development and maintenance of NHs are made State/Agency-wise and not project-wise. The State / UT - wise details of funds allocated and expenditure incurred towards development and maintenance of NHs in the country during the current financial year 2024-25 is at Annexure-III.

(c) The alignment of a project is finalized as part of its DPR. Consultant for preparation of DPR for Patna Purnia Expressway project has been engaged.

(d) The present status of ongoing works on NH-106 and NH-107 is at Annexure-IV.

(e) The details of ongoing/ completed projects in Bhagalpur district in Bihar and Bhind & Datia districts in Madhya Pradesh is at Annexure-V.

(f) The Ministry is leveraging the mechanism of review and resolution of bottlenecks/hindrances in ongoing projects, in active collaboration with the State Governments and other stakeholder.

Ministry is also making full efforts to expedite the availability of necessary clearances / approvals and the fulfilment of conditions precedent, for new projects.

(g) Development of NHs is a continuous process and projects are taken up based on the requirements of connectivity, inter-se priority, traffic density, and the availability of resources.

ANNEXURE-I**ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA STARRED QUESTION NO. 147 ANSWERED ON 01.08.2024 ASKED BY SHRI DINESH CHANDRA YADAV AND SMT. SANDHYA RAY REGARDING NH PROJECTS IN BIHAR AND WEST BENGAL****The State/UT-wise details and present status of various projects of this Ministry, including Expressway projects, Greenfield projects, NH projects, that are under construction (appointed/commenced) in the country**

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1	Widening to two lane with paved shoulder of Rampachodavaram - Koyyuru section of NH 516E from Km 43+700 to Km 113+820 in the State of Andhra Pradesh on EPC mode Job No. 737	Andhra Pradesh	70.12	568	02-01-23	01-01-25	01-01-25	72
2	Major bridge across Papagni river including approaches at km. 153/2 of Renigunta - Kadapa-Muddanur Road NH-716	Andhra Pradesh	1.81	82	01-02-23	31-01-25	31-01-25	81
3	Widening of existing road to 4 lane with paved shoulder from Km 0/000 to Km 51/119 (51.119 Km) of Tadipatri to Muddanur bypass section of NH-67 in the State of Andhra Pradesh on EPC mode Job no. 739	Andhra Pradesh	51.12	724	23-02-23	23-08-25	23-08-25	60
4	Rehabilitation and Up-gradation of NH-167B from km.143/320 (Malakonda) to 189/050 (Singarayakonda) to 2L+PS in the State of Andhra Pradesh-708	Andhra Pradesh	45.73	391	24-02-23	17-08-24	28-02-25	73

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
5	Widening and Reconstruction of existing road to four lane from Km.56+400 to Km 120+300 (i.e. from B.Kothapalli Junction to Gorantla) (excluding Kadiri Bypass from Km 70+200 to Km 77+105) of NH 716G in the State of Andhra Pradesh on EPC mode Job no. 742	Andhra Pradesh	56.99	840	15-09-23	14-09-25	14-09-25	32
6	Widening from two lane to four lane with service roads from km 1.050 to km 3.470 of existing Link road connecting NH 67 to NH 16, in Kovur Town	Andhra Pradesh	2.42	63	29-06-23	28-03-24	30-10-24	95
7	4-laning of Puttaparthi-Koduru Section of NH-342	Andhra Pradesh	46.76	1319	07-11-23	06-11-25	06-11-25	30
8	2L+PS of Somayajulapalli " Dhone section of NH 340B from Km.0/0 To 56/200 [Design Ch. Km 0/00 to km 53/33]	Andhra Pradesh	53.33	630	22-11-23	21-11-25	21-11-25	35
9	2L+PS of Seetharamapuram to Duttaluru Section of NH-167 BG	Andhra Pradesh	36.40	364	16-11-23	15-11-25	09-05-25	52
10	Rehabilitation and up-gradation of NH-167 from Km 14/900 to Km70/000 (Design Ch. 14/900 to 69/700) (Chintakunta to Adoni section) to two lane with paved shoulders in the State of Andhra Pradesh under Corridor Approach through Engineering, Procurement & Co	Andhra Pradesh	54.80	290	31-05-17	30-05-19	30-11-24	92
11	Rehabilitation and Up-gradation of Thimmapuram to Gurajanapalli section from Km 26/150 to Km 41/161 of NH - 214 (New NH - 216) to two lane with paved shoulder in the state of Andhra Pradesh under NHDP-IV	Andhra Pradesh	19.00	351	05-01-17	08-07-18	31-05-25	96

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
12	Rehabilitation and Up-gradation of Pasarlapudi to Dhindi section from Km 105/170 to Km 126/510 of NH -214 (New NH -216) to two lane with paved shoulder in the state of Andhra Pradesh under NHDP-IV	Andhra Pradesh	20.82	263	27-09-17	26-09-19	30-12-24	84
13	Rehabilitation and upgradation of New NH 544DD from design Chainage Km. 56/000 to 102/20 of Kalyandrg - Molakalmuru Section	Andhra Pradesh	46.00	294	16-08-18	07-02-20	31-08-24	98
14	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No. 95/SPL @ Km 272.600(Railway Chainage 93/17-19) on NH 205 in the State of A.P. Job No. NH-205 /AP(36)/17-S&R(B)018 dt 07-07-2017	Andhra Pradesh	3.00	88	29-11-18	28-11-20	31-12-24	96
15	Construction of 2-Lane ROB and its approaches in lien of level crossing No. 31 @ Km 2.100 (Railway chainage 33/900-1000) on NH-326A on EPC mode in the State of A.P. Job No. NH-326 A -AP-17-18 - 670 dt 28-03-2018.	Andhra Pradesh	1.00	54	06-03-19	02-08-20	31-01-25	59
16	Construction of 2-Lane ROB and its approaches in lien of level crossing No.414 @ Km 33.100 (Railway chainage 730/11-13) on NH-326A on EPC mode in the State of A.P. Job No. NH-326A-AP17-18 -671 dt 28-03-2018.	Andhra Pradesh	1.00	55	06-03-19	08-02-20	31-12-24	94
17	2-lane ROB and its approaches in lieu of existing LC No.95 at Km 183/600of NH 205(Km. 9/6 of new NH-71) under Setu Bharatam 2022-23 on EPC mode	Andhra Pradesh	1.50	79	07-06-24	05-06-26	05-06-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
18	Two laning with paved shoulders of Lambasingi to Paderusection of NH 516E	Andhra Pradesh	48.43	361	03-11-23	01-11-25	01-11-25	5
19	Widening and Strengthening of existing two-lane road of bypassed reaches of Punganur town limits from Km.0+000 (design chainage) to Km 10+035 (design chainage) on NH-42 as one time improvement in the State of Andhra Pradesh under NH(O) on EPC mode -764	Andhra Pradesh	10.04	41	18-08-23	17-09-24	16-08-24	90
20	Chintoor to Motu Section of NH-326 from Km 0+00 to Km 9+600	Andhra Pradesh	8.34	98	17-01-24	16-02-26	16-01-25	21
21	Construction of bypass road to Adoni town connecting NH-167 (Hagari - Jadcharla road) from km.62/700 to 71/400 in Kurnool District in the State of Andhra Pradesh.	Andhra Pradesh	7.30	242	29-02-24	28-02-26	28-02-26	13
22	Vodarevu-Chilakaluripet Section (Design Chainage 0+00 to 47+000) of NH-167A (Package-I) to to 4L+PS	Andhra Pradesh	47.00	1064	14-02-24	13-02-26	13-02-26	9
23	Tadipatri Bypass (Km 0+000 to Km 6+285) of 4-Lane on NH-67 in Anantapuramu district of AP state under NH(O) on EPC Mode under Annual Plan 2022-23	Andhra Pradesh	6.28	160	13-03-24	12-03-26	31-12-25	27
24	Construction of Proposed 4-Lane RO Band its approaches in lien of existing level crossing No. 45 C @ Km 93.40(Railway Chainage 70/903) on NH 205 in the State of A.P. Job No. NH-205 /AP(3)/17-S&R(B)019 dt 07-07-2017	Andhra Pradesh	1.00	60	05-02-19	04-02-21	31-10-24	90

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
25	Construction of Proposed 4-Lane ROB and its approaches in lien of existing level crossing No. 67 @ Km 133.20(Railway Chainage 109/3-4) on NH 205 in the State of A.P. Job No. NH-205 /AP(38)/16-17-013-S&R(B) dt 24-03-2017	Andhra Pradesh	1.70	64	31-01-19	30-01-21	31-12-24	88
26	Construction of 4 Lane ROB and Subway in lien of level crossing no. 17 @ km 108/1-2 between Jamalamagudu & Proddator Station on Nandyal-Yerraguntla section at km 563/200 of NH-67 EPC mode in the state of A.P. Job No. NH-67-AP-17-18-672 dt 28-03-2018	Andhra Pradesh	0.95	51	06-12-19	05-06-21	15-10-24	85
27	"CONSTRUCTION OF 4 LANE ROB & APPROACHES IN LIEU OF LC NO. 93E/SPL3 AT KM. 84/04-05 BETWEEN AKIVEEDU AND PALLEVADA STATIONS ON GUDIVADA - BHIMAVARAM RAILWAY SECTION AT NH KM. 183+700 ON NH 214 (NEW NH-165) IN KRISHNA DISTRICT, IN THE STATE OF ANDHRA PRADESH. "	Andhra Pradesh	1.68	88	10-12-20	13-06-22	31-12-24	90
28	Approaches to 2L ROB of LC No. RV324 @ KM436/12-13 on NH43 (Manapuram)	Andhra Pradesh	0.98	37	19-07-21	18-01-23	31-01-25	52
29	Two laning with paved shoulders of Paderu to GundigudaSection of NH 516E	Andhra Pradesh	25.08	223	31-03-21	30-03-23	31-08-24	78
30	Two laning with paved shoulders of Gondiguda to Araku (uptoBhallaguda) section of NH 516E	Andhra Pradesh	24.29	297	08-09-21	07-09-23	31-12-24	80
31	Widening to two lane with paved shoulders from Km 0/0 to 64/020 (Pamarru to Akiveedu)	Andhra Pradesh	60.45	530	17-01-22	16-07-24	31-03-25	44

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
32	Dornala to Kunta Junction from Design Chainage Km 244+000 to 267+990 section of NH-765 (Package-2)	Andhra Pradesh	24.20	245	14-03-24	13-03-26	13-09-26	13
33	One time improvement of bypassed stretches of NH 214A (New NH 216) from Km37/700 to Km38/120 (Lakshmipuram realignment), Km57.700 to Km63.441 (Bantumilli bypass), Km64.500 to Km65.100 (Arthamuru bypass), Km65.800 to Km66.600 (Munjuluru bypass) and Km78.400 to Km81.500 (Pedana bypass) in the state of Andhra Pradesh under Annual Plan 2023-24 through EPC mode	Andhra Pradesh	11.91	12	13-03-24	12-09-24	12-09-24	96
34	One Time Improvement of bypassed/realigned stretches from Km140.575 to Km140.765 (seetharampuram realignment), Km149.530 to Km153.350 (Mogalthur bypass), Km161.400 to Km161.990 (Kalipatnam realignment), Km165.415 to Km166.575 (Daritippa realignment), and Km169.190 to Km169.550 (Dongapindi realignment) of NH 216 (Old NH-214A) in the state of Andhra Pradesh through EPC mode	Andhra Pradesh	6.08	9	13-03-24	12-09-24	12-09-24	90
35	One time improvement to bypassed Stretches of NH 216 from Eepurupalem Bypass - 5.10Km Pandillapalli Bypass - 4.40Km Kadavakuduru to Chinaganjam Bypass - 8.40Km Uppugunduru Bypass - 3.00Km Maddiralapadu Bypass - 1.50Km Throvagunta Bypass - 2.80Km	Andhra Pradesh	25.20	24	13-03-24	12-09-24	12-09-24	35

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
36	One time improvement to the road work Strengthening of existing Bypassed section of two lane stretch of NH 544DD of Kalyanadurgam – Rayadurgam – Molkalamuru Road (N.Gundlapalli Town) from Km. 74+200 to Km. 76+350 under one time Improvement in the State of Andhra Pradesh under NH (O) for the year 2023-24 on EPC mode.	Andhra Pradesh	2.15	13	13-03-24	12-03-25	12-03-25	0
37	Construction of 4-lane ROB and its approaches between Gudivada and Nujella railway station on Gudivada - Machilipatnam section at Km 10+906 of NH-165 in the State of Andhra Pradesh	Andhra Pradesh	1.28	91	17-09-22	02-06-23	31-12-24	85
38	Widening & Strengthening of 2/4 lane to 4 lane carriageway from Km 6/0 to 15/0 of Kurnool Guntur road(NH-340C) in Kurnool District in the State of Andhra Pradesh through EPC mode	Andhra Pradesh	9.01	96	02-03-22	01-03-23	04-04-25	28
39	Construction of 4 Lane ROB at Km 510/8 of NH-565 (Near Yerpedu) in Lieu of L.C. No. 36 in the State of Andhra Pradesh on EPC mode	Andhra Pradesh	2.27	99	05-12-22	03-12-24	04-12-24	82
40	Duttalur (at NH-565 Junction) to Kavali (Joining on NH-16) Chainage Km. 36/400 to Km. 107/224 (excluding the stretch from Km 101.880 to 105.300) (67.404 Km) of NH-167BG from in the State of Andhra Pradesh on EPC mode	Andhra Pradesh	67.40	424	04-07-22	03-07-24	31-03-25	61

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
41	Rehabilitation and Up-gradation from Km 170+700 Bhadrachalam to Km 234+567 Konda on NH-30 to Two lane with Paved Shoulder in the State of Andhra Pradesh on EPC mode.	Andhra Pradesh	63.86	436	26-09-22	24-09-24	31-10-24	64
42	Construction of Two-Lane Major Bridge across Penna river at Km. 739.234 of NH-67 including approaches parallel to existing 2 lane bridge in SPS Nellore District in the State of Andhra Pradesh through EPC contract.	Andhra Pradesh	2.68	99	15-02-23	14-03-25	14-03-25	43
43	Widening to two lane with paved shoulder including strengthening of existing 2L+PS and 4 lane stretches of bypassed stretches of NH 544E of Hindupur and Parigi towns Chainage 21 / 640 to Km 41 / 699 under one time improvement in the state of Andhra Pradesh under NH (O) for the year 2021-22 on EPC mode	Andhra Pradesh	20.04	98	23-06-22	22-06-24	22-08-24	90
44	Rehabilitation and Upgradation to 2-lane with paved shoulders configuration of Koyyuru to Chaprathipalem section (Km 120+000 to Km 165+500) of NH-516E in the State of Andhra Pradesh under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank on EPC mode	Andhra Pradesh	45.50	349	08-07-22	06-07-24	18-03-25	50

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
45	Rehabilitation and Upgradation to 2-lane with paved shoulders Sir, configuration of Chaprathipalem to Lambasingi section (Km 165+500 to Km 205+000) of NH-516E in the State of Andhra Pradesh under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank on EPC mode	Andhra Pradesh	39.50	311	12-10-22	10-10-24	09-05-25	41
46	Rehabilitation and Up-gradation of NH-1678 from Km 99.103 (CS Puram) to Km 143.320 (Malakonda) to Two lane with Paved Shoulders in Andhra Pradesh	Andhra Pradesh	44.22	277	05-10-22	28-03-24	30-11-24	69
47	Rehabilitation and Up-gradation of existing of road from 2-lane to 2-lane with paved shoulders from km. 0.00 to km 53.590 (total length-53.590 km) of Raychoti to Vempalli section of NH-440 in the State of Andhra Pradesh on EPC mode.	Andhra Pradesh	53.59	440	02-05-22	02-05-24	01-05-25	27
48	2-lane ROB and its approaches in Lieu of existing LC No.120 is at K.M. 56.700 of NH-18 (New NH-40) under Setu Bharatam	Andhra Pradesh	1.40	60	10-02-23	08-02-25	08-05-25	30
49	Construction of 2 lane ROB with approaches in lieu of existing LC No. 119 at km 226/80 of NH 205 (New NH 71) under Setu Bharatam	Andhra Pradesh	1.20	67	19-07-23	18-07-25	18-07-25	22
50	Construction of 4 - lane ROB at Km.74/8-9 between Kaikaluru & Pallevada Railway Stations on Gudivada Bhimavaram Section at N.H. Km. 46+651 on Pamarru and Digamarru Road of N.H.214 Bypass (New NH 165_) in Krishna district, in the state of Andhra Pradesh	Andhra Pradesh	1.53	130	16-12-22	07-06-24	31-12-25	46

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
51	Rehabilitation and upgradation of NH-167AD from Macherla to Dachepalli (via) Paluvai Junction, Rentachinthala, Gurazala from Km.0.000 to 43.659 to two lane with paved shoulders in the state of Andhra Pradesh (job-729)	Andhra Pradesh	43.66	403	27-01-23	26-01-25	26-01-25	72
52	4 laning of Bathalapalli to Mudigubba Section (Design Chainage Km. 96.300 to 129.300) including Bathalapalli Bypass (Design Ch. Km. 96.300 to 102.300) of NH-42 in the State of Andhra Pradesh Job No.731	Andhra Pradesh	33.00	536	10-02-23	09-02-25	09-02-25	94
53	Widening of Existing Road to Two lane with paved shoulder from Km. 0+000 to Km. 32+000 (Mudigubba to Puttaparthi) of NH-342 in the State of Andhra Pradesh on EPC mode job No. 740	Andhra Pradesh	32.00	402	17-03-23	16-09-24	31-08-25	63
54	Rehabilitation and Upgradation from Km 58+635 to Km 99+409 of Kadapa/Nellore Border to CS Puram (via) Seetharampuram section of NH-167B to 2 Lane with paved shoulder configuration in the State of Andhra Pradesh. Job 736	Andhra Pradesh	40.77	286	24-02-23	17-08-24	28-12-25	42
55	Widening from 2 lane to 2/4 lane with paved shoulders of Mulakalacheruvu to Madanapalle section of NH-42 from Km 202/050 to Km 245/640 (Length of 40.460 Km) Job719	Andhra Pradesh	40.46	480	19-12-22	18-12-24	25-01-25	81
56	Gudivada Town 2 RoB, and Road improvement NH-165	Andhra Pradesh	5.54	317	22-05-23	21-05-25	21-05-25	33

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
57	Construction of 3 (three) viaducts at km 308.972, km 309.781 & km 310.877 on NH-13 (Potin-Pangin section) in the State of Arunachal Pradesh. [Job No. 13/Ar.P/2022-23/055]	Arunachal Pradesh	0.01	42	25-08-23	24-08-25	24-08-25	27
58	River training works for Digaru bridge at Chainage 680.60 Km of NH-13 by providing permanent engineering solution for excessive meandering of Digaru river under Jairampur Highway Division in the State of Arunachal Pradesh under EPC mode. [Job No. 13/Ar.P/2022-23/053]	Arunachal Pradesh	0.01	15	19-08-23	18-08-24	18-08-24	72
59	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 77.95 to Km 117.56 (Package-3) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE [Job No: SARDP-NE/P-P/Pkg-A/NH-13/Ar.Pr./PWD/2018-19/115]	Arunachal Pradesh	39.61	421	18-11-20	18-11-23	31-07-24	99
60	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 117.56 to Km 163.59 (Package-4) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE [Job No: SARDP-NE/P-P/Pkg-A/NH-13/Ar.Pr./PWD/2018-19/116]	Arunachal Pradesh	46.03	543	18-11-20	18-11-23	31-07-24	97

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
61	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 206.66 to Km 247.05 (Package-6) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE [Job No: SARDP-NE/P-P/Pkg-A/NH-13/Ar.Pr./PWD/2018-19/116]	Arunachal Pradesh	40.39	487	02-10-20	02-10-23	01-10-24	98
62	Construction of 2-lane road of Potin to Pangin section of NH-13 from Km 163.59 to Km 206.66 (Package-5) on EPC Mode in the State of Arunachal Pradesh under Arunachal Pradesh Package of Roads and Highways of SARDP-NE [Job No: SARDP-NE/P-P/Pkg-A/NH-13/Ar.Pr./PWD/2018-19/116]	Arunachal Pradesh	43.07	451	18-11-20	18-11-23	30-09-24	90
63	2-laning of Lalpul " Manmao - Changlang road (NH-215) on EPC Mode in the State of Arunachal Pradesh	Arunachal Pradesh	68.30	588	22-02-21	21-02-24	27-12-24	87
64	4-Laning of Itanagar to Bandardewa section of NH-415 from km 40+430 to km 51+735 (Package-B) on EPC Mode in the state of Arunachal Pradesh (Job NO. 415/Ar. P/2020-21/031)	Arunachal Pradesh	11.31	496	08-12-21	07-12-24	07-12-24	33
65	4-Laning of Itanagar to Bandardewa section of NH-415 from km 51+700 to km 59+199 (Package-C) on EPC Mode in the state of Arunachal Pradesh (Job NO.415/Ar. P/2020-21/030)	Arunachal Pradesh	7.50	438	02-08-21	01-08-24	01-08-24	97

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
66	One time improvement of bypassed section on Nehipu - Hoj Section of NH-13 (Bypass on Npua " Cheda segment, Sedde to Khodaso segment & Khodaso to Deedlo Segment) in the state of Arunachal Pradesh for the year 2021-22 (24.55 Km). [Job No. 13/Ar.P/2021-22/048]	Arunachal Pradesh	0.01	19	25-11-22	24-11-23	31-07-24	85
67	Construction of proposed 4_Lane Revelgunj bypass NH-19 in the State of Bihar on EPC mode connecting NH 19 to 85 origin	Bihar	7.16	295	10-07-23	09-07-25	09-07-25	21
68	Widening and strengthening work from Km 26.3 to 26.75 and km 30.45 to 30.65, km 32.45 and km 32.66 ,33.910 to km34.200 & km 34.200 to km t km 34.4 of NH- 104 on item rate in state (New NH 331) in the state of Bihar for the year 2021-22	Bihar	1.33	6	30-09-22	29-06-23	31-08-24	90
69	Balance work for improvement to 2 lane with paved shoulders configuration in realignment from Km 52.320 to Km 52.940 (length-0.620 Km) of NH-81, Protection works in HL Bridges at Km 33 & Km 36, Protection work for the approach of Mahananda River bridge and reconstruction of culvert in 30th km of NH-81 on EPC mode in the state of Bihar	Bihar	0.62	38	16-11-22	15-08-23	31-12-24	70
70	Birpur " Bihpur Section km 0.0 to Km 106 NH " 106	Bihar	106.00	781	03-10-16	02-10-19	31-08-24	82
71	Gaya-Hisua-Rajgir-Nalanda-Biharsharif section km 0.00 to 92.935 NH-82	Bihar	93.00	1409	07-11-16	06-11-19	31-10-24	95
72	Construction of ROB at km 1.10 & km 1.11 of NH-101	Bihar	1.50	62	28-08-19	27-02-22	31-10-24	86
73	Construction of ROB on NH-19 at Km 135	Bihar	0.00	56	27-08-20	26-08-22	31-08-24	92

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
74	Improvement to two lane with paved shoulder of Saraigarh (on NH " 327A) " Lalganj-Ganpatganj upto NH " 106 (New NH 131) from km 0.000 to km 10.672 (Total Length 10.672 km) of (Total Length 10.672 km) of NH 327AD on EPC mode in the State of Bihar.	Bihar	10.67	92	15-09-23	15-03-25		5
75	Construction to 2 lane with Paved shoulder of Jandaha Bypass of NH-103(NH " 322) in CH 0.000(existing km 30 of NH " 103) to 4.800 (existing Km 35 of NH " 103) in the state of Bihar.	Bihar	4.80	47	15-01-24	15-07-25		3
76	Geometric improvement of NH- 327E at Bhargama and Sukela More including provision of Raniganj Bypass in the state of Bihar.	Bihar	5.53	99	12-06-24	13-12-25		0
77	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E	Bihar	1.58	77	16-05-20	15-05-22	31-03-25	60
78	Construction of ROB in km 24 (LC no. 77A) of NH 327A	Bihar	1.05	51	16-05-20	15-11-21	31-10-24	84
79	construction of a new 4 lane (Parrelel to existing MG Setu) with its approaces from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna in the state of Bihar.	Bihar	14.50	2926	25-03-21	22-09-24	28-02-26	45
80	ROB at km 49 of NH-131A	Bihar	1.21	62	05-01-21	04-01-23	31-03-25	67
81	Strengthening work in km 68.00 to 89.00 NH-110 on EPC Mode in the state of Bihar	Bihar	20.65	36	16-03-21	15-12-21	31-10-24	75
82	Strenthening from Km 36 to 68 in the state of Bihar	Bihar	23.45	30	25-08-21	24-05-22	31-07-24	96

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
83	Construction of 6-Lane Elevated / Extra Dose Cable Bridge on River Ganga parallel to & Western side of Digha-Sonepur Rail cum-Road Bridge of NH 139W in the State of Bihar	Bihar	6.93	3064	02-05-24	02-11-27		0
84	Rehabilitation & Widening work for 2 Lane with Paved Shoulder of Existing NH-80 from km 70.15 to Km 121.025 of Munger-Suttanganj -BhagatpurMirzachowki section on EPC Mode in the State of Bihar.	Bihar	50.88	478	01-02-23	31-01-25	31-03-25	54
85	Construction of ROB on NH-28B at Km 91	Bihar	1.26	61	08-04-22	07-04-24	31-10-24	75
86	Improvrment of 2 lane with paved shoulde of stretch from Bikramganj Dawath Melayabagh Nawanagr -Dumrow of NH-120(Ch-201.665 to Km 240.200)excluding Dawath bypass under EPC mode in the state of Bihar	Bihar	36.97	179	05-09-23	04-03-25	30-06-25	36
87	Construction of ROB on NH-28B at Km 94	Bihar	1.74	67	09-03-22	08-03-24	30-06-25	33
88	Improvement to two lane with paved shoulders of NH-319A from km 0 to km 45 in state of Bihar under EPC mode	Bihar	45.00	427	20-06-23	19-12-24	31-03-25	53
89	Pre construction activity of NH 122B from km 0 to 72.348 and Improvement to two lane with paved shoulders of NH 122B from km 29.730 to km 72.348 in state of Bihar under EPC mode	Bihar	42.62	624	08-05-23	11-11-24	31-03-25	55
90	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	Bihar	0.01	17	09-11-22	08-11-24	25-06-25	39

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
91	Construction of two no of RCC Minor bridge & 3nos of new Box Culverts in Place of old bridge & culvert in place of old bridge	Bihar	0.10	11	16-12-22	15-12-23	30-09-24	87
92	Widening to 2/4-lane with paved shoulders of left out portion of NH 30 from existing CH.125.285 to CH 115.485 (Kayamnagar to Zero Mile) Design CH .0.000 to CH. 9.800) in the state of Bihar for the year 2021-22(length- 8.600 km)	Bihar	8.60	99	21-04-23	20-04-24	31-12-24	62
93	Construction of Bhabhua Bypass from Ch. 10+800(Design Ch. 10+800) to Ch. 19+860 (Design Ch. 18+150) and Chand Bypass from Ch. 38+060 (Design Ch. 36+250) to Ch. 40+460 (Design Ch. 38+650) and widening of existing road to 2 - lane with Paved shoulder from Ch. 40+460 (Design Ch. 38+650) to Ch. 46+860 (Design Ch. 45+050) of NH-219 (Total length-16.150 Km)under EPC mode in the state of Bihar	Bihar	16.15	180	09-03-24	08-09-25		0
94	Construction of new High level RCC Major bridge at existing location of old Bridge cross Chir River in Km199 on NH-333A & its approaches having an aggregate length of 700(350 m on both side) in District Banka in the state of Bihar on EPC mode.	Bihar	0.01	49	15-11-22	14-11-24		84
95	Widening & Strenthening from km132.895 to km 190.15 NH-80	Bihar	57.26	566	04-11-22	03-11-24	30-06-25	28
96	Construction of New 4-Lane Bridge (Parallel to existing Vikramashila Setu)from km 8+920 to Km 13+375(including approach road 35m Naugachhia side &53 m Bhagalpur side)across River Ganga on	Bihar	4.46	1186	09-05-23	08-05-27		16

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	newly declared NH-131B at Bhagalpur in the State of Bihar							
97	Construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	Bihar	28.92	1478.4	07-06-21	06-06-24	03-08-25	55
98	Strengthening and safety works on Keonchi-Kabirchabutra Road from km 0.000 to km 15.535 of NH-45 Ext. in the State of Chhattisgarh under EPC mode	Chhattisgarh	15.54	24	20-03-23	15-12-23	31-10-24	64
99	Rehabilitation and up-gradation of NH-43 from Km 130.000 to 180.000 Kanker to Bedma section to 2 lane with PS	Chhattisgarh	53.00	497	08-08-16	24-02-18	31-12-24	56
100	Banari to Masaniakala (Km 178.9 to km 241.5) (2L PS, NHDP, 56 km, EPC)	Chhattisgarh	56.00	476	24-09-16	23-09-18	31-07-24	100
101	Rehabilitation and upgradation of NH-78 from Km. 373.505 to 468.800 (Starting point of Ambikapur Byp	Chhattisgarh	74.63	625	06-10-16	05-10-18	31-07-24	98
102	Rehabilitation and upgradation of NH-78 from Km. 469 to 531 (Patthalgaoon to Kunkuri) to 2L-PS	Chhattisgarh	62.47	436	15-07-16	14-07-18	30-09-24	61
103	Nelasnar-Gangaloor	Chhattisgarh	52.00	73	05-02-15	30-11-15	31-12-24	71
104	Bijapur-Modakpal-LADED-Tarlaguda Road	Chhattisgarh	48.00	78	26-02-15	29-07-16	31-12-24	40
105	Bijapur- Awapalli-Jagargunda Road	Chhattisgarh	70.00	167	22-02-12	21-03-15	31-12-24	87
106	Dornpal- Chintalnar- Jagargunda Road	Chhattisgarh	56.00	117	16-02-15	26-06-16	31-12-24	80
107	Chhotedongar-Orchha	Chhattisgarh	31.00	83	29-09-15	17-07-16	31-08-24	95

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
108	Narayanpur-Maroda	Chhattisgarh	78.00	124	24-12-14	18-07-16	31-03-25	35
109	Palli-Barsur	Chhattisgarh	38.00	54	15-12-14	31-07-16	31-08-24	95
110	Konta-Golapalli	Chhattisgarh	44.00	74	16-02-15	18-06-16	31-03-25	18
111	Bheji-Chintagupha	Chhattisgarh	28.00	49	10-02-16	15-10-16	31-12-24	20
112	Chintalnar-Mariagudam	Chhattisgarh	65.00	78	20-05-15	25-05-16	31-12-24	42
113	Golapalli-Paidgudem	Chhattisgarh	8.00	11	01-04-16	30-06-17	31-08-24	95
114	Upgradation of Bilaspur-Takhatpur-Mungeli-Pandariya-Pondi Road on N.H.-130A Package â€“ III(A) Takhatpur By-pass from existing Ch. 26.542 to 32.093 [Design Ch. 18.700 to 25.900] & Mungeli By-pass from existing Ch. 45.786 to 56.275 [Design Ch. 29.600 to 51.600] and Package â€“ III(B) Pandariya By-Pass from existing Ch. 82.582 to 87.133 [Design Ch. 77.900 to 81.1000 & Pondi By-pass from existing Ch. 103.166 to 104.756 [Design Ch. 97.000 to 103.395] to two lane with paved shoulder configuration in the	Chhattisgarh	25.70	351	24-01-24	17-07-25	31-12-25	0
115	"Construction of 2-Lane ROB at L/C No. AB-27 (Belbahara ROB) on Manendragarh to Ambikapur section of NH-43 (Old NH-78) at NH km 264.00 & Railway Chainage 937/14-15 between Udalkachar-Boridand stations in the state of Chhattisgarh"	Chhattisgarh	0.01	79	29-08-23	28-08-25	31-12-25	0
116	Construction of 2-Lane ROB at NH L/C No. AB-72 on Surajpur to Ambikapur Road in Km 357.370 of NH-78 (New NH-43) at Railway Chainage 1925/11-12 on Bishrampur to Ambikapur Railway Line Near Jainagar in Chhattisgarh.	Chhattisgarh	0.01	63	29-08-23	19-02-25	30-09-25	15

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
117	- Construction of 4-Lane ROB at NH L/C No. KK-89 on Keshlur to Jagdalpur road (km 14.200) of NH-30 (Old NH-221) at Railway Chainage 308/8-9 near Keshlur in the state of Chhattisgarh.	Chhattisgarh	0.01	83	10-01-24	09-01-26		0
118	Up-gradation of NH 130A Mungeli-Pondi from km 51+600 to km 77+870 & km 80+970 to km 95+970 to two lane with paved shoulder in the state of Chhattisgarh	Chhattisgarh	42.27	219	20-03-23	19-09-24	31-12-24	65
119	Upgradation of Keonchi - Ratanpur Road of NH 45 Package-II, from design chainage km 278.75 to km 321.348 of length 42.598 km to two lane with paved shoulders under Corridor scheme on EPC mode in the state of Chhattisgarh.	Chhattisgarh	42.60	286	15-07-24	06-01-26		0
120	Upgradation of Keonchi - Ratanpur Road of NH 45 Package-I, from design chainage km 237.860 to km 273.200 of length 35.340 km to two lane with paved shoulders under Corridor scheme on EPC mode in the state of Chhattisgarh.	Chhattisgarh	35.34	225	15-07-24	06-01-26		0
121	Construction of High-level bridge across Devrani-Jethani Nalah at km 5.800 on newly declared NH-930 (Purur-Jhalmala Road) for improvement of geometries from km 5.665 to 6.066 in the State of Chhattisgarh.	Chhattisgarh	0.01	19	10-01-24	03-07-25		5
122	Construction of High-level bridge across Sankra Nalah in km 23.000 on newly declared NH-930 (Purur-Jhalmala Road) for improvement of geometries from km 22.850 to 23.305 in the State of	Chhattisgarh	0.01	14	26-12-23	18-06-25		7

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Chhattisgarh.							
123	Construction of 4 Nos Grade separator between km. 281.000 to km. 307.600 (km. 286.400 kumhari km. 299.000 Transport Nagar km. 302.000 Power House km. 304.000 Chandra Moura Chowk to km. 305.000 supeia) of NH-53 old NH-06) Raipur -Durg 4 Lane on EPC mode in the state of chhattisgarh job NO. NH-53(old NH-06) CG-2017-18-56	Chhattisgarh	0.00	349	28-01-19	27-01-21	31-07-24	97
124	Estimate for Construction of High Level Bridge across Goriyabaha Nalla river in km 299.130 on NH -63 (Old NH-43) Jagdalpur-Vishakhapatnam Road in the State of Chhattisgarh	Chhattisgarh	0.01	17	25-05-21	24-11-22	30-06-24	97
125	"Up-gradation of NH-930 Sherpar to Kohka from Km.67+880 to Km.114+860 to 2L+PS in Chhattisgarh under EPC mode "	Chhattisgarh	46.98	279	26-05-22	25-05-24	31-10-24	68
126	Upgradation to Two Lane with Paved Shoulder of Katni - Gumla Road NH- 43 from Ch. km 373.500 to km 375.620, length- 2.120 km on Engineering, Procurement & Construction (EPC) mode in the state of Chhattisgarh.	Chhattisgarh	2.12	11	15-03-24	10-12-24		7
127	Repair Et Rehabilitation of high level Major bridge over Mand river at km. 27/8,10 on NH-216 (New NH-153) on item rate basis in the State of Chhattisgarh	Chhattisgarh	0.01	3	07-03-24	06-09-24		0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
128	Up-gradation of NH-930 Jhalmala sherpur From k. 30.600 to km 67.800 to two/four lanes with paved shoulder in the state of chhattisgarh on engineering procurement and construction (EPC)mode	Chhattisgarh	37.20	223	18-02-22	17-08-23	31-07-24	96
129	"Up-gradation of NH-130C Abhanpur to Paund from NH Km. 0+000 to KM 40+380 to two lane with paved shoulders in the State of Chhattisgarh on EPC mode."	Chhattisgarh	40.38	193	25-03-22	24-09-23	31-12-24	60
130	Up-gradation of NH_130C madangmuda Debhog Odisha km 168.800 to km 196.400 to two lane with paved shoulder in the state of Chhattisgarh on Engineering Procurement (EPC)mode	Chhattisgarh	27.60	120	22-02-22	21-08-23	31-10-24	68
131	Construction of service road on the existing Ribander bypass from km 143.120 to km 152.800 km on NH-748 in the state of Goa (Design length =10.44 km (LHS+RHS))	Goa	0.01	13	01-12-23	29-11-24	29-11-24	16
132	Four lanning of NH-4A(NH-748) between km.118/00 to km.125/00 including construction of High Level four lane new Khandepar Bridge at Km.118/800 (Balance Work)	Goa	0.75	127	21-08-23	20-02-25	20-02-25	51
133	Providing utility corridor between Km.15/500 to Km.19/00 on NH-566	Goa	0.01	31	15-03-23	14-02-24	31-10-24	59
134	Construction of culvert on NH-66 Karaswada Bambolim section at Ch. 507.459	Goa	0.01	2	31-08-23	29-10-23	31-10-24	95
135	Widening of NH-366(old NH-17A) from Sada junction(Km. 14/90) to Gate No. 1 of MPT (Km. 16/00).	Goa	1.10	18	17-09-23	26-09-25	26-09-25	2

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
136	Construction of Six lane Elevated Corridor from Km. 508.000 to Km. 513.150 including approaches on NH-66	Goa	5.15	641	15-04-24	15-04-26	15-04-26	0
137	Rahabilitation of 6 Nos. of culverts between Km. 570.000 to Km.584.715 on NH-66	Goa	0.01	3	19-02-24	13-01-25	13-01-25	35
138	Strengthening of NH-366 from Km. 0.00 (Cortalim Junction) to Km. 10.00 (Chicalim Circle) on EPC Mode in the State of Goa under NH9(O) Annual Plan 2023-24	Goa	10.00	19	15-02-24	14-02-25	14-02-25	55
139	Strengthening between Km 118/00 to Km 125/00 (Khandeapar to Safa Masjid Ponda) of NH-748	Goa	7.00	38	07-03-24	06-03-25	06-03-25	0
140	Strengthening of NH-566 from Km 0.00 to Km 4.00 (Dhawali bypass)	Goa	4.00	22	26-02-24	24-02-25	24-02-25	85
141	Dismantling of pipe culverts and construction of box culverts at ch. 518/800 kms. & 519/650 kms. on NH-66 at Mercedes in the state of Goa under NH(O) Annual Plan 2023-24.	Goa	0.01	4	16-02-24	15-04-24	31-10-24	45
142	Reconstruction and repairs of existing Old Masonry Culverts between Km 0/00 to Km 27/00 on NH-748AA in the State of Goa on EPC mode under NH (O) Annual Plan 2023-24.	Goa	0.01	9	20-02-24	01-03-25	01-03-25	40
143	Replacement of wearing coat and painting to the Banastari Bridge at Km. 139/200 on NH-748 in the State of Goa	Goa	0.01	3	16-03-24	11-09-24	11-09-24	30
144	Restoration of 3 Nos. of minor bridges between Km 93/650 to Km 94/500 on NH-748 in the State of Goa	Goa	0.01	3	16-03-24	15-03-25	15-03-25	50

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
145	Strengthening and rehabilitation of Borim Bridge across river Zuari on NH-S66 in the State of Goa.	Goa	0.01	21	17-03-24	16-03-25	16-03-25	0
146	Rectification of blackspot ID No. 018 and 019 (Verna to Nuvem Section) on NH-66 (Road Safety)	Goa	3.80	41	11-03-24	10-03-25	10-03-25	10
147	Improvement to Accident Spot of Colva Circle Junction at Km 550/700 on NH-56 (Road Safety)	Goa	0.01	1	19-02-24	16-08-24	16-08-24	95
148	Rectification of blackspot ID No. 025 from km 7/250 (Borim Sakhav) to Km 7/750 (Saibaba Temple) on NH-566 (Road Safety)	Goa	0.01	2	07-03-24	03-09-24	03-09-24	0
149	Rectification of Blackspot ID No. 026 at Km 583/600 (Bhumipurush Temple), accident spot at Km 585/400 (Palolem Junction) and road safety measures between Km 576/500 to Km 578/00 on NH-66 (Road Safety)	Goa	0.01	4	06-03-24	01-09-24	01-09-24	27
150	Rectification of Blackspots and Accident Spots on NH- 748 between Km 84.00 to Km 143.200 (Road Safety)	Goa	0.01	37	14-03-24	13-03-25	13-03-25	39
151	Construction of Bridge over Chimbhel creek at Km 150/600 in a length of 200 mts and approaches in 100 mts length along Ribander bypass on NH-748. in State of Goa	Goa	0.84	58	31-10-22	30-10-24	31-12-24	58
152	Widening of Existing Road from Intermediate Lane 2-lane to 4-lane Between Km 19.994 to Km 35.180 of NH-848A (Rakholi-Khadoli-Velugam Section) in U.T. of Dadra and Nagar Haveli and Daman and Diu	Dadra and Nagar Haveli And Daman and Diu	15.19	198	14-02-24	13-02-26	13-02-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
153	Widening and strengthening of road from Km 11/000 to km 22/770 of NH-251 under Diu in the UT of Dadra Nagar Haveli, Daman & Diu	Dadra and Nagar Haveli And Daman and Diu	11.77	79	15-03-24	15-03-25	15-03-25	0
154	Upgradation and widening of NH-848B From Ch. 8+180 to Ch. 12+000 and Ch. 14+100 to Ch. 20+300 at Daman. in U.T. of Dadra and Nagar Haveli and Daman and Diu	Dadra and Nagar Haveli And Daman and Diu	10.02	61	25-06-24	17-02-25	17-02-25	0
155	Work of development and construction of elevated corridor from km 38/660 to km 42/690 (Iscon junction to start point of approach of sanand flyover) of NH-147 in the sate of Gujarat	Gujarat	4.03	530	19-06-24	19-06-26	19-06-26	0
156	Strengthening/ IRQP between km 63 to km 78 of NH 351-G	Gujarat	14.98	10	20-10-22	19-04-23	31-12-24	60
157	" Construction of new two lane bridge along with approaches across River Rudramata at Km. 75/550 on NH-341 upstream of existing bridge in the state of Gujarat "	Gujarat	0.01	13	27-10-22	26-05-24	31-03-25	66
158	Construction of Minor Bridge in lieu of existing damaged Bridge at KM 226/473 on NH-754K near Jatavada village in the State of Gujarat.	Gujarat	0.01	2	24-04-23	23-03-24	30-11-24	49
159	Work construction of major Bridge km 05/625 (sabarmati river bridge) on NH-147	Gujarat	0.01	68	21-10-23	20-04-25	31-12-25	25
160	Work of Reconstruction of 2 No.s of Minor Bridges in place of old / weak, narrow and minor bridges indentifies @ Km. 69/00 and @ Km. 130/521 of NH-51 and construction of diversion road for major bridge @ km. 81/400 in the State of Gujarat	Gujarat	0.01	7	17-07-23	17-06-24	31-10-24	70

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
161	"Rehabilitation of Sabarmati Major Bridge (Shastri Bridge) between km 4/800 to 5/318 on NH 47 in the State of Gujarat"	Gujarat	0.01	6	11-09-23	10-02-24	30-09-24	42
162	Up-gradation and strengthening to 2lane+PS from Km 95/500 to km 129/775 of Nh 168G (Idar-Bhiloda-Samlaji) in the state of Gujarat (Length = 34.275 km)	Gujarat	34.28	237	07-12-23	06-12-25	06-12-25	4
163	Strengthening of NH-68 including rehabilitation/reconstruction of old/narrow/weak structure from Km 297/100 to 307/515, 328/257 to 329/600, 346/700 to 369/700 and 387/700 to 407/700 (Section: Khoda border-Mesra, Budhanpur-Tharad, Vav-Suigam & Uchosan-Bhbhar-Ujjanwada) in the State of Gujarat.	Gujarat	54.70	81	20-10-23	19-04-25	19-04-25	23
164	Submission of Plan and estimate for the work of term road safety work on NH-47 from km 0/0 to 16/0 (Narol-Ujala-Vishala-Sarkhej road)in the sate of Gujarat	Gujarat	0.01	4	12-09-23	15-03-24	31-10-24	55
165	Construction of 2 nos of major bridge, 4 nos. of minor bridge and 8 nos of box culvert along with road safety improvement works between km 122/000 to 290/200 on NH-41 in the state of Gujarat.	Gujarat	0.01	51	29-01-24	28-01-26	28-01-26	0
166	Up-gradation of Dhoraji-Jamkandorna-Kalavad Section of NH-927D from Design Chainage km 0/00 to km 58/115 to Two lane with PS configuration in the State of Gujarat on EPC	Gujarat	58.12	247	22-02-24	21-02-26	21-02-26	0
167	Construction of new 6-lane Major Bridge in lieu of existing old Bridge on Nakti Creek at	Gujarat	0.01	27	26-12-23	25-06-25	31-12-25	3

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	km 7/170 on NH-141 in the state of Gujarat.							
168	Construction of Missing links (single lane) in Lakhpat- Gaduli-Hajipir-Odma-Khavda-Dholavira-Mauvana-Gadkabet-Santalpur road along the Indo-Pakistan Boarder in the State of Gujarat (Newly declared National Highway No. 754K)	Gujarat	79.60	401	31-05-19	30-11-20	30-08-24	90
169	Construction of ROB with approaches on NH-848-B at Karambeli Railway Crossing L.C.No.77 @ Km 0/0 to 0/600	Gujarat	0.01	112	30-03-21	29-03-23	31-12-25	28
170	Construction of ROB with Approaches in lieu of L.C.No.165 of Ahmedabad-Palanpur (IR Ch-650/2-3) between Railway Station- Karjoda & Palanpur NH-58	Gujarat	0.01	166	22-04-21	22-04-23	30-09-24	95
171	Upgradation to two lane with paved Shulder Configuaration from Km. 0/00 to 47/000 of NH 351 (Mahuva to Badhada section) in the State of Gujarat	Gujarat	47.00	173	22-02-24	22-08-25	31-12-25	0
172	Widening 2 lane to 4-lane from KM 92/320 to Km 115/320 (Vav Chokdi-Satlasana to to Vrundavan Chokdi, Kheralu) on NH-58 in the State of Gujarat.	Gujarat	23.00	151	15-03-24	14-03-26	14-03-26	3
173	"Work of IRQP from Km 0/0 to 43/00 on NH-756 (Bodeli-Shivrajpur- Jhabughoda-Chapaner bypass section) in the state of Gujarat"	Gujarat	43.00	44	11-03-22	10-12-22	30-09-24	97
174	" Construction of Mandvi bypass road starting from Km. 97/200 & ending of Km. 104/ 200 of NH-8A (Extn), in the state of Gujarat "	Gujarat	6.10	63	01-06-22	23-11-23	31-12-25	10

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
175	Work of widening of road to 4-lane from Km 710/600 to Km 718/500 of NH-56 in the state of Gujarat	Gujarat	7.92	54	19-10-22	18-10-23	30-07-24	97
176	Work of construction of 1 no. of Minor bridge in place of old and narrow bridge on Kadrama Khadi between km 280/00 to 280/200 of NH-64 in the State of Gujarat	Gujarat	0.01	9	15-10-22	14-10-23	31-12-24	79
177	work of Reconstruction of 2 nos. of bridge across river Kosh (km 634/400-600) and Kavero (km 637/800-638/00) in lieu of old, narrow and weak bridges and re-construction of 8 No. of Box Culvert Between km.585/00 to 629/400 on NH-56 in the State of Gujarat	Gujarat	0.01	19	15-10-22	15-10-23	31-10-25	58
178	Construction of Minor Bridges (i) Bridge over Dharwala Nallah at RD 137/080 on NH-154A & (ii) Bridge over Kamnallah at RD 147/780 on NH-154A in the State of Himachal Pradesh	Himachal Pradesh	0.01	19	03-05-23	02-05-25	02-05-25	60
179	Strengthening including improvement with road safety work on NH-503A in km (New chainage 42/0 to 70/0) (Old Chainage 39/700 to 67/250) in the State of Himachal Pradesh on EPC mode	Himachal Pradesh	27.55	54	05-05-23	04-05-24	31-07-24	85
180	Improvement/construction of existing Class-5 Road to NH Intermediate lane specification with hard shoulder from existing Km 76/340 to 134/940 (Design chainage from Km 76/300 to 133/000) (net Length 56.700 kms) of NH-505 (Sumdo-Kaza-Gramphoo road) in the state of Himachal Pradesh (Package I)	Himachal Pradesh	56.70	315	12-05-23	11-05-26	11-05-26	20

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
181	Improvement/construction of existing CL-5 Road to NH Intermediate lane specification with hard shoulder from Km 133.000 to 166.000 (net Length 33.000 kms) of NH-505 (Sumdo-Kaza-Gramphoo road) in the state of Himachal Pradesh on EPC mode under project Deepak, BRO	Himachal Pradesh	33.00	231	01-07-23	30-06-26	30-06-26	16
182	Strengthening of pavement including improvement of road safety (Construction of Retaining wall, Breast wall, Thrie Beam crash barriers, road side drain, slab culverts, solid cause way etc.) in km 286/0 to 329/0 on NH-05 in the State of H.P.-reg.	Himachal Pradesh	43.00	103	06-05-23	05-05-24	31-08-24	80
183	Construction of 59 mtr. Span PSC Segmental Box Girder bridge over Trithan River at km 83/780 design chainage (Dhaman) on Sainj Luhri Anni Jalori Banjar Aut road on NH-305	Himachal Pradesh	0.01	9	07-08-23	06-08-24	06-08-24	10
184	Estimate for providing and laying crash barrier for road safety in Nagrota Bagwan Ranital Mubarikpur road km 5/00 to 18/00 of NH 20A (New NH 303) in the State of Himachal Pradesh	Himachal Pradesh	0.01	9	06-11-23	05-11-24	05-11-24	45
185	Rehabilitation and Upgradation to 2-lane configuration of Karnohal- Kalwahn Section (km 181.00 to 208.950) of NH-70 in the State of Himachal Pradesh under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank on EPC mode.Package-2	Himachal Pradesh	27.95	252	14-11-23	14-05-26	14-05-26	10

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
186	Construction of 2 Nos.Box Cell culvert on NH-154(i) Box cell along with approaches at Rungdi Nallah at Km.131/770,and (ii) Box cell along with approaches at Km.138/200.	Himachal Pradesh	0.01	2	03-02-24	02-11-24	02-11-24	50
187	Construction of two lane RUB in lieu of existing railway level Crossing no.96-C/2-E (at Railway km 119/3-4 on NH-503A at km 20.690 in the state of Himachal Pradesh on EPC Mode.	Himachal Pradesh	0.01	19	12-02-24	11-08-25	11-08-25	2
188	Construction of 37.50 mtr span Bridge at Karian RD 113/550 on NH-154A and Construction of 14 mtr Span Bridge at kalsuin RD 125/400 on NH-154A in the State of Himachal Pradesh.	Himachal Pradesh	0.01	17	16-01-24	16-07-25	16-07-25	25
189	Installation of crash barriers on various stretches of NH in the state of Himachal Pradesh	Himachal Pradesh	0.00	39	08-11-19	07-11-20	31-12-24	70
190	Rehabilitation and Upgrading of NH-707 (OLD 72-B) Package - I (Paonta Sahib to Hewna)	Himachal Pradesh	25.00	273	08-04-21	07-04-23	31-07-24	97
191	Rehabilitation and Upgrading of NH-707 (OLD 72-B) Package - 2 (Hewna to Ashyari)	Himachal Pradesh	25.00	243	24-03-21	23-03-23	31-08-24	83
192	Rehabilitation and Upgradation to 2-lane/Intermediate lane configuration of Ashyari-Shri Kyari Section (km 50.000 to km 75.000) of NH-707 in the state of Himachal Pradesh under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank on EPC mode.	Himachal Pradesh	25.00	346	24-09-21	23-09-23	31-08-24	81

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
193	Improvement/construction of existing CL-5 Road to NH Intermediate lane specification with hard shoulder from Km 166.000 to 203.77 (net Length 37.770 kms) of NH-505 (Sumdo-Kaza-Gramphoo road) in the state of Himachal Pradesh on EPC mode under project Deepak, BRO	Himachal Pradesh	37.77	274	10-06-24	09-06-27	09-06-27	0
194	Construction of RCC artificial Tunnel with earth/Rubber Cushion after reclaiming the damaged NH-05 from Km 347/250 to 347/510 in the state of Himachal Pradesh. (Sh: - Formation cutting from Km 347/250 to 347/520, C/o R. wall and Edge wall with steel dowels from Km 347/250 to 347/270 and 347/600 to 347/690, C/o Artificial tunnel from Km 347/270 to 347/520, MT work and Thrie Beam Crash Barriers from Km 347/250 to 347/690 and C/o Drain from Km 347/250 to 347/720) in the state of Himachal Pradesh.	Himachal Pradesh	0.47	48	07-06-24	06-12-25	06-12-25	0
195	Repair and rehabilitation of 550 m long 2 lane bridge Yamuna river in km 102/0 on kala Amb Nahan paonta dehradun haridwar road from km 46/0 to 103/0 on NH-72 (NEW NH-07) in the State of Himachal Pradesh	Himachal Pradesh	0.01	2	03-10-21	02-10-22	31-12-24	10
196	Reconstruction of 6 no bridge on NH-21 A (New NH-105) Pinjore -swarghat in the state of Himachal Pradesh.	Himachal Pradesh	0.01	45	21-02-22	20-08-23	30-09-24	80

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
197	Improvement of road Safety on NH-70 from Km 58/400 to 114/0 by providing fixing thrie metal beam crash barrier ,Construction of R/wall ,B/wall ,Construction of U-shape drain with edge wall and provding and fixing of sign board ,Rumble Stirip ,solar blinker ,Thermoplastic point and Delineators on NH-70 in the State of Himachal Pradesh.	Himachal Pradesh	0.01	35	10-12-21	09-06-23	31-07-24	98
198	Construction of Retaining walls,Thrie Beam Crash Barriers, Signages from Katori Bangla to Chamba Km 39/0 to 106/0 including rectification of identified black sport on NH-154A in the state of Himachal Pradesh.	Himachal Pradesh	0.01	28	24-02-22	23-11-22	31-07-24	96
199	Widening to 2 lane including road safety works on Paonta-Sahib-Rajban-Shillai-Meenus-Hatkoti road from Km 149/00 to Km 161/715 of NH-72B(NEW NH-707) in the State of Himachal Pradesh	Himachal Pradesh	12.12	94	12-05-22	11-05-24	31-12-24	45
200	Construction of 180.0 mtr.span bowstring bridge on markanda at Ch.64/630 on NH-72 (NEW NH-07) in the State of Himachal Pradesh on EPC mode.	Himachal Pradesh	0.01	32	27-05-22	26-05-24	31-12-24	15
201	Widening/Strengthening to two lane Chakki-Banikhhet-Chamba-Bharmour road NH154A km 93/0 to 106/0 in the State of Himachal Pradesh	Himachal Pradesh	13.00	79	18-06-22	17-06-24	31-07-24	75

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
202	Rehabilitation and Upgradation to 2-lane configuration of Hamirpur-Karnohal Section (km 141.00 to 181.00) of NH-70 in the State of Himachal Pradesh under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank on EPC mode.Package-1	Himachal Pradesh	40.00	372	22-06-22	20-12-24	20-12-24	68
203	Rehabilitation and Upgradation to 2-lane configuration of Kalwahn-Mandi Section (km 208.950 to 250.592) of NH-70 in the State of Himachal Pradesh under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank on EPC mode.Package-3	Himachal Pradesh	41.64	314	13-10-22	12-04-25	12-04-25	30
204	Widening /improvement of road including road safety items from Km 284/00 to 286/00 in the State of Himachal Pradesh.	Himachal Pradesh	2.00	4	15-09-22	14-03-23	31-07-24	95
205	Strengthening on NH-22 (New NH-05) om Kalka -Shimla Wangtoo road from Km 208/700 to 214/500 to 236/00 in the State of Himachal Pradesh.	Himachal Pradesh	17.80	22	12-10-22	11-04-23	31-07-24	93
206	Construction of 2 no.Bridges at RD 78.450 and 79/550 on NH-154A in the State of Himachal Pradesh.	Himachal Pradesh	0.01	9	28-11-22	27-05-24	31-07-24	85
207	Design & Construction of Kulgam Bypass on NH-444 taking off from existing chainage km 61+650 at km 73+100 of existing chainage (Design Chainage km 53+600 to km 62+350) as 2 lane without paved shoulder in the UT of Jammu & Kashmir on EPC mode under NH(O) (Job no " NH-444-J&K-2021-2022-109)	Jammu and Kashmir	8.75	78	01-03-24	28-02-26	28-02-26	20

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
208	Design & Construction of Pulawama Bypass on NH-444 taking off from existing chainage km 17.400 and rejoining at km 22.550 of existing chainage (Design Chainage km 9+450 to km 14+300) as 2 lane without paved shoulder in the UT of Jammu & Kashmir on EPC mode under NH(O) (Job no " NH-444-J&K-2021-2022-108)	Jammu and Kashmir	4.85	23	24-11-23	23-05-25	23-05-25	25
209	Reconstruction and widening to 2 lane with paved shoulder from existing chainage km 102+000 to km 134+950 (Design chainage km 90+150 to km 116+980 including construction of Naushera Tunnel (Total length of tunnel 0.700 km) under 31 TF on Akhnoor-Poonch road (NH-144A) in the UT of Jammu & Kashmir under Project Sampark (BRO) on EPC mode (Package-V) (Job no " NH-144A-J&K-2020-21-104)	Jammu and Kashmir	26.83	642	19-07-22	18-07-24	31-12-24	82
210	Rehabilitation and upgradation to 2 lane with paved shoulder from existing chainage Km 30.000 to Km 49.150 (design chainage Km 30.000 to Km 46.450) including Kandi Tunnel under 31 BRTF on Akhnoor-Poonch Road (NH-144A) Under Project Sampark in the UT of Jammu & Kashmir EPC mode(Package-I) (Job no NH-144A-J&K-2020-21-83).	Jammu and Kashmir	16.45	272	29-11-22	28-11-24	28-11-24	77

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
211	Rehabilitation and up-gradation to 2 lane with paved shoulder from existing chainage km 134+950 to km 166+100 (Design chainage km 116+980 to km 146+700 under 31 TF on Akhnoor-Poonch road (NH-144A) in the UT of Jammu & Kashmir under Project Sampark (BRO) on EPC mode (Package-VI) (Job no " NH-144A-J&K-2021-22-106)	Jammu and Kashmir	29.72	395	28-07-22	27-07-24	19-03-25	50
212	Rehabilitation and up-gradation to 2 lane with paved shoulder from existing chainage km 49+150 to km 64+535 (Design chainage km 46.450 to km 55.800) including construction of Sungal Tunnel (Total length of Tunnel 2.79 km) under 13 TF on Akhnoor-Poonch road (NH-144A) under Project Sampark (BRO) in the UT of Jammu & Kashmir on EPC mode (Package-II) (Job no " NH-144A-J&K-2019-20-78)	Jammu and Kashmir	9.35	797	21-08-21	20-08-24	20-12-24	73
213	Rehabilitation and up-gradation to 2 lane with paved shoulder from existing chainage km 64+535 to km 85+385 (Design chainage km 55+800 to km 74+350) under 13 TF on Akhnoor-Poonch road (NH-144A) under Project Sampark (BRO) in the UT of Jammu & Kashmir on EPC mode (Package-III) (Job no " NH-144A-J&K-2019-20-79)	Jammu and Kashmir	18.55	153	29-09-21	28-09-23	31-12-24	75

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
214	Construction of flyover at Sanatnagar Junction including its approaches, the length of the flyover including approaches is 0.850 Km i.e. section Km 292+950 to Km 293+800 of NH-44 at Srinagar in the Union Territory of Jammu & Kashmir on EPC Mode.(Job no " NH-44-J&K-2022-23-112)	Jammu and Kashmir	0.85	45	30-05-23	29-05-24	31-12-24	46
215	Strengthening/widening of NH-501 Khanabal " Pahalgam road from km 0.000 to km 19.050 and km 47.000 to km 49.500 in the UT of J&K on EPC Mode (Job no " NH-501-J&K-2022-23-115)	Jammu and Kashmir	21.55	41	30-05-23	29-05-24	30-09-24	96
216	Construction of 4 lane with paved shoulder from Existing Ch. 14+200 to 24+320 (Design Ch. 14+200 to 24+400), Ch. 33+760 to 42+780 (Design Ch. 35+300 to 44+294) & Ch. 43+440 to 47+020 (Design Ch. 44+958 to 48+500) Delina Flyover (including construction of flyover length 1.704 km) of total length 22.736 kms in AOR of 760 BRTF on road SRINAGAR "BARAMULA " URI (NH-01) in the UT of Jammu & Kashmir under project BEACON, Border Roads Organization (BRO)) (Package-I)(Job No NH-1-J&K-2022-23-110)	Jammu and Kashmir	22.74	823	25-08-23	24-08-25	24-08-25	20
217	Strengthening of existing 2-Lane Road from Km 24.00 to 41.00 of NH-144 of Domail - Katra -Reasi -Bhambla road in District Reasi in UT of Jammu & Kashmir on EPC mode (Package-I)(Job No NH-144-J&K-2022-23-116)	Jammu and Kashmir	16.75	29	21-09-23	20-03-24	31-08-24	92

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
218	Rehabilitation of 2.5 Km long Jawahar Tunnel (Twin tube single lane Tunnel) on NH-44 in the UT of Jammu & Kashmir. (Job No. NH-44-J&K-2019-2020-72)	Jammu and Kashmir	2.50	93	18-07-23	13-11-24	30-11-24	80
219	Construction of 4-lane Flyover including approaches and service road at Sangrama Chowk from existing km 42+780 to km 43+440 (design km 44+294 to km 44+958) on Srinagar – Baramulla – Uri road (NH-1) under 760 TF in the UT of Jammu & Kashmir under Project Beacon (Package - 1C) , BRO on EPC mode. (Job No NH-1-J&K-2020-21-100)	Jammu and Kashmir	0.66	48	27-08-22	26-02-24	31-10-24	60
220	Rehabilitation and upgradation to 2 lane with paved shoulder from existing chainage Km 192.98 to Km 229.730 (design chainage Km 162.800 to Km 198.18) under 31 BRTF on Akhnoor-Poonch Road (NH-144A) in the UT of Jammu and Kashmir under Project Sampark Border Roads Organisation (BRO) on EPC Mode (Package-VIII) (Job No NH-144A-J&K-2022-2023-111)	Jammu and Kashmir	35.40	562	05-01-24	04-01-26	04-01-26	4
221	Construction of service road (5.5 m width) along NH-44 bypass (Both Sides) from km 1.900 to km 4.500 & km 11.900 to km 17.800 (except km 13.145 to km 14.027, bemina flyover) [length 15.236 km] and renewal coat on main existing carriageway (4 lane) from km 4.500 to km 11.500 in UT of Jammu & Kashmir on EPC Mode (Job no – NH-44-J&K-2020-21-98)	Jammu and Kashmir	22.24	38	04-08-21	03-02-23	31-08-24	85

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
222	Strengthening of NH-444 from Km 186.61 to Km 220.700, under project beacon in UT of J&K on EPC Mode.	Jammu and Kashmir	30.90	36	10-05-24	09-05-25		50
223	Strengthening of NH-501 from km 49+500 to km 63+500 Pahalgam to Chandanwari (length 14 km) in the UT of Jammu & Kashmir on EPC Mode (Job no " NH-501-J&K-2020-21-105)	Jammu and Kashmir	14.00	21	18-03-22	17-09-23	31-08-24	99
224	Construction of flyover at Bemina Junction (length 0.882 km from km 299.145 to km 300.027) including its approaches on NH-44 at Srinagar in the UT of Jammu & Kashmir on EPC Mode (Job no " NH-44-J&K-2020-21-101)	Jammu and Kashmir	0.88	37	12-03-22	11-03-23	31-07-24	97
225	Construction of flyover at Nowgam Junction (length 0.85 km from km 290+725 to km 291+575) including its approaches on NH-44 at Srinagar in the Union Territory of Jammu & Kashmir on EPC mode (Job no " NH-44-J&K-2020-21-99)	Jammu and Kashmir	0.85	49	09-03-22	08-03-23	31-07-24	95
226	One time Improvement from km 27.80 to km 41.30 of NH-522 in the State of Jharkhand on EPC mode.	Jharkhand	13.50	20	03-07-24	02-04-25	02-04-25	0
227	Widening & Strengthening to Two Lane with Paved Shoulder/Two Lane+ Paved Shoulder with service road from Km 98+000 to Km 176+310 of NH-320G in the State of Jharkhand under EPC Mode	Jharkhand	78.31	514	25-08-23	24-08-25	24-08-25	0
228	Widening and reconstruction from km 10.900 to km 25.00 of NH-133	Jharkhand	14.86	67	01-11-22	30-09-23	31-08-24	99
229	Widening and Strengthening of Road work and reconstruction of culverts in km 31 to	Jharkhand	31.00	109	27-01-17	26-01-19	31-07-24	89

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	61 (Chainage km 30 to 60.50) of NH-99							
230	Widening and Strengthening work in Km 141 to 184 of NH-114A	Jharkhand	44.00	196	13-09-19	12-09-21	31-12-24	90
231	Widening and Reconstruction to 4-lane/4-lane with service road including structures from Pokharia More at Km 47.600 (Ex. Km 50.230) to Govindpur at km 62.949 (Ex. Km 65.325) of Nh-419 in the State of Jharkhand on EPC mode.	Jharkhand	15.66	300	04-01-24	03-01-26	03-01-26	0
232	Construction of High Level Golpahari Bridge at Km. 40.766 with approaches (Design Chainages from Km. 39.700 to Km. 41.500) on NH-419 in the State of Jharkhand on EPC Mode.	Jharkhand	1.80	58	16-08-23	15-02-25	15-02-25	0
233	Widening and Strengthening/ Reconstruction to 2-lane with paved shoulder from Km 12.40(Godda) to Km 30.400 (Design Chainage Km 30.535)(Sunderpahari) of NH-333A in the State of Jharkhand on EPC mode.	Jharkhand	18.14	99	29-08-23	28-07-24	15-09-24	73
234	Widening to two lane with paved shoulders and geometric improvement from km 60.50 (Lamta) to km 79.00 (Gonia) of NH-99 (Chatra Bypass)	Jharkhand	18.50	98	19-12-23	18-11-24	18-11-24	11
235	Widening to 2-lane with paved shoulder from km 0.00 to 44.00 (Kuru-Ghaghra section) of NH-143A including re-construction of culverts and bridges.	Jharkhand	44.00	153	19-08-21	08-08-23	30-11-24	82
236	construction of balance work of bypass around Gumla town connecting NH 78 and NH 23 in the State of Jharkhand on EPC	Jharkhand	12.84	96	27-06-24	26-06-25	26-06-25	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	mode							
237	Rehabilitation of Birsa Bridge at Km. 39.90 on NH-218 in the State of Jharkhand in the Year 2023-24.	Jharkhand	0.38	5	15-03-24	14-09-24	14-09-24	60
238	Construction of ROB at km 204 of NH-114A at Patharia (LC No. 4SPL/E).	Jharkhand	0.01	52	25-01-22	24-01-24	31-12-24	70
239	Widening & Strengthening of road to 2-lane with earthen shoulders in Km 36.100 to Km 60.600 (Dumri-Kurud More) of NH-143B on EPC mode in the State of Jharkhand.	Jharkhand	24.50	82	14-02-22	13-08-23	31-12-24	65
240	Construction of bridges at 8th km of NH-220 in the state of Jharkhand	Jharkhand	0.01	23	20-05-22	19-05-24	31-07-24	43
241	Construction of bridges at 23rd km, 33rdkm, 35th km & 41th km of NH-220 in the state of Jharkhand	Jharkhand	0.01	19	20-05-22	19-04-23	31-08-24	30
242	Construction of bypass around Lohardaga town of NH-143A in the Sate of Jharkhand under EPC mode.	Jharkhand	19.89	459	06-01-24	05-01-26	05-01-26	0
243	Widening and Strengthening of existing paveemnt to two lane with paved shoulders from km 116.00 to km 176.355 of NH-75E in the State of Jharkhand on EPC mode.	Jharkhand	54.93	315	17-01-23	16-07-24	31-12-24	55
244	"Widening to 2 Lane Paved Shoulders from Km 184.70 to Km 198.92 (Venkateshwara Camp to Dadesugur Camp Section) on NH-150A in the State of Karnataka in EPC mode under NH(O) Annual Plan 2022-23 150A-KNT-2022-23-985 dated 22/03/2023"	Karnataka	13.00	142	03-05-24	02-05-26	02-05-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
245	"Construction of 2-Lane ROB in lieu of LC - 110E at existing Km 340+640 (Sudha Cross in Ballari City Limits) on Old NH-63 (New NH-67) on Hosapete to Ballari Section in the state of Karnataka on EPC mode under NH(O) Annual Plan 2022-23 NH-67-KNT-2022-23-990 dated 27.03.2023"	Karnataka	1.50	103	04-07-24	03-07-26	03-07-26	0
246	Construction of Shikaripura bypass from existing Km. 146.150 to existing Km. 154.0 (design chainage from Km. 0.00 to Km. 6.576) of NH-766C in the State of Karnataka under NH(O) on EPC mode(Job No. NH-766C-KNT-2022-23-958)	Karnataka	6.58	66	27-09-23	26-03-25	30-10-25	24
247	Bijapur-Hubli section Km.106.00 to153.00	Karnataka	47.00	166	01-01-16	31-12-17	31-08-24	99
248	Improvements and Reconstruction to Two lane with Paved Shoulders from Km. 243.200 to Km. 290.200 of NH-234 Huliyaar to Sira Section in the State of Karnataka on EPC Mode	Karnataka	47.00	268	14-02-17	13-02-19	31-08-24	90
249	Construction of Bypass to Naragund Town NH-52 (Old NH-218) (existing CH from Km.133.040 to 140.843) Design CH. 0.0 to 7.30 Bijapur-Hubli Section in the State of Karnataka on EPC mode (Job No.NH-52-KNT-2022-23-963)	Karnataka	7.30	127	20-12-23	19-06-25	19-06-25	7
250	One time improvements of Gauribidanur town bypassed stretch of NH-69 in the State of Karnataka (Job No. NH-69-KNT-2022-23-962)	Karnataka	6.55	83	31-08-23	28-03-25	30-06-25	15

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
251	Realignment of road from Km 35.935 to 39.255 (Chowdapur village) Km 58.220 to Km 62.290 (Afzalpur town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E with 2 lane paved shoulders in the State of Karnataka under NH(O) on EPC mode (Job No.NH-150E-KNT-2022-23-961)	Karnataka	7.73	125	16-12-23	15-06-25		35
252	Widening of existing road to 2 lane with paved Shoulders from Km 115.00 to Km 123.80 of NH-169 on Shivamogga - Mangalore Section in the State of Karnataka on EPC mode (Job No.NH-169-KNT-2022-23)	Karnataka	8.80	94	31-05-23	30-11-24	31-05-25	30
253	Banapur ROB-Banapur ROB	Karnataka	0.00	59	15-01-21	19-07-22	30-11-24	75
254	Construction of 4 lane ROB and its approaches in lieu of existing level crossing 75 at Km.15 on NH 218 in Karnataka	Karnataka	1.51	58	01-03-21	28-02-23	15-01-25	80
255	Construction of Major Bridge at Km.180.865 across river Krishna on NH 167 Hagari Jadcherla section	Karnataka	2.12	157	07-05-19	06-11-21	31-10-25	60
256	Estimate for the work relating to construction of four lane Ds.Ch.76.040(ex.Km.77) to Ds.Ch.85.200(ex.Km.87) from parkala to Malpe section of NH-169A in the State of Karnataka. (JOB No. NH-169A-KNT-2017-18-891)	Karnataka	9.00	98	29-10-18	28-10-20	31-12-24	93
257	Widening to 2 Lane with Paved Shoulders from design Km 103.200 (Existing Km 103.200) to design Km 116.700 (Existing Km 118.470) on AP/KNT Border to Sira Section of NH-544E in the State of Karnataka on EPC	Karnataka	13.53	167	11-03-24	09-09-25		0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	mode under Annual plan 2022-23							
258	"Construction of 2 Lane with paved shoulder from km 55.6 to km 90.7 (existing chainages) of NH-766C (complete Realignment of 13.76 km) with 2 major Bridges across Sharavathi Backwaters on EPC mode under Annual Plan 2022-23 in the state of Karnataka NH-766C-KNT-2022-23 dated 14.10.2022"	Karnataka	13.00	314	12-02-24	12-02-26		0
259	Construction of Major Bridge Across Sharavathi Backwaters and approaches between Ambargodu and Kalasavalli Near Sigandhur in Sagar Taluk on NH 369E in the State of Karnataka on EPC mode.(Job No. NH-369E-KNT-2018-19-895) dated: 06.03.2019.	Karnataka	2.44	423	12-12-19	10-12-22	24-11-24	82
260	Balance work of construction of two/four lane with paved shoulder from Km. 54.370 to Km. 101.400 (Bidar to Humnabad section) of NH-50 in the state of Karnataka on EPC mode	Karnataka	47.03	345	18-03-21	17-03-23	15-08-24	91
261	Construction of Elevated corridor from Km. 135.650 to 136.300 on 63, from Km. 249 to Km. 250.050 on old NH-4 and from Km. 192.910 to Km. 193.350 on NH-218 from decongestion of traffic in Ranichennamma circle in Hubli city in the state of Karnataka on EPC basis	Karnataka	3.60	298	04-06-21	04-06-24	30-06-25	52

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
262	Construction of Gauribidanur Bypass from 362.4 to 368.4 (excluding RUB from Km 364.360 to 365.670) to two lane with paved shoulder on NH-234 (New no69) in the state of Karnataka on EPC mode basis contract	Karnataka	6.10	41	24-05-22	23-11-23	30-06-25	25
263	Widening to 2 lane with paved shoulders from design Km. 199.200 to design Km. 214.880 of (Ibrampura to Tekkalkote) of NH-150A Jewargi-Chamrajnagar section in the state of Karnataka on EPC basis contract	Karnataka	15.68	119	09-01-22	08-07-23	31-07-25	15
264	Construction of 2 lae composite ROB at Km. 525 (Ds Ch) of NH-13 Chitradurga Shimoga Section in Lieu of LC no 46 (Railway chainage Km. 60/830) on EPC mode in the state of Karnataka	Karnataka	0.01	44	06-10-21	05-10-23	30-11-24	92
265	Widening of Major Bridge at Ch 171.601 (Existing chainage 172.310) on NH- 150A (Jewaragi - Chamarajnagar Section) on EPC mode in the State of Karnataka. (Job No.NH-150A-KNT-2020-21-913)	Karnataka	0.50	22	22-11-21	21-11-23	20-11-24	93
266	"Widening to 2L+PS from Km 71.00 to 104.00 (Existing chainages) (Sarjapur to Pattadakallu) on Bhanapur to Gaddanakeri section NH-367 in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 NH-367-KNT-2022-23-972 dated 08.02.2023"	Karnataka	26.00	446	16-03-24	15-03-26		10

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
267	"Widening to Four Lane from Km 0+000 to Km 2+480 on NH-169 (Old NH-13 from km 530+700 to 533.180) of Shimoga - Mangalore Section in the state of Karnataka' NH-169-KNT-2022-23-970 dated 09.01.2023"	Karnataka	2.50	40	14-03-24	13-03-25		0
268	Widening from Existing intermediate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of Shimoga-Mangalore section on EPC mode in the state of Karnataka((Job No.NH-169-KNT-2019-20-918)â€.	Karnataka	5.00	87	13-12-21	12-12-23	16-12-24	69
269	"Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavaara Section of NH-206 (new NH-69) in the state of Karnataka on EPC modeâ€.	Karnataka	8.40	77	03-01-22	02-01-23	01-02-25	59
270	Providing Permanent restroration to valley side slips occurred during monsoon of 2018-19 from Km237.00 to 263.00 (Shiradi Ghat) of NH 75. Bangalore-Mangalore section on Engineering Procurment & Construction (EPC) mode.	Karnataka	0.59	37	25-01-22	16-07-23	31-08-24	89
271	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 (Chitradurga to Shivamogga) of NH-13 in the state of Kanataka on EPC mode.	Karnataka	101.60	517	31-12-21	30-06-24	31-12-24	70

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
272	Construction of Two lane with paved shoulder from Km.0 to Km. 80 on NH 548B (Vijayapura-Sankeswar section) in the state of Karnataka on Hybrid Annuity Mode (HAM) Basis Contract	Karnataka	79.70	767	14-10-22	13-10-24	13-10-24	75
273	Construction of 6 lane with service road RUB at Km. 5.46, Km. 7.06, Km 7.86 and Km. 28.585 of Nh- 275K (Mysore Ring Road) on EPC mode in the State of Karnataka	Karnataka	1.10	85	30-06-22	29-06-24	30-06-25	25
274	Widening of existing road to 2 lane/ 4 lane from Km 98.450 to Km 100.120 along with widening of existing Major Bridge near Manik Nagar at Km 99.225 of NH-50 (Bidar - Humnabad Section) as one time improvement in the State of Karnataka(Job No. NH-50-KNT-2021-22-947)	Karnataka	1.67	17	07-11-22	06-11-23	31-05-24	69
275	Widening to 2 lane with paved shoulder from Km. 103.225 (Pattadakal) to Km. 133.00 (Shirur cross) of NH-367 in the state of Karnataka on EPC Mode.(Job No. NH-367-KNT-2021-22-934)	Karnataka	26.08	264	28-11-22	27-05-24	27-05-24	0
276	Widening to 4 lane from Km. 133.00 to 158.04 (design Chainage Km. 130.88 to 155.145) (Shirur Cross to Gaddankeri) of NH-367 in the State of Karnataka on EPC mode. (Job No. NH-367-KNT-2021-22-930)	Karnataka	24.27	351	18-01-23	17-01-25	17-01-25	56
277	Widening to two lane with paved shoulders from Km. 33.13 to Km. 40.23 and Km. 52.00 to Km. 71.00 (existing chainages) of Bhanapur - Gaddankeri section of NH-367 in the state of Karnataka on EPC mode.(Job no. NH-367-KNT-2021-22-935)	Karnataka	25.07	173	03-09-22	03-03-24	02-01-25	65

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
278	Construction of 4 lane ROB at Km. 22.80 and 2L Major Bridge at Km. 24.60 on Nh-150 across Kagina River including approaches from Km. 22.60 to Km. 25.17 of Nh-150 in Kalaburagi district in the State of Karnataka on EPC mode.(Job no. NH-150-KNT-2021-22-940)	Karnataka	2.57	65	19-10-22	18-10-24	30-08-24	93
279	Widening to 2-Lane with Paved Shoulder from Design Km. 410.600 (Existing Km. 413.740) to Design Km. 441.900 (Existing Km. 447.610) of Hiriya - Huliya Section of NH-150A in the State of Karnataka on EPC Mode. (Job no. NH-150A-KNT-2021-22-936)	Karnataka	31.30	140	12-10-22	11-04-24	31-12-24	78
280	Widening to two lane with paved shoulders from Km 0.00 (Siddapur) to Km 11.627 (Vijayapura) of NH-561A in the state of Karnataka on EPC Mode under Annual Plan 2012-22	Karnataka	11.63	90	06-02-23	05-08-24	31-12-24	59
281	Widening to intermediate/two lane to 2 lane with paved shoulder from Existing changes Km 112.750 to 142.00 (Liingalur to Mudabal cross) & from Km. 147.070 to Km. 149.070 (Maski city limit) of Jewargi Chamrajnagar section of NH-150A in the state of Karnataka on EPC mode. (Job No. NH-150A-KNT-2021-22-951)	Karnataka	30.94	256	18-01-23	17-07-24	17-07-24	78
282	Widening to 2-Lane with Paved Shoulders from Km 116.800 to 149.070(Design Changes) on Hosadurga - Holalkere Section of NH-173 in the State of Karnataka on EPC mode under Annual Plan 2021-22 (Job no. NH-173-KNT-2021-22-946)	Karnataka	31.72	170	25-08-22	24-02-24	31-12-24	72

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
283	Widening to existing 2 lane with paved Shoulder from Km 15.980 (Megaravalli) to Km 30.750 (Agumbe) of NH-169A on Thirthahalli - Malpe section in the state of Karnataka on EPC mode under Annual Plan 2021-22 to 2028-29 - (Job No. NH-169A-KNT-2021-22-948)	Karnataka	14.77	96	19-12-22	18-02-24	31-03-25	51
284	Widening Two lane with Paved shoulder from Km 494.450 to Km 505.500 of NH-234 (Mulbagal to AP Border) in the State of Karnataka under Annual Plan 2021-22 under EPC Mode-(Job No: NH-234-KNT-2021-22-931)	Karnataka	11.09	98	15-09-23	15-03-25	31-12-25	0
285	Providing road safety measures and Curve improvements work from Km. 53.775 to Km. 55.060 at Bharatipura Near Thirthalli of NH-169 on Shimoga-Mangalore section in the State of Karnataka on EPC mode. (Job No. NH-169-KNT-2021-22-955)	Karnataka	0.01	57	26-12-22	23-02-24	30-10-24	80
286	Widening to 2 lanes with paved shoulders from Km 24.400 to 27.270, 40.500 to 41.900, 84.300 to 88.200, 105.250 to 112.710, 161.550 to 166.350, 174.120 to 176.120 and 186.550 to 191.900 of NH 766C in the State of Karnataka on EPC mode.	Karnataka	27.78	219	30-11-22	30-11-24		95
287	Widening to existing 2 lane with paved Shoulder to 4 Lane with paved shoulder from design Km 153.00 to 168.27 (Mala Gate to Karkala) of NH -169 on Shimoga - Mangalore section in the state of Karnataka on EPC mode under Annula Plan 2021-22	Karnataka	15.27	178	14-02-23	13-02-25		47

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	(Job No. NH-169-KNT-2021-22-949)â€							
288	Balance work of Rehabilitation and upgrading to 2lane/2lane with paved shoulder configuration and strengthening from from Km 343.80 to 400.33 of Gowribidanur-Chik Ballapur section in the state of Karnataka Under Annual Plan 2021-22 under EPC Mode.-952	Karnataka	51.50	398	24-02-23	23-02-25	23-02-25	50
289	Widening to 4 lane from Km 51.60 to 76.20 (Hebri to Parkala) and from Km 85.20 to 88.90 (Karavali junction to Malpe) of Thirthahalli-Udupi-Malpe Section of NH-169A in the State of Karnataka on EPC Mode under Annual plan 2021-22 (Job No. NH-169A-KNT-2021-22-927	Karnataka	28.30	356	26-12-22	06-10-24	31-12-24	60
290	Widening to two lane with paved Shoulders from Km 40.00 to Km 75.00 (Existing chainages) of Mangalore - Tumkur section of NH-73 in the State of Karnataka on EPC Mode under Annual Plan 2021-22 (Job No NH-73-KNT-2021-22-945)	Karnataka	33.10	719	27-03-23	26-03-25	31-10-25	23
291	Upgradation of Dindori-Sagartola-kabichabutra (MP-CG border) section of NH -45 from km 0+00(Design) to km 77.00 (Design) to Two lane with paved shoulder configuration along with one time improvement in 04 nos. of bypaased built-	Madhya Pradesh	77.00	329	19-09-23	18-09-25	18-09-25	24

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	up areas in a total length of 9.1 km in the state of Madhya Pradesh on EPC mode.							
292	Rehabilitation & Upgradation of Kurwaiâ€Mungaoliâ€Chanderi Road section of NH-346, from Design Chainge 0.000 to 81.300 Km (Total length 83.1 km) to Two lane with paved shoulder configuration along with One time improvement in 07 nos of bypassed built-up areas in a total length of 22.615 km in the state of Madhya Pradesh on EPC mode.	Madhya Pradesh	81.30	386	03-02-23	03-02-25		20
293	Upgradation of Nasrullagani-Rehti-Budhni Scction to 2-lane with paved shoulder from Km 0+150 to Km 50+500 of NH-146B in the state of Madhya Pradesh on EPC mode.	Madhya Pradesh	47.30	305	25-04-23	25-10-24	31-03-25	17
294	Rehabilitation & Upgradation to 2-lane with Paved shoulder configuration of Jirapur-Susner-MP-RJ Border Road (From Km 0+000 to Km 40+400, excluding 1.1Km length from Km 26.400 to Km 27.500) & including Jirapur Bypass of Length 6.800Km (from km 22.800 to 29.600) [Total design length-46.100 Km], section of NH-7528 in the State of Madhya Pradesh under EPC mode	Madhya Pradesh	46.10	240	04-09-23	04-03-25	04-03-25	51

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
295	Upgradation & widening of Jharkheda-Berasia - Dholkhedi from design km 0+000 to km 87+900 (Design length 87.90km) of NH-346 (including 3 nos. bypasses of 13.10 Km) in the State of Madhya Pradesh under EPC mode.	Madhya Pradesh	87.90	365	19-05-23	19-05-25		64
296	Rehabilitation and upgradation Umaria to Shahdol section of NH-78 from Existing Km. 68/4 to Km. 142/2 to 2L+PS including construction of Birshinghpur and Shahdol Bypass on EPC mode under NHDP-IVA	Madhya Pradesh	73.10	512	01-08-15	31-07-17	31-12-24	93
297	Construction of Kaithi-Padaria Kala bypass, Patna-Tamoli bypass, Jaso bypass and Nagod bypass (total length 15.44 Km) to 2-lane with paved shoulders flexible pavement on NH-943 in the State of Madhya Pradesh on EPC Mode.	Madhya Pradesh	15.44	158	06-10-23	06-10-25	06-10-25	2
298	Construction of Mihona bypass, Lahar bypass, Daboh bypass & Bhander Bypass (total length 20.60 km) to 2-lane with paved shoulder from on Mihona-Bhander-MP/UP border section of NH 552E in the State of Madhya Pradesh on EPC mode	Madhya Pradesh	20.60	179	19-06-23	19-12-24		50
299	Work of Upgradation of Jirapur-Pachore Road including Pachore, Jirapur, Chhapiheda & Khujner Bypasses from 0+000 to 58+790 (Design Length 58.79 Km) section of NH-752C to 2L+PS in the State of Madhya Pradesh under EPC mode	Madhya Pradesh	58.79	353	16-01-24	15-01-26		5

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
300	Construction of 2-lane with paved shoulder configuration of Khilchipur Bypass of Length 5.500 Km, [From Km 0+000 to 5.500, Total design length 5.500 Km] section of NH-752B in the State of Madhya Pradesh under EPC mode	Madhya Pradesh	5.50	66	16-01-24	15-07-25		5
301	Construction of 2-lane with paved shoulder configuration of Ashta Bypass of Length 7.580 Km, (From Km 82+300 to 89+880, Total design length 7.580 Km) section of NH-752C in the State of Madhya Pradesh under EPC mode	Madhya Pradesh	7.58	67	05-02-24	04-08-25		10
302	Rehabilitation & up-gradation of existing intermediate lane flexible pavement to 2 lane with paved shoulders flexible pavement from km 108.00 (start of Pawai Bypass) to km 119.65 (End of Chandia Ghat realignment) of NH-43Extn, length 11.65 km along with one time improvement in 01 nos of bypassed built-up areas in a length of 4.5 km in the State of Madhya Pradesh on EPC Mode.	Madhya Pradesh	11.65	146	06-10-23	06-07-25	06-07-25	10
303	Construction of 2-lane with paved shoulders in Harpalpur bypass from km 0+000 to km 9+630 (Design length 9.630 km) on NH-339 (old NH-76) in the State of Madhya Pradesh/UP on EPC Mode	Madhya Pradesh	9.63	114	06-10-23	05-10-25		26

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
304	Upgradation and reconstruction of Jabalpur to Kundam Section of NH-45 from km 40.500 (Design) to km 68.100 (Design) including Kundam bypass (Total length 27.60 km) to Two lane with paved shoulder configuration along with One time improvement of bypassed built-up areas in a total length of 14.470 km in the state of Madhya Pradesh on EPC mode.	Madhya Pradesh	27.60	126	06-10-23	06-04-25	06-04-25	8
305	Upgradation and reconstruction of Dindori - Mandla Section of NH 543 from Km 77+100 (Design) to Km 170+580 (Design) (Total length 93.48km) to Two lane with paved shoulder configuration along with One time improvement in 04 nos of bypassed built-up areas in a total length of 7.23 km in the state of Madhya Pradesh on EPC mode	Madhya Pradesh	93.48	492	29-01-24	28-07-26		18
306	Upgradation and reconstruction of Shahpura-Dindori Section of NH 45 from Km 103.700 (Design) to Km 164.580 (Design) including 3 bypasses (Total length 60.88km) to Two lane with paved shoulder configuration along with One time improvement in 03 nos of bypassed built-up areas in a total length of 12.341 km in the State of Madhya Pradesh on EPC mode	Madhya Pradesh	60.88	241	31-01-24	30-01-26		0
307	Balance work of rehabilitation and construction of Barela - Mandla section of NH-30 from km 22/8 to 89/6 (length - 63.55 Km) two lane with paved shoulder in the State of Madhya Pradesh on EPC mode	Madhya Pradesh	0.45	81	06-10-23	05-08-24	31-10-24	44

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
308	Construction of Two lane with paved shoulder configuration of Shujalpur Bypass section of NH-752C from km 33+100 (Design) to km. 42+570 (Design) total design length 10.470 km in the State of Madhya Pradesh on EPC mode.	Madhya Pradesh	10.47	214	15-03-24	14-09-25		6
309	Construction of Two lane with paved shoulder configuration of Biaora Bypass of length 5.690 km (from km. 0.000 to 5.690 Total Design length 5.690km) section of NH-752 B in the state of Madhya Pradesh on EPC mode	Madhya Pradesh	5.69	120	10-03-24	10-09-25		0
310	Construction of 2-lane ROB and its approaches at km 36+800 (Jarua) on NH-26A in lieu of existing level crossing No. 11 on Katni-Bina Railway line on Railway chainage 1011/6-7 on Sagar to Bina road of Sagar District in the state of Madhya Pradesh on EPC Mode under Setu Bharatam. (Total length = 1595 m) + 175 mtr. tapering.	Madhya Pradesh	0.01	66	04-01-21	03-01-23	31-12-24	60
311	Balance work for Rehabilitation and Upgradation of Sidhi-Singrauli from km 82.400 to km 187.993 section of NH-39 (Old NH-75E) (Design Length 105.593 km) to four lane with paved shoulder in the state of Madhya Pradesh under NH(O) on EPC mode	Madhya Pradesh	105.59	529	08-10-21	01-04-23	31-12-24	46
312	One Time Improvement of existing inner town portion of Vilayat Ghat Chandiya bypass of NH 43E (Old NH 78) (Total length 5.72 Km) in the state of Madhya Pradesh	Madhya Pradesh	0.01	8	11-09-23	10-03-24	15-10-24	50

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
313	Construction of standalone Toll Plaza at km 24+200 on Sagar-Khurai-Bina section of NH 934 (old NH-26A) on EPC mode	Madhya Pradesh	0.01	14	01-03-24	30-07-24		58
314	One time improvement of existing bypassed road of Bhojpur town of NH-52 in the state of Madhya Pradesh under EPC mode	Madhya Pradesh	0.01	5	12-03-24	11-09-24		0
315	Rehabilitation & Upgradation of Kundam to Shahapura section of NH-45 from design km 68.100 to 103.700 to Two lane with paved shoulder configuration in the state of Madhya Pradesh on EPC mode.	Madhya Pradesh	35.60	146	15-03-23	11-09-24	31-12-24	50
316	Urgent repairs of major bridge near Sarangkhedda at chainage 111/300 (Constructing cant retaining wall) and constructing box drain at chainage 73/300 on NH-160H (Malegaon Kusumba Dondaicha Shahada) in the state of Maharashtra.	Maharashtra	0.01	4	08-09-23	07-08-24	07-08-24	0
317	Up-gradation to four lane/ Two lane with paved shoulders configuration of Kalyan - Murbad - Malshej Ghat - Nirmal Road NH-61 km 15/200 to Km 38/00 and from Km. 58/00 to Km 84/00 (Design length = 48.58 km) of NH-61 on EPC Mode in Thane District in the state of Maharashtra	Maharashtra	48.55	984	15-03-24	31-08-26	31-08-26	0
318	Construction of Major Bridge on Painganga River along with approaches (having length of 1130m) from design chainage Km. 52/450 to km 53/680 of NH 548CC (Total Length of the project = 1230m) of section of Mehkar-Chikhli-Khamgaon Road on NH-	Maharashtra	1.23	36	15-03-24	15-09-24	15-09-24	14

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	548CC in the state of Maharashtra on EPC mode.							
319	Construction of Major Bridge including construction of approach road & RCC gutter on Sina River at km 214.180 of Kalyan Ahmednagar Pathardi road NH-61 (Old NH-222) in the State of Maharashtra.	Maharashtra	0.59	27	01-12-23	24-05-25	24-05-25	0
320	Reconstruction of Culverts / CD Works and Rehabilitation of Bridges in Km 110/000 to 176/200 (Mokhada to Vikramgad) of Sinnar-Trimbakeshwar-Jawahar-Palghar road NH-160A in state of Maharashtra.	Maharashtra	0.01	10	01-01-24	30-12-24	30-12-24	58
321	Construction of 4 lane/2 lane Major/Minor bridges and 2 lane ROBs in the Stretch from km 251 (Golawali) to km 352.000(Rajapur) section of NH-66(erstwhile NH-17) in the State of Maharashtra under NHDP-IV on Package II (Balance Work).	Maharashtra	0.01	15	07-03-24	06-03-25	06-03-25	0
322	Construction of new 2-lane Major Bridge (L= 144m) on Terna River at Km.227+311 (Design ch. 20+890) along with approaches on Mantha-Latur-Omerga-Nagansur section of NH-548B on EPC mode in the State of Maharashtra.	Maharashtra	1.32	41	11-03-24	11-09-25	11-09-25	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
323	Construction of 2 new ROBs in parallel in lieu of LC-6 at Km 284/3-4 along with LA for approaches on Daund Manmad railway line (DD-MNR) Crossing at Ch 116/700 of NH-548D near Limpangaon on Talegaon Shikrapur Nhavara Shrigonda Jamkhed Road in Ahmednagar District in the State of Maharashtra on EPC Mode.	Maharashtra	1.23	92	11-03-24	02-09-25	02-09-25	0
324	Panvel-Mahad-Panji Road NH-66 from Km. 450/170 to Km. 471/300 (Zarap to Patradevi section) Construction of Vehicular underpass in km existing ch 466/650 at Khamdeo Naka in the village Insuli, and Construction of Vehicular underpass in km existing ch 450/370 at Zarap-Sawantwadi Junction in Sindhudurg district in the State of Maharashtra	Maharashtra	0.01	87	01-03-24	28-02-25	28-02-25	0
325	"Widening and Strengthening of Yedshi to Jawale section of NH-63 {from Km 20/350 to 24/350 (Length=4.00 km)} to 2-lane configuration in the State of Maharashtra on EPC mode."	Maharashtra	4.00	10	11-03-24	11-09-24	11-09-24	0
326	Construction of Earth Protective Works and Junction Improvement to Talasari Sutrakar Road NH 848 A in km 0/000 to 5/100 in Palghar District in the state of Maharashtra.	Maharashtra	0.01	5	05-03-24	04-02-25	04-02-25	60
327	Kuslamb To Yedshi	Maharashtra	21.00	69	13-03-24	12-08-25	12-08-25	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
328	Strengthening of balance work of Nilajphata to Bhandara (Kardha) from Km 109/910 to km 111/800, km 113/230 to km 116/900, km 143/660 to km 146/800 & km 152/400 to km 156/900 (total length of the project- 13.20 km) of NH-247 in Bhandara District in the state of Maharashtra on EPC mode.	Maharashtra	13.20	20	15-03-24	15-09-24	15-09-24	0
329	Mhaswad to Tembhorni section of NH-548C - 2L + PS	Maharashtra	57.68	489	01-08-17	31-07-19	30-09-24	77
330	Kurudwadi to Pandharpur section of NH-965C - 2L + PS	Maharashtra	48.37	308	01-08-17	01-08-19	30-09-24	96
331	Paithan - Shirur section 2L+PS Km 0.0 to 55.00	Maharashtra	55.94	342	02-06-17	02-06-19	31-12-24	71
332	Development/Widening of Talegaon "Chakan " Shikrapur " Nhavara Section of NH 548DG (Nhavara to Choufula Section) of state highway in the state of Maharashtra on EPC Mode (Length 24.037 Km).	Maharashtra	24.04	305	22-02-23	15-08-24	15-08-24	77
333	Construction of Flyover in km. 468/500, Vehicular Underpass in km. 470/000 & Overpass in km. 451/300 to 451/900 including Road Safety along with avenue and median plantation from km 450/170 to km 471/330 on NH 66 Panvel Mahad Panji Road (Zarap Patradevi 4 lane road) in the state of Maharashtra on EPC mode.	Maharashtra	1.24	83	03-03-23	22-08-24	22-08-24	86

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
334	Rehabilitation & Up-gradation of Sabalkhed to Ashti Section from Km 37+900 to Km 55+100 & Chinchpur to Jamkhed Section from km 70+000 to km 72+922 of NH-561 to Two lane with Paved shoulder/ Four lane configuration in the State of Maharashtra on EPC Mode (Length=20.122km).	Maharashtra	20.12	213	03-04-23	24-09-24	31-12-24	48
335	Construction of New Four Lane Bypass to Parbhani City (Parwa to Asola) Km 463/265 to Km 481/180 (Design Ch. 19+220 to Ch. 34+434) (Length-15.214 Km) section of NH-61 on EPC mode in the State of Maharashtra.	Maharashtra	15.21	497	31-07-23	15-10-24	31-03-25	15
336	Rehabilitation & Up-gradation to 2 lanes with paved shoulder/ 4 laning configuration of Chikhli-Dabhadi-Talegaon-Pal Phata section of NH-752H from Km 179+430 to Km 141+800 [Design Chainage from Km. 8/850 to Km. 46/210 (Length-37.360 km)] in the State of Maharashtra on EPC Mode	Maharashtra	37.36	351	29-03-23	18-09-24	18-09-24	84
337	Rehabilitation & Up-gradation to 4 lane Road with Paved Shoulder configuration of section from Undewadi Kade pathar (Ch. 102+050)- Deshmukh Chowk (Ch. 113+400) and Dhawan Patil Chowk (Baramati) (Ch. 115+750) to Phaltan (Ch. 138+050) of NH-160 in the State of Maharashtra on EPC mode.	Maharashtra	33.65	778	03-07-23	02-07-25	02-07-25	49
338	Construction of major bridge across Wainganga River in Km 134.000 (Near Armori) on Nagpur-Umred-Nagbhir- Armori section of NH-353D in the State of	Maharashtra	0.01	60	01-03-23	25-02-25	25-02-25	45

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Maharashtra on EPC mode							
339	Rehabilitation and Upgradation of Parli to Sirsala section of NH-361F (km 136+700 to 115+000) (Length=21.70 km) to Two Lanes with paved shoulder /Four lane configurations on EPC mode in the State of Maharashtra.	Maharashtra	21.70	262	30-05-23	10-12-24	10-12-24	66
340	Rehabilitation & Up-gradation of Jintur-ShiradShahapur Section Km 258.300 to Km 306.300 [Design Chainage Km 0/00 (Jintur) to Km 48/00 (Shirad Shahpur) (Length - 48.00 Km)] of NH-752 I to two lanes with paved shoulder configuration in the State of Maharashtra on EPC Mode.	Maharashtra	48.00	415	21-06-23	20-12-24	20-12-24	44
341	Rehabilitation & Upgradation of Shirapur Junction to Shivaji Chowk (Design chainage Km. 130+00 to Km.144+500) section of NH-561 & Barshi Naka to Jarud Phata (Design chainage Km. 49+500 to 59+500) section of NH-361F to Two lanes with paved shoulders/ Four Lanes configuration on EPC mode in the State of Maharashtra (Total project Length = 24.5 km).	Maharashtra	24.50	246	30-06-23	30-12-24	30-12-24	55

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
342	Balance work of Rehabilitation and Upgradation to 2-lane road with paved shoulders configuration for NH- 965DD from Pacharal-Mandangad-Mhapral-Rajewadi (Upto Junction of NH-66) (Ch-22+700 to 75+100 Km) and Ambadave connector (Birth place of Dr. Babasaheb Ambedkar) (Ch-0+000 to 7+325 Km) (length Km 59.725) in the state of Maharashtra on EPC mode. (Balance Work)	Maharashtra	59.73	389	05-01-22	04-01-24	30-01-25	51
343	Balance Work of Rehabilitation and Upgradation to NH-166F from Mahad Junction (at Km 123/400 on NH-66) to Raigad Fort up to Chittaa Darwaza, Pachad to Tomb of Jijaumata and Hirkaniwadi Connector [Length Km25.609] on EPC Mode in the state of Maharashtra.	Maharashtra	25.61	242	15-11-21	14-11-23	30-11-24	73
344	Rehabilitation and Upgradation of Satana to Mangrul (Chandwad) Section of NH752 G Design Ch: Km 64.000 to Ch: Km 101.140 two lane with paved shoulder/four lane configuration in the state of Maharashtra on EPC mode.	Maharashtra	37.14	429	15-05-23	14-05-25		37
345	Arawali Kante section of NH-17(New NH-66) 4L + PS from Km.241/300 to 281/300	Maharashtra	39.24	1007	13-11-17	13-11-19	31-12-25	47
346	Kante - Wakad section of NH-66 4L + PS from Km.281/300 to 332/200	Maharashtra	46.81	1118	13-11-17	12-11-19	30-11-25	56
347	Guhagar - Rampur - 2L-PS - km 0/00 (Guhagar) to 26/230 (Rampur) and 40/00 (Mirjoli) to 53/600 (Sati) on NH-166E	Maharashtra	39.83	407	13-06-17	13-06-19	31-03-25	92

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
348	Indapur to Wadpale section of NH-66 from Km 84/000 to 110/750 - 4L + PS	Maharashtra	26.75	1198	18-12-17	17-12-19	31-07-25	65
349	Wadi- Asola section of NH-353I - 2L + PS - Length 39.200	Maharashtra	39.20	364	26-09-17	26-09-19	30-08-24	93
350	Aurangabad - Phulambari - Sillod NH-753F - km 0+000- km 21+000 & 26+300 to 47+500 4L+PS & 54+470 to 60+400(overlay)	Maharashtra	60.64	456	15-06-17	14-03-20	30-09-24	84
351	Sarsam - Kothari of NH-161A - 2L + PS from Km.33/00 to 90/00	Maharashtra	57.00	546	27-06-19	27-06-21	31-01-25	97
352	Nasratpur to Barasgaon section of NH-61 2L / 4L + PS from Km.514/00 to 558/200	Maharashtra	30.05	407	08-09-17	07-09-19	01-01-25	82
353	Digras-Darwha-Karanja to 2L/4L-PS (NH-361C)	Maharashtra	74.35	391	13-06-17	12-06-19	30-08-24	91
354	Akola-Deori-Akot to 2L-PS (NH-161A) from km 0/00 to km 39/286	Maharashtra	39.29	314	10-08-17	21-08-19	31-08-24	96
355	Shirur-Kharda section from 55+937 km to 114+486 km to 2L+PS/4L	Maharashtra	58.55	382	17-06-17	16-06-19	31-03-25	84
356	Satara Mhaswad Pilov Pandarpur section of NH-548E - 2L + PS	Maharashtra	53.08	388	28-06-17	28-06-19	30-09-24	88
357	Rehabilitation & Up-gradation for Talere " Gaganbawda" Kolhapur Road (NH-166G) stretches start from Design Ch. 6.00 Km to Design Ch. 11.00 Km and Design Ch.19.300 Km (Start of Karul Ghat) to Design Ch. 35.300 Km (End of Gaganbawda) of NH-166G, design length 21.00 Km in the State of Maharashtra on EPC Mode.	Maharashtra	21.00	249	27-10-23	26-04-25		52
358	Balance Work of Upgradation to two lane with paved shoulder from Arvi to Talegaon Km 59/900 to 73/550 (Design Km 59/900 to 73/600) of NH 347A on EPC Mode in the	Maharashtra	13.70	106	20-09-23	19-12-24		71

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	state of Maharashtra.							
359	Upgradation to 2L+PS Standards of Section from kasabkeda-Devgaon rangari section from km 72+00 to 82+00 km [Design ch .13/650 to Ch. 23/650] (for 10.00 km length) of NH-752H in the state of Maharashtra on EPC mode.	Maharashtra	10.00	45	05-04-22	06-07-23	30-08-24	99
360	Protection of Embankment with Toe Wall and concrete drain in Nagzari Village portion from km 7+300 to 8+200 (length 900 m) on Mekhar Chikhali Road of NH-548 CC in the state of Maharashtra.	Maharashtra	0.90	2	17-08-23	16-11-23	30-08-24	78
361	Up-gradation to 4 lane configuration for the work of Peth Naka to Sangli Road, NH-166H, from Km 0+000 to Km 41+250 (Design length = 41.25 km) in the state of Maharashtra on EPC mode.	Maharashtra	41.25	857	21-12-23	20-12-25	20-12-25	18
362	Rehabilitation and Up-gradation to 2 lane with paved shoulder configuration of Mahud Sangola road NH 965 G 159+400 to 161+900 and 162+400 to 183+960 (Design Chainage from km. 32/300 to km. 34/800 and km. 35/800 to km. 56/860) (Rigid Pavement) on EPC mode in the State of Maharashtra.	Maharashtra	24.06	254	23-11-23	22-05-25	22-05-25	10
363	Construction of Service road at Saradwadi village along Sinnar Bypass Road NH-60 at Km 187/910 to 189/000 in the state of Maharashtra.	Maharashtra	0.01	6	23-10-23	22-09-24		91

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
364	Construction of Water Channel in Shinde Village at Slab Culvert Km.194/200 of Pune-Nashik Road NH-60 in Nashik District in State of Maharashtra.	Maharashtra	0.01	4	23-10-23	22-04-24	30-09-24	90
365	Widening and Strengthening of Borgaon Kale to Murud Akola (Section-I) [from Km 61/800 to 72/900 (Length=11.10 Km)] section of NH-63 to 2-Lane configuration and Latur Airport Junction to Mahila Polytechnic (Section-II) [from Km 78/900 to 86/850 (Length= 7.95 Km)] section of NH-63 to 4-lane configuration [Total project length= 19.05 km] in the State of Maharashtra on EPC Mode.	Maharashtra	26.00	95	22-12-23	22-06-25	22-06-25	0
366	Rehabilitation & Upgradation of Risod Town to Four Lane with Paved Shoulders standards from KM.36/845 to KM. 39/340 & KM. 41/520 to 44/220 (Total length = 5.20 KM) of NH 461 B in the state of Maharashtra on EPC mode.	Maharashtra	5.20	124	15-12-23	14-11-24	31-01-25	38
367	Construction of seven minor bridges at design chainages km 2/400, km 9/200, km 14/200, km 32/600, km 34/200, km 43/400 and km 46/400 on NH-130D section (Total length of the project is 1.645 km with approaches) from Allapalli- Bhamragad-Laheri to Binagunda - Narayanpur in Gadchiroli district on EPC mode in the state of Maharashtra.	Maharashtra	1.65	37	15-12-23	14-05-25	14-05-25	17

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
368	Construction of Major Bridge with approaches across Andhari River on Design Km 249+724 (total length of project- 0.720 km) on Mul-Chandrapur Road, NH-930 in the Chandrapur District in the state of Maharashtra on EPC Mode.	Maharashtra	0.72	21	15-12-23	05-05-25	05-05-25	5
369	Construction of RCC Drain in Gunjkheda Village in a length of 1.50 km from Chainage km 26/500 to km 28/000 on NH 347-A section of Pulgaon- Rohana- Arvi - Ashti - Haturna - Warud - Multai (Wardha Dist.) in the state of Maharashtra.	Maharashtra	0.01	4	31-10-23	28-02-24	31-12-24	0
370	Construction of new 2-lane ROB near Bhendegaon in lieu of L.C. No. 165-B at Design Ch. 60+780 along with approaches (Ch. 60+179 to 61+278) of NH-752I in the State of Maharashtra on EPC mode.	Maharashtra	1.10	60	01-01-24	30-06-25		20
371	Strengthening and widening of Kusumba to Dondaicha section of NH-160H from design chainage km 43/375 to 98/241 in the State of Maharashtra.	Maharashtra	51.56	98	29-12-23	29-11-24		34
372	Construction of four-lane Concrete Road from Police Headquarter Gondia City to Rawanwadi Village (Birsi Airport Junction) from design km 0.000 to km 15.781 (existing km 39/720 of NH-753 to existing Km 8/400 of NH 543) on sections from Kohmara- Goregaon- Police Headquarter(Karanja) - Collector Office Square - Balaghat T Point- Rawanwadi- Rajegaon of NH-753 and NH-543 in Gondia District in the state of Maharashtra. (Total	Maharashtra	15.78	328	21-02-24	14-08-25	14-08-25	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Length of the project: 15.781 Km).							
373	Construction of Major Bridge on Shivni River at design chainage from Km. 122/080 to Km. 123/100 on NH 353C along with approaches of 940m (Total Length = 1020m) of National Highway Sakoli - Lakhandur - Wadsa - Armori - Gadchiroli - Chamorshi - Ashti - Allapalli - Sironcha Road on EPC mode in the state of Maharashtra.	Maharashtra	1.02	25	14-12-23	13-06-25	13-06-25	37
374	Construction of 01 Major & 05 Minor Bridges on Mangalwedha-Umadi section of NH-561 (from Ch-96+000 to 123+100) in Sangli District in the state of Maharashtra on EPC Mode.	Maharashtra	1.37	60	18-12-23	17-06-25	17-06-25	0
375	Rehabilitation/Up gradation of Karanja - Kherda - Murtizapur Section to 4Lane+Paved shoulder standards from Design km 74+351 to km 102+331 (Excluding overlapping portion with Samaruddhi Mahamarg from Design Km 76+380 to 78+280) (Total length of project = 26.080 km) section of NH 361C on EPC Mode in the state of Maharashtra.	Maharashtra	26.08	594	01-03-24	28-02-26	28-02-26	13
376	Kharwandi - Rajuri 2L+PS	Maharashtra	36.90	277	05-06-18	27-11-19	31-01-25	92

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
377	Pal Phata Phulambri - Khultabad 2L+PS	Maharashtra	31.92	227	30-06-18	29-12-19	30-09-24	94
378	Hathni (Chikhli) to Dhad	Maharashtra	28.00	189	30-06-18	21-12-19	30-08-24	99
379	Vita to Nagaj 2L+PS	Maharashtra	46.66	305	07-07-18	29-12-19	30-08-24	68
380	Shapur to Patgaon section I (Design Ch. Km 0+000 to 20+130) NH 548A	Maharashtra	20.13	151	30-06-18	21-12-19	30-11-24	71
381	Shapur to Patgaon section II (Design Ch. Km 20.130 to 43.783) NH-548A	Maharashtra	23.65	140	30-06-18	21-12-19	30-11-24	72
382	Pune to Male Village (Ch 1+275 to 31+400) NH-753F	Maharashtra	30.13	228	30-06-18	30-12-19	31-08-24	89
383	Male Village to Pune Raigarh District Border NH-753F	Maharashtra	37.60	256	30-06-18	30-12-19	31-12-24	53
384	Kashedi ghat tunnel NH-66 [Bhogaon Khurd - Kashedi section] 4 lanes under NHDP on EPC mode	Maharashtra	8.96	680	15-10-18	14-04-21	30-07-24	93
385	Satara to Mhaswad	Maharashtra	85.69	653	01-08-17	01-08-19	30-09-24	77
386	2 lane + PS Asthamode - Tivatyal [Design ch. Km 24.300 - 62.00] [Km 134.98-172.95 of NH-63]	Maharashtra	37.97	229	15-01-20	15-07-21	31-08-24	95
387	2 lane + PS Pimplner to Satana -[Design chainage km 21.427 to 64.00] of NH-752G]	Maharashtra	42.57	278	15-01-20	08-07-21	31-08-24	90
388	Strengthening in Km. 52+450 to 99+950 (Section Buldhana to Khamgaon) section of NH 753E i.e Ajanta- Buldana-Khamgaon. Job No.NH-753E-2019-20-05	Maharashtra	47.50	74	20-04-20	24-01-21	14-10-24	76
389	Strengthening to NH 63 Barshi-Yedshi-Murud-Latur-Renapur-Udgir-Deglur-Sagroli Road NH 63 in Km 22/000 to 41/000 In the State Of Maharashtra. (Section Yedshi Dhoki).	Maharashtra	15.00	11	30-04-20	29-10-20	30-08-24	80
390	Construction of Paralkota bridge	Maharashtra	1.10	66	06-11-20	06-11-22	31-03-25	67

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
391	Construction of Major Bridge on Perimili River at Design Chainage km 178+240 to km 179+415 (Existing Chanaige 27+500) On the Highway starting from its junction with NH-30 near Kondagaon connecting Narayanpur - Kutul in the state of Chattisgarh connecting Binagunda - Laheri - Dhondraj - Bhamragad - Hemalkasa and terminating at its junction with NH - 353C near Allapalli Dist. Gadchiroli in the state of Maharashtra.	Maharashtra	1.18	43	17-11-20	05-11-22	30-08-24	95
392	Construction of Major Bridge on Bandia River at Design Chainage km 167+630 to km 168+900 (Existing Chanaige 38+00) On the Highway starting from its junction with NH-30 near Kondagaon connecting Narayanpur - Kutul in the state of Chattisgarh connecting Binagunda - Laheri - Dhondraj - Bhamragad - Hemalkasa and terminating at its junction with NH - 353C near Allapalli Dist. Gadchiroli in the state of Maharashtra	Maharashtra	1.27	73	06-11-20	05-11-22	31-12-24	96
393	Construction of Major Bridge and approaches across Wainganga River on Ballarpur - Kothari - Gondpipri - Ashti Road NH 353B in km 290/550 to 291.950 (Total Length - 1.40 km) in Chandrapur District in the state of Maharashtra on EPC Mode.	Maharashtra	1.40	99	06-11-20	06-11-22	30-09-24	98
394	Rehabilitation and Up gradation of Aurangabad - Sillod - Ajanta - Jalgaon section of NH 753 F from Km.47+500 to Km 54+500 (Design Chainage) to four lane configuration in the	Maharashtra	7.00	84	10-09-20	09-09-21	30-08-24	79

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	state of Maharashtra on EPC mde							
395	Strengthening from Km. 0/00 to Km. 37/00 of NH-63 Nizamabad-Sironcha Jagdalpur road (Local Ch. Km. 0/00 to Km. 22/00 in Sironcha taluka District Gadcharoli on EPC mode in the State of Maharashtra.	Maharashtra	37.00	29	07-09-20	06-11-21	30-09-24	85
396	Construction of Vehicular Underpass @ Ch. 185+500 ON Pune Nashik road in Nashik District of Maharashtra under E P C Mode.	Maharashtra	0.10	29	19-01-21	15-12-21	30-08-24	94
397	Construction of six lane Flyover at Katraj junction at Km, 3/880 of NH 548-DD (Vadgaon - Katraj - Kondhwa - Mantarwadi Chowk - Loni Kalbhor - Theur Phata - Lonikand Road) in Pune Dist; of the State of Maharashtra. On Engineering Procurement and construction (EPC) Basis mode (L.1.326 Km,)	Maharashtra	1.33	164	17-03-22	24-02-24	30-04-25	41
398	Rehabilitation and Up gradation of Kopra to Gharola (Km 76/350 to 102/350) section of NH-752K (Total project Length= 26 km) to 2-lane/ 4 lane configuration on EPC mode in the State of Maharashtra	Maharashtra	26.00	139	20-02-24	19-08-25		30
399	Rehabilitation / Upgradation to 4 Lane with Paved shoulder of Existing Section in Sillod Town with Design Ch. (Km54+500 to Km 60+679) [Length=6.179 km] section of NH 753F (Aurangabad-Jalgaon road) on EPC Mode in the State of Maharashtra	Maharashtra	6.18	154	30-01-24	30-07-25	30-07-25	6

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
400	Strengthening of 10.65km sections in Km. 232.150 to km 255.280 on Ahmednagar to Kharwandi Kasar section of NH 61 in the State of Maharashtra on EPC mode.	Maharashtra	10.65	16	12-03-24	11-02-25	05-03-24	86
401	Upgradation of the section from Sironcha to Major Bridge across Godavari River from Design hainage km 321+000 to km 326+200 (Length-5.20km) of NH- 353C Section of Sakoli-Wadsa-Armori-Gadchiroli-Ashti-Allapalli-Sironcha Road NH 353C in Gadchiroli District in the State of Maharashtra on EPC mode.	Maharashtra	5.20	50	15-03-24	14-03-25	14-03-25	25
402	Nashik road to Dwarka junction (NH-3)	Maharashtra	6.30	19	12-03-24	04-02-25		0
403	Strengthening of Pune Solapur Road (NH-65) from Km 8/800 to 12/500 section Ravidarshan, Hadpsar to Manjri stud farm Pune in the state of Maharashtra on EPC mode.	Maharashtra	3.70	21	15-03-24	14-02-25	14-02-25	58
404	Widening and Strengthening of NH 353 C From Km, 227/000 to 243/000 (Total Km, 16.00) Chodampalli to Guggigudam section of Sakoli Wadsa - Armori - Gadchiroli - Ashti - Allapalli - Sironcha Road in Gadchiroli District in the state of Maharashtra.	Maharashtra	16.00	84	23-11-21	22-10-22	28-02-25	13
405	Construction of Minor Bridge on Allapalli - Bhamragad - Laheri - Binagunda - Narayanpur National Highway (NH) 130 D section from Allapalli to Bhamragad at ch.50/000 Km, 51/000 Km, 52/200Km, 52/500 Km, 54/400 Km, 55/600 Km, 56/600 Km, and 60/600 Km, Total 8.00 Nos. in Gadchiroli Dist; in the State of	Maharashtra	0.75	43	25-11-21	24-05-23	30-09-24	97

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Maharashtra.							
406	Widening and Strengthening of NH 353 C from Km, 243/000 to 269/000 (Total Km,26.00) Guggigudam to Govindpur section of Sakoli - Wadsa Armori - Gadchiroli - Ashti - Allapalli - Sironcha Road in Gadchiroli	Maharashtra	18.20	81	23-11-21	23-05-23	31-01-25	15
407	Up-gradation of Tirora-Gondia, State Highway from existing km 163+213 (On SH-335, Tirora) to km 191+456 (On SH-335, Gondia Jn) [Design km.87.000 to km. 115.200] (Construction Length=28.200 km) NH 753 to Two lane with paved shoulders in the state of Maharashtra on Engineering, Procurement & Construction(EPC) Mode Basis Contract	Maharashtra	28.20	288	01-11-21	24-04-23	30-08-24	46
408	Construction of four lane Parli Bypass (Missing Link) of NH 548 B from Km, 2/700 to 6/829 and ROB at Km, 3/485 in the state of Maharashtra on EPC mode	Maharashtra	4.00	60	23-03-21	22-03-22	31-03-25	95
409	Construction of Major High - Level Bridges across Panvel - Mahad - Panjim road NH-66(Old 17) at Km, 91/400 God River, Km, 94/400 Kal River, & Km, 161/400 Choradi River in Raigad district in the State of Maharashtra.	Maharashtra	0.96	29	12-02-22	14-08-23	31-12-24	57

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
410	Up-gradation to two lanes with paved shoulder / four lane configurations of Pack No. Nashik - IV of SH-55 (NH 548 D) section - II Adhalgaon to Jamkhed section from Design Ch Km, 132/600 to Km, 195/375 on EPC mode in the state of Maharashtra.	Maharashtra	62.76	399	11-02-22	10-08-23	30-09-24	96
411	Upgradation and Rehabilitation of Section of NH 361 F from Parli (00/000) to Gangakhed (30/400) to Two Lanes with paved shoulder / Four lane configurations on EPC mode in the State of Maharashtra.	Maharashtra	30.40	224	14-02-22	16-09-23	30-11-24	71
412	Balance work of Up-gradation of two-lane paved shoulders of existing Km. 44+700 (NH-353I, Seldoh Junction) to Km. 54+780(NH-353I Kandhali Junction) and from existing Km. 54+780 (NH353I, Kandhali Junction) to Km. 94+120 (NH353I, Pavnar Junction) [Design km. 39.200 to km. 88.620 of NH 353I in the State of Maharashtra On EPC Mode. [Length Km. 48.62]	Maharashtra	48.62	404	08-02-21	18-08-22	30-10-24	69
413	Construction of 4 Lane Flyover at Nagpur RTO Chowk To Nagpur University Campus from Ch 2/250 to 5/100 and 4 lane flyover at wadi/midc junction from km 8/360 to km, 10/300 on NH 53 in state of Maharashtra.	Maharashtra	4.79	479	02-03-22	01-03-24	30-01-25	71
414	Upgradation of existing 2 lane flexible pavement to 2 lane paved shoulders rigid pavement from design chainage Km 66.00 to Design Km 82.440 (Start of Kolhapur Municipal corporation near Phulewadi to kale), design length 16.440 Km section on	Maharashtra	16.44	168	10-11-22	13-05-24	30-01-25	71

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Talere Gaganbawada-Kolhapur road (NH 166G) in the state of Maharashtra on EPC mode							
415	Upgradation to 2L+PS from km 84/00 to km 101/00 of NH-61 Kalyan - Nirmal road.	Maharashtra	15.00	138	25-06-22	26-12-23	31-03-25	36
416	Strengthening and Widening of road Sakoli-Wadsa-Armori-Gadchiroli-Ashti- Allapalli - Sironcha National highway NH 353C in Km 262/00 to 321/00 including 16 minor Bridges and 2 Major Bridge (Total length 59 Km) (section from repanpalli to sironcha) in Gadchiroli Dist in the State of Maharashtra.	Maharashtra	59.00	281	01-06-22	31-05-24	31-05-25	36
417	Rehabilitation and upgradation of Amboli Junction (design ch. 71+530) to Ajara (design ch.100+835) sect	Maharashtra	62.00	574	25-11-22	24-11-24	23-11-24	92
418	"Rehabilitation and Upgradation of Bhokardan to Kumbhari Fata Design Ch. (Km 13+500 to 17+00) and Rajur to Jalna Design Ch. (Km 39+850 to 62+420) section of NH-753H to 2lane/4Lane configuration on EPC mode in the State of Maharashtra."	Maharashtra	26.07	291	04-01-23	26-06-24	31-07-24	98

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
419	Rehabilitation/Upgradation of existing Highway to 2L+PS/4 lane of Dhawali to Rajoli from Design Km.149+476 to 163+476 (existing Km.150+000 to 164+000), Pandhasala to Mohadongri from design Km.170+476 to 181+476 (existing Km.171+000 to 182+000), Ambeshivni Fata to Bodli from design Km.183+476 to 185+476 (existing Km.184+000 to 186+000) and Made Tukum to Gadchiroli from design Km.188+476 to 189+476 (existing Km.188+000 to 189+00) having length = 28 km of NH-930 of Dhawali to Gadchiroli road in the	Maharashtra	28.00	316	04-03-24	04-09-25	25-08-25	1
420	Rehabilitation & Up-gradation of Mudkhed to Nanded section from Km. 372+000 to Km 388+400 of NH 161A i.e. Nanded-Bhokar-Himayatnagar-Kinwat-Mahur-Arani Road (Design chainage from Km 372+000 (Mudkhed) to Km 387+650 (Nanded) of NH 161A) (Length 15.65 Km) to 2/4Lane with paved shoulders configuration in the State of Maharashtra on EPC mode.	Maharashtra	15.65	207	03-04-23	02-04-25	02-04-25	38
421	Up-gradation to 4 laning of Daultabad T-point to Maliwada [from Design km.0.000 to km 4.000] and upgradation to 2 Lane with paved shoulders configuration of Devgaon Rangari to Shivoor [from design km 23.650 to km. 44.900] having Length=25.250 km of section Daultabad T point to Shivoor town [existing km 222+893 (On SH-16) to km 64+000 (On SH-51) of NH-	Maharashtra	25.25	185	04-10-22	27-03-24	31-03-25	72

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	752H in the state of Maharashtra on Engineering, Procurement & Construction (EPC) Mode .							
422	Up gradation to 2L+PS/ 4 lane of NH-353E, in Chimur-Khadsangi Section from Km 52+700 to 60+600 (Length 6.70 KM) [Excluding Animal Underpass and its approaches from Km 53+410 to 54+610 (Length 1.20 Km)] & Concrete Overlay in Chimur Town from Km 45+550 to 46+715 (L=1.165 Km) in Chandrapur District on EPC mode in the state of Maharashtra	Maharashtra	7.87	71	25-01-23	17-07-24	17-07-24	86
423	Strengthening to Allapalli - Bhamragad - Laheri in km 0/00 to 18/600 Road NH 130 D (Section from Junction 353C to Medpalli) of Gadchiroli District in the state of Maharashtra on EPC mode.	Maharashtra	18.60	36	20-03-23	20-12-23	31-12-24	0
424	Rehabilitation/ Upgradation of existing Highway to four lane standards in Kurkheda town from (km.413+257 to km 410+775), Two lane in Shankarpur & "Gurnuli (km 424+00 to km 431+00) section and Reconstruction of Major Bridge at Ch. 448+558 (Bhuti Nallah) and Ch. 411+695 (Sati River bridge), Minor Bridge at Ch. 411+477 and Ch. 405+800 Lendhari Bridge) of NH 543 Bhamhapuri-wadsa-kurkheda-	Maharashtra	10.82	164	01-11-23	01-05-25	01-05-25	16

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	korchi-Deori-Amgaon road on EPC mode in the State of Maharashtra							
425	Construction of two Major Bridges Across Gundenur Nalla along with Approaches of Length 1.72 km on Alapalli Bhamragarh to Maharashtra/Chattisgarh State Border Road of National Highways-130D from Chainage km 82/000 to km 84/000 in Gadchiroli District in the state of Maharashtra on EPC Mode (length= 2km)	Maharashtra	2.00	35	25-01-23	21-07-24	31-03-25	58
426	Kopargaon to Savali Vahir section	Maharashtra	8.66	195	21-01-23	13-07-24	28-02-25	46
427	Rehabilitation & upgradation of Jamkhed to Sautada Section of NH548 D (from km 195.375 to km 208.774, Length 13.399 Km) to 2L +PS /4L configuration with rigid pavement in the state of Maharashtra on EPC mode.	Maharashtra	13.40	158	21-01-23	14-07-24	28-02-25	32
428	Rehabilitation and Up-gradation to 2L+PS of Rajewadiphata to Warandh Village Section (Km. 75.100 to 88.100 L= 13 Km) part of Lonand- Bhor- Mahad - Mhapral - Mandangad - Pachral - Ambadave, NH-965 DD in the state of Maharashtra on EPC mode.	Maharashtra	13.00	127	02-03-23	31-08-24	31-12-24	65

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
429	Strengthening in km 88/100 to 96/700 (Varandah village to Pune Raigad District Border) of NH 965DD in Raigad district in the State of Maharashtra on EPC Mode.	Maharashtra	8.60	36	02-03-23	31-08-24	30-10-24	66
430	Strengthening & Widening from Ashti to Lagam (from km 182+350 to km 199+400) (Length = 17.05 km) section of NH 353C (i.e. Sakoli-Wadsa-Armori-Gadchiroli- Ashti-Alapalli- Sironcha road) in Gadchiroli district in the state of Maharashtra on EPC mode	Maharashtra	17.05	47	20-01-23	19-01-24	30-09-24	95
431	Construction of Jowai By-pass with paved shoulder connecting NH-40E at Km 214.00 and NH-44E at Km 58.210 including construction of Bridges (Total Length = 5.915 Km) in the State of Meghalaya. Job No. 44E/MG/2020-21/165.	Meghalaya	5.92	94	16-01-23	16-07-24	31-12-24	53
432	Construction of Retaining wall& Breast wall, pucca side drains, crash barriers,road signages etec from 23rd km to 63rd km and Construction of Breast wall at location at vulnerable location at tura town portion from 96th km to 101st km and improvement of junctio at 97th km of New NH-217.(Job No. 171)	Meghalaya	0.01	9	14-08-23	14-08-24	30-09-24	75
433	"Rehabilitation and Up-gradation of Nongstoin " Wahkaji section of Project Road Km 0+000 to Km 43+060 to Intermediate Lane with earthen shoulder under SARDP-NE Phase-A in the State of Meghalaya on EPC mode. (Job No:- SARDP-NE/Nong-Don-Maw/MG/2020-21/294)"	Meghalaya	43.06	303	08-02-22	10-08-23	04-08-24	91

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
434	"Estimate for Balance Work of Construction of High Level Bridge across river Rongdik in km 121(Bridge No. 121/2) on NH-62 including approaches in the State of Meghalaya".(Job No:-062-MG-2020-21-161) "	Meghalaya	0.01	15	10-12-21	10-06-23	31-03-25	60
435	Strengthening/Construction/Widening to 2-lanee from km 89/00 to km 105/00 of NH-154(New NH-6) NH Division-III in the State of Mizoram for the year 2022-23)JobNo 122	Mizoram	16.00	87	04-09-23	03-03-25	03-03-25	34
436	Construction of steel arch bridge with concrete deck across river Tlawng at km 5/200 of NH-44A in the State of Mizoram. (Job No. 044A/MZ/2018-19/115)	Mizoram	0.00	42	27-03-21	27-03-23	31-08-24	79
437	Widening of existing single lane to intermediate lane road from Mokokchung to Chare via Dikhu in the state of Nagaland on EPC mode	Nagaland	20.64	193	19-06-23	18-06-25	18-06-25	46
438	Development of Existing 2 Lane pavement including strengthening of NH-36 from Km160/000 to Km 166/880 in Dimapur City Portion in the State of Nagaland.	Nagaland	6.88	22	01-09-23	31-08-24	31-10-24	44
439	Rehabilitation of Dimapur ROB at Km 108.240 on NH-29 in the State of Nagaland	Nagaland	0.12	3	28-08-23	27-05-24	31-03-25	0
440	Widening of existing single/intermediate lane road to 2 lane road from km. 72.4.to km 83.00 on NH-61 in the state of Nagaland on EPC mode	Nagaland	10.44	122	22-03-22	22-03-24	30-11-24	83
441	Widening of existing Single lane / Intermediate lane road to 2 lane from Km 101 to Km 125 of NH 61	Nagaland	24.00	252	18-06-24	17-06-26		0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
442	Widening to Existing single lane /intermediate lane to 2 lane from Km185.00 to Km 220.00 of NH-61 (New NH-02) in the state of Nagaland.	Nagaland	31.05	297	21-07-22	20-07-24	20-03-25	55
443	Widening to Existing single/intermediate rane to 2 lane from Km 135 to Km 147 and from Km 156.00 to Km 168 of NH-61 (new NH-2) in the state of Nagaland	Nagaland	23.06	226	04-08-22	03-02-24	28-02-25	73
444	Strengthening of road from km 6.00 to 40.00 of NH-61 (new NH-2) under NH division Kohima in the State of Nagaland	Nagaland	34.00	59	01-11-22	01-05-24	30-06-24	97
445	Construction of 4 lane ROB with approaches in lieu of LC No. RV-172 at km 176.00 of NH-201 (present NH-26) at Kesinga including land acquisition in the state of Odisha on EPC mode under Annual Plan 2021-22	Odisha	3.55	324	10-05-23	08-05-25	31-03-26	11
446	Construction of H.L Major Bridge at Ch. 323/957, H.L. Major Bridge at Ch. 323/780 & RCC Box at Ch. 323/500 over Kolab river, near Patraput (Koraput district) on NH-326 in the State of Odisha.	Odisha	0.12	24	06-01-23	03-01-25	03-01-26	5
447	Improvement of Road Safety through providing Metal beam crash barriers, Removal of Black spot by improvement of Junctions and Improvement of night time visibility by providing highway lighting from km 35/700 to km 71/117 of NH-220 in the state of Odisha under Road Safety Annual Plan 2021-22	Odisha	0.01	8	21-12-22	20-03-23	31-08-24	0
448	Construction of Bridge across Simuli Nallah (missing link) at km 107/470 of NH-220 in	Odisha	0.70	12	01-12-22	31-05-24	31-12-24	31

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	the State of Odisha under Annual Plan 2021-22.							
449	Construction of four lane bypass to Jeypore town on NH-26 including land acquisition in the State of Odisha under Annual Plan 2021-22.	Odisha	4.91	135	22-05-23	21-05-25	31-07-25	11
450	Construction of Bypass to Khordha town from Km 294/000 to 300/300 on NH-57 including LA in the State of Odisha on EPC mode.	Odisha	6.30	157	03-05-23	02-11-24	31-03-25	32
451	Construction of bypass to Nayagarh town from km 235.469 to 252.482 of NH-57 including land acquisition in the state of Odisha.	Odisha	17.01	300	01-05-23	30-04-25	30-04-25	47
452	Widening to 2L with PS from km 239/9 to 295/0 (Nayagarh - Khurdha) of NH-57 in the state of Odisha.	Odisha	52.11	224	06-08-18	05-08-20	31-08-24	92
453	Widening to 2L with PS from km 0/0 to 119/0(Except 81-91) of NH-157 (Charichhak to Bhanja Nagar) in the state of Odisha.	Odisha	106.62	288	15-02-17	14-02-19	31-08-24	96
454	Construction of Railway over Bridge at km 60/200 Matiapada on Puri-Konark Road, NH-316 (LC No KP-42 of Khurdha - Puri main line) in the state of Odisha.	Odisha	0.01	138	10-04-23	09-04-25	09-04-25	0
455	Construction of Bypass road to Balangir town from km 72/400 (Desing km 0/0) to km 79/800 (Design km 11/670) of NH-26 in the State of Odisha.	Odisha	11.67	239	26-04-23	25-10-25	30-04-26	20

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
456	Widening and strengthening to 2L+PS including LA of Kandarpur-Balikuda from km 277/500 to 318/970 of NH-55 in the State of Odisha under Annual Plan 2021-22.	Odisha	41.47	500	05-06-23	04-06-25	04-06-25	48
457	Widening & strengthening to 2L+PS from km 0,000 to 40.000 (Dhaugaon- Podamari section) of NH 326 in the State of Odisha under Annual Plan 2021.22.	Odisha	40.00	187	05-02-24	04-02-26	04-02-26	6
458	Construction of 4 HL bridges at Ch. 377/420, Ch. 423/800, Ch. 433/750 and Ch. 484/500 on Malkangiri-Motu Road on NH-326 in the State of Odisha under Annual Plan 2021-22.	Odisha	4.47	58	22-05-23	21-05-25	21-05-26	13
459	Construction of two lane with paved shoulders including Land Acquisition from km 56/860 to km 68/369 of NH-59 (Rigdol - Belgaon) in the state of Odisha under EPC mode	Odisha	11.51	96	27-06-23	26-06-25	26-06-25	35
460	Construction of proposed Bypass at Reamal on NH-53 in the State of Odisha under Annual Plan 2021-22 (Job No. NH-53-ORS-2021-22-638)	Odisha	3.30	66	10-05-23	04-02-24	30-12-24	60
461	Widening to 2L with PS from Km 269/300 to 328/200 of NH-49 in the state of Odisha.	Odisha	56.60	199	01-08-18	31-01-20	31-08-24	98
462	Widening and Strengthening to 4L+PS/2L+PS from km 0.000 to 35.800 (Kuakhia - Mangalpur section) of NH 20 in the state of Odisha on Annual Plan 2021-22	Odisha	35.80	636	07-02-24	06-02-26	06-02-26	6

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
463	Widening of existing road of Kalinga Ghat in Valley side for elimination of Black spot using innovative Reinforced Earth Composite/Hybrid system from km 86/330 to 86/615 including Reconstruction Minor Bridge at Ch. 86/700 of NH-157 in the State of Odisha under Annual Plan 2021-22.	Odisha	0.30	30	28-08-23	27-08-24	31-12-24	20
464	Construction of Kotpad Bypass to two lane with paved shoulder configuration on NH-63 in the State of Odisha under Annual Plan 2021-22.	Odisha	14.31	74	05-01-24	01-07-25	30-09-25	13
465	Widening & Strengthening to two lane with paved shoulder from km 59/594 to 60/042 & km 60/292 to 63/400 (Missing section of Rairangpur to Jashipur Section) of NH-220 under NH(O) in Annual Plan 2022-23 in the State of Odisha	Odisha	3.56	31	04-12-23	03-06-25	03-06-25	26
466	Realignment from km 227.770 to 227.970, km 233.260 to 233.980, km 234.090 to 234.860 and km 235.980 to 236.770 of NH-26 (Missing section of Bhawanipatna Koksara section) on EPC mode in the State of Odisha under Annual Plan 2022-23	Odisha	2.48	28	07-06-24	28-11-25		0
467	Widening to 2 lane with paved shoulder of NH-26 from km 319/280 to km 345/480 (Boriguma - Jeypore) in the state of Odisha.	Odisha	26.00	95	15-11-19	07-07-21	31-12-24	93
468	Strengthening to NH-20 from km 0/0 to 14/0 (Champua-Rimuli) & Link Road to NH-20 from 14/0 to 14/69 (at Parsala) and connecting road from Rimuli Square at km 14/0 to 1/430 of NH-520 for the year 2019-20 in the state of Odisha on EPC mode.	Odisha	15.94	15	27-07-20	26-01-21	31-08-24	95

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
469	Widening & Strengthening to two lane with paved shoulder from km 0/000 to 35/840 of NH-220 (Tiring to Rairangpur Section) on the EPC basis in the state of Odisha.	Odisha	35.84	95	04-12-20	03-06-22	31-08-24	88
470	Widening and strengthening to two lane with paved shoulders from km 296/500 to 336/500 (Mundamarai to Ratanpur Section) of NH-59 in the state of Odisha on EPC mode.	Odisha	40.00	126	04-02-21	29-07-22	30-08-24	93
471	Construction of road from km 0/0 to 72/0 of NH-26 such as 4 lane from km 0/0 to 21/0 (Bargarh to Barpali) and widening & strengthening of double lane with paved shoulder from km 21/0 to 72/0 (barpali to Bolangir) in the state of Odisha.	Odisha	72.00	414	17-06-21	16-12-23	15-12-24	80
472	Rectification of accident prone area with widening of curve & re-alignment the road of Govindapally Ghat portion at Ch. 348/900 and 350/400 of NH-326 in the State of Odisha under Road Safety Annual Plan 2022-23	Odisha	1.34	8	13-03-24	13-03-25	13-03-25	0
473	Strengthening of the stretch from Rairangpur to Jashipur (35/840 to 71/120) except from 59/594 to 60/042 and 60/292 to 63/400 of NH-220 in the state of Odisha on EPC Mode.	Odisha	31.72	56	04-03-24	03-03-25	03-03-25	64
474	Widening of 2L to 2L+PS from Km 86/040 to Km 91/770 & Km 103/260 to Km 107/870 of NH-220 in the State of Odisha for the year 2022-23	Odisha	8.45	35	20-03-24	19-03-25	19-03-25	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
475	Construction of New Minor Bridge across Jeriguda Nallah at Km 297.520 (Design Ch) of NH-326 including approaches in the state of Odisha on EPC Mode under Annual plan 2022-23	Odisha	0.60	9	11-03-24	02-09-25	02-09-25	0
476	Rectification of accident prone area with widening of curve & re-alignment the road of Jeypore Ghat area at Ch. 349/000 and Ch. 347/800 of NH-26 in the State of Odisha under Road Safety Annual Plan 2022-23.	Odisha	1.05	7	15-03-24	15-03-25	15-03-25	0
477	Construction of Baghamari Bypass on NH-57 from km 281.700 to km 285.330 in the state of Odisha on EPC mode Under Annual Plan 2022-23 in the state of Odisha (Job No.NH-57-OD-2022-23-659)	Odisha	3.63	53	15-03-24	14-09-25	14-09-25	0
478	Widening and strengthening to NH-26 from km 367/480 to 376/480 for the year 2022-23 in the State of Odisha	Odisha	9.00	44	16-03-24	09-09-25	09-09-25	0
479	Construction of truck parking at Bijakhaman of Bolangir town from km 79/700 to 80/00 adjacent to NH-26 in the state of Odisha.	Odisha	0.01	12	17-01-22	16-10-22	31-08-24	81
480	Construction of Bypass on NH-59 from Km 336/350 to 349/910 (13.56 km) near Berhampur town including 4-lane RoB in the state of Odisha.	Odisha	13.56	197	30-03-22	29-03-24	31-03-25	34
481	Construction of 5 HL Bridges at km 379/000 (Pangam), km 439/400 (Potteru), km 444/237 (Kongurukonda), km 457/075 (MV-90) and km 468/150 (MV-96) of NH-326 (Malkangiri-Motu Road) in the state of Odisha.	Odisha	9.72	154	02-07-22	30-06-25	30-06-26	24

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
482	Widening to two lane with paved shoulder of Bhanjanagar to Aska road of NH-157 from km 119/000 to 159/500 (Design chainage km 117/000 to 157/500) in the state of Odisha on EPC mode.	Odisha	40.50	88	28-03-22	19-09-23	30-11-24	65
483	Construction of four lane ROB and its approaches in lieu of existing Level Crossing No. RV-71 at km 435 on NH-217 (New NH-353) at Khariar including land acquisition under NH(O) in Annual Plan 2021-22 for the state of Odisha for F.Y. 2021-22 to F.Y 2033-34	Odisha	1.69	154	27-06-23	26-12-24	30-06-25	16
484	Strengthening of road from km. 47.100 to 49.350 & Km. 64.00 to 78.940 of NH-71B (New 919) under NH Division Gurgaon in the state of Haryana for the year 2021-22	Haryana	17.19	35	01-03-23	31-12-23	31-05-24	99
485	Constn. of 4 lane ROB at NH RD 181.00 on level X-ing no. LC124 at Loharu of Sadalpur-Rewari Rly line Km.174/5-174/6 in Bhiwani distt.	Haryana	0.00	51	28-01-21	27-01-22	31-05-24	94
486	Construction of four lane Pinjore Bye pass from Km. 0.00 to 7.70 on EPC Mode.	Haryana	7.70	158	12-12-17	11-12-19	30-08-24	93
487	Construction of ROB and its approaches parallel to existing ROB in Lieu level crossing at Km 1.8 on NH-65(New NH-152) at Ambala in the state of Haryana	Haryana	0.00	20	07-12-17	06-12-19	31-12-24	65
488	Strengthening of NH-919 from km 4.700 to km 13.300 and from km 49.350 to km 64.00 in Haryana State	Haryana	23.21	55	01-08-23	31-07-24		98
489	Construction 2 lane ROB at NH RD 1.460 on level X-ing no. 138B at Pinjore of Ambala-Kalka Rly line km 204/6 - 204/7 in	Haryana	0.00	42	04-06-19	03-12-21	31-12-24	92

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Panchkula Distt.							
490	Construction of 4 lane ROB AT NH RD 25.190 ON level X-ing no. 13 at pali of Rewari phulera Rly line Km 16/5-16/6 in Rewari Distt. On EPC basis	Haryana	0.00	75	26-07-19	22-01-22	31-05-24	98
491	Widening to two lane with paved shoulder from km 197.27 to km 225.610 and Km 241.50 to 243.300 of NH-148B (Surewala Mor to Harayana/Punjab border)	Haryana	30.10	150	22-02-24	21-08-25		45
492	Construction of ROB & its approaches in lieu of existing level crossing No. C-23/T-2 at km 221.050 on NH-65 (New NH-152) near Siwani Town in the state of Haryana on EPC Mode.	Haryana	0.01	43	31-05-22	30-11-23	28-02-25	40
493	Development to four-lanes with paved side shoulder of Jalandhar-Hoshiarpur section of NH-70 [New NH No. 3] from existing km 11.400 to km 49.200 including construction of Hoshiarpur bypass in the State of Punjab on EPC mode under NHDP-IV. (Job No. NH-03-PB-NHDPIV-2015-16-29)	Punjab	39.13	1070	23-10-17	22-10-19	31-12-25	44
494	Construction of 2 lanes ROB over L.C.NO. S-53/T-2 atCH. 50+665 of NH-703A (Jalandhar - Kapurthala - Sultanpur Lodhi - Makhu) in the State of Punjab on EPC mode. (Job No. NH-703A-PB-2021-22-556)	Punjab	0.01	88	21-12-23	20-12-25		12
495	Strengthening of road from Km 82.400 to Km 104.200 from Rampura to Maur of NH-254 under NH division no.2, Bathinda in the State of Punjab for the year 2022-23 (21.800 Km). (Job No: NH-254-PB-2022-23--	Punjab	21.80	38	20-07-23	19-04-24	31-07-24	86

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	557)							
496	Four Laning with paved shoulders from Km 29.00 to Km 36.25 section of Jalandhar-Kapurthala-Sultanpur Lodhi-Lohian Makhu Road NH-703A (7.25 Kms) under NH division Jalandhar in the State of Punjab for the year 2022-23. (Job No: NH-703A-PB-2022-23-561)	Punjab	7.25	53	08-12-23	07-06-25		12
497	Development to four lanes with paved side shoulder of Jalandhar-Hoshiarpur section of NH-03 (Old NH-70) from design Ch. 7.00+830 (Existing Km 8+000) at village Jandu Singha to design Ch. 11.400 (Existing Km 11.570) at village Madar, District Jalandhar in the State of Punjab on EPC mode. (Job No. NH-03-PB-2018-19-500)	Punjab	3.57	15	13-09-19	12-05-20	26-12-24	90
498	Construction of Jakkhal Bypass with 2-lane + paved shoulders from Km. 239.480 (Existing Chainage 239.400) to 244.480(Existing Ch. 244.750) of NH-148B on EPC Mode in the State of Punjab. (Job No. NH-148B-PB-2018-19-508)	Punjab	5.00	50	09-01-20	08-01-21	31-12-25	7
499	Rehabilitation and up-gradation to 2 lane with paved shoulder of NH-703A from Makhu (Design Ch 0+000) to Arifke (Design Ch 24+600) including construction of two ROBs (Project Length =24.600 km) in the State of Punjab on EPC mode.(Job No. NH-	Punjab	24.60	171	15-11-19	14-05-21	31-12-24	79

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	703A-PB-2017-18-489)							
500	Permanent rectification of Black Spot by means of construction of VUP on NH-05 from Km 9.243 to 10.426 (old Km 201.895 to 203.078) (1.183 km.) section, Ferozepur to Indo Pak Border in the State of Punjab.(Job No. NH-05-PB-2020-21-RSCE-08)	Punjab	0.01	30	07-01-22	06-07-23	31-07-24	98
501	Construction of single span (4-laned) 135 m Long Steel Bridge on Phagwara-Banga-Nawanshahar-Ropar road at RD. 86.900 on Sirhind Canal of NH-344A in Ropar city in the State of Punjab on EPC mode. (Job No. NH-344A-PB-2021-22-534)	Punjab	0.01	80	22-02-22	21-11-22	31-07-24	79
502	Up-gradation to two lane with paved shoulder configuration of NH-354 Section Arifkes-Ferozepur-Muksar-Malaut from Km 201.500 to Km 212.500 & Km 229.690 to Km 269.960 and strengthening of existing pavement from Km 212.500 to Km 229.690 (excluding Km 218.500 to 223.690) of NH-354 on EPC Mode in the State of Punjab. (Job No. NH-354-PB-2020-21-532)	Punjab	63.27	263	16-10-23	15-04-25		27
503	Work sanction for Construction of 2 lane ROB at Railway Crossing No. C-28A on Abohar-Fazlika Rail section at Km 39/3-4 & on NH-07 at Km 12.560 on Fazlika Border in the State of Punjab on EPC mode.(Job No.	Punjab	0.01	38	28-02-23	31-08-24		62

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	NH-07-PB-2021-22-549)							
504	Work of Widening/upgradation of 2-Lane with paved shoulder of Sri Muktsar Sahib to Malout road from Km 279.400 to Km 307.060 section of NH-354 in the State of Punjab on EPC mode. (Job No. NH-354-PB-2021-22-555)	Punjab	27.66	153	16-10-23	15-04-25		49
505	Up-gradation to 2 lane with Paved shoulder from Charbhujia at Design km 0.00 (existing km 150.00) to Neechli Oden (Nathdwara) at Design ch. Km 88.800 (existing km 55.950) of NH-162E on EPC mode.	Rajasthan	88.80	838	27-09-23	26-09-25	26-09-25	30
506	Upgradation to Two lane with Paved Shoulder from existing chainage km 207.700 (Design Ch. 208+550) to km 216.440 (Design Ch. 216+890) [Sagwara Bypass] & from existing km 227.470 (Design Ch. 227+900) to Km 244.060 (Design Ch. 235+00) [Garhi- Partapur Bypass] section of NH-927A in the State of Rajasthan on EPC Mode.	Rajasthan	15.44	188	21-08-23	20-08-25	20-08-25	29
507	Construction of 2 lane with Paved Shoulder for Northern Bypass Phase-II of Kota city in the State of Rajasthan.	Rajasthan	12.92	318	15-10-23	14-04-25	14-04-25	4
508	Widening to four lane with paved shoulders from km 166.00 to km 172.200 on old NH-89 at Nagaur City in the State of Rajasthan on EPC mode.	Rajasthan	6.20	18	22-02-23	21-08-24	21-08-24	99

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
509	Upgradation & Rehabilitation to Two lane with Paved Shoulder of Ghagariya-Munabao section from Km 69.910 to Km 126.355 of NH-25 Ext (design length 56.445 Km) in the State of Rajasthan on EPC Mode.	Rajasthan	56.45	235	02-08-23	01-08-25	01-03-25	58
510	Reconstruction of four lane including divider work from vijay vallabh chouraha upto Manasar bridge via mundwa chouraha at Nagaur (left out city portion) of NH-62 in the State of Rajasthan on EPC mode.	Rajasthan	3.04	35	05-07-23	04-07-24	31-08-24	84
511	Construction of Four Lane with Paved Shoulder Rohat Bypass from Starting from Design Chainage Km 0+000 (Km 345+349 of Jodhpur- Pali Section NH-65)to Design Chainage Km 4+913 (Km 349+100 of Jodhpur- Pali Section NH-65) in State of Rajasthan on EPC Mode	Rajasthan	4.91	86	20-12-18	19-12-19	31-08-24	80
512	Construction of two lane with paved shoulder configuration of (i) Chippa barod bypass of New NH-752 (old NH-90) from Km. 55+430 to km 64+530 (Design Ch-0+000 to 8+300)	Rajasthan	9.20	73	14-11-19	14-05-21	31-12-24	28
513	Construction of balance work of 2 lane with paved shoulder of from Km 0/0 to 148/0 of Ajmer-Naguar section of NH -58 (old NH 89)	Rajasthan	36.13	255	20-08-20	19-08-22	31-10-24	98
514	Construction of 2 lane with paved shoulder Aklera Bypass from Km. 90+840 on New NH-752 (old NH-90) to km 387+400 on New NH-52 (old NH-12), (Design Ch-0+000 to 5+000), (Total length 5.000 km) on EPC Mode	Rajasthan	5.00	51	10-02-21	09-02-22	31-12-24	25

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
515	Rehabilitation of existing alignment between km 12.170 to 13.680 & km 25.400 to 28.400 (Kundal- Jhadol section) of NH-58E in the State of Rajasthan.	Rajasthan	4.51	4	10-02-24	09-08-24	09-08-24	50
516	Rehabilitation of NH-311 from Km 0 to 7.4 & from Km 18.00 to 36.600 in the State of Rajasthan on EPC mode.	Rajasthan	0.99	30	08-07-24	06-01-25	06-01-25	0
517	Beawer Gomti 4L+PS from km 58.245 to km 108.600 Pkg-I	Rajasthan	50.35	379	14-10-21	13-10-23	13-10-24	88
518	Widening/ Strengthening/ Up-gradation to two lane with paved shoulder from existing chainage km 216.440 to 227.470, 243.630 to 251.120 & Strengthening From km 214.600 to 216.440, 227.470 to 243.630 (Sagwara, Gadi, Partapur, Nayagaon-Wajwana) section of NH-927A in the State of Rajasthan on EPC mode -(Package V).	Rajasthan	36.52	95	01-11-21	30-04-23	30-09-24	95
519	Construction of 4 lane Road Over Bridge from Design Chainage at Km 0.000 (Km. 102 of NH-325) to Design Chainage at Km 1.060 in a length of 1.060 Kms.	Rajasthan	0.00	92	18-10-21	17-10-23	31-08-24	87
520	Construction of 4-lane ROB and its approaches in lieu of existing LC no. C-328A at km. 0/500 on NH-25E on Barmer " Jasai road crossing Barmer Munabao railway line in district Barmer of EPC mode in the state of Rajasthan.	Rajasthan	0.01	55	18-10-21	17-10-23	31-08-24	88

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
521	Construction of 2 lane with paved shoulder for the work of "Development of remaining sections of NH-325 (Balotra to sanderao via Jalore) to 2 lane with paved shoulder configuration by Construction of Byasses for town portions:(1) Asotra- Brahmddham bypass (2)Siwana Bypass (3) Mokalsar Bypass (4) Major realignment at Kathadi (5) Major realignment at Bishangarh (6) Jalore Bypass (7) Ahore Town portion (8) Dujana Bypass in the state of Rajasthan" on EPC Mode	Rajasthan	41.46	411	12-05-22	11-05-24	31-03-25	48
522	Construction of proposed 2-lane ROB and it approaches in lieu of existing Level crossing no. A-142 at km. 1.0 on NH-709E near Sadalpur railway station in District Churu.	Rajasthan	0.70	36	02-08-22	01-08-24	01-08-24	82
523	Widening of Pachpadra-Bagundi Section to 4 Lane from Km 73/60 to 95/70 of NH-25 on EPC mode in the state of Rajasthan.	Rajasthan	22.10	195	12-12-22	11-12-24	11-12-24	51
524	Upgradation to Two Lane Paved Shoulder in km 33/0 to 126/520 of NH-23 (Old NH-11B) Kothun-Lalsot-Karoli-Dholpur road in the state of Rajasthan under EPC mode (Length-93.52 Km).	Rajasthan	93.52	150	02-09-22	01-09-24	31-03-25	53
525	4 lane divided carriageway from km 0.000 (Km. 144.200 of NH-15 (New NH-68) to km 21.042 (Km 160.700 of NH-15 (New NH-68)) Barmer bypass of NH-15 (New NH-68) on EPC rnode in the State of Rajasthan.	Rajasthan	21.04	452	16-08-22	15-08-24	15-08-24	96

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
526	Construction of Pratapgarh City Bypass 2 Lane with paved shoulder configuration from existing km 74.00 to km 81.600 (Design Chainage Km 0+00 to km 11+165) on NH-113 on EPC Mode in the State of Rajasthan.	Rajasthan	11.17	99	12-04-23	11-10-24	11-10-24	34
527	Construction & Widening of ROB Existing (Railway Portion & approach) at Km 76 of old NH-116 (New NH-552Ext.) in Swaimadhopur City in the State of Rajasthan on EPC Mode	Rajasthan	0.01	43	18-11-22	17-11-24	17-11-24	40
528	Construction of Two lane with Paved Shoulder for Fatehpur Bypass (Design Km 0.000 to Km 7.400) , Mandawa Bypass (Design Km 20.925 to Km 27.300) & Jhunjhunu Bypass (Design Km 41.625 to Km 54.689) of NH-11 on EPC Mode in the state of Rajasthan .	Rajasthan	26.84	186	14-02-23	13-08-24	15-02-25	64
529	Construction of Two-Lane with Paved Shoulder for Rajgarh Bypass from Design Chainage Km 0.000 to Km 5.400 & Pilani Bypass from Design Chainage Km 35.840 to Km 43.120 on NH-709 Extn on EPC Mode in the state of Rajasthan.	Rajasthan	12.68	108	28-11-22	29-05-24	31-08-24	98
530	Upgradation of two lane paved shoulder from Shahpura existing km. 0.00 (Design Ch. 0+00) to Thanagazi existing Km.37+352 (Design Ch. 36+810) of NH-248A on EPC mode in the State of Rajasthan.	Rajasthan	36.81	174	01-02-23	31-07-24	28-03-25	57

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
531	Balance work of Rehabilitation and upgrading to 2L+PS having length of 1.340 Km Pratapgarh-Padi section (from km 152/80 to 153/100, 156/650 to 157/180, 172/340 to 172/850 of NH-113 in the state of Rajasthan.	Rajasthan	1.34	7	14-11-22	13-11-23	30-10-24	91
532	Replacement of Existing Steel Bridge at Km 6+780, Km 23+660, Km 26+935 with pre-fabricated modular steel bridges and construction of bailey suspension bridge at Km 52+500 on NH-310A (Tashi view point to Mangan Road) in the State of Sikkim under EPC Mode.	Sikkim	0.01	36	23-11-23	22-11-24		20
533	Construction of two lane with paved shoulder Gangtok Bypass Road from Ranipool to Burtuk Ch 0.00 Km to 23.316 (L=23.316 Km) in the State of Sikkim	Sikkim	23.32	385	23-05-22	22-05-24	13-01-25	75
534	Strengthening of NH-310A at selected stretches from Tashi View Point to Rangrang (Km 0+000 to Km 32+000) & (Km 32+000 to Km 51+230) in the State of Sikkim	Sikkim	26.51	45	17-10-22	16-04-24	30-11-24	83
535	Construction of Vehicular Underpass at km 6/600 of Ariyalur Bypass Road on NH 226 Extn (New NH 136) on Engineering, Procurement & Construction (EPC) Mode under Annual Plan 2021-22 in the State of Tamilnadu	Tamil Nadu	0.87	30	15-12-22	06-06-24	30-11-24	62

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
536	Reconstruction of minor bridges at Km.158/280, Km.186/560 & Km.212/840 and Widening of minor bridges at Km.170/325, Km.184/760, & Km.218/010 of Kollam - Thirumangalam Road NH 208 (New NH 744) on Engineering, Procurement & Construction (EPC) Basis	Tamil Nadu	0.08	13	14-12-22	13-06-24	06-09-24	60
537	Widening to 4 lane in Km.40/510 to 41/450 and Strengthening from km 15/600 to 57/400, 19/800, Km. 36/000 to 54/500, Km.55/375 to Km.58/600 to 59/600, Km. 60/200 to 61/900, Km.62/600 to 64/000, Km.74/000 to 75/126, Km.76/373 to 76/450 & Km.77/600 to 90/275 including Geometrical Improvement at Km.37/400 & Km.46/800, Construction of retaining wall & breast wall, construction of storm water drain, reconstruction & widening of culverts and Foot over bridge at Km.78/900 of NH 85 (Old NH-49 Extn.) on EPC Mode	Tamil Nadu	42.70	95	20-02-23	14-05-24	14-11-24	93
538	Four laning of Ottanchatram to Palani section from Km 30/700 to Km 55/000 of NH 209(New NH-83) including footpath for pedestrian and way side amenities except from Km 37/870 to 38/130,Km 39/2 to Km 41/0, from Km 43/4 to Km 44/100, From Km 47/4 to Km 51/0 and from Km 52/2 to 52/965 on EPC Mode under Annual Plan 2022-23 in the state of Tamilnadu	Tamil Nadu	17.17	172	18-05-23	08-11-24	08-11-24	56

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
539	"Construction of Bypass to Gudiyatham Town in Km 23/100 - 29/250 including Land Acquisition and Shifting of NH-234 (Mangalore - Villupuram Road) (New NH-75) on Engineering Procurement and construction EPC basis contract in the state of Tamilnadu (Gudiyatham Bypass)."	Tamil Nadu	7.30	244	19-05-23	18-11-24	18-11-24	54
540	"Constructions of additional 2 lane High level bridge across the river Kamandala at Km 92/8 of NH-234 (New NH-38) (Mangalore - Villupuram Road) on Engineering Procurement and construction EPC basis contract in the state of Tamilnadu. (Kamandala River)"	Tamil Nadu	0.08	10	01-02-23	01-08-24	25-07-24	78
541	Construction of LVUP at Km 109/10 of NH-4 (New NH-40) (Chennai-Chittoor Bangalore road) on Engineering Procurement and construction EPC basis contract in the state of Tamilnadu.	Tamil Nadu	0.50	16	16-02-23	15-08-24	15-08-24	18
542	Improvement from Km 94/0-96/0, 96/2-96/8, 97/6-101/0, 102/0-103/0, 138/0-139/3, 142/0-151/4 including protective works and CD works of Thirumangalam - Kollam Road NH744 (Old No208) on Engineering and Procurement & Construction (EPC) Basis contract under Annual Plan 2022-23 in the state of Tamilnadu. Job No. (NH-744-TN-2022-23-1017)	Tamil Nadu	17.70	36	10-05-23	10-05-24	06-08-24	85

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
543	Construction of ROB and their approaches at Km 99/4(LC Gate No.503 / Spl-A-3 / E) of NH 744 (Old NH 208) Kollam-Thirumangalam Road on Engineering Procurement & Construction (EPC) mode in the State of Tamil Nadu -Under Annual Plan 2022-23(Job No. NH-744 (Old NH 208)-TN-2022-23-1026)	Tamil Nadu	1.23	53	15-09-23	14-09-24	14-09-24	64
544	Widening from two lane with paved Shoulder to four lane with paved shoulder and improvements from Km 26/5 - 34/2, km 35/6 - 40/2, km 42/2 - 53/2,km 55/8 - 56/2,km 58/7 - 61/2,km 76/6 - 81/3 and widening from two lane with paved shoulder to four lane with paved shoulder from Km 40/2-42/2, Km 53/2-55/8,Km 61/2-66/7,Km 67/2-72/4 and improvements from km 34/2 - 35/6 including CD works of NH 81 (Coimbatore - Chidambaram)(Old NH-67) (Nagapattinam-Trichy-Coimbatore-Gudalur) on EPC	Tamil Nadu	47.60	275	07-11-23	06-11-25	06-11-25	32
545	Construction of Bypass to Bagalur town branching from Km.3/0 (Kothapalli) and joining at Km 9/350 (Jee Mangalam) including LA & shifting of NH 207 (New NH 648	Tamil Nadu	4.58	90	04-01-24	03-07-25	03-07-25	10

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
546	Widening from Two lane with paved shoulder to four lane with paved shoulder and Strengthening in Km 0/8 - 17/6, 18/0 - 25/0, 25/500 - 27/900, 29/6 - 34/0 & Km 39/0-50/570 and strengthening in km17/6-18/0, 25/0-25/5, 27/9-29/6 and widening from Four lane to four lane with paved shoulder and strengthening in km 34/0-39/0 including centre median in selected stretches, Construction of Storm water drain including Widening and Reconstruction of CD works and Additional Bridge at Km 39/8 of NH 532 (Cuddalore - Vridhachalam - Salem Road)	Tamil Nadu	42.69	257	22-01-24	14-07-25	14-07-25	20
547	Strengthening of two lane with paved shoulder from Km 17/8 - 18/2, construction of two lane with paved shoulder from Km 18/2 to Km 20/0 and construction of four lane with paved shoulder from Km 20/0 to Km 35/6 of Salem - Thirupathur - Vaniyambadi road (NH-179A) on EPC mode under Annual Plan 2022-23 in the state of Tamil Nadu (Job.No.NH-179A-TN-2022-23-1025)	Tamil Nadu	18.02	170	01-02-24	01-08-25	01-08-25	17
548	Widening to Two Lane with Paved shoulders from Km 414/4-428/0 and Strengthening from Km 422/0 - 425/0 of NH 67 including CD works and Protective works in the state of Tamilnadu on EPC mode.	Tamil Nadu	13.60	36	05-10-20	02-06-22	31-05-24	83
549	"Reconstruction of Existing ROB at km 113/4 and Construction of Grade Separator at Km 113/8 of NH 4 (Chennai - Chittoor -	Tamil Nadu	0.01	34	03-08-20	19-01-23	30-09-24	96

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Bangalore Road)"							
550	Construction of Grade Separator at Km 218/6 of NH 67 (Nagappatinam-Guddalore-Mysore Road)(New NH-81)in the State of Tamilnadu on EPC Basis	Tamil Nadu	0.58	31	28-12-20	21-06-22	31-07-25	0
551	Construction of ROB at km 22/2 of NH 49 Extn (New NH No 85) (Madurai - Cochin road) & Railway chainage in km 19/2-3 in lieu of LC-17 between Vadapalanji & Usilampatti Railway stations under Sethubharatham project on Engineering, Procurement and Construction (EPC) Basis contract.	Tamil Nadu	0.01	59	22-02-21	22-02-23	31-12-24	81
552	"Construction of ROB and their Approaches at Km 81/800 (Near Kannamangalam) in Lieu of Existing LC No.109A/3T at Railway Km 130/23-25 of NH-234 (Mangalore -€" Villupuram Road) including Land Acquisition on Engineering, Procurement & Construction (EPC) Basis Contract in the State of Tamil Nadu. (Job No.NH-234-NH-2020-21-944)"	Tamil Nadu	1.10	99	03-03-23	03-03-25	03-03-25	20
553	Permanent improvements to the Black spot ID TN(02) 635 at New Cinema Junction at Km 62/4-63/0 by providing additional High level Bridge @ Km 62/6-62/880 including widening of existing road with Centre median, Storm water drain, CD works and junction improvements of NH 45A (New NH 32) (Villupuram - Pondy-Nagapattinam Road) on EPC basis contract in State of	Tamil Nadu	0.60	31	24-01-24	13-01-26	13-01-26	1

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Tamil Nadu (Spans of 21.00m c/c 273m junction improvement)							
554	"Construction of an additional two lane bridge with approaches at km 249/6 of NH-948 (Old NH-209) (Bangalore-Coimbatore section) on Engineering, Procurement & Construction (EPC) basis contract under Annual Plan 2022-23 in the state of Tamil Nadu" (Job No.NH-948-TN-2022-23-1020)	Tamil Nadu	0.10	9	31-01-24	01-08-25	01-08-25	65
555	Widening from Two Lane Paved Shoulder to Four Lane with Paved Shoulder Km 81/300 - 86/630, Km 88/600 - 90/550, Km 90/550 - 90/850 (RHS) Km 90/850 - 96/300 & 97/600-110/700 of NH-81 (Old NH-67 - Km 221/600-234/700, Km 236/000 - 241/450,Km 241/450-241/750(LHS), Km 241/750 - 243/700 & Km 245/670 - 251/000) and Strengthening from Km 81/300 - 86/500 and Km 87/600 - 96/300 of NH-81 (old NH-67 Km 236/000 - 244/700 and Km 245/800 - 251/000) of NH-81 (Coimbatore - Chidambaram Section) (Old NH-67) (Nagapattinam - Gudalur - Mysore Road)	Tamil Nadu	26.13	137	07-03-24	29-08-25	29-08-25	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
556	Improvements to existing Paver block carriageway at Km 429/2 - 430/8 & Km 433/2 (Selected Stretches) and Providing safety measures at vulnerable location of Km 397/2, 397/4, 398/4, 398/6, 399/4, 399/6, 399/10, 400/2, 400/4 & 400/10 including of CD works and Protective works and Improvemets to Charring Cross Junction at Km 430/8 - 431/4 of NH 67 (New NH 181)	Tamil Nadu	3.45	42	09-02-24	08-02-25	08-02-25	18
557	Strengthening from Km 0/0 -1/500 & from Km 30/830 to 32/230 of NH 383 (Kottampatti - Thiruppathur section) on Engineering,Procurement & Construction (EPC) basis Constract under Annual Plan 2022-23 in the state of Tamil Nadu.	Tamil Nadu	2.90	12	01-02-24	30-07-24	31-10-24	8
558	"Construction of ROB at Km 93/4 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 85 and Railway Km 89/7-8 in between Theni and Bodi Railway Stations.Under SethuBharatham project on EPC Mode."	Tamil Nadu	0.85	45	29-10-21	29-10-23	28-10-24	19
559	Construction of ROB at Km 75/8 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 68 and Railway Km 72/6-7 in between Aundipatti and Theni Railway Stations Under SethuBharatham Project on Engineering, Procurement & Construction (EPC) Basis Contract in the state of Tamil Nadu	Tamil Nadu	1.26	92	29-10-21	29-10-23	27-10-24	43

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
560	Widening to Two Lane with paved shoulders from Km 456/0 - 463/0 & Km 466/0 - 466/4 and Strengthening from Km 456/0 - 472/0 of NH-67 (New No 181) including widening of minor Bridge at Km 458/8 & Construction of CD works and Protective works n Engineering Procurement & Construction (EPC) Basis Contract in the state of Tamilnadu	Tamil Nadu	16.00	96	01-09-22	31-08-24	31-08-24	93
561	Construction of 4 lane with paved shoulders Thiruvayaru Bypass in between existing Km.55/926 to 62/680 in NH 226Extn. (New NH 136) on Engineering, Procurement & Construction (EPC) Basis Contract under NH(O) Annual Plan 2021-22 in the state of Tamil Nadu.	Tamil Nadu	6.75	191	12-10-22	11-10-24	11-10-24	75
562	Construction of Flyover at Km 520/000 to 521/650 near BHEL junction on Pune - Hyderabad Section of NH-65 under NH(O) on EPC mode in the State of Telangana.	Telangana	1.65	131	13-10-22	12-10-24	31-12-24	39
563	Widening to 2 lane with Paved Shoulders of Medak - Siddipet section from Km 0/0 to km 70/0 of NH-765DG in the State of Telangana under Annual plan 2021-22 on EPC mode	Telangana	70.00	882	31-01-23	30-01-25	30-06-25	51
564	Widening to two lane with paved shoulders from Km 0/000 to Km 45/946 of Nizampet-Narayankhed-bidar section of NH-161B in the state of Telangana under Annual Plan 2021-22 on EPC mode under NH(O)	Telangana	45.95	513	20-02-24	19-02-26	19-02-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
565	Widening to two lane with paved shoulders of 'Bodhan Basar Bhainsa ' section from Km 38/900 to 95/300 of NH-161BB in the state of Telangana under Annual Plan 2021-22 on EPC Mode under NH (O).	Telangana	56.40	644	09-12-22	08-12-24	30-06-25	50
566	Widening and Strengthening to 2/4 lane with paved shoulders of Mahabubnagar “ Chincholi section from Km 0/0 to Km 60/255 of NH-167N in the state of Telangana under Annual plan 2021-22 on EPC mode(package-I) under NH(O) (Job No.167N-TS-2021-22-75)	Telangana	60.25	704	19-01-23	18-01-25	31-07-25	42
567	Construction of HLB across river Godavari at km 166/0 of Vijayawada jagadalpur road of NH 221 (New NH 30) in the State of Andhra Pradesh on EPC mode	Telangana	2.40	98	22-07-14	21-07-16	31-03-25	94
568	Rehabilitation and upgradation of NH-221 from km 121/0 to 165/0 (Rudrampur to Bhadrachalam section) to two lane with paved shoulder under NHDPIV in the state of Telangana through EPC mode	Telangana	43.19	295	25-02-15	24-02-17	31-03-25	83
569	Widening to 2/4 Lane with paved shoulders from Km 182.120 to Km 227.600 of NH 167 on Haggari-Jadcherla Road on EPC mode under NH(O) in the state of Telangana	Telangana	45.92	298	21-02-17	20-02-19	31-08-24	95
570	6-laning of km 9.900 to km 19/948 (Aramgarh to Shamshabad Section) of Hyderabad-Bangalore section of NH-44 Under NH(O) EPC basis in the state of Telangana	Telangana	10.05	283	11-05-18	09-05-20	31-08-24	93

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
571	Widening to two lane with paved shoulders from Km 0/000 to Km 79/300 of Kalwakurthy - Kollapur section of NH-167K in the state of Telangana under annual plan 2021-22 on EPC mode under NH(O).	Telangana	79.30	887	12-07-23	11-07-25	11-07-25	29
572	Widening and strengthening to 4 lane / 2-lane with paved shoulders of Mahabubnagar - Chincholi section from km 60/255 to Km 102/834 of NH-167N in the State of Telangana on EPC mode.	Telangana	42.58	631	09-10-23	08-10-25	08-10-25	11
573	Widening to 4 lane for the permanent rectification of 7 black spots falling in Km 170/250 to 180/600 on Nizamabad-Jagadapur section of NH-63 in the state of Telangana under Road Safety Annual Plan 2021-2022 in the state of Telangana. (EPC Mode).	Telangana	9.80	60	26-09-22	25-12-23	31-03-25	41
574	"Improvement of Road Safety through rectification of identified black spot ID TG (02) - 436 by Reconstruction of arch giving access to entire width of Carriageway near Sammakka-Sarakka Arch from Km 231,420 to Km 232.580 of Warangal Mulugu section of NH-163 in the state of Telangana under Road Safety Annual Plan 2021-22 under INH(OJ) (Job No. : 163-TS-2021-22-85)"	Telangana	1.16	13	29-03-23	28-09-23	31-08-24	79
575	"Improvement of Road Safety through rectification of identified black spot ID TG (02) - 248 by Permanent improvement of junctions near chinnaboyina pelli from Km242.400 to 243.240 of Warangal Mulugu section of NH-163 in the state of Telangana	Telangana	0.84	7	29-03-23	28-09-23	31-08-24	78

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	under Road Safety Annual Plan 2021-22 under NH(O)"" (Job No. : 163-TS-2021-22-86)-"							
576	"Improvement of Road Safety through rectification of identified black spot ID TG (02) - 249 by Permanent improvement of junctions near Peddagollaguder from Km 287.200 to Km 288.240 of Warangal Mulugu section of NH-163 in the state of Telangana under Road Safety Annual Plan 2021-22 under NH(O)"" (Job No. : 163-TS-2021-22-87)-"	Telangana	1.04	10	29-03-23	28-09-23	31-08-24	67
577	Improvements from Km 182+570 to Km 187+723 and 320m Link Road to SH-2 including widening of Road from Km 185+230 to 185+920 of NH-167 in the Municipal limits of Miryalaguda Town in the state of Telangana on EPC Mode under Annual Plan 2022-23 (JOB No: NH-167-TS-2022-23-99)	Telangana	5.20	124	11-09-23	10-04-24	30-11-24	48
578	Widening to 2 lane with Paved Shoulders of Siddipet-Elkathurthy section from Km 69/978 to km 133/619 of NH-765DG in the State of Telangana under Annual plan 2021-22 on EPC mode	Telangana	63.64	575	22-12-22	21-12-24	21-12-24	58
579	Construction of 4-lane flyover at Amberpet-X road, Hyderabad on NH-202 in the State of Telangana	Telangana	1.46	217	29-06-21	28-06-23	31-12-24	75

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
580	Construction of Animal Under Passages(AUPs) along with approaches from km 683 860 to km 684.290, km 690 690 to km 691 860, km 694.140 to km 695.480, km 697.780 to Km 698.150 (Balance works of the EPC work of "Widening and Strengthening to two lane with paved shoulders from km 678+555 to km 699+655) of Nirmal to Khanapur section of NH 61 in the state of Telangana under NH(O) on EPC mode under Annual Plan 2022-2023	Telangana	3.31	82	25-01-24	06-12-25	06-12-25	16
581	Improvement to Junction at Km. 30/6-8, 34/3-450, Km.36/3-500, Road safety Improvements and widening to 4lane from Km 30/8 to 34/450 & 36/3 to 37/950 including Rectification of identified Black spot ID TG-(02)-386 on Khammam- Kurvi section of NH-365A in the state of Telangana	Telangana	5.50	67	09-10-23	08-10-24	08-10-24	50
582	Road Safety Annual Plan Permanent rectification of black spots at TG-(02)-115 (km 39/6 to 40/10), TG-(02)-448(38/650-39/150), TG (02)-387(41/4-41/9), TG-(02)-388 (km 43/8-44/3) including improving road safety and the riding quality of the road surface and Junction at Km.38/875, 40/775, 41/750 , 43/410 on Khammam-Kurvi section of NH-365A in the State of Telangana	Telangana	7.10	58	09-10-23	08-10-24	31-12-24	15

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
583	Construction of six lane elevated corridor from km 7.950 (Uppal) to km 14.200 of NH-163 to De-Congest the urban limits of Hyderabad-Bhoopalapatnam section on EPC mode in the state of Telangana	Telangana	6.25	627	02-07-18	01-07-20	28-02-26	44
584	Rehabilitation and upgradation from km 121/000 to 154/000 (Nakrekal to Mallampally section of NH-365 to 2 lane with paved shoulders in the state of Telangana in the EPC mode	Telangana	33.00	193	08-06-18	08-12-19	31-08-24	92
585	Widening and Strengthening of Nirmal to Khanapur section from Km 678.555 to Km 699.655 (21.100 Km) of NH-61 Extended to two lane with paved shoulder under EPC mode in the State of Telangana.	Telangana	21.10	142	09-09-20	08-09-22	31-08-24	96
586	Widening to 2 lane with paved shoulders from 0.00 to 32.970 of Adilabad to Bela section of NH 353B in the State of Telangana	Telangana	32.97	491	04-05-24	03-05-26	03-05-26	0
587	6-Laning of Pune-Hyderabad Section of NH-65 from Km 493/0 to Km 524/0 from Sangareddy X Roads to Madinaguda in the State of Telangana	Telangana	29.40	1298	04-07-24	04-07-26	03-07-26	0
588	Widening to Two lane with paved shoulders from 106/830 to 158/496 of Yellareddy-Rudrur Section of NH-765D in the state of Telangana on EPC mode under NH(O) under Annual plan 2022-23	Telangana	51.67	500	06-07-24	05-07-26	05-07-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
589	Balance Works of Rehabilitation and Upgradation of Nakrekal to Nagarjunasagar section to 2L+PS/4L from Km 1.000 to Km 86.057 of NH-565 under NH(O) for the year 2020-21 in the State of Telangana on EPC Mode	Telangana	85.45	370	24-07-21	23-07-23	31-08-24	93
590	Improvement of Road Safety through provision of Service road and Vehicular Underpass from Km 20/000 to 21/150 on Hyderabad-Bangalore section of NH-44 in the State of Telangana under NH(O) on EPC mode.	Telangana	1.15	21	17-11-21	17-10-22	30-09-24	63
591	Improvements and widening to 6-lane + PS with drains from Km 14/200 to Km 18/600 of Hyderabad-Bhoopalapatnam section of NH-163 in the state of Telangana.	Telangana	4.40	48	11-11-21	12-10-22	31-12-24	86
592	Construction/Reconstruction of 4 lane ROB in Jadcherla Town in km 17+000 to km 18+000 of Jadcherla "Kalwakurthy section of NH -167 in the State of Telangana".	Telangana	1.00	46	22-10-21	21-10-22	30-04-25	28
593	Strengthening and improvement of Road Safety of Hyderabad-Bhupalapatnam section of NH-163 from Km 215/0 to 231/0, Km 236/0 to Km 247/0, Km 294/6 to 307/3 in the state of Telangana under Annual Plan 2021-22 on EPC Mode NH(O)-TSP	Telangana	39.70	48	28-04-22	25-01-23	31-10-24	40
594	Strengthening and improvement of road safety from Km 59/200 to 67/200 of sironcha-Atmakur section of NH-353C in the state of Telangana on EPC mode.	Telangana	8.00	86	05-05-22	04-05-23	30-09-24	92

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
595	Widening & Strengthening of Existing 2L+PS to 4 lane + PS from Km 150+000 to Km 159+000 and Km 165+400 to Km 186+000 of NH-163 (old NH-202) under NH (O) for the year 2020-21 on EPC Mode in the state of Telangana.	Telangana	29.60	317	18-07-22	16-07-24	31-08-25	66
596	"Rehabilitation and Upgradation of LB-Nagar to Malkapur section to 6-Lane main carriageway with service roads, drains cum footpath, including VUPs and widening of Minor bridge & road safety provisions from Km. 15/00 to Km 40/00 of NH-65 (Old NH-9) under NH (O) for the year 2020-21 in the state of Telangana on EPC Mode. "	Telangana	22.50	545	23-07-22	22-07-24	30-06-25	58
597	Strengthening and Widening of 2-Lane with Paved Shoulder from km 0/0 to km 8/380 of NH-63 in the State of Telangana under EPC mode NH(O)	Telangana	8.38	48	27-10-22	26-04-24	31-08-24	89
598	Rehabilitation and Up-gradation of Valigonda to Thorrur Section to Two Lane with Paved Shoulders from Km 39.180 to Km 108.300 of NH-930P in the State of Telangana on Engineering, Procurement and Construction (EPC) Basis	Telangana	69.12	549	29-12-22	28-12-24	31-03-25	45
599	Widening of Existing 2 Lane Bridge to 4 lane at Km 4/4 of Nizamabad to Jagdalpur Section of NH-63 in the state of Telangana under Annual Plan 2021-22 on EPC mode	Telangana	0.80	60	27-10-22	26-04-24	31-08-24	87
600	Widening and Improvement of existing carriage way to 2 lane with paved shoulders from Km. 86/160 to 131/730 of Jangaon-Duddeda section of NH-365B in the State of	Telangana	45.57	423	19-12-22	18-12-24	18-12-24	57

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Telangana on EPC Mode							
601	Construction of one flyover at Km 2+735 and one Major bridge at Km 31+260 on NH-730 on EPC basis	Uttar Pradesh	0.01	127	09-12-22	08-06-24	31-12-24	65
602	Construction of 4-lane green field highway from Km. 35.000 to Km. 49.155 of NH-731A with paved shoulders on Hybrid Annuity Mode in the state of Uttar Pradesh	Uttar Pradesh	14.16	698	30-10-23	29-10-25		51
603	Rehabilitation and upgradation from km 51.600 to km 75.700 of NH-321G (Nuhkhas to Etah section) to two lane with paved shoulder configuration under EPC mode in the State of Uttar Pradesh	Uttar Pradesh	24.10	344	28-02-24	28-08-25	28-08-25	12
604	Construction of Two Lane with paved shoulder highway from Design Ch.0.000 to Ch.49.200 of NH-731B on EPC Mode	Uttar Pradesh	49.20	716	30-11-23	29-11-25		23
605	Construction of two lane with paved shoulder from existing Km.0.000 to Km.55.610 (design km. 0.000 to km. 54.048) of NH-124D	Uttar Pradesh	54.05	841	09-02-24	08-02-26		3
606	Construction of ROB at Km.168.231 on NH-76 in the state of Uttar Pradesh on EPC mode	Uttar Pradesh	0.01	64	11-03-24	11-09-25		7
607	Construction of ROB at Km.146.488 of NH-76 including approaches on EPC basis in the State of Uttar Pradesh	Uttar Pradesh	0.01	79	20-12-23	19-06-25	31-12-25	16
608	Construction of 4-lane highway with paved shoulders from Km 49.155 to Km 74.700 of NH-731A on Hybrid Annuity Mode in the	Uttar Pradesh	25.55	1157	01-02-24	31-01-26		12

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	state of Uttar Pradesh							
609	Construction of ROB at Km.202.992 on NH-76 in the state of Uttar Pradesh on EPC mode	Uttar Pradesh	0.01	51	25-09-23	24-03-25	31-12-25	16
610	Widening to four lane with paved shoulder from Design Km.49.200 to Km.89.285 of NH-731B on EPC mode in the state of Uttar Pradesh	Uttar Pradesh	40.09	918	15-01-24	14-01-26	14-01-26	13
611	Construction of four lane highway with paved shoulder from Km.74.700 to Km.112.950 of NH-731A (i/c Yamuna Bridge) on HAM in the state of Uttar Pradesh.	Uttar Pradesh	38.25	1142	24-06-24	23-06-26	23-06-26	0
612	Construction of Jasra Bypass with four lane paved shoulder configuration from Km 379.670 on NH-76(New NH-35) to Km 18.00 on NH-27(New NH-30) on EPC in the State of Uttar Pradesh.	Uttar Pradesh	5.10	274	15-03-24	15-09-25	15-09-25	20
613	Construction of Shohratgarh Bypass on NH-730 under EPC mode in the State of Uttar Pradesh	Uttar Pradesh	6.27	189	24-11-23	23-05-25	23-05-25	10
614	Improvement and Up-gradation to two Lane with Paved Shoulder Configuration from existing km. 420.00 (Shohrathgarh) to km. 454.00 (Uska Bazar) of NH-730 in the state of Uttar Pradesh (EPC) basis	Uttar Pradesh	32.54	510	15-03-24	14-09-25	14-09-25	5
615	Construction of Pratapgarh Bypass (Extension) connecting NH-31 to NH-330 on EPC mode in the State of Uttar Pradesh.	Uttar Pradesh	6.13	225	01-01-24	30-06-25	30-06-25	24

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
616	Construction of Gilaula bypass with 2L+PS configuration starts near km 281.930 of NH-730 and ends near km 284.900 of NH-730 on EPC mode	Uttar Pradesh	3.51	62	06-01-24	05-11-24	31-03-25	12
617	Construction of Mariahu Bypass with four lane paved shoulder configuration (Km. 53.540 to Km.59.200) of NH-135A on EPC mode in the state of Uttar Pradesh	Uttar Pradesh	7.39	438	29-02-24	28-02-26	28-02-26	4
618	"Rehabilitation and Up-gradation from km. 0+000 to km.40+390 of NH-730S (Maharajganj Thuthibari) to two lane with paved shoulders in the State of U.P. on Engineering, Procurement & Construction (EPC) Basis."	Uttar Pradesh	40.39	809	05-06-24	06-12-25	06-12-25	0
619	Balance work of Construction of Ring Road for Raebareli City on eastern side of NH-24B (Phase-1) on EPC mode.	Uttar Pradesh	17.93	320	05-10-20	04-04-22	30-09-24	83
620	Widening & Strengthening of section from Bharthana chowk to Kodarkoot (km.0.00 to km.40.00) of NH-91-A on EPC mode	Uttar Pradesh	40.00	262	22-03-23	18-09-24	31-12-24	58
621	Construction of two lane ROBs at km.103.907 & km.120.985 of NH-730 on EPC mode	Uttar Pradesh	0.01	100	22-12-20	20-06-22	30-09-24	87
622	Widening & Strengthening to 2L from Km.0.000 to Km.13.000 (excluding rigid pavement portion from Km.3.100 to 5.100) & Construction of Major Bridge at river Aami on NH-328A on EPC mode.	Uttar Pradesh	11.00	53	05-08-21	04-08-22	15-08-24	96
623	Construction of ROB at LC no.50/B/E at km.298.000 on NH-75E on EPC mode	Uttar Pradesh	0.01	29	09-10-21	18-04-23	30-06-25	15

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
624	Rehabilitation & Upgradation of NH-731A from Km.0.00 to Km.35.00 to 2-lane with paved shoulder under EPC mode	Uttar Pradesh	35.00	265	31-08-22	30-08-23	15-08-24	67
625	Widening & Upgradation to four lane configuration from Km.34.900 (Bhadohi) to km.73.134 (Jaunpur) of NH-135A on EPC mode	Uttar Pradesh	37.53	396	15-11-22	14-05-24	15-03-25	52
626	Construction of Bypass for providing inter connectivity among (NHs) around the Pratapgarh city (Pratapgarh Bypass) on EPC mode	Uttar Pradesh	14.22	309	08-03-22	07-09-23	31-07-25	51
627	Construction of four-lane elevated viaduct from km.4+634 to km.6+345 on NH-24A including Retaining wall, service lane, at grade road and improvement of junctions, on EPC mode	Uttar Pradesh	1.71	185	28-03-22	27-09-23	22-10-24	93
628	Construction of 6-lane bridge on Ganga on NH-96 and its approaches in Phaphamau Allahabad on EPC mode	Uttar Pradesh	9.90	1948	16-02-21	15-02-24	31-08-25	68
629	Improvement and upgradation to two lane with paved shoulder configuration from existing km 90.00 to 130.00 (Design length 39.15) of NH-227A (near Sikriganj to Barhalganj) in the State of UP on EPC Mode.	Uttar Pradesh	39.15	403	11-12-23	10-06-25	10-06-25	12
630	Improvement and upgradation to two lane with Paved Shoulder configuration from existing km 55.00 to km 90.00 (Design length 34.76) of NH-227A (near Chhapia Village to near Sikriganj) in the State of UP on EPC Mode.	Uttar Pradesh	34.76	307	02-11-22	02-05-24	31-03-25	64

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
631	Rehabilitation and upgradation to 2-lane with paved shoulders configuration of Bewar-naer Karri village section (Km0.00 to Km30.00) (Package-I) of NH-92 in state of Uttar Pradesh undergreen national Highway Corridor Project(GNHCP) with the loan assistance of world Bank on EPC mode.	Uttar Pradesh	30.00	237	12-09-22	15-03-24	31-12-24	73
632	Rehabilitation and upgradation to 2-lane with paved shoulders configuration of Near Karri village-Etawah section (Km30.000 to Km 57.346) (Package-II) of NH-92 in state of Uttar Pradesh undergreen national Highway Corridor Project(GNHCP) with the loan assistance of world Bank on EPC mode.	Uttar Pradesh	27.35	211	16-08-22	17-02-24	31-12-24	71
633	Rehabilitation and upgradation to 2-lane with paved shoulders configuration of Bewar- Allahaganj- section of NH-730C(Km.0.000 to Km 52.770)(package-I) in state of Uttar Pradesh undergreen national Highway Corridor Project(GNHCP) with the loan assistance of world Bank on EPC mode.	Uttar Pradesh	52.77	325	24-11-22	23-11-24	31-12-24	69
634	Rehabilitation and upgradation to 2-lane with paved shoulders configuration of Miranpur Katra to radhaita section of NH-730C(Km.114.000 to Km 137.250)(package-III) in state of Uttar Pradesh undergreen national Highway Corridor Project(GNHCP) with the loan assistance of world Bank on EPC mode.	Uttar Pradesh	23.25	173	28-07-22	27-07-24	31-03-25	59

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
635	Rehabilitation and upgradation to 2-lane with paved shoulders configuration of Miranpur Katra to radhaita section of NH-730k(Km.137.250 to Km 183.380)(package-IV) in state of Uttar Pradesh under green national Highway Corridor Project(GNHCP) with the loan assistance of world Bank on EPC mode.	Uttar Pradesh	46.13	199	16-08-22	15-02-24	31-07-24	85
636	Widening and strengthening from km 0.00 to km 15.089 of NH-334A (Purkaji-Laksar-Haridwar Road) to two lane with paved shoulder configuration under EPC mode in the State of UP.	Uttar Pradesh	15.09	227	18-10-22	17-04-24	31-12-24	80
637	Construction of 4 lane Elevated Viaduct at Km. 7.500 (Munshi Pulia) of NH-24A including development of at grade road, service road and junctions on EPC basis	Uttar Pradesh	1.86	171	08-09-22	07-09-24	07-09-24	98
638	Widening of existing four lane to six lane road from km 3.000 to km 7.469 of NH-235 (New NH-334) under EPC mode	Uttar Pradesh	4.47	45	02-01-23	01-01-24	31-10-24	65
639	Construction of Two lane with paved shoulder from Km. 0+000 to Km.10+603 (UP-Bihar Border to Chandauli) of NH-219 on EPC mode	Uttar Pradesh	10.60	128	20-03-23	19-03-24	31-12-24	40
640	Construction of 4-Lane ROB and its approaches in lieu of existing level Crossing (L.C.No. 43-B) at Km 2.40 on NH-121(New NH-309) on EPC Mode in the State of Uttarakhand.	Uttarakhand	0.01	77	21-01-21	20-01-23	31-12-24	60

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
641	Strengthening work of NH-107 (Old NH-109) (Kakda-Kund-Guptkashi) from km 33.130 to 41.260 and Treatment of sinking Zones in village Semi & Bhainsari from Kund to Guptashi under Annual Plan 2022-23 in the State of Uttarakhand.	Uttarakhand	8.13	99	23-03-23	22-03-25	22-03-25	52
642	Strengthening work from Km 25 to Km 32 and Construction of damaged Retaining wall, Breast wall in Km 25 to Km 40 on NH-123 (New NH-507) on EPC mode under Annual Plan 2022-23 in the State of Uttarakhand	Uttarakhand	7.00	7	06-05-23	05-05-24	31-08-24	98
643	Construction of Rudraprayag tunnel of length 900.30 MTR including approaches and one major bridge on river Alaknanda connecting NH-107/(old-109) to NH-07(old-58) on EPC mode in the state of Uttarakhand.	Uttarakhand	1.10	252	25-01-23	25-07-25	25-07-25	86
644	Construction of 2-lane with paved shoulders configuration & strengthening of NH-58 from km 350.00 to km. 355.00 (Kaliyasaur re-alignment) in the State of Uttarakhand on EPC Mode	Uttarakhand	3.72	148	16-01-18	15-07-20	30-09-24	44
645	Slope Protection Works for Treatment of Landslide zone near Khat Village from km 54.750 to km 54.950 (based on DPR submitted by THDC India Ltd.) and Widening of existing Single Lane road to Two lanes from Km 53.425 to Km 55.335 on NH-107 (Old NH-109) in the State of Uttarakhand under NH(O) Annual Plan 2022-2023.	Uttarakhand	1.91	47	24-05-23	23-05-24	31-12-24	95

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
646	Strengthening of existing Road and widening to intermediate lane configuration from km 468.300 (Helong) to Km 480.950 (Joshimath) of NH-58 (New NH-07) under Project Shivalik, BRO in the state of Uttarakhand for the year 2021-22	Uttarakhand	12.65	99	01-06-22	30-05-24	31-03-25	75
647	Rehabilitation and upgradation of Askot-Lipulekh on EPC Basis for Phase-I (Existing Km 72.00 to 107.620) (Design Chainage Km 21+330 to Km 56+935) under Project Hirak of BRO in the state of Uttarakhand under Bharatmala Pariyojna (Phase-I) on EPC Mode (Length-35.605 Km): CA No EPC/MORT&H/HRK/01/2021-22	Uttarakhand	35.61	604	02-12-21	02-12-23	31-12-24	39
648	Treatment of landslide zone from location no. 01 to 28 (km 62.860 to 152.750) on NH-125(09) in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23	Uttarakhand	0.01	192	21-06-23	20-06-24	31-08-24	68
649	Constn & up-gradation of existing road to 2-lane with paved shoulder from exist Chainage Km 504+871 to Km 508+610 of NH- 07 (Old NH- 58) (Lambagarh to Benakuli excluding Benakuli landslide) under Chardham Pariyojna on EPC mode in the State of uttarakhand . (Design length - 3.74 km)	Uttarakhand	3.74	124	15-11-22	13-11-24	30-06-25	56
650	Rehabilitation & Upgradation of existing road between km 480+950 to km 489+350 (Joshimath- Marwari) to intermediate lane specification on Rishikesh- Joshimath- Mana road (New NH-07) in the state of uttarakhand	Uttarakhand	8.40	63	02-01-24	01-01-26		15

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
651	Rehabilitation & upgradation of existing road to 2-lane with hard shoulder from Joshimath (km 0.00 to Saraithota (km 29.725) road on NH-107B under Bharatmala Pariyojna on EPC mode in the state of Uttarakhand	Uttarakhand	29.73	338	22-05-23	21-05-25		58
652	Construction & up gradation of existing road to 2-Lane with paved shoulder from existing chainage km 468+000 to km 489+350 (Design Chainage km 465+150 to km 471+500) of NH-07 (Old NH-58) including Joshimath bypass on EPC mode in the state of Uttarakhand (Length 6.35 km)	Uttarakhand	6.35	259	15-09-22	13-09-25	13-09-25	15
653	"Strengthening work of NH-58 (New-07) from km 349.800 to km 355.495 and NH-109 (New NH-107) from km 0.00 to km 7.400 under Annual Plan 2022-23 in the State of Uttarakhand "	Uttarakhand	7.22	11	12-04-23	11-04-24	04-11-24	93
654	Rehabilitation and upgradation to 2 lane / 2 lane with paved shoulder configuration for design chainage km 107.347 to km 129.208 & km 133.878 to km 138.570 (existing chainage km 110.000 to km 133.020 & km 137.330 to km 142.028) and land slide treatment at existing km 138.500 (Design chainage km 134.970) of NH -94 on EPC mode under improvement to NH connectivity to Chardham in the state of Uttarakhand.	Uttarakhand	26.55	347	10-01-19	09-07-21	31-07-24	98

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
655	Construction and up-gradation of existing road to 2-lane with paved shoulders from existing chainage Km 491.600 to Km 504.371 (design chainage from Km 473.675 to Km 486.060) of NH-58, (new NH 7) (Vishnuprayag bridge to Lambagarh) excluding Govindghat-II landslide location (design chainage Km 479.925 to Km 480.075 and existing chainage Km 498.000 to 498.150) and Govindghat-III landslide location (design chainage Km 481.788 to Km 481.938 and existing chainage Km 499.988 to Km 500.138) in EPC mode	Uttarakhand	12.08	119	04-11-19	02-11-21	30-06-25	89
656	Construction and upgradation of existing road to 2-lane with paved shoulder from existing chainage Km 509.725 to Km 528.000 (design chainage Km 490.550 to Km 507.850) of NH-58 (new NH-07) (Benakuli bend to Mana Village) in EPC mode under Chardham Programme in the State of Uttarakhand.	Uttarakhand	17.30	180	01-11-19	30-10-21	31-03-25	79
657	Rehabilitation and Upgradation of road Rishikesh – Dharasu (Old NH-94) with 2-lane with paved shoulder from km 76.000 to km 110.000 (Design Chainage from km 74.733 to km 107.347 (32.614 km) including construction of Kamand re-alignment from existing Chainage Km 105.200 to Km 108.600 (design chainage Km 103.436 to Km 105.949 - total length 2513 mtrs) and land slide treatment work between design chainage Km 73.800 to Km	Uttarakhand	32.61	274	07-01-19	05-01-21	31-12-24	96

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	74.00 (200m) on EPC mode under improvement to NH connectivity to Chardham in							
658	Providing and fixing of Thrie metal beam crash barrier at accident prone areas from Km 16.000 to 55.000 and Improvement/widening of junction in Km 52 & Km 54 on NH-334A in the state of Uttarakhand under Annual Plan (2022-23)	Uttarakhand	0.01	5	18-07-23	17-07-24	31-07-24	87
659	Construction of 2 lane with paved shoulder of Kund Bypass from Design Km 35.130 to Km 47.700 (existing Km 33.130 to Km 41.260) of NH-109 in the State of Uttarakhand	Uttarakhand	12.57	247	07-05-18	06-05-20	31-12-24	66
660	Treatment of landslide zone 11 location from km 101.01 to km 191.365 on NH-125 (New NH-09) in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23	Uttarakhand	0.01	35	18-09-23	18-03-25		68
661	Treatment of landslide zone 11 location from km 168.605 to km 191.970 on NH-125 (New NH-09) in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23	Uttarakhand	0.01	57	25-09-23	25-03-25		52

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
662	Widening to 2-lane with Hard Shoulder configuration of Mana (Ch. 0.00 to Mana Pass (Ch. 50.987) road on NH-07 under Bharatmala Pariyojna in the state of Uttarakhand under Annual Plan 2022-23 (length 50.987)	Uttarakhand	50.99	574	04-10-23	03-10-27		0
663	Treatment of 04 no. of landslide locations from Joshimath to Mana on NH-07 (old 58) in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23	Uttarakhand	0.01	65	05-09-23	05-09-24	31-12-24	65
664	Treatment of 11 no. of landslide zone from Agrakhal to Dharasu on NH-94 in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23	Uttarakhand	0.01	103	06-03-23	28-02-24	31-12-24	66
665	Treatment of 08 no. of landslide zone from Agrakhal to Dharasu on NH-94 in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23	Uttarakhand	0.01	93	01-09-23	23-02-25		38
666	"Strengthening work from Zero point (Junction of Lal Bahadur Shastri National Academy of Administration) to Library Chowk Mussoorie (Ch. 160.00 to 161.50 km) in the section of NH-707A (Tyuni-Chakrata- Mussoorie- Dhanaulti- New Tehri) in thc State of Uttarakhand"	Uttarakhand	1.50	6	18-09-23	17-03-24	15-08-24	60
667	"Treatment of 04 no. of landslide zone from Dharasu to yamnotri on NH-134 (Old NH-94) in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23"	Uttarakhand	0.01	53	22-09-23	21-09-24		71

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
668	Estimate for Stabilization of land slide and slope protection at Govindghat at existing chainage km 499+350 on Joshimath to Mana road (NH-07) on EPC mode in the State of Uttarakhand. (length of land slide ≈ 0.20km)	Uttarakhand	0.01	48	02-01-23	01-01-24	30-11-24	82
669	"Strengthening work from km 37 to km 70 on NH 107(A) under Annual Plan of NH(O) 2022-23 in the State of Uttarakhand"	Uttarakhand	34.00	42	19-09-23	18-03-25	18-03-25	70
670	Improvement of accident prone locations in vikas Nagar market in km 3.20 to 5.20 & maintenance of shoulder for safety of vehicles between km 2.20 to km 9.100 and improvement of junctions at Lehman Hospital road, Improvement of Improvement of Ambadi Turn Dakpathar road in km 10 & improvement Badwala Hair-Pin Bend in km 13 of NH 123 (507) in the state of Uttarakhand.	Uttarakhand	0.01	5	08-09-23	07-09-24		75
671	Construction of Retaining wall on NH 87 Ext. (New 109) in the State of Uttarakhand under AP 2022-21	Uttarakhand	0.01	2	15-11-23	14-05-24	31-08-24	65
672	"Rehabilitation of 65 M old Tunnel in Rudraprayag Ch. 0.530 to 0.600 of NH109 (New NH- 107) in the state of Uttarakhand under EPC mode in the State of Uttarakhand"	Uttarakhand	0.07	5	22-11-23	21-11-24		70
673	Treatment of 09 nos of landslide in on NH-94 (New NH-34)in the State of Uttarakhand under EPC mode	Uttarakhand	0.01	80	15-01-24	14-01-25		25

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
674	Treatment of landslide zone from location no. 29 to 37 (km 157.890 to km 167.503) on NH-125 (New NH-09) in the State of Uttarakhand under EPC mode in NH(O) Annual Plan 2022-23	Uttarakhand	0.01	71	28-01-24	27-07-25		10
675	Construction of 40.00m span P.S.C. Bridge over Hadvaha Nala at km. 29.00 of purkaji-Laksar-haridwar NH-334-A in Distt. Haridwar in the State of Uttarakhand.	Uttarakhand	0.00	9	23-12-22	22-12-23	31-07-24	85
676	Slope Protection Measures (CH.7.590 Km to 7.690 Km Near Medanpur & CH. 35.210 km to 35.265 km near Kund Barrage Along Rudraprayag - Gaurikund Road, NH-107)	Uttarakhand	0.01	26	03-02-24	02-02-25		20
677	Landslide treatment work on NH 58 from Kodyala Km. 266.130 to Devprayag Km. 296.925 (10 location) under EPC mode in the State of Uttarakhand on EPC Mode	Uttarakhand	0.01	193	12-02-24	11-02-25		30
678	Treatment of Sinking zones in Kaladungi I (69.880 to 69.980), Kaladungi II (70.540 to 70.610) & Rampur (71.440 to 71.520) of NH-109 (New 107) in the State of Uttarakhand under Annual Plan 2022-23 NH(O)	Uttarakhand	0.01	75	05-03-24	04-03-26		0
679	Treatment of 04 no. of landslide location (Location Ch. km 0.150 to km 0.310, Location Ch. Km 49.395 to km 49.535, Location Ch. km 53.160 to km 53.500 & Location Ch. Km 66.860 to Ch. Km 67.020 on NH-134) from Dharasu to Yamnotri on NH-134 (Old NH-94) in the State of Uttarakhand under EPC mode in NH(O)	Uttarakhand	0.01	59	28-02-24	27-08-25		5

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Annual Plan 2022-23							
680	Hill side Treatment of Lambagarh Land Slide Zone at Km. 504.371 to Km. 504.871 on NH-58 (New NH-07) under Annual Plan 2022-23 in the State of uttarakhand	Uttarakhand	0.01	65	05-03-24	04-03-26		0
681	Upgradation to 2-lane with Hard shoulder configuration of Suraitota (Ch. 29.725 km) to Malari (Ch. 60.550 km) road on NH- 107B under in the state of Uttarakhand.	Uttarakhand	30.83	293	10-05-24	09-05-26		0
682	Balance Work of Strengthening work from km. 10.00 to 25.00 and km. 48.00 to 77.100 of NH-309B under EPC Mode	Uttarakhand	15.10	21	30-01-24	30-10-24		75
683	Construction of 220.9M. Span PSC Box Bridge Over Dhangadi Nala Ramnagar to Buwakhhal Motor Road Near Km Stone no. 46 NH-309 Ramnagar, Distt. "Nainital under Annual Plan 2023-24	Uttarakhand	0.01	30	07-03-24	06-09-25		0
684	Construction of 175.60 M. Span P.S.C Box Bridge Over Panod Nala Ramnagar to Buwakhhal Motor Road Near Km Stone no. 44 NH-309 Ramnagar, Distt. "Nainital under Annual Plan 2023-24	Uttarakhand	0.01	30	11-03-24	10-09-25		0
685	Rehabilitation of 02 Nos. of existing Bridges at Km. 132 km (Saryu river) & Km. 133 (Gomati River) and IRQP work from Km. 130.00 to Km. 134.00 of NH 309A in the State of Uttarakhand	Uttarakhand	4.00	5	12-06-24	11-12-24		0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
686	Widening 2-lane to 4-lane from km. 155+100 to 160+700 from ISBT to Railway Crossing on NH-72 (New No 07) in Distt Dehradun in the State of Uttarakhand on EPC Mode.	Uttarakhand	5.05	43	20-04-22	19-10-23	31-08-24	98
687	Construction of 65.0 M. Span Steel Truss Girder Bridge at km. 1.00 of NH-707A in the state of Uttarakhand under NH(O) Annual plan 2021-2022	Uttarakhand	0.01	11	05-09-22	04-03-24	31-07-24	98
688	Development to 4/6-Lanning of NH-31 (New NH-10) with both side service roads from 569.258 km to 581.030 km (End of AH-02 on NH- 31 near Shivmandir to Sevoke Army Cantonment) in districts of Darjeeling and Jalpaiguri in the state of West Bengal on EPC mode-reg.	West Bengal	11.77	995	22-03-23	19-09-25	19-09-25	28
689	Construction of a bridge over river Shali at km 247.00 of NH-60 (new NH-14) in Bankura district in the state of West Bengal on EPC mode.	West Bengal	0.01	31	22-02-23	21-02-24	30-11-24	55
690	Balance work for construction of Fulahar Bridge approach on NH-131A from km 49.050 to km 51.200 and from km 53.810 to km 55.190 in Malda district in the state West Bengal under EPC mode. (Job. No. 131A/WB/2022-23/494)	West Bengal	3.53	42	19-04-23	18-04-24	15-08-24	95
691	Repair and Rehabilitation of Coronation Bridge over Teesta river at km 595.200 on NH-31 (New NH-17) under NH Division-IX, Siliguri in the district of Darjeeling West Bengal during the year 2022-2023 on item rate mode using SBD. [Job No. NH-31(New	West Bengal	0.01	4	08-02-23	07-08-23	31-10-24	89

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	NH-17)/WB/2022-23/RSCE-04]							
692	Balance work for construction of approach slabs, wing wall & return wall along with approach roads for newly constructed bridge at km 146.709 of NH-60 (new NH-14) in the district of Paschim Medinipur in the State of West Bengal on EPC Mode under Annual Plan 2022-23 - reg. (Job No. 14/WB/2022-23/500)	West Bengal	0.01	7	31-05-23	26-03-24	15-08-24	65
693	Construction of new road at the missing link portion of NH-81 along approved alignment between Harishchandrapur and Eastern approach of Kalindri Bridge from Km 46.550 to Km 59.697 in the district of Malda.	West Bengal	13.15	430	02-11-16	01-11-18	31-10-24	76
694	Construction of Twins 2-lane ROB and its approaches in replacement of existing level crossing Gate No. -KA-34 (Rly km 160/25-160/27) between Mindapore & Bankura stations in Kubai at km 154.617 of NH-60.	West Bengal	0.00	263	07-09-19	06-09-21	30-09-24	97
695	Construction of ROB and its approaches in lieu of Level Crossing No. 6/B/T at km 284.170 on NH-60	West Bengal	0.00	149	10-10-18	09-10-20	31-08-24	99
696	Construction of ROB and its approaches in lieu of Unmanned Level Crossing at km 303.9 on NH-60	West Bengal	0.00	214	25-11-20	21-09-23	31-07-24	97

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
697	Reconstruction of culvert at km 9.50 and Widening of 2 nos. narrow culvert at km 8.30 & km 13.52 respectively & spot improvement from km 8.266 to km 8.289 & km 8.299 to km 8.372, km 9.443 to km 9.523 & km 13.462 to km 13.662 respectively from km 0.00 to km 20.00 of NH-110 (Old NH-55) in the District of Darjeeling under Annual Plan 2022-23. (Job. No. NH-110/wb/2022-23/506)	West Bengal	0.01	5	26-05-23	24-05-24	31-08-24	96
698	Improvement of Spots from km 8.400 to km 8.480, km 16.225 to km 16.350 & km 16.370 to km 16.510 & widening of culvert at km 16.318 and km 16.470 respectively in between km 0 to km 20 of NH-110 (Old NH-55) in the District of Darjeeling under Annual Plan 2022-23 on item rate mode using SBD "sanction reg. (Job No. 110/WB/2022-23/508).	West Bengal	0.01	5	26-05-23	24-05-24	03-08-24	81
699	Upgradation of NH-81 with a minimum of 2-lane with paved shoulder configuration starting from Km. 19.205 to Km 46.550 in the District of Malda including cost of Land Acquisition on EPC mode in the State of West Bengal under Annual Plan-2017-18. (Job No. 081-WB-2017-18/421).	West Bengal	26.75	426	05-09-18	03-09-20	30-09-24	87

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
700	Road Safety work in between km 40 to km 77 of NH-110 (Old NH-55) by (i) Improvement of road geometrics by widening road width locally at km 51.508 to km 51.682 on NH-110 (Old NH-55). (ii) Road Widening at km 47.300 to km 47.420 under Improvement of road geometrics by widening road width locally at km 58.700 to km 58.830, km 55.790 to km 55.846 & km 47.300 to km 47.420 NH-110 (Old NH-55). (iii) Road Widening at km 61.420 to km 61.500 under "Improvement of road geometrics by widening road width lo	West Bengal	0.01	15	08-09-23	06-09-24	06-09-24	69
701	Improvement of the stretch from km 597.00 to km 598.00 of NH-31 by providing Mastic Asphalt wearing course, Construction of New Five Numbers of Culverts including valley / hill side protective work & Restoration of rain damaged embankment by Construction of guard wall at km 598.900 under NH Division No-IX in the District of Kalimpong in the State of West Bengal during the year 2022-23 in EPC Mode. (Job No. 17 /WB/2022-23/513)	West Bengal	0.01	8	08-09-23	07-06-24	07-08-24	91

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
702	(i) Reconstruction of a box culvert at km 3.780 in connection with the Widening of NH-35 (New NH-112) under NH Division No.-V, P.W. (Roads) Directorate, (ii) Reconstruction of minor bridge at km 13.872 of NH-35 (New NH-112) under NH Division No. V, P.W. (Roads) Directorate (iii) Reconstruction of bow string girder type minor bridge at km 16.567 of NH35 (New NH-112) under NH Division No.- V, P.w. (Roads) Directorate, in the district of North 24-Parganas, West Bengal during the year 2022-23 in EPC	West Bengal	0.01	40	07-11-23	06-11-25	06-11-25	25
703	Widening Carriageway width along with construction of footpath from km 69.00 to km 71.40, Permanent Restoration of depressed road bench at km 60.480 and Restoration of Valley side protection wall at km 60.950 in between km 60 to km 61 & Repair & Rehabilitation of Panchanai bridge at km 75.030 of NH-110 (Old NH- 55) in the district of Darjeeling West Bengal during the year 2022-2023 -Sanction -Reg. (Job No. NH- 110 /WB /2022-23 / 521)	West Bengal	2.40	18	10-01-24	10-07-25	10-07-25	63
704	Construction of 4-lane ROB (Twins 2-lanes) and its approaches in replacement of level crossing at km 3.950 of NH-2B (Railway km 226/0) at Talit.	West Bengal	0.00	146	24-02-24	23-02-26	23-02-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
705	Repair/ Rehabilitation of 6 (Six) number Bridges i.e Leesh bridge, Gheesh bridge , Chell bridge, Mal bridge, Newra bridge , New Zarda bridge at km 607.151, km 611.920, km 614.775, km 628.720, km 630.895 & km 672.830 respectively on NH-17 (Old NH-31) under NH Division-IX in the district of Jalpaiguri West Bengal during the year 2022- 2023. (Job No. NH-17/WB/2022-23/516).	West Bengal	0.01	13	06-12-23	06-12-24	06-12-24	85
706	Construction of proposed ROB & its approaches on NH-60 at 193+800 in lieu of LC Gate No. 39/A/3E in the state of West Bengal. (Job No. 060-WB-2019-20/472) Bishnupur	West Bengal	0.01	62	12-11-21	12-11-23	31-07-25	35
707	Construction of ROB and its approaches in lieu of LC no.21/SPL/E at Km 338.000 on NH-60	West Bengal	0.00	127	09-07-21	09-07-23	31-12-24	70
708	Repair and Rehabilitation of Mayurakshi Bridge at Sainthia at km 91. 200 of NH 2B New NH 114 in the district of Birbhum West Bengal in the year 2023 2024 in EPC Mode reg Job No 114 WB 2023 2024 524	West Bengal	0.01	11	10-02-24	10-12-24	10-12-24	25
709	Construction or 4 lane Raniganj Bypass of length 5.261 km on NH-60 (new NH-14) from km 273.00 of NH to km 478.18 of NH-2 (New NH 16) in paschim Bardhaman, West Bengal in EPC Mode- reg. (Job No. 014-WB-2022-23/514)	West Bengal	5.26	411	08-03-24	08-03-26	08-03-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
710	Reconstruction and Widening of 8 nos. narrow culvert at km 22.445, km 22.450, km 22.840, km 27.565 , km 29.000 (half portion) , km 29.500, km 30.650, km 38.290 & spot improvement from km 22.397 to km 22.442, km 22.445 to km 22.450, km 22.453 to km 22.493, km 26.855 to km 26.935, km 27.125 to km 27.175 , km 27.492 to km 27.562, km 27.565 to km 27.710 , km 29.487 to km 29.502, km 29.506 to km 29.513, km 32.710 to km 32.750 km, km 32.885 to km 32.910, km 38.185 to km 38.285, km 38.290 to km 38.330	West Bengal	0.01	13	01-03-24	01-03-25	01-03-25	1
711	Widening of culvert at km 411.700, at km 413.250 km & km 417.187 & extension of 21 no HP of NH-60 (New NH- 14),in the Distnt Of Birbhum, West Bengal in the year 2023-2024 on SBD mode-reg. (Job. No. NH-14/WB/2023-24/529).	West Bengal	0.01	3	29-02-24	27-08-24	27-08-24	55
712	Construction of 4 Lane ROB and its approaches in replacement of existing RUB (Rly Km 31/22-24) between Bhedia & Bolpur in Bhedia at Km 41.76 of NH 2B in the state of West Bengal. Job No-NH-2B / WB/ (17)/ 15-16-014-S&R (B)	West Bengal	0.01	118	28-09-21	27-09-23	31-07-24	94
713	Construction of ROB and its approaches in lieu of LC No. 10/B/T at Km 307.050 of NH-60.	West Bengal	0.00	156	07-08-23	06-08-25	06-08-25	4

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
714	Construction of twins 2-lane ROB and its approaches in replacement of existing level crossing Gate No. -38 (Rly km 165/21-165/23) between Chandrakona Road & Garbeta Stations in Kadamadiha at km 159.448 of NH-60	West Bengal	0.00	102	16-01-23	14-01-25	14-01-25	44
715	Strengthening and Geometric Improvement from KM 42/725 to 56/550 (Design chainage 41/500 to 55/250) of NH 185 in the State of Kerala on EPC.	Kerala	13.83	22	04-02-23	03-02-24	31-07-24	90
716	strengthening from km 61/000 to km 83/940 of NH 185 in the state of Kerala under Annuar plan 2021-22 on Epc Mode	Kerala	22.94	30	01-06-23	31-05-24	31-07-24	99
717	Rehabilitation of Ellikkad bridge at chainage 43/650 on NH 766 in the State of Kerala under Annual Plan 2021-22	Kerala	0.01	1	16-04-22	15-04-23	31-07-24	99
718	Strengthening from Km 0/000 to Km 5/920 in NH 966B in the State of Kerala on EPC mode	Kerala	5.92	13	27-11-23	26-11-24	26-11-24	0
719	Strengthening and Geometriiimprovementsfrom Km 40/290 to72/390 of NH 183A in the State of Kerala under Annual Plan 2020-21 on EPC Mode (Total length 32.100 Km).	Kerala	32.10	48	24-08-21	23-08-22	31-07-24	85
720	Strengthening and Construction of Retaining wall from KM 0/000 to 15/500 of NH 185 in the State of Kerala on EPC mode	Kerala	15.50	48	22-07-21	18-11-22	01-11-23	99
721	Strengthening and geometric improvements from Km 25/000 to Km 45/000 of NH-766 under NH Division Kozhikode in the State of Kerala on EPC Mode	Kerala	20.00	35	19-01-24	18-08-24	18-08-24	50

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
722	Construction of ROB & its approaches in replacement of Existing Level Crossing at km 843.205 of NH-17(New)/NH-31(Old) under Abhayapuri Construction Division in the State of Assam under Annual Plan 2021-22. Job.No. 17/AS/2021-22/235	Assam	0.01	42	23-11-22	23-05-24	31-03-25	29
723	Balance work for construction of RCC Bridge No-7/2 over River Kapili on Jagiroad-Morigaon Road including Bridge Approaches at Jagiroad(440m) & Marigaon(595m) End under Nagaon NH Division in the State of Nagaon on EPC Mode. Job No.Br.7/2AS/2021-22/236	Assam	0.01	80	06-12-22	29-05-24	31-12-24	44
724	Strengthening and Re construction of Nh-154 from km 67/600 to km 88/225 in the district of Hailakandi under Annual Plan of 2020-21 under Karimganj NH Division on EPC mode in the state of Assam Job no 154 /AS/2020-21/217	Assam	20.63	65	13-12-22	05-02-24	30-11-24	56
725	Construction of Mangaldoi Bypass (NH-15) starting at Ch 26+400 and terminating at Ch 41+505 under Rangia NH Division (L= 15.105 Km) in the State of Assam. Job No. 15/AS/2021-22/234	Assam	15.10	535	28-04-23	28-04-25		8
726	Providing Illuniation to Dhola Sadia bridge over river Brahmaputra including its approaches with On-Grid solar Power Tie up using Net Metering on NH-115 in the Tinsukia District. Job No.115/AS/2021-22/238	Assam	0.01	56	06-01-23	05-01-24	26-08-24	93

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
727	Reconstruction of pavement from Ch. 47+95 km to 66+934 km (Length =17.984 km) of newly declared NH-315A (from Jeypore to Hukanjuri) in the State of Assam under annual plan for the year 2021-22 on EPC mode (Job No. 315A/AS/2021-22/226)	Assam	17.98	130	08-05-23	29-10-24	31-12-24	52
728	Strengthening from Km 879/000 to km 888/000 (Total length = 9.095km) on NH-17 (old NH-31) during A.P. 2022-23 under Abhayapuri Construction Division, in the state of Assam. (Job No. 31/AS/2022-23/243)	Assam	9.10	12	15-12-23	13-06-24	31-08-24	65
729	Construction of New 2-lane major bridge including approached over Brahmaputra between Majuli on North Bank and Jorhat on South Bank from Km 11/690 to Km 19/715-Length of bridge 6812.5 m (Package II) on NH-715 K in the State of Assam on EPC mode. (Job.No.715/AS /2020-21/213)	Assam	0.01	925	09-07-21	08-07-25	25-12-25	30
730	Construction of New Bridge over river Kuthori (Br.No. 352/1) on NH-715 (Old NH-37) in the State of Assam under EPC mode (Job No. BR.352/1/AS/2021-22/222)	Assam	0.01	7	28-06-22	27-06-23	31-07-24	95
731	Widening the Existing Two Lane to Four Lane of Puducherry - Villupuram road (HH-45A, New NH - 32) from km 25+600 - km 37+420 including Strengthening and Construction of a new High Level Bridge across Sankarabarani River at Ariyalayam in Puducherry Region on Engineering Procurement & Construction (EPC) Basis-Reg	Puducherry	11.24	93	11-03-22	10-03-24	31-07-24	95

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
732	Widening of Existing 2 lane bridge into 4 lane across Malatar at Ch.47/570 of NH-45A in Puducherry	Puducherry	0.25	6	27-04-22	26-04-23	31-08-24	85
733	Rehabilitation and up-gradation and completion of balance work from Km 107.760 to Km 129.445 and Km 130.600 to Km 138.300- Package-III A	Andaman and Nicobar	29	207	14-03-24	13-09-25	12-09-25	2
734	Rehabilitation and up-gradation and completion of balance work from Km 155.000 to Km 181.000 Package-III B	Andaman and Nicobar	26	184	07-05-24	05-10-25	05-11-25	0
735	Construction of Balance works of Major Bridge over Middle Strait Creek	Andaman and Nicobar	2	263	07-05-24	25-02-26	25-02-26	0
736	Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH- 4) (Package-II)	Andaman and Nicobar	55	410	05-12-17	04-12-19	30-09-24	95
737	Up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) (Package-IV)	Andaman and Nicobar	33	234	04-09-18	03-09-20	31-12-24	80
738	Rehabilitation of Section from km. 298+000 to Km. 330+662 of Karala to Kalipur PKG-VIII	Andaman and Nicobar	33	109	01-07-21	01-07-23	31-05-25	62
739	Ram-Mandir to Start Point of Arrowa (Km 65+080 to Km 67+990) (left over portion of Arrowa- khopa)	Arunachal Pradesh	3	47	28-06-24	28-12-25		0
740	Hunli-Anini road (PKG-3)	Arunachal Pradesh	39	569	16-12-16	15-12-19	31-07-24	99
741	Roing-Hunli (Greenfield Alignment)	Arunachal Pradesh	75	1719	05-03-18	04-03-22	31-07-25	68
742	Arrowa-Khupa-Hayuliang	Arunachal Pradesh	23	301	25-10-20	27-04-22	28-02-25	56
743	Construction of Balance work of Joram " Koloriang Road (Pkg-III)	Arunachal Pradesh	17	229	01-10-20	02-04-22	31-08-24	96

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
744	Construction of Balance work of Joram â€” Koloriang Road (Pkg-IV)	Arunachal Pradesh	17	294	01-10-20	02-04-22	31-08-24	98
745	Construction of Balance work of Joram â€” Koloriang Road (Pkg-VII)	Arunachal Pradesh	15	185	01-10-20	02-04-22	30-11-24	93
746	Construction of Balance work of Hayuliangâ€” Hawaii bypass Road (Pkg-IV)	Arunachal Pradesh	11	257	03-05-21	02-05-23	31-03-25	91
747	Construction of Balance work of Joram â€” Koloriang Road (Pkg-VIII)	Arunachal Pradesh	16	244	07-05-22	06-11-23	30-11-24	90
748	Construction of 2 Major bridges of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) (CoS work)	Arunachal Pradesh	0	71	17-12-21	19-06-23	31-07-25	70
749	4-L Daboka- Khatkhati (Daboka - Parokhaowa) Pkg-1	Assam	12	517	30-11-23	29-11-25	30-11-25	28
750	2-L Digboi Bypass - Ledo Bypass (Bogapani - Golaigaon) Pkg-4	Assam	10	357	08-12-23	06-12-25	06-12-25	3
751	4-L Bilasipara-Krishnai-Guwahati Pkg-8	Assam	44	1458	27-12-23	26-12-26	25-12-26	16
752	Silchar Churaibari Package 3 (Badarpur Bypass)	Assam	11	574	09-02-24	09-08-26	09-08-26	17
753	4-L Bilasipara-Krishnai-Guwahati Pkg-9	Assam	34	1000	11-12-23	11-06-26	11-06-26	7
754	Silchar Varingte Package 1	Assam	20	1257	22-01-24	23-07-26	23-07-26	11
755	4L of Tulungia-Jogighopa-Paikan road (Bilasipura-Guwahati) Pkg-7	Assam	12	287	25-10-23	25-10-25	25-10-25	27
756	Simen Chapori - Ngabang Gamsuk (Pkg-2)	Assam	27	562	11-08-23	08-02-26	08-02-26	45
757	Dibrugarh Bypass - Ledo Bypass [Pkg-5] (Golaigaon - Ledo)	Assam	21	643	05-12-23	03-12-25	03-12-25	7
758	Tamenglong Mahur Package 8	Assam	20	904	29-08-23	29-08-25	29-08-25	30
759	Dudhnoi - Damra (Dainadubi, Assam portion)	Assam	8	89	26-03-24	25-09-25	25-09-25	2
760	Tamenglong Mahur Package 10	Assam	20	890	29-08-23	29-08-25	29-08-25	25
761	Tamenglong Mahur Package 9	Assam	20	860	29-08-23	29-08-25	29-08-25	28

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
762	Kandulijan Gaon- Simen Chapori (Pkg-1)	Assam	27	609	18-10-23	17-04-26	17-04-26	47
763	Silchar Varingte Package 2	Assam	29	1716	14-02-24	14-08-26	14-08-26	25
764	Bilasipara-Krishnai-Guwahati Pkg-10 (Milmila R.F. to VIP chowk)	Assam	27	1265	18-12-23	18-06-26	18-06-26	7
765	Tamenglong Mahur Package 7	Assam	20	847	04-03-24	04-03-26	04-03-26	28
766	Jorhat to Jhanji (Package-I)	Assam	10	478	14-02-24	11-08-24	31-12-24	13
767	Jorhat to Jhanji (Package-II)	Assam	14	438	14-02-24	11-08-24	31-12-24	9
768	Jorhat to Jhanji (Package-III)	Assam	14	359	14-02-24	11-08-24	31-12-24	18
769	Jorhat to Jhanji (Package-IV)	Assam	0	279	14-02-24	11-08-24	31-12-24	23
770	Construction of Service Road and RCC Drain from Kaliabor Tinali to Kolong Bridge	Assam	1	3	17-05-24	14-09-24	31-10-24	0
771	Jamuguri to Biswanath Chariali	Assam	26	599	19-12-16	19-06-19	31-10-24	90
772	Rangagara to Kaliabor Tinali	Assam	18	387	23-10-17	21-04-20	31-10-24	87
773	Hapachara to Tulungia road Km 0.00 to Km 14.050	Assam	15	225	26-06-20	26-12-22	31-08-24	96
774	Jogighopa Bridge to Agia (Package-6)	Assam	12	209	26-10-20	19-04-22	31-07-24	95
775	INFRASTRUCTURE WORK: MMLP (Package-I: Road and Utility Works)	Assam	4	694	30-09-20	01-04-22	31-10-24	94
776	INFRASTRUCTURE WORK: MMLP (Pkg.-III : External Rail Connectivity)	Assam	4	694	01-12-20	01-06-22	31-08-24	92
777	Dhubri - Phulbari Bridge	Assam	19	4997	15-12-20	12-09-28	12-09-28	50
778	Daboka- Kthkhati Pkg-5	Assam	17	289	12-07-21	12-01-23	30-09-24	79
779	2-Lane Brahmaputra River Bridge at Jogighopa	Assam	4	747	12-11-21	10-11-24	31-12-26	56
780	Daboka- Kthkhati Pkg-6	Assam	32	626	14-07-22	13-07-24	31-12-24	72
781	Dibrugarh-Lahoal-Chabua Bypass Pkg-1	Assam	25	215	25-07-22	24-07-24	31-08-24	90
782	Digboi, margherita & Ledo Bypass Pkg-2	Assam	20	171	25-07-22	24-07-24	31-08-24	95

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
783	INFRASTRUCTURE WORK: Deveopment of Inland Water Transport (IWT) Terminal at MMLP Jogighopa	Assam	0	71	22-04-22	14-10-23	30-07-24	90
784	4-L Srirampur - Dhubri Pkg-2	Assam	27	909	02-01-23	01-01-25	01-01-25	72
785	4-L Daboka- Kthkhathi Pkg-7 (Dillai-Lahorijan)	Assam	11	204	20-01-23	20-07-24	30-10-24	72
786	Construction of Balance work of Demow to End of Moran Bypass	Assam	27	386	20-01-23	20-07-24	31-12-24	39
787	Dibrugarh Bypass - Ledo Bypass Pkg-3 (Nalani Hulla - Bogapani)	Assam	41	459	19-05-23	17-05-25	17-05-25	35
788	Z-Morh Tunnel on (DBFOT) Annuity basis	Jammu and Kashmir	12	2717	24-06-20	20-12-23	31-07-24	90
789	Chenani-Sudhmahadev	Jammu and Kashmir	17	256	22-11-18	21-11-20	31-12-24	81
790	4-L Jammu-Akhnoor road NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg=IIIA	Jammu and Kashmir	20	322	12-07-19	11-07-21	30-06-25	76
791	Bi-directional Tunnel at Km 83 of 495 m along with approach road of 664 m and a Major Bridge of 110 m	Jammu and Kashmir	1	91	08-06-20	07-06-22	31-12-25	50
792	(i) Zoji-la Tunnel and (ii) Connecting Road to Z Morh	Jammu and Kashmir	33	6809	01-10-20	30-09-26	29-09-26	51
793	Goha-Khellani Package I	Jammu and Kashmir	9	228	01-10-20	01-04-22	31-12-24	84
794	Goha-Khellani Package II	Jammu and Kashmir	9	211	01-10-20	01-04-22	30-11-24	85
795	Khellani-Khanabal Pkg 1	Jammu and Kashmir	20	486	29-03-21	28-09-22	30-09-24	93
796	Goha-Khellani (Khellani Tunnel) Package- III	Jammu and Kashmir	2	750	25-03-21	24-03-23	30-11-24	79
797	Khellani-Khanabal Pkg 3	Jammu and	13	399	01-07-21	31-12-22	30-11-24	88

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
		Kashmir						
798	Khellani-Khanabal (Donipawa -Ashajipora-Khudwani) PKG 7	Jammu and Kashmir	8	260	15-06-21	17-12-22	15-07-24	96
799	Khellani-Khanabal Pkg 5	Jammu and Kashmir	16	497	24-08-21	19-02-23	30-11-24	61
800	Khellani-Khanabal Pkg 4	Jammu and Kashmir	17	860	24-08-21	23-08-23	31-12-25	31
801	Khellani-Khanabal Pkg 2	Jammu and Kashmir	15	512	26-08-21	24-02-23	31-12-25	47
802	4-L flyover on Jammu-Akhnoor (4th Tawi bridge to Canal Head) Pkg-1	Jammu and Kashmir	1	245	10-01-23	09-01-25	30-04-25	16
803	4-L Jammu-Akhnoor (Khati Chowk to Hanuman Chowk) including bridge on Chenab river Pkg-3B	Jammu and Kashmir	4	144	14-03-23	13-03-25	13-03-25	21
804	Ukhrul - Toloi - Tadubi (PKG- 2)	Manipur	41	579	01-03-24	01-03-26	01-03-26	18
805	Ukhrul to Choithar on (Ukhrul-Jessami Road)-Manipur-(Design Ch. 45.600 to 54.212 Km) Pkg-4.	Manipur	9	26	01-07-24	30-06-25	30-06-25	0
806	Construction of Moreh-Bypass	Manipur	3	68	01-07-20	31-12-21	31-08-24	78
807	Churachandpur to Tuivai Package-2A	Manipur	16	233	01-07-20	30-06-22	31-12-24	84
808	Churachandpur to Tuivai Package-4A	Manipur	11	204	01-07-20	30-06-22	31-12-24	70
809	Churachandpur to Tuivai section Km 13.747 to Km 32.835 PKG 1B	Manipur	19	242	01-07-20	30-06-22	31-12-24	78
810	Yaingangpokpi-Finch Corner Section from km 0.00 to 16.900 (length 16.900km) Pkg 1	Manipur	17	333	01-07-20	30-06-22	16-05-25	55
811	Yaingangpokpi-Finch Corner Section from km 16.900 to 30.970 (length 14.070km) Pkg 2	Manipur	14	218	01-07-20	30-06-22	24-04-25	64
812	Churachandpur to Tuivai 2B	Manipur	22	366	05-08-20	04-08-22	31-12-24	77
813	Churachandpur to Tuivai 4B	Manipur	11	178	05-08-20	04-08-22	31-12-24	81

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
814	Senapati - Imphal Pkg 4A	Manipur	12	379	15-10-20	18-04-22	31-08-25	45
815	4-lane Irang Bridge	Manipur	0	49	04-01-21	16-10-22	31-08-24	93
816	Maram -Peren (Package-1A)	Manipur	22	226	21-06-21	22-12-22	23-02-25	59
817	Maram -Peren (Package-1B)	Manipur	18	188	21-06-21	22-12-22	04-08-24	92
818	Imphal-Moreh (Pkg-III)	Manipur	10	182	21-06-21	20-12-22	31-08-24	100
819	Tamenglong to Mahur (PKG-1)	Manipur	10	186	15-09-21	16-03-23	15-01-25	93
820	Tamenglong to Mahur (PKG-4)	Manipur	11	199	15-09-21	16-03-23	17-02-25	85
821	Senapati imphal Pkg 5B (Sekmai to Nilkhuthi section)	Manipur	11	212	20-07-21	21-01-23	15-08-25	27
822	Tamenglong to Mahur (PKG-3)	Manipur	12	234	21-06-21	20-12-22	30-10-24	90
823	Imphal - Khongsang - Jiribam Pkg-1	Manipur	13	139	01-07-21	02-01-23	31-03-25	44
824	Imphal - Khongsang - Jiribam Pkg-2	Manipur	17	195	11-06-21	13-12-22	28-02-25	50
825	Tamenglong to Mahur (PKG-2)	Manipur	21	484	15-09-21	16-03-23	11-02-25	91
826	Churachandpur to Tuivai Pkg 3	Manipur	52	673	25-08-21	24-08-23	30-06-25	70
827	Imphal - Khongsang - Jiribam Pkg-3	Manipur	33	467	15-09-21	19-03-23	31-12-24	74
828	Imphal - Khongsang - Jiribam Pkg-4	Manipur	35	580	27-06-22	29-12-23	28-02-25	52
829	Tamenglong to Mahur (PKG-5)	Manipur	26	478	18-11-21	19-05-23	28-02-25	80
830	Maram - Peren (PKG-3)	Manipur	34	467	26-11-21	25-11-23	28-10-24	90
831	Ukhrul - Tolo - Tadubi (PKG- 4)	Manipur	24	311	27-08-22	28-02-24	10-04-25	74
832	Tamenglong to Mahur (PKG-6) (Haflong)	Manipur	16	311	19-11-21	20-05-23	30-04-25	73
833	Khongsang- Jiribam Pkg-5	Manipur	30	411	09-11-22	12-05-24	31-03-25	51
834	Khongsang- Jiribam Pkg-6	Manipur	38	505	07-02-23	06-02-25	01-11-25	41
835	Akhegwo- Jessami (Akash Bridge to Jessami) Pkg.2	Manipur	15	152	20-02-23	19-02-25	19-02-25	68
836	Balance work of Ukhrul - Tolo - Tadubi (PKG- 3)	Manipur	31	316	23-07-23	20-01-25	20-01-25	43
837	Imphal- Khongsang- Jiribam Pkg-7	Manipur	36	760	30-12-23	28-12-25	28-12-25	27

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
838	Shillong Dawki Package II Balance Work	Meghalaya	27	526	09-02-24	07-08-26	07-08-26	10
839	Construction of Balance work of 2-L/ 4-L of Shillong-Dawki (Pkg-1)	Meghalaya	12	351	23-10-23	22-10-25	22-10-25	20
840	Shillong-Dawki PKG-IV Balance work	Meghalaya	18	446	19-04-24	19-04-26	18-04-26	2
841	Shillong-Dawki PKG-V Balance work	Meghalaya	8	284	17-05-24	13-11-26	13-11-26	0
842	Tura-Dalu NH-51	Meghalaya	52	553	15-09-18	14-09-21	31-12-24	67
843	Ranikor - Maheshkhola - Baghmara (RMB) Pkg-4 (Kanai to Rongra)	Meghalaya	15	158	24-10-20	25-04-22	31-12-24	97
844	Ranikor - Maheshkhola - Baghmara (RMB) Pkg-5 (Rongra to Panda)	Meghalaya	16	147	24-10-20	25-04-22	31-03-25	96
845	Ranikor - Maheshkhola - Baghmara (RMB) Pkg-3	Meghalaya	24	260	28-06-21	28-12-22	30-11-24	86
846	Ranikor - Maheshkhola - Baghmara (RMB) Pkg-6 (Panda to Baghmara)	Meghalaya	17	145	30-09-22	31-03-24	30-11-24	82
847	Nongstoin-Rambrai-Kyrshai (NRK) Pkg-1	Meghalaya	34	360	27-05-22	25-05-24	31-12-24	78
848	Ranikor - Maheshkhola - Baghmara (RMB) Pkg-2	Meghalaya	26	284	19-12-22	19-06-24	31-12-24	70
849	Keifang - Tuivai (PKG-2) re-award	Mizoram	37	524	01-09-23	22-02-25	22-02-26	30
850	Aizwal-Tuipang (Pkg-III)	Mizoram	40	867	25-10-19	24-04-23	26-11-24	88
851	Aizwal-Tuipang (Pkg-IV)	Mizoram	43	899	25-10-19	24-04-23	23-12-24	91
852	Aizwal-Tuipang (Pkg-V)	Mizoram	35	753	25-10-19	24-04-23	31-12-24	83
853	Aizwal-Tuipang (Pkg-VI)	Mizoram	46	769	16-12-19	16-06-23	18-10-24	87
854	Aizwal-Tuipang (Pkg-VIII)	Mizoram	40	637	16-03-20	15-09-23	15-12-24	87
855	Keifang-Rulchawm section Km 30.050 to Km 50.360 (Seling-Dulte) Pkg III	Mizoram	18	292	01-07-20	30-06-22	30-06-24	90
856	Aizwal-Tuipang (Pkg- VII)	Mizoram	39	606	01-10-20	01-04-24	31-12-24	82
857	Hnathial Bypass (Pkg-2) on Aizawl Tuipang section of NH 54	Mizoram	7	114	01-10-20	03-04-22	20-10-24	75
858	2-Laning of Lawngtlai Bypass (Pkg-3) on	Mizoram	2	59	20-11-20	23-05-22	13-08-24	83

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Aizawl-Tuipang							
859	Tlabung lunglei PKG A	Mizoram	37	698	30-06-21	30-12-22	31-12-25	39
860	Tlabung - Lunglei PKG-B	Mizoram	38	741	10-07-21	09-01-23	31-12-25	38
861	Keifang - Tuivai (PKG-1)	Mizoram	31	493	26-11-21	20-05-23	31-12-24	84
862	Keifang- Tuival Pkg-3	Mizoram	30	501	15-11-23	08-05-25	08-05-26	26
863	Akhegwo-Avangkhu PKG-3	Nagaland	37	497	26-08-23	25-02-26	25-02-26	24
864	Akhegwo-Avangkhu PKG-2	Nagaland	35	443	24-08-23	23-02-26	23-02-26	10
865	Construction of Balance work of Kohima-Bypass Road Package- 3	Nagaland	11	160	16-06-23	15-06-25	15-06-25	15
866	Construction of Balance work of Peren-Dimapur Pkg-3	Nagaland	17	178	07-06-23	06-06-25	06-06-25	14
867	Akhegwo-Avangkhu PKG-1	Nagaland	35	430	24-08-23	23-02-26	23-02-26	16
868	Balance work of Kohima Jessami V	Nagaland	22	331	23-11-23	21-11-25	21-11-25	20
869	Balance work of Kohima Jessami Package II	Nagaland	22	356	05-01-24	04-01-26	04-01-26	0
870	Balance work of Changtongya Longleng Package II	Nagaland	13	207	25-01-24	24-01-25	24-01-25	77
871	Construction of Balance work of Peren-Dimapur Pkg-2	Nagaland	19	259	10-09-23	09-09-25	09-09-25	9
872	Construction of Balance work of Merangkong-Tamlu-Mon (MTM) Road (PKG-2)	Nagaland	20	216	22-08-23	21-08-25	21-08-25	17
873	Construction of Balance work of Merangkong-Tamlu-Mon (MTM) Road(PKG-4)	Nagaland	23	324	11-09-23	10-09-25	10-09-25	14
874	Construction of Balance work of Merangkong-Tamlu-Mon (MTM) Road (Wakching Town) (PKG-5)	Nagaland	13	162	08-09-23	07-09-25	07-09-25	20
875	Construction of Balance work of Dimapur “ Kohima (Pkg-III) Re-awarded	Nagaland	14	563	29-09-23	28-09-25	28-09-25	12

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
876	Construction of Balance work of Kohima-Bypass Road Package- 1	Nagaland	11	232	09-11-23	08-11-26	08-11-26	1
877	Peren - Dimapur Package IV (Re-awarded)	Nagaland	10	117	24-02-24	23-02-26	23-02-26	0
878	Dimapur Bypass (Nagaland Portion)	Nagaland	21	819	05-09-17	04-09-20	31-07-24	99
879	Dimapur Bypass (Assam Portion)	Nagaland	14	511	26-11-19	25-11-22	31-08-24	94
880	Strengthening of Kohima to Mao from km 185.540 to km 211.709	Nagaland	26	316	20-10-20	22-04-22	28-02-25	71
881	Kohima-Bypass Road Package- 2	Nagaland	11	277	15-10-20	15-10-22	30-06-26	62
882	Kohima-Bypass Road Package- 4	Nagaland	11	202	15-10-20	17-04-22	05-02-25	27
883	Special repair of Mon- Tizit Stretch (Km 133.00 to Km177.00)	Nagaland	44	54	05-10-21	05-10-22	31-07-24	98
884	Akhegwo- Jessami (Akhegwo to Akash Bridge) Pkg.1	Nagaland	42	605	23-06-22	20-12-24	20-12-24	74
885	Tarku - Ravangla	Sikkim	17	290	01-11-17	31-10-20	31-08-24	97
886	start of Rabangla to Gylashing km 33.600 to km 58.540 (Pkg- IV)	Sikkim	25	293	31-10-20	01-05-22	31-03-26	49
887	Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)	Sikkim	16	263	10-11-20	09-05-23	31-12-25	46
888	Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	Sikkim	15	183	10-11-20	10-05-22	31-01-25	45
889	Rishi Border- Rolep- Menla (Pkg-2B)	Sikkim	10	230	15-10-20	15-04-23	31-03-25	77
890	Rishi Border -Rolep- Menla (Pkg-2C)	Sikkim	14	493	25-05-21	23-05-24	30-06-25	39
891	Rishi Border -Chochenpheri - Rolep- Menla (Pkg- 3A)	Sikkim	30	817	10-12-20	09-12-23	31-12-25	35
892	Rishi Border -Rhenok- Menla (Pkg- 3B)	Sikkim	12	411	25-02-21	24-02-24	19-04-25	41
893	Rishi Border- Rolep- Menla (Pkg-2A)	Sikkim	7	332	10-03-21	08-09-23	31-12-25	40
894	Realignment-CH: 0.00 to 2.00 Including MAJOR BRIDGE (viaduct) of 680 m on Ranipool to Pakyong Road	Sikkim	2	265	10-04-21	10-04-23	30-06-25	62

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
895	Balance Work of Ranipool to Pakyong from km 2.000 to km 16.167	Sikkim	14	265	05-01-23	06-07-24	30-06-25	48
896	Melaghar - Srimantpur on Udaipur Jn to Srimantpur (Indo-Bangladesh Border) on NH-08	Tripura	13	196	29-05-23	27-11-24	27-11-24	16
897	4-L Agartala Western Bypass	Tripura	25	2026	09-03-24	09-03-27	09-03-27	0
898	Agartala Khowai Package II Balance Work	Tripura	12	141	01-03-24	31-08-25	31-08-25	2
899	Khowai-Tripura-Teliamura-PKG-1	Tripura	26	432	18-07-24	17-07-26	17-07-26	0
900	Jolaibari Belonia (from km 0.000 to km 21.412) of NH-108A	Tripura	21	272	15-07-20	06-01-22	30-09-24	92
901	Kailashahar to Kumarghat	Tripura	19	278	15-07-20	13-01-22	31-07-24	99
902	Construction of 2 RCC Bridges on river Gomati and Muhuri	Tripura	2	87	23-09-20	23-03-22	31-10-24	61
903	Kailashahar to Khowai PKG-1	Tripura	8	99	29-12-20	30-06-22	31-08-24	89
904	Kailashahar to Khowai PKG-4	Tripura	12	159	29-12-20	30-06-22	31-07-24	97
905	2-laning from Manu-Simlung (Pkg IV)	Tripura	18	355	25-06-21	24-12-22	31-01-25	17
906	Lalchara- Kanchanpur section from km 16.077 to km 43.935 (Manu-Simlung -II)	Tripura	28	457	10-01-23	09-01-25	09-01-25	37
907	Kargil- Zanskar Road (Pkg-4)	UT Ladakh	12	81	02-03-21	01-03-24	01-10-24	40
908	Kargil - Zanskar Road Pkg-1	UT Ladakh	30	384	01-07-21	02-01-23	01-10-25	51
909	Kargil - Zanskar Road Pkg-2	UT Ladakh	27	405	01-07-21	02-01-23	01-10-25	45
910	Kargil - Zanskar Road Pkg-3	UT Ladakh	30	381	01-07-21	02-01-23	01-11-24	56
911	Kargil - Zanskar Road Pkg-8	UT Ladakh	34	398	01-07-21	02-01-23	01-11-24	59
912	Silkyara Tunnel	Uttarakhand	5	1384	09-07-18	08-07-22	28-01-26	60
913	Rudraprayag to Joshimath Package-I	Uttarakhand	29	274	23-05-18	20-11-20	31-08-24	99
914	Rudraprayag to Joshimath Package-II	Uttarakhand	29	403	24-05-18	21-11-20	31-08-24	96
915	Rudraprayag to Joshimath Package-III	Uttarakhand	37	417	23-05-18	20-11-20	31-08-24	99
916	Bagrakot-Kafer (Package - IVA)	West Bengal	15	403	04-10-19	03-04-22	31-01-25	73

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
917	Bagrakot-Kafer (Pkg IV-B)	West Bengal	13	296	05-10-20	05-04-23	31-01-25	93
918	Kafer- Lava More (Pkg-VA)	West Bengal	21	311	05-10-20	05-04-23	31-01-25	93
919	Lava More Pedong bypass to Reshi Border (Pkg-VB)	West Bengal	17	345	20-10-20	17-04-22	31-03-25	89
920	6L Access Controlled Greenfield Highway from Marripudi (Ch. 285+500) to Somavarappadu (Ch. 314+600) of [NH-544G] (Package-13)	Andhra Pradesh	29	976	10-02-24	09-02-26	09-02-26	7
921	6L Access Controlled Greenfield Highway from Audireddipalle (Ch. 160+000) to Mallapalle (Ch. 176+000)(Package-07)	Andhra Pradesh	16	987	07-03-24	06-03-26	06-03-26	0
922	6L Access Controlled Greenfield Highway from Somavarappadu (Ch.314.600) to Muppavaram (Ch.343+240) of [NH-544G] (Package-14)	Andhra Pradesh	29	1104	12-02-24	11-02-26	11-02-26	0
923	6L Access Controlled Greenfield Highway from Polavaram (Ch. 260+000) to Marripudi (Ch. 285+500) of [NH-544G](Package-12)	Andhra Pradesh	26	747	12-02-24	10-02-26	11-02-26	5
924	6L Access Controlled Greenfield Highway from Chandrasekharapuram (Ch. 228+000) to Polavaram (Ch. 260+000)of [NH-544G] (Package-11)	Andhra Pradesh	32	1293	12-02-24	10-02-26	11-02-26	3
925	6L Access Controlled Greenfield Highway from Narayanmpet (Ch. 203+500) to Chandrasekharapuram (Ch. 228+000)(Package-10)	Andhra Pradesh	25	814	12-02-24	10-02-26	11-02-26	5
926	6L Access Controlled Greenfield Highway from Vankarakunta (Ch. 45+700) to Odulapalle (Ch. 72+000) of [NH-544G](Package-3)	Andhra Pradesh	26	993	02-03-24	01-03-26	01-03-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
927	6L Access Controlled Greenfield Highway from Vanavolu (Ch. 24+300) to Vankarakunta (Ch. 45+700) of [NH-544G] (Package-2)	Andhra Pradesh	21	751	02-03-24	01-03-26	02-03-26	0
928	6L Access Controlled Greenfield Highway from Mallapalle (Ch. 176+000) to Kavulakuntla (Ch. 196+000) (Package-08)	Andhra Pradesh	20	909	12-02-24	10-02-26	11-02-26	0
929	6L Access Controlled Greenfield Highway from Yerragudipadu (Ch. 129+000) to Audireddipalle (Ch. 160+000) of [NH – 544G] (Package-6)	Andhra Pradesh	31	1200	12-02-24	10-02-26	11-02-26	0
930	6L Access Controlled Greenfield Highway from Nallacheruvu palli (Ch. 96+300) to Yerragudipadu (Ch. 129+000) of [NH-544G] (Package-5)	Andhra Pradesh	33	1253	12-02-24	10-02-26	11-02-26	0
931	6L Access Controlled Greenfield Highway from Odulapalle (Ch. 72+000) to Nallacheruvu-palli (Ch. 96+300) of [NH-544G](Package-4)	Andhra Pradesh	24	1059	05-02-24	03-02-26	04-02-26	0
932	6L Access Controlled Greenfield Highway from Kodur (Ch. 0+000) to Vanavolu (Ch. 24+300) of [NH-544G] (Package-1)	Andhra Pradesh	24	913	05-02-24	03-02-26	04-02-26	0
933	Improvement of 4L road to 6L road and 4L dedicated Port Roads for the Port connectivity road from Convent junction to Sheelanagar Junction	Andhra Pradesh	10	686	14-02-24	13-02-26	13-02-26	3

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
934	Construction of four lane access controlled highway from Chillakuru cross road to Turpu Kanupur (Part 1 of Package - II) km 0.000 (131.500 of NH - 16) to km 23.770 on New NH-516W including six lane flyover and approaches on NH-16 (length km 1.050) and six lane access controlled from Turpu Kanupur to Port South Gate (Part 2 of Package - II) km 23.770 to km 35.015 on New NH-516W in the state of Andhra Pradesh on HAM Mode under Bharatmala Pariyojana Phase I	Andhra Pradesh	36	864	07-12-23	06-12-25	06-12-25	5
935	4L PS from Mandlem (Existing Km. 38.000/Design Km.30.600) to Atmakur (Existing Km.73.000/Design Km 66.115) of NH-340C (Package-2)	Andhra Pradesh	36	887	23-11-23	22-11-25	22-11-25	20
936	6L of Kumarajapet to Veera Kaveri Raja Puram from km 43.800 to km 61.380 of NH-716B (Pkg-II)	Andhra Pradesh	18	592	30-10-23	29-10-25	29-10-25	25
937	6L of Naidupeta Junction - Turpukanupur Section from km 57.046 to km 91.927	Andhra Pradesh	35	1399	20-10-23	19-10-25	19-10-25	2
938	4L Greenfield Road connecting North and South industrial cluster of Khandaleru Creek near Krishnapatnam port at Thamminapatnam to Mollur from Km 0.0 to Km 16.046, Part I & 6L extension of dedicated port road of NH-67 (Km 18.0 to Km 19.3, Part II)	Andhra Pradesh	16	609	25-09-23	24-09-25	24-09-25	11
939	4L of Pileru to Kalur Section from Km 55.900 to Km 92.800 & Km 94.500 to Km 95.717 of NH-71(Package-II)	Andhra Pradesh	38	1877	24-10-23	18-11-25	16-04-25	37

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
940	4L PS from Kurnool (Existing Km. 5.400 of NH- 40/Design Km.0.000) to Mandlem (Existing Km.38.000/Design Km 30.600) of NH-340C (Package-1)	Andhra Pradesh	31	827	05-10-23	04-10-25	31-03-25	56
941	4L PS Mydukur - Badvel from Km 585.820 to Km 630.960 of NH-67	Andhra Pradesh	45	1064	21-09-23	19-09-25	19-09-25	21
942	4 Laning of NH-544D from Km 37.000 to km 69.000 of Muchukota- Bugga section (Pkg-2)	Andhra Pradesh	32	1098	17-08-23	15-08-25	15-08-25	32
943	Development of 4L Road from Samarlakota to Achampeta Junction as part of Kakinada Port Connectivity to NH-16 (Rajanagaram Junction) in East Godavari District	Andhra Pradesh	12	646	17-08-23	15-08-25	15-08-25	27
944	Construction of Flyover/Underpass at Vizag Airport Junction to ensure Flow of container trailers to/from MMLP setup at NH-16	Andhra Pradesh	2	59	16-08-23	15-02-25	15-02-25	35
945	4 Laning of NH-544D from Km 0.000 to km 37.000 of Anantapur- Muchukota section (Pkg-1)	Andhra Pradesh	37	908	23-07-23	21-07-25	21-07-25	41
946	Bangalore Chennai Expressway (Phase-II Pkg-II) from km.96.000 to Km 127.000 (Baireddypalle to Bangarupalem section)	Andhra Pradesh	31	1943	08-06-23	07-06-25	17-06-26	35
947	4L of Madanapalle to Pileru Section from Km 0.000 to Km 55.900 of NH-71(Package-I)	Andhra Pradesh	56	1877	14-01-23	12-01-25	12-01-25	55
948	6L of Pondavakkam to Kannigaipair from km 96.040 to km 116.100 of NH 716B (Pkg-IV)	Andhra Pradesh	20	819	24-01-23	23-01-25	04-11-25	11
949	6L of Veera Kaveri Raja Puram to Pondavakkam from km 61.380 to km 96.040 of NH 716B (Pkg-III)	Andhra Pradesh	35	1103	25-01-23	24-01-25	24-01-25	66

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
950	6L of Varadharajula to Kumarajapet from km 0.000 to km 43.800 of NH-716B (Pkg-I)	Andhra Pradesh	44	1485	06-12-22	05-12-24	31-05-25	52
951	Bangalore Chennai Expressway (Phase-II Pkg-III) from km.127.000 to Km 156.000 (Bangarupalem to Gudipala section)	Andhra Pradesh	29	1138	04-10-22	03-10-24	03-10-24	75
952	Bangalore Chennai Expressway (Phase-II Pkg-I) from km.71.000 to Km 96.000 (Bethamangala in the state of Karnataka to Byreddypalli)	Andhra Pradesh	25	1075	10-10-22	09-10-24	31-03-25	57
953	Khammam-Devarapalle Pkg V [4L Access Controlled (Greenfield) from Gurvaygudem village to Devarapalle village (Design Chainage 132+664 to 162+126)	Andhra Pradesh	29	712	26-09-22	25-09-24	31-05-25	52
954	Khammam-Devarapalle Pkg IV [4L Access Controlled (Greenfield) from Recherla village to Gurvaygudem village (Design Chainage 105+236 to 132+664)]	Andhra Pradesh	27	569	26-09-22	25-09-24	31-03-25	60
955	6L Kantakapalle – Sabbavaram Section of NH-130CD Road from Km 445.100 to Km 464.662 (Pkg-4)	Andhra Pradesh	20	824	06-10-22	04-10-24	31-03-25	61
956	Up gradation of Port Connectivity NH Configuration of existing 2L to 4L road from Achhampeta Junction (NH-216) to Kakinada Anchorage Port Connecting Vakalpudi light house from Km. 0.000 to Km. 13.198 of NH-516F	Andhra Pradesh	13	149	13-07-22	12-07-23	31-12-24	58
957	4L Road from existing East break water upto Convent Junction from Phase 1 of the project start from Km. 0.312 [End of Vishakhapatnam Port Trust (VPT)] to Km. 3.800 [VCTPL Exit Gate]	Andhra Pradesh	3	51	01-04-22	03-02-24	31-07-24	82

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
958	6L Jakkuva – Korlam Section of NH-130CD Road from km 396.800 to km 421.100 (Pkg 2)	Andhra Pradesh	24	664	31-03-22	29-03-24	30-09-24	84
959	6L Aluru - Jakkuva Section of NH-130CD Road from km 365.033 to km 396.800 (Pkg. 1)	Andhra Pradesh	32	923	31-03-22	29-03-24	31-03-25	67
960	Renigunta - Poyya - Naidupeta km 124.60 to km 183.4 of NH 71	Andhra Pradesh	57	1863	31-01-22	31-01-24	30-09-24	85
961	Six Laning of Vijayawada Bypass from Gollapudi to Chinnakani in Vijayawada - Gundugolanu Section from km. 30.00 to km. 47.881 (Pkg-IV)	Andhra Pradesh	18	1195	07-07-21	04-01-24	14-04-25	74
962	6L of Chilkararupet bypass from km. 357.400 to km. 371.920 of NH-16 [Revived of earlier terminated N/02004/27001/AP]	Andhra Pradesh	16	757	28-06-21	19-03-23	31-10-24	76
963	Dedicated Port road to Krishnapatnam Port (Package-I) from Km. 0.000 to Km. 18.000	Andhra Pradesh	19	349	20-12-18	19-11-24	31-05-25	60
964	Balance work of 4L of Narimbanglo–Jatinga Junction- Harangajoroad section from Km 0.000 to Km 49.230 of NH-27	Assam	49	1910	16-01-23	15-01-26	15-01-26	38
965	6L Standalone Flyovers at Bongaigaon, Chapaguri, Pathsala, Simlaguri chowk and Baihata Bypass Junctions on stretches of NH-31 and NH-27	Assam	7	458	01-01-23	01-07-24	15-08-24	82
966	6L Standalone Flyovers at Raha, Demow, Borghat, Kathiatali junctions and ROB at Jagiroad on stretches of NH 36 and NH 27	Assam	7	281	05-12-22	15-07-24	15-07-24	94
967	2L with ES of Yagyi - Kalewa section from Milepost 40/0 to Milepost 115/5 in Myanmar	Assam	112	1200	28-05-18	01-06-23	31-12-25	49

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
968	4L of Greenfield Alignment from Km. 47.000 to Km. 89.210 of Balbhadarpur to Bela Nawda Section of NH-119D	Bihar	42	2186	11-03-24	10-03-26	10-03-26	0
969	4L Elevated Corridor and at-grade improvements from Design Ch:0+000 to Design Ch: 19+870 of Danapur – Bihta Section, Design Ch:0+000 to Design Ch:0+231 connecting the existing RoB near Danapur station ,1.35 Km ramps and at-grade improvements to 4-lane section on Danapur side and Upgradation of existing Two lane carriageway to Four Lane carriageway from Design Ch:19+870 to Design Ch:23+500 of Bihta - Koilwar section	Bihar	25	4433	11-03-24	08-09-26	08-09-26	5
970	4L Greenfield starting from NH-30 near Saristabad (Patna) to Nathupur (Project end point of Patna-Gaya-Dobhi Section of NH-83)	Bihar	4	482	27-02-24	27-08-25	07-09-25	0
971	Umagaon-Saharsa (Package-V) Bakaur-Parsarma-Bangaon-Bariyahi & Spur to Mahishi	Bihar	39	768	15-12-23	14-12-25	14-12-25	29
972	Rehabilitation and Upgradation of Chroma - Bairgania Section of National Highway No 227F to 2 lane with paved shoulders from Design Ch.0.000 to Ch. 34.566	Bihar	35	611	01-02-24	31-01-26	31-01-26	28
973	Permanent rectification of 3 nos. of black spots in project Highway NH-27 of U.P border - Dewapur - Kotwa section from Km.360.915 to km.440.000 (Total Length of 79.085 Km) of NH-27& Permanent rectification of 5 nos. of black spots of project Highway NH-27 of Kotwa - Mehsi -	Bihar	14	227	12-12-23	11-12-25	11-12-25	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Muzaffarpur Section from km.440.000 to km.520.000 (Total length 80.00Km)							
974	6L Bridge and its approaches across River Ganga as Part of Patna Ring Road (NH-131G) starting from Km 8.480 near Sherpur to Km 23.000 near Dighwara	Bihar	15	6292	05-09-23	05-09-27	05-09-27	0
975	4L Greenfield Alignment of Shivrampur to Ramnagar from Km. 55.002 to Km. 109.300 of NH 119 D (Pkg-II)	Bihar	54	1494	04-07-23	03-07-25	03-07-25	5
976	4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119 D (Pkg-I)	Bihar	55	1391	31-03-23	29-03-25	31-12-25	6
977	4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH-119D (Pkg-III)	Bihar	47	1858	16-02-23	15-02-25	31-12-25	11
978	4L of Munger – Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	Bihar	37	1377	17-08-22	15-08-24	30-06-25	50
979	Balance work - WB-10 (Gandak Bridge) Km 402.00 to Km 440.00 (Devanpur - Kotwa)	Bihar	3	210	30-07-22	30-01-24	31-03-25	61
980	4L Elevated Section and at-grade improvements at Begusarai town (Simaria - Khagaria section) from Km. 221.047 to Km. 225.302 of NH-31	Bihar	4	1188	27-06-22	23-12-24	31-03-25	51
981	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 209.827 to Km. 249.525 of NH-19 (PKG-02)	Bihar	40	1822	28-03-22	04-04-24	31-03-25	53

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
982	4L of Munger – Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	Bihar	32	1770	06-04-22	12-04-24	15-06-25	40
983	4L Elevated Highway and at grade improvements at Gopalganj Town from Km. 384.000 to Km. 386.750 on NH-27	Bihar	3	326	04-03-22	03-09-24	31-12-24	84
984	4L of Munger – Mirzachauki section from Munger to Kharia village junction from Km 69+520 to Km 95+580 (Pkg-1)	Bihar	26	1660	31-03-22	30-03-24	30-06-25	33
985	4L of Munger – Mirzachauki section from Km 95+580 to Km 125+000 (Pkg-2)	Bihar	29	1021	12-03-22	10-03-24	25-03-25	52
986	4L of Bahadurganj Araria section from Km 49.000 to Km 94.000 (Package-II) of NH-327E	Bihar	45	860	10-01-22	09-01-24	30-09-24	91
987	Bakhtiyarpur-Rajauli Pkg-III from km. 101.630 to km.152.520	Bihar	51	2156	31-12-21	27-06-24	31-08-24	96
988	Ara - Mohania (Pkg-II)	Bihar	61	985	16-01-21	16-07-23	31-12-24	96
989	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-II) from km. 39.00 to km. 83.00 of Old NH-83	Bihar	44	1637	09-11-20	08-11-22	30-11-24	97
990	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-III) from km. 83.00 to km. 127.217 of Old NH-83	Bihar	44	1077	24-11-20	23-11-22	31-12-24	97
991	Aunta - Simaria including Ganga Bridge	Bihar	8	1309	30-08-18	29-10-24	31-03-25	82
992	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	Bihar	45	1183	14-06-17	10-12-19	31-12-24	93
993	Maheshkunt -Saharsa-Purnea Pkg II	Bihar	88	1028	13-12-18	30-09-24	31-03-25	73
994	Maheshkunt-Saharsa-Purnea (Pkg I) km 0.00 to km. 90.00 of NH-107	Bihar	90	662	20-12-19	19-12-21	31-03-25	75
995	Chhapra - Hajipur from km. 143.200 to km.	Bihar	67	2128	27-01-11	24-07-13	30-04-25	84

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	209.200							
996	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	Bihar	192	2280	12-09-11	25-06-24	30-09-24	85
997	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	Bihar	64	638	05-11-19	04-11-21	31-12-24	86
998	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	Bihar	13	1200	12-02-20	11-08-23	30-06-25	62
999	4L of Urga - Pathalgaon from Km. 70.200 to km. 157.745 of NH-130A	Chhattisgarh	88	2261	10-02-24	08-08-26	08-08-26	7
1000	Development of 6L of Basanwahi – Marangpuri Section from km 99.500 to km 124.661 of NH-130-CD	Chhattisgarh	25	1307	16-10-23	15-10-25	30-09-26	7
1001	Durg-Raipur-Arang Package - 2 from km. 44.50 to km. 92.23 (near Khatti Village to near Aurang)	Chhattisgarh	48	1216	01-06-23	28-05-25	30-04-26	22
1002	Durg-Raipur Bypass Section (Package - 1) from km. 0.00 to km. 44.50 (near Tendesara to near Khatti Village)	Chhattisgarh	45	1073	21-07-23	20-07-25	31-03-26	9
1003	Development of 6L Sargi – Basanwahi Section from km 42.800 to km 99.500 of NH-130CD (Pkg-CG-2)	Chhattisgarh	57	1471	09-01-23	08-01-25	30-09-25	50
1004	Development of 6L of Jhanki – Sargi Section Road from km 0.000 to km 42.800 of NH-130CD (Pkg-CG-1)	Chhattisgarh	43	1396	29-09-22	28-09-24	30-06-25	70
1005	4L of Bilaspur to Urga (km 0.00 to 70.2) of NH-130A	Chhattisgarh	70	1851	25-03-22	25-09-25	30-09-25	66
1006	Akshardham - DL/UP Border (Pkg-01)	Delhi	15	1479	27-06-22	23-12-24	23-12-24	95
1007	6L Access Controlled Highway from DND Maharani Bagh - Jn. with Jaitpur - Pushta	Delhi	9	1467	11-01-22	08-07-24	31-07-24	78

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Road of NH-148NA from km. 0.00 to km. 9.00 in NCR							
1008	Development of 6L UER II [Package - II] (Karala Kanjhawala Road till Nangloi - Najafgarh Road) from km. 15.00 to km.28.45	Delhi	13	1833	28-10-21	27-10-23	31-08-24	80
1009	Development of 6L UER II [Package - I] (NH-1 Near Bakoli till Karala Kanjhawala Road) from km. 0.70 to km.15.00	Delhi	16	2090	28-10-21	27-10-23	30-09-24	99
1010	Dwarka Expressway from Km -0.600 to Km 5.300 - Pkg-I (Shivmurti Chowk-RuB near Dwarka Sector 21)	Delhi	6	2145	24-09-20	03-05-23	30-09-24	83
1011	Vadodara Mumbai Expressway (Karvad - Jujuwa) from Km. 128.000 to Km. 154.600 (Phase-I Package-IX)	Gujarat	27	2594	13-04-24	13-10-25		0
1012	6L with PS of Samakhiali to Santalpur section from km. 339.700 to Km. 430.100 of NH-27	Gujarat	91	1554	28-12-23	27-12-25	27-12-25	3
1013	Widening to 6L of Existing 4L Jetpur - Gondal - Rajkot Section from Km. 117.600 to Km. 185.00 on NH-27	Gujarat	67	2070	27-09-23	26-09-25	25-09-25	9
1014	4L PS Divided Carriageway from Patan (Near Rajpur) to Gojariya From Km 52.000 to Km 128.940 of NH-68	Gujarat	77	1181	09-03-23	08-03-25	07-03-25	44
1015	Upgradation to 4L PS from Bhimasar, Junction of NH-41 to Anjar- BhuJ upto Airport Junction from Km 0.000 to Km 65.478 of NH-341	Gujarat	60	1373	02-01-23	29-06-25	29-06-25	58
1016	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-26) (Ch.696+890 to Ch.726+390)	Gujarat	33	1971	01-12-22	31-08-24	31-03-25	46

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1017	4L Kodinar - Veraval (Package VI) from km. 222.400 to km. 230.00 (Kodinar Bypass) of NH-8E (NH 51 new)	Gujarat	8	163	22-04-22	20-09-23	31-07-24	95
1018	Vadodara Mumbai Expressway (Talsari to Karvad) (Phase IB - Pkg X) [Km 103.400 to Km 128.000]	Gujarat	25	1910	22-03-22	21-03-24	30-09-25	21
1019	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-27) (Ch.729.700 to Ch.756.052)	Gujarat	26	1372	14-02-22	14-02-24	15-08-24	78
1020	Ahmedabad - Dholera (Pkg I) from km. 0.00 to km. 22.00) [Sardar Patel Ring Road - Sindhrej Village]	Gujarat	22	1298	11-01-22	10-01-24	31-08-24	77
1021	Ahmedabad - Dholera (Pkg II) from km. 22.00 to km. 48.52) [Sindhrej Village - Vejallka Village]	Gujarat	27	1415	21-01-22	21-01-24	31-10-24	71
1022	Ahmedabad - Dholera (Pkg IV) from km. 71.06 to km. 109.019) [Start of DSIR zone - Adhelai Village]	Gujarat	38	1182	13-12-21	13-12-23	31-08-24	79
1023	Vadodara Mumbai Expressway (Ena -Kim) (Phase IB - Pkg VI) [Km 217.500 to Km 254.430]	Gujarat	37	2272	11-12-21	10-12-23	30-10-24	85
1024	Vadodara Mumbai Expressway (Gandeva to Ena) (Phase IB - Pkg VII) [Km 190.00 to Km 217.500]	Gujarat	28	1710	09-11-21	08-12-23	15-11-24	76
1025	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-28) (Ch.756+052 to Ch.781+282)	Gujarat	25	1339	16-11-21	15-11-23	15-09-24	84
1026	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-30) (Ch 803+420 to Ch.824+920) [Baletiya Village - Junction near Pratap Nagar Village]	Gujarat	22	1185	08-09-21	07-09-23	15-10-24	86

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1027	Ahmedabad - Dholera (Pkg III) from km. 48.52 to km. 71.06] [Vejallka Village - Start of DSIR zone]	Gujarat	23	1034	20-07-21	19-07-23	31-08-24	82
1028	4L of Bal Works of Talaja - Mahuva from 54.990 km. to 100.450 km. of Old NH-8E (Package-II)	Gujarat	45	698	24-03-21	24-09-22	31-08-24	97
1029	4L of Bal Works of Mahuva to Kagvadar from 100.450 Km. to 140.470 Km. of NH-8E (Pkg- III)	Gujarat	40	603	24-03-21	23-09-22	31-08-24	97
1030	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-31) (Ch.824+920 to Ch.844+382) [Junction near Pratap nagar Village - Junction near Dodka Village]	Gujarat	19	1548	18-05-21	18-05-23	31-10-24	96
1031	6L of Shamla ji to Motachilodha from km.401.200 to km. 494.410 of Old NH-8 (Pkg-VI)	Gujarat	93	1216	02-01-19	01-01-21	30-06-25	84
1032	Kodinar - Veraval (Package VI) from km. 221.610 to km. 263.00 of NH-8E & km. 120.900 to km. 121.150 of NH-8D	Gujarat	41	894	01-02-18	30-07-20	31-10-24	86
1033	Vadodara Mumbai Expressway (Kim to Ankleshwar) (Phase IA - Pkg V)	Gujarat	25	1325	01-11-19	31-10-21	23-04-25	62
1034	4L Bhiwani-Hansi road section of NH-148B	Haryana	43	1330	17-12-23	17-12-25	16-12-25	31
1035	4L Ismailabad to Ambala Section of NH-152 (Lot-4/Package-1)	Haryana	43	609	07-12-23	06-12-25	06-12-25	11
1036	4L PS of Ambala Ring Road of New NH-44	Haryana	23	1093	11-10-23	10-10-25	09-10-25	22
1037	Karnal ring road (Lot-4/Pkg-1)	Haryana	35	1741	31-08-23	30-08-25	30-08-25	36
1038	Construction of Greenfield Connectivity to Jewar International Airport from DND-Faridabad-Ballabhgarh Bypass KMP Link - Spur to Delhi Mumbai Expressway	Haryana	31	2921	22-06-23	21-06-25	20-06-25	17

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1039	6L access Controlled Greenfield Highway from Ranipur Barsi to Adhoya Musalmana section of Shamli -Ambala (Package-II) (Design Ch. Form km 45.500 to km 84.400)	Haryana	39	1554	17-05-23	16-05-25	31-07-25	33
1040	4L Ambala - Kalaamb from Km. -0.800 to Km. 33.015 of old NH-72	Haryana	34	1184	08-06-23	08-06-25	08-06-25	64
1041	4L (Greenfield) Jalbhera – Shahbad section from km. 0.000 to km. 22.850 of NH-152G	Haryana	23	927	02-06-23	31-05-25	31-05-25	45
1042	6L access Controlled Greenfield Highway from Adhoya Musalmana to Sadopur section of Shamli -Ambala (Package-III) (Design Ch. Form km 84.400 to km 121.786)	Haryana	37	1492	03-05-23	02-05-25	31-12-25	32
1043	Jagadhari - Tajewala from Km (-)0.175 to 32.337 km of NH-344	Haryana	33	1270	07-02-23	06-02-25	30-09-25	30
1044	Construction of New Interchange from Km. 126.990 to 125.057 at Junction of Eastern Peripheral Expressway and Palwal-Aligarh Road-SH22A of NE-2	Haryana	2	88	05-12-22	25-06-24	07-07-24	93
1045	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-V) from Junction with Ambala-Kaithal-Hissar road (NH-152) near Kharak Pandwa village to Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village (Km 120+250 to Km 157+920)	Haryana	38	1742	23-05-22	22-05-24	31-03-25	67
1046	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-II) from Junction with Rohtak-Panipat road (NH-709) near Rukhi Paani village to Junction with Jind-Panipat road (NH-352A) near Gangana village (Km 34+000 to Km 60+800)	Haryana	27	1534	14-01-22	13-01-24	31-08-24	86

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1047	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-I) from Jussur Kheri on NH-KMP Expressway to Junction with Rohtak-Panipat road (NH-709) near Rukhi Paani village (Km 0+000 to Km 34+000)	Haryana	34	1866	27-12-21	26-12-23	31-08-24	90
1048	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IV) from Junction with Jind-Karnal road (NH-709A) near Alewa village to Junction with Ambala-Kaithal-Hissar road (NH-152) near Kharak Pandwa village (Km 91+400 to Km 120+250)	Haryana	29	1307	14-12-21	28-03-24	31-08-24	88
1049	Development of 4L UER II [Package - IV] (Spur to Sonipat Bypass) from km. 0.00 to km.29.60	Haryana	30	1758	26-11-21	05-04-24	31-07-24	99
1050	4/6L of Gurgaon - Pataudi - Rewari from km. 0.00 to km.43.87 of NH-352W	Haryana	46	1524	24-11-21	03-11-23	31-10-24	55
1051	6L Access Controlled Highway from Jn. with Jaitpur - Pushta Road to Jn. with Sector 62/65 dividing road on Faridabad - Ballabhgarh Bypass of NH-148NA from km. 9.00 to km. 33.00 including Spur upto Badarpur Border	Haryana	25	1328	10-08-21	03-05-24	03-09-24	93
1052	Four Laning of Rohtak Jind Section from Km 307.000 to Km 347.800 of NH71 and connecting link from Km 347.800 of NH71 to Km 9.400 of NH71A (balance work) (left out in NHDP)	Haryana	49	880	17-08-20	17-02-22	30-11-24	87
1053	Gohana - Sonipat (PKG-2)	Haryana	38	1275	24-07-20	24-07-22	31-10-24	91
1054	4L of Jind-Gohana road (Package-1) from km. 0.00 to km. 40.601 of NH-352 A under NH(O)	Haryana	41	994	23-07-20	23-07-22	31-10-24	94

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1055	Rehabilitation and Up-gradation to 4L configuration & Strengthening of Thanpuri to Paror section from Km 85.135 to Km 100.840 of NH-154 (Pkg-IIC)	Himachal Pradesh	16	850	05-03-24	04-12-25	05-12-25	0
1056	4L of Shakral Village to Dhalli Section from Km 146.300 to Km 156.560 (Shimla Bypass - Pkg II) and Shimla connectivity from Km 0.000 to Km 0.725 of NH-5	Himachal Pradesh	11	2000	04-03-24	03-03-27	03-03-27	7
1057	2L PS of Hamirpur Bypass from Km 121.175 to Km.138.295 of NH-103&3	Himachal Pradesh	17	739	30-10-23	28-10-25	28-10-25	34
1058	Rehabilitation and Upgradation to 4L configuration & Strengthening of Sihuni to Rajol from Km 51.000 to Km 72.000 of NH-154 (Package-IIA)	Himachal Pradesh	18	1254	27-09-23	26-09-25	26-09-25	28
1059	4L of Kathlighat to Shakral Village from Km 128.835 to Km 146.300 of NH- 5 (Shimla Bypass - Pkg I)	Himachal Pradesh	17	1565	20-04-23	21-04-26	21-04-26	20
1060	Rehabilitation and Up-gradation of existing road to 2L PS from End of Hamirpur Bypass (near Chilhahal) to Bhangbar section from Km. 138.295 to Km.175.270 of NH-88 (Pkg-IV)	Himachal Pradesh	37	1146	28-04-23	27-04-25	30-06-25	40
1061	4L of Bhangbar (Near Ranital) to Kangra Bypass Section of Old NH-88 (New NH-303,503) up to Intersection with NH-154 from Km 175.270 to Km 193.400 (Pkg-VB)	Himachal Pradesh	18	1323	29-12-22	27-12-24	30-06-25	69
1062	Conversion of Partially Excavated Escape Tunnel to Uni-Directional 2L Tunnel(including construction of cross passages and approach roads on either side of the tunnel) from Km 12.732 to Km 14.568 of Kiratpur to Nerchowk Section of	Himachal Pradesh	2	444	15-09-22	15-03-24	31-03-25	93

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	NH-21							
1063	4L of Mo - Sihuni from km. 42.00 to km. 51.00 of Old NH-20 (new NH-154) (Package-IB)	Himachal Pradesh	8	584	10-06-22	09-06-24	09-09-24	96
1064	4L of HP/Punjab Border - Mo from km. 11.00 to km. 42.00 of Old NH-20 (New NH-154) (Package-IA)	Himachal Pradesh	29	1002	18-05-22	17-05-24	31-12-25	41
1065	4L of End of Pinjore Bypass - Baddi - Nalagarh section (km. 4.200 to km. 35.370) of NH-21A	Himachal Pradesh	31	1692	05-04-22	30-09-24	31-10-25	29
1066	Solan - Kaithlight Section of NH-22 Now NH-5 from Km. 106.139 to Km.129.05	Himachal Pradesh	23	882	09-11-18	06-05-21	15-10-24	84
1067	Nerchowk (km 190.000) to Pandoh including Pandoh bypass (km221.305)	Himachal Pradesh	26	1464	14-01-18	11-07-20	31-03-25	87
1068	2L NH-1 from km 8.660 to km 33.775 (Sumbal to Wayul) to 4L dual carriageway NH standard as part of Srinagar Ring Road Phase-II [Design Ch. 41.907 to Ch. 66.609]	Jammu and Kashmir	25	961	26-12-23	25-06-26	25-06-26	0
1069	Delhi Amritsar Katra Expressway (Phase-II Pkg XVIII) Development and Upgradation of Four lane Access Control Expressway from Design Chainage KM 530.00 to KM 545.300 (Sidhra to Domel Section of NH-44)	Jammu and Kashmir	15	1107	21-11-23	19-11-25	19-11-25	6
1070	4/6L Access Control Expressway from Design Chainage Km 515.000 to 528.300 (Kunjwani to Sidhra Section of NH-44) and from Design Chainage Km 550.900 to Km	Jammu and Kashmir	29	2570	15-06-23	13-06-25	31-08-25	14

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	566.520 (Domel to Katra Section) (Phase II- Package XVII)							
1071	Construction of twin tube tunnels on Jammu Kashmir Ring Road (NH-244A) Between Design Ch. 50+600 to 51+700 and design Ch. 53+535 to 55+700 on EPC mode under residual NHDP component of Bharatmala Pariyojna	Jammu and Kashmir	3	243	08-06-23	07-06-25	07-06-25	31
1072	Corridor Efficiency Improvement including removal of black spots in Lakhanpur - Samba section of NH-44 from Chainage Km. 16.300 to Km. 74.100	Jammu and Kashmir	28	856	19-12-22	11-06-24	30-06-25	38
1073	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XVI) Existing Jakh (Vijaypur)-Kunjwani section of NH-44 including spur Connectivity to Jammu Airport (NH-144A) [Km 503+500 to km 514+500]	Jammu and Kashmir	21	1822	27-09-22	26-09-24	25-09-25	52
1074	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XIV) from Junction with Pathankot-Gurdaspur road (NH-54) near Balsua to Junction with Hiranagar Road near village Gurha Baildaran (km 423+500 to km 468+100)	Jammu and Kashmir	45	3044	26-09-22	25-09-24	31-07-25	42
1075	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XV) [Junction with Hiranagar Road near village Gurha Baildaran to Junction with Jammu Ring Road (NH-244A) near Jakh village from Km 468+100 to Km 503+250]	Jammu and Kashmir	35	2715	26-09-22	25-09-24	31-07-25	61

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1076	4L of twin tube tunnel configuration including approaches from Marog to Digdol (from Km.154.210 to Km.158.650 (North Bound) and from Km.155.940 to Km.160.260 (South Bound)) of Ramban to Banihal (Pkg-I) of Old NH-1A (New NH-44)	Jammu and Kashmir	4	1912	12-08-22	15-10-25	30-06-26	4
1077	Construction of Tunnels/Viaducts at identified sliding/slip zones at Km 130.550 to Km.130.750; Km. 131.170 to Km. 131.763; Km. 132.560 to Km. 133.168; Km. 133.590 to Km. 133.743 and Km. 147.877 to Km. 148.715 of Udhampur-Ramban section of NH-44	Jammu and Kashmir	2	442	05-04-22	07-07-24	30-06-25	44
1078	4L of Km.165.092 to Km.171.855 (North Bound) and from Km.166.895 to Km.173.638 (South Bound), excl. certain reaches of North Bound and South Bound of Ramban to Banihal (Pkg-III) of Old NH-1A (New NH-44)	Jammu and Kashmir	6	614	04-02-22	03-08-24	30-06-25	27
1079	4L twin tube tunnel including approaches from Digdol to Khuni Nallah (North Bound connecting with existing major bridge on NB) and South Bound connecting with Tunnel T4 ,Single tube tunnel of Ramban to Banihal (Pkg-II) of Old NH-1A (New NH-44)	Jammu and Kashmir	3	1402	01-02-22	07-06-24	30-06-25	46
1080	4L Ring road/bypass around Srinagar city from km 0.000 to km 42.100 (Phase-I)	Jammu and Kashmir	42	2920	06-08-21	02-02-24	30-06-25	53
1081	Banihal Bypass (Delinked from Srinagar - Banihal) from km. 187.00 to km. 189.350	Jammu and Kashmir	2	336	05-01-21	14-07-24	31-12-24	71
1082	4L of Basukinath- Deoghar Section of NH-114A	Jharkhand	45	1195	12-12-23	11-12-25	11-12-25	14

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1083	4L from Km 147.450 (Bhogu) to Km 196.870 (Sankha) on NH-75 (Sec-III)	Jharkhand	49	1170	09-11-23	08-11-25	08-11-25	48
1084	4L from Km 219.600 (Khajuri) to Km 260.483 (Wyndhamganj) on NH-75 (Sec-V)	Jharkhand	41	917	15-09-23	14-09-25	15-09-25	43
1085	4L of Gola-Bokaro(Jaina More) section from Km 53.600 to Km 21.110 of NH-320(PKG-1)	Jharkhand	32	1008	26-06-23	25-06-25	25-06-25	20
1086	4L of Ormanjhi-Gola section from Km 81.450 to Km 53.600 of NH- 320B(PKG-II)	Jharkhand	28	1215	21-06-23	20-06-25	31-12-25	32
1087	4L of Mehgama - Hansdiha from km. 41.900 to km. 93.000 of NH -133A (Pkg-II)	Jharkhand	52	1480	09-05-23	07-05-25	07-05-25	50
1088	Elevated Corridor in Ranchi city from Km 0.00 to Km 3.260 of NH-75 including down ramp on NH-23 from Km 0.100 to Km 0.600	Jharkhand	4	558	07-07-22	04-01-25	07-01-25	60
1089	Hariharganj to Parwa Mode section from km 23.284 to km 57.049 of NH-98	Jharkhand	34	724	01-03-22	29-02-24	31-12-24	83
1090	4L of Palma to Gumla from km. 26.00 to km. 89.170 of NH-23	Jharkhand	63	833	01-04-22	31-03-24	31-12-24	78
1091	4L of NH-80 from km 215.00 to km 260.00 Mirza Chauki to Farkka (Pkg-I)	Jharkhand	43	955	31-12-21	04-07-23	30-04-25	51
1092	4L of Sahibganj - Manihari Ganga Bridge including Manihari Bypass	Jharkhand	22	1955	01-11-20	31-10-24	31-12-26	67
1093	Six Laning of Bihar - Jharkhand Border (Chordaha) - Gorhar section of NH-2 from km 249.525 to km 320.810	Jharkhand	60	1773	03-06-19	26-11-21	30-06-25	68
1094	Barhi-Koderma Section of NH31 km 0.00 - km 27.5	Jharkhand	28	662	18-11-19	03-08-24	30-08-24	93
1095	4L of Left-Over Works of Hospet-Bellary - Karnataka/AP border from Km.280.080 (Dec.Ch.) to Km.375+450(Des.Ch.) of NH-63 (New-67)	Karnataka	95	1340	16-05-23	05-03-25	05-02-25	39

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1096	Bangalore Ring Road (STRR)-NH-948A- Package-I of Phase-III from Belagondapalli (TN) to TN/KNT border from km 144.480 to 179.969	Karnataka	36	1261	18-05-23	16-05-25	16-05-25	36
1097	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 97.000 to Km. 162.500 in Yadgir of NH-150C (Pkg-III)	Karnataka	66	2440	24-04-23	22-10-25	22-10-25	36
1098	4/6L of Bangalore - Pune Section of bypass connecting Dharwad - Hubli from km. 403.80 to km. 433.20	Karnataka	30	1135	25-03-23	21-09-25	21-09-25	43
1099	Bangalore/TN border to Hoskote	Karnataka	21	1241	15-02-23	14-02-25	14-02-25	42
1100	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 162.5 to Km. 203.100 in Raichur of NH-150C (Pkg-IV)	Karnataka	41	1733	13-11-22	13-05-25	13-05-25	93
1101	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 26.000 to Km. 97.000 in Gulbarga of NH-150C (Pkg-II)	Karnataka	71	2718	28-12-22	27-06-25	27-06-25	29
1102	Balance work of 2L PS from Km 30.800 to Km 70.800 and 2L with Rigid Carriageway from Km 70.800 to km 84.120 of Khanapur-KA/GOA Border section of NH-4A	Karnataka	54	227	18-11-22	03-07-24	31-07-25	50
1103	6L from Sankeshwar Bypass to MH-KNT Border from Km. 555.017 to Km. 592.853 of NH-48 (Pkg-II)	Karnataka	38	1389	25-10-22	25-04-25	25-04-25	42
1104	6L from Belgaum to Sankeshwar Bypass from Km. 515.000 to Km. 555.017 of NH-48 (Pkg-I)	Karnataka	40	1479	25-10-22	25-04-25	24-04-25	54

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1105	4L of Sannur to Bikarnakatte section from Km 691.350 to Km 736.362 of NH-169 Karkala - Mangalore (Package-III)	Karnataka	45	1410	10-10-22	08-10-24	15-06-25	41
1106	Tumkur - Nelamangala (6L)	Karnataka	45	2032	25-08-22	24-08-25	31-12-25	41
1107	Yekkambi-Haveri	Karnataka	75	295	08-03-22	07-03-24	18-01-25	13
1108	4L of Bettadahalli- Shivamogga section from Km.170.415 to km. 226.750 of NH-206 (Tumkur- Shivamogga Pkg-IV)	Karnataka	56	1332	20-10-21	19-10-23	31-03-25	64
1109	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-02) from Design Km 270.270 to Design km 318.55 including flyover at Kalladka Town including approaches from Km. 311.57 to Km. 313.67 of NH-75 (Old NH-48)	Karnataka	48	1660	23-11-21	22-11-23	31-03-25	62
1110	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-01) from Design Km 255.703 to Design Km 270.270 of NH-75 (Old NH-48)	Karnataka	15	544	01-10-21	30-09-23	30-09-24	94
1111	6L Bridge on Palguni River near Kulur at Km. 368.849 (From km 368.356 to km 369.132) of NH-66	Karnataka	1	69	12-04-21	11-10-22	31-03-25	41
1112	Challakere to Hariyur section from km 358.500 to km 414.205 of NH-150 A	Karnataka	56	1168	25-01-21	24-01-23	31-03-25	85
1113	4L of Channarayapatna Bypass and Hassan Bypass with structures in Devihalli - Hassan section	Karnataka	39	688	18-01-21	18-01-23	31-05-25	75
1114	Belakeri Port to Kumta - Sirsi road from km 0.00 - km 4.265 of Belekeri Port Road Link Rd. and km 4.965 - km 60.00 of SH-69	Karnataka	59	440	07-12-20	07-12-22	30-06-25	64
1115	BRT Tiger Reserve Boundary (Km.287.500) to Bangalore Section (Km.458.420) of NH-	Karnataka	171	2083	21-08-17	31-03-24	31-08-24	96

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	209 in Karnataka							
1116	Hassan (km 184.912) to Maranahally (km 230.060) of NH - 75 in Karnataka	Karnataka	45	1022	06-03-17	30-05-24	30-06-25	77
1117	Widening/Development of Existing NH-85 from Km 0.000 to Km 124.636 section to 2L/@L+PS section in the state of Kerala on EPC Mode under Bharatmala Pariyojana	Kerala	125	1187	26-06-23	25-06-25	25-06-25	15
1118	Aroor-Thuravoor Thekku	Kerala	13	2430	01-02-23	31-01-26	30-01-26	26
1119	6L of Kodugallur to Edappally section from km 397.750 to km 423.780 of NH - 66 (old NH-17)	Kerala	26	3466	25-10-22	21-04-25	22-04-25	41
1120	Start of Kollam Bypass - Kadambattukonam	Kerala	31	2641	01-10-22	29-03-25	31-03-25	48
1121	6L of Kappirikkad to Thalikulam section from km 335.85 to km 369.015 of NH - 66 (old NH-17)	Kerala	33	3606	01-09-22	26-01-25	31-03-25	47
1122	6L of Thalikulam to Kodugallur section from km 369.015 to km 397.850 of NH - 66 (old NH-17)	Kerala	29	2595	17-09-22	14-02-25	31-03-25	40
1123	Paravoor-Kottankulangara	Kerala	38	3274	29-08-22	23-02-25	30-06-25	38
1124	Kadambattukonam-Kazhakuttom	Kerala	30	3636	23-07-22	18-01-25	11-08-25	35
1125	Kottankulangara- Start of Kollam Bypass	Kerala	32	2842	12-04-22	07-10-24	25-12-25	53
1126	Thuravoor Thekku-Paravoor	Kerala	38	2879	17-03-22	12-09-24	31-03-26	25
1127	6L of Ramanatukkara Junction to start of Valanchery bypass section of NH-66	Kerala	40	4265	21-01-22	19-07-24	31-03-25	74
1128	6L of Valanchery bypass to Kappirikkad of NH – 66 from km. 298+500 to km 335+850	Kerala	37	3375	21-01-22	19-07-24	31-03-25	80
1129	6L of Taliparamba to Muzhappilangad from Km 134.650 to Km 170.6 of NH-66	Kerala	30	2715	29-11-21	26-05-24	31-08-25	55

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1130	6L of Azhiyur-Vengalam from km. 189.200 to km. 230.400 of NH-66	Kerala	41	3206	30-10-21	04-07-24	31-05-25	43
1131	Six Laning of KT/KL Border (Thalapaddy) - Chengala from Km. 17.200 to Km. 57.20	Kerala	39	1981	18-11-21	15-05-24	31-03-25	73
1132	6L of Perole (Nileshwar town) to Taliparamba from Km 94.248 to Km 134.650 of NH-66	Kerala	40	3042	15-10-21	11-01-24	31-05-25	49
1133	6L of Chengala - Neeleshwaram from km. 56.200 to km. 93.468	Kerala	37	1746	15-10-21	15-04-24	31-03-25	55
1134	Kozhikode Bypass (Calicut Bypass) Vengalam Jn. to Ramanattukara Jn.	Kerala	28	1425	22-02-21	21-02-23	25-12-24	72
1135	Balance works of 4 lane divided carriageway of Missing Link section of NH-39 (Rewa Bypass) from junction with NH 30 near Bela to Junction with MPRDC ring road near Silpara on SH 9 (design length 13.100 km) on EPC Mode under Bharatmala Pariyojana in the State of Madhya Pradesh	Madhya Pradesh	13	355	24-04-24	23-04-26	23-04-26	0
1136	4L Boregaon Buzurg to Shahpur (Pkg I of Boregaon Buzurg to Muktainagar) of NH 753L	Madhya Pradesh	47	1504	01-02-24	31-01-26	31-01-26	14
1137	4L Shahpur to Muktainagar from Km. 186.000 to km 216.278 of NH 753L (Pkg II of Boregaon Buzurg to Muktainagar)	Madhya Pradesh	30	784	16-03-24	14-03-26	15-03-26	0
1138	Indore - Harda (Pkg-II) [Raghavgarh to Nanasa from km. 29.30 to km. 92.30]	Madhya Pradesh	64	1082	15-03-24	14-03-26	14-03-26	5
1139	Outer Ring Road of Jabalpur Town from Manegaon to NH-45 (Pkg-2)	Madhya Pradesh	21	917	08-03-24	07-03-26	05-03-26	9
1140	Outer Ring Road of Jabalpur Town from NH45 to Kushner (Pkg-3)	Madhya Pradesh	36	911	05-03-24	04-03-26	04-03-26	9

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1141	Outer Ring Road of Jabalpur Town from Kushner to Amjhar Road including Airport Connectivity (Pkg-IV)	Madhya Pradesh	23	613	06-03-24	05-03-26	05-03-26	3
1142	Construction of 26 VUPs, Major Bridge, Service Road etc. on Lalitpur-Sagar-Lakhnadon section of NH-44 (NS)	Madhya Pradesh	24	666	06-03-24	05-03-26	05-03-26	9
1143	4L PS Balaghat- Gondia Section from Km. 0.00 to Km. 41.210 of NH-543	Madhya Pradesh	41	1091	31-01-24	30-01-26	31-01-26	35
1144	(i) 4L Vidisha to Hinotiya from km 0.000 to Km 27.000 (Vidisha – Mehulwa-Talbehat Pkg-I) Section of NH- 346 and (ii) 4L Vidisha to Morikori from Km 39.000 to 59.476 section of NH-146	Madhya Pradesh	47	1004	22-12-23	20-12-25	20-12-25	10
1145	4L Greenfield Rudhi to Deshgaon (Pkg V of Betul-Khandwa/Deshgaon)	Madhya Pradesh	29	521	06-10-23	05-10-25	05-10-25	10
1146	2L PS of Hinotiya-Mehulwa section of NH-346 from Km. 27.000 to Km 75.700 (Vidisha – Mehulwa-Talbehat Pkg-II) Section of NH-346	Madhya Pradesh	49	582	13-09-23	12-09-25	01-03-26	19
1147	Construction of additional 3 lane with paved shoulder (design length 8.87 km) as realignment of Bakaner ghat (between Indore to Khalaghat Section from existing Km 59+190 to Km 66+120) of NH 52 (Old NH 3) on EPC mode in the State of Madhya Pradesh	Madhya Pradesh	9	209	09-06-23	08-12-24	08-12-24	78
1148	Indore - Edlabad (Pkg-II) [Tejajinagar to Balwara]	Madhya Pradesh	33	1163	16-01-23	15-01-25	15-06-25	65
1149	Outer Ring Road of Jabalpur Town from Barela to Manegaon (Pkg-1)	Madhya Pradesh	16	652	07-03-23	05-03-25	06-03-25	44

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1150	4L of Harda - Betul (Pkg-II) from Km. 30.00 to Km.81.00 [Temagaon to Chicholi]	Madhya Pradesh	51	520	21-02-23	19-02-25	19-02-25	83
1151	Additional works (2VUPs, MR-10 junction flyover and underpass) in Six lane Indore-Dewas section of NH-52 in the state of Madhya Pradesh on EPC Mode	Madhya Pradesh	4	208	18-01-23	17-07-24	02-05-25	28
1152	Indore - Harda (Pkg-I) [Indore to Raghav Garh from km. 0.25 to km. 26.903]	Madhya Pradesh	27	1011	01-11-22	31-10-24	28-04-25	29
1153	Berkhedi to Godpehra on NH-44 (Sagar link road)	Madhya Pradesh	29	525	04-11-22	03-11-24	03-05-25	36
1154	4L of Ujjain to Badnawar from km 26.900 to km 96.00 of NH-752D	Madhya Pradesh	69	1353	10-10-22	09-10-24	09-10-24	83
1155	4L of Suhagadi to Bardiya Amra from Km. 89.200 to Km. 135.351 of NH-148NG (Pkg-III)	Madhya Pradesh	46	823	17-10-22	18-06-24	16-10-24	97
1156	4L of Ratapani stretch from Km. 8.300 to Km. 20.680 of Obedullganj - Itarsi section of NH – 46 (Old NH-69) in the state of Madhya Pradesh on EPC Mode	Madhya Pradesh	12	418	28-09-22	29-03-24	25-10-24	69
1157	4L of Chandesara to Khedakhajuriya from Km. 0.000 to (-) 750 & Km 0.000 to km 41.400 of NH-148NG (Pkg-I)	Madhya Pradesh	42	910	29-09-22	31-05-24	26-12-24	67
1158	6L flyover at Rau circle at from km 11.700 to Km 12.920 in 6L Indore –Dewas Section of NH-52	Madhya Pradesh	1	44	02-06-22	31-03-24	15-07-24	86
1159	4L of Indore - Boregaon (Pkg-III) [Balwara to Dhangaon] from km. 42.260 to km. 82.660 of NH347BG & 753L	Madhya Pradesh	40	1002	22-04-22	21-04-24	31-03-25	76
1160	4L of Sagar - Mohari from Km.8 to Km.50 (Pkg-I)	Madhya Pradesh	42	791	06-04-22	05-04-24	07-01-25	51

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1161	2L PS of Satna - Maihar Section of NH-135BG from Km 80.800 to Km 120.125	Madhya Pradesh	39	615	21-02-22	06-05-24	31-08-24	88
1162	Indore - Harda (Pkg-III) [Nanasa to Pidgaon Section from km 95.000 to km 142.445]	Madhya Pradesh	47	1146	07-10-21	06-10-23	27-12-24	77
1163	Balance work of 4L of Nauradehi Sanctuary de-scoped stretch of Hiran River to Sindoor River from Km. 66.00 to 130.00 NH-12 (New NH-45)	Madhya Pradesh	12	178	19-07-21	08-04-24	31-12-24	83
1164	Katni bypass from km. 359.50 to km. 378.50	Madhya Pradesh	20	253	15-09-20	04-07-23	31-12-24	84
1165	4L of Bamni - Rajura - Warur - Devada upto M.S. Border of NH - 930D (from km 19.000 to km 52.425)	Maharashtra	33	968	28-03-24	27-03-26	27-03-26	1
1166	Strengthening of Existing Alignment of Pandharpur Town (Part Bypassed Section of NH 965 from KM 36.230 to KM 44.230) from Chh. Shivaji Maharaj Chowk to Wakhari	Maharashtra	8	150	01-11-23	31-10-25	31-10-25	16
1167	4L of Indora Chowk to Pachpaoli and Agrasen Chowk - Ashoka Chowk	Maharashtra	9	1039	01-07-23	30-06-26	30-06-26	11
1168	4L of Ratnagiri - Kolhapur section from km 67.140 to km 112.340 of NH-166 (Pkg – II)	Maharashtra	45	1985	26-05-23	24-05-25	24-05-25	34
1169	4L PS from existing km 88.400 (Savali Vihir) to km 163.400 (start of Ahmednagar bypass) section of NH-160	Maharashtra	75	934	05-06-23	06-04-25	06-04-25	11
1170	4L of Ratnagiri - Kolhapur section from km 112.340 to km 145.300 of NH-166 (Pkg-III)	Maharashtra	33	1939	26-05-23	24-05-25	24-05-25	34
1171	Balance work of 4L Panvel to Indapur section of NH-66 (Old NH- 17) from km 0.000 (Panvel) to km 42.300 (Kasu)	Maharashtra	42	330	29-03-23	27-05-24	31-12-24	62

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1172	Balance works of 4L Panvel Indapur section of NH66 (old NH17) from km 42.300 (kasu) to km 84.600 (Indapur)	Maharashtra	42	546	18-11-22	17-05-24	31-12-24	42
1173	4L of Aurangabad-Paithan	Maharashtra	44	1505	24-01-23	23-07-24	24-07-24	73
1174	Vadodara Mumbai Expressway (Phase II - Pkg XVII) [Km. 69.800 to Km. 79.783 of Spur] (Bhoj - Morbe)	Maharashtra	10	2209	19-01-23	17-07-25	17-07-25	44
1175	6L of Kagal-Satara section from Km 592.500 to Km 658.000 of NH-48 (Pkg-I)	Maharashtra	62	2112	13-01-23	11-01-25	31-10-25	35
1176	Vadodara Mumbai Expressway (Phase II - Pkg XV) [Km. 20.200 to Km. 43.000 of Spur] (Akloli - Amne)	Maharashtra	18	2611	10-11-22	11-05-24	07-04-25	50
1177	Vadodara Mumbai Expressway (Phase II - Pkg XVI) [Km. 43.000 to Km. 69.800 of Spur] (Amne - Bhoj)	Maharashtra	25	4052	01-11-22	31-10-24	24-06-25	62
1178	Vadodara Mumbai Expressway (Phase II - Pkg XIV) [Km. 3.000 to Km. 20.200 of Spur] (Shirsad - Akloli)	Maharashtra	17	2059	10-11-22	12-07-24	30-06-25	44
1179	6L of Kagal-Satara section from Km 658.000 to Km 725.000 of NH-48 (Pkg-II)	Maharashtra	67	2331	16-12-22	15-12-24	31-08-25	52
1180	4L of Ratnagiri - Kolhapur section of NH-166 from km 0.000 to km 19.769 and km 31.000 to km 67.140 (Pkg - I)	Maharashtra	56	1774	22-11-22	21-11-24	31-08-25	57
1181	4L of Rajura-Korpana-Adilabad Road upto M.S. Border from km 32.910 to km 89.090 of NH-353B	Maharashtra	56	1013	17-10-22	15-10-24	28-02-25	57
1182	4L bypass to Mozari town (Taluka-Tiwasa) from km. 0.000 to km. 6.100 of NH-53	Maharashtra	6	116	15-06-22	14-06-23	08-10-24	89
1183	Vadodara Mumbai Expressway (Phase II - Pkg XI) [Km. 77.000 to Km. 103.400]	Maharashtra	26	1525	18-05-22	12-07-24	06-01-25	84

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	(Ganjad - Talsari)							
1184	4L of existing 2/4L stretch from Lonand to Dive Ghat (Km 166.400 to Km 220.900) of Mohol – Alandi section of NH-965 (Pkg - V)	Maharashtra	55	1710	02-05-22	02-05-24	29-10-24	73
1185	6L of Wainganga Bridge - Bhandara (including Bhandara Bypass) section from km 485.000 to km 499.800 of NH-53 (old NH-6)	Maharashtra	15	816	06-04-22	05-01-24	31-12-24	89
1186	Vadodara Mumbai Expressway (Phase II - Pkg XII) [Km. 50.700 to Km. 77.000] (Masvan - Ganjad)	Maharashtra	26	1711	23-03-22	12-07-24	30-10-24	51
1187	Vadodara Mumbai Expressway (Phase II - Pkg XIII) [Km. 26.582 to Km. 50.700] (Shirsad - Masvan)	Maharashtra	27	3537	08-02-22	12-07-24	15-06-25	62
1188	Bodhre - Dhule	Maharashtra	67	1345	29-01-22	27-07-24	25-10-24	75
1189	4L Mitigation Measure structures on CH/MH Border to Wainganga Bridge Section of NH-6 (New NH-53)	Maharashtra	11	540	08-11-21	07-11-23	31-08-24	94
1190	4L of Nagpur-Katol Section from Km. 13.00 to Km. 62.900 of NH-353J	Maharashtra	49	1167	29-10-21	28-10-23	31-12-24	79
1191	4L of Baramati to Indapur (Pkg-II) from km. 41.400 to km. 84.550 of NH-965G (Saint Tukaram Marg)	Maharashtra	49	1471	09-09-21	31-03-24	31-12-24	77
1192	Dharampuri-Lonand from km. 117.00 to 166.40 (Pkg-IV) on Mohol-Alandi Section	Maharashtra	49	1412	14-09-21	14-09-23	31-10-24	89
1193	4L of Indapur to Tondle (Pkg-III) from km.84.550 to km. 131.00 of NH-965G (Saint Tukaram Marg)	Maharashtra	47	1601	07-09-21	31-03-24	31-08-24	88

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1194	Balance work under Phase-II for 4L of Khed Sinner Section comprising of (i) Kalamb bypass (km 68.576 to km 72.390), (ii) Linear length of Bhatkalwadi (km 89.550 to km 90.400) and Alephata bypass (km 92.030 to km 96.000)	Maharashtra	9	122	29-12-20	28-06-22	31-10-24	96
1195	Bal. Works of Fagne (Km. 510.000) to Maharashtra/Gujarat Border (Km. 650.794)	Maharashtra	141	1654	18-09-20	30-06-24	30-10-24	92
1196	4 laning of Waranga - Mahagaon from km 253.700 - km 320.580	Maharashtra	67	1632	21-05-18	15-11-20	06-10-24	90
1197	Loha-Waranga Section of NH-361 from km 187.800 to km 244.369	Maharashtra	57	1236	25-03-19	24-03-21	31-07-24	90
1198	6L of Saundard ROB on Raipur Nagpur (from 441.970 km to 443.560 km)	Maharashtra	2	123	04-12-18	31-08-23	31-12-24	89
1199	Vadape to Thane from km 539.202 to km 563.000 section of NH-3 new NH-848	Maharashtra	21	1253	21-01-19	18-07-21	30-09-24	52
1200	Flyover at Km.544.650 including ROB, Service Roads ,Footpath for RCC drains on urban link to Nagpur -Raipur road (Pardi octroi Naka to Itwari)	Maharashtra	7	1098	31-03-16	30-03-19	31-08-24	86
1201	Ring road /Bypasses for Nagpur City, Package-2 from km 34.000 to km 62.035	Maharashtra	28	763	20-01-17	19-07-19	30-09-24	90
1202	Tunnel at Khambataki Ghat Section and its approaches from existing Km. 771.730 to existing Km. 782.000	Maharashtra	6	907	28-02-19	27-02-22	11-11-24	71
1203	Construction of 6-lane flyover at Ainthapali junction and a 2-lane ROB (LHS) on NH-53 (Earlier NH-6) in Sambalpur, on EPC mode in Odisha under NH(O)	Odisha	3	374	18-06-24	18-12-26	20-12-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1204	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.39.000 to Km.60.00 (Package-3)	Odisha	21	862	15-12-23	14-12-25	14-12-25	19
1205	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.0.00 to Km.18.00(Package-1)	Odisha	18	930	15-12-23	14-12-25	14-12-25	9
1206	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km 18.00 to Km 39.00 in the State of Odisha on HAM mode (Package-2)	Odisha	21	920	15-12-23	14-12-25	14-12-25	16
1207	6L Greenfield Kandili - Aluru Section of NH-130-CD Road from km 342+500 to km 365+033 (Package-OD-8)	Odisha	23	1493	17-10-22	17-10-24	17-08-25	53
1208	6L Greenfield Baraja - Kandili Section of NH- 130-CD Road from km 338+500 to km 342+500 (Package-OD-7)	Odisha	4	838	30-09-22	29-09-24	20-08-25	60
1209	3L Major Bridge over River Brahmani at Km. 401.250 (Duburi - Chandikhole Section) of NH-200 (New NH -53)	Odisha	1	154	02-08-22	01-07-25	30-06-25	12
1210	6L Greenfield Baunsagar - Baraja Section of NH-130-CD Road from km 293+000 to km 338+500 (Package – OD-6)	Odisha	46	1266	01-06-22	31-05-24	30-06-25	72
1211	6L Greenfield Kaliagura – Baunsagar Section of NH-130-CD Road from km 249+000 to km 293+000 (Package – OD-5)	Odisha	44	1540	30-05-22	29-05-24	31-10-25	68
1212	6L of Badakumari - Karki Section from Km 179.000 to km 226.500 of NH-130-CD (Package – OD-3)	Odisha	48	1102	13-04-22	11-04-24	31-03-25	68

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1213	6L of Dhanara - Hatibena Section from Km 124.611 to km 146.50 of NH-130-CD (Package – OD-1)	Odisha	22	478	25-03-22	23-03-24	31-03-25	59
1214	6L of Karki – Kaliagura Section from Km 226.500 to km 249.000 of NH-130-CD (Package – OD-4)	Odisha	23	499	25-03-22	23-03-24	31-12-24	82
1215	Cuttack-Angul Section of NH-42 (New NH-55) from Km.60.200 to Km. 112.000 (Pkg-II) in the State of Odisha	Odisha	52	991	12-03-18	06-09-20	31-12-24	77
1216	Bhadrak (KM 136.500) to Baleshwar (KM 199.141)	Odisha	63	825	20-03-19	15-09-21	31-03-25	76
1217	Cuttack-Angul Section of NH-42 (New NH-55) from km 0.400 to km 60.200 (Pkg-I) in the State of Odisha	Odisha	60	999	19-01-18	16-07-20	31-12-24	86
1218	4-L of Rajamunda to Barkote Section of NH-23 from km. 287.200 to km. 337.185	Odisha	50	610	17-12-18	01-01-24	31-12-24	91
1219	4 Laning of Duburi Chandikhole from km 388.376 to km 428.074 (Pkg-III)	Odisha	40	789	11-02-20	09-08-22	31-03-25	79
1220	4 Laning of Talcher to end of Kamakhyanagar Bypass km 8.844 - km 15.725 of NH-149 and km 301.875 - km 335.946 of NH-53 (Pkg-I)	Odisha	42	795	21-02-19	19-08-21	31-08-24	98
1221	Four Laning of Angul to Sambalpur from Km.112.000 to Km.265.000	Odisha	151	2510	03-03-17	31-08-19	31-12-24	96
1222	4L of Fazilka to Abohar section of NH-07 including construction of Greenfield Abohar & Fazilka Bypasses	Punjab	45	1410	13-04-24	14-04-26	13-04-26	7

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1223	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XII) from Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur to Junction with Pathankot-Gurdaspur road (NH-54) near Gurdaspur (Km 362+420 to km 397+700)	Punjab	35	1734	01-01-24	30-12-25	31-12-25	10
1224	6L Amritsar-Bathinda Greenfield section from Jn. with Moga Jalandhar road (NH-703) near Dharamkot to Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka from km 39.000 to km 93.000 of NH-754A (Pkg-2)	Punjab	54	1801	01-11-23	01-11-25	01-11-25	9
1225	6L Amritsar-Bathinda Greenfield section from Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka to Jn. with Mandi Dabwali Bathinda Road on NH-54 near Sangat Kalan from km 93.000 to km 154.866 of NH-754A (Pkg-3)	Punjab	62	2029	01-11-23	02-11-25	31-10-25	18
1226	6L of Ambala-Chandigarh greenfield section from Km. 0.000 to Km. 25.000 with 4L spur to Lalru from Km. 0.000 to Km. 5.828 & spur to PR-7 road from Km. 0.000 to Km. 11.157	Punjab	31	1642	12-10-23	12-10-25	31-12-25	21
1227	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Amritsar-Bathinda Greenfield Road (NH-754A) near Rampura Phul to Jn. with Moga-Barnala Road (NH-703) near village Tallewal from Km 0.0 to Km 30.3 of NH-754AD (Pkg-1)	Punjab	30	907	14-09-23	12-09-25	12-09-25	25
1228	6L of Jodhpur Romana (Bathinda) - Mandi Dabwali (Punjab Haryana Border) section of	Punjab	27	789	11-08-23	10-08-25	10-08-25	76

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	NH-54 from km. 0.000 to km. 27.400 of NH-54							
1229	4L of existing Beas – Baba Bakala - Dera Baba Nanak Section from start of Batala Bypass till intersection with Ajnala Gurdaspur Highway (NH 354) near Dera Baba Nanak (from Km. 31.300 to Km. 69.100) with Additional batala Bypass (Pkg-II)	Punjab	48	1003	22-06-23	21-06-25	21-06-25	56
1230	4L of Beas-Mehta-Batala-Dera Baba Nanak from intersection with Jalandhar-Amritsar Highway (NH-3) near Beas till start of Batala Bypass near Village Acchhal (from Km. 0.000 to Km. 31.300) (Pkg-1)	Punjab	31	810	22-06-23	21-06-25	31-12-25	35
1231	Delhi-Amritsar-Katra Expressway (Phase-I Spur-I) from Jn. with Kapurthala - Sultanpur Lodhi Road (NH-703A) near Isharwal village to Jn. with Kapurthala - Tarn Taran road (NH-703AA) near Goinwal Sahib [Km 24+000 to Km 41+000 of Amritsar connectivity]	Punjab	17	2165	17-04-23	16-04-26	16-04-26	12
1232	4L of Greenfield section from Sirhind to Mohali	Punjab	27	1238	08-05-23	07-05-25	31-12-25	39
1233	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VIII) from Junction with Ludhiana-Malerkotla (SH-11) near Bhogiwal village to Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha (Km 225+770 to km 260+860)	Punjab	35	1896	15-03-23	13-03-25	31-12-25	30

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1234	4/6L Greenfield Ludhiana–Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 66.0 to Km 91.0 i/c spur to Kharar from Km 0.0 to Km 19.5 with Ludhiana bypass of NH-205K (Pkg-3)	Punjab	43	1501	06-02-23	15-02-25	31-05-25	56
1235	4/6L Greenfield Ludhiana–Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km. 0.00 to Km. 37.7 including spur to Kharar with Ludhiana bypass of NH-205K (Pkg-1)	Punjab	38	1369	12-12-22	10-12-24	31-03-25	15
1236	Development of 6L (Greenfield) Jalandhar Bypass starting from Kahlwan (NH-03) ending at Kang Sahbu (NH-703) via Sarmastpur (NH-44) - Madara (NH-03) - Khajurla (NH-44)	Punjab	47	1755	15-01-23	14-01-25	30-03-26	23
1237	4L Greenfield (a) Malout bypass from ch. Km 44.500 to ch. Km 35.500 on NH-07 and Ch. Km 0.000 to Km 6.984 on NH-09 (b)Mandi Dabwali Bypass from Ch. 38.450 Km to Km 27.910 (Pkg-02)	Punjab	25	646	31-12-22	01-07-24	01-12-24	80
1238	Moga - Bagha Purana - Bajakhana from km. 0.00 to km. 43.32	Punjab	43	864	31-12-22	30-12-24	31-07-25	29
1239	6L Amritsar-Bathinda Greenfield section from village Tiba on NE-5A to Jn. with Moga Jalandhar road (NH-703) near Dharamkot from km 0.000 to km 39.000 of NH-754A (Pkg-1)	Punjab	39	1229	14-11-22	19-12-23	30-08-25	27

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1240	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XI) from Junction with Jalandhar - Kapurthala road (NH-703A) near khojewal village to Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur (Km 319+400 to km 362+420)	Punjab	43	2175	15-11-22	14-11-24	31-12-25	41
1241	Delhi-Amritsar-Katra Expressway (Phase-I Spur-III) from Junction with Amritsar-Jalandhar road (NH-3) near Bhisambarpura to Junction with Amritsar-Anjala road (NH-354) near Amritsar Airport [Km 71+000 to Km 99+000 of Amritsar connectivity]	Punjab	28	1642	09-11-22	26-10-24	30-09-25	20
1242	6L of IT City Chowk to Kurali Chandigarh Road	Punjab	31	1525	10-10-22	09-10-24	31-05-25	60
1243	Amritsar Bypass (Pkg III) from km. 71.496 to km. 105.158	Punjab	50	1475	31-08-22	30-08-24	31-03-25	61
1244	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IX) from Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha to Junction with Jalandhar - Moga road (NH-703) near Kang Sahibu village (Km 260+860 to km 303+900)	Punjab	43	1851	18-07-22	16-07-24	31-07-25	56
1245	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-X) from Jn. with Jalandhar - Moga road (NH-703) to Jn. with Jalandhar-Kapurthala road (NH-703A) and to Jn. with Kapurthala - Sultanpur Lodhi road (NH-703A) (km 0+00 to km 24+000 to Amritsar connectivity)	Punjab	40	2178	11-07-22	09-07-24	31-07-25	57

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1246	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VII) from Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh to Junction with Ludhiana-Malerhkotla (SH-11) near Bhogiwala village (Km 188+830 to km 225+770)	Punjab	37	1760	11-07-22	09-07-24	30-11-24	88
1247	4L of Amritsar-Ghoman - Tanda - Una Section from Km 8.270 to Km 54.000 of NH-503A (Package-I)	Punjab	45	858	20-06-22	19-06-24	19-06-25	30
1248	Amritsar(airport Junction) - Ramdas from km. 100.835 to km. 139.813 (Pkg - IV)	Punjab	39	525	16-03-22	17-09-23	31-03-25	69
1249	Construction of Four lane Elevated Structure at Raniwada Circle in Sanchore City on NH-68	Rajasthan	6	353	12-07-24	11-07-26	11-07-26	0
1250	6L access controlled Highway from Km 40+080 to Km 86+513 (Mator to Barodameo Section)	Rajasthan	46	2010	15-03-24	14-03-26	14-03-26	0
1251	Additional Structures on 6LGurgaon-Jaipur Section of NH-48 between KM 42.700 to KM 273.00	Rajasthan	15	410	23-12-22	25-06-24	30-06-25	41
1252	4L Greenfield spur from Delhi-Vadodara Greenfield expressway near Bandikui to Jaipur	Rajasthan	67	1636	11-11-22	10-11-24	31-12-24	75
1253	4L of Karwar (Km. 281.980 of NH-62 Nagaur road) to Dangiyavas of Jodhpur Ring Road (Pkg-II)	Rajasthan	30	737	29-08-22	28-08-24	31-10-24	73
1254	2L PS Sriganganagar to Raisinghnagar (Design Chainage -0.500 km to Design Chainage 101.000 km) (Package-1) on NH-911	Rajasthan	102	672	10-06-22	08-06-24	31-12-24	89

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1255	Deogarh (near Dhandhaniya)- Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-6)	Rajasthan	25	847	12-08-21	11-08-23	31-08-24	98
1256	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-15) (Ch. 419.000 to Ch.427.300) [Junction with NH-12 near village Ummedpura to Major bridge over Takli river near Nayagaon Jageer village]	Rajasthan	8	1789	05-07-21	04-01-24	15-09-25	63
1257	Deogarh (near Dhandhaniya)- Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-7)	Rajasthan	30	662	16-07-21	15-07-23	31-08-24	97
1258	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-10) (Ch. 292.950 to Ch. 319.400) [End of Interchange on NH-166 near village Mui to Hardeoganj village near Indergarh]	Rajasthan	26	1273	22-05-21	31-07-24	30-11-24	83
1259	Tanot -Ramgarh-Bhadasar-Jaisalmer (NH-68)and Bhadasar(Mokal)-Sarkaritala up to Pakistan Border (NH-968) (Pkg-BM/5)	Rajasthan	194	829	23-04-19	21-04-21	31-07-24	96
1260	4L of Rajasthan Border (Km. 0.000) to Salasar (Km. 154.141) of NH-52 and NH-58 in Rajasthan	Rajasthan	154		06-02-14	05-02-24	31-03-25	77
1261	Mahabalipuram - Pondicherry (Pkg-II) [Mugaiyur to Marakkanam]	Tamil Nadu	31	826	07-12-23	05-12-25	05-12-25	13
1262	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km - 0.342 to Km 20.593 and Package IV from (Km 14.185 to Km 20.593)	Tamil Nadu	6	1207	23-11-23	20-05-26	20-05-26	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1263	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km - 0.342 to Km 20.593 and Package III from (Km 9.700 to Km 14.185)	Tamil Nadu	4	1301	23-11-23	20-05-26	20-05-26	0
1264	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km - 0.342 to Km 20.593 and Package II from (Km 4.604 to Km 9.700)	Tamil Nadu	5	1619	23-11-23	20-05-26	20-05-26	0
1265	Construction of New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from Km - 0+342 to Km 20+223 Package 1 from (Km - 0+342 to Km 4+604)	Tamil Nadu	5	1382	23-11-23	20-05-26	20-05-26	0
1266	4L of left-over works including additional structures from Kerala/Tamil Nadu border to Kanyakumari Section from Km 43.0 to Km 96.174 of NH66	Tamil Nadu	24	1142	03-08-23	02-08-25	02-02-26	15
1267	Balance works in AP Portion and punch list items in TN & AP portion of NH-205	Tamil Nadu	7	167	06-07-23	04-01-25	28-02-25	60
1268	6L of Tuticorin Port Road section of NH-7A (New NH-138) from Km 0.000 to Km 6.140	Tamil Nadu	6	200	05-07-23	04-07-24	02-01-25	60
1269	4L of Vadugapatti to Therkuvenganallur (Rajapalyam) section from km 36.000 to km 71.600 of NH-744	Tamil Nadu	36	1098	12-04-23	11-04-25	11-10-25	59
1270	4L of Thirumangalam to Vadugapatti section from km 0.000 to km 36.000 of NH-744	Tamil Nadu	36	1077	23-02-23	21-02-25	31-03-25	57
1271	Thoppor - Mettur - Bhavani - Erode from km. 0.00 to km. 85.00	Tamil Nadu	85	211	04-08-22	23-04-24	30-09-24	95

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1272	Balance works of four lane from km 43.950 (Thiruvallur Bypass) to km 61.470 (Veppampattu Bypass) passing through Thannerkulam, Thozur and Sevapet Bypass (17.520 kms) of Tirupathi- Tiruttani- Chennai section of NH 205	Tamil Nadu	18	468	21-09-22	20-09-24	30-06-25	47
1273	Bangalore Chennai Expressway Phase-III – Package III (Arakkonam to Kancheepuram) from Km 204.500 to Km 230.000	Tamil Nadu	26	1155	08-08-22	29-07-24	31-03-25	51
1274	Hosur to Dhamrapuri (Pkg-1) [Neraluru - Thorapalli Agraharam]	Tamil Nadu	23	1321	26-10-22	24-10-24	31-05-25	47
1275	Bangalore Chennai Expressway Phase-III – Package II (Walajahpet to Arakkonam) from Km 180.000 to Km 204.500	Tamil Nadu	25	843	16-07-22	14-07-24	30-11-24	78
1276	4L Bangalore-Chennai Expressway from Km. 230.000 to Km. 261.705 of Kancheepuram to Sriperumbudur Section (Phase-III/Package-IV)	Tamil Nadu	32	2948	11-07-22	09-07-24	28-02-25	60
1277	Bangalore Chennai Expressway Phase-III – Package I (Gudipala to Walajahpet) from Km 156.000 to Km 180.000	Tamil Nadu	24	1028	30-05-22	28-08-24	31-12-24	62
1278	Mahabalipuram - Pondicherry (Pkg-I) [Mamallapuram to Mugaiyur]	Tamil Nadu	31	1009	12-05-22	10-05-24	31-07-25	32
1279	Poondiyanuppam (Km.67.000) to Sattanathapuram (Km.123.800)	Tamil Nadu	57	2566	20-01-22	19-01-24	30-09-24	98
1280	Thorapalli - Agraharam - Jittandahalli Section from km 23.350 to km 60.100 [Hosur to Dhamrapuri Pkg-2]	Tamil Nadu	37	1082	07-12-21	06-03-24	31-03-25	74
1281	Viluppuram (Km.0.000) to Puducherry (Km.29.000)	Tamil Nadu	29	1358	25-11-21	31-03-24	31-08-24	96
1282	Puducherry (Km.29.000) to Poondiyanuppam (Km.67.000)	Tamil Nadu	38	1588	15-11-21	31-03-24	31-08-24	90

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1283	Kamalapuram to Oddanchatram from km. 0.00 to km. 35.822	Tamil Nadu	37	1039	21-01-21	20-01-23	31-03-25	72
1284	Sattanathapuram to Nagapattinam from Km 123.800 to Km 179.555	Tamil Nadu	56	2756	05-10-20	04-10-22	31-08-25	45
1285	4L of Madurai Ring Road (Phase 1) [Vadipatti-Thamrapatti] from km 0.00 - km 29.960	Tamil Nadu	30	855	16-03-20	15-03-22	31-03-25	63
1286	Four Laning of Chettikulam to Natham section of NH-785	Tamil Nadu	29	838	05-11-18	03-11-20	15-09-24	100
1287	Karaipettai to Walajapet from Km 71.015 to 107.091	Tamil Nadu	36	777	11-02-19	09-02-21	31-03-25	75
1288	4L of Cholapuram - Thanjavur section from km 116.4 to km 164.275 of Old NH-45C	Tamil Nadu	48	1680	06-09-18	04-09-20	30-09-24	93
1289	Melur - Pilayarpatti - Karaikudi from km 99.920 of NH 38 to km 12.9 of NH 383 Ext.	Tamil Nadu	46	1104	16-03-20	15-03-22	31-01-25	75
1290	4L of Sethiyathope -Cholapuram section from Km. 65.960 to Km. 116.440 section of NH-45 C (Pkg-II)	Tamil Nadu	50	1785	16-08-18	14-08-20	30-09-24	88
1291	6L of Sriperumbudur to Karaipettai from Km 37.000 to Km 71.015 of NH 48	Tamil Nadu	34	820	24-05-19	22-05-21	31-03-26	57
1292	4L Access Controlled Greenfield Highway section on NH-163G (Warangal-Khammam) from Venkatpur village in Warangal District at Design Ch. 150.240 Km to Thallasenkesa village in Mahabubabad District at Design Ch. 189.650 km(Package-II)	Telangana	39	1093	19-04-24	19-04-26	19-04-26	1
1293	4L of Karimnagar-Warangal section from km 49.500 to km 117.820 of NH-563	Telangana	68	2147	18-07-23	17-07-25	18-07-25	37
1294	Improvement of Geometrics of Thondupally to Kothur from Km 22.300 to Km 34.14 of	Telangana	12	542	18-03-23	18-09-24	18-09-24	0

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	NH-44							
1295	Improvement of Geometrics of Kalkallu to Gundla Pochanpalli from Km 454.00 to Km 471.00 of NH-44	Telangana	17	955	24-01-23	23-01-25	31-12-25	0
1296	6L Access Controlled Greenfield Highway of Julekal village to Dinnedevarapadu village from Km 242.200 to Km 280.400 (Pkg-2)	Telangana	38	1228	04-01-23	03-01-25	31-07-25	22
1297	6L Access Controlled Greenfield Highway of Nandinne village to Julekal village from Km 202.900 to Km 242.200 (Pkg-1)	Telangana	39	972	04-01-23	02-01-25	30-06-25	38
1298	Khammam-Devarapalle Pkg I [4L Access Controlled (Greenfield) from Thallampadu village to Somavaram village (Design Chainage 0+000 to 33+604)]	Telangana	34	797	31-10-22	30-10-24	31-03-25	50
1299	Khammam-Devarapalle Pkg III [4L Access Controlled (Greenfield) from Chintagudem village to Recherla village (Design Chainage 63+117 to 105+236)]	Telangana	42	830	27-09-22	26-09-24	20-03-25	57
1300	Khammam-Devarapalle Pkg II [4L Access Controlled (Greenfield) from Somavaram village to Chintagudem village (Design Chainage 33+604 to 63+117)]	Telangana	30	616	13-09-22	12-09-24	31-03-25	51
1301	6L of existing 4L from Gundlapochampally to Bowenpally from km 471.300 to km 481.331 of NH-44	Telangana	10	522	01-08-22	22-07-24	31-05-25	4
1302	4L of Kodad (Design Km 0.00/Existing Km 185.00 of NH-65) to Khammam (Design Km 31.800/Existing Km 29.400) of NH-365A	Telangana	32	1149	15-01-22	31-05-24	31-08-24	89

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1303	4L from Devinagar Bypass (End) (Existing Km. 208.000 of NH 530B/Design Km. 66.000) to Kasganj Bypass (End) (Existing Km.150.100 of NH 530B/ Design Km. 123.100) of NH 530B	Uttar Pradesh	58	2290	06-06-24	05-06-26	05-06-26	0
1304	Meerut - Najibabad from km. 39.24 to km. 86.59 of NH-119 (Pkg-II)	Uttar Pradesh	40	2158	20-05-24	20-05-26	19-06-26	5
1305	4L of Kashipur Northern side spur connecting NH-734 & NH-121 (Pkg-III)	Uttar Pradesh	14	936	15-03-24	14-09-25	14-09-25	0
1306	4L of Moradabad-Thakurdwara-Kashipur Section from Km. 0.000 to Km. 38.77 of NH-734 (Pkg-II)	Uttar Pradesh	39	2007	15-03-24	14-03-26	14-03-26	0
1307	4-laning of Pilibhit - Sitarganj from Km. 32.500 to Km. 70.800 (Pkg-2) of NH-30	Uttar Pradesh	38	3012	14-03-24	13-03-26	12-03-26	0
1308	4L of Bareilly-Pilibhit-Sitarganj from Km. 0.000 to Km. 32.500 of NH-30 (Pkg-1)	Uttar Pradesh	33	3012	14-03-24	13-03-26	12-03-26	1
1309	Improvement and Up-Gradation of Existing Road to 4L PS from Km 88.750 to 123.650, from Start of Shahjahanpur Bypass to start of Shahabad bypass of NH 731(Pkg.-2A)	Uttar Pradesh	35	877	19-01-24	18-01-26	18-01-26	6
1310	4L Green Field Northern – East side Gorakhpur Bypass (26.616 Kms) starting from NH-29E (Chainage 83.308) and end at NH-28 (Chainage 285.100)	Uttar Pradesh	27	1974	03-01-24	02-01-26	02-01-26	20
1311	4 Lane Inner Ring Road around Allahabad City Pkg-2 (Prayagraj Southern Bypass 43.200 - 50.860)	Uttar Pradesh	8	1378	19-12-23	15-06-26	18-06-26	9
1312	4L Prayagraj Greenfield By-pass from design Km 50+860 (near Nibi Kala Uperhar) to design Km 64+763 on NH-19 (near Khodaypur Kasgaon) including Interchange	Uttar Pradesh	15	1018	28-12-23	26-03-25	27-12-25	28

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	loop at NH-19							
1313	Widening of Raebareli to Prayagraj Section from Km. 82.650 to Km. 161.450 of NH-30 and Link road from Km. 161.450 to Km. 641.350 (NH-2)	Uttar Pradesh	63	1505	22-12-23	21-12-25	21-03-25	32
1314	Construction of Ring Road around Kanpur from Km.000 to Km. 23.325 (Chachendi Sachendi I to Maharajpur) (Package-I)	Uttar Pradesh	23	1754	14-12-23	06-06-26	06-06-26	10
1315	Improvement and Up-Gradation of Existing Road to 4L PS from Km 123.650 to 175.080, from Start of Shahabad Bypass to End of Hardoi bypass of NH 731 (Pkg-2B)	Uttar Pradesh	51	1102	20-11-23	19-11-25	19-11-25	11
1316	Construction of Four Lane Highway from Ghazipur- Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package II [from Shahapur (km 42.500) to Pindari (km 78.150)] on EPC Mode in the state of Uttar Pradesh.	Uttar Pradesh	36	1494	27-10-23	26-10-25	26-10-25	15
1317	4L of Moradabad western side spur connecting NH-734 & NH-24 from Km. 0.000 to Km. 33.200 (Pkg-I)	Uttar Pradesh	34	1842	19-09-23	17-09-25	31-10-25	20
1318	Strengthening of existing 4L Ayodhya Bypass Section from design Km. 121+ 600 to Km. 144+020 of NH 28 (New NH 27)(Pkg-3)	Uttar Pradesh	22	526	08-09-23	08-03-25	07-09-25	50
1319	Construction of Four Lane Highway from Ghazipur- Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package III [from Pindari (km 78.150) to Rawalganj	Uttar Pradesh	39	1494	29-08-23	28-08-25	28-08-25	22

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Bypass (Km 117.120)] on EPC Mode in the state of Uttar Pradesh.							
1320	Construction of Four Lane Highway form Ghazipur- Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package I [from Hridaipur (km 0.000) to Shahapur (km 42.500)] on EPC Mode in the state of Uttar Pradesh.	Uttar Pradesh	43	1706	03-07-23	02-07-25	02-07-25	29
1321	6L full access control provisions in stretches from Saharanpur bypass to Ganeshpur section of NH-344 (package-1)	Uttar Pradesh	14	112	03-07-23	02-07-24	30-09-24	79
1322	Construction of Four Lane Highway from Ghazipur- Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package IV [from Buxur Spur of length km 17.270 on EPC Mode in the state of Uttar Pradesh.	Uttar Pradesh	17	618	15-06-23	14-06-25	14-06-25	34
1323	Construction & upgradation of carriageway km 180.200 to 188.700 of Raebareli - Prayagraj section of NH-30 (Old NH-24B)	Uttar Pradesh	9	87	08-05-23	07-05-24	31-08-24	65
1324	4L (Greenfield) Western Side spur of Rampur-Rudrapur Section from Km 0.000 to Km 13.700 connecting NH-24 to NH-87 bypassing rampur town	Uttar Pradesh	14	646	02-05-23	02-11-24	31-03-25	19
1325	6L access Controlled Greenfield Highway from Gogwan Jalalpur (Shamli) to Ranipur Barsi (Saharanpur) of Shamli -Ambala section (Package-I) (Design Ch. Form km 00.600 to km 45.500)	Uttar Pradesh	45	1844	17-05-23	16-05-25	15-05-25	28

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1326	4L from Mathura Bypass (Start) at Existing Km. 154.20 of NH-44 to Gaju Village at Km 32.982 of NH-530B (Pkg-1B)	Uttar Pradesh	33	1722	20-03-23	19-03-25	19-03-25	52
1327	Construction of left out portion of Agra Inner Ring Road connecting village Deori to NH-44 village Bad from Km. 0.000 to Km. 7.772	Uttar Pradesh	8	879	20-03-23	19-09-24	19-03-25	63
1328	6L of Agra Bypass (Northern) connecting Km. 174.500 of NH-2 (new NH-19) to Km. 141.000 of Yamuna Expressways	Uttar Pradesh	13	958	25-02-23	22-02-25	31-03-25	75
1329	6L Flyover with slip road along NH-44 at junction of NH 530B at start point - Km. 0.000 of Mathura Bypass at existing Km. 154.200 of NH-44 (Pkg-1A)	Uttar Pradesh	1	99	15-02-23	07-08-24	31-12-24	73
1330	6L Elevated Kanpur - Lucknow (Exeressway) Pkg-1 from Km. 10+980 to Km. 28+500	Uttar Pradesh	18	1973	01-02-23	30-07-25	30-07-25	53
1331	4L Spur of Meerut-Garh-Mukteshwar section connecting NH-119 and NH-58 bypassing Meerut Town of NH 709 A	Uttar Pradesh	13	992	17-02-23	16-02-25	16-02-25	35
1332	4L of Sonauli - Gorakhpur	Uttar Pradesh	80	2556	06-03-23	05-03-25	31-08-25	28
1333	4L Spur of Shamli-MuzzafarNagar connecting NH-709AD (Panipat-Shamli-Muzaffarnagar) and NH-58 (Meerut - Roorkee) bypassing Muffarnagar Town	Uttar Pradesh	11	376	10-02-23	05-09-23	31-12-24	72
1334	Improvement and Up-Gradation of Existing Road to 2/4L PS from Km 40.000 to 88.750, start of Khutar bypass to start of Shahjahanpur bypass of NH 731(Pkg-I)	Uttar Pradesh	49	788	03-02-23	02-02-25	02-02-25	65

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1335	Improvement and Up-Gradation of Existing Road to 4L PS from Km 175.080 to 229.070, from End of Hardoi Bypass to End of Hardoi District of NH 731 (Pkg-3)	Uttar Pradesh	54	1139	07-01-23	07-07-25	07-07-25	81
1336	4L Spur of Panipat - Shamli connecting NH-709AD (Panipat – Shamli – Muzaffarnagar) and NH-709A (Karnal – Meerut) bypassing Shamli district (UP)	Uttar Pradesh	8	516	14-10-22	13-10-24	31-07-24	69
1337	4L from Gaju Village at Km. 32.982 to Devinagar Bypass (End) at Km. 208.000 of NH-530B (Pkg-1C).	Uttar Pradesh	33	1385	02-01-23	01-01-25	01-01-25	79
1338	6L Greenfield Kanpur - Lucknow (Expressway) Pkg II from km. 28.500 to km. 73.744	Uttar Pradesh	45	2472	10-11-22	08-05-25	08-05-25	57
1339	4L Bypasses for Jagatpur, Babujanj, Unchahar, Alapur Bypass, and Sai river bridge of Raebareli- Prayagraj section of NH-30	Uttar Pradesh	24	1078	01-12-22	30-11-24	30-11-24	59
1340	4L Rampur Bypass from Km. 181.000 to Km. 189.500	Uttar Pradesh	10	364	14-10-22	16-04-24	28-02-25	59
1341	Improvement and Up-Gradation of Existing Road to 4L PS from Km 229.070 to 260.800, End of Hardoi District to Lucknow Ring road of NH 731 (Pkg-4)	Uttar Pradesh	32	576	24-10-22	23-10-24	31-03-25	56
1342	6L access controlled Greenfield highway of Junction of EPE (Vill.-Mavikalan) to Vill.- Lohadda from Km. 0.000 to Km. 27.000 (Pkg-1)	Uttar Pradesh	27	1602	02-09-22	02-09-24	02-09-24	60
1343	6L access control Greenfield highway of Vill-Lohadda to Vill-Karaunda Mahajan from Km. 27.000 to Km. 56.500 (Pkg-2)	Uttar Pradesh	30	1335	02-09-22	02-09-24	02-09-24	53

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1344	6L access control Greenfield highway of Vill-Khyawari to Vill-Latifpur at Saharanpur Bypass from Km. 82.000 to Km. 119.790 (Pkg-4)	Uttar Pradesh	38	1428	02-09-22	02-09-24	02-09-24	57
1345	6L access control Greenfield highway of Vill-Karaunda Mahajan to Vill-Khyawari from Km. 56.500 to Km. 82.000 (Pkg-3)	Uttar Pradesh	26	1160	02-09-22	02-09-24	02-09-24	95
1346	Construction of 4L Connector from Delhi Meerut Expressway (Km 50.000 of Pkg IV) to Km 8.520 of NH-235 (Pkg-5)	Uttar Pradesh	15	1081	30-03-22	29-03-24	30-04-25	25
1347	Muzzafarnagar - Miranpur	Uttar Pradesh	27	929	04-04-22	03-04-24	31-10-24	97
1348	2L PS of Raebareli - Jagdishpur with 4L Jagdishpur Bypass Spur	Uttar Pradesh	46	706	07-01-22	06-01-24	31-10-24	94
1349	Bijnor-Kotawali	Uttar Pradesh	22	301	01-11-21	02-05-23	02-12-24	66
1350	Garhmukteshwar (km. 83.200 of NH-24) to Meerut (km. 9.860 of NH-235) including connector to NH-119	Uttar Pradesh	50	3348	10-10-21	04-04-24	30-06-25	47
1351	DL/UP Border - EPE Crossing (Pkg-02)	Uttar Pradesh	16	2003	11-05-21	15-08-24	15-08-24	96
1352	Varanasi Ring Road (Pkg-II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2)	Uttar Pradesh	27	1992	15-02-19	28-05-25	31-08-24	85
1353	Varanasi Gorakhpur Section Package IV from km. 149.540 to km. 215.160 (Mau-Gorakhpur)	Uttar Pradesh	66	2967	10-04-17	07-10-19	31-10-24	95
1354	Hapur Bypass -Moradabad including Hapur Bypass (km 50.00 - km 148.277)	Uttar Pradesh	100	1372	28-05-19	22-11-21	31-12-24	98
1355	Balance Work of Bareilly - Sitapur Section from km. 262.00 to km. 419.590	Uttar Pradesh	59	925	17-12-19	08-03-24	31-08-24	99

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1356	Shamli Byapss- Saharanpur from km 92.2 to km 155.025	Uttar Pradesh	63	779	30-09-19	28-09-21	31-07-24	91
1357	2L PS of Najibabad Kotdwar section from 112.575 to Km. 138.635 of NH 119	Uttarakhand	16	189	06-03-24	07-09-25	07-09-25	0
1358	4L Rudrapur bypass from km. 0.00 to km. 21.476	Uttarakhand	21	1052	12-01-24	11-01-26	11-01-26	22
1359	4L Poanta Saheb–Mednipur from Km. 435.65 to km. 458.65 of NH-07(Pkg-1)	Uttarakhand	19	525	01-05-23	01-05-25	30-06-25	41
1360	Balance works of 4-Lanning of Rampur-Kathgodam Section of NH-87 (New NH No. 09) from Km. 0.000 (Km 190.000 of NH-24) to Km 42.791 (design Chainage Km 43.446) (Package-I)	Uttarakhand	6	257	17-02-23	16-02-24	31-12-24	62
1361	Access road/bridge connectivity from NH-09 at km.40 near Jagbuda Bridge (India) to Boundary pillar no. 802/11 of Indo-Nepal Border	Uttarakhand	5	217	03-03-23	01-09-24	31-03-25	52
1362	4L Medinipur to Ballupur from Km. 458.65 to Km. 487.65 of NH-07(Pkg-2)	Uttarakhand	26	1093	18-02-23	17-02-25	30-05-25	51
1363	4/6L of Spur to Haridwar (Greenfield) from Km. 0.000 to Km. 50.70	Uttarakhand	51	2156	20-02-23	19-02-25	31-08-25	41
1364	4L of Najibabad Bypass from Km. 105.423 to Km. 118.373 (excluding 2.45 Km. of NH-74 Bypass) of NH-119	Uttarakhand	11	578	20-12-22	20-06-24	30-11-24	76
1365	6L with access control provision Saharanpur bypass to Ganeshpur section from 13.89 Km to 41.820 Km of Delhi- Dehradun Economic Corridor (package-2)	Uttarakhand	28	797	04-11-22	03-11-24	31-03-25	47
1366	Upgradation and 4L of Haridwar Bypass from Km 0.000 (Km 188.100 of NH-58) to	Uttarakhand	15	1603	31-10-22	29-10-24	30-09-25	44

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
	Km. 15.100 (Km 5.100 of NH 74) (PKg-1)							
1367	4L of Haridwar – Nagina section (Design Ch. LME from km 13.829 to km 17.110 & km 26.077 to km 27.508 and Design Ch. RME from km 13.839 to km 17.120 & km 26.078 to km 27.509) of EUP mitigation measures on NH74	Uttarakhand	5	184	31-08-22	27-02-24	14-02-25	46
1368	6L access-controlled highway of Daat kali Tunnel - Dehradun of Ganeshpur – Dehradun section from km.16.380 to km.19.785 of NH-72A (Package-3)	Uttarakhand	3	169	01-04-22	31-03-24	30-08-24	96
1369	6L of access-controlled highway from Mohand to Daat kali Tunnel of Ganeshpur – Dehradun section from Km.8.30 to Km.16.380 of NH-72A (Package-2)	Uttarakhand	8	990	07-10-21	07-10-23	30-08-24	94
1370	6L access-controlled highway from (Ganeshpur) to(near Mohand) of Ganeshpur – Dehradun section from Km.0 to Km.8.3 of NH-72A (Package-1)	Uttarakhand	8	836	07-10-21	07-10-23	30-08-24	94
1371	4L of Haridwar-Nagina section from km. 0.00 to km. 71.614 of NH-74	Uttarakhand	72	1659	24-01-18	22-07-20	31-03-25	79
1372	6L Elevated Kona Expressway from Km. 0.145 to Km. 7.337 of NH-117	West Bengal	7	1213	06-06-24	03-12-26	03-12-26	0
1373	6L of Palsit - Dankuni from Km 588.870 to Km 652.700	West Bengal	64	2154	02-04-22	28-09-24	28-09-24	72
1374	6L of Palsit-Panagarh from Km. 521.120 to Km. 588.870 of NH-19	West Bengal	68	2113	02-04-22	27-09-24	27-09-24	85
1375	4L of Purulia Bypass section from Km 84.030 to Km 94.345 of NH-32	West Bengal	10	558	05-02-22	08-08-23	30-11-24	88

SN.	Project Name	State	Total Length (in km.)	TPC/TCC (in cr.)	Appointed Date	Original Date of Completion	Revised/ Likely Date of Completion	Physical Progress (%)
1376	Bridge over Ganga River at d/s of Farraka Barrage including Approaches connecting Farakka-Raiganj	West Bengal	5	622	20-12-18	18-12-21	31-12-24	77
1377	2L PS of JH / WB Border (km. 70.524) - Purulia (km.84.400) & Purulia (km. 94.30) - Chandil (Junction with NH-33) (km. 153.705) of Old NH-32	West Bengal	73	1652	12-12-19	07-04-23	31-12-24	91
1378	Construction of realignment between Pandrass- Pashkyun (Total length 27.10 km) on road Zozila-Kargil -Leh (NH-1) to 2 lane specifications i.e. Drass alignment (9.30 km) Kharboo realignment (6.30 km) & Kargil alignment (11.50 km) under project Vijayak (BRO) in the UT of Ladakh on EPC Mode	UT Ladakh	27	426	19-06-23	18-06-25	30-06-25	15
1379	Barwa Adda (Km. 398.240) to Panagarh (Km. 521.120)	West Bengal	123	1495	01-04-14	26-09-16	30-11-24	92

ANNEXURE-II**ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA STARRED QUESTION NO. 147 ANSWERED ON 01.08.2024 ASKED BY SHRI DINESH CHANDRA YADAV AND SMT. SANDHYA RAY REGARDING NH PROJECTS IN BIHAR AND WEST BENGAL****The State/UT-wise details of various projects of this Ministry, including Expressway projects, Greenfield projects, NH projects, that are awarded but not appointed / commenced**

SN.	Project Name	State	Total Length	TPC/ TCC	LOA Date
1	2-lane ROB with approaches in lieu of existing L.C.NO. 41E at Km. 86/100 of NH-205(New NH-42) under Sethubharatham	Andhra Pradesh	1.73	65	26-07-23
2	Construction of Bypass Road to V Kota (km 333+400 to 340+900) and Byreddypalli town (Km 315+900 to 318+250) to two lane with 765	Andhra Pradesh	9.85	140	24-08-23
3	Kurnool/Kadapa Border-Jammalamadugu section of NH-167K i.e. Design Ch. Km 248+010 to km 269+900 to 2	Andhra Pradesh	21.89	293	10-11-23
4	Construction of Paderu bypass (Km 0+000 to Km 13+000) of 2- lane with paved shoulder on NH-516E	Andhra Pradesh	13.00	244	12-03-24
5	Rehabilitation & Upgradation from km 0/000 to 18/000 of Mydukur to Mudireddypalli Section of NH-167B two lane with paved shoulder	Andhra Pradesh	18.00	135	12-03-24
6	Upgradation of Davualapally to Mallapalem Section Km 133+922 to Km 154+216 of NH-565 to 2 Lane PS	Andhra Pradesh	20.29	394	15-03-24
7	Rehabilitation and upgradation from Km 22+300 to 58+635 of MudireddyPalle to Kadapa/Nellore Border via porumamilla Section of NH 167 Two Lane with paved Shoulder in	Andhra Pradesh	36.34	279	06-10-22

8	One time improvement for bypass reach of Muddanur town from Km.523+500 to 526+200 of NH-67 in the state of Andhra Pradesh under NH(O) on EPC Mode.	Andhra Pradesh	2.70	11	27-06-24
9	One time improvement to the road in Bypassed stretch of NH 544E via Overlay from Km 58/970 to Km 62/980 (Madakasira town limits) of Kandikonda-Madakasira-Sira Road in the State of Andhra Pradesh under NH (O) for the year 2023-24 on EPC mode.	Andhra Pradesh	4.01	14	03-07-24
10	Construction of Kanigiri Bypass on NH-565 from Km 261+700 to Km 267+200 to Two Lane with Paved shoulders in the State of Andhra Pradesh through EPC mode Under Action Plan 2023-24	Andhra Pradesh	5.50	70	16-07-24
11	One time improvement of bypassed stretches of NH-216 from Km. 129/927 to Km. 147/885 Repalle Bypass Km. 149/895 to Km. 152/390 Kanagala Bypass and Km. 165/279 to Km. 168/620 Chandole Bypass	Andhra Pradesh	23.79	21	15-07-24
12	Construction and pre construction activity of Katihar bypass on NH 81 to 4-lane with paved shoulder standred in state of Bihar (Job No- NH 81/Bihar/ 2022-2023/63)	Bihar	4.70	233	27-04-23
13	Widening from 2-lane to 4- lane of km 92.935(starting point of old NH 82) to 99.685 km (End Point of Gaya Bypass of NH- 33) of NH " 120(Total Length = 6.750 km) on EPC mode in the state of Bihar.	Bihar	6.75	63	07-07-23
14	Improvement to two lane with paved shoulder of Sarwan " Chakai upto NH-333 from km 0.00 to Km 15.972(Total length 15.972km) of NH 333C on EPC mode in the State of Bihar	Bihar	15.97	110	20-10-23
15	Improvement to Two lane with Paved Shoulder from Junction of NH22 near Hajipur to Junction of NH -122 at Bachhwara via Mahnar and Mohiuddin Nagar from Km 0.00 to Km 29.730 of NH 122 B in the State of Bihar.	Bihar	29.73	226	05-03-24

16	construction of Four-Lane of chausa-Buxar Bypass from Km 45.000 to Km 65.915 (Package - 2) in the State of Bihar on EPC Mode.	Bihar	20.92	1060	11-03-24
17	Construction of 4 Lane ROB and its approaches at the level crossing (LC No 29 " B) of Km 29 (Ekangarsarai) at NH " 110 (New NH 33) & Railway Km 32.63 at Fatwa (FUT) Islampur (IPR) section in the state of Bihar on EPC mode.	Bihar	0.01	201	07-03-24
18	Pre-Construction activities from Km 134.000 to Km 190.233 of NH-333A and Construction of 4 no. of Bypasses at Katoria, Lakhpura, Banka & Panjwara (total length-14.359 Km) to two lane with paved shoulders standard in State of Bihar.	Bihar	14.36	479	11-03-24
19	Construction to two laniong with paved shoulder of Daudnagar Bypass,Nasriganj Bypass and Dawath Bypass of NH " 120 in the state of Bihar on EPC mode(Job No. NH " 120/BR/2022-23/69)	Bihar	5.54	128	12-03-24
20	Improvement to two lane with paved shoulders of BH WB Border Amdabad Manihari section from design Km 0.000 to Km 23.945 of NH 131 A Total length 23.945 Km under EPC mode in the state of Bihar	Bihar	23.94	353	07-03-24
21	Pre - construction scivities from km 0.00 to km 53.133 of Nh - 105(New NH - 527B) and construction of 4 lane with paved shoulder of Darbhanga (Dilli More) - Banwari Patti from km 0.00 to km 14.95(Package - 1) in the State of Bihar.(Job No. Nh- 105/BR/2022-2023/76)	Bihar	14.95	992	05-03-24
22	Improvement and Up gradation to four lane with Paved shoulder configuration from Existing Km 0+000 to Km 39+500 (design km (0+500) to Km 40+342, Design length km) of NH " 227A (near Mehrauna Ghat(UP " Bihar Border) to Siwan on the state of Bihar on Hybrid Annuity Model (HAM) basis	Bihar	40.84	1661	11-03-24

23	Estimate for Improvement to two lane with paved shoulder from Ramnagar to Roseda from (km 3.500 to 43.000) of NH 527 E on EPC mode in State of Bihar	Bihar	39.50	495	25-07-22
24	Construction of 2 Lane with paved shoulder for improvement of geometry from km.50.290 to 53.300 of NH-353 on EPC basis in the State of Chhattisgarh.	Chhattisgarh	3.01	15	13-04-23
25	Upgradation of Ambikapur - Ramanujanj - Garhwa Road NH 343 of Package-I, Rajpuri Khurd Village to Padih Village section from existing km 7.830 to km 57.650 (Design Ch. 13.700 to Ch. 62.700) of total length 49.00 km to two lane with paved shoulders under EPC mode in the state of Chhattisgarh	Chhattisgarh	49.00	397	24-05-23
26	Upgradation of Ambikapur-Ramanujanj-Garwa road of NH-343, Package-III, Badki mahri village to Ramanujanj section from existing km 80.600 to km 110.330 (Design Ch. 85.370 to Ch. 114.800) of total length 29.430 km to two lane with paved shoulders under corridor scheme under EPC Mode in the of Chhattisgarh	Chhattisgarh	29.43	199	06-10-23
27	"Construction of H.L. Bridge on Kosanala at km.306.00 and Construction (Repairing) of H.L. Bridge on Kharun River at km. 283.400 of NH-53 the State of Chhattisgarh on EPC mode."	Chhattisgarh	0.01	25	16-02-24
28	Detailed Estimate for construction of 2-Lane R.O.B. on Raipur to Mahasamund road at Km 2+200 (From Ch. 1800 to 2800) of N.H.-353 (old NH2L7I at UC No. RV-30 on Raipur -Vishakhapatnam Railway Line near Belsonda in the state of Chhattisgarh.	Chhattisgarh	0.01	59	16-02-24

29	Construction of Two lane with paved shoulder of three bypasses viz., Ambikapur Bypass (from Design Ch. Km. 373.505 to Km. 388.700), Sitapur Bypass (from Design Ch. Km 436.030 to Km 439.400) & Patthalgaon Bypass (from Design Ch. Km 466.600 to Km 469.200) of Ambikapur-Patthalgaon Section of Katni-Gumla Road NH-43 on Engineering, Procurement & Construction (EPC) mode in the State of Chhattisgarh.	Chhattisgarh	21.17	229	04-03-24
30	Construction of Ambikapur Bypass (from Sanjaynagar to RajpuriKhurd on Ambikapur- Ramanujanji-Garhwa Road of NH -343(Design Ch. Km. 0+000 to km Ch.13+700) to two lanes with paved shoulder configuration on Engineering. Procurement & Construction (EPC) Mode in the State of Chhattisgarh.	Chhattisgarh	13.70	144	07-03-24
31	Improvement of Crust & Strengthening work of Raipur-Durg 4- Lane (including improvement of Junction) in km. 281.00 to 307.600 of NH-53 (Old NH-06) in the State of Chhattisgarh	Chhattisgarh	20.40		21-06-24
32	Reconstruction of Minor bridge at km .99.800 to km 100.600 (Geedam Nala) & Major bridge at km 59.000 to km . 59.600 (Guter Naalla) on NH_30 (Old NH-221) in the state of	Chhattisgarh	0.01	20	21-02-22
33	Overlaying of carpet along with safety measures and painting for New and Old Mandovi bridge on NH-66	Goa	0.01	7	25-06-24
34	One time improvement of bypassed sections between Km 485.300 to Km 485.800 and Km 486.600 to Km 487.950 on NH-66	Goa	2.39	7	25-06-24
35	Improvement of existing 'S' curves between Km 13/570 to Km 14/500 on NH-566 (Road Safety)	Goa	1.16	13	25-06-24
36	Construction of 4 lane with paved shoulder (Pattan bypass) Greenfield bypass from existing Ch. Km 24+320 to Km 33+760 and Design Ch. from Km 24+400 to Km 35+300, total length= 10.900 km on road Srinagarâ€”Baramulla â€” Uri (NH-01) in the UT of Jammu & Kashmir under Project BEACON, Border Roads Organization (BRO) on EPC mode. (Package-II)	Jammu and Kashmir	10.90	980	01-02-24

37	Construction of 2 lane with paved shoulders (Baramulla Bypass) Greenfield bypass from existing Ch. Km 47+020 to Km 56+720 and Design Ch. From 48+500 to 62+600 (Total length= 14.100 km) on road Srinagarâ€™ Baramulla â€™ Uri (NH-01) in the UT of Jammu & Kashmir under Project.(Package-III)	Jammu and Kashmir	14.10	992	01-02-24
38	Rehabilitation and upgradation to 2 lane with paved shoulder from existing chainage Km 166.100 to Km 192.98 (design chainage Km 146.700 to Km 162.800) under 31 BRTF on Akhnoor-Poonch Road (NH-144A) (Package-VII)	Jammu and Kashmir	16.10	735	14-02-24
39	Widening and strengthening to 2 lane with paved shoulder from existing Ch. Km 56+720 to Km 100+820 and Design Ch. From Km 62+600 to Km 106+360 (Total Length=43.760 Km) on SRINAGAR - BARAMULA â€™ URI(NH-01) in the UT of Jammu & Kashmir under project BEACON, Border Roads Organization (BRO) on EPC mode.	Jammu and Kashmir	43.76	702	28-02-24
40	Widening and Strengthening of Rafiaband-Kupwara-Chowkibal-Tangdhar-Chamkot (NH-701) road from design Ch. From 0+000 to 51+000 to two lanes with paved shoulders under Project Beacon in the UT of Jammu & Kashmir on EPC mode (Package-I).	Jammu and Kashmir	51.00	1405	01-07-24
41	Construction of ROB at km 154.831 of NH-75E (LC No.RBK-21) in the State of Jharkhand.	Jharkhand	1.71	92	09-01-23
42	Construction of ROB at km 160.327 of NH-75E(LC No.RBK-24) in the State of Jharkhand.	Jharkhand	1.91	97	09-01-23
43	Construction of ROB at km 164.444 of NH-75E (LC No.RBK-26) in the State of Jharkhand.	Jharkhand	2.17	98	09-01-23
44	Construction of ROB at km 168.954 of NH-75E (LC No.RBK-30) in the State of Jharkhand .	Jharkhand	1.83	100	09-01-23
45	Construction of bypass around Chatra Town on NH-22 (old NH-99) in the state of Jharkhand under EPC Mode	Jharkhand	14.23	235	24-11-23

46	Construction of Simariya Bypass (2-Lane with paved shoulder) from Banasandi Village at kin 99+620 to near Banhe Village at kin 103+350 in the State of Jharkhand on EPC mode.	Jharkhand	3.17	36	30-11-23
47	Construction of 2- Lane with paved shoulder from km 56.45 (Dharampur More) to 93.050 Pakur of NH-333A in the State of Jharkhand on EPC mode	Jharkhand	36.60	256	12-01-24
48	Construction of ROB at km 11 of NH-419 at Chittranjan (LC No. 5SPL/E)	Jharkhand	0.85	38	30-01-24
49	Construction of ROB at km 209 of NH-114A near Jagdishpur (LC No.5/B/E) in the State of Jharkhand on EPC mode.	Jharkhand	1.23	30	16-03-24
50	Construction of 2- Lane with paved shoulder from Runarayanpur to Pokharia more [Existing Km 8.56 (Design Km 8.56) to Existing Km 41.530 (Design Km 38.656) and Existing Km 43.400 (Design Km 40.456) to Existing Km. 49.620 (Design Km 46.375) of NH-419 in the State of Jharkhand on EPC mode	Jharkhand	36.01	360	15-03-24
51	Rehabilitation of Bridge over Danro river on NH 343	Jharkhand	0.19	1	29-02-24
52	Widening/Strengthening work from km 242.450 to 251.400 of NH 114A in the State of Jharkhand under EPC mode.	Jharkhand	8.95	18	26-06-24
53	Widening to two lane with paved shoulders from Km 0.00 to 102.310 (Design Chainage) of NH-548B (Murrum-Maharashtra Border) in the State of Karnataka	Karnataka	102.31	957	01-08-23
54	"Widening to Two Lane with Paved Shoulders from Km 0.00 (Design Chainage 0.00) to Km 23.338 (Design Chainage 23+310) of NH-166E (MH/KNT Border- Kanamadi- Bijjargi- Tikota section) in the state of Karnataka in EPC Mode under Annual plan 2022-23 NH-166E-KNT-2022-23-974 dated 21.02.2023"	Karnataka	23.31		04-12-23
55	"Construction of Srinivasapura Bypass from existing Km 453.890 (Design Ch. 0+000) to existing Km 461.450 (Design Ch 10+080) on NH-69 in the State of Karnataka Under NH (O) in EPC mode under Annual Plan 2022-23 NH-69-KNT-2022-23-966 dated 22.11.2022"	Karnataka	10.10		29-02-24

56	"Construction of Yadgiri Bypass from Km. 70.900 to Km. 79.650 (Design chainages) of NH-150 in the state of Karnataka under NH (O) on EPC mode under Annual Plan 2022-23 NH-150-KNT-2022-23-968 dated 07.12.2022"	Karnataka	8.80	136	01-03-24
57	"Widening to 2L+PS from Km 67 to Km 115 on Kadur-Hosadurga section NH 173 in the state of Karnataka NH-173-KNT-2022-23-980 dated 13.03.2023"	Karnataka	48.00	472	04-03-24
58	Widening of existing 2 lane to 4 lane with paved shoulder from Designed km 25.15 to km 56.70 (Except Km 52.70 to 53.50) of NH-169 (Nellisara Camp to Thirthahalli) of NH-169 on Shimoga-Mangalore section in the state of Karnataka on EPC mode under Annual plan 2022-23 NH-169-KNT-2022-23-978 dated 08.03.2023	Karnataka	30.75	539	08-03-24
59	"Construction of Maski Bypass (Starts at existing Km 144.220 and ends at existing Km 151.760) and Sindhanur Bypass (Starts at existing Km 168.370 and ends at existing Km 180.800) on NH 150A in the State of Karnataka under NH(O) on EPC mode under Annual Plan 2022-23 NH-150A-KNT-2022-23-981 dated 13.03.2023"	Karnataka	20.10	407	13-06-24
60	"Widening to Two Lane with Paved Shoulders From Km 235.000 To 254.800 of Sindigeri-Bellary Section on NH-150A in the State of Karnataka Under NH(O) on EPC Mode Under Annual Plan 2022-23 NH-150A-KNT-2022-23-983 dated 21.03.2023"	Karnataka	19.80	120	11-07-24
61	Upgradation of Goras to Shyampur Road section of NH-552 Ext., from Design Chainge 48.400 to 111.800 Km (Total length 63.40 km) to two lane with paved shoulder configuration along with One time improvement of 8.91 km in the state of Madhya Pradesh on EPC mode	Madhya Pradesh	63.40	417	12-02-24

62	Upgradation of MP/RJ Border- Sheopur- Goras Road section of NH-552 Ext., from Design Chainage 0.000 to 48.400 Km (Total length 48.40 km) to two Lane with paved shoulder configuration along with One time improvement of 16.6 km in the state of Madhya Pradesh on EPCmode."	Madhya Pradesh	48.40	483	19-02-24
63	Construction of Ater realignment & Bhind bypass (Total length. 21.50 km) Section of NH-552Extn. to Two lane with paved shoulder configuration in the State of Madhya Pradesh on EPC mode.	Madhya Pradesh	21.50	348	21-02-24
64	Construction of Morena bypass, Ambah bypass & Porsa bypass (Total length 27.16 km) Section of NH-552 Ext. to Two lane with paved shoulder configuration in the state of Madhya Pradesh on EPC mode	Madhya Pradesh	27.16	493	21-02-24
65	Construction of Kasrawad bypass, Selani bypass, Khargone bypass & Bistan bypass (Total length. 31.950 km) Section of NH-347 C to Two lane with paved shoulder configuration in the State of Madhya Pradesh on EPC mode.	Madhya Pradesh	31.95	468	21-02-24
66	Upgradation and reconstruction of existing intermediate lane to two Lane with paved shoulder configuration from km. 43.00 (Barna River) to km. 77.00 (ken river) length 34.00 km. on Gulganj-Amanganj-Pawai-Katni NH43 Extn. along with One time improvement in 01 no. of bypassed built-up area in a total length of 1.585 km in the state of Madhya Pradesh on EPCmode."	Madhya Pradesh	34.00	316	07-03-24
67	Rehabilitation & Upgradation of existing intermediate lane to two Lane with paved shoulder from km. 0.600 (Gulganj bypass on NH-34) to km. 43.00 (Barna River) length 42.400 km. on Gulganj-Amanganj-Pawai-Katni NH43 Extn. in the state of Madhya Pradesh on EPCmode."	Madhya Pradesh	42.40	275	15-03-24

68	Construction of Vehicular underpass & Service Road at Khopi Phata in Km 180/170 on Panvel Mahad Panji road NH 66 in the state of Maharashtra and Road Safety Improvement to Kashedi Amba Black Spot (at Km 160/200)	Maharashtra	0.01	14	21-12-23
69	Permanent rectification of Sunk Portion in Kashedi Ghat in Km 150.050 to Km 150.450 on Panvel-Mahad-Panji Road NH-66 in Raigad District in the State of Maharashtra & Construction of Vehicular Overpass with Service Road at Kashedi Ghat (Darekarwadi) in Km.156.00 on NH 66	Maharashtra	0.01	31	28-02-24
70	Panvel-Mahad-Panji Road NH-66 from Km. 450/170 to Km. 471/300 (Zarap to Patradevi section) whitetopping work in stretches from Km. 450/170 to Km. 452/000 and Km. 455/330 to Km. 460/000 and Service Road of 4.09 Km. in Sindhudurg district in the State of Maharashtra	Maharashtra	0.01	51	01-03-24
71	Construction of Vehicular Under pass with Service Road in Km 176.787 For Khed Railway Station, Gunde phata in Km.191.900 and Construction of Vehicular Over Pass at Km. 129.400 in Nadgaon villages on National Highway No.66 in Raigad and Ratnagiri District in the State of Maharashtra	Maharashtra	0.01	65	05-03-24
72	Rehabilitation /Upgradation from Lagam to Alapalli section (Desing Km. 199/400 to km 227/400) (Length = 28.0 Km) to 2 lane with Paved Shoulders/ 4 lane configuration section of NH-353 C (Sakoli-Wadsa-Armori-Gadchiroli-Ashti-Alapalli Sironcha) in Gadchiroli District on EPC mode in the state of Maharashtra.	Maharashtra	28.00	459	11-03-24

73	Providing Service Road on Panvel Mahad Panji Road NH 66 Km. 406/030 to 450/170, Road Safety Panvel Mahad Panji Road NH 66 Km. 406/030 to 450/170 to four lane with paved shoulder & Construction of Foot Bridge near New English High school And Jr. Collage, Kasal Tal. Kankavli, Dist. Sindhudurg, at Ch.422/600 (Design Ch 254.140) (Kalmath - Zarap Section) in the state of Maharashtra	Maharashtra	0.01	4	05-03-24
74	Rehabilitation, Upgradation & Widening of existing Highway to Rigid Pavement 2 Lane with Paved Shoulder of NH 965DD from Lonand & Shirval-Bhor & Mandangad-Pchral Section ShindewadiPhata to Varandah Ghat Dist Border from Km 33/550 to 92/550 in the state of Maharashtra on EPC mode.	Maharashtra	57.45	723	12-03-24
75	Construction of Service Roads in stretches, pick up sheds and Foot Over Bridge in the section of Watul Talgaon and Talgaon Kalmath in Km 332/200 to 406/030, on Panvel Mahad Panaji Road NH-66 under Road Safety Annual Plan 2022-23 in the state of Maharashtra on EPC mode	Maharashtra	0.01	18	13-03-24
76	Construction of 4 lane Concrete White topping (WT) road in Bhivapur City portion from km 68/500 to 70/900 (length 2.4 km) on Nagpur Umred Nagbhid Armori section of NH 353D in the state of Maharashtra on EPC Mode	Maharashtra	2.40	46	13-03-24
77	Road Maintenance work by executing one-time bituminous work improvement treatment to existing road of Panvel-Mahad-Panji road NH-66 in Km 84.00 to Km 87.000 in Raigad district in the State of Maharashtra (Indapur village).	Maharashtra	3.00	7	15-06-24
78	Road Maintenance work by executing one-time bituminous work improvement treatment to existing road of Panvel-Mahad-Panji road NH-66 in Km 91/300 to Km 96/800 in Raigad district in the State of Maharashtra (Mangaon village)	Maharashtra	5.50	10	15-06-24

79	Road Maintenance work by executing one-time bituminous work improvement treatment to Panvel-Mahad-Panji road NH-66 in Km 148.00 to Km 161.600 in Raigad and Ratnagiri district in the State of Maharashtra Annual Plan 23-24.	Maharashtra	13.00	24	15-06-24
80	Upgradation of Guhagar Chiplun Road from existing Km 26+890 to 40+610, Design Km 26+230 to 40+000 (NH 166E) length 13.77 Km two lane with paved shoulders configuration in the state of Maharashtra on EPC mode.	Maharashtra	13.77	171	18-11-21
81	Construction of 2 lane with paved shoulder bypass to Bhawanipatna town including LA on NH-26 in the State of Odisha under Annual Plan 2021-22	Odisha	10.57	226	17-10-23
82	Constuction of Borigumma By-Pass on NH-26 from km 317.400 to km 320.700 (design chainage 317.400 to km 321.415) under NH(O) in Annual Plan 2022-23 for the state of Odisha (Job No. NH-26-ORS-2022-23-658)	Odisha	4.02	69	29-01-24
83	Construction of Bypass to Rairangpur town from Km 31.430 (Design Km 0.0) to Km 39.000 (Design Km 8.472) of NH-220 in the State of Odisha on EPC mode under Annual Plan 2022-23	Odisha	8.47	121	27-02-24
84	Construction of Bypass to Titilagarh town from Km 45.162 to 52.678 and widening and strengthening from SL/DL to 2L+PS from Km 44.000 to 45.162 of NH-59 (Missing Link) on EPC mode under NH(O) in Annual Plan 2022-23 for the State of Odisha.	Odisha	8.68	144	11-03-24
85	construction or By-pass road on NH-26 for Nabrangpur Town	Odisha	9.12	169	11-03-24
86	Construction of HL Major Bridge across river Baitarani including land acquisition at km 105/080 of NH-220 in the State of Odisha under Annual Plan 2021-22.	Odisha	2.48	97	13-03-24
87	Construction of HL Bridge at km 226.377 (design chainage) of NH-57 including approaches in Annual Plan 2022-23 for the State of Odisha (Job No. NH-57-OD-2022-23-600)	Odisha	1.10	36	13-03-24

88	Widening to 2 lane with paved shoulded of Jareikela (Jharkhand/Odisha Border) - Dhableswar section from 0/0 to 36/0 of NH-320D in the State of Odisha under Annual Plan 2021-22.	Odisha	22.08	172	14-03-24
89	Construction of Jharsuguda Bypass including Land acquisition on NH-49 from km 258.636 to km 283.300 (design chainage 258.636 to km 289.876) under NH(O) in Annual Plan 2022-23 for the state of Odisha (Job No.NH-49-OD-2022-23-655)	Odisha	31.24	587	14-03-24
90	Reconstruction of HL major bridge across river Tel near Sonepur at km 51/200 of NH-57 in the State of Odisha under Annual Plan 2021-22.	Odisha	2.05		15-07-24
91	Construction of Vehicular underpass on NH-709(Extn.) at Km 90.400 crossing Mehan-Beri road (near college mor-kalanaur) in Rohtak District in the State of Haryana (Job no NH-709(Extn)-HR-2021-22-414)	Haryana	1.14	50	06-03-24
92	Construction of Rail Over Bridge in lieu of Railway Crossing no.E/2 on Ferozepur-Fazlika Rail section at Km 2/4-5 & on NH-95(New NH-05) section Ferozepur to Indo Pak Border at km 205.320 (near Ferozepur city & village Madhre) in the State of Punjab on EPC mode. (Job No. NH-95 (New NH-05)-PB-2021-22-550)	Punjab	0.01	43	25-07-23
93	Construction of Dadwindi realignment starting from existing Km 36.250 and terminating at existing Km 38.650 including 2-lane ROB on NH-703A on EPC mode in the State of Punjab. (Job No: NH-703A-PB-2022-23-568)	Punjab	3.00	115	28-09-23
94	Construction of single span (4-laned) 44m long steel Bridge on Phagwara-Banga-Nawanshahar-Ropar road at RD. 82.400 on Bist Doab Canal of NH-344A including approaches in Ropar city in the State on EPC mode. (Job No. NH-344A-PB-2020-21-533)	Punjab	0.01	16	05-05-21

95	Rehabilitation and upgradation to 2 Lane with paved shoulders of Patto Jawahar Singh Wala to Dina village Kangar road section of NH-254 Design Chainage from Km 38+000 to Km 51+200 in the State of Punjab (Package - III). (Length 13.200 Km) (Job No: NH-254-PB-2022-23-566)	Punjab	13.20	95	13-03-24
96	Up-gradation to 2 lane with paved shoulder from Neechli Oden (Nathdwara) at Design Km 88.800 (existing km 55.95) to Bhatewar at Design Km 142.028 (existing km 0.00) of NH-162E in the State of Rajasthan on EPC mode.	Rajasthan	53.23	607	06-02-24
97	Construction of VUP near Marwar Industrial Cluster on NH-62 Jodhpur-Pali Section from km. 340.0 to 341.550 in the State of Rajasthan on EPC mode.	Rajasthan	1.00	43	13-07-24
98	Construction of VUP on NH-62 At Km 5+00 (End of Rohat Bypass) on Jodhpur Pali Section In the State of Rajasthan	Rajasthan	0.90	39	13-07-24
99	Construction of RE wall in the approaches of LUVPs from km 171+706 to km 172+097 of NH-62 on EPC mode under Annual Plan 2023-24 in Suratgarh town in the State of Rajasthan	Rajasthan	0.39	9	13-07-24
100	Construction of Fly Over including Junction Improvements at Km 348/6 - 349/8 of NH 67 (Km 15/6 - 16/8 of New NH 181) (Nagapattinam - Gudalur - Mysore Road) at Saibaba Colony Junction in Coimbatore City on Engineering, Procurement and Construction (EPC) Basis Contract in the state of Tamilnadu	Tamil Nadu	1.14	71	28-02-24
101	"Construction of Bypass to Madurai - Achambathu - Viratipathu in between km 6/850 - 10/382 of NH 49 Extn (New NH 85) including Land Acquisition on Engineering, Procurement & Construction (EPC) basis Contract under NH (O) Annual Plan 2021-22 in the state of Tamil Nadu (job No.NH-49 Extn (New NH 85) - TN-2021-22-997)"	Tamil Nadu	3.53	260	28-02-24

102	Strengthening from Km 110/2-142/0 of NH 38 (Km 170/4-202/6 of NH 234) (length 31.8km) (Mangalore - Villupuram Road) on EPC mode in Tamil Nadu	Tamil Nadu	31.80	43	01-07-24
103	Construction of ROB and their Approaches at Km 103/4 near Ettivadi in Lieu of Existing Level Crossing No.86 of NH-234 (Mangalore - Villupuram Road) including Land Acquisition on EPC mode in the State of Tamil Nadu. (Job No.NH-234-TN-2020-21-946)	Tamil Nadu	1.01	64	06-10-21
104	"Widening and Strengthening to 2 lane with paved shoulders from Km. 8/0 (Design Ch. Km 7/87O) to 25/O (Design Ch Km 24/890) of Sironcha to Mahadevpur Section of NH-353C in the State of Telangana under Annual Plan 2021-22 on Engineering, Procurement and Construction(EPC) basis under NH(O)"	Telangana	17.02	163	27-12-22
105	Widening of existing 2 lane road to 2 lane with Paved shoulders configuration from km 279/150 to 290/500 (excluding from km 287/200 to 288/240) section of NH-163 of Hyderabad - Bhupalapatnam road in the state of Telangana on EPC mode under Annual Plan 2022-23	Telangana	10.30	136	14-02-24
106	Widening to 2 lane with paved shoulders from Km 62/920 to km 106/830 of Medak - Yellareddy section in the State of Telangana under Annual Plan 2022-23 on EPC mode under NH(O)	Telangana	43.91	399	08-03-24
107	Widening to two/four lane with paved shoulders from Km.34.250 to Km.71.830 of NH-365A on Kodad-Khammam-Kurvi road.	Telangana	37.58	446	14-03-24
108	Rehabilitation and upgradation to four lane road from km 70.500 to km 78.600 of NH-92 under EPC mode in the State of Uttar Pradesh	Uttar Pradesh	8.10	296	29-03-23
109	Widening to Four Lane rigid pavement configuration from Km 90.00 to Km 100.800 on NH-96 (Km 42.0 to Km 53.300 as per new NH-330),design length of 11.300 km under EPC mode in the state of Uttar Pradesh.	Uttar Pradesh	11.30	310	23-05-23

110	Improvement and Up-gradation to two Lane with Paved Shoulder/Four Lane configuration from existing Km 130.000 to Km 191.000 (design km 131.500 to Km 188.735, Design length 57.235 Km) of NH-227A (near Barhalganj to Mehrauna Ghat) in the state of Uttar Pradesh on Hybrid Annuity Model (HAM) basis	Uttar Pradesh	57.24	974	30-06-23
111	Construction of Balrampur bypass with 2L flexible pavement configuration from km.223.000 of NH-330 to km.328.300 of NH-730 under EPC mode	Uttar Pradesh	20.52	516	07-12-23
112	Construction of Amethi bypass (Part-II) at km.30.050 of NH-931 under EPC mode in the state of Uttar Pradesh	Uttar Pradesh	8.12	284	11-12-23
113	Improvement and up-gradation of NH-227B (84 Kosi Parikrama Marg) Package â€"III, from Km.47.800 (Gosaiganj) to Km.73.300 (Bikapur) in the State of Uttar Pradesh on EPC basis.	Uttar Pradesh	25.50	588	19-12-23
114	Widening and Strengthening from design Km. 67.280 to Km. 88.622 of NH-727A (Salempur-Mairwa Road) to two lane with paved shoulder configuration under EPC mode in the State of Uttar Pradesh	Uttar Pradesh	21.34	372	30-01-24
115	Construction of Raebareli Ring Road (Phase-2) with four Lane configuration for Raebareli City in the state of Uttar Pradesh on Hybrid Annuity Model (HAM) basis	Uttar Pradesh	21.88	1274	07-02-24
116	Improvement and up-gradation of NH-227B (84 Kosi Parikrama Marg) Package â€"II, from km 228.920 (Jagarnathpur) to Km 235.960/0.000 (MakhaudaDham) to Km 29.000 (Sarpur) in the State of Uttar Pradesh on EPC basis	Uttar Pradesh	36.04	913	31-01-24
117	Rehabilitation and Up-gradation to 2L+PS from Km. 0.000 to Km. 7.800 and Km. 35.400 to Km. 52.345 (Design length â€" 24.745 Km., except Bihar portion) of NH-727B (Tamkuhiraj to Bihar Border and Bihar Border to Majhauri) on EPC mode in the State of Uttar Pradesh	Uttar Pradesh	24.75	701	07-03-24

118	Construction of Basti Ring Road (Phase-I) with 4L configuration for Basti City in the state of Uttar Pradesh on HAM mode	Uttar Pradesh	22.15	1139	11-03-24
119	Widening to 4 lane from km. 108.50 to km 139.00 of NH-135A Pkg-II (Jaunpur to Akbarpur section) on Hybrid Annuity Mode in the state of Uttar Pradesh	Uttar Pradesh	30.50	1512	13-03-24
120	Widening to 4 lane from km. 139.00 to km 179.20 of NH-135A Pkg-III (Jaunpur to Akbarpur section) and Akbarpur bypass on Hybrid Annuity Mode in the state of Uttar Pradesh.	Uttar Pradesh	44.51	1653	13-03-24
121	Construction of Salempur bypass to 4L+PS from km 64.000 of NH-727A (Km 171.00 of Sonauli Balia Marg, old SH-01, near Mahadahana Chauraha) to km 61.500 of NH-727B (Km 178.500 of Sonauli Balia Marg, old SH-01, near near Ahirauli Village) under Hybrid Annuity Mode (HAM) in the State of Uttar Pradesh	Uttar Pradesh	14.70	1348	14-03-24
122	Construction of Foot Over Bridge at Km. 162 (Ch.161.652) (Library Chowk) at Mussoorie on NH 707A in the State of Uttarakhand Under NH(O) Annual Plan 2022-23	Uttarakhand	0.01		18-08-23
123	Rehabilitation and up-gradation to 2-lane configuration of Bageshwar to Kangarchina road from km 129.600 to Km 161.600 (Existing Chainage 136.00 to Km 169.00) of NH-309A in the State of Uttarakhand (Package-IV) under NH(O) Annual Plan 2021-22	Uttarakhand	32.00	472	05-03-24
124	Rehabilitation and Upgradation to Two lanes with Paved Shoulders configuration and Strengthening from Km 175.00 to Km 196.00 (Gumkhal to Satpuli) of NH-119 (New NH-534) in the State of Uttarakhand under NH(O) Annual Plan 2021-22 under EPC mode	Uttarakhand	21.00	453	16-03-24
125	Construction of 2 lane, class-A Loading steel girder RCC Deck composite Bridge of 15m span at km.11(0-2) & RCC Bridge of 13.5 span Bridge at km.11(8-10), 36m span steel girder RCC Deck composite Bridge at km.31) on NH.87 Ext.(New NH.109) in state of Uttarakhand(2-4) & 9.32m span RCC at km.33(4-6	Uttarakhand	0.01	16	05-05-22

126	Rehabilitation and upgrading to two lanes with paved shoulders and Strengthening of Kotdwar-Pauri-Srinagar road section from Km 232.00 to 274.470 on NH-119 (New 534) (Paidul to Srinagar) in the State of Uttarakhand on EPC Mode under NH(O) Annual Plan 2021-22.	Uttarakhand	42.47	299	18-07-22
127	Construction of Dubrajpur Bypass with 4-lane configuration of length 5.676 km on NH-60 (new NH-14) from design chainage 0.00 (existing km 316.135 on NH-60) to design chainage 5.676 (existing km 320.980 on NH-60) in the district of Birbhum, West Bengal under Annual Plan 2022-23 in EPC Mode- reg. (Job. No. 014-WB-2022-23/518).	West Bengal	5.67	561	11-03-24
128	Slope Stabilization Scheme at location of landslide at km 52.240 km of NH-110 (Old NH-55) at Tindharia, West Bengal & Permanent Restoration of damaged Road bench at km 42.80 of NH -110 (Old NH-55) under NH Division-IX in the district of Darjeeling West Bengal during the year 2022-2023. (Job No. NH- 110 /WB/ 2022-23/ 517).	West Bengal	0.01		16-07-24
129	I-L Ithun Bridge - Hunli (Frontier Highway)- PKG-4	Arunachal Pradesh	17	276	15-03-24
130	Tato-Manigong (Frontier Highway)	Arunachal Pradesh	53	626	15-03-24
131	Ngabang Gamsuk - Oyan (Pkg-3)	Assam	28	665	31-03-23
132	Silchar Churaibari Package 2 (Panchgram bypass)	Assam	12	676	31-10-23
133	4-L Bilasipara- Tulungia-Assam-Guwahati-PKG-1	Assam	18	1081	11-03-24
134	4-L Bilasipara- Tulungia-Assam-Guwahati-PKG-2	Assam	27	1339	11-03-24
135	Silchar Churaibari Package 4	Assam	24	1320	11-03-24
136	Silchar Churaibari Package 5	Assam	25	1258	11-03-24
137	Silchar Churaibari Package 6	Assam	19	870	11-03-24
138	Silchar Churaibari Package 7	Assam	14	792	11-03-24
139	Silchar Churaibari Package 1	Assam	16	1182	11-03-24
140	Silchar Jiribam Package 1	Assam	20	958	11-03-24
141	Yangpopki- Finch-Ukhrul - Jessami Pkg-5	Manipur	43	564	31-03-23

142	Yangpopki- Finch-Ukhrul - Jessami Pkg-6	Manipur	44	555	31-03-23
143	Yangpopki- Finch-Jessami to Laynen Bridge Pkg-7	Manipur	11	165	31-03-23
144	Ukhrul Bypass-Manipur-on Ukhrul-Toloi-Tadubi section-PKG-1	Manipur	7	204	15-03-24
145	Senapati imphal Pkg 4B	Manipur	12	269	16-12-22
146	Senapati imphal Pkg 5A	Manipur	11	229	16-12-22
147	Shillong Western Bypass (Pkg-1)	Meghalaya	13	620	24-03-23
148	Shillong Western Bypass (Pkg-2)	Meghalaya	12	686	24-03-23
149	Shillong Western Bypass (Pkg-3)	Meghalaya	14	562	24-03-23
150	Dainadubi - Darugiri (Meghalaya portion) Pkg-1B	Meghalaya	41	706	31-03-23
151	Darugiri -Songsak- Williamnagar Jn. Pkg-1B (Meghalaya portion)	Meghalaya	37	801	31-03-23
152	Zorinpui - Longmasu stretch of IMBR	Mizoram	28	782	23-02-23
153	Aizawl Bypass connecting Sairang on Sairang-Phaibawk section from 15.200 to 34.500 Km (Package-3)	Mizoram	19	721	06-03-23
154	Aizawl Bypass connecting Sairang on Sairang-Phaibawk section from 0.000 to 10.600 Km (Left Approach) (Package-1)	Mizoram	11	330	14-03-23
155	Construction of Balance work of Vairengte - Sairang Pkg-6	Mizoram	16	596	29-03-23
156	Aizawl Bypass Package 2	Mizoram	5	1313	15-03-24
157	Vairengte - Sairang Pkg-3	Mizoram	15	491	27-01-22
158	Vairengte - Sairang Pkg-4	Mizoram	17	562	28-01-22
159	Vairengte - Sairang Pkg-5	Mizoram	18	720	25-03-22
160	Khowai Chowmuhani-Tripura-Rangamati-PKG-2	Tripura	37	657	12-02-24
161	Rangamati-Tripura-Patichari-PKG-3	Tripura	36	671	12-02-24
162	Patichari-Tripura-Harina-PKG-4	Tripura	36	727	12-02-24
163	4-Lane Champanknagar to Khayepur NH-08	Tripura	19	921	15-03-24
164	Kailashahar Kurti Pkg 3 Balance work	Tripura	11	174	15-03-24
165	Construction for Mitigation Measures Km 433.00-Uttarakhand-to Km 450.00 on NH-07-PKG-2	Uttarakhand	2	260	15-03-24
166	Construction for Mitigation Measures Km 450.00-Uttarakhand-to Km 468.00 on NH-07-PKG-3	Uttarakhand	1	250	15-03-24

167	Construction for Mitigation Measures Km 368.00-Uttarakhand-to Km 433.00 on NH-07-PKG-1	Uttarakhand	2	217	15-03-24
168	Access Controlled Highway of 4 Lane with Paved Shoulders from TN/AP Border (Design Chainage Km 61+51) to Puttur (Design Chainage Km 81+540) of NH-716 & 6 Lane with Paved Shoulders from Mallavaram to Renigunta	Andhra Pradesh	37	1347	11-03-24
169	4L Access Controlled Greenfield Highway section on NH-163G (Khammam– Vijayawada) from Remidicherla village at Design Ch. 280.200 Km to Jakkampudi village (on NH-16) at Design Ch. 309.909 Km (Package-III)	Andhra Pradesh	30	1183	29-03-23
170	6L Access Controlled Greenfield Highway from Kavulakuntla (Ch. 196+000) to Narayanmpet (Ch. 203+500)(Package-09)	Andhra Pradesh	8	1100	31-03-23
171	4 L of China Orampadu-Renigunta section of NH-716 (Package-II of Kadapa-Renigunta section)	Andhra Pradesh	58	1500	24-03-23
172	4L of Kadapa – China Orampadu section of NH-716 (Package I of Kadapa-Renigunta section)	Andhra Pradesh	64	1733	24-03-23
173	4L Access controlled Highway From Vakalpudi Light House to Annavaram (on NH-16) section of NH-516F (From Km0+000 to Km40+621)	Andhra Pradesh	41	1440	31-03-23
174	Construction of Major Bridge over Baghmati and Lakhndei River along with Approaches from Design km.16.500 to km.21.500	Bihar	5	499	11-03-24
175	Bakhtiyarpur-Rajauli Pkg-I from km. 47.723 to km. 54.405	Bihar	7	257	15-03-24
176	4L of Siwan- Masrakh section of Ram Janki Marg from Km 230.385 to Km 281.391 of NH-227A	Bihar	50	1431	29-12-22
177	6L Greenfield Varanasi-Ranchi-Kolkata Highway from Anarbansalea village to Sagrampur village (From KM. 151+200 to KM. 184+700)(Package-7)	Bihar	34	1719	31-03-23
178	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 180.000 to km. 209.827 of NH-2 (PKG-01)	Bihar	30	1054	07-02-24

179	6L Greenfield Varanasi-Ranchi-Kolkata Highway from junction with Bhabhua-Adhaura road in Bhairapur village to Konki village (From KM. 54.000 to KM. 90.000)(Pkg-3)	Bihar	36	1577	31-03-23
180	Umagaon-Saharsa (Package-II) Rahika & Madhubani Bypass (Rahika-Pokharauni-Rampatti)	Bihar	15	1331	31-03-22
181	6L Greenfield Varanasi-Ranchi-Kolkata Highway from junction with Chandauli-Chainpur Road near Khainti village to junction with Bhabhua-Adhaura road near Palka village (from Km. 27.000 to Km. 54.000) (Pkg-2)	Bihar	27	1241	31-03-23
182	Umagaon - Saharsa Package - I (Combined) Umagaon-Kaluahi(0.000KM to 21.609Km) of NH227L;Saharghat-Rahika(0.000 Km to 26.130KM) of NH227J;Rahika-Rampatti (0.00 KM to 15.00KM) of NH527A;Bideshwarsthan-Bheja(0.000KM to 25.915KM) of NH527A.	Bihar	89	1473	31-03-22
183	Umagaon-Saharsa (Package-III) Bideshwar Asthan (NH-27, E-W) to Bheja	Bihar	26	93	30-03-22
184	Umagaon-Saharsa (Package-I) Umagaon-Basopatti-Kaluahi & Sharghat-Benipatti-Rahika	Bihar	48	1352	31-03-22
185	6L Greenfield Varanasi-Ranchi-Kolkata Highway from Pachmon village to Anarbansalea village (From KM. 116+000 to KM. 151+200) (Package-6)	Bihar	35	1916	31-03-23
186	Strengthening under one time improvement of 4L of Bakarpur Hat (NH19 Bypass) –Manikpur section of NH-139W	Bihar	39	1422	03-08-23
187	Widening with additional 3L abetting Chhapra Bypass Section of NH-19 from Km. 143.200 to Km. 159.255 (Pkg-1)	Bihar	16	471	06-03-24

188	Construction of 2 flyovers of 4- lanes at Chhatauni Chowk and Awadesh Chowk on the Piprakothi-Motihari- Raxaul section of NH-28, Re-construction of 3 no. of gantry girder gates with the statue of Mahatma Gandhi on NH-28 and NH-28A & Construction of Service Road and Drain near Piprakothi on NH27(Old-NH28) Kotwa – Mehshi-Muzaffarpur Section from km 440.00 to km 520.00(Under TOT)	Bihar	3	79	26-03-24
189	Construction of 4L Flyover from MES College Junction to Bogmalo Junction on NH-566 from Km. 7.106 to Km. 10.460 and 4L VUP at Queeny Nagar Junction from Km. 3.330 to Km. 4.550	Goa	4	463	07-03-24
190	Construction of Additional Structures including Approaches in Vadodara Surat Section of NH48 between existing Km. 108.000 to Km. 250.000	Gujarat	15	907	16-03-24
191	Vadodara Mumbai Expressway (Jujuva - Gandeva) from Km. 154.600 to Km. 190.000 (Phase-I Package-VIII)	Gujarat	35	3834	23-11-23
192	4L of Dhrol bypass section of NH-151A (Approx. length 5.7 Km) & widening upto 4 laning of missing link of Amran section of NH-151A (Approx. length 6.55 Km) from existing Ch. 42+000 to 48+500 of ongoing Dhrol-Bhadra-Pipaliya section of NH-151A	Gujarat	12	626	13-03-24
193	4L PS from Ch. 179.780 in Bitada/Movi Village to Ch. 208.900 in Nasarpore Village of NH-56 (Pkg-V)	Gujarat	29	764	11-03-24
194	4L PS from Ch. 94.030 in Jabugam Village to Ch. 132.320 in Dhamasiya Village of NH-56 (Pkg-III)	Gujarat	38	1188	08-03-24
195	Rehabilitation and Upgradation to 2L PS configuration & Strengthening of Padhar to Bijni section from Km 180.000 to Km 202.815 of NH-154 (Pkg-VA)	Himachal Pradesh	19	1628	20-07-22
196	4L PS bijni to mandi section from Km 202.815 to Km 208.000 of NH-20 (New NH-154) of Pathankot-Mandi (Package-VB)	Himachal Pradesh	5	1113	16-10-23
197	4L PS from Kalar Bala Village to Nauri Chowk of NH 205 from Km 41.000 to Km 58.450	Himachal Pradesh	17	1244	08-03-24

198	Upgradation and Strengthening of Chenani to Nashri Section via Patnitop of NH244 from Km 0.000 to Km 39.100	Jammu and Kashmir	39	562	11-03-24
199	4L from Km 95.400 (Udaipura) to Km 147.450 (Bhogu) on NH-75 (Sec-II)	Jharkhand	52	1414	29-03-23
200	6 Lane Greenfield Varanasi- Ranchi- Kolkata Highway from Chatra to junction with NH- 100 in Deoria village from km 222.000 to km 253.000 (Pkg -9)	Jharkhand	31	1418	31-03-23
201	6 Lane Greenfield Varanasi- Ranchi- Kolkata Highway from Donoreshan village to junction with NH-20 in Bongabar village from km 288.600 to km 325.500 (Pkg -11)	Jharkhand	37	1856	31-03-23
202	6 Lane Greenfield Varanasi- Ranchi- Kolkata Highway from Deoria village to Donoreshan village from km 253.000 to km 288.600 (Pkg -10)	Jharkhand	36	1546	31-03-23
203	6L Greenfield Varanasi- Ranchi- Kolkata Highway from Sonepurbigha village to junction with NH- 22(Chatra Bypass) near Chatra from km 184.700 to km 222.000(Pkg -8)	Jharkhand	37	1728	31-03-23
204	6L Greenfield Varanasi- Ranchi- Kolkata Highway from junction with NH-320 in Lepo village to Kamlapur village(JH/WB border) from km 358.500 to km 387.200 (Pkg -13)	Jharkhand	29	1154	31-03-23
205	6L Greenfield Varanasi- Ranchi- Kolkata Highway from junction with NH-20 in Bongabar village to junction with NH-30 in Lepo village from km 325.500 to km 358.500 (Pkg -12)	Jharkhand	33	1526	31-03-23
206	4L Elevated corridor of Kalimandir-Dimna Chowk-Baliguma (Jamshedpur) Section of NH-33 (New NH-18) (from km 241+940 to km 251+961) (Length 10.021 km)	Jharkhand	10	936	09-03-24
207	4L from Km 55.00 (Kuru) to Km 95.400 (Udaipura) on NH-75 (Sec-I)	Jharkhand	39	1090	07-03-24
208	4LPS Access Controlled Highway of Bellary Bypass (Balance work) from Ch. 254+750 to Ch. 266+837 and construction of 4LPS from Ch. 277.690 to Ch. 278.690 at D. Hirehal Village (Balance work) of NH 150A of Bellary – Byrapura Section	Karnataka	13	1416	13-03-24

209	4 Lane with PS from Des. Ch 0.000 to Des. Ch. 43.800 of Belgaum-Hungund-Raichur Section of NH-748A (Package-1)	Karnataka	44	1312	11-03-24
210	4 Lane with PS from Des. Ch 89.900 to Des. Ch. 136.100 of Belgaum-Hungund-Raichur Section of NH-748A (Package-3)	Karnataka	46	1212	09-03-24
211	4 Lane with PS from Des. Ch 136.100 to Des. Ch. 182.300 of Belgaum-Hungund-Raichur Section of NH-748A (Package-4)	Karnataka	46	1257	09-03-24
212	4 Lane with PS from Des. Ch 43.800 to Des. Ch. 89.900 of Belgaum-Hungund-Raichur Section of NH-748A (Package-2)	Karnataka	46	1285	11-03-24
213	4L PS from Near Guddehosur to Start of Kushalnagara Bypass to near Hemmige Village Periyapatna - Hassan Road Jn from Km. 122.200 to Km. 144.900 of NH-275 (Pkg. II)	Karnataka	23	1712	10-03-23
214	4L PS from near Hemmige Village Periyapatna - Hassan Road Jn. to near Hunsur - KR Nagar Jn section from Km. 144.900 to Km. 169.000 of NH-275 (Pkg. III)	Karnataka	24	884	10-03-23
215	4L PS from near Hunsur - KR Nagar Junction to near Yalachahalli village KR Nagara - Yelawala Road Junction from Km 169.000 to Km 195.550 of NH-275 (Pkg-IV)	Karnataka	27	1131	10-03-23
216	4L PS from near Yalachahalli village KR Nagara - Yelawala Road junction to Srirangapatna Bypass Near Paschima Vahini from km 195.550 to Km 214.535 of NH-275 (Pkg-V)	Karnataka	19	1230	10-03-23
217	Road connectivity from Kasarkoda side of Honavar Port to NH-66 at Km 195.5	Karnataka	5	131	08-12-21
218	4 Lane with PS from Des. Ch 228.500 to Des. Ch. 273.400 of Belgaum-Hungund-Raichur Section of NH 748 A (Package-6)	Karnataka	45	1404	29-03-23
219	4 Lane with PS from Des. Ch 182.300 to Des. Ch. 228.500 of Belgaum-Hungund-Raichur Section of NH 748 A (Package-5)	Karnataka	46	1342	29-03-23
220	Construction work of 4-laning of Shahganj bypass end to Badi (Package-IV) of NH-146B from design km 102.000 to design km 142.357 (Design length 40.357 km)	Madhya Pradesh	40	784	15-03-24

221	4L of Budhni to Shahganj Bypass End (Package-III) of NH-146B from Km. 73.750 to Km. 102.000	Madhya Pradesh	28	1103	16-03-24
222	4 -Laning of MP/UP Border to Kabarai section of NH-34&35 from km 197.000 to km 242.991 (Length= 45.991 Km) (Sagar-Kabrai Package-5) under Bharat Mala Pariyojana (EC) in MP & UP on HAM	Madhya Pradesh	46	1633	24-03-23
223	4- Laning of Mohari to Satai Ghat section NH-934 from Km 50+300 to Km 89+875 (Total length 39.575 km) (Package-2) in the State of Madhya Pradesh on EPC Mode	Madhya Pradesh	40	711	31-12-22
224	2L PS of Roshni to Ashapur Section of NH-347B from Design KM Ch. 89.900 to 114.000 KM (Package – III of Betul – Khandwa)	Madhya Pradesh	24	201	14-03-24
225	Construction of 6 lane Indore western bypass from km 34+000 to Km 64+000 (Pkg-II) in the state of Madhya Pradesh on Hybrid Annuity Mode under NH(O)	Madhya Pradesh	30	1431	12-03-24
226	Construction of 6 lane Indore western bypass from km 0+000 to Km 34+000 (Pkg -I) in the State of Madhya Pradesh on Hybrid Annuity Mode under NH(O)	Madhya Pradesh	34	1535	12-03-24
227	6L of Gonde (Km. 439.038) to Pimpri Sado (Km. 459.905) section of NH-848 (Old NH-3)	Maharashtra	20	857	12-03-24
228	Balance Works in descoped section in the village Hiwara Sangam and Dattarampur in four laning of Mahagaon-Yavatmal section of NH-361	Maharashtra	2	61	28-02-24
229	Four laning from Dive Ghat (Km. 220.900) to Hadapsar (Km. 234.150) of Mohol – Alandi section (Pkg – VI) of NH-965	Maharashtra	13	820	09-03-24
230	Akkalkot – MH/KN border New Greenfield corridor from Km 512.000 to Km 548.400 of NH-150C (part of Akkalkot – KN/TS Border section) (Package – XIV)	Maharashtra	36	1371	29-03-23

231	Balance work of 8 nos. of Elephant Underpasses (EUPs), 1 no. of Vehicular Underpass (VUP), 1 nos. of Light Vehicular Underpass (LVUP), 1 nos. of Pedestrian Underpass (PUP), 1 nos. of Foot Over Bridge (FOB) and A2 side approach of Jharpokharia Flyover at Km.215.270 in Baharagora-Singhara section of NH-49	Odisha	14	321	27-12-23
232	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.60.000 to Km.76.646 (Package-4)	Odisha	17	882	13-07-23
233	2L/4L of Hoshiarpur to Una section including Hoshiarpur Bypass of NH 503A	Punjab	28	571	29-03-23
234	Delhi-Amritsar-Katra Expressway (Phase-I Spur-II) from Junction with Kapurthala- TarnTaran road(NH703AA) near Goinwal Sahib to Junction with AmritsarJalandhar road (NH-3) near Bhishambarpura [Km 41+000 to Km 71+000 of Amritsar connectivity]	Punjab	30	1859	12-05-21
235	4L of Phagwara - Hoshiarpur	Punjab	49	1196	29-03-23
236	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Moga-Barnala Road (NH-703) near village Tallewal to Jn. with Delhi-Katra Expressway (NE-5) near Ludhiana (village Ballowal) from Km 30.300 to Km 75.543 of NH-754AD (Pkg-2)	Punjab	45	1555	09-11-21
237	6L accesscontrolled highway from km 0+000 to km 40+080 (Paniyala to Mator Section) of Paniyala-Barodameo ICR	Rajasthan	40	1765	30-01-23
238	Access Controlled Highway of 4 Lane with Paved Shoulders from Tiruvallur (Design Chainage Km 17+56) to TN/AP Broder (Design Chainage Km 61+51) of NH-716 (Chennai-Tirupati Package-1)	Tamil Nadu	44	1376	09-03-24
239	Improving the Alignment of Thoppur Ghat Section from Km 158.500 to Km 165.100 in Dharmapuri - Salem Section of NH-44	Tamil Nadu	7	905	08-03-24

240	4L Access Controlled Greenfield Highway section on NH163G (Warangal-Khammam) from Oorugonda village in Hanamkonda District at Design Ch. 112.240 Km to Venkatpur village in Warangal District at Design Ch. 150.240 Km(Package-I)	Telangana	38	1143	31-03-23
241	Hyderabad - Maneguda	Telangana	46	959	17-03-22
242	4L Access Controlled Greenfield Highway section on NH-163G (Khammam – Vijayawada) from Brahmanapalli(K) village at Design Ch. 250.400 Km to Remidicherla village at Design Ch. 280.200 Km(Package-II)	Telangana	30	826	29-03-23
243	4L Access Controlled Greenfield Section (Mancherial – Warangal) from Narva village at Design Ch. 3.834 Km to Puttapaka village at Design Ch. 35.300 Km (Package-I)	Telangana	31	1128	29-03-23
244	4L Access Controlled Greenfield Section (Mancherial – Warangal) from Puttapaka village at Design Ch. 35.300 Km to Pangidipalle village at Design Ch. 72.350 Km(Package-II)	Telangana	37	1129	29-03-23
245	4L Access Controlled Greenfield Highway Section (Mancherial – Warangal) from Pangidipalle village at Design Ch. 72.350 Km to Oorugonda village at Design Ch. 112.240 Km(Package-III)	Telangana	40	1184	29-03-23
246	4L Access Controlled Greenfield Highway section on NH-163G (Khammam– Vijayawada) from V. Venkatayapalem village at Design Ch. 220.480 Km to Brahmanapalli(K) village at Design Ch. 250.400 Km (Package-I).	Telangana	30	973	29-03-23
247	4L Access Controlled Greenfield Highway section on NH-163G (Warangal-Khammam) from Thallasenkesa village at Design Ch. 189.650 km to V.Vekatayapalem village in Khammam District at Design Ch. 220.480 Km(Package-III)	Telangana	31	1105	31-03-23
248	4 Lanning of Aligarh Palwal section from km 0.00 to km 46.39 package -1 from (khereshwar junction-kurana) of NH33D , including khair & jattari bypass in the state of UP on HAM mode	Uttar Pradesh	46	1663	13-03-24

249	4L of left out existing road section from Lalgopalganj (Km 161.450) to Nawabganj (Km 180.200) in Prayagraj	Uttar Pradesh	18	160	14-03-24
250	Construction of Ring Road around Kanpur from Ch.68.650 to Ch.93.209 (Jarkala to Pakari) (Package-IV) in State of Uttar Pradesh.	Uttar Pradesh	25	1604	29-03-23
251	4L Kasganj-Badaun Section from Km. 123.100 to Km. 179.500 (Pkg-III) of NH530B	Uttar Pradesh	56	2009	16-06-23
252	6L Greenfield Varanasi-Ranchi-Kolkata Highway from junction with NH-19 & Varanasi Ring Road near Rewasa village to junction with Chandauli-Chainpur road near Khainti village (from Km. 0.000 to Km. 27.000) - Pkg-1	Uttar Pradesh	27	1433	31-03-23
253	2L PS of Kotdwar Bypass from Km. 0.000 to Km. 6.500 of NH 119	Uttarakhand	7	692	11-03-24
254	Four/Six laning of Bhaniyawala-Jollygrant-Rishikesh spur section of NH-07 from Km. 0.000 to Km 19.780	Uttarakhand	20	643	18-10-23
255	Development of Jhajra - Asharori Link Road (Design Ch 0.050 to Ch 12.220)	Uttarakhand	12	716	21-02-24
256	Development to 4-laning of the de-scoped stretches from Km 115.342 to Km 191.700 of NH-34 in Nadia District (3.962) & Murshidabad District (5.538) pertaining to Krishnagar to Berhampore section of NH-34 (New NH-12) , in the state of West Bengal under NH(O).	West Bengal	11	201	28-03-24
257	4 laning of Barasat - Barajaguli Section of NH-12 from Km. 31.000 to Km. 48.679 in the district of North 24 - Parganas	West Bengal	18	352	30-03-24
258	Balance Works of 4L of NH-31D from Km. 113.200 to Km. 154.854 (Package-II A) Ghoshpukur-Salsalabari Section	West Bengal	42	1818	30-03-24

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF LOK SABHA STARRED QUESTION NO. 147 ANSWERED ON 01.08.2024 ASKED BY SHRI DINESH CHANDRA YADAV AND SMT. SANDHYA RAY REGARDING NH PROJECTS IN BIHAR AND WEST BENGAL

State / UT - wise details of funds allocated and expenditure incurred towards development and maintenance of NHs in the country, including for the State of Rajasthan, during the current year 2024-25

(Amount in Rs. Crore)

Sr. No.	State/UT	2024-25 (Till 30.06.2024)	
		Allocation	Expenditure
1.	Andhra Pradesh	2,516	1,944
2.	Arunachal Pradesh	2,039	292
3.	Assam	1,382	1,222
4.	Bihar	1,796	1,704
5.	Chhattisgarh	497	350
6.	Goa	229	183
7..	Gujarat	1,926	1,800
8.	Haryana	932	881
9.	Himachal Pradesh	831	686
10	Jharkhand	1,273	1,194
11.	Karnataka	1,986	1,724
12.	Kerala	660	623
13.	Madhya Pradesh	1,658	1,524
14.	Maharashtra	4,200	3,950
15.	Manipur	433	419
16.	Meghalaya	281	139
17.	Mizoram	417	387
18.	Nagaland	257	200
19.	Odisha	1,148	1,013
20.	Punjab	1,279	1,171
21.	Rajasthan	1,670	1,512
22	Sikkim	143	125
23.	Tamil Nadu	1,543	1,537
24.	Telangana	2,140	2,004
25.	Tripura	90	75
26.	Uttar Pradesh	4,551	3,448
27.	Uttarakhand	909	760
28.	West Bengal	513	360
29.	Andaman & Nicobar Islands	13	13
30.	Dadra & Nagar Haveli	10	0
31.	Daman & Diu		
32.	Delhi / Headquarters	485	474
33.	Jammu & Kashmir	1,673	1,675
34.	Ladakh	65	15
35.	Puducherry	18	13
36.	Other Expenditure (including debt servicing, miscellaneous expenditure and adjustments)	28,012	6,481

**ANNEXURE REFERRED TO IN REPLY TO PART (d) OF LOK SABHA
STARRED QUESTION NO. 147 ANSWERED ON 01.08.2024 ASKED BY SHRI
DINESH CHANDRA YADAV AND SMT. SANDHYA RAY REGARDING NH
PROJECTS IN BIHAR AND WEST BENGAL**

The present status of ongoing works on NH-106 and NH-107 in Bihar

Sr. No.	Name of Project	Length (km)	TPC/TCC	Date of Start	Schedule date of completion	Likely Date of completion	Physical Progress (%)	Reasons for Delay
1.	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration and strengthening of of Birpur – Bihpur Section (from km 0.0 to Km 106) of NH – 106	106	780.77	03-Oct-16	02-Oct-19	31-Aug-24	82.32	Delay in land acquisition, Covid-19 pandemic & inadequate resource mobilization by Contractor.
2.	Construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rhabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder	30	1478.4	07-Jun-21	06-Jun-24	15-May-26	55.31	Change in Bridge FRL
3.	2 Laning of Maheshkhunt-Saharsa-Purnea NH-107 (Pkg – I)	90	662.44	20-Dec-19	19-Dec-21	31-Mar-25	75	Delay in land acquisition, delay in utilities, delay in clearances, non-availability of fly asgh & inadequate resource mobilization by Contractor.
4.	2 Laning of Maheshkhunt-Saharsa-Purnea NH-107 (Pkg – II)	87.96	1028.28	13-Dec-18	11-Dec-20	31-Mar-25	72.83	Delay in land acquisition, delay ion utility shifting, Covid-19 pandemic, delay ion tree cutting & inadequate resource mobilization by Contractor.

ANNEXURE-V**ANNEXURE REFERRED TO IN REPLY TO PART (e) OF LOK SABHA STARRED QUESTION NO. 147 ANSWERED ON 01.08.2024 ASKED BY SHRI DINESH CHANDRA YADAV AND SMT. SANDHYA RAY REGARDING NH PROJECTS IN BIHAR AND WEST BENGAL****The details of ongoing projects in Bhagalpur district in Bihar and Bhind & Datia districts in Madhya Pradesh**

Sr. No.	Project Name	State	Length (km)	Total Capital Cost (Cr)	Date of Start	Scheduled Completion as per contract	Likely Completion Date	Physical Progress (%)
1	Rehabilitation & widening work for 2' Lane with Paved Shouldering of Existing National Highway 80 Alignment from Km.132.895 to Km 190.150 Bhagalpur-Kahalgaon - Mirzachowki section in the State of Bihar.	Bihar	57.26	566.1	04-11-22	03-11-24	---	28
2	Construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	Bihar	28.92	1478.4	07-06-21	06-06-24	03-08-25	55
3	Construction of New 4-Lane Bridge (Parallel to existing Vikramashila Setu) from km 8+920 to Km 13+375(including approach road 35m Naugachhia side &53 m Bhagalpur side) across River Ganga on newly declared NH-131B at Bhagalpur in the State of Bihar (Job No. NH-131B-BR-	Bihar	4.5	1110.23	09-05-23	08-05-27	---	16

Sr. No.	Project Name	State	Length (km)	Total Capital Cost (Cr)	Date of Start	Scheduled Completion as per contract	Likely Completion Date	Physical Progress (%)
	2020-21/21)							
4	4L of Munger – Mirzachauki section from Km 95+580 to Km 125+000 (Pkg-2)	Bihar	29.32	1020.84	12-03-22	10-03-24	25-03-25	51.94
5	4L of Munger – Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	Bihar	32.35	1769.5	06-04-22	12-04-24	15-06-25	40.26
6	4L of Munger – Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	Bihar	36.58	1376.56	17-08-22	15-08-24	30-06-25	50.29
7	Construction of Mihona bypass, Lahar bypass, Daboh bypass & Bhandar Bypass (total length 20.60 km) to 2-lane with paved shoulder from on Mihona-Bhandar-MP/UP border section of NH 552E in the State of Madhya Pradesh on EPC mode	MP	20.6	179.18	19-06-23	19-12-24	---	50
8	Construction of Ater realignment & Bhandar bypass (Total length. 21.50 km) Section of NH-552Extn. to Two lane with paved shoulder configuration in the State of Madhya Pradesh on EPC mode.	MP	21.5	348.06	Not Appointed	---	---	---

The details of completed projects in Bhagalpur district in Bihar and Bhandar & Datia districts in Madhya Pradesh during last 5 years

Sr. No.	Name of Project	State	Length (km)	Cost (Rs. crore)
1	Construction of balance work of HL RCC bridge (3x18.00m) app, road RE wall and service road across river Mani at Ghorghat in KM 94 of NH80.	Bihar	0.054	11.16
2	Construction of Bhagalpur bypass from Km 124/175 to 140/200 (design Chainage & length 165-73 Km) of NH-80 under EPC mode of contract in Bihar (Job No -080-BR-2013-866)	Bihar	16.73	304.75

Sr. No.	Name of Project	State	Length (km)	Cost (Rs. crore)
3	Strengthening from 136 to 166 including replacement of 1 Minor Bridge in km 143 of NH-80	Bihar	31	56.02
4	Rehabilitation & Up gradation to 2 lane with paved shoulders on Mihona - Lahar - Daboh roadof NH-552 Ext.	MP	33.7	133.18
5	Rehabilitation & Upgradation to 2 lanes with paved shoulders on Porsa-Ater-Bhind Road of NH-552 Ext.	MP	55.25	217.22
6	Rehabilitation & Up gradation to 2 lane with paved shoulders on Daboh- Bhandar-UP Border Road of NH-552 Ext. in the State of Madhya Pradesh	MP	47.63	233.04
