

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
STARRED QUESTION NO. 256
ANSWERED ON 08th AUGUST, 2024**

CONTRACTS/TENDERS FOR ROAD CONSTRUCTION UNDER CRIF

***256. SHRI VISHNU DAYAL RAM:**

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) whether the Government has doubled the length of road construction contracts/tenders for the current Financial Year and if so, the details thereof;

(b) whether the construction work of several highways including NH-75 and NH-98 and road projects sanctioned under Central Road Infrastructure Fund (CRIF) in Jharkhand is going on at a very slow pace and if so, the details thereof; and

(c) the details of the steps taken by the Government to complete the said works on time?

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) to (c) A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA STARRED QUESTION NO. 256 TO BE ANSWERED ON 08/08/2024 ASKED BY SHRI VISHNU DAYAL RAM REGARDING CONTRACTS/TENDERS FOR ROAD CONSTRUCTION UNDER CRIF

(a) The Ministry sets targets for award of contracts for development of National Highways (NHs) and monitors the achievement in terms of length in km. The Ministry has awarded contracts averaging about 11,000 km per year during the previous 10 years (2014-15 to 2023-24) as compared to about 4,000 km per year during the 10 years period from 2004-05 to 2013-14, which means the award of contracts have more than doubled. For the current financial year (2024-25), the Ministry has set a provisional target of 12,900 km for award of projects on NHs.

(b) This Ministry is primarily responsible for development and maintenance of National Highways (NHs). The development and maintenance of NHs is a continuous process and works are taken up based on requirements of connectivity, inter-se priority, traffic density, and availability of resources. Currently 31 NH projects including projects on NH-75 and NH-98, with aggregating length of 892 km are under construction in the State of Jharkhand. The details are at Annexure-I.

Further, funds are allocated to State Governments / Union Territories (UTs) for development and maintenance of State Roads under the Central Road & Infrastructure Fund (CRIF) Scheme as per the provisions of amended CRIF Act, 2000. Under this CRIF scheme, 15 projects with total length of 240 km are under construction. The details are at Annexure-II.

(c) This Ministry leverages the mechanism of review and resolution of bottlenecks/hindrances in ongoing projects, in active collaboration with the State Governments and other stakeholders.

ANNEXURE-I

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF LOK SABHA STARRED QUESTION NO. 256 TO BE ANSWERED ON 08/08/2024 ASKED BY SHRI VISHNU DAYAL RAM REGARDING CONTRACTS/TENDERS FOR ROAD CONSTRUCTION UNDER CRIF

The details of under construction NH projects in the state of Jharkhand

Sn.	Project Name	Total Length (km)	TPC / TCC (Rs. Cr.)	LOA Date	Appointed Date	Original Date of Completion	Likely Date of Completion	Physical Progress (%)	Project Stage
1	One time Improvement from km 27.80 to km 41.30 of NH-522 in the State of Jharkhand on EPC mode.	13.50	19.75	26-06-24	03-07-24	02-04-25	02-04-25	0	Under Construction
2	Widening & Strengthening to Two Lane with Paved Shoulder/Two Lane+ Paved Shoulder with service road from Km 98+000 to Km 176+310 of NH-320G in the State of Jharkhand under EPC Mode	78.31	514.22	12-12-22	25-08-23	24-08-25	24-08-25	0	Under Construction
3	Widening and reconstruction from km 10.900 to km 25.00 of NH-133	14.86	66.74	29-08-22	01-11-22	30-09-23	31-08-24	99	Under Construction
4	Widening and Strengthening of Road work and reconstruction of culverts in km 31 to 61 (Chainage km 30 to 60.50) of NH-99	31.00	109.00	09-12-16	27-01-17	26-01-19	31-07-24	88.9	Under Construction
5	Widening and Strengthening work in Km 141 to 184 of NH-114A	44.00	196.00	13-06-19	13-09-19	12-09-21	31-12-24	90	Under Construction

Sn.	Project Name	Total Length (km)	TPC / TCC (Rs. Cr.)	LOA Date	Appointed Date	Original Date of Completion	Likely Date of Completion	Physical Progress (%)	Project Stage
6	Widening and Reconstruction to 4-lane/4-lane with service road including structures from Pokharia More at Km 47.600 (Ex. Km 50.230) to Govindpur at km 62.949 (Ex. Km 65.325) of Nh-419 in the State of Jharkhand on EPC mode.	15.66	300.46	04-03-23	04-01-24	03-01-26	03-01-26	0	Under Construction
7	Construction of High Level Golpahari Bridge at Km. 40.766 with approaches (Design Chainages from Km. 39.700 to Km. 41.500) on NH-419 in the State of Jharkhand on EPC Mode.	1.80	58.07	28-02-23	16-08-23	15-02-25	15-02-25	0	Under Construction
8	Widening and Strengthening/ Reconstruction to 2-lane with paved shoulder from Km 12.40(Godda) to Km 30.400 (Design Chainage Km 30.535)(Sunderpahari) of NH-333A in the State of Jharkhand on EPC mode.	18.14	99.39	23-06-23	29-08-23	28-07-24	15-09-24	73.1	Under Construction
9	Widening to two lane with paved shoulders and geometric improvement from km 60.50 (Lamta) to km 79.00 (Gonia) of NH-99 (Chatra Bypass)	18.50	98.39	14-11-23	19-12-23	18-11-24	18-11-24	11.2	Under Construction
10	Widening to 2-lane with paved shoulder from km 0.00 to 44.00 (Kuru-Ghaghra section) of NH-143A including re-construction of culverts and bridges.	44.00	153.01	23-06-21	19-08-21	08-08-23	30-11-24	82	Under Construction
11	construction of balance work of bypass around Gumla town connecting NH 78 and NH 23 in the State of Jharkhand on EPC mode	12.84	96.23	15-03-24	27-06-24	26-06-25	26-06-25	0	Under Construction
12	Rehabilitation of Birsa Bridge at Km. 39.90 on NH-218 in the State of Jharkhand in the Year 2023-24.	0.38	5.26	15-03-24	15-03-24	14-09-24	14-09-24	60	Under Construction

Sn.	Project Name	Total Length (km)	TPC / TCC (Rs. Cr.)	LOA Date	Appointed Date	Original Date of Completion	Likely Date of Completion	Physical Progress (%)	Project Stage
13	Construction of ROB at km 204 of NH-114A at Patharia (LC No. 4SPL/E).	0.01	52.26	29-06-21	25-01-22	24-01-24	31-12-24	70	Under Construction
14	Widening & Strengthening of road to 2-lane with earthen shoulders in Km 36.100 to Km 60.600 (Dumri-Kurud More) of NH-143B on EPC mode in the State of Jharkhand.	24.50	81.59	29-12-21	14-02-22	13-08-23	31-12-24	65	Under Construction
15	Construction of bridges at 8th km of NH-220 in the state of Jharkhand	0.01	22.55	18-02-22	20-05-22	19-05-24	31-07-24	43	Under Construction
16	Construction of bridges at 23rd km, 33rd km, 35th km & 41th km of NH-220 in the state of Jharkhand	0.01	19.32	18-02-22	20-05-22	19-04-23	31-08-24	30	Under Construction
17	Construction of bypass around Lohardaga town of NH-143A in the State of Jharkhand under EPC mode.	19.89	458.78	15-07-22	06-01-24	05-01-26	05-01-26	0	Under Construction
18	Widening and Strengthening of existing pavement to two lane with paved shoulders from km 116.00 to km 176.355 of NH-75E in the State of Jharkhand on EPC mode.	54.93	315.21	28-07-22	17-01-23	16-07-24	31-12-24	55	Under Construction
19	4L of Basukinath- Deoghar Section of NH-114A	45	1195.00	17-03-23	12-12-23	11-12-25	11-12-25	13.52	Under Construction
20	4L from Km 147.450 (Bhogu) to Km 196.870 (Sankha) on NH-75 (Sec-III)	49	1170.00	31-10-22	09-11-23	08-11-25	08-11-25	47.93	Under Construction

Sn.	Project Name	Total Length (km)	TPC / TCC (Rs. Cr.)	LOA Date	Appointed Date	Original Date of Completion	Likely Date of Completion	Physical Progress (%)	Project Stage
21	4L from Km 219.600 (Khajuri) to Km 260.483 (Wyndhamganj) on NH-75 (Sec-V)	41	917.00	29-04-22	15-09-23	14-09-25	15-09-25	42.5	Under Construction
22	4L of Gola-Bokaro(Jaina More) section from Km 53.600 to Km 21.110 of NH-320(PKG-1)	32	1007.97	29-03-22	26-06-23	25-06-25	25-06-25	20.23	Under Construction
23	4L of Ormanjhi-Gola section from Km 81.450 to Km 53.600 of NH- 320B(PKG-II)	28	1214.93	29-03-22	21-06-23	20-06-25	31-12-25	32.13	Under Construction
24	4L of Mehgama - Hansdiha from km. 41.900 to km. 93.000 of NH -133A (Pkg-II)	52	1479.72	15-12-22	09-05-23	07-05-25	07-05-25	50.04	Under Construction
25	Elevated Corridor in Ranchi city from Km 0.00 to Km 3.260 of NH-75 including down ramp on NH-23 from Km 0.100 to Km 0.600	4	558.10	30-03-22	07-07-22	04-01-25	07-01-25	59.96	Under Construction
26	Hariharganj to Parwa Mode section from km 23.284 to km 57.049 of NH-98	34	724.05	26-10-20	01-03-22	29-02-24	31-12-24	82.5	Under Construction
27	4L of Palma to Gumla from km. 26.00 to km. 89.170 of NH-23	63	833.20	28-08-20	01-04-22	31-03-24	31-12-24	77.54	Under Construction
28	4L of NH-80 from km 215.00 to km 260.00 Mirza Chauki to Farkka (Pkg-I)	43	955.45	10-03-19	31-12-21	04-07-23	30-04-25	50.86	Under Construction

Sn.	Project Name	Total Length (km)	TPC / TCC (Rs. Cr.)	LOA Date	Appointed Date	Original Date of Completion	Likely Date of Completion	Physical Progress (%)	Project Stage
29	4L of Sahibganj - Manihari Ganga Bridge including Manihari Bypass	22	1954.77	15-07-20	01-11-20	31-10-24	31-12-26	67.18	Under Construction
30	Six Laning of Bihar - Jharkhand Border (Chordaha) - Gorhar section of NH-2 from km 249.525 to km 320.810	60	1772.70	31-01-18	03-06-19	26-11-21	30-06-25	67.55	Under Construction
31	Barhi-Koderma Section of NH31 km 0.00 - km 27.5	28	662.44	31-01-18	18-11-19	03-08-24	30-08-24	92.67	Under Construction

ANNEXURE-II

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF LOK SABHA STARRED QUESTION NO. 256 TO BE ANSWERED ON 08/08/2024 ASKED BY SHRI VISHNU DAYAL RAM REGARDING CONTRACTS/TENDERS FOR ROAD CONSTRUCTION UNDER CRIF

The details of ongoing projects on State Roads under CRIF scheme in the state of Jharkhand

Sn.	Project Name	District	Total Length (km)	Sanctioned Cost (Rs. Cr.)	Scheduled date of Start (dd-mm-yyyy)	Original Date of Completion (dd-mm-yyyy)	Likely Date of Completion (dd-mm-yyyy)	Physical Progress (%)	Financial Progress (%)	Reason for delay, if any
1	Construction of Bridge over Bansloi River in 2 nd Km of Amrapara Pakur bazar road (Link road Dumka-Sahebganj SH-18) (Pakur)	PAKUR	147.600	8.33	15.06.2024	14-02-2026	14.02.2026	5%	0%	
2	Widening & Strengthening to 2 Lane of Duwari Rol Road (MDR-99) (Hazaribag)	Hazaribag	25.757	84.65	24.11.2023	23.07.2025	23.07.2025	25%	7.38%	
3	Widening /Strengthening Banaso-Budgadda Road (MDR-93) (Hazaribag)	Hazaribag	28.000	68.45	16.01.2024	15.09.2025	15.09.2025	20%	5.72%	
4	Widening /Strengthening 2-Lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) (Gumla)	Gumla	11.850	59.41	21.12.2023	20.12.25	20.12.25	57%	21.99%	
5	Reconstruction of Bhuiya Sinan to Susni via Hathi	East Singhbhum	22.440	73.51	18.01.2024	17.07.2025	17.07.2025	20%	4.64%	

Sn.	Project Name	District	Total Length (km)	Sanctioned Cost (Rs. Cr.)	Scheduled date of Start (dd-mm-yyyy)	Original Date of Completion (dd-mm-yyyy)	Likely Date of Completion (dd-mm-yyyy)	Physical Progress (%)	Financial Progress (%)	Reason for delay, if any
	Kheda Road (Jamshedpur)									
6	Widening & Strengthening of road from NH-114A Jarmundi-Beldiha-Nimanth to NH-133 (Dumka)	DUMKA	48.890	221.32	08.07.2023	07.07.2025	07.07.2025	41%	17.81	
7	Reconstruction of Bhajaniya of Mohamadganj to Haidernagar (Mohamadganj to Dangwar road) via Kolhua, Bardiha, Pansa, Adhori and Ranideva road (Daltonganj)	Palamu	17.372	62.42	20.01.2024	19.07.25	19.07.25	0%	0%	Land Acquisition Issues
8	Widening & Reconstruction of Kuti More (Chainpur) to Hotal via Ramgarh lock head quarter (Daltonganj)	Palamu	24.100	81.13	22.06.2024	21.06.26	21.06.26	0%	0%	Land Acquisition Issues
9	Reconstruction of Meral-Bana-Ambakhoria Road (MDR-140) (Garhwa)	Garhwa	36.629	139.06	16.01.2023	15.01.25	15.1.25	87%	78%	

Sn.	Project Name	District	Total Length (km)	Sanctioned Cost (Rs. Cr.)	Scheduled date of Start (dd-mm-yyyy)	Original Date of Completion (dd-mm-yyyy)	Likely Date of Completion (dd-mm-yyyy)	Physical Progress (%)	Financial Progress (%)	Reason for delay, if any
10	Reconstruction of Nagar Utari-Dhurki-Ambakhoria Road (MDR-139) (Garhwa)	Garhwa	24.940	113.11	21.10.2019	20.05.21	31.12.24	66%	60%	(1) In the light of the order passed by the Supreme Court, Contactor has submitted the work programme & started the work at site from date 14.4.22. (2) Road work in progress
11	Proposed High Level Bridge in Mugma-Chirkunda (MDR-62) Road over Barakar River (Dhanbad)	Dhanbad	0.512	54.33	25.10.2019	24.10.2021	31.12.25	52%	60.5% (Inclusive of Mobilization & Equipment Advance)	Change of Design & Local issues

Sn.	Project Name	District	Total Length (km)	Sanctioned Cost (Rs. Cr.)	Scheduled date of Start (dd-mm-yyyy)	Original Date of Completion (dd-mm-yyyy)	Likely Date of Completion (dd-mm-yyyy)	Physical Progress (%)	Financial Progress (%)	Reason for delay, if any
12	ROB for Santhali Village (Deoghar)	Deoghar	-	93.64	06.02.2024	05.08.2026	05.08.2026	0%	0%	--
13	ROB Jamtara Karmatand - Laharjori-LC.No.13/B/E (Jamtara)	Jamtara	-	78.73	27.09.2023	26.09.2025	26.09.2025	0%	0%	Slow Progress Land Acquisition under process
14	ROB Jamtara-Karmatand Laharjori-LC.No.14/A/T (Jamtara)	Jamtara	-	51.46	27.09.2023	26.09.2025	26.09.2025	0%	0%	Slow Progress Land Acquisition under process
15	Jasidih Baidyanath Dham Section-LC Gate No.1 (Deoghar)	Deoghar	-	81.96	08.02.2024	07.02.2026	07.02.2026	0%	0%	--
