GOVERNMENT OF INDIA MINISTRY OF HOUSING AND URBAN AFFAIRS LOK SABHA

UNSTARRED QUESTION NO. 1729 TO BE ANSWERED ON AUGUST 01, 2024

PROJECTS FOR MACHILIPATNAM UNDER AMRUT

NO.1729. SHRI BALASHOWRY VALLABHANENI:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) whether two projects for water supply, one project for sewage and septage management, second project for drainage and third project for development of parks have been sanctioned for Machilipatnam city in Andhra Pradesh under AMRUT with an estimated cost of Rs. 80 crores;
- (b) if so, the details thereof;
- (c) whether the projects have been completed and have become operational and if so, the details thereof; and
- (d) if not, the reasons for delay, if any and the time by which those are likely to be completed?

ANSWER

THE MINISTER OF STATE IN THE MINISTRY OF HOUSING AND URBAN AFFAIRS

(SHRI TOKHAN SAHU)

- (a): As reported by the Government of Andhra Pradesh, under Atal Mission for Rejuvenation Urban Transformation (AMRUT), 07 projects worth ₹100.28 crore have been sanctioned for Machilipatnam city in Andhra Pradesh.
- (b) & (c): As reported by the State Government, out of 7 sanctioned projects under AMRUT, 4 projects have been completed and remaining 3 projects are at implementation stage. The details of projects in Machilipatnam city are placed at ANNEXURE-I.

(d): As reported by the State Government, delay occurred due to Covid pandemic, non-availability of raw materials/ labour. The details of 3 ongoing projects is at ANNEXURE-II.

ANNEXURE-I REFERRED TO IN REPLY TO PART (b) & (c) OF UNSTARRED QUESTION NO. 1729 REGARDING "PROJECTS FOR MACHILIPATNAM UNDER AMRUT", DUE FOR ANSWER IN THE LOK SABHA ON 01.08.2024:

Details of projects in Machilipatnam city

Project	SAAP Year	Project Cost (in ₹ crore)	Status
Water Supply	2015-2016	36.75	Under Implementation
Water Supply	2016-2020	22.70	Completed
Sewerage & Septage	2016-2020	16.76	Under Implementation
Storm Water	2016-2020	21.47	Under Implementation
Parks (Development of Sidimbhi Agraharam park)	2015-2016	0.50	Completed
Parks (Development of Bandar Kota park)	2016-2017	1.00	Completed
Parks (Development of Bandar Kota park - Phase-II)	2017-2020	1.10	Completed

ANNEXURE-II REFERRED TO IN REPLY TO PART (d) OF UNSTARRED QUESTION NO. 1729 REGARDING "PROJECTS FOR MACHILIPATNAM UNDER AMRUT", DUE FOR ANSWER IN THE LOK SABHA ON 01.08.2024:

Details of ongoing projects in Machilipatnam city

Project	Physical progress	Status/ Scheduled Completion as reported by the State Government
Water Supply- 2015-16	94%	Completion - 30.09.2024
Sewerage & Septage - 2016-20	45%	Original contract was terminated vide G.O.MS No: 72 MA&UD (UBS) Department dated: 01.06.2023. Revised administrative sanction was accorded for ₹21.60 Crore. Revised schedule for balance work: • Issue of NIT for balance work – 30 th Sept, 2024. • Award of balance work – 31 st Dec, 2024. • Completion –31 st Dec, 2025.
Storm Water Drainage - 2016-20	45%	 Notice has been issued to the contractor to resume work. Closing of the contract / resumption of the work - 30th Sept, 2024. Issue of NIT for balance work, if required - 30th November, 2024. Award of balance work, if required - 31st Jan, 2025. Completion - 30thSept, 2026.