

**GOVERNMENT OF INDIA
MINISTRY OF POWER
LOK SABHA
UNSTARRED QUESTION NO.656
ANSWERED ON 25.07.2024**

DDUGJY

656 SHRI K E PRAKASH:

**Will the Minister of POWER
be pleased to state:**

- (a) whether any specific measures are being taken by the Government under the Deen Dayal Upadhyaya Gram Jyoti Yojana (DDUGJY) to enhance rural electrification in Tamil Nadu;**
- (b) if so, the details of these measures, and the reasons for their adoption; and**
- (c) the details of the necessary steps taken by the Government to address any challenges in implementation of the yojana?**

A N S W E R

THE MINISTER OF STATE IN THE MINISTRY OF POWER

(SHRI SHRIPAD NAIK)

- (a) to (c): Govt. of India launched Deen Dayal Upadhyaya Gram Jyoti Yojana (DDUGJY) in December 2014 for the rural areas with the following components:**
- (i) Segregation of agriculture feeders with the objective of providing day time power supply to farmers;**
 - (ii) Strengthening and augmentation of distribution infrastructure in the rural areas, including metering of feeders, distribution transformers and consumers;**
 - (iii) Village and household electrification works.**

In line with the components mentioned above, projects had been sanctioned for the state of Tamil Nadu under DDUGJY and implementation of the same had commenced in September 2016. All physical works were completed by 31.12.2020 and the scheme stands closed now. The details of work sanctioned and executed for the State of Tamil Nadu, under DDUGJY are placed at Annexure.

.....2.

For smooth implementation of the works under DDUGJY, institutional mechanism was established as detailed below:

(i) At State level, a Committee under the Chairmanship of Chief Secretary to monitor the progress of works.

(ii) At Central level, inter-ministerial Monitoring Committee headed by the Secretary (Power), Government of India, to formulate the guidelines and to monitor the progress of the scheme.

ANNEXURE**ANNEXURE REFERRED IN REPLY TO PARTS (a) TO (c) OF UNSTARRED QUESTION NO. 656 ANSWERED IN THE LOK SABHA ON 25.07.2024**

The details of work sanctioned and executed in Tamil Nadu, under DDUGJY are as follows:

Sl. No.	Milestone name	Unit	Target	Achievement
1	33/11 KV New Substations	Nos.	108	106
2	Augmentation of 33/11 KV SS	Nos.	119	128
3	Erection of upstream and downstream lines for the above SS			
	(i) 33 KV Lines	Km	1,478	1,514
	(ii) 11 KV Line	Km	1,513	1,345
4	Feeder Segregation	Nos.	29	29
	Erection of 11 KV line	Km	713	669
	Erection of LT line	Km	261	242
	Erection of DTs	Nos.	974	895
5	Energy Meter – Consumer	Nos.	11,93,990	11,95,856
	Single phase meters	Nos.	10,16,794	10,44,121
	Three phase meters	Nos.	1,77,196	1,51,735
6	Connection to Households			
	(i) BPL Households	Nos.	897	897
	(ii) APL Households	Nos.	6,171	6,679
	(iii) DTs	Nos.	283	294
	(iv) 11 KV line	Km	284	201
	(v) Erection of LT line	Km	931	966
