

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 517  
ANSWERED ON 06<sup>TH</sup> FEBRUARY, 2025**

**ROAD PROJECTS IN TAMIL NADU**

**517. SHRI DURAI VAIKO:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

**सड़क परिवहन और राजमार्ग मंत्री**

**be pleased to state:**

- (a) the present status of various projects including Expressway projects, Greenfield projects and National Highway (NH) projects that are under construction (appointed/commenced) in Tamil Nadu with their original date of completion as per contract and the revised/likely date of completion, district-wise;**
- (b) the present status of the projects that are awarded but not appointed/commenced in Tamil Nadu, district-wise; and**
- (c) the funds allotted and expenditure incurred towards the development and maintenance of NHs connecting Tiruchirappalli & Pudukottai and other districts during the last five years?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS**

**(SHRI NITIN JAIRAM GADKARI)**

- (a) The present status of various projects including Expressway project, Greenfield projects and National Highway (NH) projects that are under construction (appointed/commenced) in Tamil Nadu with**

**their original date of completion as per contract and the revised/likely date of completion, district-wise is placed at Annexure A.**

**(b) The present status of the projects that are awarded but not appointed/commenced in Tamil Nadu, district-wise is placed at Annexure B.**

**(c) Fund allocation and expenditure incurred towards the development and maintenance of National Highways is maintained State-wise but not District-wise. Total Rs.33,085 crores allocation and expenditure is incurred during the last five years towards the development and maintenance of National Highways in Tamil Nadu. Details is placed at Annexure C.**

## ANNEXURE A

### ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION No. 517 FOR ANSWER ON 06<sup>TH</sup> FEBRUARY, 2025 ASKED BY SHRI DURAI VAIKO REGARDING ROAD PROJECTS IN TAMIL NADU

Sl. No.	Name of Work	NH Project passing through District	Sanction Date/ Amount (Rs in Cr)	Length (in Km)	Start Date	Schedule Completion Date	Revised/ Likely Date of Completion	Remarks
<b>NHAI Projects</b>								
1	New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from on EPC mode in the State of Tamil Nadu (P-1)	Chennai	06.03.2023/ 1388.59	4.946	23.11.23	20.05.26	20.02.2027	Work in progress (Physical Progress: 2.95%)
2	New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from on EPC mode in the State of Tamil Nadu (P-2)	Chennai	06.03.2023/ 1616.97	5.096	23.11.23	20.05.26	20.02.2027	Work in progress (Physical Progress: 1.14%)
3	New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from on EPC mode in the State of Tamil Nadu (P-3)	Chennai	06.03.2023/ 1299.36	4.485	23.11.23	20.05.26	20.02.2027	Work in progress (Physical Progress: 2.43%)
4	New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from on EPC mode in the State of Tamil Nadu (P-4)	Chennai	06.03.2023/ 1205.40	6.408	23.11.23	20.05.26	20.02.2027	Work in progress (Physical Progress: 1.60%)

5	Balance works of four Lane from km 43+950(Thiruvallur Bypass) to km 61+470 (Veppampattu Bypass) passing through Thannerkulam, Thozur and Sevapet Bypass (17.520 Kms) of Tirupati-Tiruttani-Chennai Section of NH 205 on EPC Mode	Tiruvallur	17.01.2022/482.83	17.520	21.09.22	20.09.24	30.06.2025	Work in progress (Physical Progress: 62.15%)
6	Completion of Balance works pending in bit and pieces (incomplete stretch at 7 locations) and listed balance works from km. 274.800 to 338.030 in AP portion and other listed balance works from km. 0.000 to km. 43.950 in TN portion of 4/2 laning of Tirupathi - Tiruttani - Chennai section of NH-205	Chittoor	05.09.2022/166.51	7.350	03.07.23	04.01.25	31.03.2025	Work in progress(Physical Progress: 75.16%)
7	4-laning of Mamallapuram - Mugaiyur section of NH-332A (PKG-1 of Mahabalipuram - Pondicherry)	Chengalpattu	05.02.2019/1008.99	31.000	12.05.22	10.05.24	31.03.2026	Work in progress (Physical Progress: 40.61%)
8	4-laning of Mugaiyur to Marakkanam section of NH-332A from Km 31.000 to Km 62.000	Chengalpattu & Villupuram	05.02.2019/825.94	31.000	07.12.23	05.12.25	05.12.2025	Work in progress (Physical Progress: 28.41%)
9	6-laning of Maduravoyal (Km 13/800) to Sriperumbudur (Km 37/000) Section of NH-4	Kancheepuram & Tiruvallur	29.10.2021/463.44	23.200	14.02.22	13.02.23	28.02.2025	Work in progress (Physical Progress: 98.50%)
10	6-Laning of Karaipettai - Walajahpet section of NH-4	Kancheepuram & Ranipet	30.05.2018/776.70	36.076	11.02.19	09.02.21	30.04.2025	Work in progress (Physical Progress: 84.15%)
11	4L Bangalore Chennai Expressway Phase-III – Package I (Gudipala to Walajahpet) from Km 156.000 to Km 180.000	Chittoor Vellore, Ranipet	14.10.2020/1028.46	24.000	30.05.22	28.05.24	30.06.2025	Work in progress (Physical Progress: 76.

								02%)
12	4L Bangalore Chennai Expressway Phase-III – Package II (Walajahpet to Arakkonam) from Km 180.000 to Km 204.500	Ranipet	29.12.2020/ 843.48	24.500	16.07.22	14.07.24	31.07.2025	Work in progress (Physical Progress: 90.00%)
13	4L Bangalore Chennai Expressway Phase-III – Package III (Arakkonam to Kancheepuram) from Km 204.500 to Km 230.000	Kancheepuram Ranipet	23.10.2020/ 1155.49	25.500	08.08.22	29.07.24	31.12.2025	Work in progress (Physical Progress: 52.41%)
14	4L Bangalore-Chennai Expressway from Km. 230.000 to Km. 261.705 of Kancheepuram to Sriperumbudur Section (Phase-III/Package-IV)	Kancheepuram Tiruvallur	08.02.2021/29 48.31	31.705	11.07.22	09.07.24	30.09.2025	Work in progress (Physical Progress: 67.75%)
15	Strengthening and Widening the existing 2 lane carriageway to 2 lane with paved shoulders from Km 0+000 to Km 85+000 of NH-544H (NH(O) Project (Thoppur – Mettur – Bhavani –Erode section)	Salem & Erode	14.07.2022/ 192.00	85.000	Package I = 04.08.2022 Package I = 25.07.2022 Package I = V = 08.08.2022	Package I = 03.08.2023 Package I = 24.07.2023 Package I = V = 03.08.2023	Package I = 28.02.2025 Package II = 24.07.2023, Package III = 28.02.2025 Package IV = 28.02.2025	Work in progress(Physical Progress: 95.00%)

16	4-laning of Puducherry to Poondiyanakuppam Section of NH-45A (New NH 32)	Villupuram, Cuddalore & Puducherry	03.06.2022/ 1588.40	38.00	15.120 1.2021	14.120 1.2023	15.02.2025	Work in progress (Physical Progress: 98.50%)
17	4-laning of Sattanathapuram to Nagapattinam Section of NH-45A (New NH-32)	Mayiladuthurai, Karaikal & Nagapattinam	07.08.2024/ 2899.77	55.75	05.120 0.2020	04.120 0.2022	31.10.2025	Work in progress (Physical Progress: 57.96%)
18	4-laning of Neraluru - Thorapalli Agraharam section of NH-844 from Km 0+000 to Km 23+350 (Package-I of NH-844)	Bengaluru Urban & Krishnagiri	18.07.2023/ 1757.27	23.35	26.120 0.2022	24.120 0.2024	31.08.2025	Work in progress (Physical Progress: 60.45%)
19	4-laning of Thorapalli Agraharam - Jittandahalli section of NH-844 from Km 23+350 to Km 60+100 (Package-II of NH-844)	Krishnagiri & Dharmapuri	14.02.2019/ 1243.57	36.75	07.120 2.2021	06.120 2.2023	30.06.2025	Work in progress (Physical Progress: 75.02%)
20	Bangalore Ring Road (STRR)-section of NH-948A- Package-I of Phase-III from Belagondapalli (TN) to TN/KNT border from km 144.480 to 179.969	Krishnagiri	31.07.2024/ 1260.74	35.76	18.020 5.2023	16.020 5.2025	31.12.2025	Work in progress (Physical Progress: 45.81%)
21	Construction of Trumpet Interchange connecting Bangalore-Chennai Expressway (Km 261+705 to Km 262+800) with Maduravoyal to Walajahpet section of NH-48 near Sriperumbudur Toll Plaza at km. 35+700	Kancheepuram	22.03.2023/156.51	1.095	26.020 2.2024	23.020 8.2025	31.12.2025	Work in progress (Physical Progress: 15.26%)
22	Access Controlled Highway of 4 Lane with Paved Shoulders from Tiruvallur (Design Chainage Km 17+56) to TN/AP Broder (Design Chainage Km 61+51) of NH-716 (Chennai-Tirupati Package-1)	Tiruvallur	07.03.2024/ 1376.10	43.95	28.120 2.2024	28.120 2.2026	28.12.2026	Work commenced recently.(Physical Progress: 0.00%)

23	Access Controlled Highway of 4 Lane with Paved Shoulders from TN/AP Border (Design Chainage Km 61+51) to Puttur (Design Chainage Km 81+540) of NH-716 & 6 Lane with Paved Shoulders from Mallavaram to Renigunta (Chennai-Tirupati Package-2)	Chittoor, Tirupati	11.03.2024/ 1346.81	37.430	14.120 24	14.120 26	14.12.2026	Work commenced recently. (Physical Progress: 0.00%)
24	Balance Works for six laning of Sriperumbudur to karaipettai section of NH-4 (New NH-48) from 37+000 (Existing Km 37+000) to Km 71+015	Kancheepuram	07.06.2024/ 456.00	16.820	27.025 1.20	26.1026 0.20	26.10.2026	Work commenced recently. (Physical Progress: 0.00%)
25	4L of Kamalapuram to Oddanchaaram from km. 0.00 to km. 35.822 section of NH-83	Dindigul	07.02.2019/ 1038.51	36.505	21.021 1.20	20.023 1.20	30.06.2025	Work in progress (Physical Progress: 79.82%)
26	4L of Madathukulam - Pollachi from km. 74.38 to km. 116.95 section of NH-83	Tiruppur & Coimbatore	08.02.2019/ 1342.62	50.078	04.120 2.20	03.122 2.20	15.03.2025	Work in progress (Physical Progress: 90.23%)
27	4L of Madurai Ring Road (Phase 1) [Vadipatti-Thamrapatti] from km 0.00 - km 29.960	Madurai	28.03.2018/ 833.16	29.960	16.020 3.20	15.022 3.20	31.07.2025	Work in progress (Physical Progress: 68.25%)
28	4L of Melur - Pilayaripatti - Karaikaludi from km 99.920 of NH 38 to km 12.9 of NH 383 Ext.	Madurai & Sivagangai	04.06.2018/ 1103.86	45.855	16.020 3.20	15.022 3.20	31.05.2025	Work in progress (Physical Progress: 71.40%)
29	4L of Thirumangalam to Vadugapatti section from km 0.000 to km 36.000 of NH-744	Madurai & Virudhunagar	04.03.2022/ 1076.97	36.000	23.023 2.20	21.025 2.20	31.03.2025	Work in progress (Physical Progress: 76.50%)

30	4L of Vadugapatti to Therkuveng anallur (Rajapalyam) section from km 36.000 to km 71.600 of NH -744	Virudhunagar	21.02.2 022/ 1564.2 3	35.6 00	12.0 4.20 23	10.0 4.20 25	11.10. 2025	Work in pro gress (Physical Pr ogress: 93. 12%)
31	4L of left-over works including ad ditional structures from Kerala/Ta mil Nadu border to Kanyakumari Section from Km 43.0 to Km 96.1 74 of NH66	Kanyakumari	06.03.2 023/ 1317.0 6	23.6 70	03.0 8.20 23	01.0 8.20 25	02.02. 2026	Work in pro gress (Physical Pr ogress: 31. 32%)
32	4L of Sethiyathope -Cholapuram section from Km. 65.960 to Km. 116.440 section of NH-45 C (Pk g-II)	Cuddalore, Ar iyalur & Thanj avur	23.03.2 017/ 1227.8 7	50.4 80	16.0 8.20 18	14.0 8.20 20	31.03. 2025	Work in pro gress (Physical Pr ogress: 93. 10%)
33	6L of Tuticorin Port Road section of NH-7A (New NH-138) from K m 0.000 to Km 6.140	Tuticorin	20.03.2 023/ 200.30	5.16 0	05.0 7.20 23	04.0 7.20 24	31.03. 2025	Work in pro gress (Physical Pr ogress: 71. 04%)
<b>Total(NHAI Projects)(33No.s)</b>			<b>Total P roject Cost = Rs. 371 92.22 c rores</b>	<b>Tota l Le ngth =960 .01 Km</b>				
<b>State PWD Projects:</b>								
1	Construction of Grade Separator at Km 218/6 of NH 67 (Nagappati nam-Guddalore-Mysore Road )( New NH-81)in the State of Tamil nadu on EPC Basis	Karur	24.02.2 020/30. 52	0.58	28.1 2.20	21.0 6.22	-	Work stopp ed due to O ngoing Arbit ration and C ourt Case
2	Widening to Two Lane with Pave d shoulders from Km 414/4-428/ 0 and Strengthening from Km 42 2/0 - 425/0 of NH 67 including C D works and Protective works in t he state of Tamilnadu on EPC m	Nilgiri	16.03.2 020/36. 48	13.6	05.1 0.20	02.0 6.22	-	Work is und er Termina tion process



Code.								
3	"Reconstruction of Existing ROB at km 113/4 and Construction of Grade Separator at Km 113/8 of NH 4 (Chennai - Chittoor - Bangalore Road)"	Ranipet	05.02.2020/34.16	0.01	03.08.20	19.01.23	30.04.2025	Work in Progress 98% of work Completed
4	Construction of ROB and their Approaches at Km 103/4 near Ettivadi in Lieu of Existing Level Crossing No.86 of NH-234 (Mangalore - Villupuram Road) including Land Acquisition on EPC mode in the State of Tamil Nadu. (Job No. NH-234-TN-2020-21-946)	Tiruvannamalai	09.02.2021/64.18	1.01	23.09.24	12.09.26	12.09.2026	Work in Progress 15% of work Completed
5	"Construction of ROB and their Approaches at Km 81/800 (Near Kannamangalam) in Lieu of Existing LC No.109A/3T at Railway Km 130/23-25 of NH-234 (Mangalore - Villupuram Road) including Land Acquisition on Engineering, Procurement & Construction (EPC) Basis Contract in the State of Tamil Nadu. (Job No.NH-234-NH-2020-21-944)"	Vellore	12.01.2021/98.55	1.10	03.03.23	19.02.25	17.06.2026	Work in Progress 33% of work Completed
6	"Construction of ROB at Km 93/4 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 85 and Railway Km 89/7-8 in between Theni and Bodi Railway Stations.Under S	Theni						

	ethuBharatham project on EPC Mode."			07.12.2020/45.18	0.85	29.10.2021	29.10.2023	29.10.2025	Work in Progress 40% of work Completed
7	Construction of ROB at Km 75/8 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 68 and Railway Km 72/6-7 in between Aundipatti and Theni Railway Stations Under SethuBharatham Project on Engineering, Procurement & Construction (EPC) Basis Contract in the state of Tamil Nadu	Theni		22.01.2021/92.02	1.26	29.10.2021	29.10.2023	29.09.2025	Work in Progress 52% of work Completed
8	Construction of 4 lane with paved shoulders Thiruvayaru Bypass in between existing Km.55/926 to 62/680 in NH 226Extn. (New NH 136) on Engineering, Procurement & Construction (EPC) Basis Contract under NH(O) Annual Plan 2021-22 in the state of Tamil Nadu.	Thanjavur		10.02.2022/191.3	6.75	12.10.2022	11.10.2024	31.03.2025	Work in Progress 94% of work Completed
9	Construction of ROB at km 22/2 of NH 49 Extn (New NH No 85) (Madurai - Cochin road) & Railway chainage in km 19/2-3 in lieu of LC-17 between Vadapalanji & Usilampatti Railway stations under Sethubharatham project on Engineering, Procurement and Constr	Madurai							

	uction (EPC) Basis contract.		15.09.2020/59.38	0.01	22.02.2021	22.02.2023	30.09.2025	Work in Progress 81% of work Completed
10	Construction of Fly Over including Junction Improvements at Km 348/6 - 349/8 of NH 67 (Km 15/6 - 16/8 of New NH 181) (Nagapattinam - Gudalur - Mysore Road) at Saibaba Colony Junction in Coimbatore City on Engineering, Procurement and Construction (EPC) Basis Contract in the state of Tamilnadu	Coimbatore	28-03-22/59.93	1.14	19.08.24	19.08.26	19.08.2026	Work in Progress 17% of work Completed.
11	"Construction of Bypass to Madurai - Achambathu - Viratipathu in between km 6/850 - 10/382 of NH 49 Extn (New NH 85) including Land Acquisition on Engineering, Procurement & Construction (EPC) basis Contract under NH (O) Annual Plan 2021-22 in the state of Tamil Nadu (job No.NH-49 Extn (New NH 85) - TN-2021-22-997)"	Madurai	16-03-22/239	3.53	02.09.24	23.08.26	23.8.2026	Work in Progress 14% of work Completed.
12	Construction of LVUP at Km 109/10 of NH-4 (New NH-40) (Chennai-Chittoor Bangalore road) on Engineering Procurement and construction EPC basis contract in the state of Tamilnadu.	Ranipet	10.03.22/13.51	0.5	16.02.23	15.08.24	31.05.2025	Work in Progress 35% of work Completed.
13	Construction of Bypass to Bagalur town branching from Km.3/0 (Kothapalli) and joining at Km 9/350 (Jee Mangalam) including LA & shifting of NH 207 (New NH 648)	Krishnagiri	15.03.22/90.01	4.58	04.01.24	03.07.25	03.07.2025	Work in Progress 37% of work Completed.

14	Widening from Two lane with paved shoulder to four lane with paved shoulder and Strengthening in Km 0/8 - 17/6, 18/0 - 25/0, 25/500 - 27/900, 29/6 - 34/0 & Km 39/0 -50/570 and strengthening in km 17/6-18/0, 25/0-25/5, 27/9-29/6 and widening from Four lane to four lane with paved shoulder and strengthening in km 34/0-39/0 including centre median in selected stretches, Construction of Storm water drain including Widening and Reconstruction of CD works and Additional Bridge at Km 39/8 of NH 532 (Cuddalore)	Cuddalore	16-03-22/257.1	42.69	22.01.24	14.07.25	14.07.2025	Work in Progress 56% of work Completed.
15	"Construction of Bypass to Gudiyatham Town in Km 23/100 - 29/250 including Land Acquisition and Shifting of NH-234 (Mangalore - Villupuram Road) (New NH-75) on Engineering Procurement and construction EPC basis contract in the state of Tamilnadu (Gudiyatham Bypass)."	Vellore	27.01.23/221	7.3	19.05.23	18.11.24	30.04.2025	Work in Progress 75% of work Completed.
16	Construction of Vehicular Underpass at km 6/600 of Ariyalur Bypass Road on NH 226 Extn (New NH 136) on Engineering, Procurement & Construction (EPC) Mode under Annual Plan 2021-22 in the State of Tamilnadu	Ariyalur	01.02.22/29.89	0.87	15.12.22	06.06.24	28.02.2025	Work in Progress 96% of work Completed.
17	Permanent Measures to Improve the Black spot ID No.TN-02-680 at Alpet Junction at Km 59/200-59/600 & 60/100-60/800 and Black spot ID No.TN (02)-457 at Manjakuppam clock tower junction at km 60/80-60/90 by providing including the existing two lane with paved shoulder to Four lane with centre median & Storm water drain	Cuddalore	16.12.21/8.57	1.2	29.07.22	25.04.23	15.04.2024	Work Physically Completed

	n including CD works of NH45A (Villupuram - Pondy-Nagapattinam Road)							
18	Reconstruction of minor bridges at Km.158/280, Km.186/560 & Km.212/840 and Widening of minor bridges at Km.170/325, Km.184/760, & Km.218/010 of Kollam - Thirumangalam Road NH 208 (New NH 744) on Engineering, Procurement & Construction (EPC) Basis	Virudhunagar	16.03.22/13.33	0.01	14.12.22	13.06.24	30.11.2024	Work Physically Completed
19	Construction of additional 2 lane Bow-string ROB adjutant to the existing 2 lane bowstring ROB at Km 56/2 of NH-234 (New NH 75) (Mangalore - Villupuram Road) on EPC mode under Annual plan 2022-23 in the state of Tamilnadu	Vellore	28.03.2023/33.53	0.45	04.10.24	24.09.26	24.09.26	Preconstruction activities in progress

20	<p>Permanent improvements to the Black spot ID TN(02) 635 at New Cinema Junction at Km 62/4-63/0 by providing additional High level Bridge @ Km 62/6-62/880 including widening of existing road with Centre median, Storm water drain, CD works and junction improvements of NH 45A (New NH 32) (Villupuram - Pondy-Nagapattinam Road) on EPC basis contract in State of Tamil Nadu (Spans of 21.00m c/c 273m junction improvement)</p>	Cuddalore	24.03.2023/31.05	0.6	24.01.24	13.01.26	13.01.2026	Work in Progress 25% of work Completed.
21	<p>Widening from Two Lane Paved Shoulder to Four Lane with Paved Shoulder Km 81/300 - 86/630, Km 88/600 - 90/550, Km 90/550 - 90/850 (RHS) Km 90/850 - 96/300 &amp; 97/600-110/700 of NH-81 (Old NH-67 - Km 221/600-234/700, Km 236/000 - 241/450, Km 241/450-241/750(LHS), Km 241/750 - 243/700 &amp; Km 245/670 - 251/000) and Strengthening from Km 81/300 - 86/500 and Km 87/600 - 96/300 of NH-81 (old NH-67 Km 236/000 - 244/700 and Km 245/800 - 251/000) of NH-81 (Coimbatore</p>	Karur	06.03.2023/13.07.23	26.13	07.03.2024	29.08.25	29.08.2025	Work in Progress 55% of work Completed.

	- Chidambaram Section) (Old NH-67) (Nagapattinam)						
2 2.	Strengthening of two lane with paved shoulder from Km 17/8- 18/2, construction of two lane with paved shoulder from Km 18/2 to Km 20/0 and construction of four lane with paved shoulder from Km 20/0 to Km 35/6 of Salem - Thirupathur-Vaniyambadi road (NH-179A) on EPC mode under Annual Plan 2022-23 in the state of Tamil Nadu (Job.No.NH-179A-TN-2022-23-1025)	Dharmapuri	20.03.2023/169.7	18.02	01.02.24	01.08.25	Work in Progress 47% of work Completed.
2 3.	Improvements to existing Paver block carriageway at Km 429/2 - 430/8 & Km 433/2 (Selected Stretches) and Providing safety measures at vulnerable location of Km 397/2, 397/4, 398/4, 398/6, 399/4, 399/6, 399/10, 400/2, 400/4 & 400/10 including of CD works and Protective works and Improvements to Charring Cross Junction at Km 430/8 - 431/4 of NH 67 (New NH 181)	The Nilgiris	16.02.2023/42.22	3.45	09.02.24	08.02.25	31.05.25 Work in Progress 63% of work Completed.
2 4.	Widening from two lane with paved Shoulder to four lane with paved shoulder and improvements from Km 26/5 - 34/2, km 35/6 - 40/2, km 42/2 - 53/2, km 55/8 - 56/2, km 58/7 - 61/2, km 76/6 - 81/3 and widening from two lane with paved shoulder to four lane with paved shoulder from Km 40/2-42/2, Km 53/2-55/8, Km 61/2-66/7, Km 67/2-72/4 and improvements from km 34/2 - 35/6 including CD works of NH 81 (Coimbatore - Chidambaram)(Old NH-67) (Nagapattinam-Trichy-Coimbatore-Gudal	Tiruppur	03.03.2023/274.8	47.6	07.11.23	06.11.25	06.11.2025 Work in Progress 86% of work Completed.

	ur)							
25.	Construction of ROB and their approaches at Km 99/4(LC Gate No.503 / Spl-A-3 / E) of NH 744 (Old NH 208) Kollam-Thirumangalam Road on Engineering Procurement & Construction (EPC) mode in the State of Tamil Nadu -Under Annual Plan 2022-23(Job No . NH-744(Old NH 208)-TN-2022-23-1026)	Tirunelveli	23.03.2023/53.02	1.23	15.09.23	14.09.24	13.06.25	Work in Progress 79% of work Completed
26.	Four laning of Ottanchatram to Palani section from Km 30/700 to Km 55/000 of NH 209(New NH-83) including footpath for pedestrian and way side amenities except from Km 37/870 to 38/130,Km 39/2 to Km 41/0, from Km 43/4 to Km 44/100, From Km 47/4 to Km 51/0 and from Km 52/2 to 52/965 on EPC Mode under Annual Plan 2022-23 in the state of Tamilnadu	Dindigul	03.10.2022/172.2	17.17	18.05.23	08.11.24	28.03.2025	Work in Progress 91% of work Completed.
27.	Widening to 4 lane in Km.40/510 to 41/450 and Strengthening from km 15/600 to 57/400, 19/800, Km. 36/000 to 54/500, Km.55/375 to Km.58/600 to 59/600, Km. 60/200 to 61/900, Km.62/600 to 64/000, Km.74/000 to 75/126, Km. 76/373 to 76/450 & Km.77/600 to 90/275 including Geometrical Improvement at Km.37/400 & Km.46/800, Construction of retaining wall & breast wall, construction of storm water drain, reconstruction & widening of culverts and Foot over bridge at Km.78/900 of NH 85 (Old NH-49 Extn.)	Madurai, The	07.10.2022/94.7	42.7	20.02.23	14.05.24	14.11.2024	Work Physically Completed



28.	Strengthening from Km 110/2-142/0 of NH 38 (Km 170/4-202/6 of NH 234) (length 31.8km) (Mangalore - Villupuram Road) on EPC mode in Tamil Nadu	Villupuram	20.05.24/42.52	31.8	19.08.24	14.02.25	14.02.25	DBM Work in progress
29.	Strengthening selected stretches from Km 1/2 to Km 23/6(9.50Km) of NH-81 & Strengthening selected stretches from Km 6/0 to Km 23/0(1.8Km) of NH-181 including Junction improvement at Km 6/0-Km 6/4 of NH-181 on EPC in Tamil Nadu	Coimbatore & Tirupur	07.06.24/47.57	11.3	05.12.24	05.12.25	05.12.25	work is in progress.
30.	Strengthening the selected stretches from Km.58/700 to 68/900 of NH-381A (Vellakovil - Sankari road) on EPC mode in the State of Tamilnadu	Salem & Namakkal	20.05.24/19.01	9.60	4.10.2024	12.06.2025	12.06.2025	Earth work for Berms in progress.
<b>Total(State PWD)(30 No.s)</b>			<b>Total Project Cost = Rs. 270.212 crores</b>	<b>Total Length = 297.04 Km</b>				
<b>Total(NHAI + State PWD)(63 No.s)</b>			<b>Total Project Cost = Rs. 39,894.34 crores</b>	<b>Total Length = 1257.05 Km</b>				

**ANNEXURE B****ANNEXURE REFERRED TO IN REPLY TO PART (b) OF LOK SABHA UNSTARRED QUESTION No. 517 FOR ANSWER ON 06<sup>TH</sup> FEBRUARY, 2025 ASKED BY SHRI DURAI VAIKO REGARDING ROAD PROJECTS IN TAMIL NADU**

Sl. No.	Name of Work	NH Project passing through District	Sanction Date/ Amount (Rs in Cr)	Award Date	Remarks
	<b>NHAI Project:</b>				
1	Improving the alignment of Thoppur Ghat section from Km 158+500 to Km 165+100 in Dharmapuri - Salem section of NH-44	Salem & Dharmapuri	13.02.2024/ 905.00	09.03.2024	Project involves diversion of 13.427 Ha of forest land for which Stage - I clearance granted by MoEF&CC on 11.12.2024. Enter upon permission is expected by 15.02.2025. Appointed Date is likely to be declared by 20.02.2025.
	<b>State PWD Project:</b>				
1	Widening the leftout existing 2L to 2L+PS, Strengthening the selected stretches from Km 9/6 -15/6 of NH-381A(Vellakovil to Sankari Road) on EPC mode in Tamil Nadu.	Tiruppur	16.03.24/16.84	26.12.24	Appointed date yet to be fixed

## **ANNEXURE C**

### **ANNEXURE REFERRED TO IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION No. 517 FOR ANSWER ON 06<sup>TH</sup> FEBRUARY, 2025 ASKED BY SHRI DURAI VAIKO REGARDING ROAD PROJECTS IN TAMIL NADU**

<b>Financial Year</b>	<b>Allocation (Rs. in crores)</b>	<b>Expenditure (Rs. in crores)</b>
2019-20	5757	5757
2020-21	4868	4868
2021-22	4305	4305
2022-23	8230	8230
2023-24	9925	9925
<b>Total</b>	<b>33,085</b>	<b>33,085</b>

\*\*\*\*\*