

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 1139  
ANSWERED ON 5<sup>TH</sup> FEBRUARY, 2026**

**BHARATMALA PARIYOJANA (PHASE-I) IN KARNATAKA**

**1139. SHRI E TUKARAM:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

सड़क परिवहन और राजमार्ग मंत्री

**be pleased to state:**

- (a) the total number of projects approved under the Bharatmala Pariyojana (Phase-I) in the State of Karnataka, along with their sanctioned cost and proposed timelines;**
- (b) whether the Union Government has completed any of these projects, particularly in the district of Ballari;**
- (c) if so, the details thereof, including length completed, expenditure incurred and date of completion;**
- (d) if not, the reasons for delay, such as land acquisition, contractor issues or shortage of funds; and**
- (e) whether the Government has taken any specific measures to expedite the remaining projects and if so, the details thereof?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS  
(SHRI NITIN JAIRAM GADKARI)**

**(a) to (d) The details of on-going/completed projects under the Bharatmala Pariyojana (Phase-I) in the State of Karnataka as also in the district of Ballari along with cost and timelines and reasons for delay are annexed.**

**(e) The Government actively monitors National Highway (NH) projects in close coordination with project implementing agencies, State Governments, contractors/developers. Periodic review meetings are held at various levels to resolve the issues and expedite progress. In addition, various initiatives have been taken to avoid or reduce project delays, including streamlining land acquisition & environment clearances, online approval of General Arrangement Drawing (GAD) of Railway Road Over Bridges (ROBs)/ Road Under Bridges (RUBs).**

**ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (d) OF LOK SABHA UNSTARRED QUESTION NO. 1139 ANSWERED ON 05<sup>TH</sup> FEBRUARY, 2026 ASKED BY SHRI E TUKARAM REGARDING 'BHARATMALA PARIYOJANA (PHASE-I) IN KARNATAKA'.**

Ongoing/Completed Bharatmala Projects									
Sr. No.	Stretch / Package Name	Length (Km)	Length Completed (Km)	Total Capital Cost (In Crs)	Expenditure Incurred (Rs. In Cr.)	Start / Appointment Date	Scheduled Completion date	Revised Scheduled Date of Completion	Reasons for Delay
1	4L Tumkur-Shimoga (Pkg-I) of NH-206	52.89	50.56	1364.14	1268.39	15-10-2019	14.10.2021	Provisional Commercial Operation Date (PCOD) is issued & likely to be completed on 15.02.2026	1. Land Acquisition 2. Court Cases
2	4L Tumkur-Shimoga (Pkg-II) of NH-206	56.705	53.19	1505.85	1224.23	15.10.2019	14.10.2021	PCOD issued & likely to be completed on 31.03.2026	Land Acquisition
3	4L Tumkur-Shimoga (Pkg-III) of NH-206	48.52	46.38	1444.5	417.43	15.03.2021	14.03.2023	PCOD issued & likely to be completed on 31.03.2026	Land Acquisition
4	4L Tumkur-Shimoga (Pkg-IV) of NH-206	50.975	43.51	2082.98	1565.51	20.10.2021	09.10.2023	30.06.2026	1. Land acquisition and 2. Tree (sandalwood) cutting permission
5	Belgaum - Khanapur Section of NH-748A	30	20.92	1214.3	803.92	07-03-2019	02.09.2021	PCOD issued & likely to be completed on 31.12.2026	Land Acquisition & Court cases
6	Balance work of 2L PS from Khanapur to Karnataka/Goa Border section of NH-748	53.32	46.48	720.49	102.52	18-11-2022	21-05-2024	30-04-2026	Slow progress of EPC Contractor
7	Tamil Nadu/Karnataka border to Hoskote section of NH-648	20.9	20.25	1027	1076.92	15.02.2023	14.02.2025	31.03.2026	1. Land Acquisition 2. ROB GAD approval
8	Six laning Belgaum to Sankeshwar bypass (Pkg - 1) (NH-48)	40.017	39.28	1479.3	1135.88	25.10.2022	24.04.2025	28.02.2026	-
9	Six laning Sankeshwar bypass to Maharashtra /Karnataka Border (Pkg - 2) (NH-48)	37.83	32.32	1388.7	1019.76	25.10.2022	24.04.2025	30.11.2026	Land acquisition and Change of scope
10	Hubli-Dharwad (6-laning) of NH-48	30.35	22.04	1135.39	675.08	25.03.2023	24.03.2025	31.05.2026	Delay in approval of GAD and Land acquisition

11	6 lane Access Controlled Greenfield Highway from Maharashtra/Karnataka Border (Badad) to Maradgi S Andola section of NH-150C (Package-I of Akkalkot - Karnataka/Telangana Border)	71	54.86	2355.56	795.83	28.12.2022	27.06.2025	31.08.2026	1) Public demand for additional structure. 2) Delay in obtaining Tree Felling permission. 3) Land acquisition. 4) Utility Shifting. 5) Delay in obtaining the consent from Irrigation Authorities towards GADs of Canal Crossing Structures.
12	6-lane Access Controlled Highway from Maradgi S Andola to Baswantpur section of NH-150C (Pkg III) of Akkalkot - Karnataka/ Telangana Border)	65.5	51.79	2104.7	840.87	24.04.2023	22.10.2025	31.12.2026	1) Land acquisition. 2) Demand for additional structure from the local public 3) Delay in obtaining Tree Feeling permission 4) Delay in obtaining the consent from Irrigation Authorities towards GADs of Canal Crossing Structures. 5) Excessive Rainfall
13	6-lane Access Controlled Greenfield Highway from Baswantpur to KN/TS Border (Singnodi) section of NH-150C (Akkalkot to Karnataka/Telangana Border section) (PKG IV)	40.6	39.15	1499.73	785.02	13.11.2022	13.05.2025	PCOD issued & likely to be completed on 30.04.2026	Delay in approval of ROB GAD approval
14	4 lane of Channarayapatna & Hassan bypass with other project facilities of NH-75	39.01	31.96	566.18	574.37	18.01.2021	17.01.2023	30.06.2026	Land Acquisition & Public resistance
15	Sirsi - Kumta - Belekeri Port, NH766E and NH766EE	58.92	47.66	440.16	393.81	07.12.2020	06.12.2022	30.04.2026	1) Land Acquisition 2) Court Case: 3) ROW constraints and bridge works: 4) Force majeure events: 5) Tree cutting & Disposal permission from Forest Department:
16	Haveri - Yakambi - Sirsi Road 766E	74.98	37.25	313.02	61.34	08.03.2022	07.03.2024	31.03.2027	1) Delay in Stage-I- Forest Clearance 2) Encroachment with in the ROW.
17	6 lane new bridge across Phalguni river near Kulur on NH-66.	0.776	0	69.02	26.84	12.04.2021	11-10-2022	31.05.2026	Slow progress by the Contractor
18	Sannur - Bikanakatte Section of NH-169	45.012	30.43	1386.41	1130.41	10.10.2022	08-10-2024	30.06.2026	1) Land acquisition 2) Forest Issue 3) Court Stay

19	6L access controlled Nelamangala - Tumkur (6-laning) of NH-48	44.73	15.27	2032.15	740.27	25.08.2022	24.08.2025	31.03.2027	Land acquisition and Utility Shifting
20	Road connectivity to Honnavar Port from Kasarkod on NH-66.	4.58	0	131.35	0.59	05.12.2024	06.06.2026	06.06.2026	The project is being delayed mainly due to non-availability of encumbrance free land which needs to be handed over by Port Authority & GoK.
21	4 Laning from Dobaspet to Doddaballapur Bypass section, - Pkg I	42	42	1438.14	1214.9	19-04-2021	18-04-2023	PCOD- 15.02.2024	PCOD issued
22	Doddaballapur bypass to Hoskote section of NH-648-Pkg II	37.6	37.6	1317.74	1,276.50	22-02-2021	21.02.2023	PCOD- 21.07.2023	PCOD issued
23	Bangalore-Chennai Expressway-Phase-I Package-I from Bangalore to Malur section of NE-7	27.1	27.1	2480.99	2,260.17	15.09.2021	14.09.2023/ 30.06.2024	PCOD- 15.05.2024	PCOD issued
24	Bangalore-Chennai Expressway-Phase-I (Pkg-II) from Malur- Bangarpet section of NE-7	27.1	27.1	1180.17	988.66	20.09.2021	19.09.2023 / 30.06.2024	PCOD- 16.05.2024	PCOD issued
25	Bangalore-Chennai Expressway-Phase-I (Pkg-III) from Bangarpet -Bethamangala section of NE-7	17.5	17.5	784.22	679.18	18.01.2022	17.01.2024 / 30.06.2024	Completion Certificate (CC) -31.05.2024	CC issued
26	4L of Byrapura to Challakere Section from km 308.550 to km 358.500 of NH-150 A	49.95	49.95	1195.54	992.25	31-12-2018	31-12-2020	PCOD- 24.01.2023	PCOD issued
27	4 laning of Challakere to Hiriyur section of NH-150 A from km 359.100 to km 413.500 (Package III)	55.705	55.705	1873.58	1172.4	25.01.2021	24.01.2023	PCOD- 30.07.2025	PCOD issued
28	Bangalore-Nidagatta (Pkg. I)	56.2	56.2	3580.48	2657.28	14-05-2019	09-11-2021	PCOD- 12.12.2022	PCOD issued
29	Nidagatta-Mysore (Pkg II)	61	61	3009.6	2809.86	10-12-2019	07-06-2022	PCOD- 09.03.2023	PCOD issued
30	2-lane with Paved shoulders of Aurad-Bidar section of NH-161A	45.878	45.878	424.16	341.67	14.09.2021	13.09.2023	CC- 05.03.2025	CC issued

Completed Bharatmala Project passess through Bellary District									
1	Bellary to Byrapura Section km 253.600 to km 308.550 of NH-150A	40.73	40.73	1281.47	1145.05	24-10-2019	23-10-2021	PCOD- 19.01.2022	PCOD issued. (5.18Km length passes through Bellary District)
Total		1327.378	1144.063	42827.02	30176.91				

\*\*\*\*\*