

**GOVERNMENT OF INDIA  
MINISTRY OF HOUSING AND URBAN AFFAIRS  
LOK SABHA  
UNSTARRED QUESTION NO. 2107  
TO BE ANSWERED ON FEBRUARY 12, 2026**

**STATUS OF CENTRAL VISTA PROJECT AND COMMON  
CENTRAL SECRETARIAT**

**NO. 2107.        SHRI KISHORI LAL:  
                      SHRI BAPI HALDAR:  
                      PROF. SOUGATA RAY:**

**Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:**

- (a) the details and the present status of the construction of Central Vista Projects;**
- (b) the details of the buildings constructed so far for the Common Central Secretariat;**
- (c) the details of the demolition of the existing Government buildings across Rajpath/Kartavya Path;**
- (d) the expected schedule for the completion of the Central Vista Projects;**
- (e) whether the Government can accommodate all the Central Government Offices in the proposed Common Central Secretariat and if so, the details thereof;**
- (f) the total amount of funds earmarked for the construction of the Central Vista Projects;**
- (g) the current status of projects completed out of the total number of sanctioned projects; and**
- (h) the total estimated cost of the project at the beginning and project-wise price escalation?**

**ANSWER  
THE MINISTER OF STATE IN THE  
MINISTRY OF HOUSING AND URBAN AFFAIRS  
(SHRI TOKHAN SAHU)**

- (a) & (b): The details and the present status of construction of Central Vista Projects and the details of the buildings constructed so far for the Common Central Secretariat are as follows:**

<b>Redevelopment of Kartavya Path</b>	<b>Completed in September 2022</b>
<b>New Parliament Building</b>	<b>Completed in May 2023</b>
<b>Construction of Vice-President Enclave</b>	<b>Completed in June 2024</b>
<b>Construction of CCS-3</b>	<b>Completed in August 2025</b>
<b>Construction of CCS- 1&amp;2</b>	<b>Completed in February 2026</b>
<b>Construction of CCS-6&amp;7</b>	<b>Construction in progress</b>
<b>Construction of CCS-8&amp;9</b>	<b>Construction in progress</b>
<b>Construction of CCS-10</b>	<b>Construction in progress</b>
<b>Comprehensive Conservation, retrofitting of North block Building (Yuge Yugeen Bharat Museum)</b>	<b>Construction in progress</b>
<b>Comprehensive Conservation, retrofitting of South block Building</b>	<b>Tender invited</b>
<b>Construction of CCS-4&amp;5</b>	<b>Tender invited</b>

**(c): IGNCA, Raksha Bhawan, Old Vice President Residence and Vigyan Bhawan Annexe have been demolished.**

**(d): The expected schedule for the completion of the Central Vista Projects-**

<b>Construction of CCS-6&amp;7</b>	<b>March, 2027</b>
<b>Construction of CCS-8&amp;9</b>	<b>December, 2027</b>
<b>Construction of CCS-10</b>	<b>September, 2026</b>
<b>Construction of CCS-4&amp;5</b>	<b>April, 2028</b>
<b>Comprehensive Conservation, retrofitting Of North block Building (Yuge Yugeen Bharat Museum)</b>	<b>August, 2027</b>
<b>Comprehensive Conservation, retrofitting Of South block Building</b>	<b>March, 2028</b>

**(e): The proposed Common Central Secretariat buildings are designed to accommodate all the Ministries & Departments of Government of India in Delhi.**

**(f): The total sanctioned amount is Rs. 13169.61 Cr.**

**(g): The current status of projects completed out of the total sanctioned projects-**

<b>Redevelopment of Kartavya Path</b>	<b>Completed in September 2022</b>
<b>New Parliament Building</b>	<b>Completed in May 2023</b>
<b>Construction of Vice-President Enclave</b>	<b>Completed in June 2024</b>
<b>Construction of CCS-3</b>	<b>Completed in August 2025</b>
<b>Construction of CCS- 1&amp;2</b>	<b>Completed in February 2026</b>

**(h): The total original sanctioned amount is Rs. 12762.49 Cr. Now, revised sanctioned amount is Rs. 13169.61 Cr.**

\*\*\*\*\*