

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 4573
ANSWERED ON 19TH MARCH, 2026**

KANGRA-SHIMLA PROJECT

4573. DR. RAJEEV BHARADWAJ:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the time by which the work of Kangra-Shimla four-lane project is expected to be completed;**
- (b) the total amount of funds allocated by the Government for the said four-lane project; and**
- (c) the time by which the vehicular movement from Chilbahal to Kohli on the said National Highway is planned to be operational?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) to (c) The current status of the work of Kangra-Shimla four-lane project is annexed.

ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 4573 ANSWERED ON 19TH MARCH, 2026 ASKED BY DR. RAJEEV BHARADWAJ REGARDING 'KANGRA-SHIMLA PROJECT'.

Package No.	Stretch Description (from-to)	Design Length (km)	Total Capital Cost (Rs. Cr.)	Status
<u>Package-I (Under DPR)</u>	Shimla to Shalaghat (NH-205) (Greenfield alignment)	28.800	-	Bids have been received for preparation of Detailed project Report(DPR). Technical Bids are under evaluation.
<u>Package-IIA (DPR Completed)</u>	Shalaghat to Dareota (NH-205)(Greenfield alignment)	4.375		The DPR has been prepared.
<u>Package-IIB (Awarded)</u>	Dareota to Kalar Bala (NH-205)(Greenfield alignment)	7.825	970.05	Agreement Signed on 01.12.2025. Declaration of Appointed Date is targeted by 31.03.2026.
<u>Package-IIC (UI)</u>	Kalar Bala to Nauri Chowk (NH-205)	17.45	1244.43	Under Construction with about 10.21 % physical progress (up to 28.02.2026). Scheduled Revised Completion date is 09.09.2027.
<u>Package-III (Under DPR)</u>	Bhager to Hamirpur (NH-103)	36.315		DPR is awarded.
<u>Hamirpur Bypass (UI)</u>	Hamirpur Bypass (NH 103 & 03) (Greenfield alignment)	17.120	739.39	Under Construction with about 91.74% physical progress (upto 28.02.2026). Scheduled Revised Completion date is

				<p>30.06.2026.</p> <p>Letter of Acceptance (LOA) for preparation of DPR for Northern Hamirpur bypass has been issued on 06.02.2026.</p>
<u>Package-IV (UI)</u>	End of Hamirpur bypass (ChilBahal) to Bhangbar(NH-3 & 303)	36.975	1184.23	<p>Under Construction with about 90.16% physical progress (upto 28.02.2026). Scheduled Revised Completion date is 30.06.2026.</p> <p>LOA for preparation of DPR for four laning has been issued on 06.02.2026.</p>
<u>Package-5B (PCOD issued)</u>	Bhangbar to Kangra Bypass (NH-303 & 503)	18.130	1322.95	Provisionally Completed. De-linked bridge in Kangra Bypass likely to be completed by 30.06.2026.
		182.59	5461.65	
