### GOVERNMENT OF INDIA MINISTRY OF CIVIL AVIATION LOK SABHA UNSTARRED QUESTION NO. : 1054 (To be answered on the 27<sup>th</sup> July 2015)

## **AIRPORT PROJECTS**

1054. SHRIMATI ARPITA GHOSH SHRI RAVINDRA KUMAR PANDEY SHRI GODSE HEMANT TUKARAM SHRI P.P. CHAUDHARY SHRI PREM DAS RAI SHRI VENKATESH BABU T.G. SHRI C.S. PUTTA RAJU SHRI VINOD KUMAR SONKAR SHRI FEROZE VARUN GANDHI SHRI MAHEISH GIRRI SHRI MALLIKARJUN KHARGE DR. RAMESH POKHRIYAL NISHANK SHRI DUSHYANT CHAUTALA SHRI KIRTI AZAD SHRI A.T. NANA PATIL SHRIMATI RAMA DEVI SHRI ARKA KESHARI DEO SHRI MULLAPPALLY RAMACHANDRAN SHRI ELUMALAI V. SHRI ANOOP MISHRA **DR. VIRENDRA KUMAR** 

Will the Minister of CIVIL AVIATION नागर विमानन मंत्री

be pleased to state:-

(a) the total number of airports in the country at present State/UT-wise;
(b) the details of the airport projects taken up for construction and development during each of the last three years and the current year State/UT-wise including their present status and the expenditure incurred thereon;

(c) whether the Government proposes to construct and develop more

airports/Greenfield airports in various States/ UTs of the country including those under PPP and in co-operation with States;

(d) if so, the details thereof separately State/UT-wise including Maharashtra, Bihar, Odisha, Kerala, Karnataka and Rajasthan along with the expenditure likely to be incurred thereon and the time-frame fixed in this regard;

(e) the details of the proposals received by the Government from various States/UTs for construction / development of airports during the said period State/UT-wise including Uttar Pradesh along with the action taken thereon; and

(f) the details of the delayed airport projects, State/UT-wise along with the reasons therefor and the time and cost escalations therein and the steps taken by the Government to remove the hurdles in these projects along with the time by which they are likely to be completed?

#### ANSWER

## Minister of State in the Ministry of CIVIL AVIATION लागर विमालल मंत्रालय में राज्य मंत्री (Dr

(Dr Mahesh Sharma)

(a) : As per information available, there are a total number of 476 airports in the country. This includes operational and non-operational airports, airstrips etc. owned by the Airports Authority of India, Defence, State Governments, private parties etc. State/UT-wise list of total airports is at Annexure-I.

(b): The details are at Annexure-II.

(c)&(d): Government of India (GoI) has granted 'in-principle' approval for setting up of the following 14 Greenfield airports in the country with estimated project cost (approx.) as given under:

Mopa in Goa (Rs.3000 cr), Navi Mumbai (Rs.15149 cr), Sindhudurg (Rs.350 cr) and Shirdi (Rs.320.54 cr for Phase I) in Maharashtra, Bijapur (Rs. 150 cr), Gulbarga (Rs.13.78 cr in initial phase), Hassan (apprx. 793.95 cr in three phases) and Shimoga (Rs.38.91 cr in initial phase) in Karnataka, Kannur (Rs.1892 cr) in Kerala, Dabra (Rs.200 cr) in Gwalior, Pakyong (Rs. 605.59 cr) in Sikkim, Kushinagar(Rs.600.39 cr) in Uttar Pradesh, cost estimated by Airports Authority of India, as the development of the airport through Public Private Partnership (PPP) could not be realized by the Government of Uttar Pradesh (GoUP), Karaikal (Rs. 280 cr) in Pudducherry and Durgapur (Rs. 700 cr) in West Bengal. Out of these, one project namely Durgapur Airport has commenced commercial operations on 18th May, 2015.

(e): Since 2012, GoI has received initial proposals for setting up of Greenfield airports at several places, namely, Karwar in Karnataka, Androth (Karavati dist.) in Union Territory of Lakshadweep, Taj International Airport, Hirangaon in Uttar Pradesh, Dagadarthi Mendal Nellore Dist., Bhogapuram in Vizianagaram District near Visakhapatnam, Tadepalligudem in West Godavari District, Oravakallu in Kurnool District and Kuppam in Chittoor District in Andhra Pradesh. As per Greenfield Airports Policy, 2008, Ministry of Defence, Directorate General of Civil Aviation (DGCA), Airports Authority of India (AAI) was consulted for these proposals. The proposal of Government of Uttar Pradesh for setting up of Greenfield airport at Hirangaon was examined in consultation with the nodal agencies and M/o Defence did not recommended the project. Grant of Site clearance to these projects depends upon recommendations from M/o Defence, AAI, DGCA and the concerned State Government.

(f): Necessary action for approval from various departments, project development, including financing of the airport project is taken by the respective airport promoter. The timeline for construction of airport projects depends upon many factors such as land acquisition, availability of mandatory clearances, financial closure, etc. by the individual operator.

\*\*\*\*\*

S.No.	STATE	NO. OF AIRPORTS
1	ANDHRA PRADESH	9
2	ARUNACHAL PRADESH	9
3	ASSAM	27
4	BIHAR	36
5	CHHATTISGARH	8
6	GOA	1
7	GUJARAT	27
8	HARYANA	8
9	HIMACHAL PRADESH	3
10	JAMMU & KASHMIR	19
11	JHARKHAND	9
12	KARNATAKA	20
13	KERALA	5
14	MADHYA PRADESH	44 -
15	MAHARASHTRA	33
16	MANIPUR	3
17	MEGHALAYA	3
18	MIZORAM	2
19	NAGALAND	2
20	ORISSA	29
21	PUNJAB	18
22	RAJASTHAN	38
23	SIKKIM	0
24	TAMIL NADU	18
25	TELENGANA	12
26	TRIPURA	4
27	UTTAR PRADESH	34
28	UTTARAKHAND	8
29	WEST BENGAL	38
	UNION TERRITORIES	
30	ANDAMAN & NICOBAR ISLANDS	2
31	CHANDIGARH	1
32	DAMAN & DIU	2
33	DELHI	2
34	LAKSHWADEEP ISLANDS	1
35	PONDICHERRY	1
	TOTAL	476

Including operational and non-operational airports, airstrips etc. owned by Airports Authority of India, State Governments, Defence, private parties etc.

- 10 C - 10 C

2

ANNEXURE-I

ел , н

÷.

į.

"

Annexure - II Rs in crores

S.No	State	Airport	DEVELOPMENT OF AIRPORT PROJE Name of Work	CUM EXP (upto June, 15)	Present Status	SDC	PDC
1	Assam	Guwahati	Construction of 3 Nos. of Hangers for A 321 type of aircraft.	27.48	Work completed	Dec-13	:#*
	-	Jorhat	Expansion of Apron	7.72	Work completed	Nov-13	
2	Arunachal Pradesh	Tezu	Operationalisation/Upgradation of Tezu Airport	38.98	48%	Dec-13	Mar-17
4	Andman & Nicobar	Portblair	Construction of New Integrated Terminal Building at VSI Airport, Portblair	1	1.25%	Sep-18	
5	Andhra Pradesh	Tirupati	C/o of New Terminal Building including apron, etc and extension of runway	104.48	94%	Jan-15	Aug-15
6	-	Kadapah	Construction of New Terminal Building completed.	12,41	Work completed	Sep-11	-
7	Chandigarh	Chandigarh (Mohali)	Development of Chandigarh International Airport (Mohali Side).	450.00	Work completed	Feb-15	-
8	Chhattisgarh	Raipur	Construction of Boundary wall at SV Airport, Raipur	4.20	60.1%	Jun-15	Dec-15
9	Delhi	Indian Aviation Academy	Indian Aviation Academy at New Delhi	11.00	26%	Nov-14	Feb-16
10	Goa	Goa	New Integrated Terminal Building construction completed & commissioned	215.34	Work completed	May-12	-
11	Gujarat	Vadodara	Construction of New Integrated Terminal Building (Balance work)	18.36	25.50%	Jun-16	
12	-	Kandla	Strengthening of existing Runway Apron and Taxiway	8.08	Work completed	Dec-14	-

\* ...

-

# 3

S.No	State	Airport	Name of Work	CUM EXP upto June, 15)	Present Status	SDC	PDC
		Jammu	Expansion and modification of	12:80	30%	Mar-15	Dec-16
13	J&K	agamina	Terminal Building		73%	Jan-14	Sep-15
14	Jharkhand	Ranchi	Construction of Technical Block and Control Tower	-		him dif	Mar-16
15	Kamataka	Hubli	Development of Hubil Airport including New Terminal Building, Extension and strengthening of runway, construction of taxiway, apron, isolation bay and other ancillary works.	31.65	58%	May-15	
16	-	Belgaum	Development of Belgaum Airport including New Terminal Building, Extension and Strengthening of runway, construction of taxiway, apron, Isolation bay and other ancillary works.	13.03	55%	Feb-15	Dec-15
17		Mangalore	Construction of ATC Tower and	18.42	Work completed	May-13	=
18	Madhya Pradesh	Khajuraho	Technical Block. Construction of New Terminal Building.	50.75	Work completed	Dec-10	÷
18	Manipur	Imphal	Expansion of apron with link taxiway to accommodate 3 no A-321 & 3 ATR-72	6.43	85.5%	May-09	Aug-15
			type of aircraft. Construction of boundary wall at newly acquired land for Airport expansion	12.08	100%	Aug-13	-
20	Maharashtra	Nagpur	Re-carpeting of runway 14/32 and level	26.80	Work completed	Jun+14	-
		Pune	correction for basic strip Construction of Hangar and Cli	P 22.00	Work completed	Jul-13	-
21		P-Une	Lounge cum Admin. Block.				1

\_

S.No	State	Airport	Name of Work	CUM EXP (upto June, 15)	Present Status	SDC	PDC
22 0	Odisha	Jharsuguda	Development of Jharsuguda Airport SH: Construction of Boundary Wall.	-	4%	Jul-16	
23	Rajasthan	Jaipur	Extension of Runway and Strengthening of existing runway and associated works and retargeting of runway for improvement of geometric and drainage, Installation of CAT IIIB ILS		90.00%	Jul-15	Dec-15
24	1	Kishangarh	Development of Kishangarh Airport (Aimer)	20.58	71%	Sep-15	
25	Sikkim	Pakyong	Construction of Greenfield Airport at Pakyong	355.87	85.5%	Mar-15	Sep-17
26	Uttar Pradesh	Fursatganj	Construction of National Aviation University at IGRUA, Fursatganj.	21.22	36%	Aug-16	

Ś

=

 $\rightarrow 0$ 

 $\mathbb{P} \mathbf{u}$