

GOVERNMENT OF INDIA  
MINISTRY OF URBAN DEVELOPMENT

LOK SABHA  
UNSTARRED QUESTION NO. 1478  
TO BE ANSWERED ON 29.07.2015

BUS RAPID TRANSIT SYSTEM

No.1478 SHRI DILIP KUMAR MANSUKHLAL GANDHI:

Will the Minister of URBAN DEVELOPMENT be pleased to state :

- a) The details of proposals for Bus Rapid Transit system (BRTS) projects received from various States, State- wise;
- b) The details of proposals cleared along with the length of each project, State and City-wise;
- c) The details of funds incurred or likely to be incurred, project and city-wise;
- d) The time by which these projects are likely to be completed, project and city-wise; and
- e) The details of proposals still pending, project and city-wise and the reasons for the same along with the time by which these are likely to be cleared?

ANSWER

THE MINISTER OF STATE IN MINISTRY OF URBAN DEVELOPMENT  
(SHRI BABUL SUPRIYO)

(a) to (d): The details of 22 Bus Rapid Transit System projects sanctioned under JnNURM are at Annexure-I.

(e) : JnNURM has come to an end on 31.03.2014. No proposals are pending.

\*\*\*\*\*

**Project Implementation status of BRTS Projects under JnNURM**

Amount in LakhsData as on 30-07-2015

ANNEXURE REFERRED TO IN REPLY OF LOK SABHA UNSTARRED QUESTION NO. 1478 FOR 29.07.2015

ANNEXURE-I

Sl. No.	Name of the State	Name of the City	Project Title	Approved Cost	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	Installment Numbers	As per MoF Release Order - ACA Released till date	Liability	% of Amount Utilised against Approved Cost	% of work completed (Physical Progress)	Date of Completion as reported in QPR
<b>Mission Phase</b>												
1	Andhra Pradesh	Vijayawada	Bus Rapid Transport System for Vijayawada (i) MG Road (ii) Nujiveedu Road (iii) Eluru Road (iv) Route No.5 (v) S.N.Puram Road (vi) Loop Road - <b>15.18Km</b>	15,100.00	26-Mar-07	7,550.00	4	6,795.00	755.00	62%	70%	1-Jun-14
2	Andhra Pradesh	Vishakhapatnam	Bus Rapid Transit System for Vishakhapatnam (i) Simhachalam Transit corridor including tunnel ( ii ) Pendurthi Transit Corridor - <b>45.20 Km</b>	45,170.00	18-May-07	22,585.00	4	20,381.87	2,203.13	91%	76%	1-Jun-14
3	Gujarat	Ahmedabad	Bus Rapid Transport System- Construction of 12 Km. long stretch (Stretch-1 of first phase) BRT Roadway and Carrying out detailed studies and engineering of remaining stretches	8,760.00	11-Aug-06	3,066.00	4	2,759.40	306.60	103%	Completed	Completed
4	Gujarat	Ahmedabad	Bus Rapid Transit System - <b>46 Km</b>	40,572.00	6-Oct-06	14,200.20	4	12,780.20	1,420.00	123%	Completed	Completed
5	Gujarat	Ahmedabad	BRTS Phase-II for Ahmedabad Municipal Corporation - <b>30.50 Km</b>	46,931.31	19-Aug-08	16,425.96	4	14,783.36	1,642.60	92%	79%	1-Sep-14
6	Gujarat	Rajkot	Bus Rapid Transit System Phase I (Development of Blue Corridor Part I) - <b>29.00 Km</b>	11,000.00	20-Jul-07	5,500.00	4	4,950.00	550.00	149%	Completed	Completed
7	Gujarat	Surat	Development of BRTS for Surat - <b>29.90 Km</b>	46,902.00	7-Mar-08	23,451.00	4	21,105.90	2,345.10	89%	72%	1-Nov-14
8	Madhya Pradesh	Bhopal	Pilot Corridor (New Market to University) for Bus Rapid Transit System (42.19 km long)	27,444.00	10-Nov-06	11,888.00	4	10,699.20	1,188.80	80%	85%	1-Nov-15
9	Madhya Pradesh	Indore	Bus Rapid Transport System-PILOT PROJECT - <b>11.65 Km</b>	9,845.00	11-Aug-06	4,922.50	4	4,430.29	492.21	128%	Completed	Completed
10	Maharashtra	Pune	BRT Pilot project for Pune city (Katraj Swargate Hadapsar Route 17.00 Km)	10,313.50	11-Aug-06	5,156.75	4	5,156.75	-	131%	Completed	Completed
11	Maharashtra	Pune	Bus Rapid Transit (Phase I) for Pune city - <b>48.77 Km</b>	47,662.20	25-Oct-06	23,831.10	4	23,828.58	2.52	121%	95%	1-Mar-15
12	Maharashtra	Pune	Bus Rapid Transport system (Development of Infrastructure for Commonwealth Youth Games, 2008) - <b>36.00 Km</b>	43,422.00	5-Mar-07	21,711.00	4	21,711.00	-	106%	94%	1-Mar-15

**Project Implementation status of BRTS Projects under JnNURM**

Amount in LakhsData as on 30-07-2015

Sl. No.	Name of the State	Name of the City	Project Title	Approved Cost	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	Installment Numbers	As per MoF Release Order - ACA Released till date	Liability	% of Amount Utilised against Approved Cost	% of work completed (Physical Progress)	Date of Completion as reported in QPR
13	Maharashtra	Pune	BRTS Corridor for Mumbai Pune Highway (8.5 Kms) and Audh Rawet Road (14.5 Kms) Total (23 Kms)	31,214.00	28-Dec-07	15,607.00	4	15,607.00	-	154%	99%	1-Mar-15
14	Maharashtra	Pune	Improvement and Strengthening of New Alandi Road as BRT corridor for Pune (13.9 Km. from Vikrantwadi to Dighi-Octroi Naka)	3,649.09	19-Aug-08	1,824.55	4	1,639.41	185.14	101%	Completed	Completed
15	Maharashtra	Pune	BRTS Corridor-Kalewadi-KSB Chowk to Dehu-Alandi Road (Trunk Route 7)-PCMC - <b>11.20 Km</b>	21,920.00	21-Nov-08	8,768.00	3	5,699.20	3,068.80	70%	58%	1-Mar-16
16	Maharashtra	Pune	BRTS Corridor-Nashik Phata to Wakad (Trunk Route No.9)-PCMC - <b>7.08 Km</b>	20,682.00	21-Nov-08	8,272.80	3	6,204.60	2,068.20	115%	91%	1-Mar-16
17	Rajasthan	Jaipur	BRTS project proposal (Package IB) from C zone Bypass corssing to Panipech via Sikar Road - <b>39.45 Km</b> (for all 3 prijects)	7,519.00	20-Jul-07	3,759.50	4	3,383.57	375.93	95%	Completed	Completed
18	Rajasthan	Jaipur	BRTS (Package - IIIA & IIIB), Jaipur - 39.45 Km (for all 3 prijects)	26,035.94	14-Jan-09	13,017.96	2	5,207.18	7,810.78	100%	72%	1-Mar-15
19	West Bengal	Kolkata	BRTS from Ultadanga to Gorla in Kolkata Metropolitan Area - <b>15.50 Km</b>	25,291.00	16-Jun-10	8,851.85	1	2,212.96	6,638.89	28%	40%	1-Jun-14
<b>19</b>	<b>Sub-Total (Mission)</b>			<b>4,89,433.04</b>		<b>2,20,389.16</b>		<b>1,89,335.47</b>	<b>31,053.69</b>			
<b>Transition Phase</b>												
1	Madhya Pradesh	Bhopal	BRTS supplementry DPR, Bhopal	8,276.00	16-Sep-13	4,138.00	1	1,034.50	3,103.50	0%		1-Sep-15
2	Madhya Pradesh	Indore	ITS development for AB road pilot BRT corridor in IIndore	5,717.00	16-Sep-13	2,858.50	1	714.63	2,143.87	0%	0%	1-Mar-15
3	Punjab	Amritsar	BRTS - Amritsar (31 KM)	49,554.00	21-Jan-14	24,777.00	1	6,194.25	18,582.75	0%	0%	7-Jul-16
<b>3</b>	<b>Sub-Total (Transition)</b>			<b>63,547.00</b>		<b>31,773.50</b>		<b>7,943.38</b>	<b>23,830.12</b>			
<b>22</b>	<b>Grand Total</b>			<b>5,52,980.04</b>		<b>2,52,162.66</b>		<b>1,97,278.85</b>	<b>54,883.81</b>			