

**GOVERNMENT OF INDIA  
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION**

**LOK SABHA  
UNSTARRED QUESTION NO. 1606  
TO BE ANSWERED ON WEDNESDAY, THE 29<sup>TH</sup> JULY, 2015**

**STALLED PROJECTS**

**1606. SHRI BHARTRUHARI MAHTAB:  
SHRI SANJAY DHOTRE:  
SHRI P. NAGARAJAN:  
SHRIMATI POONAM MAHAJAN:  
KUNWAR HARIBANSH SINGH:  
SHRI RAVNEET SINGH:  
SHRI ADHALRAO PATIL SHIVAJIRAO:  
SHRI ANADRAO ADSUL:  
SHRI SHRIRANG APPA BARNE:**

**Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:**

- a) the details and the number of the central sector infrastructure projects which are reported time and cost overrun, State/ Sector/Project-wise and the reasons therefor;**
- b) whether the Government is formulating a new plan under the direct supervision of Prime Minister's Office to kick start stalled road, power and other large projects and if so, the details in this regard;**
- c) the details and number of projects undertaken in States that have been stalled/delayed for more than one year due to non-clearance from the Government and the reasons therefor along with the amount stuck therein, State-wise and project-wise;**
- d) whether the Government proposes to set up a mechanism for granting clearance/nod to the project received from the States within**

**a fixed time frame and if so, the details thereof and if not, the reasons therefor; and**

**e) the other corrective steps taken/being taken by the Government for speedy execution of stalled projects?**

#### **ANSWER**

**MINISTER OF STATE (INDEPENDENT CHARGE) FOR MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION, MINISTER OF STATE FOR MINISTRY OF EXTERNAL AFFAIRS AND MINISTER OF STATE FOR MINISTRY OF OVERSEAS INDIAN AFFAIRS [GENERAL (Dr.) V.K. SINGH (Retd.)]**

**(a) : Government through the Ministry of Statistics and Programme Implementation monitors on-going Central Sector Infrastructure Projects costing Rs. 150 crore and above on time and cost overruns on the basis of information provided by the project implementation agencies. As on 01.06.2015 a total of 766 projects were on the monitor of this Ministry. Of these, 232 projects were showing time overruns, 229 projects were showing cost overruns and 71 projects were showing both time and cost overruns with respect to their original project implementation schedules. State-wise, Sector-wise and Project-wise details of 71 projects showing both time and cost overruns are at Annexure I.**

**(b) : Government of India (GoI) initiates projects through concerned Ministries / Departments which are entrusted with the work of their implementation and direct monitoring. However, the progress of various projects including stalled projects is also monitored by Prime Minister's Office (PMO) by convening meetings etc. at different levels from time to time. A programme namely "PRAGATI" (Pro-Active Governance And Timely Implementation) has also been initiated by PMO to monitor the projects / schemes. This is a three tier (PMO, GOI Secretaries and Chief Secretaries of States) Information Technology (IT) based redressal and monitoring system where Hon'ble Prime Minister interacts through Video-Conferencing on issues (including those relating to stalled projects).**

**(c) : In 21 on-going Central Sector Infrastructure Projects costing Rs 150 crore and above which were showing time overruns of more than one year as on 01.06.2015 the project implementing agencies had inter-alia reported delay in environment & forest clearances. State-wise and Project-wise details of these 21 projects are at Annexure II.**

**(d) to (e): The major steps undertaken to ensure completion of Central Sector Infrastructure Projects without time and cost overruns include: rigorous project appraisal; a Project Monitoring Group (PMG) in the Cabinet Secretariat for facilitating resolution of issues of projects brought to the portal of the PMG by the project proponents; On-line Computerized Monitoring System (OCMS) in the Ministry of Statistics and Programme Implementation for continuous monitoring of on-going projects; Standing Committees in the Ministries for fixation of responsibility for time and cost overruns; regular review of infrastructure projects by the concerned administrative Ministries; and Central Sector Projects Coordination Committees (CSPCCs) in the States under the Chief Secretaries for removal of bottlenecks and for facilitating the speedy implementation of major projects.**

## STATEMENT REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO 1606 DUE FOR ANSWER ON 29.07.2015

## Details of State-wise central sector infrastructure projects showing time and cost overrun (as on 01.06.2015)

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
<b>ANDHRA PRADESH</b>											
<b>PETROLEUM</b>											
1	STRATEGIC CRUDE OIL STORAGE PROJECT AT VIZAG	ISPRL	01/2006	10/2011	06/2015	672.00	1178.35	1078.77	506.35	44	Completion delayed primarily because the rectification of rock wedge failure in cavern A1 took more time. Zones of poor geology encountered during excavation of balance bench. Slow construction progress of AG facility Works as it was dependent on completion of UG works.
<b>ARUNACHAL PRADESH</b>											
<b>POWER</b>											
2	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	NEEPCO	12/2004	12/2009	03/2017	2496.90	6476.34	3899.87	3979.44	87	Permission for Quarry operation yet to be received from Govt. of Arunachal Pradesh.
3	PARE HYDRO ELECTRIC PROJECT	NEEPCO	12/2008	08/2013	03/2016	573.99	1487.49	1025.79	913.50	31	Law & order problem from time to time and change in geotechnical parameters necessitating revision of side slopes.

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>ASSAM</b>										
	<b>PETROCHEMICALS</b>										
4	ASSAM GAS CRACKER PROJECT	BCPL	04/2006	04/2012	06/2015	5460.61	9833.52	8648.40	4372.91	38	<ul style="list-style-type: none"> <li>• Lack of adequate and effective supervision by the EPMC, M/s EIL.</li> <li>• Misplacement / mismanagement of free issue materials.</li> </ul>
	<b>PETROLEUM</b>										
5	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	OIL	09/2012	03/2015	02/2016	871.35	1200.00	220.47	328.65	11	Heavy rain in Assam.Refloating of tender will have impact on timeline
	<b>POWER</b>										
6	BONGAIGAON THERMAL POWER PROJECT	NTPC	01/2008	09/2011	03/2017	4375.35	6749.18	5243.00	2373.83	66	Inadequate deployment of manpower & resources by M/s BHEL and its sub-agencies have affected the erection/commissioning progress of U#1. •Frequent Bandh calls by local outfits (Total Bandh-262 days) leading to stoppage of work at site for more than 500 days. •Eruption of ethnic violence in Jul-12, May-14 & Dec-14 (41 days) leading to stoppage of work for 171 days. •Poor performance of BOP/Civil contractors due to geo-political situation in the region.

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>RAILWAYS</b>										
7	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	NFR	04/1996	03/2009	03/2016	1676.31	5500.00	4734.45	3823.69	84	State Govt. is yet to form guidelines for land acquisition as per new Act in Karimganj District, Assam for Karimganj-Maishashan section and Baraigram-Dullabchera section.
8	BRAHMAPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	NFR	09/1997	04/2008	06/2017	1500.00	4996.19	3410.06	3496.19	110	Not Reported
9	KATAKHAL TO BHAIRABI	NFR	04/1998	12/2012	03/2016	227.90	331.40	182.22	103.50	39	Not Reported
	<b>ROAD TRANSPORT AND HIGHWAYS</b>										
10	BRAHMPUTRA BRIDGE,NH NO-31	NHAI	12/2003	04/2010	01/2016	217.61	309.56	0.00	91.95	69	Not Reported
	<b>BIHAR</b>										
	<b>POWER</b>										
11	BARH STPP(3X660MW) NTPC	NTPC	02/2005	12/2009	03/2018	8692.97	15095.67	10850.00	6402.70	99	Non performance of Russian agency M/s TPE & M/s PM. TPE stopped work from Oct-2013 and the contract of M/s TPE was terminated on 14.01.15.
	<b>RAILWAYS</b>										
12	PATNA GANGA BRIDGE (NL), ECR	ECR	04/2001	10/2007	12/2015	624.47	2921.00	2491.45	2296.53	98	Not Reported
13	KATI HAR - JOGBANI (GC)(NEFR)	NFR	09/2001	12/2010	03/2018	492.98	1727.27	743.74	1234.29	87	Work affected due to fund constraint.
	<b>CHANDIGARH</b>										
	<b>CIVIL AVIATION</b>										
14	DEVELOPMENT OF CHANDIGARH INTERNATIONAL AIRPORT(MOHALI) PH - II	AAI	02/2011	03/2015	05/2015	452.00	489.00	433.99	37.00	2	Not Reported

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>POWER</b>										
15	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	PGCIL	12/2011	08/2014	03/2016	1746.65	2228.70	1155.03	482.05	19	Forest clearance awaited.
	<b>HIMACHAL PRADESH</b>										
	<b>POWER</b>										
16	PARBATI HEP (4X200 MW) (NHPC) II	NHPC	09/2002	09/2009	12/2018	3919.59	7531.72	5079.93	3612.13	111	Three major slides in PH area and subsequent stabilization of back hill slope. Cash crunch with M/s Coastal Project Ltd. resulting in complete stoppage of work in Sainj Valley from 6th Jan' 14 to 9th Oct. 14.
17	KOLDAM HEP (NTPC)	NTPC	10/2002	04/2009	06/2015	4527.15	7220.00	6622.00	2692.85	74	Geological surprises leading to huge change in scope. Contractual issues with M/s ITD leading to slow down of work & intermittent stoppage of work.
	<b>JAMMU AND KASHMIR</b>										
	<b>POWER</b>										
18	KISHANGANGA HEP (3X110 MW)	NHPC	01/2009	01/2016	11/2016	3642.04	5497.72	3952.20	1855.68	10	Work stopped at all front from 14.03.2015 consequent to retrenchment notice of manpower issued by M/s HCC. Work resumed at Dam site on 11.04.2015 and at Power House on 15.04.2015 after continuous meeting through District Administration with PAFs.

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>RAILWAYS</b>										
19	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	NR	03/1995	11/2002	12/2018	2500.00	19565.00	10658.34	17065.00	193	Not Reported
	<b>JHARKHAND</b>										
	<b>COAL</b>										
20	MAGADH OC 20 MTY (CCL)	CCL	08/2008	07/2012	03/2016	469.78	706.40	76.55	236.62	44	Not Reported
	<b>RAILWAYS</b>										
21	DANGOAPOSI-RAJKHARSWAN 3RD LINE DOUBLING	SER	04/2010	12/2015	03/2016	309.44	583.00	144.66	273.56	3	Work delayed due to foundation problem.
22	RANCHI-LOHARDAGA(GC), SER	SER	04/1997	06/2004	12/2015	194.07	335.00	230.67	140.93	138	Law & Order issue affected the work progress. Material Modification for Electrification estimate are awaited from Jharkhand Govt.
23	GOELKERA-MANOHARPUR,(LD )(SER)	SER	03/1997	02/2006	03/2016	261.70	280.00	177.01	18.30	121	Work has been affected frequently due to local disturbances. Progress is slow due to explosive stocking is not allowed by SP
	<b>KARNATAKA</b>										
	<b>PETROLEUM</b>										
24	MANGALORE HASSAN MYSORE SOLUR LPG PIPELINE (MHMSLPL)	HPCL	02/2012	11/2015	11/2016	666.00	838.08	461.00	172.08	12	Not Reported



Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
25	STRATEGIC CRUDE OIL STORAGE PROJECT AT MANGALORE	ISPRL	01/2006	10/2011	10/2015	732.00	1227.00	951.70	495.00	48	Delay in finalization of crude filling and evacuation philosophy for Mangalore project. Delayed land acquisition for Mangalore. Delay in award. Slow construction progress of AG works
	<b>RAILWAYS</b>										
26	RAMANAGRAM-MYSORE DOUBLING WITH ELECTRIFICATION OF KENGESII-MUSORE (SWR)	SWR	04/2007	03/2013	09/2015	482.00	874.57	606.08	392.57	30	Not Reported
	<b>KERALA</b>										
	<b>PETROLEUM</b>										
27	STRATEGIC CRUDE OIL STORAGE PROJECT AT PADUR	ISPRL	01/2006	01/2012	10/2015	993.00	1693.00	1398.50	700.00	45	Delay in getting Order for Mangalore-Padur pipeline. Delay in preparation/approval of DFR. Delay in land acquisition. Delay in site surveys. Delay in finalization of Basic Engg and Detailed Engg. Delay in finalization of crude filling and evacuation philosophy
	<b>MADHYA PRADESH</b>										
	<b>RAILWAYS</b>										
28	BHOPAL BINA 3D LINE DOUBLING	RVNL	09/2007	03/2010	12/2015	687.20	800.00	793.71	112.80	69	

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>MAHARASHTRA</b>										
	<b>PETROLEUM</b>										
29	INTEGRATED DEVELOPMENT OF B-127 FIELDS	ONGC	12/2011	03/2015	05/2016	2059.63	2665.65	1201.17	606.02	14	<p>Pipeline package: Non-performance by the contractor: : The contractor of pipeline package has served notice of termination of the contract on 11.01.2014 and again on 07.03.2014 in view of contractors inability to execute the work on time.</p> <p>-Delay in conversion of Rig Sagar Laxmi to MOPU due to financial issues and non-performance of the contractor.</p>
30	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	ONGC	03/2011	05/2013	12/2015	861.79	958.55	843.52	96.76	31	<p>-Increase in scope of work</p> <p>-Delay in procurement of steel and fabrication of legs by the contractor.</p>
	<b>POWER</b>										
31	WESTERN REGION STRENGTHENING SCHEME-V	PGCIL	12/2007	09/2010	03/2016	477.69	721.81	520.09	244.12	66	<p>Forest clearance awaited &amp; severe ROW problem in almost all locations. Balance portion of LILO at Navi Mumbai line is being completed using underground cable Howevre ROW problem for laying of cable continue. Critical.</p>

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>RAILWAYS</b>										
32	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	M RTP	04/2008	03/2014	03/2019	5300.00	7986.04	2431.72	2686.04	60	Fund constraint affecting the progress of projects.
33	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	M RTP	03/1996	03/2004	03/2016	495.44	1781.98	436.79	1286.54	144	Fund & land constraint (to be given by CIDCO) affecting the progress of projects.
	<b>SHIPPING AND PORTS</b>										
34	CONSTRUCTION OF OFFSHORE CONTAINER BERTHS AND DEVELOPMENT OF CONTAINER TERMINAL ON BOT BASIS IN MUMBAI	MUMBAI PORT TRU	01/2007	12/2010	01/2016	366.39	669.46	407.33	303.07	61	Not Reported
	<b>MANIPUR</b>										
	<b>RAILWAYS</b>										
35	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	NFR	04/2003	03/2011	03/2019	727.56	6570.75	2787.99	5843.19	96	Not Reported
	<b>MIZORAM</b>										
	<b>POWER</b>										
36	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	NEEPCO	07/1998	07/2006	10/2016	368.72	1381.71	822.11	1012.99	123	Lack of sufficient labourers available to the Package Contractor.
	<b>RAILWAYS</b>										
37	BHAIRABI SAIRONG, NL, NEFR	NFR	04/2008	04/2014	03/2018	619.34	2820.25	199.31	2200.91	47	Not Reported
	<b>MULTI STATE</b>										
	<b>HEAVY INDUSTRY</b>										
38	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIIP)	HIPE	04/2011	09/2011	12/2017	1718.00	3827.30	0.00	2109.30	75	Not Reported
	<b>PETROLEUM</b>										
39	URAN CHAKAN/SHIKRAP UR LPG PIPELINE	HPCL	12/2009	10/2014	10/2016	309.81	462.79	222.98	152.98	24	Not Reported

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
40	DEVELOPMENT OF G1 AND GS-15 (ONGCL)	ONGC	04/2003	04/2006	06/2015	429.82	3955.21	3439.38	3525.39	110	<p>LSTK contract was terminated on 04.06.07 due to non performance by the contractor M/s CEL, Australia .</p> <p>Prolonged legal battle between ONGC, CEL and delay in Arbitration proceedings.</p> <p>Complication in well G-1-9 and well control activities.</p>
	<b>POWER</b>										
41	TRANSMISSION SYSTEM FOR PHASE-I GEN.PROJ.IN ORISSA PART-C	PGCIL	03/2011	03/2014	08/2015	2569.25	3105.51	2796.47	536.26	17	Forest clearance (wildlife sanctuary) delayed & severe ROW problem faced at Bhiwani end.
42	TRANSMISSION SYSTEM FOR IPP GENERATION PROJECTS IN MP AND CHATTISGARH	PGCIL	09/2011	12/2013	06/2015	1366.34	1606.38	1316.76	240.04	18	Delayed due to delay in land acquisition.
43	SYTEM STRENGTHENING OF SOUTHERN REGION - XIV	PGCIL	12/2011	08/2014	12/2015	297.33	346.79	276.57	49.46	16	Severe ROW problem in Karnataka.
	<b>RAILWAYS</b>										
44	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	NFR	04/2000	12/2008	03/2018	733.00	2531.34	1732.43	1798.34	111	Work is affected due to land problems. State Govt. has been requested to expedite handing over of land to Railways for early commissioning of the line.

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
45	GONDIA-JABALPUR(GC),(SE CR)	SECR	02/1997	03/1998	12/2019	386.30	1544.40	590.26	1158.10	261	Progress is undergoing as per the allotment of budget grant.
	<b>NAGALAND</b>										
	<b>RAILWAYS</b>										
46	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	NFR	04/2006	03/2015	03/2020	850.00	2973.42	10.44	2123.42	60	Land acquisition is pending.
	<b>ODISHA</b>										
	<b>PETROLEUM</b>										
47	PARADIP REFINERY PROJECT	IOCL	02/2009	11/2012	10/2015	29777.00	34555.00	29101.07	4778.00	35	Not Reported
48	MARKETING TERMINAL AT PARADEEP	IOCL	07/2009	07/2013	07/2015	199.75	239.73	184.18	39.98	24	Not Reported
	<b>POWER</b>										
49	TRANSMISSION SYSTEM FOR PHASE-I GEN PROJECT IN ORISSA - PART-A	PGCIL	09/2010	03/2013	09/2015	2074.86	2348.37	1834.94	273.51	30	Forest clearance delayed & severe ROW problem at Angul end in Odisha.
	<b>RAILWAYS</b>										
50	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION	SER	04/2010	03/2015	12/2016	149.90	230.00	68.67	80.10	21	
51	SEVOK RANGPO, NEFR	NFR	04/2008	12/2015	03/2020	1339.48	4190.00	88.56	2850.52	51	Delay in land acquisition affected the work progress in Rongchong and Kalimpong (West Bengal).
	<b>TAMIL NADU</b>										
	<b>ATOMIC ENERGY</b>										
52	KUDANKULAM APP (NPCIL)	NPCIL	12/2001	12/2008	09/2015	13171.00	17270.00	18632.00	4099.00	81	Not Reported

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>COAL</b>										
53	TUTICORIN THERMAL POWER PROJECT- 2X500 MW	NLC	05/2008	03/2012	06/2015	4904.54	6602.74	6223.31	1698.20	39	The delay in late finalisation of sub-contractor by M/s BHEL, inadequate mobilization of resources by the contractor and slow progress of civil & structural fabrication & erection and TG erection in unit I & unit II.
54	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	NLC	10/2004	06/2009	06/2015	2030.78	3583.77	3212.02	1552.99	72	Unit I -The unit was under shutdown from 13.03.2015 due to the fire in the area of SUB 3 & 4 suspecting refractory failure and economizer puncture. The refractory work rectification completed. Load rising activity could not be carried out due to suction pressure in the ID Fan duct. Modification proposals are finalized in the ID fan duct. Modification of Duct involves erection of 140 Tons of ducts and structural materials. The materials required for erection are being received.

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>POWER</b>										
55	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	PGCIL	05/2005	09/2008	03/2016	1779.29	2159.07	1891.95	379.78	90	Severe ROW problem faced in Kerala. Work to start after assesment of compensation & payment by state govt./KSEB.
	<b>TELANGANA</b>										
	<b>COAL</b>										
56	ADRIYALA SHAFT PROJECT	SCCL	12/2009	03/2013	09/2015	212.34	1228.39	879.58	1016.05	30	Delay in drivage of gate roadways due to adverse geomiining conditions.
	<b>TRIPURA</b>										
	<b>POWER</b>										
57	TRIPURA GAS BASED POWER PROJECT	NEEPCO	07/2009	07/2013	08/2015	421.01	1007.68	912.03	586.67	25	Not Reported
58	AGARTALA GAS TURBINE PLANT COMBINED CYCLE EXTENSION PROJECT (51 MW)	NEEPCO	07/2012	12/2014	05/2015	296.87	363.73	311.69	66.86	5	Not Reported
	<b>RAILWAYS</b>										
59	AGARTALA SABROOM, NL, NEFR	NFR	04/2008	03/2014	03/2018	813.34	2876.00	823.83	2062.66	48	Supreme court approval is required for NBWL clearance of 9.94 Hect Trishna Wild life Sanctuary.
60	CONSTRUCTION OF NL FROM KUMARGHAT- AGARTALA	NFR	04/1999	03/2007	03/2016	895.00	1242.25	1005.81	347.25	108	Section will be completed after Lumding-Silchar, Badarpur- Kumarghat GC Project.
	<b>UTTAR PRADESH</b>										
	<b>RAILWAYS</b>										
61	AGRA-ETAWAH VIA FATEHABAD AND BAH (NL) NCR	NCR	04/1999	12/2009	06/2015	108.00	432.72	436.85	324.72	66	

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
62	ETAWAH-MAINPURI (NL),NCR	NCR	04/1997	12/2008	10/2015	120.00	245.39	249.33	125.39	82	
63	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	NR	04/2006	03/2010	03/2017	325.00	1564.54	420.71	1239.54	84	
64	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RE	02/2008	03/2012	03/2016	171.10	275.08	141.55	103.98	48	Initially the electrification of Khurja-Meerut-Saharanpur section was sanctioned in 1996-97 and subsequently the work was frozen. In 2007-08 electrification work of Khurja-Meerut-Saharanpur was defrozen and Ghaziabad-Meerut section also included as a material modification. Authorisation has been received on 13-08-2014 to run electric trains on Khurja-Meerut city. The electrification work on the balance portion is in progress and planned for completion by Nov 2015 (Meerut - Saharanpur).
<b>ROAD TRANSPORT AND HIGHWAYS</b>											
65	AGRA-BYPASS(NS-1/UP-1), NH-2,3	NHAI	12/2003	09/2007	09/2017	348.16	348.19	269.40	0.03	120	Not Reported



Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>UTTARAKHAND</b>										
	<b>POWER</b>										
66	TAPOVAN-VISHNUGAD HEP (4X130MW)	NTPC	11/2006	03/2013	12/2018	2978.48	3846.30	2460.00	867.82	69	-Flash Flood in Jun-12 in Uttarakhand leading to damage of coffer dam & approach road.  -TBM stuck up thrice & L&T Alpine JV did not perform leading to termination of contract.  -HRT Package is under retender & expected to be awarded shortly. The completion schedule is 3 years after award of HRT Package.
67	TEHRI PUMPED STORAGE PLANT(1000MW)	THDCIL	07/2006	07/2010	05/2018	1657.00	2978.86	1235.17	1321.86	94	1. Non availability of Asena Quarry 2.Regular hindrances in Chopra dumping area 3.Fund crises with HCC civil contractor.
68	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	THDCIL	08/2008	07/2014	11/2018	2491.58	3745.08	641.42	1253.50	52	
	<b>WEST BENGAL</b>										
	<b>POWER</b>										
69	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	NHPC	09/2005	09/2009	06/2016	1061.38	1929.15	1762.59	867.77	81	Financial crunch with M/s HCC affected work progress
	<b>RAILWAYS</b>										
70	BANKURA - DAMODAR (GC) (SER)	SER	03/1998	03/2005	12/2019	111.90	2371.85	486.25	2259.95	177	Local disturbance and fund constraint affected the work progress.

Srno.	PROJECT	IMPLIMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
71	TAMLUK DIGHA, LINE DOUBLING (SER)	SER	03/1984	06/2005	12/2019	293.97	1428.00	466.36	1134.03	174	In Kanthi-Egra section land acquisition is kept in abeyance due to insufficient funds and no interest showing by the State Govt.

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO 1606 DUE FOR ANSWER ON 29.07.2015

## Details of State-wise central sector infrastructure projects showing time overrun of more than one year (as on 01.06.2015)

Srno.	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
<b>CHHATISGARH</b>											
1	SYSTEM STRENGTHENING IN RAIPUR-WARDHA CORRIDOR FOR IPP PROJECTS IN CHHATTISGARH	PGCIL	01/2012	01/2015	03/2016	1422.85	1422.85	1105.42	0.00	14	Forest clearance awaited
2	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	PGCIL	12/2011	08/2014	03/2016	1746.65	2228.70	1155.03	482.05	19	Forest clearance awaited
3	TRANSMISSION SYSTEM STRENGTHENING IN WESTERN PART OF WR FOR IPPS GENERATION PROJECTS IN CHATTISGARH	PGCIL	11/2011	07/2014	03/2016	2127.51	2127.51	2182.93	0.00	20	Forest clearance awaited
<b>JHARKHAND</b>											
4	TRANSMISSION SYSTEM FOR PHASE-1 GENERATION PROJECTS IN JHARKHAND AND WEST BENGAL- PART-A1	PGCIL	10/2011	11/2013	12/2015	558.26	558.26	445.41	0.00	25	Forest clearance awaited
<b>MADHYA PRADESH</b>											
5	BHOPAL-SANCHI	NHAI	10/2011	01/2013	12/2015	209.00	209.00	11.28	0.00	35	Forest clearance awaited

Srno.	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
	<b>MAHARASHTRA</b>										
6	WESTERN REGION STRENGTHENING SCHEME-V	PGCIL	12/2007	09/2010	03/2016	477.69	721.81	520.09	244.12	66	Forest clearance awaited
	<b>MULTI STATE</b>										
7	TRANSMISSION SYSTEM OF VINDHUACHAL - IV AND RIHAND - III GEN. PROJ.	PGCIL	03/2010	11/2012	07/2015	4672.99	4672.99	3703.27	0.00	32	Forest clearance awaited
8	TRANSMISSION SYSTEM FOR PHASE-I GEN.PROJ.IN ORISSA PART-C	PGCIL	03/2011	03/2014	08/2015	2569.25	3105.51	2796.47	536.26	17	Forest clearance awaited
9	TRANSMISSION SYSTEM FOR PHASE-I GENERATION PROJECTS IN JHARKHAND AND WEST BENGAL- PART-A2	PGCIL	12/2011	08/2014	09/2015	2422.66	2422.66	1873.86	0.00	13	Forest clearance awaited
10	NORTHERN REGION SYSTEM STRENGTHENING SCHEME XVI	PGCIL	07/2010	07/2013	11/2015	752.64	689.03	482.22	-63.61	28	Forest clearance awaited
11	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXIV	PGCIL	11/2011	11/2014	12/2015	723.63	723.63	509.32	0.00	13	Forest clearance awaited
12	TRANSMISSION SYSTEM FOR TRANSFER OF POWER FROM GEN.PROJ IN SIKKIM TO NR/WR PART-B	PGCIL	03/2011	11/2013	12/2015	1585.12	1585.12	1467.86	0.00	25	Forest clearance awaited
13	TRANSMISSION SYSTEM ASSOCIATED WITH PALLATANA GBPP and BPTS.	PGCIL	02/2010	12/2012	03/2016	2144.00	2144.00	2128.20	0.00	39	Forest clearance awaited

Srno.	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (Rs. In crore)	TIME OVERRUN (months)	Reasons for Delay
14	TRANSMISSION SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	PGCIL	10/2008	10/2012	03/2016	4824.12	4824.12	4078.18	0.00	41	Forest clearance awaited
	<b>ODISHA</b>										
15	HINGULA OC-II EXP. PH-III (15 MTY)	MCL	11/2008	03/2013	03/2017	479.53	479.53	173.03	0.00	48	Environmental Clearance
16	KANIHA OCP, MCL, (10.0 MTY)	MCL	12/2007	03/2013	03/2017	457.77	457.77	172.18	0.00	48	Environmental Clearance
17	ANANTA OC EXPANSION PH-III (15.0 MTY)	MCL	08/2008	03/2012	03/2017	207.28	207.28	191.16	0.00	60	Environmental Clearance
18	TALABIRA OCP	MCL	03/2008	03/2016	03/2020	447.72	447.72	52.58	0.00	48	Environmental Clearance
19	GOPAL PRASAD OCP (15MTY)	MCL	02/2008	03/2015	03/2021	395.87	395.87	77.18	0.00	72	Environmental Clearance
20	TRANSMISSION SYSTEM FOR PHASE-I GENERATION PROJECTS IN ORISSA-PART B	PGCIL	12/2010	12/2013	09/2015	2743.19	2743.19	2718.80	0.00	21	Forest clearance awaited
21	TRANSMISSION SYSTEM FOR PHASE-I GEN PROJECT IN ORISSA - PART-A	PGCIL	09/2010	03/2013	09/2015	2074.86	2348.37	1834.94	273.51	30	Forest clearance awaited

\*\*\*