

**GOVERNMENT OF INDIA
MINISTRY OF LABOUR AND EMPLOYMENT**

**LOK SABHA
UNSTARRED QUESTION NO. 2418
TO BE ANSWERED ON 14.12.2015**

CONSTRUCTION OF ESI DISPENSARIES

**2418. SHRI KODIKUNNIL SURESH:
SHRI PRATHAP SIMHA:**

Will the Minister of LABOUR AND EMPLOYMENT be pleased to state:

- (a) whether the constructions of various Employees State Insurance (ESI) hospitals in the country including Vilakkudi Kadampanadu and Gulbarga ESI hospital/dispensaries in Kerala and Karnataka are yet to be completed;**
- (b) if so, the reasons therefor along with the present status of the said project as on date;**
- (c) the time by which the said hospitals/dispensaries are likely to be fully functional and the number and details taking job benefits through the said hospitals as on date; and**
- (d) the steps taken by the Government to ensure that the said hospitals/dispensaries would be functional in its full capacity?**

ANSWER

**MINISTER OF STATE (IC) FOR LABOUR AND EMPLOYMENT
(SHRI BANDARU DATTATREYA)**

(a) to (d): There are 38 Employees' State Insurance (ESI) hospitals and dispensaries in the country including Vilakkudi, Kadampanadu and Gulbarga at various stages of construction. The details of construction of ESI hospitals/dispensaries along with the expected date of completion, present status and reasons of delay are given in Annex.

ANNEX

STATEMENT REFERRED TO IN REPLY TO PART (a) TO (d) OF LOK SABHA UN-STARRED QUESTION NO. 2418 FOR 14.12.2015 BY SHRI KODIKUNNIL SURESH & SHRI PRATHAP SIMHA REGARDING CONSTRUCTION OF ESI DISPENSARIES.

DETAILS OF CONSTRUCTION OF ESI HOSPITALS AND DISPENSARIES IN THE COUNTRY INCLUDING VILAKKUDI, KADAMPANADU AND GULBARGA ALONG WITH PRESENT STATUS AND REASONS FOR DELAY

SL. No.	Name of the Project	Expected date of completion	Present Status/ Physical Progress	Reasons for Delay
TELANGANA				
1.	PG INSTITUTE CUM MEDICAL COLLEGE AT SANATH NAGAR, HYDERABAD	31.03.2016	85%	<ul style="list-style-type: none"> • Delay in vacation of plot occupied by existing Staff Quarters. • Late receipt of Municipal Approval. • Hard rock found in foundation
2.	RENOVATION OF ESIC HOSPITAL & CONSTRUCTION OF DENTAL COLLEGE, NACHARAM, HYDERABAD	31.03.2016	40%	<ul style="list-style-type: none"> • Seepage of water in foundation. • DCI has stopped permitting standalone Dental College.
3.	ESI DIGNOSTIC CENTRE AND ESIC DISPENSARY AT JEEDIMETLA	31.12.2015	85%	<ul style="list-style-type: none"> • Work carried out in running dispensary. • Hard rock found in foundation.
ANDHRA PRADESH				
4.	RENOVATION/FACELIFTING OF ESI HOSPITAL, TIRUPATI, ANDHRA PRADESH	31.03.2016	42%	<ul style="list-style-type: none"> • Variation cropped up during execution of work as per site condition.
BIHAR				
5.	CONSTRUCTION OF MEDICAL COLLEGE AT BIHATA, PATNA	30.09.2016	75%	<ul style="list-style-type: none"> • Due to delay in statutory approval (Fire scheme) • Land acquisition at back side of plot (2nd Entry) is still awaited from State land Authority. • Various variations cropped up during execution as per site condition and as per MCI guideline.

SL. No.	Name of the Project	Expected date of completion	Present Status/ Physical Progress	Reasons for Delay
DELHI				
6.	PG INSTITUTE CUM MEDICAL COLLEGE, ESI HOSPITAL, BASAIDARAPUR	31.12.2016 (Phase – I)	22%	<ul style="list-style-type: none"> • Being functional Hospital, the site is being handed over in parts. • Delay in getting approval from MCD. • Shifting of HT Line in Academic Block.
7.	RENOVATION AND EXPANSION OF ESIC HOSPITAL, OKHLA	31.03.2017	22%	<ul style="list-style-type: none"> • Delay due to Approvals from Statutory Authorities
HARYANA				
8.	MEDICAL COLLEGE AT FARIDABAD	31.12.2015	94%	<ul style="list-style-type: none"> • Non-availability of Power

SL. No.	Name of the Project	Expected date of completion	Present Status/ Physical Progress	Reasons for Delay
				connection.
HIMACHAL PRADESH				
9.	CONSTRUCTION OF MEDICAL COLLEGE, MANDI	31.03.2016	90%	<ul style="list-style-type: none"> Flooding of site due to heavy rains. Delay in settlement of issues relating to storm water drainage. Shifting of HT line passing through the plot.
KARNATAKA				
10.	CONSTRUCTION OF MEDICAL COLLEGE, DENTAL COLLEGE AND NURSING COLLEGE AT GULBARGA, KARNATAKA	31.12.2015	96%	<ul style="list-style-type: none"> Shifting of HT line passing through the plot. Shifting of site by 30m in South direction leading to shifting of 3 buildings namely Medical College, Hospital and Dental College.
11.	ESIC PARA MEDICAL AND ALLIED HEALTH SCIENCE CENTRE AT GULBARGA	31.12.2015	90%	<ul style="list-style-type: none"> Shifting of HT line passing through the plot. Shifting of site by 30m in South direction leading to shifting of 3 buildings namely Medical College, Hospital and Dental College.
12.	MEDICAL COLLEGE AT RAJAJI NAGAR, BANGALURU	30.06.2016	60%	<ul style="list-style-type: none"> Non-vacation of plot which was occupied by the existing Staff Quarters. NOC of Tree cutting. Change of design due to site condition. Shifting of various public utilities like water supply, power supply etc.

SL. No.	Name of the Project	Expected date of completion	Present Status/ Physical Progress	Reasons for Delay
KARNATAKAcontd.....				
13.	PGI & UPGRADATION/FACE LIFTING OF ESIC MODEL HOSPITAL , RAJAJI NAGAR, BANGALURU	31.05.2016	85%	<ul style="list-style-type: none"> Non-vacation of plot which was occupied by the existing Staff Quarters. Change of design due to site condition. Shifting of various public utilities like water supply, power supply etc.
14.	NURSING COLLEGE & HOSTEL & 1000 SEATER AUDITORIUM AT INDIRA NAGAR	31.12.2015	85%	<ul style="list-style-type: none"> Delay due to change in foundation design as non-blasting permission granted in hard rock in sub soil.
15.	RENOVATION/FACELIFTING OF EXISTING OF 100 BEDDED ESI HOSPITAL, HUBLI, KARNATAKA	31.01.2016	80%	<ul style="list-style-type: none"> Vacation of existing Hospital building and shifting the utilities and Medical

SL. No.	Name of the Project	Expected date of completion	Present Status/ Physical Progress	Reasons for Delay
				Services to the back portion.
16.	RENOVATION/FACELIFTING OF 100 BEDDED ESI HOSPITAL, MYSORE	29.02.2016	80%	<ul style="list-style-type: none"> Vacation of existing Hospital building and shifting the utilities and medical services to the back portion.
17.	RENOVATION / FACELIFTING OF EXISTING ESI HOSPITAL DEVENGIRI, KARNATAKA	31.01.2016	80%	<ul style="list-style-type: none"> Vacation of existing Hospital building and shifting the utilities and Medical Services to the back portion.
KERALA				
18.	MEDICAL COLLEGE , PARIPALLY, KOLLAM,	31.03.2016	85%	<ul style="list-style-type: none"> Delay in getting the structural design approval from IIT Chennai. Shifting of existing hospital. Change of the Architect. Various variations cropped up during execution of work to suit site condition.
19.	CONSTRUCTION OF 2 DOCTOR DISPENSARY AT VILAKUDI	29.02.2016	80%	<ul style="list-style-type: none"> Variation cropped up during execution of work as per site condition.
20.	CONSTRUCTION OF 5 DOCTOR DISPENSARY AT KADAMPANAD	31.03.2016	55%	<ul style="list-style-type: none"> Variation cropped up during execution of work as per site condition.
21.	CONSTRUCTION OF 2 DOCTOR DISPENSARY AT KULASHEKHRAPURAM	29.02.2016	70%	<ul style="list-style-type: none"> Variation cropped up during execution of work as per site condition.
22.	CONST. OF 2 DOCTOR DISPENSARY AT VADAVATHOOR	29.02.2016	70%	<ul style="list-style-type: none"> Variation cropped up during execution of work as per site condition.
MAHARASHTRA				
23.	PGIMSR AT MGM HOSPITAL, PAREL, MUMBAI	30.06.2016	60%	<ul style="list-style-type: none"> Non-availability of work fronts due to running hospital. Delay in getting Statutory Approvals.
24.	CONSTRUCTION OF PG HOSTEL CUM NURSING HOSTEL AT MGM HOSPITAL, PAREL	30.06.2016	75%	<ul style="list-style-type: none"> Non-availability of work fronts due to running hospital. Delay in getting Statutory Approvals.
25..	PGIMSR AT ESI HOSPITAL, ANDHERI,	30.06.2016	65%	<ul style="list-style-type: none"> Non-availability

	MUMBAI			<ul style="list-style-type: none"> of work fronts due to running hospital. • Delay in getting Statutory Approvals.
26.	CONSTRUCTION OF PG HOSTEL CUM STAFF HOUSING AT ESI HOSPITAL, ANDHERI	30.06.2016	80%	<ul style="list-style-type: none"> • Non-availability of work fronts due to running hospital. • Delay in getting Statutory Approvals.
27.	FACE LIFTING / EXPANSION OF ESI HOSPITAL AT VASHI, MUMBAI	31.12.2015	85%	<ul style="list-style-type: none"> • Change of scope due to permission not granted by DCI for standalone Dental College.
RAJASTHAN				
28.	CONSTRUCTION OF ESIC MEDICAL COLLEGE AT ALWAR	30.06.2016	80%	<ul style="list-style-type: none"> • Shifting of HT line passing through the plot. • Work stopped by UIT authority.
29.	CONSTRUCTION OF ESIC MODEL HOSPITAL, JAIPUR	31.12.2015	98%	<ul style="list-style-type: none"> • Vacation of existing plot occupied by Staff Quarters, Hospital and other Buildings.
TAMILNADU				
30.	PGI & MEDICAL COLLEGE AT K.K. NAGAR, CHENNAI	31.03.2016	47%	<ul style="list-style-type: none"> • Delay due to handing over of building in phases.
31.	CONSTRUCTION OF MEDICAL COLLEGE AT COIMBATORE	31.03.2016	85%	<ul style="list-style-type: none"> • Delay due to handing over of building in phases.
32.	PG INSTITUTE AT AYANAVARAM, CHENNAI	31.12.2015	90%	<ul style="list-style-type: none"> • Delay in receiving Statutory Approvals.
WEST BENGAL				
33.	PG INSTITUTE CUM MEDICAL COLLEGE AT JOKA, KOLKATA	31.03.2016	80%	<ul style="list-style-type: none"> • Due to non-availability of requisite electricity. • Delay in receipt of statutory clearances from KMDA. • Various variations cropped up during execution of work as per site conditions & as per MCI

				guidelines.
34.	CONSTRUCTION OF ESI HOSPITAL & PG COLLEGE AT MANIKTALA, KOLKATA	31.01.2016	95%	<ul style="list-style-type: none"> Being a running hospital, the work front could not be handed over to the construction agency in one go.
ODISHA				
35.	RENOVATION / FACELIFTING OF ESI HOSPITAL, BHUBANESWAR	31.12.2015	95%	<ul style="list-style-type: none"> Due to non-availability of requisite power supply.
UTTAR PRADESH				
36.	CONSTRUCTION OF 100 BEDDED TRAUMA CENTRE AND RENOVATION OF EXISTING ESI HOSPITAL, SAROJINI NAGAR, LUCKNOW	31.10.2015	95%	<ul style="list-style-type: none"> Non-availability of work front. Change in scope of work.
37.	RENOVATION/FACELIFTING OF ESI HOSPITAL, PANDU NAGAR, KANPUR	-	70%	<ul style="list-style-type: none"> Change of scope due to permission not granted by DCI for standalone Dental College.
38.	CONSTRUCTION OF STAFF QUARTERS AT ESIC HOSPITAL CAMPUS, SECTOR -24, NOIDA/ FACELIFTING OF INTERIOR EXISTING HOSPITAL BLOCK	31.03.2016	75%	<ul style="list-style-type: none"> Non-availability of work front. Change in scope of work.
