

GOVERNMENT OF INDIA
MINISTRY OF CIVIL AVIATION
LOK SABHA
UNSTARRED QUESTION NO. : 3057
(To be answered on the 17th December 2015)

CIVIL AVIATION SCHEMES

3057. SHRI ASHOK MAHADEORAO NETE

Will the Minister of CIVIL AVIATION
नागर विमानन मंत्री

be pleased to state:-

- (a) the details of the civil aviation schemes started in Maharashtra during the last Five Year Plan;
(b) the progress made in these schemes so far; and
(c) whether the work on these schemes is going on as per the time frame fixed and if so, the details thereof along with the funds sanctioned and spent on these schemes during the said period?

ANSWER

Minister of State in the Ministry of CIVIL AVIATION
नागर विमानन मंत्रालय में राज्य मंत्री

(Dr Mahesh Sharma)

(a) to (c) The details of the civil aviation schemes started in Maharashtra during the last Five Year Plan is at Annexure I.

MAJOR WORKS COMPLETED IN MAHARASHTRA From XIth Five Year Plan (2007-12)

Annexure- 1

Rs. in Cr.

| Sl. No. | State | Airport | Name of Work | A/A & E/S Amount | Date of start | Year of start | Stip DOC | Actual/Prob Date of | Year of completion | Present Status | Award Amount | Cum Exp |
|---------|-------------|------------|---|------------------|---------------|---------------|----------|---------------------|--------------------|-----------------------|--------------|---------|
| 1 | Maharashtra | Aurangabad | Extension of Runway | 25.68 | 26.04.08 | 2008-09 | 26.02.09 | 30.01.10 | 2009-10 | Completed | 17.58 | 16.36 |
| 2 | Maharashtra | Aurangabad | Construction of Apron | 99.60 | 23.07.06 | 2006-07 | 23.01.07 | 31.01.08 | 2007-08 | Completed | 5.59 | 7.55 |
| 3 | Maharashtra | Aurangabad | Construction of new terminal building, control tower cum technical block, Fire Station, MT etc of 30m height at appropriate location | | 21.01.07 | 2006-07 | 21.07.08 | 15.12.08 | 2008-09 | Completed | 59.34 | 59.24 |
| 4 | Maharashtra | Gondia | C/o 2 nos. addi. Hangers Gondia | | 15.01.09 | 2008-09 | 14.04.09 | 28.01.11 | 2010-11 | Completed | 10.69 | 11.61 |
| 5 | Maharashtra | Gondia | Construction of New Passenger lounge, Control Tower, Fire Station, Boundary Wall, Residential Quarters and other ancillary works | 108.07 | 29.11.07 | 2007-08 | 28.08.08 | 15.11.09 | 2009-10 | Completed | 41.75 | 42.35 |
| 6 | Maharashtra | Gondia | Construction of NIATAM gondia | 52.33 | 19.01.09 | 2008-09 | 18.01.10 | 28.02.11 | 2010-11 | Completed | 41.21 | 44.10 |
| 7 | Maharashtra | Gondia | Construction of second module of passenger lounge and allied works | 12.98 | 13.12.10 | 2010-11 | 12.11.11 | 29.02.12 | 2011-12 | Completed | 12.41 | 12.41 |
| 8 | Maharashtra | Gondia | Extension of runway, parallel taxi track, boundary wall & allied works gondia | 48.26 | 13.12.10 | 2010-11 | 12.03.12 | 31.03.13 | 2012-13 | Completed | 34.49 | 30.08 |
| 9 | Maharashtra | Mumbai | Construction of operational office building for Airports Authority of India, Bureau of Civil Aviation Security (BCAS) and Director General of Civil Aviation (DGCA) at Mumbai Airport | 65.91 | 23.06.13 | 2013-14 | 22.12.15 | 31.03.16 | WIP | Phy Progress : 61.71% | 37.28 | 23.00 |
| 10 | Maharashtra | Nagpur | Expansion & Modification of Terminal Building for International Operations | 79.03 | 18.06.06 | 2006-07 | 17.07.07 | 31.08.08 | 2008-09 | Completed | 35.13 | 45.72 |
| 11 | Maharashtra | Pune | Expansion and modification to Terminal building for international operations at C.E. Pune. (Phase-II) | 96.30 | 06.03.08 | 2007-08 | 20.10.08 | 31.12.10 | 2010-11 | Completed | 77.92 | 69.61 |
| 12 | Maharashtra | Pune | C/o hangars & CIP lounge cum admin block, tensile canopy and concessionaries block in front of terminal Building including Electrical Works at Pune airport | 14.31 | 29.06.12 | 2012-13 | 28.07.13 | 31.03.15 | 2014-15 | Completed | 24.40 | 22.00 |
| 13 | Maharashtra | Pune | Construction of parallel taxiway | 17.13 | 29.01.07 | 2006-07 | 18.10.07 | 21.07.08 | 2008-09 | Completed | 13.69 | 17.27 |
| 14 | Maharashtra | Pune | Expansion & Strengthening of Existing Apron | 7.97 | 13.11.06 | 2006-07 | 12.07.07 | 21.07.08 | 2008-09 | Completed | 6.63 | 7.16 |

A/A & E/S: Administrative Approval & Expenditure sanction.

Stip DOC: Stipulated Date of completion