

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 3101
ANSWERED ON 17TH DECEMBER, 2015

HIGHWAY PROJECTS IN HARYANA

3101. SHRI DEEPENDER SINGH HOODA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

सड़क परिवहन और राजमार्ग मंत्री

(a) the details of ongoing highway projects in Haryana since 2002-03 under different phases of National Highway Development Project (NHDP) along with their current work status;

(b) the details of such projects including cost of the project, status of land acquisition, date of approval by Cabinet Committee Economic Affairs (CCEA), reasons for delay in case of delay in completion of work; and

(c) the details of number of new projects sanctioned/being considered for sanctioning in Haryana since November 2014 till date?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI PON. RADHAKRISHNAN)

(a) and (b) The details of National Highway projects undertaken for development under different phases of National Highway Development Project (NHDP) in the state of Haryana is placed at Annexure-I.

(c) The details of new projects sanctioned/being considered for sanction under National Highway Development Project (NHDP) in the state of Haryana since November 2014 is placed at Annexure-II.

ANNEXURE-I REFERRED TO IN REPLY TO PARTS (a) AND (b) OF THE LOK SABHA UNSTARRED QUESTION NO. 3101 ANSWERED ON 17TH DECEMBER 2015 ASKED BY SHRI DEEPENDER SINGH HOODA REGARDING HIGHWAY PROJECTS IN HARYANA

DETAILS OF NATIONAL HIGHWAY PROJECTS UNDERTAKEN FOR DEVELOPMENT UNDER DIFFERENT PHASES OF NATIONAL HIGHWAY DEVELOPMENT PROJECT (NHDP) IN THE STATE OF HARYANA

Sl. No.	Name of Project	NH No.	Length (in Km.)	TPC (Rs. in Crore)	Configuration	Mode of Delivery	NHDP Phase	Date of Approval of CCEA/ PPPAC/EFC	Status of Land Acquisition	Physical Progress as on 30.11.15	Remarks/ Reason for delay
1	Zirakpur-Parwanoo	22	28.69	295.00	4 Laning	BOT (Toll)	III	01.11.2006	Completed		
2	Ambala-Zirakpur	22	35.09	298.00	4 Laning	BOT (Toll)	III	NA	Completed		
3	Panchkula-Yamunanagar (P-1)	73	44.57	468.00	4 laning	EPC	III	31.03.2015	100%	0%	-
4	Panchkula-Yamunanagar (P-2)	73	41.79	436.50	4 laning	EPC	III	29.04.2015	100%	0%	-
5	Widening of existing 4 lane portion in Panipat City	1	10.00	421.50	6 laning	BOT (Toll)	VII	NA	Completed		
6	Mukarba Chowk in Delhi State to Panipat	1	70.5	2128.702	8 Laning	BOT (Toll)	VII	22.04.2015	N.A	Appointed date yet to be fixed	Concession Agreement signed on 28.08.2015
7	Flyover at Bahalgarh	1	2.45	69.81	--	EPC	VII	21.01.2014	NA	28%	Likely to be completed in November 2016.
8	Panipat-Jalandhar	1	116.00	2747.50	6 Laning	BOT (Toll)	VII	11.05.2007	NA	Completed except delinked	Long Pending litigation DCOD issued on

										sections / structures	30.09.2015.
9	Ambala – Kaithal (Package-1)	65	50.86	457.70	4 Laning	EPC	III	25.02.2015	100%	Appointed date yet to be fixed	Concession Agreement signed on 21.04.2015
10	Ambala – Kaithal (Package-2)	65	44.5	459.00	4 Laning	EPC	III	25.02.2015	PKG-2: 3D (92%)	Appointed date yet to be fixed	Concession Agreement signed on 21.04.2015
11	Delhi/Haryana border-Rohtak	10	63.49	486.00	4/6 Laning	BOT (Toll)	III	11.10.2006	Completed	94.72%	PCOD issued on 26.11.2015 for 55.722 Km.
12	Rohtak Panipat	71A	80.86	807.00	4 Laning	BOT (Toll)	III	05.11.2009	Completed		
13	Rohtak-Bawal	71	83.66	650.00	4/6 Laning	BOT (Toll)	III	29.10.2009	Completed	99.40%	PCOD issued for 71.515 Km on 24.08.2013 and for 11.64 Km. on 30.09.14
14	Rohtak –Jind	71	48.60	283.25	4 Laning	BOT (Toll)	III	10.12.2010	Completed	28.15%	Notice for termination issued to concessionaire on 18.11.2015
15	Rohtak-Hissar	10 & 71	98.81	959.25	4 Laning	BOT (Toll)	III	21.12.2012	Completed	81.85%	Likely to be completed in June 2016.
16	ROB at Dabwali	10	0.89	47.25	4 Laning	BOT (Toll)	III	16.07.13	NA	98%	Likely to be completed in April 2016.
17	Hisar-Dabwali Package-I	10	57.00	962.31	4 Laning	EPC	III	25.02.2015	92.98 %	16%	Schedule for completion in Feb 2018.
18	Hisar-Dabwali Package-II		87.66	973.88	4 Laning	EPC	III	25.02.2015	90.93 %	0	Schedule for completion in May 2018.

19	Kaithal-Rajasthan Border	65	166.26	1393.00	4 Laning	BOT (Toll)	IV	03.09.2013	89.10 %	14%	Schedule for completion in Jan 2018.
20	Punjab / Haryana Border-Jind	71	69.35	520.72	4 Laning	BOT (Toll)	IV	Project is being foreclosed			
21	Gurgaon-Kotputli	8	233.20	1896.25	6 Laning	BOT (Toll)	V	May-June 2007	Completed except some pieces of land	92%	Delay in land Acquisition, Shifting of utilities and financial crunch of the Concessionaire
22	Delhi- Agra	2	179.50	1922.28	6 Laning	BOT (Toll)	V	28.01.2009	Completed except some pieces of land	41.5 %	Delay in land Acquisition, Shifting of utilities and forest clearances

Legends:

NHDP: National Highway Development Project

NH: National Highways

TPC: Total Project Cost

EPC: Engineering Procurement Construction

BOT: Build-Operate-Transfer

CCEA: Cabinet Committee on Economic Affairs

PPPAC: Public-Private Partnership Appraisal Committee

EFC: Expenditure Finance Committee

PCOD: Provisional Commercial Operation Date

ANNEXURE-II REFERRED TO IN REPLY TO PART (c) OF THE LOK SABHA UNSTARRED QUESTION NO. 3101 ANSWERED ON 17TH DECEMBER 2015 ASKED BY SHRI DEEPENDER SINGH HOODA REGARDING HIGHWAY PROJECTS IN HARYANA

**DETAILS OF NEW PROJECTS SANCTIONED/BEING CONSIDERED FOR
SANCTION UNDER DIFFERENT PHASES OF NHDP IN THE STATE OF
HARYANA SINCE NOVEMBER 2014**

Sl. No.	Name of project	NH No.	Length (in KM)	Configuration	Mode of Delivery	TPC/ Civil Cost (Rs. in Crore)
1	Ambala Kaithal (PKG-1)	65	50.86	4-laning	EPC	483.14
2	Ambala Kaithal (PKG-2)	65	44.5	4-laning	EPC	460.165
3	Hisar Dabwali (PKG-1)	10	57	4-laning	EPC	579.76
4	Hisar Dabwali (PKG-2)	10	87.66	4-laning	EPC	695.36
5	Yamunanagar- Panchkula (Package-1)	73	44.57	4-laning	EPC	481.45
6	Yamunanagar- Panchkula (Package-2)	73	41.792	4-laning	EPC	450.59
7	Yamunanagar- Panchkula (Package-3)	73	18.892	4-laning	EPC	301.47
8	Delhi-Panipat	1	69.849	8-laning	BOT (Toll)	2128.72
9	Punjab / Haryana Border-Jind	71	69.35	4-laning	BOT (Toll)	520.72
10	Flyover at IFFCO Chowk, Gurgaon	8	--	--	--	386.34
11	Flyover at Rajiv Chowk, Gurgaon	8	--	--	--	285.57
12	Flyover at Signature Tower, Gurgaon	8	--	--	--	263.41

Legends:

NHDP: National Highway Development Project

NH: National Highways

TPC: Total Project Cost

EPC: Engineering Procurement Construction

BOT: Build-Operate-Transfer
