

**GOVERNMENT OF INDIA  
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION**

**LOK SABHA  
UNSTARRED QUESTION NO.3072  
TO BE ANSWERED ON WEDNESDAY, THE 16<sup>TH</sup> MARCH, 2016**

**IMPLEMENTAION OF CENTRAL PROJECTS**

**3072. SHRIMATI MAUSAM NOOR:**

**Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:**

- (a) whether the Government has directed all States to set up a Central Sector Project Coordination Committee (CSPCC) to facilitate seamless implementation of central projects;**
- (b) if so, the details of States that are yet to set up such committees;**
- (c) the composition of such committees and whether such committees have been asked to conduct regular monitoring and evaluation of central projects and if so, the details thereof; and**
- (d) the details of States that are found to be repeatedly incurring time and costs overruns and engaged in under utilisation of funds?**

**ANSWER**

**MINISTER OF STATE (INDEPENDENT CHARGE) FOR MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE FOR MINISTRY OF EXTERNAL AFFAIRS [GENERAL (Dr.) V.K. SINGH (Retd.)]**

**(a) & (b): Government through the Ministry of Statistics and Programme Implementation monitors on-going Central Sector Infrastructure Projects costing Rs. 150 crore and above on time and cost overruns on the basis of information provided by the project implementation agencies.**

**The Ministry had requested all States/UTs in February 2011 to constitute Central Sector Project Coordination Committees (CSPCCs).**

**CSPCCs have been formed in 27 States/UTs, namely, Andhra Pradesh, Andaman & Nicobar Islands, Arunachal Pradesh, Assam, Bihar, Chhattisgarh, NCT of Delhi, Goa, Gujarat, Haryana, Himachal**

**Pradesh, Jammu & Kashmir, Jharkhand, Karnataka, Kerala, Maharashtra, Meghalaya, Mizoram, Nagaland, Odisha, Punjab, Rajasthan, Sikkim, Tamil Nadu, Tripura, Uttarakhand and Uttar Pradesh.**

**In 9 States/UTs, namely, Chandigarh, Daman and Diu, Dadra and Nagar Haveli, Lakshadweep, Madhya Pradesh, Manipur, Puducherry, Telangana and West Bengal the CSPCCs have not been formed so far.**

**(c): CSPCCs are constituted under the chairmanship of Chief Secretary, with Principal Secretary (Planning) of the State/UT as the Member Secretary, and with representatives from the Central Project Authorities working in the State, a representative from this Ministry and representatives from the concerned State Government Departments/Agencies.**

**The objective is to sort out bottlenecks in the timely implementation of Central Sector Infrastructure Projects to mitigate time and cost overruns in implementation. The CSPCCs are an institutional mechanism to remove State/field-level impediments in implementation of Central Sector Infrastructure Projects.**

**(d): Central Sector Infrastructure Projects are implemented by the concerned central Ministries/Organisations. Some Central Sector Infrastructure Projects fall in more than one State (multi-State Projects).**

**Sector-wise and State-wise details of the Central Sector Infrastructure Projects showing time overruns, cost overruns and both time and cost overruns with respect to the original project implementation schedules are at Annexures I, II and III respectively.**

## STATEMENT REFERRED TO IN REPLY TO PART (d) OF LOK SABHA UNSTARRED QUESTION NO 3072 DUE FOR ANSWER ON 16.03.2016

## DETAILS OF CENTRAL SECTOR PROJECTS COSTING Rs. 150 CRORE AND ABOVE SHOWING TIME OVERRUNS (as on 01.01.2016)

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUNS (MONTHS)
<b>ATOMIC ENERGY</b>										
<b>GUJARAT</b>										
1	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	NPCIL	10/2009	12/2015	10/2017	11459.00	11459.00	7711.00	0.00	22
<b>RAJASTHAN</b>										
2	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW)	NPCIL	10/2009	12/2016	05/2018	12320.00	12320.00	5403.00	0.00	17
<b>TAMIL NADU</b>										
3	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	BHAVNI	09/2003	09/2010	09/2016	3492.00	5677.00	5129.59	62.57	72
4	KUDANKULAM APP (NPCIL)	NPCIL	12/2001	12/2008	06/2016	13171.00	22462.00	21025.00	70.54	90
<b>CIVIL AVIATION</b>										
<b>SIKKIM</b>										
5	CONSTRUCTION OF NEW AIRPORT AT PAKYONG(SIKKIM) AIRPORT	AAI	01/2009	01/2011	09/2017	309.46	309.46	408.55	0.00	80
<b>COAL</b>										
<b>CHHATISGARH</b>										
6	GEVRA EXPANSION OCP (SECL) (25-35) MTY	SECL	06/2010	03/2014	03/2016	2675.67	2675.67	1925.28	0.00	24
7	DIPKA EXPANSION OCP (SECL) (20-25) MTY	SECL	12/2009	03/2014	03/2016	1943.66	1943.66	1713.30	0.00	24
8	MANIKPUR OC EXPANSION (3.5 MTY)	SECL	12/2009	03/2014	03/2018	321.50	321.50	209.59	0.00	48
9	BAROUD OC EXPANSION (RCE)- 3MTY	SECL	04/2012	03/2016	03/2018	258.56	258.56	96.39	0.00	24
10	KARTALI (EAST) OCP (2.50 MTY)	SECL	07/2008	03/2014	03/2020	178.44	178.44	0.30	0.00	72
11	JAGANNATHPOR OCP(3.00MTY)	SECL	09/2008	03/2015	03/2020	152.43	152.43	24.72	0.00	60
<b>JHARKHAND</b>										
12	MURAI DIH UG TURN-KEY PROJECT	BCCL	02/2011	04/2014	03/2016	339.88	339.88	12.06	0.00	23
13	MADHUBAND NLW WASHERY	BCCL	08/2010	05/2014	10/2016	289.45	289.45	99.28	0.00	29
14	PATHERDIH NLW WASHERY	BCCL	10/2012	04/2014	11/2016	269.82	269.82	62.95	0.00	31
15	MOONIDIH XV SEAM UG	BCCL	08/2011	04/2015	04/2019	1230.27	1230.27	47.76	0.00	48
16	CHURI BENTI UG (0.81 MTY)	CCL	08/2007	03/2011	03/2016	163.51	163.51	36.08	0.00	60
17	TAPIN OCP (2.5 MTY)	CCL	08/2008	03/2012	03/2016	264.68	264.68	146.05	0.00	48
18	ASHOK EXPN OCP CCL (10 MTY)	CCL	12/2007	03/2011	03/2017	341.63	341.63	126.41	0.00	72
19	NORTH URIMARI OCP (3.0 MTY)	CCL	12/2007	03/2012	03/2017	179.87	179.87	91.85	0.00	60
20	PURNADIH OCP (3.0 MTY)	CCL	07/2008	03/2013	03/2017	210.98	210.98	150.78	0.00	48
21	KARMA OCP (1.0MTY)	CCL	06/2009	03/2014	03/2017	162.46	162.46	70.20	0.00	36

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
22	MAGADH OC 20 MTY (CCL)	CCL	08/2008	07/2012	03/2021	706.40	706.40	77.78	0.00	104
23	RAJMAHAL OC EXP.	ECL	09/2009	03/2014	03/2016	153.82	153.82	69.02	0.00	24
<b>MADHYA PRADESH</b>										
24	BLOCK-B OCP NCL (3.5 MTY)	NCL	06/2011	03/2015	03/2016	746.04	535.10	424.18	-28.27	12
25	NIGAHI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	NCL	10/2007	03/2012	03/2017	259.40	486.57	75.15	87.58	60
<b>ODISHA</b>										
26	KULDA OCP (MAHANADI COALFIELDS LTD)	MCL	01/2005	03/2010	03/2017	302.96	302.96	297.62	0.00	84
27	BALRAM OCP EXTENSION,MCL 8.00 MTY	MCL	12/2007	03/2010	03/2017	172.08	172.08	150.27	0.00	84
28	ANANTA OC EXPANSION PH-III (15.0 MTY)	MCL	08/2008	03/2012	03/2017	207.28	207.28	205.98	0.00	60
29	KANIHA OCP, MCL, (10.0 MTY)	MCL	12/2007	03/2013	03/2017	457.77	457.77	208.05	0.00	48
30	HINGULA OC-II EXP. PH-III (15 MTY)	MCL	11/2008	03/2013	03/2017	479.53	479.53	175.70	0.00	48
31	TALABIRA OCP	MCL	03/2008	03/2016	03/2020	447.72	447.72	52.36	0.00	48
32	GOPAL PRASAD OCP (15MTY)	MCL	02/2008	03/2015	03/2021	395.87	395.87	76.74	0.00	72
<b>TAMIL NADU</b>										
33	WIND POWER PROJECT,KAZHUNEERKULAM,TAMILNADU	NLC	04/2012	10/2014	03/2016	364.75	364.75	183.91	0.00	17
34	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	NLC	06/2011	12/2015	04/2018	5907.11	5907.11	1297.62	0.00	28
35	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	NLC	04/2013	06/2015	08/2019	1458.17	1458.17	8.68	0.00	50
<b>TELANGANA</b>										
36	MANUGURU OC-II EXTENSION PHASE-II	SCCL	03/2010	03/2012	03/2016	181.19	181.19	67.47	0.00	48
37	ADRIYALA SHAFT PROJECT	SCCL	12/2009	03/2013	03/2016	212.34	1228.39	866.72	478.50	36
38	RKP OCP PHASE-I	SCCL	03/2010	03/2015	03/2016	209.78	209.78	76.28	0.00	12
39	KAKATIYA LONGWALL	SCCL	12/2008	12/2012	03/2017	453.63	453.63	101.64	0.00	51
40	RG OC -III EXTENSION (PHASE -II) PROJECT	SCCL	06/2012	06/2015	03/2017	365.01	365.01	6.56	0.00	21
41	KALYANIKHANI OPENCAST PROJECT	SCCL	07/2012	07/2016	03/2017	417.33	417.33	14.18	0.00	8
42	SHANTIKHANI LONGWALL PROJ-SCCL	SCCL	10/2006	03/2012	03/2018	249.03	249.03	76.98	0.00	72
43	KISTARAM OCP	SCCL	11/2010	03/2015	03/2018	242.29	242.29	0.03	0.00	36
44	JALAGAM VENGALA RAO OCP-II	SCCL	07/2011	03/2015	03/2018	447.06	447.06	29.03	0.00	36
45	RCE OF INDARAM OCP(1.20 MTPA)	SCCL	07/2011	03/2015	03/2018	162.76	162.76	1.31	0.00	36
46	RFR OF MANUGURU OC PROJECT	SCCL	11/2012	03/2016	03/2018	430.45	486.27	93.51	12.97	24
47	RAMAGUNDAM OC-II EXTENSION	SCCL	12/2009	03/2012	03/2023	418.97	489.62	411.47	16.86	132
<b>UTTAR PRADESH</b>										
48	KRISHNASHILA (NCL) (4MTY)	NCL	06/2011	03/2013	03/2016	789.88	741.62	498.75	-6.11	36
<b>WEST BENGAL</b>										
49	JHANJRA R-VI SEAM PSLW	ECL	11/2006	03/2011	03/2017	287.18	287.18	226.26	0.00	72

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
<b>HEALTH AND FAMILY WELFARE</b>										
<b>ASSAM</b>										
50	LGBRIMH-TEZPUR, ASSAM	HSCC	07/2012	12/2014	03/2016	175.57	175.57	106.20	0.00	15
<b>DELHI</b>										
51	SAFDARJUNG HOSPITAL RE-DEVELOPMENT AND OTHERS -SUPER SPECIALITY BLOCK	HSCC	09/2013	12/2015	03/2016	444.70	444.70	268.07	0.00	3
<b>UTTAR PRADESH</b>										
52	AIIMS-RAEBARELI-HOUSING	HSCC	10/2013	11/2013	03/2016	159.50	159.50	118.95	0.00	28
<b>HEAVY INDUSTRY</b>										
<b>MULTI STATE</b>										
53	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIP)	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	0.00	122.78	75
<b>MINES</b>										
<b>MADHYA PRADESH</b>										
54	EXPANSION OF MALANJKHAND MINE-DEVELOPMENT OF UNDERGROUND MINE UNDER EXISTING OPEN CAST MINE OF CAPAC	HCL	09/2011	09/2017	04/2020	1856.00	1176.00	2.86	-36.64	31
<b>PETROCHEMICALS</b>										
<b>ASSAM</b>										
55	ASSAM GAS CRACKER PROJECT	BCPL	04/2006	04/2012	12/2015	5460.61	9965.00	9103.96	82.49	44
<b>PETROLEUM</b>										
<b>ASSAM</b>										
56	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	OIL	09/2012	03/2015	08/2016	871.35	1200.00	455.47	37.72	17
57	ASSAM RENEWAL PROJECT FOR GROUP A	ONGC	03/2009	03/2013	03/2017	2465.15	2378.89	1789.87	-3.50	48
<b>BIHAR</b>										
58	REPLACEMENT OF COKE CHAMBERS	IOCL	04/2013	02/2016	07/2016	480.00	480.00	126.43	0.00	5
<b>D &amp; N HAVELI</b>										
59	DAMAN DEVELOPMENT PROJECT	ONGC	08/2014	05/2019	03/2020	6086.08	6086.08	586.87	0.00	10
<b>GUJARAT</b>										
60	REVERSE OSMOSIS PLANT FOR ETP AT GUJARAT REFINERY	IOCL	12/2011	02/2016	05/2016	160.00	160.00	35.07	0.00	3
61	CONSTRUCTION OF 6 ETPS	ONGC	03/2009	09/2012	03/2016	317.64	240.95	123.32	-24.14	42
<b>JHARKHAND</b>										
62	RESITEMENT OF TATA NAGAR AND RACHI DEPOTS TO KHUNTI (JHARKHAND)	IOCL	04/2011	05/2015	12/2015	191.96	191.96	98.84	0.00	7
<b>KARNATAKA</b>										

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
63	MANGALORE HASSAN MYSORE SOLUR LPG PIPELINE (MHMSLPL)	HPCL	02/2012	11/2015	11/2016	666.00	838.08	570.28	25.84	12
64	STRATEGIC CRUDE OIL STORAGE PROJECT AT MANGALORE	ISPR	01/2006	10/2011	03/2016	732.00	1227.00	1029.66	67.62	53
<b>KERALA</b>										
65	STRATEGIC CRUDE OIL STORAGE PROJECT AT PADUR	ISPR	01/2006	01/2012	05/2016	993.00	1693.00	1446.59	70.49	52
<b>MAHARASHTRA</b>										
66	DE-BOTTLENECKING OF SMPL	IOCL	12/2009	08/2015	03/2016	1584.00	1584.00	1366.24	0.00	7
67	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	ONGC	03/2011	05/2013	04/2016	861.79	1256.72	995.12	45.83	35
68	DEVELOPMENT OF C-26 CLUSTER FIELDS	ONGC	03/2012	05/2014	05/2016	2592.17	2592.17	830.50	0.00	24
69	INTEGRATED DEVELOPMENT OF B-127 FIELDS	ONGC	12/2011	03/2015	05/2016	2059.63	2665.65	1282.07	29.42	14
70	RECONSTRUCTION OF BPA AND BPB PLATFORMS	ONGC	03/2013	04/2015	05/2016	1138.50	686.58	552.58	-39.69	13
<b>MULTI STATE</b>										
71	CRU TO ISOMERIZATION (ISOM)	BPCL	10/2011	11/2016	12/2016	725.00	725.00	100.19	0.00	1
72	VKPL UPGRADATION AND LAYING OF SPURLINE (TO BHILWARA AND CHITTORGARH)	GAIL	12/2009	06/2011	03/2016	463.32	463.32	315.82	0.00	57
73	PHUPLUR-HALDIA PIPELINE PROJECT PHASE-I	GAIL	07/2009	01/2013	12/2018	3957.00	3561.00	25.93	-10.01	71
74	URAN CHAKAN/SHIKRAPUR LPG PIPELINE	HPCL	12/2009	10/2014	03/2017	309.81	462.79	258.68	49.38	29
75	PARADIP-RAIPUR- RANCHI PIPELINE	IOCL	08/2009	09/2012	03/2016	1793.00	1793.00	1261.12	0.00	42
76	AUGMENTATION OF PARADIP HALDIA BARAUNI PIPELINE	IOCL	08/2011	08/2015	03/2016	586.00	586.00	407.88	0.00	7
77	PARADIP HALDIA DURGAPUR LPG PIPELINE	IOCL	02/2011	08/2015	12/2016	913.00	913.00	460.06	0.00	16
78	PURCHASE OF 2 NOS. OF 2000 HP DRILLING RIG	OIL	04/2010	06/2012	01/2016	270.00	215.66	0.00	-20.13	43
79	DEVELOPMENT OF WO-16 CLUSTER FIELDS	ONGC	06/2010	01/2014	01/2016	2523.00	2523.00	1663.75	0.00	24
80	IOR OF B-173A FIELD	ONGC	01/2012	03/2014	05/2016	352.49	352.49	131.19	0.00	26
81	DEVELOPMENT OF WESTERN PERIPHERY OF MH SOUTH FIELD	ONGC	04/2012	12/2014	05/2016	600.17	600.17	375.14	0.00	17
82	CONSTRUCTION OF 12 OFFSHORE SUPPLY VESSELS(OSV)	ONGC	06/2007	09/2011	10/2016	736.65	736.65	498.95	0.00	61
83	DEVELOPMENT OF SHALLOW WATER WELLS IN EASTERN OFFSHORE	ONGC	04/2013	04/2015	05/2017	284.82	284.82	0.00	0.00	25
84	INTEGRATED DEVELOPMENT OF VASHISTA AND S-1 FIELDS	ONGC	05/2013	04/2016	12/2017	4124.35	4941.49	521.23	19.81	20
<b>ODISHA</b>										

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
85	PARADIP REFINERY PROJECT	IOCL	02/2009	11/2012	01/2016	29777.00	34555.00	30818.63	16.05	38
<b>TAMIL NADU</b>										
86	MOUNDED BULLET PROJECT AT CPCL	CPCL	12/2012	12/2014	01/2016	279.00	279.00	186.98	0.00	13
87	RESID UPGRADATION PROJECT	CPCL	02/2011	11/2015	07/2016	3110.36	3110.36	1292.13	0.00	8
<b>WEST BENGAL</b>										
88	DISTILLATE YIELD IMPROVEMENT PROJECT (COKER) AT HALDIA REFINERY	IOCL	03/2014	09/2017	12/2017	3076.00	3076.00	164.88	0.00	3
<b>POWER</b>										
<b>ARUNACHAL PRADESH</b>										
89	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	NEEPCO	12/2004	12/2009	06/2016	2496.90	6085.84	4303.08	143.74	78
90	PARE HYDRO ELECTRIC PROJECT	NEEPCO	12/2008	08/2013	07/2016	573.99	1262.27	1085.04	119.91	35
<b>ASSAM</b>										
91	BONGAIGAON THERMAL POWER PROJECT	NTPC	01/2008	09/2011	03/2017	4375.35	6749.18	5642.00	54.25	66
<b>BIHAR</b>										
92	KBUNL-MUZAFFARPUR TPP STAGE-II-SUBSIDIARY (2X195 MW)	NTPC	03/2010	01/2013	03/2016	3984.03	3984.03	3125.22	0.00	38
93	BRBCL-NABINAGAR TPP- JV (4X250 MW)	NTPC	01/2007	05/2014	09/2017	5353.00	5353.00	5206.93	0.00	40
94	BARH STPP(3X660MW) NTPC	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	11070.00	73.65	88
<b>CHHATISGARH</b>										
95	ESTABLISHMENT OF POOLING STATIONS AT CHAMPA AND RAIGARH FOR IPP GENERATION PROJECT IN CHHATTISGARH	PGCIL	05/2011	05/2014	06/2016	1961.87	1961.87	1784.85	0.00	25
96	TRANSMISSION SYSTEM STRENGTHENING IN WESTERN PART OF WR FOR IPPS GENERATION PROJECTS IN CHATTISGARH	PGCIL	11/2011	07/2014	06/2016	2127.51	2127.51	2303.03	0.00	23
97	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	PGCIL	12/2011	08/2014	06/2016	1746.65	2228.71	1475.53	27.60	22
98	SYSTEM STRENGTHENING IN RAIPUR WARDHA CORRIDOR FOR IPP PROJECTS IN CHHATTISGARH	PGCIL	01/2012	01/2015	06/2016	1422.85	1422.85	1373.62	0.00	17
99	WR-NR HVDC INTERCONNECTOR FOR IPP PROJECTS IN CHHATTISGARH	PGCIL	03/2012	06/2015	06/2016	9569.76	9569.76	5337.19	0.00	12
<b>GUJARAT</b>										
100	TRANSMISSION SYSTEM FOR CONNECTIVITY OF ESSAR POWER GUJARAT LIMITED	PGCIL	12/2011	02/2014	03/2016	552.44	552.44	574.60	0.00	25
<b>HIMACHAL PRADESH</b>										
101	PARBATI HEP (4X200 MW) (NHPC) II	NHPC	09/2002	09/2009	12/2018	3919.59	7818.68	5367.65	99.48	111
<b>JAMMU AND KASHMIR</b>										
102	KISHANGANGA HEP (3X110 MW)	NHPC	01/2009	01/2016	11/2016	3642.04	5497.72	4351.15	50.95	10

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
<b>JHARKHAND</b>										
103	BOKARO THERMAL POWER STATION-A	DVC	08/2006	12/2011	03/2016	2313.00	4237.67	3088.00	83.21	51
104	TRANSMISSION SYSTEM FOR PHASE-1 GENERATION PROJECTS IN JHARKHAND AND WEST BENGAL-PART-A1	PGCIL	10/2011	11/2013	03/2016	558.26	558.26	520.31	0.00	28
<b>KARNATAKA</b>										
105	KUDGI STPP STAGE 1	NTPC	01/2012	01/2017	03/2017	15166.19	15166.19	9969.00	0.00	2
106	SUB-STATION EXT. WORKS ASSOCIATED WITH TRANS. SYSTEM REQUIRED FOR EVACUATION OF POWER FROM KUDGI TPS	PGCIL	02/2014	12/2015	03/2016	167.40	167.40	88.20	0.00	3
<b>MAHARASHTRA</b>										
107	MOUDA STPP STAGE 2	NTPC	03/2012	09/2016	12/2016	7921.47	7921.47	4779.00	0.00	3
108	SOLAPUR STPP	NTPC	03/2012	11/2016	08/2017	9395.18	9395.18	5749.00	0.00	9
109	WESTERN REGION STRENGTHENING SCHEME-V	PGCIL	12/2007	09/2010	06/2016	477.69	721.81	577.79	51.10	69
<b>MIZORAM</b>										
110	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	NEEPCO	07/1998	07/2006	10/2016	368.72	1381.71	930.00	274.73	123
<b>MULTI STATE</b>										
111	NORTHERN REGION TRANSMISSION STRENGTHENING SCHEME	PGCIL	03/2010	11/2012	01/2016	965.58	965.58	757.94	0.00	38
112	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXI	PGCIL	08/2010	04/2013	01/2016	1677.57	1677.57	1444.82	0.00	33
113	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	PGCIL	02/2009	02/2012	02/2016	410.29	410.29	360.37	0.00	48
114	TRANSMISSION SYSTEM FOR TRANSFER OF POWER FROM GEN.PROJ IN SIKKIM TO NR/WR PART-A	PGCIL	05/2010	01/2013	02/2016	250.03	250.03	184.20	0.00	37
115	TR SYSTEM FOR PHASE-I GENERATION PROJECTS IN JHARKHAND AND WEST BENGAL-PART-A2	PGCIL	12/2011	08/2014	02/2016	2422.66	2422.66	2307.76	0.00	18
116	SYSTEM STRENGTHENING OF SOUTHERN REGION - XIV	PGCIL	12/2011	08/2014	02/2016	297.33	346.79	302.97	16.63	18
117	TRANSMISSION SYSTEM ASSOCIATED WITH KRISHNAPATNAM UMPP-PART B	PGCIL	02/2012	10/2014	02/2016	1927.16	1927.16	1573.17	0.00	16
118	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXVIII	PGCIL	09/2012	05/2015	02/2016	524.40	524.40	282.92	0.00	9
119	SYSTEM STRENGTHENING IN NR FOR SASAN AND MUNDRA (UMPP)	PGCIL	12/2009	08/2012	03/2016	1216.83	1216.83	1062.99	0.00	43
120	TRANSMISSION SYSTEM FOR TRANSFER OF POWER FROM GEN.PROJ IN SIKKIM TO NR/WR PART-B	PGCIL	03/2011	11/2013	03/2016	1585.12	1585.12	1570.76	0.00	28

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
121	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	PGCIL	02/2009	11/2011	06/2016	509.66	509.66	523.76	0.00	55
122	NORTHERN REGION SYSTEM STRENGTHENING SCHEME XVI	PGCIL	07/2010	07/2013	06/2016	752.64	689.03	541.02	-8.45	35
123	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NORTHERN REGION	PGCIL	03/2012	09/2014	06/2016	198.63	198.63	93.03	0.00	21
124	TR. SYS. FOR PHASE-I PROJ. IN JHARKHAN AND WEST BENGAL PART-B	PGCIL	02/2012	10/2014	06/2016	3201.44	3201.44	2893.07	0.00	20
125	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXIV	PGCIL	11/2011	11/2014	06/2016	723.63	723.63	583.62	0.00	19
126	EASTERN REGION STRENGTHENING SCHEME -IX	PGCIL	02/2014	02/2016	06/2016	196.58	196.58	17.60	0.00	4
127	COMMON TR. SYS. ASSOCIATED WITH EAST COAST AND NCC POWER PROJECTS IN SRIKAKULAM AREA A.P. PART- C	PGCIL	03/2013	06/2015	08/2016	514.20	514.20	291.60	0.00	14
128	COMMON SYSTEM ASSOCIATED WITH EAST COAST ENERGY PVT. LTD. AND NCC POWER PROJECTS LTD. LTOA GENERATI	PGCIL	06/2012	06/2015	08/2016	1909.24	1909.24	989.03	0.00	14
129	UNIFIED REAL TIME DYNAMIC STATE MEASUREMENT PHASE-I	PGCIL	01/2014	04/2016	11/2016	374.63	374.63	16.00	0.00	7
130	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	PGCIL	10/2008	10/2012	12/2016	4824.12	4824.12	4204.18	0.00	50
131	EASTERN REGION STRENGTHENING SCHEME-III	PGCIL	07/2010	11/2012	12/2016	1272.80	1272.80	1228.13	0.00	49
132	TRANSMISSION SYSTEM ASSOCIATED WITH PALLATANA GBPP and BPTS.	PGCIL	02/2010	12/2012	12/2016	2144.00	2144.00	2253.90	0.00	48
133	COMMON SYS. ASSOCIATED WITH EAST COAST ENERGY PVT LTD AND NCC POWER PROJECTS LTD LTOA GEN PART- B	PGCIL	03/2013	12/2015	12/2016	2514.88	2514.88	1043.56	0.00	12
134	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	11225.70	23.65	52
<b>ODISHA</b>										
135	TRANSMISSION SYSTEM FOR PHASE-I GEN PROJECT IN ORISSA - PART-A	PGCIL	09/2010	03/2013	01/2016	2074.86	2348.37	1950.24	13.18	34
<b>TAMIL NADU</b>										
136	COMMON SYSTEM ASSOCIATED WITH COASTAL ENERGEN PRIVATE LIMITED AND IND-BARATH POWER(MADRAS) LIMITED L	PGCIL	09/2011	09/2014	06/2016	1940.13	1940.13	1888.96	0.00	21
137	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	PGCIL	05/2005	11/2008	12/2016	1779.29	2159.07	1903.55	21.34	97
<b>TRIPURA</b>										
138	TRIPURA GAS BASED POWER PROJECT	NEEPCO	07/2009	07/2013	01/2016	421.01	1007.57	953.59	139.32	30
<b>UTTAR PRADESH</b>										

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
139	MUNPL-MEJA TPP - JV (2X660 MW)	NTPC	04/2012	12/2016	09/2017	9750.89	9750.89	4382.19	0.00	9
140	DHUKWAN SMALL HYDRO PROJECT	THDCIL	05/2011	02/2014	02/2018	195.42	195.42	44.00	0.00	48
<b>UTTARAKHAND</b>										
141	TAPOVAN-VISHNUGAD HEP (4X130MW)	NTPC	11/2006	03/2013	12/2018	2978.48	3846.30	2661.00	29.14	69
142	TEHRI PUMPED STORAGE PLANT(1000MW)	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	1545.54	79.77	43
143	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	THDCIL	08/2008	06/2013	12/2019	2491.58	2491.58	775.12	0.00	78
<b>WEST BENGAL</b>										
144	RAGHUNATHPUR THERMAL POWER STATION PHASE-I	DVC	04/2007	02/2011	01/2017	4122.00	9606.82	1353.36	133.06	71
145	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	NHPC	09/2005	09/2009	06/2016	1061.38	1929.15	1937.70	81.76	81
146	TRANSMISSION SYSTEM FOR DEVELOPMENT OF POOLING STN. IN NR PART OF WEST BENGAL AND TRANSFER OF POWER	PGCIL	04/2010	01/2015	12/2016	4404.57	4404.57	2357.96	0.00	23
<b>RAILWAYS</b>										
<b>ASSAM</b>										
147	# LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	NFR	04/1996	03/2009	03/2016	1676.31	5500.00	4734.45	228.10	84
148	KATAKHAL TO BHAIRABI	NFR	04/1998	12/2012	03/2016	227.90	331.40	182.22	45.41	39
149	# BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	NFR	09/1997	04/2008	06/2017	1500.00	4996.19	4102.70	233.08	110
<b>BIHAR</b>										
150	# PATNA GANGA BRIDGE (NL), ECR	ECR	04/2001	10/2007	12/2015	624.47	2921.00	2521.72	367.76	98
151	KATI HAR - JOGBANI (GC)(NEFR)	NFR	09/2001	12/2010	03/2018	492.98	1727.27	743.74	250.37	87
<b>CHHATISGARH</b>										
152	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RVNL	09/2006	03/2010	12/2017	324.90	385.54	328.12	18.66	93
<b>JAMMU AND KASHMIR</b>										
153	# UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	NR	03/1995	11/2002	12/2018	2500.00	19565.00	10658.34	682.60	193
<b>JHARKHAND</b>										
154	RANCHI-LOHARDAGA(GC),SER	SER	04/1997	06/2004	12/2015	194.07	335.00	230.67	72.62	138
155	DANGOPOSI-RAJKHARSWAN 3RD LINE DOUBLING	SER	04/2010	12/2015	03/2016	309.44	583.00	144.66	88.40	3
<b>MADHYA PRADESH</b>										
156	BHOPAL BINA 3D LINE DOUBLING	RVNL	09/2007	03/2010	06/2017	687.20	950.00	890.25	38.24	87
<b>MAHARASHTRA</b>										
157	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	M RTP	03/1996	03/2004	03/2016	495.44	1781.98	440.08	259.68	144

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
158	RUNNING OF 12 CAR TRAINS ON HARBOUR LINE	M RTP	04/2012	04/2016	03/2017	714.10	714.10	65.93	0.00	11
159	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	M RTP	04/2008	03/2014	03/2019	5300.00	7986.04	2443.62	50.68	60
<b>MANIPUR</b>										
160	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	NFR	04/2003	03/2011	03/2019	727.56	6570.75	2787.99	803.12	96
<b>MIZORAM</b>										
161	BHAIRABI SAIRONG, NL, NEFR	NFR	04/2008	04/2014	03/2018	619.34	2820.25	199.31	355.36	47
<b>MULTI STATE</b>										
162	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	NFR	04/2000	12/2008	03/2018	733.00	2531.34	1732.43	245.34	111
163	# GONDIA-JABALPUR(GC),(SECR)	SECR	02/1997	03/1998	12/2019	386.30	1544.40	590.26	299.79	261
<b>NAGALAND</b>										
164	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	NFR	04/2006	03/2015	03/2020	850.00	2973.42	10.44	249.81	60
<b>ODISHA</b>										
165	RAJATGARH-BARANG(LD),ECOR	RVNL	04/1999	02/2009	04/2016	166.16	325.50	348.66	95.90	86
166	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RVNL	04/2000	03/2009	10/2016	133.41	318.33	322.05	138.61	91
167	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION	SER	04/2010	03/2015	12/2016	149.90	230.00	68.67	53.44	21
<b>SIKKIM</b>										
168	SEVOK RANGPO, NEFR	NFR	04/2008	12/2015	03/2020	1339.48	4190.00	88.56	212.81	51
<b>TELANGANA</b>										
169	MULTI MODAL TRANSPORT SYSTEM(MM TS) PHASE-II HYDERABAD	M RTP	04/2012	03/2016	12/2017	632.68	816.55	130.80	29.06	21
<b>TRIPURA</b>										
170	# CONSTRUCTION OF NL FROM KUMARGHAT-AGARTALA	NFR	04/1999	03/2007	03/2016	895.00	1242.25	1005.81	38.80	108
171	AGARTALA SABROOM, NL, NEFR	NFR	04/2008	03/2014	03/2018	813.34	2876.00	823.83	253.60	48
<b>UTTAR PRADESH</b>										
172	# UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	NR	04/2006	03/2010	03/2017	325.00	1564.54	420.71	381.40	84
173	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RE	02/2008	03/2012	03/2016	171.10	275.08	141.55	60.77	48
<b>WEST BENGAL</b>										
174	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	M RTP	03/2013	03/2016	06/2018	4874.58	4874.58	1911.65	0.00	27
175	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	RVNL	04/2010	03/2016	06/2016	2397.72	2397.72	204.56	0.00	3

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
176	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	RVNL	04/2010	03/2016	12/2018	2913.51	2095.20	614.96	-28.09	33
177	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	RVNL	04/2010	03/2016	12/2020	3951.98	3161.58	850.74	-20.00	57
178	BANKURA - DAMODAR (GC) (SER)	SER	03/1998	03/2005	12/2019	111.90	2371.85	486.25	2019.62	177
179	TAMLUK DIGHA,LINE DOUBLING (SER)	SER	03/1984	06/2005	12/2019	293.97	1428.00	466.36	385.76	174
<b>ROAD TRANSPORT AND HIGHWAYS</b>										
<b>ANDHRA PRADESH</b>										
180	TIRUPATI - TIRUTHANI - CHENNAI	NHAI	04/2011	10/2013	03/2016	571.00	571.00	622.74	0.00	29
181	SIX LANNING OF NELLORE-CHILKALURIPET KM.1182.802 TO KM.1366.547	NHAI	11/2011	05/2014	06/2016	1535.00	1535.00	2188.00	0.00	25
182	CUDDAPAH-MYDUKUR-KURNOOL KM-167.750-356.502 KM	NHAI	11/2010	05/2013	08/2016	1585.00	1585.00	957.80	0.00	39
183	REHABILITATION AND UPGRADATION OF NH-167 FROM KM 70	PWD	02/2015	04/2015	05/2016	224.83	224.83	13.17	0.00	13
184	REHABILITATION AND UPGRADATION OF NH-565 FROM KM.198/694 TO 294/0 (MARKAPURAM TO VAGGAMPALLE SECTION	PWD	02/2014	06/2014	06/2016	417.61	417.61	112.85	0.00	24
185	REHABILITATION AND UPGRADATION OF NH-565 FROM KM 294.00 TO 361.327 (VAGGAMPALLE- DORNALA T-JUNCTION)	PWD	02/2014	07/2014	07/2016	258.99	258.99	64.65	0.00	24
186	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	PWD	01/2014	11/2014	11/2016	195.45	195.45	0.00	0.00	24
187	REHABILITATION AND UPGRADATION OF EXISTING NH-565 OF FROM KM.154.900 TO 198.694 OF DAVULAPALLY TO	PWD	02/2014	11/2014	11/2016	170.21	170.21	28.66	0.00	24
188	FOUR LANING OF 5.122 KM OF NH9 ( NEW NH 65) FROM KM 269.900 ( DESIGN CH0.0 ) TO KM 275-622( DESIGN C	PWD	07/2015	12/2015	12/2016	333.21	333.21	14.12	0.00	12
189	FOUR LANING OF 5.122 KM OF NH9( NEW NH 65) FROM KM 269.900( DESIGN CH0.0 )	PWD	07/2015	12/2015	12/2016	333.21	333.21	0.00	0.00	12
190	REHABILITATION UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR SEC	PWD	07/2014	02/2015	02/2017	251.55	251.55	0.00	0.00	24
191	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 70/000 TO KM 125-150	PWD	02/2015	05/2015	05/2017	224.83	224.83	0.00	0.00	24

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
192	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4 to 350 TO KM 75 to 600 TO TWO LANE WITH PAVE SOLDOU	PWD	03/2015	09/2015	08/2017	309.01	309.01	38.55	0.00	23
193	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES	PWD	03/2015	10/2015	10/2017	271.45	271.45	0.00	0.00	24
<b>ASSAM</b>										
194	GUWAHATI TO NALBARI (AS-5)	NHAI	12/2003	04/2008	01/2016	198.16	198.16	242.40	0.00	93
195	NAGAON TO DHARAMTUL (AS-2)	NHAI	12/2003	06/2008	02/2016	264.72	264.72	307.92	0.00	92
196	BIJNI TO ASSAM WB BORDER (NH-31.C)(1)(NHAI)	NHAI	12/2003	06/2008	03/2016	195.00	195.00	276.28	0.00	93
197	BIJNI TO ASSAM /WB.BORDER (NH-31.C)(NHAI)	NHAI	12/2003	06/2008	03/2016	237.80	237.80	369.05	0.00	93
198	MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54	NHAI	12/2003	11/2008	03/2016	167.64	167.64	231.27	0.00	88
199	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	NHAI	12/2003	11/2008	03/2016	155.04	280.13	184.97	80.68	88
200	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	NHAI	12/2003	02/2009	03/2016	280.00	361.00	389.31	28.93	85
201	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	NHAI	12/2003	04/2009	03/2016	199.81	385.13	194.33	92.75	83
202	MAIBANG TO LUMDING (AS-27), KM.40.000 TO KM.60.500	NHAI	12/2003	04/2009	03/2016	200.00	200.00	234.99	0.00	83
203	HARANGAJO TO MAIBANG, NH-54	NHAI	12/2003	07/2009	03/2016	196.00	331.23	298.40	68.99	80
204	SONAPUR TO GUWAHTI (AS-3)	NHAI	12/2003	03/2008	04/2016	245.00	245.00	214.17	0.00	97
205	NALBARI TO BIJNI (AS-6)	NHAI	12/2003	06/2008	04/2016	225.00	225.00	311.13	0.00	94
206	GUWHATI TO NALBARI (AS-4)	NHAI	12/2003	04/2008	07/2016	175.96	175.96	304.17	0.00	99
207	DHARAMTUL TO SONAPUR, KM 205-183 (AS-20)	NHAI	12/2003	05/2008	07/2016	160.00	160.00	197.40	0.00	98
208	BRAHMPUTRA BRIDGE, NH NO-31	NHAI	12/2003	04/2010	08/2016	217.61	309.56	370.66	42.25	76
209	BIJNI TO ASSAM/WB BORDER PH.II, KM.30.00 TO 0.00, NH-31 C	NHAI	12/2003	06/2005	12/2016	230.00	230.00	202.97	0.00	138
210	HARANGAJO TO MAIBANG, KM 164.08-190.587 NH-54	NHAI	12/2003	09/2007	12/2016	212.00	212.00	102.85	0.00	111
211	NALBARI T BIJNI (AS-7)	NHAI	12/2003	04/2008	01/2017	208.00	208.00	295.20	0.00	105
<b>BIHAR</b>										
212	2 LANNING OF MOKAMA-MUNGER	NHAI	05/2011	05/2013	01/2016	351.54	351.54	351.23	0.00	32
213	2-LANNING WITH PS KHAGARIA-PURNEA	NHAI	05/2011	02/2014	01/2016	664.00	664.00	609.00	0.00	23
214	PATNA-BAKTZARPUR KM.181.3 TO KM.231.95	NHAI	09/2011	03/2014	01/2016	574.00	574.00	882.72	0.00	22
215	FORBESGANJ TO SIMRAHI (NH-57)(NHAI)	NHAI	12/2003	09/2008	03/2016	332.94	332.94	488.87	0.00	90
216	2 LANNING OF MUZAFFARPUR - SONBARSA	NHAI	05/2011	11/2013	03/2016	511.54	511.54	543.94	0.00	28

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
217	2-LANNING WITH PS MOTIHARI-RAXAUL	NHAI	10/2011	04/2014	03/2016	375.09	375.09	428.32	0.00	23
218	2-LANING WITH PAVED SHOULDER OF MUZAFFARPUR-BARAUNI	NHAI	07/2012	07/2014	03/2016	356.40	356.40	343.50	0.00	20
219	PATNA-MUZAFFARPUR	NHAI	08/2010	02/2013	12/2016	671.30	671.30	879.84	0.00	46
220	4-LANNING OF CHAPRA-HAJIPUR	NHAI	01/2011	07/2013	12/2016	575.00	575.00	604.46	0.00	41
<b>CHHATISGARH</b>										
221	FOUR LANING OF ORISSA/CHATTISGARH BORDER - AURANG SECTION	NHAI	02/2013	08/2015	03/2016	1232.00	1232.00	632.63	0.00	7
<b>GUJARAT</b>										
222	SAMAIKHIALI - GANDHIDHAM	NHAI	09/2010	03/2013	01/2016	805.39	805.39	543.70	0.00	34
223	GUJARAT/MAHARASHTRA BORDERSURAT-HAZIRA PORT SECTION	NHAI	03/2010	09/2012	02/2016	1509.10	1509.10	2821.52	0.00	41
224	4 LANNING OF AHMEDABAD TO GODHARA	NHAI	12/2010	06/2013	06/2016	1008.50	1008.50	1275.83	0.00	36
225	KANDLA - MUNDRA PORT	NHAI	01/2011	07/2013	06/2016	953.88	953.88	949.96	0.00	35
226	4 LANING OF JETPUR SOMNATH SECTION OF NH 8D LENGTH KM 127.6	NHAI	03/2012	09/2014	06/2016	828.00	828.00	862.73	0.00	21
227	AHMEDABAD TO VADODARA SECTION	NHAI	01/2013	12/2015	06/2016	2125.24	2125.24	4467.07	0.00	6
228	DELHI/ HARYANA BORDER TO ROHTAK	NHAI	04/2007	05/2010	02/2016	486.00	486.00	468.41	0.00	69
229	ROHTAK-BAWAL	NHAI	05/2011	11/2013	03/2016	650.00	650.00	830.97	0.00	28
230	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	NHAI	05/2009	11/2011	06/2016	1108.00	2288.00	3570.55	106.50	55
231	4-LANING OF ROHATAK JIND(LENGTH 45 KM)	NHAI	10/2013	10/2015	12/2016	283.25	283.25	176.11	0.00	14
<b>JAMMU AND KASHMIR</b>										
232	NASHRI- CHANANI	NHAI	05/2011	06/2015	05/2016	2159.00	2159.00	3784.75	0.00	11
233	JAMMU-UDHAMPUR KM.27.5 TO KM.67.00	NHAI	07/2010	07/2013	06/2016	1813.76	1813.76	2393.72	0.00	35
234	SRINAGAR TO BANIHAL	NHAI	06/2011	06/2014	06/2016	1100.70	1100.70	970.44	0.00	24
235	QUAZIGUND-BANIHAL KM.220.00 TO KM.188.00	NHAI	07/2010	07/2015	06/2016	1987.00	1987.00	1472.64	0.00	11
<b>KARNATAKA</b>										
236	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	MORTH	03/2015	11/2015	11/2017	165.67	165.67	2.43	0.00	24
237	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.56.00 TO 106.00 OF NH-218 BIJAPU	MORTH	03/2015	11/2015	11/2017	159.12	159.12	2.43	0.00	24
238	4 LANNING OF BELGUM-KHANPUR SECTION AND 2 LANING OF KHANPUR-KNT/GOA BORDER	NHAI	03/2011	09/2013	12/2016	359.00	359.00	2.74	0.00	39
<b>KERALA</b>										
239	SIX LANNING OF VADAKKANCHERRY THRISURESECTION(KM 240-270KM)	NHAI	02/2010	08/2012	03/2017	617.00	617.00	30.00	0.00	55

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
<b>MADHYA PRADESH</b>										
240	FOUR LANING OF GWALIOR-SHIVPURI	MEGA	05/2013	11/2015	01/2016	1055.00	1055.00	374.03	0.00	2
241	FOUR LANING OF HISAR - DABWALI SECTION WITH PS - PACKAGE -2	NHAI	11/2015	11/2015	01/2016	867.66	867.66	374.03	0.00	2
242	INDORE-JHABUA-GUJRAT/MP	NHAI	10/2010	04/2013	03/2016	1175.00	1175.00	1182.58	0.00	35
243	INDORE-DEWAS(NH-3)	NHAI	11/2010	05/2013	09/2016	325.00	325.00	453.58	0.00	40
244	MANGAWA-MP/UP BORDER SECTION OF NH-27 (4L) IN MP	NHDP	01/2012	04/2015	04/2016	381.86	381.86	0.00	0.00	12
245	SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP	PWD	11/2011	09/2015	08/2016	871.15	871.15	0.00	0.00	11
246	SATANA-BELA SECTION OF NH-75(4L) IN MP	PWD	01/2012	08/2015	09/2016	320.48	320.48	0.00	0.00	13
<b>MAHARASHTRA</b>										
247	PIMPALGAON-NASIK-GONDE, NH-3 (NHDP-PHASE-III)	NHAI	03/2005	07/2012	03/2016	940.00	940.00	1415.36	0.00	44
248	PUNE-SHOLAPUR,PKG-II	NHAI	09/2011	01/2014	03/2016	835.00	835.00	1684.00	0.00	26
249	NAGPUR-WAINGANGA BRIDGE	NHAI	04/2012	10/2014	03/2016	484.19	484.19	455.26	0.00	17
250	FOUR LANING FROM MPMHARASHTRA BORDER TO NAGPUR IC KAMPTEE KANOON AND NAGPUR BYPASS	NHAI	04/2010	06/2012	08/2016	1170.52	1170.52	1578.80	0.00	50
251	WIDENING OF KHED-SINNAR STRETCH OF PUNE NASHIK SECTION OF NH-50	NHAI	05/2013	02/2014	08/2016	1348.20	1348.20	1103.87	0.00	30
252	WADNER-DEVDHARI(NS-60/MH)(KM 94-123 KM)	NHAI	02/2011	11/2012	12/2016	193.45	193.45	47.41	0.00	49
253	PUNE-SATARA(NH-4)	NHAI	10/2010	03/2013	12/2016	1724.55	1724.55	1699.96	0.00	45
254	4-LANING OF SOLAPUR - MAHARASHTRA/ KARNATKA SECTION	NHAI	06/2014	11/2016	12/2016	923.04	923.04	163.80	0.00	1
<b>MEGHALAYA</b>										
255	JORBAT - BARAPANI	NHAI	01/2011	01/2014	06/2016	536.00	536.00	649.52	0.00	29
<b>MULTI STATE</b>										
256	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENHTH 170 KM)	NHAI	04/2012	04/2014	03/2016	624.00	624.00	333.72	0.00	23
257	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR	NHAI	12/2011	06/2014	03/2016	1047.00	1047.00	1125.40	0.00	21
258	PANVEL-INDAPUR	NHAI	12/2011	06/2014	03/2016	942.69	942.69	286.80	0.00	21
259	4 LANING OF NAGPUR-BETUL	NHAI	02/2011	08/2014	03/2016	2498.76	2498.76	2474.52	0.00	19
260	FOUR LANING OF ORISSA CHATTISHGARH BORDER	NHAI	02/2013	08/2015	03/2016	1232.00	1232.00	927.19	0.00	7
261	DHOLPUR - MORENA SECTION (INCLUDING CHAMBOL BRIDGE) NH-3	NHAI	12/2003	09/2010	04/2016	232.45	232.45	284.69	0.00	67
262	DELHI AGRA APPROVED LENGTH 180.0 KM	NHAI	10/2012	04/2015	04/2016	1928.22	1928.22	777.06	0.00	12

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
263	MUZAFFARNAGAR-HARIDWAR	NHAI	09/2011	03/2013	06/2016	754.00	754.00	875.91	0.00	39
264	4-LANING OF FARAKA-RAIGANJ	NHAI	02/2011	08/2013	08/2016	1078.84	1078.84	1849.33	0.00	36
265	VARANASI-AURANGABAD KM.786 TO KM.978.40	NHAI	09/2011	03/2014	04/2017	2848.00	2848.00	477.26	0.00	37
266	4-LANING OF RAIGANJ-DALKOLA	NHAI	02/2011	08/2013	05/2017	580.43	580.43	221.08	0.00	45
267	RANCHI-RARGA-JAMSETHPUR	NHAI	12/2012	06/2015	05/2017	1479.00	1479.00	448.14	0.00	23
268	4-LANING OF BRAHAMPORE-FARAKA	NHAI	02/2011	08/2013	07/2017	998.79	998.79	1635.92	0.00	47
<b>ODISHA</b>										
269	BHUBANESWAR TO PURI	NHAI	03/2011	08/2013	03/2016	500.29	500.29	646.75	0.00	31
270	PANIKHOLI-RIMOLI	NHAI	03/2012	09/2014	10/2016	1410.00	1410.00	1335.12	0.00	25
271	NIROLI-ROXY-RAJAMUNDA	NHAI	07/2011	01/2014	12/2016	586.00	586.00	160.54	0.00	35
272	WIDENING TO 2 LANE AND IMPROVEMENT VIJAYWADA RANCI ROUTE FROM KM 377-700 TO 471-900 (BERHMAPUR-TAPTA	PWD	12/2011	08/2015	03/2018	191.08	191.08	42.58	0.00	31
<b>RAJASTHAN</b>										
273	GURGAON - KOTPUTLI - JAIPUR (SIX LANE)	MEGA	02/2008	10/2011	01/2016	1673.70	1673.70	2434.74	0.00	51
274	4 LANING OF GOMTI CHAURAHA - UDAIPUR	MEGA	03/2012	10/2015	02/2016	914.50	914.50	850.53	0.00	4
275	KOTA BYPASS,RJ-4, NH-76 (NHAI)	NHAI	12/2003	10/2008	01/2016	275.00	250.39	270.76	-8.95	87
276	JAIPUR-TONK-DEOLI	NHAI	06/2010	12/2012	02/2016	792.06	792.06	1983.00	0.00	38
277	REENGUS SIKAR	NHAI	03/2012	09/2014	02/2016	333.51	333.51	271.60	0.00	17
278	KISHANGARH-AJMER-BEAWER	NHAI	11/2009	05/2012	03/2016	795.00	795.00	1605.89	0.00	46
279	JAIPUR-REENGUS	NHAI	08/2010	02/2013	03/2016	267.81	267.81	699.60	0.00	37
280	BEAWAR-PALI-PINDWARA	NHAI	12/2011	06/2014	03/2016	2388.00	2388.00	2301.00	0.00	21
281	DEOLI-KOTA	NHAI	01/2011	07/2013	04/2016	593.00	593.00	1026.65	0.00	33
282	2-LANING WITH PS LAMBIA-JAITRAN-RAIPUR	NHAI	01/2014	12/2015	05/2016	158.04	158.04	81.84	0.00	5
283	CHAMBAL BRIDGE, NH-76 (RJ-5)	NHAI	12/2003	02/2010	05/2017	275.00	281.31	148.55	2.29	87
<b>TAMIL NADU</b>										
284	SIX LANNING OF HOSUR- KRISHNAGRI NH-7 KM.33.130 TO KM.93.00	NHAI	06/2011	12/2013	01/2016	535.00	535.00	913.00	0.00	25
285	CHENNAI-TADA(SIX LANE)	NHAI	04/2009	10/2011	06/2016	353.37	353.37	365.08	0.00	56
286	CHENGAPALLI TO COIMBATORE BYPASS KM-102.035-144.740 KM	NHAI	09/2010	03/2013	06/2016	852.00	852.00	862.18	0.00	39
287	DEVELOPMENT OF ADIQUATE ROAD CONNECTIVITY TO CHENNAI- ENNORE PORT CONNECTIVITY	NHAI	06/2011	06/2013	06/2016	600.00	600.00	307.41	0.00	36
288	TWO LANING OF TRICHY - KARAIKUDI AND TRYCHI BYPASS	NHAI	05/2010	05/2013	12/2016	374.00	374.00	303.94	0.00	43
289	SIX LANNING OF KRISHNAGIRI-WALAJHAPET SECTION KM.0.00 TO KM.148.3 NH-46	NHAI	09/2011	12/2013	12/2016	1250.00	1250.00	1326.02	0.00	36

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
290	2 LANING OF DINDIGUL - PERIGULAM THENI- KUMILI	NHAI	09/2011	08/2013	03/2017	485.00	485.00	282.68	0.00	43
291	WALAJAPET POONAMALEE KM 106.8 TO KM 13.8	NHAI	06/2013	11/2015	03/2017	1287.95	1287.95	715.50	0.00	16
<b>UTTAR PRADESH</b>										
292	WIDNG WITH PS & STRNG FROM KM.0.00 TO 50.675 OF NH-730A EPC MODE	MORTH	05/2013	08/2015	03/2016	164.54	164.54	0.00	0.00	7
293	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	NHAI	12/2003	09/2008	01/2016	155.00	201.66	142.60	30.10	88
294	AGRA-BYPASS(NS-1/UP-1), NH-2,3	NHAI	12/2003	09/2007	03/2016	348.16	348.16	322.70	0.00	102
295	MURADABAD-BAREILY	NHAI	04/2010	06/2013	03/2016	1267.00	1267.00	2425.00	0.00	33
296	GHAZIABAD-ALIGARH NH-91	NHAI	02/2011	08/2013	04/2016	1141.00	1141.00	1911.64	0.00	32
297	ETAWAH CHAKERI	NHAI	03/2013	09/2015	06/2016	1573.00	1573.00	1832.80	0.00	9
298	2-LANING WITH PS RAIBAREILI TO ALLAHABAD	NHAI	07/2012	01/2014	09/2016	291.36	291.36	197.31	0.00	32
299	BAREILY-SITAPUR (NH-24)	NHAI	03/2011	09/2013	12/2016	1046.00	1046.00	403.00	0.00	39
300	4-LANING OF GHAGHRA BRIDGE TO VARANSI ( PACKAGE -I)	NHAI	12/2015	06/2016	06/2018	611.65	611.65	0.00	0.00	24
<b>UTTARAKHAND</b>										
301	HARIDWAR-DEHRADUN (APPROVED LENGTH 69)	NHAI	11/2011	10/2013	09/2016	478.00	478.00	275.21	0.00	35
<b>WEST BENGAL</b>										
302	6-LANING OF DHANKUNI-KHARAGPUR SECTION	NHAI	04/2012	09/2014	05/2016	1396.18	1396.18	636.20	0.00	20
303	KRISHNANAGAR-BERHAMPUR	NHAI	02/2012	07/2014	02/2017	702.16	702.16	390.01	0.00	31
304	BARSAT-KRISHNANAGAR	NHAI	08/2012	02/2015	12/2017	867.00	867.00	278.17	0.00	34
<b>SHIPPING AND PORTS</b>										
<b>KERALA</b>										
305	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	RVNL	03/2007	04/2009	08/2016	245.67	409.83	360.35	66.82	88
<b>MAHARASHTRA</b>										
306	CONSTRUCTION OF OFFSHORE CONTAINER BERTHS AND DEVELOPMENT OF CONTAINER TERMINAL ON BOT BASIS IN MUMB	MUMBAI PORT TRU	01/2007	12/2010	01/2016	366.39	669.46	412.00	82.72	61
<b>TAMIL NADU</b>										
307	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHICLE (SPV)	PORT TRUST	10/2002	03/2006	01/2016	150.00	600.00	139.80	300.00	118
<b>STEEL</b>										
<b>ANDHRA PRADESH</b>										
308	BLAST FURNACE-2 CATEGORY-1 CAPITAL REPAIRS	RINL	07/2011	07/2015	06/2016	877.73	877.73	370.73	0.00	11

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
309	3RD CONVERTER AND 4TH CASTER	RINL	07/2011	07/2016	12/2016	974.76	974.76	215.52	0.00	5
310	SMS-1 CONVERTERS REVAMPING	RINL	05/2012	07/2015	06/2017	404.16	404.16	248.38	0.00	23
311	REVAMPING OF SINTER MACHINES - 1 AND 2	RINL	12/2009	10/2016	06/2017	343.00	488.40	36.00	42.39	8
<b>CHHATISGARH</b>										
312	NMDC INTEGRATED STEEL PLANT	NMDC	01/2010	05/2015	12/2016	15525.00	15525.00	8318.82	0.00	19
313	COLD REPAIR OF COKE OVEN BATTERY-9 AT BSP, BHILAI, CHATTISGARH	SAIL	07/2012	08/2014	02/2016	332.65	332.65	229.56	0.00	18
314	EXPANSION OF BHILAI STEEL PLANT	SAIL	08/2010	03/2013	10/2016	17265.00	17265.00	15431.95	0.00	43
<b>MAHARASHTRA</b>										
315	INSTALLATION OF 45MVA SAF T WITH OTHER ASSOCIATED FACILITIES	SAIL	12/2011	10/2013	06/2016	187.33	187.33	173.07	0.00	32
<b>ODISHA</b>										
316	INSTALLATION OF ADDITIONAL HEAT TREATMENT FACILITIES IN SPP AT RSP	SAIL	10/2012	09/2014	01/2016	160.48	160.48	143.50	0.00	16
317	REBUILDING OF COKE OVEN BATTERY-3 AT RSP, ROURKELA, ODDISHA	SAIL	06/2012	12/2014	05/2016	237.09	237.09	220.15	0.00	17
318	UPGRADATION OF BLAST FURNACE-1 AT RSP	SAIL	06/2014	04/2016	09/2016	708.91	708.91	290.11	0.00	5
<b>WEST BENGAL</b>										
319	REBUILDING OF BATTERY BLOCK 5A AND RE-CONSTRUCTION OF BATTERY BLOCK 5B	SAIL	11/2012	06/2015	02/2016	313.05	313.05	314.87	0.00	8
<b>TELECOMMUNICATIONS</b>										
<b>MULTI STATE</b>										
320	NETWORK FOR SPECTRUM	DOT	03/2012	07/2015	03/2017	13334.00	13334.00	1360.00	0.00	20
<b>URBAN DEVELOPMENT</b>										
<b>DELHI</b>										
321	CONSTRUCTION OD ADDITIONAL COMPLEX FOR THE SUPREM COURT OF INDIA AT LAND ADJOINING PRAGATI MAIDAN	CPWD	07/2012	08/2014	01/2016	884.30	884.30	0.00	0.00	17
322	CONSTRUCTION OF HEAD OFFICE BUILDING OF PNB ON PLAT NO-4 SECTOR 10 DWARKA NEW DELHI	CPWD	05/2012	12/2014	04/2016	405.01	405.01	0.00	0.00	16
323	CONSTRUCTION OF EXTENSION BUILDING TO PARLIAMENT HOUSE ANNEXE PARLIAMENT HOUSE COMPLEX NEW DELHI	CPWD	05/2009	05/2013	06/2016	261.85	261.85	0.00	0.00	37
324	DELHI MRTS PHASE-III	DMRCL	09/2011	03/2016	12/2016	38585.00	38585.00	19388.91	0.00	9
<b>HIMACHAL PRADESH</b>										
325	DIFFERENT BUILDINGS UNDER PHASE 1 NORTH FOR IIT MANDI AT KAMAND	CPWD	11/2012	11/2014	03/2016	270.83	270.83	0.00	0.00	16

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN\$ (MONTHS)
<b>JHARKHAND</b>										
326	2000 BOYS HOSTEL(1000 DOUNLE BEDDED ROOM) AT ISM DHANBAD	CPWD	09/2012	03/2016	05/2017	171.86	171.86	12.23	0.00	14
<b>KARNATAKA</b>										
327	BANGALORE METRO RAIL PROJECT PHASE-2	BMRL	02/2014	02/2019	03/2020	26405.14	26405.01	217.41	0.00	13
328	BANGALORE METRO RAIL PROJECT	M RTP	05/2006	06/2011	06/2016	6395.00	13845.01	13427.27	116.50	60
<b>MADHYA PRADESH</b>										
329	CONSTRUCTION OF CENTRAL ACADEMY FOR POLICE TRAINING (CAPT) BHOPAL	CPWD	12/2012	12/2014	12/2016	188.87	188.87	5.79	0.00	24
<b>MAHARASHTRA</b>										
330	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	MMRCL	07/2013	01/2015	12/2015	23136.00	23136.00	0.00	0.00	11
<b>TAMIL NADU</b>										
331	CHENNAI METRO RAIL LTD (PHASE 1)	CMRL	02/2009	12/2015	08/2016	14600.00	14600.00	11786.98	0.00	8
332	STAGE I OF PHASE C/O PERMANENT CAMPUS FOR IIM	CPWD	04/2014	09/2016	01/2017	332.72	332.72	58.72	0.00	4
<b>WEST BENGAL</b>										
333	ACADEMIC CUM RESIDENTIAL CAMPUS AT HARINGHANTA KALYANI WB FOR IISER KOLKATA	CPWD	01/2009	06/2012	03/2016	225.81	225.81	138.36	0.00	45
334	CONSTRUCTION OF PERMANENT CAMPUS OF IISER KOLKATA AT HARINGHANTA KALYANI NADIA	CPWD	02/2014	09/2015	12/2016	156.57	156.57	21.12	0.00	15

# Information / data in respect of Ministry of Railways projects except those marked '#' is as on January 2015 (reporting month November 2014). For those projects marked as # the information/data is as on February 2016 (reporting month December 2015) .

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

\$ Time overrun = Anticipated Date of Commissioning - Original Date of Commissioning

## STATEMENT REFERRED TO IN REPLY TO PART (d) OF LOK SABHA UNSTARRED QUESTION NO 3072 DUE FOR ANSWER ON 16.03.2016

## DETAILS OF CENTRAL SECTOR PROJECTS COSTING Rs. 150 CRORE AND ABOVE SHOWING COST OVERRUNS (as on 01.01.2016)

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN <sup>A</sup> (%)
	<b>ATOMIC ENERGY</b>								
	<b>TAMIL NADU</b>								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	BHAVNI	09/2003	09/2010	09/2016	3492.00	5677.00	5129.59	62.57
2	KUDANKULAM APP (NPCIL)	NPCIL	12/2001	12/2008	06/2016	13171.00	22462.00	21025.00	70.54
	<b>CIVIL AVIATION</b>								
	<b>MULTI STATE</b>								
3	SUPPLY OF 56 NOS AIRFIELD FIRE TENDERS AT VARIOUS AIRPORTS	AAI	10/2012	03/2015	09/2015	217.60	244.10	30.62	12.18
	<b>COAL</b>								
	<b>CHHATISGARH</b>								
4	AMLAI OC EXPANSION SECTOR B (1.50 MTY)	SECL	11/2009	03/2016	03/2016	150.59	198.59	125.13	31.87
	<b>MADHYA PRADESH</b>								
5	NIGAMI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	NCL	10/2007	03/2012	03/2017	259.40	486.57	75.15	87.58
	<b>TELANGANA</b>								
6	RFR OF MANUGURU OC PROJECT	SCCL	11/2012	03/2016	03/2018	430.45	486.27	93.51	12.97
7	RAMAGUNDAM OC-II EXTENSION	SCCL	12/2009	03/2012	03/2023	418.97	489.62	411.47	16.86
8	ADRIYALA SHAFT PROJECT	SCCL	12/2009	03/2013	03/2016	212.34	1228.39	866.72	478.50
	<b>HEAVY INDUSTRY</b>								
	<b>MULTI STATE</b>								
9	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIP)	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	0.00	122.78
	<b>PETROCHEMICALS</b>								
	<b>ASSAM</b>								
10	ASSAM GAS CRACKER PROJECT	BCPL	04/2006	04/2012	12/2015	5460.61	9965.00	9103.96	82.49
	<b>PETROLEUM</b>								
	<b>ASSAM</b>								
11	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	OIL	09/2012	03/2015	08/2016	871.35	1200.00	455.47	37.72
	<b>CHHATISGARH</b>								
12	MARKETING TOP AT KORBA	IOCL	01/2011	09/2016	03/2016	141.86	219.00	160.78	54.38
	<b>GUJARAT</b>								
13	GAMJI REDEVELOPMENT PROJECT	ONGC	05/2015	11/2019	11/2019	1671.22	1881.22	0.00	12.57

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)
<b>KARNATAKA</b>									
14	MANGALORE HASSAN MYSORE SOLUR LPG PIPELINE (MHMSLPL)	HPCL	02/2012	11/2015	11/2016	666.00	838.08	570.28	25.84
15	STRATEGIC CRUDE OIL STORAGE PROJECT AT MANGALORE	ISPRIL	01/2006	10/2011	03/2016	732.00	1227.00	1029.66	67.62
<b>KERALA</b>									
16	INTEGRATED REFINERY EXPANSION PROJECT	BPCL	03/2012	05/2016	05/2016	14225.00	16504.00	9397.86	16.02
17	LPG TERMINAL AT KOCHI	IOCL	10/2015	10/2017	10/2017	607.06	714.25	59.42	17.66
18	STRATEGIC CRUDE OIL STORAGE PROJECT AT PADUR	ISPRIL	01/2006	01/2012	05/2016	993.00	1693.00	1446.59	70.49
<b>MAHARASHTRA</b>									
19	MH NORTH REDEVELOPMENT PHASE III	ONGC	06/2014	05/2017	05/2017	5706.47	5813.25	2268.83	1.87
20	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	ONGC	03/2011	05/2013	04/2016	861.79	1256.72	995.12	45.83
21	INTEGRATED DEVELOPMENT OF B-127 FIELDS	ONGC	12/2011	03/2015	05/2016	2059.63	2665.65	1282.07	29.42
<b>MULTI STATE</b>									
22	URAN CHAKAN/SHIKRAPUR LPG PIPELINE	HPCL	12/2009	10/2014	03/2017	309.81	462.79	258.68	49.38
23	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN	OIL	07/2011	03/2017	03/2017	352.56	450.55	10.60	27.79
24	INTEGRATED DEVELOPMENT OF VASHISTA AND S-1 FIELDS	ONGC	05/2013	04/2016	12/2017	4124.35	4941.49	521.23	19.81
<b>ODISHA</b>									
25	PARADIP REFINERY PROJECT	IOCL	02/2009	11/2012	01/2016	29777.00	34555.00	30818.63	16.05
<b>POWER</b>									
<b>ARUNACHAL PRADESH</b>									
26	PARE HYDRO ELECTRIC PROJECT	NEEPCO	12/2008	08/2013	07/2016	573.99	1262.27	1085.04	119.91
27	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	NEEPCO	12/2004	12/2009	06/2016	2496.90	6085.84	4303.08	143.74
28	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	NHPC	09/2003	09/2010	N.A.	6285.33	18063.89	7934.88	187.40
<b>ASSAM</b>									
29	BONGAIGAON THERMAL POWER PROJECT	NTPC	01/2008	09/2011	03/2017	4375.35	6749.18	5642.00	54.25
<b>BIHAR</b>									
30	BARH STPP(3X660MW) NTPC	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	11070.00	73.65
<b>CHHATISGARH</b>									
31	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	PGCIL	12/2011	08/2014	06/2016	1746.65	2228.71	1475.53	27.60
<b>HIMACHAL PRADESH</b>									
32	PARBATI HEP (4X200 MW) (NHPC) II	NHPC	09/2002	09/2009	12/2018	3919.59	7818.68	5367.65	99.48
<b>JAMMU AND KASHMIR</b>									
33	KISHANGANGA HEP (3X110 MW)	NHPC	01/2009	01/2016	11/2016	3642.04	5497.72	4351.15	50.95

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (%)
<b>JHARKHAND</b>									
34	BOKARO THERMAL POWER STATION-A	DVC	08/2006	12/2011	03/2016	2313.00	4237.67	3088.00	83.21
<b>MAHARASHTRA</b>									
35	WESTERN REGION STRENGTHENING SCHEME-V	PGCIL	12/2007	09/2010	06/2016	477.69	721.81	577.79	51.10
<b>MIZORAM</b>									
36	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	NEEPCO	07/1998	07/2006	10/2016	368.72	1381.71	930.00	274.73
<b>MULTI STATE</b>									
37	SYSTEM STRENGTHENING OF SOUTHERN REGION - XIV	PGCIL	12/2011	08/2014	02/2016	297.33	346.79	302.97	16.63
38	SYSTEM STRENGTHENING XIII OF SR GRID	PGCIL	10/2011	06/2014	N.A.	487.49	639.46	431.02	31.17
39	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	11225.70	23.65
<b>ODISHA</b>									
40	TRANSMISSION SYSTEM FOR PHASE-I GEN PROJECT IN ORISSA - PART-A	PGCIL	09/2010	03/2013	01/2016	2074.86	2348.37	1950.24	13.18
<b>TAMIL NADU</b>									
41	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	PGCIL	05/2005	11/2008	12/2016	1779.29	2159.07	1903.55	21.34
<b>TRIPURA</b>									
42	TRIPURA GAS BASED POWER PROJECT	NEEPCO	07/2009	07/2013	01/2016	421.01	1007.57	953.59	139.32
<b>UTTARAKHAND</b>									
43	TAPOVAN-VISHNUGAD HEP (4X130MW)	NTPC	11/2006	03/2013	12/2018	2978.48	3846.30	2661.00	29.14
44	TEHRI PUMPED STORAGE PLANT(1000MW)	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	1545.54	79.77
<b>WEST BENGAL</b>									
45	RAGHUNATHPUR THERMAL POWER STATION PHASE-I	DVC	04/2007	02/2011	01/2017	4122.00	9606.82	1353.36	133.06
46	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	NHPC	09/2005	09/2009	06/2016	1061.38	1929.15	1937.70	81.76
<b>RAILWAYS</b>									
<b>ANDHRA PRADESH</b>									
47	RAICHUR-GUNTAKAL(DL)(SCR)	RVNL	04/2003	12/2007	N.A.	136.62	360.00	357.91	163.50
48	KOTLPALLI-NARASAPUR (NL) (SCR)	SCR	12/2001	N.A.	N.A.	330.00	1047.00	1.29	217.27
49	NANDYAL-YERRAGUNTLA(NL),SCR	SCR	03/1996	02/2009	03/2015	155.74	883.00	755.50	466.97
<b>ASSAM</b>									
50	KATAKHAL TO BHAIRABI	NFR	04/1998	12/2012	03/2016	227.90	331.40	182.22	45.41
51	LUMDING-HOJAI PATCH DOUBLING PROJECT	NFR	04/2012	N.A.	03/2019	246.07	364.06	0.30	47.95
52	AMBARI FALAKATA TO NEW MAYNAGURI	NFR	04/2011	N.A.	03/2018	312.12	453.10	134.79	45.17
53	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	NFR	09/2006	N.A.	03/2017	200.00	496.24	213.72	148.12
54	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR #	NFR	09/1997	04/2008	06/2017	1500.00	4996.19	4102.70	233.08

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN <sup>^</sup> (%)
55	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT #	NFR	04/1996	03/2009	03/2016	1676.31	5500.00	4734.45	228.10
	<b>BIHAR</b>								
56	CHHAPRA-MUZAFFARPUR (NL)	ECOR	04/2006	N.A.	N.A.	285.07	378.56	111.87	32.80
57	SAKRI-HASANPUR ROAD (NL)	ECOR	04/1999	N.A.	N.A.	175.69	325.00	258.31	84.98
58	KOSI BRIDGE (NL), ECR	ECR	04/2002	03/2012	N.A.	322.95	341.41	325.36	5.72
59	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	ECR	04/1996	03/2012	N.A.	332.92	477.88	498.37	43.54
60	HAJIPUR-RAMDAYALUNAGAR DOUBLING	ECR	04/2013	N.A.	N.A.	213.01	367.17	17.19	72.37
61	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	ECR	04/1997	N.A.	N.A.	162.87	541.00	158.58	232.17
62	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	ECR	04/1997	03/2012	N.A.	501.69	1043.56	819.19	108.01
63	MOTIHARI-SITAMARHI (NL)	ECR	04/2006	N.A.	N.A.	211.00	926.09	4.41	338.91
64	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR #	ECR	04/2002	03/2009	10/2015	921.00	2363.00	1691.12	156.57
65	PATNA GANGA BRIDGE (NL), ECR #	ECR	04/2001	10/2007	12/2015	624.47	2921.00	2521.72	367.76
66	MAHARAJGANJ-MASRAKH (NL) - NER	NER	04/2003	N.A.	N.A.	218.19	343.00	216.17	57.20
67	KISHANGANJ JALALGARH, NL, NEFR	NFR	04/2008	N.A.	03/2018	282.92	565.13	2.80	99.75
68	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	NFR	09/2006	N.A.	03/2019	300.00	827.73	53.52	175.91
69	KATI HAR - JOGBANI (GC)(NEFR)	NFR	09/2001	12/2010	03/2018	492.98	1727.27	743.74	250.37
	<b>CHHATISGARH</b>								
70	KIRANDUL - JAGDALPUR DOUBLING #	ECOR	12/2012	N.A.	03/2018	826.57	1143.60	189.12	38.35
71	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RVNL	09/2006	03/2010	12/2017	324.90	385.54	328.12	18.66
72	DALLI-RAJHARA - RAOGHAT(PART OF DALLI-RAJHARA-JAGDALPUR),NL,RVNL	RVNL	04/1995	12/2012	N.A.	304.00	631.78	235.92	107.82
	<b>GUJARAT</b>								
73	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	WR	04/2008	03/2012	N.A.	318.24	321.62	2.91	1.06
74	BHAVNAGAR-WORKSHOP FACILITIES FOR 50 BG COACHES POH PER MONTH (WR)	WR	04/2006	03/2011	N.A.	117.36	196.95	198.83	67.82
75	VIRAMGAM-SAMAKHIALI (DL)	WR	04/2011	N.A.	N.A.	446.00	685.17	206.59	53.63
76	RAJKOT-VERAVAL,WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC)	WR	04/1994	N.A.	N.A.	320.66	913.48	457.67	184.87
	<b>HARYANA</b>								
77	ROHTAK-MEHAM HANSI	NR	04/2012	N.A.	N.A.	287.00	576.18	3.40	100.76
78	JIND-SONEPAT (NL),NR	NR	01/2004	03/2012	12/2012	238.56	740.00	639.77	210.19
	<b>HIMACHAL PRADESH</b>								
79	BHANUPALI-BILASPUR BERI NL	NR	04/2008	N.A.	N.A.	1046.88	2966.99	40.80	183.41
	<b>JAMMU AND KASHMIR</b>								

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN <sup>^</sup> (%)
80	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR #	NR	03/1995	11/2002	12/2018	2500.00	19565.00	10658.34	682.60
	<b>JHARKHAND</b>								
81	RAJKHARSWAN- CHAKRADHARPUR 3RD LINE (20 KM) JHARKHAND	SER	04/2012	12/2016	12/2016	148.77	209.00	2.64	40.49
82	GOELKERA-MANOHARPUR,(LD)(SER)	SER	03/1997	02/2006	N.A.	261.70	360.00	242.62	37.56
83	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING	SER	04/2012	N.A.	12/2017	258.20	365.00	2.52	41.36
84	RANCHI-LOHARDAGA(GC),SER	SER	04/1997	06/2004	12/2015	194.07	335.00	230.67	72.62
85	DANGOPOSI-RAJKHARSWAN 3RD LINE DOUBLING	SER	04/2010	12/2015	03/2016	309.44	583.00	144.66	88.40
	<b>KARNATAKA</b>								
86	GULBARGA-BIDAR,SCR(NL)	SCR	02/1998	N.A.	03/2015	242.42	844.00	798.87	248.16
87	WHITE FIELD-KOLAR NL	SWR	04/2011	N.A.	N.A.	341.05	348.85	0.34	2.29
88	TORANAGALLU-RANJITPURA DL	SWR	04/2011	N.A.	N.A.	146.75	167.50	0.32	14.14
89	CHIKBALLA-PUR-GOWRIBIDANUR NL	SWR	04/2013	N.A.	N.A.	327.25	367.77	0.00	12.38
90	CHIKBALLA-PUR-PUTTTAPARTHY-SRI SATYA SAI NILAYAM NL	SWR	04/2013	N.A.	N.A.	558.00	692.43	0.00	24.09
91	SHIMOGA-HARIHAR NL	SWR	04/2011	N.A.	N.A.	562.74	832.47	0.94	47.93
92	RAMANAGRAM-MYSORE DOUBLING WITH ELECTRIFICATION OF KENGESII- MUSORE (SWR)	SWR	04/2007	03/2013	09/2015	482.00	874.57	730.11	81.45
93	BAGALKOT-KUDACHI NL	SWR	04/2010	N.A.	N.A.	377.93	986.30	100.76	160.97
94	GADAG-WADI NL	SWR	04/2013	N.A.	N.A.	1117.00	1922.00	1.89	72.07
95	TUMKUR-CHITRADURGA-DAVENGERE NL	SWR	04/2011	N.A.	N.A.	913.00	1801.01	1.47	97.26
96	HASSAN-BANGALORE VIA SHRAVANA-BELGOLA(NL),SWR	SWR	02/1997	N.A.	N.A.	295.00	1289.92	1092.98	337.26
97	MUNIRABAD (GINGERA) -RAICHUR NL	SWR	04/2007	N.A.	N.A.	179.65	1350.91	380.62	651.97
98	BANGLORE - SATYAMANGALAM (NL)(SWR)	SWR	04/1996	N.A.	N.A.	138.00	1382.78	2.81	902.01
99	HUBLI-ANKOLA(NL),SWR	SWR	04/1997	N.A.	N.A.	227.00	2135.00	117.24	840.53
	<b>KERALA</b>								
100	CHENGANNUR-CHINGAVANAM	SR	04/2006	N.A.	N.A.	191.72	222.95	112.40	16.29
101	ANGAMALI-SABARIMALA (N.L.)(SR)	SR	10/1998	N.A.	N.A.	550.00	1566.00	137.40	184.73
	<b>MADHYA PRADESH</b>								
102	BHOPAL BINA 3D LINE DOUBLING	RVNL	09/2007	03/2010	06/2017	687.20	950.00	890.25	38.24
103	CHHINDWARA - NAGPUR (GC)(SECR)	SECR	04/2005	N.A.	03/2017	383.79	1101.16	194.91	186.92
104	RAMGANJMUNDI-BHOPAL (NL),WCR	WCR	04/2001	N.A.	03/2017	470.92	1225.90	257.59	160.32
105	RATLAM-MHOW-KHANDWA-AKOLA (GC)	WR	04/2008	03/2012	N.A.	603.04	1421.25	420.33	135.68
	<b>MAHARASHTRA</b>								
106	KALYAN-KASARA 3RD LINE	CR	04/2011	N.A.	N.A.	277.70	279.70	4.73	0.72
107	AMRAVATI-NARKHER NL(CR)	CR	06/1994	06/1999	07/2012	663.01	725.00	586.75	9.35
108	WARDHA-NANDED MAHARASHTRA	CR	04/2008	N.A.	N.A.	499.30	2501.05	84.11	400.91

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN <sup>^</sup> (%)
109	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	CR	02/1997	N.A.	N.A.	514.68	2820.00	329.67	447.91
110	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	MRTP	03/1996	03/2004	03/2016	495.44	1781.98	440.08	259.68
111	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	MRTP	04/2008	03/2014	03/2019	5300.00	7986.04	2443.62	50.68
	<b>MANIPUR</b>								
112	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	NFR	04/2003	03/2011	03/2019	727.56	6570.75	2787.99	803.12
	<b>MEGHALAYA</b>								
113	NEW BG LINE FROM BYRNIHAT TO SHILLONG	NFR	04/2010	N.A.	03/2020	4083.02	5307.90	7.79	30.00
	<b>MIZORAM</b>								
114	BHAIRABI SAIRONG, NL, NEFR	NFR	04/2008	04/2014	03/2018	619.34	2820.25	199.31	355.36
	<b>MULTI STATE</b>								
115	PEN ROHA DOUBLING	CR	04/2007	N.A.	03/2015	98.74	203.00	227.84	105.59
	<b>MULTI STATE</b>								
116	PANVEL PEN DOUBLING	CR	04/2006	N.A.	01/2015	96.16	260.16	240.21	170.55
117	GUNA-ETAWAH VIA SHIVPURI-GWALIOR -BHIND NL, (NCR)	NCR	04/1986	03/1994	03/2015	158.77	608.02	602.10	282.96
118	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR & TANPUR-BANSI PAHARPUR	NCR	04/2010	02/2019	02/2019	622.41	2030.50	3.61	226.23
119	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	NCR	04/2011	02/2020	02/2020	1176.09	3845.60	2.33	226.98
120	CHHAPRA-BALLIA UP	NER	03/2013	N.A.	N.A.	295.00	494.92	4.22	67.77
121	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	NFR	04/2013	N.A.	03/2019	1798.00	1887.90	0.00	5.00
122	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	NFR	04/2010	N.A.	03/2017	241.52	394.28	233.46	63.25
123	MURKONGSELEK-PASIGHAT NL	NFR	04/2011	N.A.	03/2018	165.82	435.58	0.56	162.68
124	ALJABARI ROAD SILIGURI JUNCTION VIA GALGALIA, NEFR	NFR	12/2006	03/2011	N.A.	170.00	485.00	417.70	185.29
125	NEW BG LINE FROM BALURGHAT TO HILLY NFR	NFR	04/2010	N.A.	03/2018	242.22	679.57	40.41	180.56
126	NEW JALPAIGURI-SILIGURI-NEW BONGAIGAON INCLUDING BR. LINE AND MM FOR CHALSA-NAXAL& RAJABHATKHOWA-JAI	NFR	04/1999	N.A.	03/2018	523.17	1653.55	1040.11	216.06
127	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	NFR	04/2000	12/2008	03/2018	733.00	2531.34	1732.43	245.34
128	JALANDHAR-PATHANKOT-JAMMU-TAWI (LD),NR	NR	03/2002	06/2007	N.A.	625.30	847.75	835.14	35.57
129	NANGALDAM-TALWARA(NL),NR	NR	03/1981	07/2012	N.A.	450.00	2100.00	391.95	366.67
130	RATLAM-DUNGARPUR VIA BANSWARA (NL)	NWR	04/2011	N.A.	N.A.	2082.75	3500.00	54.23	68.05
131	BHADRACHALAM ROAD-SATTUPALLI	SCR	04/2010	N.A.	N.A.	337.49	337.50	0.21	0.00
132	GADWAL - RAICHUR (NL), SCR	SCR	04/1998	02/2011	N.A.	92.63	270.00	301.84	191.48
133	MUNEERABAD-MAHABOBNAGAR(NL),SCR	SCR	04/1997	N.A.	03/2015	218.24	645.00	309.19	195.55

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)
134	AKOLA-KHANDWA GC AKOLA-AKOT	SCR	04/2008	N.A.	N.A.	184.26	2000.00	17.32	985.42
135	GONDIA-JABALPUR(GC),(SECR) #	SECR	02/1997	03/1998	12/2019	386.30	1544.40	590.26	299.79
136	MM FROM BURAMARA-CHAKULIA	SER	04/2008	01/1999	N.A.	466.48	800.00	0.83	71.50
137	DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA	SER	04/2010	N.A.	12/2019	553.63	1009.00	7.50	82.25
138	KURUPPANTHARA-CHINGAVANAM	SR	04/2007	N.A.	N.A.	270.14	346.15	14.61	28.14
139	MADURAI-TUTICORIN VIA ARUPPUKOTTAI	SR	04/2011	N.A.	N.A.	601.43	800.00	0.69	33.02
140	CALICUT-MANGALORE (DL) (SR)	SR	02/1996	N.A.	02/2012	240.00	579.37	599.40	141.40
141	VILLUPURAM-DINDIGUL WITH ELECTRIFICATION #	SR	04/2008	N.A.	N.A.	822.39	1280.83	1031.83	55.74
142	CHENNAI-CUDDALORE VIA MAMALLAPURAM	SR	04/2008	N.A.	N.A.	523.52	1200.00	2.07	129.22
143	QUILON-TIRUNELVELI-TENKASI-VIRUDHUNAGAR(SR)(GC)	SR	03/1998	N.A.	N.A.	280.00	1122.00	889.95	300.71
144	SRINIVASA-PURA-MADANAPALLI NL	SWR	04/2013	N.A.	N.A.	296.00	466.65	0.00	57.65
145	RAYADURGA-TUMKUR NL	SWR	04/2007	N.A.	N.A.	970.34	1743.00	359.06	79.63
146	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) #	WCR	09/1998	05/2008	N.A.	247.66	3500.00	645.61	1313.23
147	VIRAMGAM-BHILDI(WR),GC	WR	04/1990	N.A.	N.A.	155.66	548.01	201.26	252.06
	<b>NAGALAND</b>								
148	DIMAPUR-TIZIT NL	NFR	04/2013	N.A.	03/2020	4274.00	4487.70	0.00	5.00
149	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	NFR	04/2006	03/2015	03/2020	850.00	2973.42	10.44	249.81
	<b>ODISHA</b>								
150	TALCHER-BIMALAGARH(NL)(ECOR)	ECOR	04/2005	N.A.	N.A.	810.78	810.80	160.80	0.00
151	JHARSUGUDA-RENGALI DOUBLING	ECOR	03/2006	N.A.	N.A.	201.00	230.00	218.67	14.43
152	DELANG-PURI DOUBLING	ECOR	03/2011	03/2015	N.A.	165.16	234.71	137.01	42.11
153	SAMBALPUR-TALCHER DOUBLING #	ECOR	03/2011	N.A.	N.A.	679.27	1111.99	60.31	63.70
154	KHURDA ROAD-BOLANGIR(NL)ECOR	ECOR	04/1994	N.A.	N.A.	470.21	1995.25	355.02	324.33
155	CUTTACK - BARANG (LD)	RVNL	04/1995	N.A.	10/2014	127.13	225.00	193.37	76.98
156	RAJATGARH-BARANG(LD),ECOR	RVNL	04/1999	02/2009	04/2016	166.16	325.50	348.66	95.90
157	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RVNL	04/2000	03/2009	10/2016	133.41	318.33	322.05	138.61
158	HARIDASPUR-PARADEEP(NL) #	RVNL	04/1996	N.A.	N.A.	301.64	1185.64	577.84	293.06
159	SUKINDA ROAD - ANGUL (NL)(ECOR) #	RVNL	04/1998	02/2015	N.A.	183.23	1202.70	185.46	556.39
160	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION	SER	04/2010	03/2015	12/2016	149.90	230.00	68.67	53.44
	<b>RAJASTHAN</b>								
161	JAIPUR - RINGUS - CHURU AND SIKAR - LOHARU GUAGE CONVERSION (NWR)	NWR	04/2008	03/2014	N.A.	653.19	653.55	258.78	0.06
162	AJMER-BANGURGRAM	NWR	04/2011	N.A.	N.A.	213.39	218.39	23.63	2.34
163	THIYAT HAMIRA-SANU	NWR	04/2013	N.A.	N.A.	236.93	262.00	0.41	10.58

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)
164	RATANGARH-SARDARSAHAR (MM OF SADULPUR-BIKANER AND RATANGARH-DEGANA GC)	NWR	04/2010	N.A.	N.A.	739.65	872.22	794.11	17.92
165	MAVLI JUNCTION-BARI SADRI, MM OF AJMER-CHITTSURGARH-UDAIPUR	NWR	04/2013	N.A.	N.A.	456.00	855.16	557.82	87.54
<b>SIKKIM</b>									
166	SEVOK RANGPO, NEFR	NFR	04/2008	12/2015	03/2020	1339.48	4190.00	88.56	212.81
<b>TAMIL NADU</b>									
167	ATTIPPATTU-PUTTUR	SR	04/2008	N.A.	N.A.	446.87	528.00	2.96	18.16
168	CHENNAI BEACH-TAMBARAM-CHENGALPATTU SUBURBAN GC	SR	04/1998	N.A.	N.A.	271.24	520.00	462.69	91.71
169	MADURAI-BODINAYAKKANUR	SR	04/2008	N.A.	N.A.	164.41	450.00	16.97	173.71
170	ERODE-PALANI	SR	04/2008	N.A.	N.A.	288.57	603.22	1.64	109.04
171	CUDDALORE-SALEM VIA VRIDDHACHALAM GC	SR	04/1999	N.A.	N.A.	198.68	556.64	268.56	180.17
172	TINDIVANAM-GINGEE-TIRUVANNAMALAI (NL)	SR	09/2006	N.A.	N.A.	125.00	490.00	67.57	292.00
173	QUILON-TIRUNELVELI - TRICHENDUR, TENKASI	SR	04/1999	01/1999	N.A.	460.94	1030.00	0.00	123.46
174	DINDIGUL-POLLACHI-PALGHAT-POLLACHI AND COIMBATORE	SR	09/2006	N.A.	03/2016	343.17	914.98	846.18	166.63
175	TIDIVANAM-NAGARI (NL)	SR	09/2006	N.A.	N.A.	456.00	1080.00	194.61	136.84
176	KARUR-SALEM(NL),SR	SR	02/1997	N.A.	N.A.	155.55	800.00	800.70	414.30
177	SRIPERUMBUDUR-GUDUVANCHERY WITH SPUR TO IRUNGATTUKKOTTAI-AVADI-SRIPERUMBUDUR	SR	04/2013	N.A.	N.A.	839.00	1500.00	0.01	78.78
178	CHENGALPATTU-VILLUPURAM DOUBLING WITH NEW MM FOR TAMBARAM-CHENGALPATTU 3RD LINE GC ALONWITH ELECTRIF	SR	04/2007	N.A.	03/2015	247.00	951.24	619.87	285.12
179	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC)	SR	09/1995	N.A.	N.A.	100.00	980.00	596.66	880.00
180	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	SR	09/2007	N.A.	N.A.	404.19	1383.45	457.88	242.28
<b>TELANGANA</b>									
181	MULTI MODAL TRANSPORT SYSTEM(MMST) PHASE-II HYDERABAD	MRTTP	04/2012	03/2016	12/2017	632.68	816.55	130.80	29.06
182	MACHERLA-NALGONDA(NL)(SCR)	SCR	07/1998	07/2008	07/2008	125.00	480.00	3.51	284.00
183	MANOHARABAD-KOTHPALL NEW LINE(SCR)	SCR	04/2006	N.A.	N.A.	378.56	791.59	5.41	109.11
184	PEDAPALLI-KARIMNAGAR-NIZAMABAD NL(SCR)	SCR	12/1994	N.A.	02/2014	124.43	925.30	712.02	643.63
<b>TRIPURA</b>									
185	CONSTRUCTION OF NL FROM KUMARGHAT-AGARTALA #	NFR	04/1999	03/2007	03/2016	895.00	1242.25	1005.81	38.80
186	AGARTALA-AKHAURA NL	NFR	04/2012	N.A.	03/2018	252.00	886.65	0.00	251.85
187	AGARTALA SABROOM, NL, NEFR	NFR	04/2008	03/2014	03/2018	813.34	2876.00	823.83	253.60
<b>UTTAR PRADESH</b>									
188	ETAWAH-MAINPURI (NL),NCR	NCR	04/1997	12/2008	10/2015	120.00	245.39	249.33	104.49

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)
189	AGRA-ETAWAH VIA FATEHABAD AND BAH (NL) NCR	NCR	04/1999	12/2009	06/2015	108.00	432.72	436.85	300.67
190	GHAZIPUR - AUNRIHAR (40 KM)	NER	04/2014	N.A.	N.A.	182.92	197.73	0.00	8.10
191	KANPUR KASGANJ MATHURA(GC) NER #	NER	03/1997	N.A.	03/2018	677.97	1651.54	1621.40	143.60
192	UTRATIA-ZAFRABAD, NR (LINE DOUBLING) #	NR	04/2006	03/2010	03/2017	325.00	1564.54	420.71	381.40
193	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RE	02/2008	03/2012	03/2016	171.10	275.08	141.55	60.77
194	GONDA GORAKHPUR LOOP WITH ANAND NAGAR NAUTANWA GC (260 KM) #		04/1997	N.A.	N.A.	836.26	1072.51	888.87	28.25
<b>UTTARAKHAND</b>									
195	HARIDWAR-LAKSAR	NR	04/2012	N.A.	N.A.	219.83	329.97	2.38	50.10
<b>WEST BENGAL</b>									
196	TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT(MTP)	M RTP	03/2000	12/2006	N.A.	1049.69	3404.92	3551.53	224.37
197	NEW COOCHBEHAR-GUMANIHAT PATCH DOUBLING PROJECT	NFR	04/2012	N.A.	03/2018	283.55	288.81	11.74	1.86
198	NEW COOCHBEHAR TO SAMUKTALA	NFR	04/2011	N.A.	03/2018	209.77	441.45	85.78	110.44
199	NEW BG LINE FROM KALIYAGANJ TO BUNIADPUR	NFR	04/2010	N.A.	03/2019	221.42	563.13	22.39	154.33
200	NEW BG RLY LINE FROM EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR(NL),NEFR	NFR	04/1983	N.A.	03/2019	36.80	1336.57	255.55	3531.98
201	MM FROM PANSKURA-GHATAL NL	SER	04/2011	01/1999	N.A.	276.69	426.00	0.00	53.96
202	BOWAICHANDI-ARAMBAGH	SER	04/2010	N.A.	N.A.	267.37	434.00	35.90	62.32
203	BHADUTOLA-JHARGRAM VIA LALGARH (NL)	SER	04/2011	N.A.	N.A.	289.64	760.00	0.09	162.39
204	HOWRAH-AMTA-CHAMPADANGA NL (SER)	SER	04/1974	03/2007	03/2015	393.46	1026.00	181.48	160.76
205	TAMLUK DIGHA,LINE DOUBLING (SER)	SER	03/1984	06/2005	12/2019	293.97	1428.00	466.36	385.76
206	BANKURA - DAMODAR (GC) (SER)	SER	03/1998	03/2005	12/2019	111.90	2371.85	486.25	2019.62
<b>ROAD TRANSPORT AND HIGHWAYS</b>									
<b>ANDHRA PRADESH</b>									
207	REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN	PWD	11/2014	02/2017	02/2017	297.78	330.00	15.47	10.82
<b>ARUNACHAL PRADESH</b>									
208	TWO LANING OF HOJ - POTIN SECTION OF NH-229 (19.06 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRADESH	PWD	12/2009	09/2010	09/2010	82.73	165.00	135.01	99.44
209	TWO LANING OF YUPIA - HOJ SECTION (20.40 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRADESH PACKAGE OF	PWD	12/2009	09/2010	09/2010	104.00	201.00	109.00	93.27

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (%)
210	TWO LANING OF KHONSA - TISSA - LONGDING (NH-52B) (42.50 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRA	PWD	12/2011	02/2012	02/2012	156.63	276.00	140.75	76.21
<b>ASSAM</b>									
211	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	NHAI	12/2003	02/2009	03/2016	280.00	361.00	389.31	28.93
212	BRAHMPUTRA BRIDGE, NH NO-31	NHAI	12/2003	04/2010	08/2016	217.61	309.56	370.66	42.25
213	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	NHAI	12/2003	11/2008	03/2016	155.04	280.13	184.97	80.68
214	HARANGAJO TO MAIBANG, NH-54	NHAI	12/2003	07/2009	03/2016	196.00	331.23	298.40	68.99
215	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	NHAI	12/2003	04/2009	03/2016	199.81	385.13	194.33	92.75
<b>HARYANA</b>									
216	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	NHAI	05/2009	11/2011	06/2016	1108.00	2288.00	3570.55	106.50
<b>KERALA</b>									
217	CONSTRUCTION OF 13.0 KM 2 LANE WITH PAVED SHOULDERS KOLLAM BYPASS ON NH47 (NEW NH 66) FROM KM 486/50	PWD	01/2014	11/2017	11/2017	267.16	352.05	2.79	31.77
218	CONSTRUCTION OF 6.80 KM 2 LANE WITH PAVED SHOULDERS ALAPPUZHA BYPASS ON NH47 NEW NH 66 FROM KM 408.1	PWD	01/2014	09/2017	09/2017	255.75	348.43	13.79	36.24
<b>PUNJAB</b>									
219	4 LAINING WITH PAVED SHOULDERS OF DOGAL KALAN TO PUNJAB/HARYANA BORDER SEC.OF NH-71(NEW NH-52) FROM	PWD	11/2014	N.A.	N.A.	573.96	605.00	198.10	5.41
<b>RAJASTHAN</b>									
220	CHAMBAL BRIDGE, NH-76 (RJ-5)	NHAI	12/2003	02/2010	05/2017	275.00	281.31	148.55	2.29
<b>TAMIL NADU</b>									
221	REHABILITATION AND UPGRADATION OF NH 226 E FROM 0-1 - 66-20 TO 2 LANE WITH PAVED SHOULDERS ON EPC MO	MORTH	03/2015	07/2015	07/2015	157.18	162.00	0.00	3.07
<b>TELANGANA</b>									
222	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR	PWD	10/2014	02/2017	02/2017	295.47	313.27	0.00	6.02
223	CONSTRUCTION OF GODAVARI RIVER BRIDGE NEAR VENKATPURAM INCLUDING APPROACH ROAD ON NH-202 UNDER LWES	PWD	03/2011	12/2015	12/2015	218.31	339.82	0.00	55.66
<b>UTTAR PRADESH</b>									
224	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	NHAI	12/2003	09/2008	01/2016	155.00	201.66	142.60	30.10

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN <sup>^</sup> (%)
<b>SHIPPING AND PORTS</b>									
<b>KERALA</b>									
225	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	RVNL	03/2007	04/2009	08/2016	245.67	409.83	360.35	66.82
<b>MAHARASHTRA</b>									
226	CONSTRUCTION OF OFFSHORE CONTAINER BERTHS AND DEVELOPMENT OF CONTAINER TERMINAL ON BOT BASIS IN MUMB	MUMBAI PORT TRU	01/2007	12/2010	01/2016	366.39	669.46	412.00	82.72
<b>TAMIL NADU</b>									
227	CONSTRUCTION OF COAL BERTH-4 AT KAMARAJAR PORT LIMITED	KPL	02/2015	12/2017	12/2017	244.50	258.33	0.28	5.66
228	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHICLE (SPV)	PORT TRUST	10/2002	03/2006	01/2016	150.00	600.00	139.80	300.00
<b>STEEL</b>									
<b>ANDHRA PRADESH</b>									
229	REVAMPING OF SINTER MACHINES - 1 AND 2	RINL	12/2009	10/2016	06/2017	343.00	488.40	36.00	42.39
<b>JHARKHAND</b>									
230	CONSTRUCTION OF RURAL ROADS WITH FIVE YEAR MAINTAINANCE UNDER PMGSY-JHARKHAND	HSCCL	12/2007	06/2016	06/2016	253.92	254.00	192.96	0.03
<b>KARNATAKA</b>									
231	CONSTRUCTION OF PARAMEDICAL AND ALLIED HEALTH INSTITUTE AT GULBARGA	HSCCL	07/2011	12/2015	12/2015	324.87	325.00	263.57	0.04
232	CONSTRUCTION OF MEDICAL COLLEGE AND HOSPITAL AT GULBARGA	HSCCL	05/2005	02/2014	N.A.	768.88	1060.00	1070.97	37.86
<b>TRIPURA</b>									
233	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE V	HSCCL	03/2007	12/2015	12/2015	149.73	173.00	175.89	15.54
234	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VI	HSCCL	12/2007	12/2016	12/2016	202.61	227.00	195.46	12.04
235	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	HSCCL	10/2011	12/2016	12/2016	175.49	207.00	129.17	17.96
<b>URBAN DEVELOPMENT</b>									
<b>KARNATAKA</b>									
236	BANGALORE METRO RAIL PROJECT	M RTP	05/2006	06/2011	06/2016	6395.00	13845.01	13427.27	116.50

# Information / data in respect of Ministry of Railways projects except those marked '#' is as on January 2015 (reporting month November 2014). For those projects marked as # the information/data is as on February 2016 (reporting month December 2015) .

<sup>^</sup> Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

## STATEMENT REFERRED TO IN REPLY TO PART (d) OF LOK SABHA UNSTARRED QUESTION NO 3072 DUE FOR ANSWER ON 16.03.2016

## DETAILS OF CENTRAL SECTOR PROJECTS COSTING Rs. 150 CRORE AND ABOVE SHOWING BOTH TIME AND COST OVERRUNS (as on 01.01.2016)

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (%)	TIME OVERRUN (MONTHS)
<b>ATOMIC ENERGY</b>										
<b>TAMIL NADU</b>										
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	BHAVNI	09/2003	09/2010	09/2016	3492.00	5677.00	5129.59	62.57	72
2	KUDANKULAM APP (NPCIL)	NPCIL	12/2001	12/2008	06/2016	13171.00	22462.00	21025.00	70.54	90
<b>COAL</b>										
<b>MADHYA PRADESH</b>										
3	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	NCL	10/2007	03/2012	03/2017	259.40	486.57	75.15	87.58	60
<b>TELANGANA</b>										
4	ADRIYALA SHAFT PROJECT	SCCL	12/2009	03/2013	03/2016	212.34	1228.39	866.72	478.50	36
5	RFR OF MANUGURU OC PROJECT	SCCL	11/2012	03/2016	03/2018	430.45	486.27	93.51	12.97	24
6	RAMAGUNDAM OC-II EXTENSION	SCCL	12/2009	03/2012	03/2023	418.97	489.62	411.47	16.86	132
<b>HEAVY INDUSTRY</b>										
<b>MULTI STATE</b>										
7	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIP)	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	0.00	122.78	75
<b>PETROCHEMICALS</b>										
<b>ASSAM</b>										
8	ASSAM GAS CRACKER PROJECT	BCPL	04/2006	04/2012	12/2015	5460.61	9965.00	9103.96	82.49	44
<b>PETROLEUM</b>										
<b>ASSAM</b>										
9	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	OIL	09/2012	03/2015	08/2016	871.35	1200.00	455.47	37.72	17
<b>KARNATAKA</b>										
10	MANGALORE HASSAN MYSORE SOLUR LPG PIPELINE (MHMSLPL)	HPCL	02/2012	11/2015	11/2016	666.00	838.08	570.28	25.84	12
11	STRATEGIC CRUDE OIL STORAGE PROJECT AT MANGALORE	ISPR	01/2006	10/2011	03/2016	732.00	1227.00	1029.66	67.62	53
<b>KERALA</b>										
12	STRATEGIC CRUDE OIL STORAGE PROJECT AT PADUR	ISPR	01/2006	01/2012	05/2016	993.00	1693.00	1446.59	70.49	52
<b>MAHARASHTRA</b>										

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (%)	TIME OVERRUN (MONTHS)
13	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	ONGC	03/2011	05/2013	04/2016	861.79	1256.72	995.12	45.83	35
14	INTEGRATED DEVELOPMENT OF B-127 FIELDS	ONGC	12/2011	03/2015	05/2016	2059.63	2665.65	1282.07	29.42	14
<b>MULTI STATE</b>										
15	URAN CHAKAN/SHIKRAPUR LPG PIPELINE	HPCL	12/2009	10/2014	03/2017	309.81	462.79	258.68	49.38	29
16	INTEGRATED DEVELOPMENT OF VASHISTA AND S-1 FIELDS	ONGC	05/2013	04/2016	12/2017	4124.35	4941.49	521.23	19.81	20
<b>ODISHA</b>										
17	PARADIP REFINERY PROJECT	IOCL	02/2009	11/2012	01/2016	29777.00	34555.00	30818.63	16.05	38
<b>POWER</b>										
<b>ARUNACHAL PRADESH</b>										
18	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	NEEPCO	12/2004	12/2009	06/2016	2496.90	6085.84	4303.08	143.74	78
19	PARE HYDRO ELECTRIC PROJECT	NEEPCO	12/2008	08/2013	07/2016	573.99	1262.27	1085.04	119.91	35
<b>ASSAM</b>										
20	BONGAIGAON THERMAL POWER PROJECT	NTPC	01/2008	09/2011	03/2017	4375.35	6749.18	5642.00	54.25	66
<b>BIHAR</b>										
21	BARH STPP(3X660MW) NTPC	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	11070.00	73.65	88
<b>CHHATISGARH</b>										
22	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	PGCIL	12/2011	08/2014	06/2016	1746.65	2228.71	1475.53	27.60	22
<b>HIMACHAL PRADESH</b>										
23	PARBATI HEP (4X200 MW) (NHPC) II	NHPC	09/2002	09/2009	12/2018	3919.59	7818.68	5367.65	99.48	111
<b>JAMMU AND KASHMIR</b>										
24	KISHANGANGA HEP (3X110 MW)	NHPC	01/2009	01/2016	11/2016	3642.04	5497.72	4351.15	50.95	10
<b>JHARKHAND</b>										
25	BOKARO THERMAL POWER STATION-A	DVC	08/2006	12/2011	03/2016	2313.00	4237.67	3088.00	83.21	51
<b>MAHARASHTRA</b>										
26	WESTERN REGION STRENGTHENING SCHEME-V	PGCIL	12/2007	09/2010	06/2016	477.69	721.81	577.79	51.10	69
<b>MIZORAM</b>										
27	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	NEEPCO	07/1998	07/2006	10/2016	368.72	1381.71	930.00	274.73	123
<b>MULTI STATE</b>										
28	SYTEM STRENGTHENING OF SOUTHERN REGION - XIV	PGCIL	12/2011	08/2014	02/2016	297.33	346.79	302.97	16.63	18
29	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	11225.70	23.65	52
<b>ODISHA</b>										
30	TRANSMISSION SYSTEM FOR PHASE-I GEN PROJECT IN ORISSA - PART-A	PGCIL	09/2010	03/2013	01/2016	2074.86	2348.37	1950.24	13.18	34

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (%)	TIME OVERRUN (MONTHS)
<b>TAMIL NADU</b>										
31	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	PGCIL	05/2005	11/2008	12/2016	1779.29	2159.07	1903.55	21.34	97
<b>TRIPURA</b>										
32	TRIPURA GAS BASED POWER PROJECT	NEEPCO	07/2009	07/2013	01/2016	421.01	1007.57	953.59	139.32	30
<b>UTTARAKHAND</b>										
33	TAPOVAN-VISHNUGAD HEP (4X130MW)	NTPC	11/2006	03/2013	12/2018	2978.48	3846.30	2661.00	29.14	69
34	TEHRI PUMPED STORAGE PLANT(1000MW)	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	1545.54	79.77	43
<b>WEST BENGAL</b>										
35	RAGHUNATHPUR THERMAL POWER STATION PHASE-I	DVC	04/2007	02/2011	01/2017	4122.00	9606.82	1353.36	133.06	71
36	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	NHPC	09/2005	09/2009	06/2016	1061.38	1929.15	1937.70	81.76	81
<b>RAILWAYS</b>										
<b>ASSAM</b>										
37	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT #	NFR	04/1996	03/2009	03/2016	1676.31	5500.00	4734.45	228.10	84
38	KATAKHAL TO BHAIRABI	NFR	04/1998	12/2012	03/2016	227.90	331.40	182.22	45.41	39
39	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR #	NFR	09/1997	04/2008	06/2017	1500.00	4996.19	4102.70	233.08	110
<b>BIHAR</b>										
40	PATNA GANGA BRIDGE (NL), ECR #	ECR	04/2001	10/2007	12/2015	624.47	2921.00	2521.72	367.76	98
41	KATIHAR - JOGBANI (GC)(NEFR)	NFR	09/2001	12/2010	03/2018	492.98	1727.27	743.74	250.37	87
<b>CHHATISGARH</b>										
42	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RVNL	09/2006	03/2010	12/2017	324.90	385.54	328.12	18.66	93
<b>JAMMU AND KASHMIR</b>										
43	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR #	NR	03/1995	11/2002	12/2018	2500.00	19565.00	10658.34	682.60	193
<b>JHARKHAND</b>										
44	RANCHI-LOHARDAGA(GC),SER	SER	04/1997	06/2004	12/2015	194.07	335.00	230.67	72.62	138
45	DANGOPOSI-RAJKHARSWAN 3RD LINE DOUBLING	SER	04/2010	12/2015	03/2016	309.44	583.00	144.66	88.40	3
<b>MADHYA PRADESH</b>										
46	BHOPAL BINA 3D LINE DOUBLING	RVNL	09/2007	03/2010	06/2017	687.20	950.00	890.25	38.24	87
<b>MAHARASHTRA</b>										
47	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	M RTP	03/1996	03/2004	03/2016	495.44	1781.98	440.08	259.68	144
48	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	M RTP	04/2008	03/2014	03/2019	5300.00	7986.04	2443.62	50.68	60
<b>MANIPUR</b>										
49	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	NFR	04/2003	03/2011	03/2019	727.56	6570.75	2787.99	803.12	96

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (%)	TIME OVERRUN (MONTHS)
<b>MIZORAM</b>										
50	BHAIRABI SAIRONG, NL, NEFR	NFR	04/2008	04/2014	03/2018	619.34	2820.25	199.31	355.36	47
<b>MULTI STATE</b>										
51	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	NFR	04/2000	12/2008	03/2018	733.00	2531.34	1732.43	245.34	111
52	GONDIA-JABALPUR(GC),(SECR) #	SECR	02/1997	03/1998	12/2019	386.30	1544.40	590.26	299.79	261
<b>NAGALAND</b>										
53	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	NFR	04/2006	03/2015	03/2020	850.00	2973.42	10.44	249.81	60
<b>ODISHA</b>										
54	RAJATGARH-BARANG(LD),ECOR	RVNL	04/1999	02/2009	04/2016	166.16	325.50	348.66	95.90	86
55	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RVNL	04/2000	03/2009	10/2016	133.41	318.33	322.05	138.61	91
56	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION	SER	04/2010	03/2015	12/2016	149.90	230.00	68.67	53.44	21
<b>SIKKIM</b>										
57	SEVOK RANGPO, NEFR	NFR	04/2008	12/2015	03/2020	1339.48	4190.00	88.56	212.81	51
<b>TELANGANA</b>										
58	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	M RTP	04/2012	03/2016	12/2017	632.68	816.55	130.80	29.06	21
<b>TRIPURA</b>										
59	CONSTRUCTION OF NL FROM KUMARGHAT-AGARTALA #	NFR	04/1999	03/2007	03/2016	895.00	1242.25	1005.81	38.80	108
60	AGARTALA SABROOM, NL, NEFR	NFR	04/2008	03/2014	03/2018	813.34	2876.00	823.83	253.60	48
<b>UTTAR PRADESH</b>										
61	UTRATIA-ZAFRABAD, NR (LINE DOUBLING) #	NR	04/2006	03/2010	03/2017	325.00	1564.54	420.71	381.40	84
62	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RE	02/2008	03/2012	03/2016	171.10	275.08	141.55	60.77	48
<b>WEST BENGAL</b>										
63	BANKURA - DAMODAR (GC) (SER)	SER	03/1998	03/2005	12/2019	111.90	2371.85	486.25	2019.62	177
64	TAMLUK DIGHA,LINE DOUBLING (SER)	SER	03/1984	06/2005	12/2019	293.97	1428.00	466.36	385.76	174
<b>ROAD TRANSPORT AND HIGHWAYS</b>										
<b>ASSAM</b>										
65	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	NHAI	12/2003	11/2008	03/2016	155.04	280.13	184.97	80.68	88
66	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	NHAI	12/2003	02/2009	03/2016	280.00	361.00	389.31	28.93	85
67	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	NHAI	12/2003	04/2009	03/2016	199.81	385.13	194.33	92.75	83

SN	PROJECT	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN (%)	TIME OVERRUN (MONTHS)
68	HARANGAJO TO MAIBANG, NH-54	NHAI	12/2003	07/2009	03/2016	196.00	331.23	298.40	68.99	80
69	BRAHMPUTRA BRIDGE,NH NO-31	NHAI	12/2003	04/2010	08/2016	217.61	309.56	370.66	42.25	76
<b>HARYANA</b>										
70	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	NHAI	05/2009	11/2011	06/2016	1108.00	2288.00	3570.55	106.50	55
<b>RAJASTHAN</b>										
71	CHAMBAL BRIDGE, NH-76 (RJ-5)	NHAI	12/2003	02/2010	05/2017	275.00	281.31	148.55	2.29	87
<b>UTTAR PRADESH</b>										
72	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	NHAI	12/2003	09/2008	01/2016	155.00	201.66	142.60	30.10	88
<b>SHIPPING AND PORTS</b>										
<b>KERALA</b>										
73	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	RVNL	03/2007	04/2009	08/2016	245.67	409.83	360.35	66.82	88
<b>MAHARASHTRA</b>										
74	CONSTRUCTION OF OFFSHORE CONTAINER BERTHS AND DEVELOPMENT OF CONTAINER TERMINAL ON BOT BASIS IN MUMB	MUMBAI PORT TRU	01/2007	12/2010	01/2016	366.39	669.46	412.00	82.72	61
<b>TAMIL NADU</b>										
75	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHICLE (SPV)	PORT TRUST	10/2002	03/2006	01/2016	150.00	600.00	139.80	300.00	118
<b>STEEL</b>										
<b>ANDHRA PRADESH</b>										
76	REVAMPING OF SINTER MACHINES - 1 AND 2	RINL	12/2009	10/2016	06/2017	343.00	488.40	36.00	42.39	8
<b>URBAN DEVELOPMENT</b>										
<b>KARNATAKA</b>										
77	BANGALORE METRO RAIL PROJECT	M RTP	05/2006	06/2011	06/2016	6395.00	13845.01	13427.27	116.50	60

# Information / data in respect of Ministry of Railways projects except those marked '#' is as on January 2015 (reporting month November 2014). For those projects marked as # the information/data is as on February 2016 (reporting month December 2015) .

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

\$ Time overrun = Anticipated Date of Commissioning - Original Date of Commissioning

\*\*\*\*\*