

**GOVERNMENT OF INDIA
MINISTRY OF COAL
LOK SABHA
UNSTARRED QUESTION NO.406
TO BE ANSWERED ON 25.02.2016**

Projects of CIL/NLC

**406. SHRI E.T. MOHAMMED BASHEER:
SHRI SUNIL KUMAR SINGH:
PROF. SAUGATA ROY:**

Will the Minister of COAL be pleased to state:

- a) The total number of projects of Coal India Limited(CIL) / Neyveli Lignite Corporation (NLC) Limited worth Rs. 100 crores and more;
- b) Whether any of these projects have been delayed;
- c) If so, the details thereof and reasons therefore and the current status of the said projects along with the time over-run and cost-escalation;
- d) The steps taken by the Government for the speedy implementation of these projects;
- e) Whether a large number of coal projects are pending due to environmental and forestry clearances for these projects;
- f) If so, the details there of and the steps taken by the Government in this regard?

ANSWER

**MINISTER OF STATE (INDEPENDENT CHARGE) IN THE MINISTRY OF COAL,
POWER AND NEW AND RENEWABLE ENERGY (SHRI PIYUSH GOYAL)**

(a) to (f) : 85 projects of Coal India Limited worth costing Rs. 100 Crores and above are under implementation. The current status and reasons for delay if any, of the above projects along with the time over-run has been attached as Annexure. There is no cost escalation in these projects.


Five projects of Neyveli Lignite Corporation (NLC) Limited worthRs. 100 crores and more are under implementation.

1. Neyveli New Thermal Power Project (2 x 500 MW)
2. Expansion of Mine-I (Area Expansion) & Expansion of Mine-IA (3 MTPA to 7 MTPA)
3. Bithnok Lignite Mine (2.25 MTPA) cum Power Project (250 MW)
4. Barsingsar TPS Extension Power project (250 MW) linked to Hadla Mine Project (1.9 MTPA) and
5. Wind power project (51 MW).

All the above projects are in the implementation stage. However the wind project (51 MW) of NLC Ltd., is delayed by 21 months owing to the delay in supply and erection by the Contractor.

Projects costing more than Rs 500 Crores and with capacity of 3 Mty and above are reviewed by the Secretary, Ministry of Coal on Quarterly basis. Performance of all projects of Rs. 150 crores and above is monitored by Ministry of Statistics and Programme Implementation (MOSPI) through Online Computerised Monitoring System (OCMS).

Further, to expedite the implementation of these projects, regular inter-ministerial meetings are held. Monthly review meeting under the chairmanship of Secretary (Coal) is held through online Coal Project Monitoring Portal to resolve pending issues of coal projects with MoEF&CC, Railways and other central ministries. Officials of Ministry of Coal also regularly interacts with State officials to pursue critical issues such as land acquisition / possession, environment & forest clearances, relief and rehabilitation issues, and law and order situation amongst a gamut of related areas.



STATUS OF ON-GOING PROJECTS COSTING RS.100 CRORES AND ABOVE IN COAL INDIA LIMITED AS ON 31.01.2016										Annexure
SL	SUB	PROJECT	TYPE	Date of Sanc	Capacity (Mty)	Sanction Capital (Rs. Crs)	Sch. Date of Completion	Ant. Date of Completion	Actual Production till Dec'15 (Mte)	STATUS
1	BCCL	BLOCK-II UG CM (I/II SEAM)	UG	Dec-09	0.45	113.37	Mar-14	Mar-19		Delayed due to signing of agreement by one of the parties of Consortium.
2	BCCL	KAPURIA BLOCK	UG	Aug-11	2.00	988.35	Mar-17	Mar-17		On Schedule
3	BCCL	MOONIDIH XV SEAM	UG	Aug-11	1.50	1230.27	Mar-19	Mar-19		Delayed due to acquisition of land for handing over of site to bidder.
4	BCCL	MURAI DIH-CM SM-III/II/I	UG	Feb-11	2.00	339.88	Mar-15	Mar-16		Delayed due to acquisition of land and approval of DPR.
5	BCCL	NORTH TISRA & SOUTH TISRA	OC	Feb-14	6.00	555.52	Mar-21	Mar-21	1.99	On Schedule
6	CCL	AMRAPALI	OC	Feb-12	12.00	858.11	Mar-19	Mar-19	3.00	On Schedule
7	CCL	ASHOK EXPN.(10 MTY)	OC	Dec-07	10.00	341.63	Mar-11	Mar-17	7.40	(i)Initially delayed due to delay in release of forest land, which is in possession now (ii) Land authentication and Law & order problem
8	CCL	CHURI-BENTI CM	UG	Aug-07	0.81	165.51	Mar-11	Mar-16	0.00	Delayed due to FC and site hand over
9	CCL	GOVINDPUR PH-II	OC	Dec-09	1.20	142.11	Mar-14	Mar-15	1.34	Delayed due to delay in release of forest land
10	CCL	KARMA	OC	Jun-09	1.00	162.46	Mar-14	Mar-17	0.47	Delayed due to delay in release of Forest land & land Authentication
11	CCL	MAGADH EXPN.	OC	Aug-08	20.00	706.40	Mar-17	Mar-17	0.20	Delayed due to delay in land authentication, coal evacuation problem and delay in handing over of forest land
12	CCL	NORTH URIMARI	OC	Dec-07	3.00	179.87	Mar-12	Mar-17	0.82	Delayed due to delay in hand over of forest land, which in progress.
13	CCL	PAREJ EAST	UG	May-08	0.51	128.89	Mar-12	Mar-22	0.62	Delayed due to delay in release of forest land
14	CCL	PURNADIH	OC	Jul-08	3.00	210.98	Mar-13	Mar-16	1.70	Delayed due to delay in FC and authentication & possession of non forest land.
15	CCL	RAJRAPPA (RCE)	OC	Dec-09	3.00	510.85	Mar-16	Mar-16	1.00	On Schedule
16	CCL	ROHINI EXPN.(EPR)	OC	Sep-08	2.00	105.67	Mar-11	Mar-17	0.17	Delayed due to delay in release of forest land

17	CCL	TAPIN	OC	Aug-08	2.50	264.68	Mar-12	Mar-16	0.82	Delayed due to delay in receiving forestry clearance and handing over of site
18	ECL	CHITRA EAST(2.50 Mty.)	OC	Aug-07	2.50	112.69	Mar-13	Mar-16	1.15	Delay in FC, legal handover of J.B land and transfer of Govt.land
19	ECL	HURA C	OC	Sep-15	3.00	359.69	Mar-22	Mar-22	0.00	On Schedule
20	ECL	JHANJRA 2ND CM (UCE)	UG	May-11	0.51	147.20	Mar-15	Mar-16	1.06	Delay in finalization of tender
21	ECL	JHANJRA LOW HEIGHT CM	UG	Feb-15	0.72	127.72	Mar-18	Mar-18	0.00	On Schedule
22	ECL	JHANJRA PSLW(R-VI)	UG	Nov-06	1.70	287.17	Mar-10	Mar-17	0.00	Delay in finalization of tender
23	ECL	KOTTADIH CM (PR PH-1)	UG	May-11	0.60	127.17	Mar-16	Mar-16	0.21	On Schedule
24	ECL	KUMARDIHI-B CM (UCE_)	UG	May-14	1.02	117.91	Mar-23	Mar-23	0.00	On Schedule
25	ECL	NARAINKURI	UG	Feb-09	0.54	149.06	Mar-15	Mar-17	0.00	Delay in Shaft sinking and Env. Clearance
26	ECL	NEW KENDA	OC	Nov-14	1.20	127.27	Mar-18	Mar-18	0.00	On Schedule
27	ECL	RAJMAHAL EXPN (17)	OC	Sep-09	17.00	1107.77	Mar-14	Mar-16	9.50	Delayed due to delay in R & R activities because of resistance from villagers.
28	ECL	SARPI(RCE)AUG.	UG	Jun-08	0.76	147.86	Mar-11	Mar-16	0.51	Completion report under approval
29	ECL	SONEPUR-BAZARI COMB.	OC	Aug-12	8.00	1055.05	Mar-18	Mar-18	3.72	On Schedule
30	MCL	ANANTA EXPN.PH-III(15 MTY)	OC	Aug-08	3.00	207.28	Mar-12	Mar-16	0.00	Delayed due to Stage I FC pending at MoEF& CC
31	MCL	BALARAM EXTN.	OC	Dec-07	8.00	172.08	Mar-10	Dec-16	1.59	Delayed due to non allotment of R&R site by State Govt.
32	MCL	BASUNDHARA(WEST)EXTN.	OC	May-14	7.00	479.15	Mar-19	Mar-19	0.00	On Schedule
33	MCL	BHARATPUR PH-III	OC	Feb-07	9.00	131.39	Mar-10	Mar-17	0.00	Delayed due to delay in FC and handover of forest land, which is in progress.
34	MCL	BHUBANESWARI OCP	OC	Dec-07	20.00	490.10	Mar-17	Mar-17	19.00	On Schedule
35	MCL	GARJANBAHAL OCP	OC	Nov-14	10.00	1375.38	Mar-21	Mar-21	0.00	On Schedule
36	MCL	GOPALJI KANIHA EXPN	OC	Sep-15	30.00	4384.41			0.00	On Schedule
37	MCL	GOPALPRASAD	OC	Feb-08	15.00	395.87	Mar-15	Mar-16	0.00	Allotment of block cancelled
38	MCL	HINGULA EXPN.PH-III	OC	Nov-08	7.00	479.53	Mar-13	Mar-16	0.00	Delayed due to FC. Stage II pending at state level.
39	MCL	JAGANNATH RO OCP	OC	May-14	6.00	337.66	Mar-19	Mar-19	0.00	On Schedule

40	MCL	KANIHA OCP	OC	Dec-07	10.00	457.77	Mar-13	Mar-16	7.04	Delayed due to Stage-I Forestry clearance pending at state level. Initially delayed due to delay in construction of MGR by NTPC, which is complete & operating.
41	MCL	KULDA	OC	Jan-05	10.00	302.96	Mar-12	Mar-17	5.08	Delayed due to delay in completion of Jharsuguda-Barpali Railway Line by S.E. Rly (Scheduled compl. Oct-09 now ant June-2016).
42	MCL	KULDA EXPN	OC	Jun-14	5.00	289.03	Mar-18	Mar-18	0.00	On Schedule
43	MCL	LAKHANPUR-BELPAHAR-LILARI	OC	Aug-15	30.00	3017.54			0.00	On Schedule
44	MCL	SIARMAL	OC	May-14	40.00	3756.36	Mar-26	Mar-26	0.00	On Schedule
45	MCL	TALABIRA	OC	Mar-08	20.00	447.72	Mar-16	Mar-16	0.00	On Schedule
46	NCL	AMLOHRI EXPN	OC	Dec-09	10.00	1670.65	Mar-16	Mar-16	7.69	On Schedule
47	NCL	KHADIA EXPN.	OC	Jun-11	10.00	1720.03	Mar-18	Mar-18	4.52	On Schedule
48	NCL	KRISHNASILA (RPR)	OC	Jun-11	4.00	741.62	Mar-13	Mar-16	3.51	Delayed due to construction of CHP, which is in progress and rail connectivity to the CHP
49	NCL	NIGAHI EXPN.PH-II(15MTY) RCE	OC	Oct-15	15.00	2333.06			10.68	On Schedule
50	SECL	AMERA UCE	OC	Feb-15	1.00	335.97	Mar-08	Mar-18	0.79	Delay in Construction of CHP
51	SECL	AMGAON RCE	OC	Jul-15	1.00	316.10	Mar-20	Mar-20	0.38	On Schedule
52	SECL	AMLAI EXPN.SEC-B	OC	Nov-09	1.50	198.59	Mar-16	Mar-16	0.53	On Schedule
53	SECL	AMRITDHARA OC	OC	Feb-15	2.00	481.60	Mar-23	Mar-23	0.00	On Schedule
54	SECL	BAGDEVA RPR	UG	Mar-11	0.75	117.60	Mar-14	Mar-16	0.40	Delay in Construction of CHP
55	SECL	BAROUD EXPN(RAI WEST)	OC	Jul-08	3.00	135.58	Mar-15	Mar-18	2.85	Delayed due to possession of land and delay in Stage I FC.
56	SECL	BATURA (HIGHWALL)	UG	Jul-15	0.50	231.92	Mar-20	Mar-20	0.00	On Schedule
57	SECL	BIJARI OC	OC	May-14	1.50	164.49	Mar-20	Mar-20	0.00	On Schedule
58	SECL	CHHAL (SEAM-III)	OC	Dec-13	6.00	610.63	Mar-19	Mar-19	0.00	On Schedule
59	SECL	CHURCHA RE-ORG	UG	Jun-08	1.35	462.35	Mar-14	Mar-16	0.96	Delay in commissioning of CM Package
60	SECL	DIPKA EXPN. (20-25 MTY)	OC	Dec-09	25.00	1943.66	Mar-14	Mar-16	22.90	Major activities of the project have been completed.
61	SECL	DURGAPUR	OC	Feb-15	6.00	916.24	Mar-23	Mar-23	0.00	On Schedule

62	SECL	GEVRA EXPN (35 MTY)	OC	Jun-10	35.00	2675.67	Mar-14	Mar-16	28.63	Some major activities like R & R, conveyor system and HEMM procurement delayed.
63	SECL	JAGANNATHPUR(MAHAN-III&IV)	OC	Sep-08	3.00	152.43	Mar-15	Mar-17	0.00	Delayed due to delay in possession of land and grant of FC
64	SECL	JAMPALI RCE	OC	Oct-11	2.00	142.58	Mar-14	Mar-16	0.17	Delay in Forest Clearance
65	SECL	KANCHAN EXPN	OC	Dec-14	2.00	371.04	Mar-21	Mar-21	0.55	On Schedule
66	SECL	KARTALI EAST	OC	Jul-08	2.50	178.44	Mar-14	Mar-16	0.00	Delay in Forest Clearance
67	SECL	KUSMUNDA OCP	OC	Aug-13	50.00	7612.33	Mar-21	Mar-21	16.50	On Schedule
68	SECL	MADANNAGAR	OC	Sep-15	12.00	1875.32			0.00	On Schedule
69	SECL	MAHAN (RCE)	OC	Jan-13	0.36	148.72	Mar-09	Mar-16	0.11	Could not achieve production as Contractor did not perform and left the work. Tendering under process
70	SECL	MAHAN-II(RCE)	OC	May-14	1.00	113.05	Mar-14	Mar-16	1.34	Likely to be completed in Mar-16.
71	SECL	MANIKPUR EXPN.	OC	Nov-09	3.50	321.50	Mar-14	Mar-16	2.33	Delayed due to delay in getting EC & FC.
72	SECL	PELMA	OC	Nov-14	15.00	1624.59	Mar-21	Mar-21	0.00	On Schedule
73	SECL	RAJNAGAR	OC	Dec-14	1.70	357.79			0.70	On Schedule
74	SECL	RAMPUR BATURA	OC	Aug-15	4.00	1186.64			0.00	On Schedule
75	WCL	ADASA UG TO OC	OC	Aug-15	1.50	300.89	Mar-23	Mar-23	0.00	On Schedule
76	WCL	BHANEGAON RPR	OC	Feb-15	1.00	187.94	Mar-23	Mar-23	0.10	On Schedule
77	WCL	DINESH (MAKRADHAKRA-III)	OC	Nov-14	4.00	611.16	Mar-19	Mar-19	0.00	On Schedule
78	WCL	GOKUL OC	OC	Nov-14	1.50	267.67	Mar-18	Mar-18	0.13	On Schedule
79	WCL	JUNAD EXTN.	OC	Feb-15	0.60	118.14	Mar-17	Mar-17	0.14	On Schedule
80	WCL	MAKARDHOKRA-I	OC	Sep-14	2.00	266.23	Mar-21	Mar-21	0.54	On Schedule
81	WCL	NEW MAJRI UG TO OC	OC	May-15	0.80	295.56	Mar-19	Mar-19	0.14	On Schedule
82	WCL	PAUNI II & III AMLGMTD	OC	Jun-15	3.25	483.69	Mar-21	Mar-21	0.00	On Schedule
83	WCL	PENGANGA	OC	Sep-14	4.00	441.82	Mar-20	Mar-20	0.28	On Schedule
84	WCL	SINGHORI	OC	Jun-15	0.85	205.49	Mar-20	Mar-20	0.00	On Schedule
85	WCL	YEKONA-I & II AMLGMTD	OC	Aug-15	2.75	727.28	Mar-24	Mar-24	0.00	On Schedule